

 MICROFILM

**START
OF ROLL**

ROLL NO.

183

Construction
Contracts
Cont.

8308 Broadbent Sec. on Powers 1975
Hwy. S. of Myrtle Point
(Grading & paving)

Q/A 5411 - 8-1-75

Q/A 5396 - 7-28-75

8308

242

ORIGINAL SIGNED
DUANE O. CHRISTENSEN

D. O. Christensen
Final Design Engineer

F. D. Morrison
Resident Engineer

Salem, Oregon
April 21, 1976

Broadbent Section
Powers Highway
Coos County

Attached you will find three sets of the suggested layout and details for the baffles in the 156-inch structural plate pipe at Rhoda Creek. It should be noted that these details call for the use of 1/2" x 5-3/16" Nelson concrete anchors (or equivalent) rather than the 7/8" x 8-7/16" as shown on the contract plans. The number of anchors per baffle has increased from 5 to 7 on the skewed baffles and from 3 to 4 on the normal baffles. The primary reason for reducing the size of the anchors is to prevent the burning of a hole through the steel plates if the contractor elects to place them with the use of a special welding gun used with this type anchor.

Also note that we are calling for #4 reinforcing in each face instead of the one hoop shown on the plans.

NEM:fw

Enc.

cc: C. T. Keasey - w/enc.
Alfred Shirley, Jr. - w/enc.
L. K. Watson - w/enc.
W. W. Redd

Versteeg ✓
Olson
Christensen
Scott
Swenson
Savage
Trout

RECEIVED

APR 22 1976


ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

OREGON STATE HIGHWAY DEPARTMENT

Calculations for BROADBENT SECT. POWERS HWY. GOOS CO.


Made by 19..... Checked by 19..... Backchecked by 19.....



11-71

SPECIFICATION FOR STANDARD MULTI-PLATE ANCHOR BOLTS & NUTS

Bolt material shall conform to ASTM A307 - Grade B. Bolts shall have a nominal 3/4" (19mm) thread. Bolts shall be galvanized after fabrication to meet current ASTM specification A153. Nuts shall conform to ASTM A563, Grade C and be hot dip galvanized to meet ASTM specification A153.



Armco Steel Corporation

Metal Products Division
Middletown, Ohio 45042

3/4" DIA. x 6" LONG ANCHOR BOLT
FOR MULTI-PLATE

1-6-71 TDD

DO NOT SCALE

1005332

BROADBENT SE T.
POWERS HWY.
COOS COUNTY

SECTION 1

$10\frac{3}{4}"$ $6\frac{1}{4}"$ $1\frac{3}{4}"$

SECTION 2

$17\frac{1}{2}"$ $13"$ $8\frac{1}{2}"$

SECTION 3

$24\frac{1}{2}"$ $20"$ $15\frac{1}{2}"$

SECTION 4

$2'-1\frac{1}{2}"$ $2'-3"$ $1'-10\frac{1}{2}"$

ϕ Anchors
Bases

ϕ of Baffle

SECTION 5

$3'-2\frac{1}{4}"$ $2'-9\frac{3}{4}"$ $2'-5\frac{1}{4}"$


SECTION 6

$3'-9\frac{1}{4}"$ $3'-4\frac{3}{4}"$ $3'-0\frac{1}{4}"$

SECTION 7


$4'-4\frac{1}{4}"$ $3'-11\frac{3}{4}"$ $3'-7\frac{1}{4}"$
 $4'-1\frac{3}{8}"$

Top of structure




56




$\frac{1}{2}" \times 5 \frac{3}{16}"$ Nelson Conc. Anchor or Equivalent







$\frac{1}{2}" \times 5\frac{3}{16}"$ Nelson Conc. Anchor or Equivalent



Cross-Sections (Normal to pipe through anchors) 9' ± Baffle





STATE COPY

8308..

TO BE COMPLETED BY FHWA
MONTHLY TRANSACTION NUMBER 3-190
PROJECT REPORT NUMBER
MODIFICATION NUMBER 2

U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION
MODIFICATION OF FEDERAL-AID PROJECT AGREEMENT 3-23-76

Form Approved; O M B No. 04-R2089
State Oregon
County Coos
Project Number RS-206(8)

The Project Agreement for the above-referenced project entered into between the undersigned parties and executed by the Division Administrator on **December 23**, 19 **74**, is hereby modified as follows:

	Former amount	Revised amount
Estimated total cost of project	\$ <u>77,500</u>	\$ <u>102,200</u>
Federal funds	\$ <u>60,550</u>	\$ <u>79,940</u>
Other revisions		

This modification is made for the following reasons:

Increase in cost of right-of-way and moving costs

All other terms and conditions of the Project Agreement will remain in full force and effect. This modification is effective as of the 23rd day of March, 19 76.

OREGON STATE HIGHWAY DIVISION

(Official name of Highway Agency)

By [Signature]

Assistant State Highway Engineer

(Title)

By _____

(Title)

By _____

(Title)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By [Signature]
(Division Administrator)

For: **G. L. Green**

Oregon State Highway Division
Salem, Oregon, March 17, 1976

Federal Aid Project
No. RS-206(8)

Broadbent Section
Powers Highway
Coos County

Revised Project Agreement Estimate.

Type Code ROW
Rights-of-Way (Sta. 55+00 to Sta. 183+00)

Rights-of-Way	All Required	<u>\$62,399.00</u>
	Subtotal	\$62,399.00
	Acquisition Expense	<u>17,601.00</u>
	Total	\$80,000.00

Relocation Assistance

Business Move (1)	All Required	<u>\$22,250.00</u>
	Total	\$22,250.00

Length of Project - - - - - 2.438 Miles

SUMMARY OF FUNDS

<u>Description</u>	<u>Total Cost</u>	<u>Federal Funds</u>	<u>State Funds</u>
Rights-of-Way	\$ 80,000.00	\$62,550.00	\$17,450.00
Relocation	<u>22,250.00</u>	<u>17,390.00</u>	<u>4,860.00</u>
Total	\$102,250.00	\$79,940.00	\$22,310.00

Group 1 100%
Prefix 106-2511

8308

43

TO BE COMPLETED BY FHWA MONTHLY TRANSACTION NUMBER 9-74 PROJECT REPORT NUMBER MODIFICATION NUMBER 1	U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION MODIFICATION OF FEDERAL-AID PROJECT AGREEMENT 9-11-75	STATE Oregon COUNTY Coos PROJECT NUMBER RS-206(3)
---	---	--

The Project Agreement for the above-referenced project entered into between the undersigned parties and executed by the Division Engineer on December 23, 19 74, is hereby modified as follows:

	Former amount	Revised amount
Estimated total cost of project	\$ <u>42,500</u>	\$ <u>77,500</u>
Federal funds	\$ <u>33,200</u>	\$ <u>60,550</u>
Other revisions		

This modification is made for the following reasons:
 Increase in cost of right of way.

All other terms and conditions of the Project Agreement will remain in full force and effect.
 This modification is effective as of the 11th day of September 19 75.

OREGON STATE HIGHWAY DIVISION
 (Official name of Highway Agency)

 By Ed Hunter

Assistant State Highway Engineer
 (Title)

U.S. DEPARTMENT OF TRANSPORTATION
 FEDERAL HIGHWAY ADMINISTRATION

 By R. O. Wright
 (Division Engineer)

 for: G. L. Green

By _____

 (Title)

 By _____

 (Title)

Oregon State Highway Division
Salem, Oregon, September 8, 1975

Federal Aid Project
No: RS-206(8)

BROADBENT SECTION

POWERS HIGHWAY

COOS COUNTY

Revised Project Agreement Estimate.

Type Code ROW
Rights of Way (Sta. 55+00 to Sta. 183+00)

Rights of Way

All Required	\$ 59,775.00
Subtotal	\$ 59,775.00
Acquisition Expense	10,225.00
Total	\$ 70,000.00

Relocation Assistance

Business Move (1)

All Required	\$ 7,500.00
Total	\$ 7,500.00

Length of Project - - - - 2.438 miles

SUMMARY OF FUNDS

<u>Description</u>	<u>Total Cost</u>	<u>Federal Funds</u>	<u>State Funds</u>
Rights of Way	\$ 70,000.00	\$ 54,700.00	\$ 15,300.00
Relocation	7,500.00	5,850.00	1,650.00
TOTAL	\$ 77,500.00	\$ 60,550.00	\$ 16,950.00

Group 1 - 100%
Prefix 106-2511

OBSELETE

Date executed by
Division Engineer

DEC 23 1974

STATE
OF TRANS
Y ADMINIS
ECT AGR

agreeing to
tions issued
to the above
nced by the
e amount s
funds extend
th the projec

VE DATE
IZATION

STATE COPY

Form Approved; O.M.B. No. 04-R2089

TO BE COMPLETED BY FHWA MONTHLY TRANSACTION NO. 12-84	U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION FEDERAL-AID PROJECT AGREEMENT 12-23-74	STATE OREGON
		COUNTY Coos
		PROJECT NO. RS-206(8)

The State, through its Highway Agency, having complied, or hereby agreeing to comply, with the applicable terms and conditions set forth in (1) Title 23, U.S. Code, Highways, (2) the Regulations issued pursuant thereto and, (3) the policies and procedures promulgated by the Federal Highway Administrator relative to the above designated project, and the Federal Highway Administration having authorized certain work to proceed as evidenced by the date entered opposite the specific item of work, Federal funds are obligated for the project not to exceed the amount shown herein, the balance of the estimated total cost being an obligation of the State. Such obligation of Federal funds extends only to project costs incurred by the State after the Federal Highway Administration authorization to proceed with the project involving such costs.

PROJECT TERMINI

St. Rd. 1.3 ml. N. of Broadbent to S. 2.3 ml.

PROJECT CLASSIFICATION OR PHASE OF WORK	EFFECTIVE DATE OF AUTHORIZATION	APPROXIMATE LENGTH (Miles)
HIGHWAY PLANNING AND RESEARCH (HP & R)		
PRELIMINARY ENGINEERING		
RIGHTS-OF-WAY	all phases	8-16-74
CONSTRUCTION		
OTHER (Specify)		

FUNDS Pro Rata 78.19%

ESTIMATED TOTAL COST OF PROJECT

\$ 42,500

FEDERAL FUNDS

\$ 33,200

The State further stipulates that as a condition to payment of the Federal funds obligated, it accepts and will comply with the applicable provisions set forth on the reverse hereof.

OREGON STATE HIGHWAY DIVISION

(Official name of Highway Agency)

By

Assistant State Highway Engineer

(Title)

By

(Title)

By

(Title)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By

G. L. Green

(Division Engineer)

Date executed by
Division Engineer

DEC 23 1974

AGREEMENT PROVISIONS

1. RESPONSIBILITY FOR WORK

a. Except for projects constructed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in compliance with the approved plans and specifications or project proposal which, by reference, are made a part hereof.

b. With regard to projects performed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in accordance with the terms of its approved Certification, or exceptions thereto as may have been approved by the Federal Highway Administration.

2. HIGHWAY PLANNING AND RESEARCH (HP&R) PROJECT. The State highway agency will (a) conduct or cause to be conducted, under its direct control, engineering and economic investigations of projects for future construction, together with highway research necessary in connection therewith, pursuant to the work program approved by the Federal Highway Administration and (b) prepare reports suitable for publication of the result of such investigations and research, but no report will be published without the prior approval of the Federal Highway Administration.

3. PROJECT FOR ADVANCE ACQUISITION OF RIGHTS-OF-WAY. In the event that actual construction of a road on this right-of-way is not undertaken by the close of the tenth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

4. PRELIMINARY ENGINEERING PROJECT FOR PREPARATION OF RIGHT-OF-WAY PLANS OR FOR PREPARATION OF CONSTRUCTION PLANS, SPECIFICATIONS AND ESTIMATES. In the event that right-of-way acquisition for, or actual construction of the road for which this preliminary engineering is undertaken is not started by the close of the fifth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

5. INTERSTATE SYSTEM PROJECT. (a) The State highway agency will not add or permit to be added, without the prior approval of the Federal Highway Administration any points of access to, or exit from, the project in addition to those approved in the plans and specifications for the project. (b) The State highway agency will not permit automotive service stations, or other commercial establishments for serving motor vehicle users, to be constructed or located on the right-of-way of the interstate system. (c) The State highway agency will not after June 30, 1968, permit the construction of any portion of the Interstate Route on which this project is located, including spurs and loops, as a toll road without the written concurrence of the Secretary of Transportation or his officially designated representative. The term 'toll road' does not include toll bridges or toll tunnels.

6. PROJECT FOR CONSTRUCTION IN ADVANCE OF APPORTIONMENT. (a) This project authorized pursuant to 23 U.S.C. 115 as amended, will be subject to all procedures and requirements, and conform to the standards applicable to projects on the system on which located, financed with the aid of Federal funds. (b) No obligation of previously apportioned

Federal funds is created by this agreement, its purpose and intent being to provide that, upon application by the State highway agency, and approval thereof by the Federal Highway Administration, any Federal-aid funds of the class designated by the project number prefix, apportioned to the State under 23 U.S.C. 104 subsequent to the date of this agreement, may be used to reimburse the State for the Federal share of the cost of work done on the project.

7. STAGE CONSTRUCTION. The State highway agency agrees that all stages of construction necessary to provide the initially planned complete facility, within the limits of this project, will conform to at least the minimum values set by approved AASHTO design standards applicable to this class of highways, even though such additional work is financed without Federal-aid participation.

8. BOND ISSUE PROJECT. Construction, inspection and maintenance of the project will be accomplished in the same manner as for regular Federal-aid projects. No present or immediate obligation is created by this Agreement against Federal funds, its purpose and intent being to provide aid to the State, as authorized by 23 U.S.C. 122, for retiring maturities of the principal indebtedness of the bonds referred to below. When the State requests Federal reimbursement to aid in the retirement of such bonds, the request will be supported by the appropriate certification required by 23 CFR Part 140, Subpart F, and Volume 1, Chapter 4, Section 8 of the Federal-Aid Highway Program Manual or the alternative State procedure set forth in the State's Certificate, and payment of the authorized Federal share will be made from appropriate funds available. If in any year there is no unobligated balance of any apportioned Federal funds available from which payments hereunder may be made, there will be no obligation on the part of the Federal Government on account of bond maturities for that year. Funds available to the highway agency for this project are the proceeds of bonds issued by the governmental unit indicated on the attached tabulation, pursuant to the authority and in the amounts by date of issue and beginning date of maturities set forth therein.

9. SPECIAL HIGHWAY PLANNING AND RESEARCH PROJECT. The State Highway agency hereby authorizes the Federal Highway Administration to charge the State's pro rata share of costs incurred against funds apportioned to the State under 23 U.S.C. 301(c), as amended. In the event a project is financed with both Federal-aid funds and State matching funds, the State agrees to advance to The Federal Highway Administration the State matching funds for its share of the estimated cost. For a National Pooled Fund study, the State hereby assigns its responsibility for the work to the Federal Highway Administration. For an Intra-Regional Cooperative Study, the State hereby assigns its responsibility for the work to the lead State for the study.

10. PARKING REGULATION AND TRAFFIC CONTROL. The State highway agency will not permit any changes to be made in the provisions for parking regulations and traffic control as contained in the agreement between the State and the local unit of Government referred to in the paragraph on "Additional Provisions," without the prior approval of the Federal Highway Administration, unless the State determines, and the Division Engineer concurs, that the local unit of Government has a functioning traffic engineering unit with the demonstrated ability to apply and maintain sound traffic operations and control.

#8308
FORM # 8300
11-26-75
Oregon State Highway Division

Federal Aid Project
No. RS-206(8)

BROADBENT SECTION OF THE
POWERS HIGHWAY IN COOS COUNTY

Salem, Oregon, December 17, 1974

Project Agreement Estimate.

Type Code ROW
Rights of Way (Sta. 55+00 to Sta. 183+00)

Rights of Way	All Required	\$ 30,000.00
	Sub-total	\$ 30,000.00
	Acquisition Expense	5,000.00
	Total	\$ 35,000.00

Relocation Assistance

Business Move (1)	All Required	\$ 7,500.00
	Total	\$ 7,500.00

Length of Project - - - - - 2.438 miles

SUMMARY OF FUNDS

<u>Description</u>	<u>Total Cost</u>	<u>Federal Funds</u>	<u>State Funds</u>
R/W	\$ 35,000.00	\$ 27,350.00	\$ 7,650.00
Relocation	7,500.00	5,850.00	1,650.00
Total	\$ 42,500.00	\$ 33,200.00	\$ 9,300.00

Group - 1 = 100%
Prefix 106-2511

LETTER OF APPROVAL AND/OR AUTHORIZATION

FROM:

G. L. Green, Division Administrator
Salem, Oregon

PROGRAM NO.

ITEM NO.

TITLE X (RS-45)

FEDERAL AID PROJECT NO.

JOP-206(9)

STATE PROJECT NO.

Broadbent Section

COUNTY NAME

Coos

PROGRAM STAGE (Check)

☐ 1. ☐ 2.

TO:

Mr. F. B. Klaboe
Administrator and State Highway Engineer
State of Oregon
Salem, Oregon

DATE PS&E APPROVED

May 28, 1975

DATE AUTHORIZATION
EFFECTIVE

November 14, 1975

FEDERAL ROUTE NUMBER

Secondary Route 247

STATE ROUTE NUMBER

Secondary Route 242

GENERAL LOCATION:

State road 1.3 miles north of Broadbent to south 2.3 miles

GENERAL DESCRIPTION OF WORK:

Grade, drain and high type pavement.

YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW

PRELIMINARY ENGINEERING TO DETERMINE

☐ LOCATION ONLY

PRELIMINARY ENGINEERING FOR SURVEY AND PLAN

☐ PREPARATION

☒ OTHER (Specify)

Minor Program Change.

☐ ACQUISITION OF RIGHT-OF-WAY

CONSTRUCTION - ADVERTISE FOR RECEIPT

☐ OF BIDS

☐ CONSTRUCTION - PROCEED ON AN AGREED
PRICE AND/OR FORCE ACCOUNT BASIS

REMARKS

This project was approved for funding under Title X by the U. S. Department of Commerce November 14, 1975. As requested in Mr. Rulien's November 25, 1975 letter I approve the minor program change to implement this authorization as shown below:

Project Number:

Changed to

From

Appropriation Code:

JOP-206(9)

RS-206(9)

821

075

Estimated Project Cost:

1,993,000

2,050,000

Federal Funds:

1,558,300

1,602,800

DATE

11-26-75

SIGNATURE OF APPROVING OFFICIAL

C. R. Buehner

TITLE

Division Administrator

RECEIVED
STATE HWY ENGR

NOV 28 1975

REFER TO

FOR

Info Inves R.D. DR Sign A. I. File

#8308

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE
Salem, Oregon

DATE November 25, 1975

TO MEMO TO THE FILE

FROM

E. S. Hunter
E. S. Hunter
Deputy State Highway Engineer

SUBJECT

Oregon Transportation Commission Meeting
Highway Division and Parks Agenda
November 25, 1975

AGENDA ITEMS:

All items on the Highway and Parks Division Agenda were approved, with the exception of Item 3.

This item was a request from Mr. George Echols for a permit to build a house within the Rogue River Scenic Waterway. Screening was not possible and an alternate building site was not acceptable to Mr. Echols. The request for permit was denied.

NOA ITEMS:

Mr. Klaboe presented two NOA items:

1. The Commission approved the use of a special grant of Title X Funds for the contracting of the Broadbent Section of the Powers Highway and the Elk River-Port Orford Section on the Oregon Coast Highway. These projects were on the Six-Year Program and the approval changed the funding from regular Secondary and Primary Funds to Title X Funds.

In addition, the Commission approved the Crooked River-Prineville Reservoir Section on the Crooked River Highway and the Hayes Hill-California Line Section of the Redwood Highway for inclusion on the Six-Year Program to be funded with Title X Funds.

Oregon Transportation Commission Meeting
November 25, 1975
Page 2

47777
2. Mr. Klaboe requested verification as to the responsibility for signing city streets in connection with the establishment of the truck route from Swan Island to Interstate 5. The Commission verified that signing on city streets would be paid for by the City and signing of the State Highways involved in the route would be the responsibility of the Department of Transportation.

DELEGATIONS:

There were no delegations at this meeting.

NEXT MEETING DATES:

6000 5
December 9 was confirmed as the date for the next Policy Workshop for the Commission.

December 18 was confirmed as the next regular meeting.

ESH:ja

cc Transportation Commission
C. W. Head
George M. Baldwin
F. B. Klaboe
R. N. Bothman
H. S. Coulter
R. L. Schroeder
R. B. Sipprell
J. B. Boyd
V. E. Skoog
Gary Sund
D. G. Talbot
C. O. Fredrickson
L. E. George
E. L. Hardt
W. J. Hart
D. N. Harwell

R. P. Hamilton
Gene Huntley
John C. Jenkins
Carroll Keasey
D. H. Moehring
Gary Potter
R. E. Royer
L. W. Rulien
W. E. Schwartz
Alfred Shirley
J. H. Versteeg
Carl Williams
V. D. Wolfe
Walter L. Barrie
Jack Sollis
Federal Highway
Administration

November 25, 1975

TO: G. L. Green, Division Administrator
Federal Highway Administration

FROM: L. W. Rulien L. W. RULIEN
Project Management Engineer

SUBJECT: Minor Program Change
Project No. RS-206(9)

We hereby request your approval of a minor program change to Item No. 45, Project No. RS-206(9), "Broadbent Section", as indicated below based on the fact that the project was approved November 14, 1975, for funding under "Title X" by the U.S. Department of Commerce - advice #821-10-601, (transaction NC-11-5-10).

- (1) Project Number: Changed to read JOP-206(9).
- (2) Appropriation Code: Changed to read 821.
- (3) Est. Project Cost: Changed to read \$1,993,000 total estimated cost with \$1,558,300 (pro rata 78.19%) Federal funds according to contract awarded to low bidder.

JG:md

cc: Alfred Shirley, Jr. (Region 3)
D. E. Swan

#8308 OREGON STATE HIGHWAY DIVISION

HIGHWAY BUILDING • SALEM, OREGON • 97310

TO **Transportation**
Oregon ~~Highway~~ Commission

DATE November 24, 1975

FROM F. B. Klaboe
State Highway Engineer

SUBJECT NOA Item
Finance Approval
Title X Projects

We have been advised through the Federal Highway Administration that the U. S. Department of Commerce has approved a \$4,964,438 grant of Title X funds for Oregon. Title X funds are for the purpose of advancing needed highway improvements to stimulate the economy and reduce unemployment.

The funds must be obligated by December 31, 1975 and can only be used on the following projects:

<u>HIGHWAY</u>	<u>SECTION</u>	<u>TITLE X FUNDS</u>	<u>STATE MATCH</u>	<u>ESTIMATED TOTAL COST</u>
Powers	<u>Broadbent Section</u>			
Oregon Coast	Elk River-Port Orford	\$1,707,825	\$ 292,175	\$2,000,000
Redwood	Hayes Hill-California State Line	1,927,383	597,617	2,525,000
Crooked River	Rocky Canyon-Prineville Reservoir	1,016,470	283,530	1,300,000
	<u>TOTAL</u>	<u>312,760</u>	<u>211,440</u>	<u>524,200</u>
		\$4,964,438	\$1,384,762	\$6,349,200

The Powers and Oregon Coast Highway projects were on the Six-Year Program. This grant will release the regular Secondary and Primary funds programmed for use on other projects.

The Redwood and Crooked River Highway projects were not on the Six-Year Program but can now be advanced to contract in January, 1976.

Oregon Transportation Commission
November 24, 1975
Page 2

I recommend your approval of the funding change outlined for the Powers and Oregon Coast Highway projects and the addition of the Redwood and Crooked River Highway projects to the Six-Year Program for contracting in January, 1976.

bc C. W. Head
George M. Baldwin
E. S. Hunter
R. L. Schroeder
H. S. Coulter
L. W. Rulien
Vern Skoog
J. H. Versteeg
Victor D. Wolfe
Alfred Shirley, Jr.
Carl Williams
Gary Sund
Jack Graham

ESH:ja



**OREGON STATE
HIGHWAY DIVISION**

NOTED
H. S. COULTER

ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator of Highways

P.O. BOX 30 • SALEM, OREGON • 97310

November 19, 1975

Mr. Glen Green
Division Engineer
Federal Highway Administration
Salem, Oregon

RE: Assessment of National Small Rural Watershed
Program
Your File 1041DA.5/740.1

Dear Mr. Green:

You recently wrote to Mr. Beecroft requesting information on maintenance experiences relating to culvert damage and repair. This information was to be used in connection with a research project being done by gky & Associates.

Our maintenance records do not lend themselves to provide the costs you are seeking. In our Management System, we do have an activity called Minor Drainage Installations. We have budgeted \$81,179 for this activity for the present fiscal year.

It appears to me from your question that you are seeking specific experiences relating to various culvert damage and repair projects. If this is the case, then the research contractor would probably be best served by interviewing field maintenance people who are actually doing the physical work of repairing minor drainage structures.

If I can supply any further information, please advise and I will attempt to do so.

Very truly yours,

ORIGINAL SIGNED BY
D. H. MOEHRING

D. H. Moehring
Maintenance Engineer

RECEIVED

NOV 20 1975

Office of
Assistant State Highway Engineer

DHM:ji
bc: H. S. Coulter
Gordon Beecroft

A DIVISION OF THE DEPARTMENT OF TRANSPORTATION

002105 in
7748
2104
1.2



OREGON STATE
HIGHWAY DIVISION

NOTED
E. S. HUNTER

ROBERT W. STRAUB
GOVERNOR

F. B. KLADBOE
Administrator and
State Highway Engineer

Mr. Glen L. Green
Division Engineer
Federal Highway Administration
P. O. Box 300
Salem, Oregon 97308

November 13, 1975

Dear Mr. Green

Re: Assessment of National Small
Rural Watershed Program
Your File 1041DA.5/740.1

Pursuant to your request by letter dated November 7, 1975,
here are plans and contract prices for three projects.

- | | |
|--------------------------------------|------------|
| 1. S. E. Foster Rd.-S.E. Causey Ave. | Interstate |
| 2. Slater Creek-Mystic Creek | Primary |
| 3. Broadbent | Secondary |

Traffic counts at the sites of the Slater Creek-Mystic Creek
and Broadbent Projects are enclosed. The estimated traffic on the
Foster-Causey Project is 55,000 ADT.

We are requesting maintenance experiences from our Maintenance
Section and these will be forwarded to you at a later date.

Very truly yours,

J. H. Versteeg
J. H. Versteeg
Road Design Engineer

CGS:jh
cc: E. S. Hunter
D. H. Moehring

RECEIVED						
STATE HIGHWAY ENGINEER						
NOV 14 '75						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Spec	Act	File

UNITED STATES GOVERNMENT

Memorandum

DEPARTMENT OF TRANSPORTATION

FEDERAL HIGHWAY ADMINISTRATION

Box 300

Salem OR 97308

SUBJECT: "Assessment of National Small Rural Watershed Program" - Request for Culvert Statistics

DATE: November 7, 1975

In reply
refer to: 1041DA.5/740.1

FROM: G. L. Green, Division Administrator

TO: Mr. F. B. Klaboe, Administrator & State Highway Engineer
Attention: Mr. Gordon Beecroft

The FHWA Office of Research has initiated a contract with gky & Associates for the "Assessment of National Small Rural Watershed Program" which provides a comprehensive independent assessment of the watershed program to keep with the long range goals of the Federal Highway Administration and State highway agencies. It is an integral part of the total assessment of an economic-statistical analysis that will assist administrators in making decision regarding the future of small watershed programs.

The assessment of the small watersheds program is based on an economic-statistical approach where the relevant economic data in terms of installation costs of culvert structures, and maintenance or replacement costs of these structures are analyzed. It would be appreciated if your agency could supply the necessary data.

They would like to have culvert inventories relating to cost of installation, size, drainage area, and location from which accurate parameters could be developed. If such data are directly available from any source, our preference would be for such data. However, it appears that culvert inventories do not exist. It will be necessary to assemble what data appear to be available to generate suitable statistical parameters. The statistics developed will have direct applicability to this project, and should have continuing relevancy for future FHWA studies in this area. Consequently, the following items appear to be generally available for data purposes and would serve the purpose of this project:


1. Half-scale highway plans (of recent vintage) and corresponding contractors' bid sheets for representative highway projects (several miles in length) for:
 - a. Interstate construction
 - b. primary construction
 - c. secondary construction
(sets of each reflecting rural construction in both mountains and level terrain would be appropriate).

RECEIVED	
STATE HWY ENGR	
NOV 12 '75	
REFER TO	
FOR	
IN	OUT
FILED	INDEXED
1	2
3	4
5	6
7	8
9	10

2. Maps showing ADT (Average Daily Traffic) counts (also of recent vintage).
3. Maintenance experiences relating to culvert damage and repair, summarized to show original cost, replacement or repair costs, service interruption, and attendant private property loss.

Since the contract is of relatively short duration it is important that the information be received in the near future.

If you could participate or have any questions please feel free to contact Mr. R. A. Nichols of this office.



G. L. Green

8308

TION

FED

FORM 81-734-3080

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

November 13, 1975

FILE:

FROM:

J. H. Versteeg
Road Design Engineer

SUBJECT:

Funding
Title 10 Projects

TO:

E. S. Hunter
Deputy State Highway EngineerNOTED
E. S. HUNTER

Current estimates for the four Title 10 projects are as follows:

- | | |
|--|-------------|
| 1. Broadbent Section, Powers Highway, Coos County
(Bids Opened October 23) | \$2,050,000 |
| 2. Elk River-Port Orford Section, Oregon Coast Hwy.
(Bids to be Opened November 20, 1975) | 2,500,000 |
| 3. Hayes Hill-California State Line, Redwood Hwy. | 900,000 |
| 4. Rock Canyon-Prineville Reservoir
Crooked River Highway | 450,000 |
| TOTAL | \$5,900,000 |

Even if the Elk River-Port Orford Project is considerably under the engineer's estimate, we will be unable to fund all four projects with a \$5,000,000 limit.

We will complete plans and specifications for all the projects and will review the funding problem after the November 20 bid opening on the Elk River-Port Orford Project.

JHV:jh

cc: L. W. Rulien
Frank Terpin
C. G. Swenson

RECEIVED STATE HWY ENGR						
NOV 13 '75						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

8308

11-13-75

U. S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION

LETTER OF APPROVAL AND/OR AUTHORIZATION

FEDERAL AID PROJECT NO.
RS-206(9)

FROM:
G. L. Green, Division Administrator
Salem, Oregon

PROGRAM NO.

STATE PROJECT NO.
Broadbent Section

ITEM NO.
RS-45

COUNTY NAME
Coos

PROGRAM STAGE (Check)
☐ 1. ☐ 2.

TO:

Mr. F. B. Klaboe
Administrator and State Highway Engineer
State of Oregon
Salem, Oregon

ST

NOV 17 '75

REFER TO
Julian

DATE PS&E APPROVED

DATE AUTHORIZATION
EFFECTIVE

July 21, 1975

FEDERAL ROUTE NUMBER

Secondary Route 247

STATE ROUTE NUMBER

Powers Highway Route 242

GENERAL LOCATION:

GENERAL DESCRIPTION OF WORK: You are now authorized to proceed with actual adjustments for Myrtle Point School District's water lines effective July 21, 1975. Reimbursement on an agreed lump sum basis of \$4,250 - federal funds \$3,323 is approved.

YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW

- PRELIMINARY ENGINEERING TO DETERMINE
- ☐ LOCATION ONLY
 - ☐ PRELIMINARY ENGINEERING FOR SURVEY AND PLAN
 - ☐ PREPARATION
 - ☒ OTHER (Specify)
Utility Adjustment.

- ☐ ACQUISITION OF RIGHT-OF-WAY
- ☐ CONSTRUCTION - ADVERTISE FOR RECEIPT OF BIDS
- ☐ CONSTRUCTION - PROCEED ON AN AGREED PRICE AND/OR FORCE ACCOUNT BASIS

REMARKS
My program approval memorandum of May 28, 1975 authorized you to proceed with preparatory work for all utility adjustments to be included in the construction phase of the subject project effective on that date. Approval and participation for the eligible portion of the work authorized above is subject to the provisions of the Federal-aid Highway Program Manual.

I approve the agreement with the Myrtle Point School District furnished by Mr. Preston's November 3, 1975 letter. The permit covering this adjustment will be prepared and submitted for approval at a later date.

DATE
11-13-75

SIGNATURE OF APPROVING OFFICIAL

CR Buehler

TITLE
Division Administrator

UNITED STATES GOVERNMENT

Memorandum

SUBJECT: Oregon Project RS-206(8)
Broadbent Section
Powers Highway
Coos County
File 43344 - Hermann

FROM : G. L. Green, Division Administrator

TO : Mr. F. B. Klaboe, Administrator & State Highway Engineer
Salem, Oregon

DEPARTMENT OF TRANSPORTATION

FEDERAL HIGHWAY ADMINISTRATION

Box 300

Salem OR 97308

DATE: October 2, 1975

In reply
refer to: 1041RW

Assistant Right of Way Engineer John R. Oakes' letter of October 1, 1975, requests concurrence that a payment of \$500 to a tenant for his attorney's fees is a participating right of way item. Based upon the information provided the payment should be considered nonparticipating in accordance with Federal-Aid Highway Program Manual Volume 7, Chapter 2, Section 4, Paragraph 8.

G. L. Green
G. L. Green

RECEIVED STATE HWY ENGR					
OCT 3 '75					
REFER TO <i>Schroeder</i>					
FOR					
Info	Inves	R/D	D/R	Sign	Act
					✓


NOTED
R. L. SCHROEDER

10-3-75
Original to Bruce Boyd
T.A.A.

RECEIVED

OCT 3 1975

Office of
Assistant State Highway Engineer



OREGON STATE HIGHWAY DIVISION

October 1, 1975

ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator and
State Highway Engineer

TO: G. L. Green, Division Engineer
Federal Highway Administration

FROM: John R. Oakes, Assistant R/W Engineer

SUBJECT: File 43344 - Hermann
Broadbent Section
Powers Highway
Coos County
Federal Aid Project No. RS-206(8)

The tenant on this file is a gravel operator named Dean Benham.

After obtaining an option from the owner, we had to provide Mr. Benham his moving cost estimates for his gravel operation. This became quite a protracted process. When Mr. Benham finally received his offer for the relocation, he accepted it and signed a quitclaim deed of his interest in the right of way purchased from Mr. Hermann with the understanding that the State would reimburse him for his expenses in this process.

His expenses were estimated at \$500 and were nearly all caused by the attorney fees, he had paid during this period of time.

Despite the provisions of paragraph 5b(3) of Section 3, Chapter 1, Volume 7 of the Federal Aid Highway Program Manual, we believe that this charge is really a normal expense of acquiring all interests in the property, and it is not an expense normal to a condemnation case. It appears to us that this should be considered a settlement over review for the original file and, as such, can be fully participating.

We would appreciate your concurrence.

JRO:ha
cc F. B. Klaboe ✓
R. L. Schroeder
L. W. Rulien
W. H. Haskin
M. R. Mitchell

NOTED
MARIE STEPHENS

RECEIVED STATE HWY ENGR						
OCT 2'75						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

UNITED STATES GOVERNMENT
Memorandum

DEPARTMENT OF TRANSPORTATION
 FEDERAL HIGHWAY ADMINISTRATION

Box 300
 Salem OR 97308

DATE: September 24, 1975

In reply
 refer to: 1041RW

SUBJECT: Oregon Project RS-206(8)
 Broadbent Section
 Powers Highway
 Coos County
 File 43344 - Hermann

FROM : G. L. Green, Division Administrator

TO : Mr. F. B. Klaboe, Administrator & State Highway Engineer
 Salem, Oregon

Assistant Right of Way Engineer John R. Oakes' letter of September 18, 1975, indicates that a tenant-occupied property needed for the construction project will not be available until October 17 which is after the advertising date for physical construction. It is our understanding that the State has acquired the property and has the right to legal possession.

We concur with the State's position that the tenant be allowed to remain on the property until October 17 with the understanding that physical construction will not proceed until the tenant is vacated.

G. L. Green
 G. L. Green

NOTED
 R. L. SCHROEDER

9.25.75
 ORIGINAL TO

Bruce Boyd
 TAA

RECEIVED STATE HWY ENGR						
SEP 25 '75						
REFER TO <i>Schroeder</i>						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

RECEIVED
 SEP 25 1975

Office of
 Assistant State Highway Engineer

JOE
 for and
 Engineer

RAUB

TO:

FROM:

OREGON STATE
 HIGHWAY



**OREGON STATE
HIGHWAY DIVISION**

September 18, 1975

ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator and
State Highway Engineer

TO: G. L. Green, Division Engineer
Federal Highway Administration

FROM: John R. Oakes
Assistant R/W Engineer

SUBJECT: File 43344 - Hermann
Broadbent Section
Powers Highway
Coos County

We are attempting to get this project ready for an October 2, 1975 bid letting. It appears now that we will have the property clear for advertising by the first of the month. However, on this file there is a tenant who has a gravel operation. He has been given the legal notice to move which is well within the time frame of the project. In addition, he has cooperated with the State by signing a quitclaim deed so that we could accept the option provided by Mr. Hermann. However, he has requested that we allow him to remain on the property until October 17, as his license to mine gravel in this location will expire on October 15 and he would require two additional days to move.

We have no objection to granting this request; however, it will be necessary to receive your concurrence as theoretically the project will not be clear at the time of advertising. (This is a secondary project and we do not have to certify.)

We would greatly appreciate your concurrence in allowing this tenant to complete his operation on this site.

JRO:ha

cc F. B. Klaboe
R. L. Schroeder ✓
L. W. Rulien
W. H. Haskin
C. G. Swenson
Virgil Wilson

RECEIVED
SEP 18 1975
Office of
Assistant State Highway Engineer

REMARKS (DW)

47,500
ESTIMATED COST
THRU

23 PM

APPROVAL OF PROJECTS
SPECIAL HIGHWAY

Location
tent - Powers Sec
nty-State of Ore

OTHER IDENTIFICATION

OTHER

ion

CI

IER

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

STATE HIGHWAY DEPARTMENT
Oregon

DATE
8-12-75

TRANSMITTAL AND REQUEST FOR INITIAL PROGRAM APPROVAL OF PROJECTS
(FPA 21-1)

BY (Signature)
L.W. Rulien's August 1, 1975 letter

CLASS OF FEDERAL FUNDS
☐ FAI ☐ PAP ☐ PAU ☒ PAS ☐ OTHERS

TITLE
Project Management Engineer

OTHER IDENTIFICATION AND/OR REMARKS (State)

ITEM NO.	PROJECT NOS.	ITEM NOS. THRU		FEDERAL FUNDS **	Location	Work
		LENGTH (MILE)	TOTAL ESTIMATED COST			
62	RS-206(10)	10.4	47,500	37,100	Broadbent - Powers Section Coos County-State of Oregon	Preliminary Engineering
8-12-75						

REMARKS (Division)

542118

RECOMMENDED
DATE
8-12-75
SIGNATURE AND TITLE
C.L. Green, DIVISION ENGINEER

APPROVED
DATE
8-12-75
SIGNATURE AND TITLE
C.L. Green, DIVISION ENGINEER

LETTER OF APPROVAL AND/OR AUTHORIZATION

RS-206(10)

STATE PROJECT NO.

Broadbent - Powers Section

FROM:

G. L. Green, Division Engineer
Salem, Oregon

PROGRAM NO.

ITEM NO.

RS-62

COUNTY NAME

Coos

PROGRAM STAGE (Check)

☐ 1.☐ 2.

TO:

Mr. F. B. Klaboe
Administrator and State Highway Engineer
State of Oregon
Salem, OregonRECEIVED
STATE HWY ENGR

AUG 13 '75

REFER TO

FOR

DATE PS&E APPROVED

DATE AUTHORIZATION
EFFECTIVE

August 12, 1975

FEDERAL ROUTE NUMBER

Secondary Route 247

STATE ROUTE NUMBER

Secondary Route 242

GENERAL LOCATION:

State Road 1.2 miles south of Broadbent, south 10.4 miles.

NOTED
E. S. HUNTER

GENERAL DESCRIPTION OF WORK:

Rural Secondary - Preliminary Engineering

YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW

PRELIMINARY ENGINEERING TO DETERMINE

☐ LOCATION ONLY

PRELIMINARY ENGINEERING FOR SURVEY AND PLAN

☐ PREPARATION☒ OTHER (Specify)Preliminary Engineering up to
PS&E preparation.☐ ACQUISITION OF RIGHT-OF-WAY

CONSTRUCTION - ADVERTISE FOR RECEIPT

☐ OF BIDS☐ CONSTRUCTION - PROCEED ON AN AGREED
PRICE AND/OR FORCE ACCOUNT BASIS

REMARKS

My program memorandum of August 12, 1975 approved this project for inclusion
in the federal-aid program.As requested in Mr. Rulien's August 1, 1975 letter you are authorized to proceed
with all phases of preliminary engineering up to PS&E preparation at a total
estimated cost of \$29,000.00 - federal funds \$22,600.00.8-13-75
ORIGINAL TO
L. W. Rulien
w/att.

DATE

8-12-75

SIGNATURE OF APPROVING OFFICIAL

C. R. Buehler

TITLE

Division Engineer

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

FILE: ROW 18-4

August 1, 1975

Salem, OR 97310

FROM:

Phil G. Preston
Phil G. Preston
Utility Special Studies Engr.SUBJECT: Broadbent School Water System Agmt.
Broadbent Section
Powers Highway
Coos County

TO:

Cecil Head
Commission Services Supervisor

B U I L D I N G

MISC. CONTRACTS and
AGREEMENTS No. 2911

Attached is the original of subject agreement for your files.

A resume of the pertinent provisions and the section or unit responsible for their execution is as follows:

1. Construction:
 - a. Install the 8-inch culvert pipe as detailed in Paragraph 4 of THINGS TO BE DONE BY STATE.
 - b. Coordinate with the State's Contractor to be sure the District is allowed two weeks for the installation of their system as described in Paragraph 3 of THINGS TO BE DONE BY STATE.
2. Right of Way: Prepare a Quitclaim Deed form to cover the District's facilities within the confines of this section between Highway Engineer's Station 120 and 160.
3. Utilities Unit:
 - a. Submit a copy of the agreement and a request for payment to the Finance Branch. The Payment to be \$4,250 to the District as detailed in Paragraph 5 of THINGS TO BE DONE BY STATE.
 - b. Have Quitclaim Deed form executed by the proper officials of the District after the 8-inch conduit has been installed.

By a copy of this letter, photocopies of the executed agreement are being distributed as follows:

V. E. Skoog-Attn: Gene Hickam
Adele Egan
Alfred Shirley, Jr.Frank Morrison
B. E. Brown
Gary KennenPGP:jk
Attach.NOTED
J. E. BROWN
JED
FRAN REAVOLL

8308

PRO-6-2

August 1, 1975

TO: G. L. Green, Division Engineer
Federal Highway Administration

FROM: L. W. Ruffen
Project Management Engineer

SUBJECT: Program Data Submission
Project No. RS-206(10)

We are submitting program data for one project, Item No. 62, Project No. RS-206(10), "Broadbent-Powers Section", which we desire to have included in the Federal-aid Rural Secondary Highway Program.

We request authorization to proceed with all phases of preliminary engineering up to PS & E preparation at a total estimated cost of \$29,000 (Federal Funds \$22,600).

JG:dc

Enclosure

MONTHLY TRANSACTION NO.

FORM PR-1
(REV. 4-61)U.S. DEPARTMENT OF AGRICULTURE
BUREAU OF RURAL INFRASTRUCTURE

DATE SUBMITTED TO E.O.

8-1-75

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

REPORT NUMBER

PROJECT LOCATION (45 typewriter spaces)

ADT

PRESENT

FUTURE

YEAR

REGION

STATE NAME

ST

CARD

1

State Rd., 1.2 mi. S. of Broadbent, S. 10.4 mi.

ADT

850*

1600

95

10

Oregon

CO

CHARACTER OF PROPOSED WORK (35 typewriter spaces)

NATL. FOREST

FM ROUTE NO.

ADJ. ACCT.

DA CLASSIF.

DA AREA

EMERG. YR.

PL. AUTH YR.

PREFIX LETTER(S)

PROJECT NUMBER

NUMBER

SEQ.

CARD

Preliminary Engineering

62

(63)

(64)

(65)

(66)

(67)

(68)

(69)

(70)

(71)

(72)

(73)

(74)

(75)

(76)

(77)

(78)

(79)

(80)

(81)

(82)

(83)

(84)

(85)

(86)

(87)

(88)

(89)

(90)

(91)

(92)

(93)

(94)

(95)

CARD

CLASS OF FEDERAL FUNDS

Rural Secondary

COUNTY NAME

COOS

ROUTE NO.

FEDERAL-AID

STATE

U.S.

CODE

(101)

(102)

(103)

CARD

NAME OF URBAN AREA

Rural Secondary

ROUTE NO.

FEDERAL-AID

STATE

U.S.

CODE

(104)

(105)

(106)

(107)

(108)

(109)

(110)

(111)

(112)

(113)

(114)

(115)

CARD

LINE NO.

CHANGE CODE

PROJECT CODE

SY 1

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL

ESTIMATED

COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

P.E.

(Full description)

3 b

(116)

(117)

(118)

(119)

(120)

(121)

(122)

(123)

(124)

(125)

(126)

(127)

(128)

(129)

(130)

(131)

(132)

(133)

(134)

(135)

(136)

(137)

(138)

(139)

(140)

(141)

CARD

LINE NO.

CHANGE CODE

PROJECT CODE

SY 1

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL

ESTIMATED

COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

P.E.

(Full description)

3 b

(142)

(143)

(144)

(145)

(146)

(147)

(148)

(149)

(150)

(151)

(152)

(153)

(154)

(155)

(156)

(157)

(158)

(159)

(160)

(161)

(162)

(163)

(164)

(165)

(166)

(167)

CARD

LINE NO.

CHANGE CODE

PROJECT CODE

SY 1

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL

ESTIMATED

COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

P.E.

(Full description)

3 b

(168)

(169)

(170)

(171)

(172)

(173)

(174)

(175)

(176)

(177)

(178)

(179)

(180)

(181)

(182)

(183)

(184)

(185)

(186)

(187)

(188)

(189)

(190)

(191)

(192)

(193)

CARD

LINE NO.

CHANGE CODE

PROJECT CODE

SY 1

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL

ESTIMATED

COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

P.E.

(Full description)

3 b

(194)

(195)

(196)

(197)

(198)

(199)

(200)

(201)

(202)

(203)

(204)

(205)

(206)

(207)

(208)

(209)

(210)

(211)

(212)

(213)

(214)

(215)

(216)

(217)

(218)

(219)

CARD

LINE NO.

CHANGE CODE

PROJECT CODE

SY 1

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL

ESTIMATED

COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

P.E.

(Full description)

3 b

(220)

(221)

(222)

(223)

(224)

(225)

(226)

(227)

(228)

(229)

(230)

(231)

(232)

(233)

(234)

(235)

(236)

(237)

(238)

(239)

(240)

(241)

(242)

(243)

(244)

(245)

CARD

LINE NO.

CHANGE CODE

PROJECT CODE

SY 1

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL

ESTIMATED

COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

P.E.

(Full description)

3 b

(246)

(247)

(248)

(249)

(250)

(251)

(252)

(253)

(254)

(255)

(256)

(257)

(258)

(259)

(260)

(261)

(262)

(263)

(264)

(265)

(266)

(267)

(268)

(269)

(270)

(271)

CARD

LINE NO.

CHANGE CODE

PROJECT CODE

SY 1

WORK

TYPE

STEP

8-1-75

FEDERAL-AID PROGRAM DATA
(PPM 27-1)

PROJECT LOCATION (45 typewrite spaces)		ADT		PRESENT		FUTURE		YEAR		REGION		STATE NAME		STATE CODE		APFN CODE		ITEM NO.	
State Rd., 1.2 mi. S. of Broadbent, S. 10.4 mi.		850*		1600		95		10		Oregon		41		075		62			
PROPOSED WORK (25 typewrite spaces)		NATL. FOREST		FH ROUTE NO.		SUBV AGENCY		DA CLASSIF.		DA AREA		EMERG. YR.		PL. AUTH YR		PREFIX LETTER(S)		PROJECT NUMBER	
Engineering		62 (68)		62 (68)		62 (68)		62 (68)		62 (68)		62 (68)		62 (68)		62 (68)		62 (68)	
COUNTY NAME		Rural Secondary		COUNTY NAME		COOS		COUNTY NAME		COUNTY NAME		COUNTY NAME		COUNTY NAME		COUNTY NAME		COUNTY NAME	
ROUTE NO.		S		FEDERAL-AID		247		STATE		242		U.S.		CODE		PROGRAM STAGE			
ESTIMATED PROJECT COST BY PHASES		MILES		TOTAL ESTIMATED COST		FEDERAL FUNDS		STATE FUNDS		OTHER FUNDS		CHARACTER OF PROPOSED WORK (Full description)							
PE		10.4		47,500		37,100		10,400				P.E. all phases (Future 2-12' lanes with 4' shldrs. and 3 bridges)							
ROW																			
CONST (CODE)												ROW-80' min.; Access control-partial; Parking restrictions-none.							
PROJECT TOTALS		10.4		47,500		37,100		10,400											

*DHW is 110

-OVER-

BROADBENT-POWERS SECTION

PROJECT NO. RS-206(10)

Existing Facility:

Proposed --- Projected line only
Roadway ---- 18-foot bituminous surface with 2-foot shoulders.
Structure -- Beaver Cr. Bridge (Br. No. 3247); 55-foot frame
trestle; HC 24'-2"; loading H-20; const. 1926.

Adjacent Sections: Two 12-foot lanes bituminous surface with
4-foot paved shoulders.

Project Data: The work consists of all phase of preliminary
engineering for future construction, on new alignment, to pro-
vide two 12-foot travel lanes with 4-foot shoulders, one bridge
over Beaver Creek and two bridge over the Coquille River. (The
three bridge will have a normal horizontal clearance of 32 feet
each and a total combined approximate length of 880 feet).

Exceptions to Minimum Design Standards: None anticipated.

System Action, Railroads, Water Developments: None involved.

Airports: Powers Airport (Pvt.) lies SE within 2 miles of the
south end of the project. No conflict should be involved as a
result of the project.

Historical and Recreational Areas: Albert Powers Memorial Wayside
lies within the project limits.

IM 50-1-70 Requirements: State Clearinghouse and District 7
Clearinghouse A-95 review approval letters dated July 28, 1975
and July 14, 1975, respectively.

FHPPM 7-7-2 Requirements:

a. Draft EIS --- concurred in by FHWA on February

b. Final EIS --- to be submitted under separate a

FHPPM 7-7-5 Requirements:

a. Corridor/Design Hearing --- held March 27, 1975

b. Location/Design Approval -- will be granted in
the Oregon Action
statutes and regula

Note: This project is in Congressional District No. 4

Data for PR-37:

Field work ---- \$29,000

PS & E ----- \$18,500

BROADBENT-POWERS SECTION

PROJECT NO. RS-206(10)

ity:

- Projected line only

- 18-foot bituminous surface with 2-foot shoulders.

- Beaver Cr. Bridge (Br. No. 3247); 55-foot frame trestle; HC 24'-2"; loading H-20; const. 1926.

ons: Two 12-foot lanes bituminous surface with shoulders.

The work consists of all phase of preliminary or future construction, on new alignment, to provide future travel lanes with 4-foot shoulders, one bridge creek and two bridge over the Coquille River. (The will have a normal horizontal clearance of 32 feet total combined approximate length of 880 feet).

Minimum Design Standards: None anticipated.

Railroads, Water Developments: None involved.

owers Airport (Pvt.) lies SE within 2 miles of the the project. No conflict should be involved as a project.

Recreational Areas: Albert Powers Memorial Wayside the project limits.

Requirements: State Clearinghouse and District 7 A-95 review approval letters dated July 28, 1975 1975, respectively.

FHPPM 7-7-2 Requirements:

- a. Draft EIS --- concurred in by FHWA on February 5, 1975.
- b. Final EIS --- to be submitted under separate action.

FHPPM 7-7-5 Requirements:

- a. Corridor/Design Hearing --- held March 27, 1975.
- b. Location/Design Approval -- will be granted in conformance with the Oregon Action Plan, Federal statutes and regulations.

Note: This project is in Congressional District No. 4.

Data for PR-37:

Field work ----- \$29,000
PS & E ----- \$18,500

8308

Adele Egan
Right of Way Branch

July 28, 1975

C. W. Head
Commission Services

MISC. CONTRACTS and
AGREEMENTS No. 8396

Attached for further handling are two copies of an agreement with the Myrtle Point School District covering reconstruction of the District's Broadbent School Water System facilities in conflict with the Broadbent Project on the Powers Highway in Coos County.

Please return the original for the Transportation Commission's files.

fkn

Att.



ROBERT W. STRAUB
GOVERNOR

RECEIVED				
STATE HWY ENGR				
JUL 24 '75				
REFER TO				
FOR				
Info	Inves	R/D	D/R	File

OFFICE OF THE GOVERNOR
STATE CAPITOL
SALEM 97310

July 22, 1975

Mrs. Louis W. Sell, Jr.
Box 46
Gaylord, OR 97458

Dear Mrs. Sell:

29H
I appreciate receiving your letter of constructive criticism about my recent visit to the Coos Bay area. Granted, my time was limited and I could not cover all of Coos County on my inspection; however, I assure you the Powers Highway is not a forgotten issue.

I have been informed by the Department of Transportation that a large contract is scheduled to be let soon for reconstruction of the Broadbent Section. This improvement, approximately 2.0 miles in length, starts at Warner Creek and proceeds southerly to Robbins Creek. The roadway will have 12-foot travel lanes with 4-foot shoulders.

Beyond Robbins Creek, or southerly toward Whites Bridge, the State Highway Division is currently preparing environmental statements from public hearing responses received at the March 27 meeting. These proposed projects will be intermittent in nature and will eliminate most of the troublesome curves on the Powers Highway. The Highway Division has several Powers Highway projects on its Six-Year Construction Program from which it is diligently preparing plans for contracting.

Thank you for the interest shown in improving highways for the benefit and safety of the traveling public.

Sincerely,

Governor

RMS:ga

bcc: Department of Transportation

COPY

MAILED
MAY 21 1975
STEPHENS

Gaylord, Oregon
June 27, 1975

Gov. R. Straub
Salem, Oregon

001777

Please prepare draft reply
for Governor's signature
by 7-19

Thank you.

Dear Sir:

I am sorely disappointed, but not in the least surprised, that you evidently feel that Coos County ends with the Coos Bay-North Bend, areas.

Your promise to "keep in touch with all areas of the State"--as quoted in the Coos Bay-World, (under a photo of you and other dignitaries making your way down a muddy path to South Slough), seems to have fallen quite a bit short.

Or, don't you realize that Coquille, Myrtle Point, Powers, Bandon, and on south, are also part of your "domain"?

I do not know just what all your "tour of duty" included, but you missed some, and not just a few.

I am so sorry you feel these areas were not important to you. Next election, you may feel differently about us. Too-late!

If you had taken, at least, 2 or 3 hours out of the 24 you so generously allotted to Coos County, and traveled the State secondary highway-242-, from Powers Junction to Powers, maybe you would understand why the state is getting all the static about this road.

Better yet, I dearly wish, you could have been in the passenger seat in my car, last Monday, June 23, at 4 p.m., on my way home to Gaylord from Myrtle Point.

On a particularly tricky curve, narrow, high bank on one side of pavement and a huge myrtle tree at edge of pavement on other side, I met a loaded log truck. It was raining, pavement was wet, he was traveling too fast, and all the wheels on driver's side of truck were on my side of the yellow line.

Fortunately, for me, I was in a small car and had a few extra inches to spare. Otherwise, my obituary would have been in The World, the following day!

I grant you, those drivers are making a living, but does it include careless, near-murder, in the process? And, dead people cannot contest a case!

I will admit, however, we are a hardy, brave breed of people--we are used to dodging those trucks, day after day. I'd like to see how you made out with some of them.

THAT would have been a picture for The World to put on the front page.

After traveling to, and around, the Portland area in the month of April, I can easily understand why our roads are in such a deplorable state of disrepair, and so unsafe. I'd guess 90% of the money is being spent there to build and maintain the beautiful highways, byways, exits, and scenic roads. Portland can well be proud of them!

IF, you ARE promoting the tourist trade, I wish you could be sitting in the service station my friend and I operate at Myrtle Point, and just hear some of the remarks from those

Rubin

R/O

ESH



Oregon Gov. Bob Straub, second from right, along with State representatives, left and right, Grannell and Ed Stevenson, Port of Coos Bay Com-

missioner Robert Younker, make their way down a muddy path to the South Slough. The Wednesday tour was part of the

Governor's three-day visit to the area. "Fulfilling my election promise to keep in touch with all areas of the state."—World photo by Jimi Loui.

RECEIVED						
STATE HWY ENGR						
JUL 14 '75						
REFER TO						
FOR						
Info	Inves	R	D	DR	Sign	File

RECEIVED
JUL 10 1975
OFFICE DIRECTOR of TRANSPORTATION

LETTER OF APPROVAL AND/OR AUTHORIZATION

RS-206(9)

STATE PROJECT NO.

Broadbent Section

FROM:

G. L. Green, Division Engineer
Salem, Oregon

PROGRAM NO.

ITEM NO.

RS-45

COUNTY NAME

Coos

PROGRAM STAGE (Check)

☐ 1.☒ 2.

TO:

Mr. F. B. Klaboe
Administrator & State Highway Engineer
State of Oregon
Salem, Oregon

Info	FOR REFER TO	JUL 23 '75	RECEIVED STATE HWY ENGR
Inves			
R/D			
D/R			
Sign			
Act			
File			

DATE PS&E APPROVED

DATE AUTHORIZATION
EFFECTIVE

July 18, 1975

FEDERAL ROUTE NUMBER

Secondary Route No. 247

STATE ROUTE NUMBER

Powers Highway Route 242

GENERAL LOCATION:

GENERAL DESCRIPTION OF WORK:

You are now authorized to proceed with actual adjustments for Pacific Power and Light Co.'s power line effective July 18, 1975. Reimbursement on an actual cost basis estimated at \$27,663 is approved.

YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW

PRELIMINARY ENGINEERING TO DETERMINE

☐ LOCATION ONLY

PRELIMINARY ENGINEERING FOR SURVEY AND PLAN

☐ PREPARATION☒ OTHER (Specify) Utility Adjustment☐ ACQUISITION OF RIGHT-OF-WAY

CONSTRUCTION - ADVERTISE FOR RECEIPT

☐ OF BIDS☐ CONSTRUCTION - PROCEED ON AN AGREED
PRICE AND/OR FORCE ACCOUNT BASIS

NOTED

R. L. SCHROEDER

REMARKS

Our program memorandum dated 5-28-75 authorized you to proceed with actions necessary for the construction phase of the subject project effective on that date. Approval and participation for the eligible portion of the work authorized above is subject to the provisions of the Federal-aid Highway Program Manual. We approve the agreement with the Pacific Power and Light Co. consisting of your Utilities and Railroad Engineer's verbal notice, the Pacific Power and Light Co.'s June 10 letter, and the plans and estimate furnished by Mr. Preston's July 9 letter. Mr. Gary Kennen's affidavit of PP&L's property rights is acknowledged. The permit covering this adjustment will be prepared and submitted for approval at a later date.

DATE

7-18-75

SIGNATURE OF APPROVING OFFICIAL

CR Bingham

TITLE

Division Engineer

8308

FORM E-30

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Salem 97310

DATE July 10, 1975

TO L. W. Rulien
Project Management Engineer

FROM John R. Oakes
Assistant R/W Engineer

SUBJECT Broadbent Section
Powers Highway
Coos County

E. S. HUNTER

Due to the necessity to clear the interest of a gravel operator in the acquisition under file 43344-Herman, we will not be able to have the right of way clear for an August 14 letting.

If we have to file condemnation, we do not expect the right of way to be clear prior to advertising for the letting of September 25, 1975.

If we find the right of way clear prior to that time we will let you know.

JRO:ha

cc E. S. Hunter
J. H. Versteeg
C. G. Swenson

RECEIVED						
STATE HWY ENGR						
JUL 11 '75						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

Jout

DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

FINAL ENVIRONMENTAL IMPACT STATEMENT
(Pursuant to Section 102.(2)(c), P.L. 91-190)

Prepared by
OREGON STATE HIGHWAY DIVISION
Program & Planning Section

BROADBENT SECTION
POWERS HIGHWAY
COOS COUNTY

DESCRIPTION
AND PURPOSE
OF PROPOSAL

The Powers Highway serves the inland portion of southern Coos County and is extended by semi-improved national forest and county roads through the northwest part of Curry County to Gold Beach. Logging and farming activities contribute greatly to the composition of use with recreation and commuting traffic making up the balance. Aside from the Oregon Coast Highway, this is the only other route connecting the two centers of county government.

The community of Broadbent is situated in part on a slightly elevated valley terrace and on the point of an adjacent projecting hill slope.

For most of its length, this section of road to be rebuilt skirts between the foot of the hill slope and the flood plain of the South Coquille River. Dairy farms occupy most of the bottomland. The upland is a mixture of grazing and timber lands interspersed with small farms and residential properties.

During the past ten years there have been road improvement projects at each end of the 19-mile highway and a bridge replaced at the S. Coquille River crossing. Maintenance has kept

the road in service, but some sections are below standard in grade and alignment for present and anticipated future traffic. This is the situation for approximately a mile north and south of the rural community of Broadbent. The proposed project will, to a great extent, follow a new alignment with grades set above normal flood levels. Part of the new location will be laid closely parallel to a logging railroad grade. Where the constriction between this railroad and the adjacent hillside is limiting to the highway design, it will be necessary to move the rail in two areas totaling about one mile in length.

The roadway design includes two 12-foot travel lanes and 4-foot shoulders. Drainage will be carried in side ditches except for a short section curbed at Broadbent.

Connections to the remaining parts of the present road will be constructed in order to retain access to established developments. The maintenance of these severed portions of the existing road will be assumed by the Coos County Road Department.

PROBABLE
IMPACT OF
PROJECT ON
ENVIRONMENT

The improvement of the section will generally benefit all modes of transportation using this route.

Although the section does not have an excessive accident rate, the elimination of several abrupt pitches and curves will reduce the potential for accidents. The present 9-foot lanes and 2-foot gravel shoulders combined with an almost total nonexistence of passing

sight distance has been a constant source of frustration to motorists trapped behind slow-moving vehicles.

At Rhoda Creek, an existing angular 72-inch culvert and railroad trestle will be replaced with 230 feet of straight 144-inch corrugated metal pipe under both the highway and railroad.

The pipe will be modified for upstream passage of migratory fish by providing baffles throughout its length.

The pools thus formed will permit fish to ascend by short leaps instead of facing a steep and continuous flow.

The only residential property directly affected by the construction will be subject to purchase as the cost of a retaining wall to protect the property is greater than the appraised value of the land and improvements.

Throughout the section about half of the work will be done on existing right-of-way. The balance of right-of-way will be obtained in parcels varying from small slivers to full width where the location is entirely on new ground. One parcel will include part of an established berry yard providing fruit for a licensed winery on the property. Other parcels will mainly be pasture or undeveloped side-hill land of nominal value.

Winter maintenance has often been complicated by frequent sudden changes in the river levels during and after flash floods that are typical in the region.

The highway at the confluence of Rhoda Creek and the S. Coquille River is regularly subject to flooding and a nearby section is occasionally undermined by the rapid rise and fall of the river which bears directly against the roadway slope. With the roadway raised above these levels and with rock slope protection, this type of maintenance should be minimal in the future.

Where side slope cuts will extend into adjacent hillsides, the potential for mass subsidence exists because of the nature of the soil characteristics in the area. Various means of soil stabilization will be used as needed. This will include mulching and seeding erodible slopes.

PROBABLE
ADVERSE
ENVIRONMENTAL
EFFECTS

With the exception of the effects created locally and individually by the acquisition of private land for public use as reflected in loss of crop production and taxes, this project is considered to have no significant adverse environmental impacts. There are no public parks, recreation facilities or historic landmarks affected by this proposal.

ALTERNATIVES
AND REASON
FOR PROJECT
SELECTION

At a previous public hearing (June 12, 1969) a proposal was submitted to the community outlining a route that, except for a short distance, would be above and separate from the present route. It was proposed as

a limited access highway with three connections to the existing road. This feature brought adverse comment from representatives of the community because of apparent semi-isolation of the commercial enterprises at Broadbent.

More numerous comments, however, were related to the anticipated damage to existing water sources located on or near the proposed roadway. The springs or aquifers mentioned are in the bench gravels and hill slopes above the community and are carried to the point of use through conduits, one nearly a mile in length.

As a result of these concerns, it was necessary to re-evaluate the only other alternative, which is the one presented in this proposal. A significant modification in design, reducing the shoulder width from 10 feet to 4 feet, and by shifting part of the paralleling railroad facility away from the hillside, has made it practical to utilize wherever feasible the terrain along the present road.

A detailed geologic study was made revealing a variety of substrate materials in the proposed cut slopes that virtually preclude the development of a wider or straighter roadway than hereby proposed because of slide potentials or excessive right-of-way requirements.

RELATIONSHIP BETWEEN SHORT TERM USE AND LONG TERM PRODUCTIVITY This project is designed as a needed improvement to a substandard section of road in the state highway system. It is not expected to generate any sudden or substantial increase in traffic usage. The present economic and social nature of the region is relatively stable and growth would logically not be greater here than in other similar parts of the county. It will provide greater ease of mobility for vehicles used in farm-to-market operations, logging and general transportation activities.

IRREVERSIBLE AND IRRETRIEVABLE COMMITMENTS OF RESOURCES Within the scope of this project the only tangible, visible and measurable commitments of resources are reflected in the lands required for roadways and slopes and the materials that will go into the physical elements of construction. In addition, but not readily visible, are the human resources responsible for the planning and development work, and the public funds devoted to the total cost of the effort. The latter, however, returns in time in benefit to the road user and residents of the community provided the project meets its objectives in service.

PROBLEMS AND OBJECTIONS RAISED BY OTHER AGENCIES Oregon State Game Commission commented (see attached letters) on Rhoda Creek crossing. The design of the Rhoda Creek culvert has been changed since the corridor design hearing of April 29, 1971, and coordination between

Oregon State Game Commission, Oregon State Fish Commission and the Oregon State Highway Division will determine the final design of the Rhoda Creek culvert. The Highway Division submits to the Oregon State Game Commission and the State Fish Commission plans for their comments and approval that affect waterways supporting either resident or anadromous fish populations.

The Coos-Curry Council of Governments unanimously approved the Notice of Intent submitted by the Oregon State Highway Division for construction of the Broadbent Section of the Powers Highway (Oregon 242). The National Park Service and State Clearinghouse (A-95) review approved the project (see attached letters).

Reference is made to comments from the Regional Environmental Committee of the Federal Highway Administration: Paragraph (1) - Broadbent is a small rural community that is divided by the Powers Highway and Georgia Pacific Railroad. This section of highway parallels the railroad on the westerly side and the hills on the easterly side. Pastureland makes up most of the adjoining property; however, there is one berry farm. A winery is located on the berry farm and uses berries that the farm produces for their wine-making operations.

The majority of the people that live in the Broadbent area work in other locations, thus taking of rights-of-way would not have severe economical impacts.

Paragraph (2) - there will be no adverse impacts regarding waterfowl and wildlife within the limits of this project. In fact,

the changes made in culvert design at Rhoda Creek will allow easier passage of coho salmon and winter steelhead than the existing culvert.

The location of borrow sites^c for this project have not been determined at this time, however, borrow site operations on public lands will be governed by the "Standard Specifications for Highway Construction", Oregon State Highway Commission, 1970 edition, including necessary restoration and cleanup. Borrow sites that are on private property will be governed by the contract or agreement between the private party and the contractor.

There are two locations that will have riprap. All precautions in the placing of riprap will be taken to minimize pollution of South Fork Coquille River during construction. After construction the riprap will help hold fill material in place thus minimizing erosion and sedimentation.

Jurisdiction of the portion of present highway not utilized in the improvement will be transferred to Coos County upon completion of the new section.

Air pollution in this area does not seem to be a problem. The amount of traffic involved will not constitute a pollution threat. During construction dust may be a factor; however, the effects will be localized and short-lived. Severe problems in such cases are provided for in Standard Specifications for Highway Construction.

Paragraph (3) - The "Do Nothing" alternative would not correct the many deficiencies in this substandard roadway. The maintenance costs for this section are excessive, and the narrow lanes and

shoulders make this road extremely hazardous to drive. This section does not have a high accident rate as may be expected, but the speed is so reduced that it makes driving intolerable to many.

The alternate route that is discussed in the text is shown on the sketch map.

Paragraph (4) - Steps taken to minimize harm - Seeding and mulching roadbed slopes, rounding cutbanks, contour grading and riprap of slopes will be performed as required.

Paragraph (5) is answered on summary pages of this statement.

Paragraph (6) is previously answered in this section.

A review of the transcript of the corridor-design public hearing of April 29, 1971 reveals that everyone is in favor of upgrading the facility; however, there is a difference of opinion where the new alignment should be placed. It is basically individuals that are directly affected by loss of property that are the most concerned about the final location.

STEPS TAKEN TO
MINIMIZE UNAVOID-
ABLE ADVERSE
ENVIRONMENTAL
EFFECTS

The right-of-way program of land acquisition contains many features which tend to ease wherever possible, the adverse effect of conveyance of all or part of one's property to the Highway Division for public use. Direct payment of fair market value is one method. Various additives in payment for damages, moving costs and other effects in hardship cases are also included. A relocation assistance program is part of all right-of-way activities.

Wherever possible, improvements to local drainage and protection of natural resources are part of the overall consideration.

8308

242

FORM E-30

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Coquille, Oregon

DATE June 12, 1975

TO Lyle Watson, Design Team Supervisor

FROM *F. D. Morrison*
 F. D. Morrison, Res. Engr.

SUBJECT Rd. App. Profile & Finished Grades - Rt. Sta. 61+00 - Broadbent Sec.

Attached are two sheets of level sheets, showing the profile and our proposed grade on the road approach rt. of sta. 61+00 on the Broadbent Section of the Powers Highway, in Coos County.

This proposed approach will need 110 feet of 12-inch culvert pipe, with 80 feet being installed near sta. 0+99 and 30 feet being installed near sta. 5+66.

The proposed approach has a 50' radius from the edge of the pavement to the edge of the 16 rd. app. at the railroad grade. A 35' radius was used to connect his existing approach to the railroad grade in the vicinity of sta. 5+66.

I estimated that we would need 400 C. Y. of Agg. Base and 3,500 C. Y. of embankment material to install this approach.

If any additional information is needed, please advise this office.

cc: Region Office

Versteeg _____
 A. Olson _____
 Terpin _____
 Scott _____
 Swenson _____
 R. Olson _____
 Trout _____

RECEIVED

JUN 15 1975

ROAD
 DESIGN
 SECTION

Requires Reply ☐
 Requires Approval ☐
 Receiver's Use _____
 Do not _____
 Return _____
 Bring up _____
 Other _____

Copy *Watson*



**OREGON STATE
HIGHWAY DIVISION**

Robert W. Straub
~~XXXXXXXXXX~~
GOVERNOR

HIGHWAY BUILDING • SALEM, OREGON • 97310

May 30, 1975

F. B. KLABOE
Administrator of Highways

TO
Executive Department
Federal-Aid Coordination Unit

Coos-Curry Council
of Governments
P. O. Box 434
Coos Bay, OR 97420

FROM
George N. Hopkins
George N. Hopkins
Project Development Engineer

SUBJECT
Notice of Intent for FAS Funds
State Admin. Dist. No. 7
Broadbent-Powers Section
Powers Highway
Coos County

In accordance with Executive Memorandum 02-270-20, attached are copies of the Notices of Intents for the subject project.

Early programing of this project for advance planning in anticipation of future construction is necessary; therefore, your prompt attention to this proposal will be appreciated.

Allowing time for your review, we estimate the date of filing for federal-aid funds on this project to be July 1, 1975.

Attachment

BLG:wm

cc: G. L. Green, FHWA
✓ F. B. Klaboe
V. D. Wolfe
J. B. Boyd
J. H. Versteeg
Gary Potter

G. N. Hopkins, County-City
B. L. Gifford
D. E. Swan
B. E. Brown
Alfred Shirley
Aeronautics Div.

OTHER
☐ 2

DECREASE
DOLLARS
☐ 28

RELOCATION
IRED
No
☐ 40



OREGON PROJECT NOTIFICATION AND REVIEW SYSTEM

NOTIFICATION OF INTENT TO APPLY FOR FEDERAL AID

For Internal Use Only		1-8] PNRS #		9] CARD TYPE:		Page One						
02	12]	APPLICANT State Highway Division		[45]	46]	DIVISION Dept. of Transportation		[79]				
03	12]	APPLICANT ADDRESS State Highway Building		STREET [45]	46]	CITY Salem	[60] 76]	ZIP 97310	[80]			
04	12]	CONTACT PERSON R. W. Rulien		[45]	46]	AREA CODE [48]	49]	PHONE [55]	56]	EXTENSION 6563	[59]	
01	12]	PROJECT TITLE Broadbent-Powers Section, District 7								[71]		
11	12]	PROJECT LOCATION Powers Highway		CITY [45]	46]	PROJECT LOCATION Coos		COUNTY	[79]			
05	12]	SUMMARY PROJECT DESCRIPTION (ATTACH SUPPORTING DOCUMENTS AS NECESSARY) This project involves preliminary engineering, acquisition of right-of-way,							[71]			
06	12]	grading, paving, structures and incidental work required to reconstruct							[71]			
07	12]	established priority units as follows: Powers Wayside (M.P. 7.4-8.2), Gaylord							[71]			
08	12]	(M.P. 9.0-10.7), Rowland Creek (M.P. 13.2-14.0) and Baker Creek (M.P. 15.1-							[71]			
09	12]	15.7). The roadway will be improved to a high type pavement with 12-foot							[71]			
10	12]	travel lanes with 4-foot shoulders.							[71]			
12	12]	FEDERAL FUNDS (A) Grant [19]		20]	NON-FEDERAL MATCHING FUNDS (B) Other [27]		28]	OTHER FUNDS [51]		52]	TOTAL (F) FUNDS [60]	
		3,354,000		--		946,000		--		4,300,000		
13	12]	TYPE OF OTHER FEDERAL FUNDS (See 12B)		[45]	46]	TYPE OF OTHER NON-FEDERAL FUNDS (See 12E)					[79]	
14	12]	FEDERAL PROGRAM TITLE Title 23 USC Highways							[71]			
15	12]	FEDERAL AGENCY NAME U.S. Dept. of Transportation		[45]	46]	FEDERAL SUB-AGENCY NAME FHWA					[79]	
17	(A) TYPE OF APPLICANT: (Check (X) the single most applicable box)											
	STATE	INTER-STATE	COUNTY	CITY	SCHOOL DISTRICT	SPECIAL DISTRICT	COMMUNITY ACTION	SPONSORED ORGANIZATION	OTHER			
	☒ 12	☐ 13	☐ 14	☐ 15	☐ 16	☐ 17	☐ 18	☐ 19	☐ 20			
	(B) TYPE OF ACTION: (Check (X) as many boxes as apply to this action)											
	NEW GRANT	CONT. GRANT	SUPPL'T GRANT	INCREASE DURATION	DECREASE DURATION	CANCELLATION	INCREASE DOLLARS	DECREASE DOLLARS				
	☒ 21	☐ 22	☐ 23	☐ 24	☐ 25	☐ 26	☐ 27	☐ 28				
	(C) IS THERE A COMPREHENSIVE PLAN?				(D) REVIEW REQUIRED by A-95		(E) ENVIRONMENTAL IMPACT		(F) HOUSING RELOCATION REQUIRED			
	STATE		REGIONAL		LOCAL		Yes		No			
	Yes	No	Yes	No	Yes	No	Yes	No	Yes	No		
	☒ 29	☐ 30	☐ 31	☐ 32	☐ 33	☐ 34	☒ 35	☐ 36	☒ 37	☐ 38	☒ 39	☐ 40
	(See IV, Page 2)											
	(G) ESTIMATED APPLICATION FILING DATE:				41]	MONTH [42]	43]	DAY [44]	45]	YEAR [46]		
						JULY		1		1975		

ADDITIONAL INFORMATION - ALL APPLICANTS

FEDERAL CATALOG NUMBER
(OR PUBLIC LAW NO. AND TITLE) 20.205 Highway Planning and Construction

HAS DISTRICT CLEARINGHOUSE BEEN NOTIFIED? No ☐ Yes ☒ Date: May 30, 1975

HAS FUNDING AGENCY BEEN NOTIFIED? No ☐ Yes ☒ Date: May 30, 1975

IF PROJECT INCLUDES STATE FUNDS (12C), IDENTIFY AGENCY State Highway Division

LIST PERTINENT PLANNING DOCUMENTS OR PROJECT STUDIES (See 17C) Federal-aid Secondary Rural

Suggested Six-Year Construction Program 1975

VI. EXPLAIN DEVIATIONS (IF ANY)
FROM PERTINENT PLAN

(a) Federal Congressional District(s) Number(s) 4

(b) State Representative District(s) Number(s) 48

(c) State Senatorial District(s) Number(s) 24

STATE AGENCIES ONLY

III. (a) IS PROGRAM BUDGETED ☐ NON-BUDGETED ☐

(b) STATE SHARE

GENERAL FUND CASH	OTHER FUND CASH	IN KIND
\$ _____	\$ _____	\$ _____

(c) FUNDING METHOD

	FEDERAL SHARE	STATE SHARE	TOTAL
First Year	% _____ \$ _____	% _____ \$ _____	% _____ \$ _____
Second Year	% _____ \$ _____	% _____ \$ _____	% _____ \$ _____
Third Year	% _____ \$ _____	% _____ \$ _____	% _____ \$ _____

(d) WILL PROGRAM REQUIRE HIRING OF NEW STATE EMPLOYEES? No ☐ Yes ☐ Number _____

(e) Will accounting for this grant be administered by the Executive Dept. Accounting Division? Yes ☐ No ☐


REMARKS

17(E) A draft environmental impact statement was made available to the council on environmental quality and the public on Feb. 14, 1975. This is a Category II project under Oregon's Action Plan.

This project is proposed by the Oregon State Highway Division in cooperation with the Coos County Planning Commission and Coos-Curry Council of Governments.

The Highway Division conducted a Corridor/Design Public Hearing March 27, 1975. Rights-of-way will be required.

The final environmental impact statement will be made available in the fall of 1975.



OREGON STATE HIGHWAY DIVISION

Corridor and Design Hearing Map

BROADBENT - POWERS SEC.

POWERS HIGHWAY

COOS COUNTY

ction No. 6-10
TRANSNITIAL AND REQUEST FOR INITIAL PROGRAM APPROVAL OF PROJECTS
(PPM 21-1)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

STATE HIGHWAY DEPARTMENT

DATE

BY (Signature)

Mr. Sullivan's May 12, 1975

TITLE

Project Management Engineer

OTHER IDENTIFICATION AND/OR REMARKS (State)

CLASS OF FEDERAL FUNDS
☐ FAI ☐ FAP ☐ FAU ☒ FAS ☐ OTHERS

STAGE 1		STAGE 2		FEDERAL FUNDS	OTHER IDENTIFICATION AND/OR REMARKS (State)
ITEM NOS.	THRU	ITEM NOS.	THRU		
ITEM NO.	PROJECT NOS.	LENGTH (Miles)	TOTAL ESTIMATED COST		
45	RS-206(9)	2.3	\$2,050,000	\$1,602,800	Location Broadbent Section Coos County State of Oregon Work Grade, drain, high type pavement including utility adjustment NOTED E. S. HUNTER

REMARKS (Division)

You are authorized to proceed with actions necessary to advance to completion the physical construction provided for by the above project in accordance with the provisions of your approved Secondary Road Plan. If you subsequently find that exceptions to the procedure will be needed or that your proposed design standards for this project are lower than the minimum design standards as approved May 13, 1970, this office should be notified of such proposed exceptions and reasons thereof.

6-2-75
ORIGINAL TO
J. W. Sullivan

RECOMMENDED
DATE SIGNATURE AND TITLE

DATE

03-23-75

APPROVED
DATE SIGNATURE AND TITLE

* Program approval and any authorization to proceed with a Stage 1 project shall not constitute any commitment of Federal funds nor shall it be construed as creating in any manner any obligation on the part of the Federal Government to provide Federal funds for the undertaking.

103-48
103-711

8308

43

PRO 6-2

May 12, 1975

TO G. L. Green, Division Engineer
Federal Highway Administration

FROM L. W. Rullen
Project Management Engineer

SUBJECT Program Data Submission
Project No. RS-206(9)

We are submitting program data for one Rural Secondary project, Item No. 45, Project No. RS-206(9), "Broadbent Section", which we desire to have included in the Federal-aid Rural Secondary Highway Program.

It is our present intention to receive bids for this project on June 26, 1975.

A copy of the State Clearinghouse and District 7 Clearinghouse A-95 review approval letters were submitted under Project No. RS-206(8).

Encl.

CL:js

5-12-75

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

Budget Bureau No. 41-R2067; Approval Expires February 28, 1966

U.S. DEPARTMENT OF COMMERCE
BUREAU OF PUBLIC ROADS

PROJECT LOCATION (45 typewriter spaces)		ADT		PRESENT		FUTURE		YEAR		REGION		STATE NAME		STATE CODE		APPN CODE		ITEM NO.	
Rd., 1.3 mi. N. of Broadbent, S. 2.3 mi.		ADT		1,400		2,400		95		10		Oregon		41		075		45	
WORK (35 typewriter spaces)		NATL-FOREST	FM ROUTE NO.	SUPV AGCY	DA CLASSIF.	DA AREA	EMERG. YR.	PL. AUTH YR	PROJECT NUMBER		SEQ. NO.		T. Projects Only		POST M. DESIG.				
		62 (63)	68 (69)	68 (69)	68 (69)	68 (69)	68 (69)	68 (69)	RS-206		(9)		13 (24)		27				
COUNTY NAME		COOS		ROUTE NO.		FEDERAL-AID		STATE		U.S.		CODE		PROGRAM STAGE					
		S		247		242		242		U.S.		1011		1 OR X		2			
ESTIMATED PROJECT COST BY PHASES		MILES		TOTAL ESTIMATED COST		FEDERAL FUNDS		STATE FUNDS		OTHER FUNDS		CHARACTER OF PROPOSED WORK (Full description)							
		2.3		2,050,000		1,602,800		447,200				Gr., Jr., H.T. pave. basically 2 - 12' lanes and 4' shoulders with 1150' of 44' curbed section.							
		2.3		2,050,000		1,602,800		447,200				Utility adjustments required including prep. work.							
		2.3		2,050,000		1,602,800		447,200				ROW - 110' normal; Access Control - partial; Parking Restrictions - none.							
PROJECT TOTALS		2.3		2,050,000		1,602,800		447,200											
REMARKS																			

Additional Data: See Item RS 24; Project RS-206(8).

-over-

BROADBENT SECTION

PROJECT NO. RS-206(9)

Project Data: Work under this project consists of grade, drain and high type pave to provide two 12-foot lanes with 4-foot shoulders. Approximately 1150 feet of the project in Broadbent will be a 44-foot curbed section to accommodate two 12-foot lanes with 10-foot parking lanes on each side.

Utility Adjustments:

Pacific Power & Light Co.	- - - - -	\$30,000
Broadbent Water System	- - - - -	6,000

Note:

- (1) On-the-job trainees, as set forth in FHWA order interim 7-7(2), on this project will be determined at PS & E stage and the number stipulated in the PS & E documents.
- (2) This project is in Congressional District No. 4.

8308

242

FORM 2-30

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE
Coquille, Oregon

DATE May 8, 1975
TO Dora Folson, Right of Way Agent
FROM *F. D. Morrison*
F. D. Morrison, Res. Engr.
SUBJECT Rd. App. Estimate - File No. 48384-Sumner - Broadbent Sec., Powers Hwy.

RECEIVED
MAY 12 1975
ROSEBURG R/W

As per your request, the following estimate of cost is submitted, to cover the proposed road approach right of Sta. 61+00 and then down the existing railroad grade to the existing driveway, on the Broadbent Sec. of the Powers Highway, in Coos County.

1. Embankment Material	7,308 CY @ 2.10/cy	= \$ 7,308.00
2. Aggregate Base	400 CY @ 11.50/cy	= 4,600.00
3. 12-inch Culv. Pipe	110 LF @ 8.50/LF	= 935.00
Total Estimated Cost		= \$12,843.00

This approach would be 16 feet wide on top with 8-inches of aggregate base for the wearing surface.

If any additional information is needed on this file, please advise this office.

REFERRED TO

Beard _____ Reed _____
Cole _____ Sample _____
Watson _____
Heger _____ Wolfe _____
Return Discuss Do File Copy Due _____
BY FINAL DESIGN ENGINEER

RIGHT OF WAY SECTION
RECEIVED
JUN 6 1975

Versteeg _____
A. Olson _____
Terpin _____
Scott _____
Swenson *SW* _____
R. Olson _____
Trout _____
RECEIVED
JUN - 6 1975
ROAD DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return to _____
Bring Up _____
Other _____

8301

Memo to the File
March 27, 1975

242

To Whom it may Concern:

Broadbent School Water System; Broadbent Section, Powers Highway.

I met with Mr. Frank Furman & Mr. Jerry Bennett, Superintendent of School District #41, on Tuesday March 25, 1975 to discuss the Water System through the Broadbent Project.

Mr. Furman advised me that the last work done to the System was in 1971 when the old Galvanized Line was replaced with Rigid Plastic.

Mr. Bennett had copies of Water Line Diagrams, Water Use Right, and a listing of the Original Property Owners and a letter explaining last breakdown for Maintenance of the Line. A copy of the information is attached to this Memo.

We then discussed the design and Construction for the line, which will be disrupted by Construction of the Broadbent Project.

Mr. Bennett stated "They would not have time to do any work on this Water System as their men were tied up with work involving School Buildings." He asked that we do the Design and Installation of the Water Lines disrupted by our Construction.

I advised him that this matter would have to be handled by our Regional Utility Engineer.

Mr. Bennett then stated that they would be glad to help by contacting all water users and arranging a meeting where the System could be discussed with Highway Representatives. He also stated they would be willing to contact the Users after Construction for releases or whatever is necessary.

I advised Mr. Bennett & Mr. Furman that I would contact Mr. Gary Kinnen, Regional Utilities Engineer and we would be in touch with them.

I will start my field Crew on the location of Water Lines and try to update the existing Pipe locations & sizes where it is affected with the proposed Construction.

F.D. Morrison, Res. Engineer

[Signature]

cc: Region Office
Regional Utility Engineer

FDM/ket

copy
we *copy*

RECEIVED

1975-2-19

ROAD
DESIGN
SECTION

By *[Signature]*
Date *[Signature]*
Initials *[Signature]*
Name *[Signature]*
Title *[Signature]*
Other *[Signature]*

FILE:

.....Salem, Oregon

March 20, 1975

FROM: ~~Lyle K. Watson~~
Lyle K. Watson
Design Team Supervisor

**SUBJECT: Broadbent Section
Powers Highway
Coos County**

TO: MEMORANDUM TO THE FILES

Between Stations 135+00 to Station 165+00, accesses were shown as called for on the liaison report as shown on Right of Way Map 9B-5-11. Any revisions to these would be as negotiated when purchasing the right of way.

The connections at Station 138+50 to the existing highway was made to access the L. & C. Lackey property east of the existing highway. The road connection at Station 162+50 is for access to the A. & V. Hermann property.

If accesses to the above property owners can be agreed upon by them, the access at Station 138+50 may be eliminated. If eliminated, the right of way for this connection may be revised. This may be rewritten by the right of way section at the time of negotiations.

The existing highway right of way may be abandoned to the adjacent property owners if it was originally obtained by resolution. If purchased, it would have to be sold or trades made with the property owners. The abandonment of the existing right of way would be made at the completion of construction.

LKW: we

cc: Alfred Shirley
John Oakes
F. D. Morrison
Lyle K. Watson

1	✓
2	T

1. Trouf

1.
 2.
 3.
 4.
 5.
 6.
 7.
 8.
 9.
 10.
 11.
 12.
 13.
 14.
 15.
 16.
 17.
 18.
 19.
 20.
 21.
 22.
 23.
 24.
 25.
 26.
 27.
 28.
 29.
 30.
 31.
 32.
 33.
 34.
 35.
 36.
 37.
 38.
 39.
 40.
 41.
 42.
 43.
 44.
 45.
 46.
 47.
 48.
 49.
 50.
 51.
 52.
 53.
 54.
 55.
 56.
 57.
 58.
 59.
 60.
 61.
 62.
 63.
 64.
 65.
 66.
 67.
 68.
 69.
 70.
 71.
 72.
 73.
 74.
 75.
 76.
 77.
 78.
 79.
 80.
 81.
 82.
 83.
 84.
 85.
 86.
 87.
 88.
 89.
 90.
 91.
 92.
 93.
 94.
 95.
 96.
 97.
 98.
 99.
 100.

Coquille, Oregon

FROM F. D. Morrison, Res. Engr.

[Handwritten marks at top left]

Verling _____
A. Olsen _____
/ Terpin _____
Scott _____
COPY Swenson _____
E. Olson _____
(COPY) Trout _____

RECEIVED
MAR 17 1975
**ROAD
DESIGN
SECTION**

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

1. Disposition of Water Lines?

2. Material Sources?

Rip rap could also come from this borrow area. Exploration work is not completed at this time.

3. Equipment and hours for clearing & shaping existing drainage channel?

The existing drain ditch does not require much excavation work. The existing ditch is full of debris (logs & brush) and should be cleaned out. The work could be done with a D-6 Dozer with wench and two laborers with chain saws. I estimate this work to take three days.

Equipment:	D-6 Dozer with wench	24 hrs.
	2-chain saws	24 hrs ea. 48 hrs.
	2 Laborers	24 hrs ea. 48 hrs.

By doing this debris removal by dozer and choker, the existing drain ditch would not be damaged and additional excavation would not be necessary.

Review of Preliminary Plans, Broadbent Sec., Powers Hwy (Continued)

4. Any Foundation Problems on Embankments?

Emb. Fnd. Exc. is recommended from sta. 67 - 68. This involves an area about 18 feet wide on the right side. Exc. should be 2 feet deep and amounts to 133 C. Y.

Emb. Fnd. Exc. is recommended from sta. 68+50 - 69+50. This area is on the rt. side and averages 25 feet in width. Exc. should be 2 feet deep and amounts to 185 C.Y.

Emb. Fnd. Exc. is recommended from sta 125 - 127. This area is rt. of centerline and averages 35 feet in width. Exc. should be 2 feet deep and amounts to 520 C. Y.

Emb. Fnd. Exc. is recommended from sta. 158 - 160+50. This area requires exc. 2 feet deep on both sides of centerline and is about 70 feet wide, and amounts to 1,295 C. Y.

5. Possible Slide Conditions?

There is an existing slide left of sta. 64+00 - 66+50. The new alignment is located from 70 - 110 feet rt. of the slide and no corrective action is recommended.

There is an existing pop out rt. of the new center line between sta. 83+50 - 85+00. This pop out showed up after Georgia Pacific removed their railroad tracks and started to remove an existing bulkhead between the railroad grade and the highway. The new fill will cover the old railroad grade and this condition should be eliminated.

An existing slide exists from sta. 165+50 - 167+25. This area is taken care of by the proposed Rock Slope Protection on the prelim. plans.

6. Review Foundation for 144" Str. Plate Pipe @ Rhoda Creek?

After looking at the site and discussing it with the Regional Geologist, I recommend that we subexcavate 3 feet below the installation and backfill with sand or a suitable backfill material. If Backfill material is placed in the trench, I do not feel that camber in the pipe will be required.

GENERAL COMMENTS:

SHEET NO 3; If only one approach road is granted to the property owner rt. of sta. 57+00, I recommend that we install guard rail from the existing guard rail to sta. 58+10. This would require one additional "B" end piece and one additional anchor. Also I recommend another anchor be installed in the vicinity of sta. 59+40.

SHEET NO. 2B; The sta. shown for the 144" Str. Plate pipe should be 89+00 and the rate of flow, as checked in the field comes out to 4.10.

SHEET NO. 4; I recommend anchors on each end of the guard rail run lt. of sta. 86+00 - 90+00. Also i recommend that the existing 195 feet of 72-inch culv. pipe in Rhoda Creek be removed rather than abandoned.

SHEET NO. 5; I recommend another guard rail anchor lt. of sta. 110+40.

SHEET NO. 6; I recommend installation fo conduit pipes for water line crossings at stas. 118+32, 123+00 and 133+65. Perhaps this detail will be covered under negotiations being conducted by the Regional Utility Engr. I would also like to have the proposed Road Connection, Lt. sta. 138+50, eliminated. My proposed connection be located lt. of sta. 145+10. By eliminating the rd. conn. at sta. 138+50, we could abandon the existing highway, to the abutting property owners, from the vicinity of sta. 137 - 154, thereby cutting down on future maintenance costs on the remaining highway. This would also eliminate the proposed 50' of " conduit sta. 138+50 lt. This would allow the existing water system in this vicinity to remain undisturbed. There is a 15-inch CMP drain pipe located across the field to the river from the existing drain ditch rt. sta. 129+86. This CMP pipe should be shortened to fit our proposed drain ditch and the remainder of the pipe left intact.


Review of Preliminary Plans, Broadbent Sec., Powers Hwy. (Continued)

SHEET NO. 7; I recommend installation of conduit pipes for water lines at sta. 146+30 and 152+15. Also one additional road approach should be installed lt. of sta. 155+50. We added this approach after the R/W appraisal contact with the property owner was made, and the owner requested this approach to move livestock from the lower pasture to the upper pasture.

SHEET NO. 8; I added the end of the project station to this sheet.

One set of Preliminary Plans, with suggested revisions, shown in red, are being submitted with this report.

cc: Regional Office in Roseburg



**OREGON STATE
HIGHWAY DIVISION**

MATERIALS SECTION
SALEM, OREGON 97310

March 4, 1975

Mr. Glae C. Gould
Kenhaul, Inc.
P. O. Box G
North Bend, OR 97459

Dear Mr. Gould:

Thank you for your letter of March 3 concerning materials sources for the Hauser-Clear Lake and Broadbent projects in Coos County.

copy
As Mr. Wilson and I told you on February 27, the selection of an aggregate source has not yet been made. In order that the design engineers may be made aware of your materials sources and proposals for letting, I am sending a copy of your letter to Mr. E. S. Hunter, Assistant Highway Engineer in charge of the Design Branch.

We will keep you advised as materials are sampled from your sources and tested.

Sincerely,

WJ
JOHN G. JENKINS
Engineer of Materials

JCC:gs

RECEIVED
MAR 5 1975
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

KENHAUL, Inc.

ROCK PRODUCTS
To Meet Your Specification

POST OFFICE BOX G

TELEPHONE 756-4104

NORTH BEND, OREGON 97459

March 3, 1975

Oregon State Highway Dept.
Salem, Oregon 97301

Attn: Mr. Jenkins:

Gentlemen:

I called your office last week regarding the work to be done on the highway between Hauser and Clear Lake in Coos and Douglas Counties. Particularly was I concerned with the material that was to be used for additional passing lanes.

I further inquired about the material to be used in the Broadbent portion of the Power's Highway also in Coos County. My concern again was the material specification as well as the source, whether state would acquire and make available the sources to prospective bidders.

After discussion and after getting very little help on these questions, I followed your advice and talked the next day to Mr. Elliott Parker at which time he assured me the specifications were not determined as yet. He indicated that he, or his people, would be taking samples from several sources in the near future (perhaps two weeks). This I believe is proper and may lead to the using of specifications comparable to those used by the Highway Department in completing Ocean Blvd. here in Coos Bay in three separate contracts.

I would further ask your consideration as to designating these projects for Small Business only. There are adequate equipment and supplies and small contractors to do the work in the area and also, it would seem that the intent of Federal sponsored funds would be to support the use of local (Coos County) labor and supplies whenever possible. You must know that the competitor, as far as rock goes, is on the Umpqua River where one of the largest Federal funded operations exist and which is not in Coos County. You must also know that Douglas County has an unquestioned share of said "Disaster Funds".

I make reference to your March 20, 1975 Notice to contractors wherein a lime treated base is being used, to support the foregoing requests.

Please study and make response.

Respectfully,
Glae C. Gould
Glae C. Gould

cc Robert Duncan
cc Elliott Parker, State Geologist
Ed Stevenson

RECEIVED

MAR 4 1975

MATERIALS DIVISION
OFFICE

NOTED
JOHN C. JENKINS



8308

242

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Roseburg, Oregon
January 24, 1975

To: The file

SUBJECT: File 48369
Gulstrom
Broadbent Section
Power Highway
Coos County

In the process of making an appraisal of subject property our appraiser contacted and discussed with Mr. Gulstrom the access at station 100 + 00 Northerly.

Mr. Gulstrom informed him that this access is not needed nor wanted.

Mr. Gulstrom was also concerned about a drain ditch which drains several properties and is involved with the relocated highway across his property. For appraisal purposes I have instructed our appraisal to assume this will be taken care of during construction.

Richard Wilson
Richard Wilson
Regional Appraiser

cc:

Salem office
Don Jones, Appraiser

1 Versteeg ✓
A. Olson
2 Terpin T
3 Scott
Swenson
R. Olson
Trotter

RECEIVED

JAN 26 1975

ROAD
DESIGN
SECTION

Requires Reply
Requires Approval
Receiver Keep
Do not File
Return to
Bring Up / /
Other

REFERRED TO

Beard	Reed
Cole	Sample
Eriksen	Watson W
Hager	Wolfe
Return	Discuss Do File Copy Due

BY FINAL DESIGN ENGINEER

1-28 75

Send copy to Frank Terpin

mi

file

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Roseburg, Oregon
January 24, 1975

To: the file

SUBJECT: Files 43342
48371
43336
Water lines and water supplies
Broadbent section
Powers Highway
Coos County

In appraising in the area of the three subject files our appraiser has come across the following information:

File 43342

Provision must be made for gravity flow from a spring at Station 137 + 90 left to cross under the access road and at station 138 + 40 to the Weekly remainder so pump house can be reestablished.

File 48371

A domestic water line crosses the highway at an unknown point to serve this property.

File 43336

A domestic water line crosses the highway at an unknown point to serve this property.

The above information is furnished pursuant to a request some months ago by our Utility Engineer, Mr. Kennon, to report anything we might find where utilities were affected.

Richard Wilson
Richard Wilson
Regional Appraiser

cc:
Salem office
Don Jones, Appraiser
Garry Kennon, Utility Engineer

1-28-75

Send copy to Frank Terpin

JLC

JLC

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Roseburg, Oregon
January 24, 1975

To: The file

SUBJECT: File 48372 - Boren
Broadbent Section
Powers Highway
Coos County

Mr. Boren, owner of Subject property has sold the store building on contract (unrecorded).

Because of the sale Mr. Boren needs access (35' - 16') at stations 120 +50 left and 122 + 05 left to serve his remaining property.

Mr. Boren also called attention to the fact that provisions must be made for water line crossing the right of way in the vicinity of station 123 + or -.

Richard Wilson
Richard Wilson
Regional Appraiser

cc:
Salem office
Don Jones, Appraiser

1-28-75
Send copy to Frank Terpin
and send original to Title

JHC

WLL

AMENDMENT TO CONTRACT

The undersigned, GEORGE BOREN and WANDA BOREN, husband and wife, sellers and the undersigned, HARLEY L. CLIFTON and MARY L. CLIFTON, husband and wife, buyers, do hereby mutually covenant and agree that the attached Contract of Sale dated April 18, 1967, shall be and is hereby amended in the following respects:

1. Paragraph 1. of said Contract is amended so as to describe the real property therein sold as follows:

Beginning at the Southeast corner of Tax Lot 33, in the Southeast quarter (SE $\frac{1}{4}$) of Section 32, Township 29 South, Range 12 West of the Willamette Meridian, which point is located 617 feet North, 1037 feet West and 353.6 feet more or less, Northwesterly from the Southeast corner of said Section 32; running thence West 100 feet to the East side of the Myrtle Point - Powers Highway right of way; thence Southerly along said highway right of way 120 feet, more or less, to a $\frac{1}{2}$ " iron rod driven in the ground; thence Easterly 185 feet, more or less to a $\frac{3}{4}$ " iron pipe driven in the ground on the Southeasterly boundary of the parcel of land conveyed to George Boren and Wanda Boren, husband and wife, in Book 247, Page 444, Deed Records of Coos County, Oregon; thence North-easterly along said boundary 100 feet more or less, to the most Easterly corner of said Boren tract; thence North-westerly to the point of beginning.

TOGETHER WITH rights to water as described in said original Contract.

2. The purchase price specified in said Contract is hereby increased this date by the sum of TWO HUNDRED FIFTY AND NO/100 DOLLARS (\$250.00), making an unpaid balance thereof at this time of \$, together with interest thereon at the rate of five per cent (5%) per annum from March 18, 1970 until paid.

IN WITNESS WHEREOF, the parties have hereunto set their hands and seals this 25th day of March, 1970.

George B. Boren

Wanda Boren

"SELLERS"

Harley L. Clifton

Mary L. Clifton

"BUYERS"

AMENDMENT TO CONTRACT

The undersigned, GEORGE BOREN and WANDA BOREN, husband and wife, sellers and the undersigned, HARLEY L. CLIFTON and MARY J. CLIFTON, husband and wife, buyers, do hereby mutually covenant and agree that the attached Contract of Sale dated April 18, 1967, shall be and is hereby amended in the following respects:

1. Paragraph 1. of said Contract is amended so as to describe the real property therein sold as follows:

Beginning at the Southeast corner of Tax Lot 33, in the Southeast quarter (SE $\frac{1}{4}$) of Section 32, Township 29 South, Range 12 West of the Willamette Meridian, which point is located 617 feet North, 1037 feet West and 353.6 feet more or less, Northwesterly from the Southeast corner of said Section 32; running thence West 100 feet to the East side of the Myrtle Point - Powers Highway right of way; thence Southerly along said highway right of way 120 feet, more or less, to a $\frac{1}{2}$ " iron rod driven in the ground; thence Easterly 185 feet, more or less to a $\frac{3}{4}$ " iron pipe driven in the ground on the Southeasterly boundary of the parcel of land conveyed to George Boren and Wanda Boren, husband and wife, in Book 247, Page 444, Deed Records of Coos County, Oregon; thence North-easterly along said boundary 100 feet more or less, to the most Easterly corner of said Boren tract; thence North-westerly to the point of beginning.

TOGETHER WITH rights to water as described in said original Contract.

2. The purchase price specified in said Contract is hereby increased this date by the sum of TWO HUNDRED FIFTY AND NO/100 DOLLARS (\$250.00) making an unpaid balance thereof at this time of \$ _____, together with interest thereon at the rate of five per cent (5%) per annum from March 18, 1970 until paid.

IN WITNESS WHEREOF, the parties have hereunto set their hands and seals this 25th day of March, 1970.

George B. Boren
George B. Boren

Wanda Boren
Wanda Boren

"SELLERS"

Harley L. Clifton
Harley L. Clifton

Mary J. Clifton
Mary J. Clifton

"BUYERS"

AMENDMENT TO CONTRACT
Page One and Last.



TOM McCALL
GOVERNOR

GEORGE M. BALDWIN
Director of Transportation

SAM R. HALEY
Deputy Director

DEPARTMENT OF TRANSPORTATION

HIGHWAY BUILDING

SALEM,

RECEIVED	
STATE HWY EN	
OCT 1 '74	
REFER TO	
FOR	
CH	Sec
RID	DIR
Sign	St
File	

October 1, 1974

97310

Phone 378-6388

Mrs. Frances Ellen McKenzie, Secretary
Powers Housewives for Highway #242
Box 379
Powers, Oregon 97466

Dear Mrs. McKenzie:

Thank you for your letter of September 6. I am sending a copy to Bill Brown--he will appreciate your commendation.

Four priority projects on the Powers Secondary will be the subject of a hearing tentatively scheduled for November of this year. The four sections to be presented at the hearing are Baker Creek, Rowland Creek, Gaylord and Powers Wayside. I would suggest that you acquaint yourself with the proposals and be prepared to present your recommendations and other comments to the hearing officer. Mr. Frank Morrison, our Resident Engineer in Coquille, has maps showing these projects and is available to explain them and answer questions.

The Broadbent Section proposed for construction soon was the subject of previous hearings and thus could be ready for contract sooner than other priorities since Federal requirements have already been met. This section includes three of your priorities: the Rhoda Creek and Robins Creek areas, which are subject to frequent flooding, and the sharp curve just north of Broadbent at the south end of the construction project completed a few years ago between Powers Junction and Rhoda Creek.

As you can see, the Broadbent Section is a separate Federal-aid project which includes three of your priorities and will not substitute for any of your other priority projects.

Mrs. McKenzie
Page Two
October 1, 1974

The cost of the work done by our maintenance forces to improve mobility and safety on the highway has not been charged to the priority projects which were discussed with your group.

I do not have any planned trips to your area in the near future but when I do, I will give you a call.

Sincerely,

George M. Baldwin
Director of Transportation

cc F. B. Klaboe
Sam R. Haley
A. E. Johnson ✓
E. S. Hunter
V. D. Wolfe
Alfred Shirley, Jr.
H. S. Coulter
D. H. Moehring
Bill Brown
Frank Morrison

GCW:mc ESH:js fn

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Roseburg, Oregon

August 28, 1974
30

FILE:

FROM:

J. X. WILSON

Regional Construction Engr.

SUBJECT: Alignment Revision
Broadbent Section
Powers Highway
Coos County

TO:

E. S. Hunter

Asst. State Highway Engr.

As requested, the new proposed line has been run in the field and property owners again contacted to determine acceptance. Resident Engineer Morrison's attached report indicates all those contacted favored the new alignment over the original "L-6" line. Also included in Morrison's report are suggestions and ideas relative to access and abandonment of the old roadway.

Because the new line will affect less good farm land and has the endorsement of the local people, Region recommends that line be adopted.

JXW/cw
Attach.cc J. H. Versteeg
Lyle Watson
Frank Morrison

8-30-74
Waste-Versteeg
line recommended
by Region.
Ed H
Klaboe
Boyd

RECEIVED
AUG 29 1974
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Coquille, Oregon


DATE July 25, 1974
TO Mr. Alfred Shirley, Jr., Regional Engineer

FROM

F. D. Morrison
F. D. Morrison, Res. Engr.

SUBJECT

Property Owner Contact - Broadbent Sec. of the Powers Highway



In response to your letter dated 6-18-74, addressed to Mr. Hunter, the revised centerline was run in the field and the affected property owners were contacted by the writer July 24, 1974.

I met with Mr. Monte Lund, Mr. Melvin Stewart and Mr. Stone at Mr. Stone's home where we discussed the revised alignment as staked in the field.

All property owners present, favored the revised alignment over the original L 6 alignment.

Each property owner inquired about access to their property below the proposed roadway, since the map I had only shows access points to the right, they wondered how they could move their livestock from one side of the highway to the other. I advised them that right angle approaches could be constructed to take care of this problem. There is also need for conduits for irrigation and electrical lines across the new roadway, as existing facilities are currently in use.

We then discussed the existing highway from the vicinity of sta. 133 to sta. 154. The property owners would like to have this section of the existing highway blocked off. I recommend that this portion of the old highway be abandoned to the adjoining property owners.

If the above section of the existing hwy. is abandoned, one approach should be constructed left of sta. 143 to provide access to the Weekly and Stone properties. I suggest that a construction easement be worked out to construct this access from the new roadway to the old hwy. I also advised the property owners that a use agreement for this approach would have to be handled by themselves.

After discussing drainage, loss of high ground and other minor matters the meeting ended.

I did not contact Mr. Weekly, since the last time I talked to him, we were only affecting him with our proposed access point to the old highway in the vicinity of sta. 138 and the current toe of fill lines appear to stay within the existing G. P. railroad right of way line.
cc: Lyle Watson - Design

TRANSACTION NUMBER 8-63

TRANSMITTAL AND REQUEST FOR INITIAL PROGRAM APPROVAL OF PROJECTS

(PPM 21-1)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

STATE HIGHWAY DEPARTMENT

DATE

OREGON

8-16-74

BY (Signature)

L. W. RULIEN'S AUGUST 12, 1974 LETTER

TITLE

PROJECT MANAGEMENT ENGINEER

CLASS OF FEDERAL FUNDS

☐ FAI☐ FAP☐ FAV☒ FAS☐ OTHERS

OTHER IDENTIFICATION AND/OR REMARKS (Show)

LOCATION

WORK

STAGE 1
ITEM NOS. _____ THRU _____STAGE 2
ITEM NOS. 24 THRU _____FEDERAL
FUNDS

ITEM

PROJECT NOS.

RS-206(8)

2.3

42,500

33,200

BROADBENT SECTION
COOS COUNTY
STATE OF OREGONRIGHT OF WAY
ACQUISITIONNOTED
E. S. HUNTERRECEIVED
AUG 20 1974OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEERRECEIVED
STATE HWY ENGR

AUG 20 1974

REMARKS (Division)

YOU ARE AUTHORIZED TO PROCEED WITH ALL PHASES OF RIGHT OF WAY ACQUISITION, INCLUDING
INCIDENTALS AND RELOCATION ASSISTANCE.REFER TO
FOR
Info
Inves
R/D
O/R
Spec
Plan
File

ORIGINAL TO

L. W. Rulien
8-21-74

RECOMMENDED

SIGNATURE AND TITLE

DATE

8-16-74

SIGNATURE AND TITLE

APPROVED

* Program approval and any authorization to proceed with a Stage 1 project shall not constitute any commitment of Federal funds nor shall it be construed as creating in any manner, any obligation on the part of the Federal Government to provide Federal funds for the undertaking.

GREEN, DIVISION ENGINEER

8308

August 12, 1974

TO G. L. Green, Division Engineer
Federal Highway Administration

FROM L. W. Rulien
Project Management Engineer

SUBJECT Program Data Submission
Project No. RS-206(8)

We are submitting program data for one rural secondary (right-of-way) project, Item No. 24, Project No. RS-206(8), Broadbent Section which we desire to have included in the Federal-Aid Rural Secondary Highway Program.

This project has been selected by the State Highway Division and local authorities in cooperation with each other as required by the Federal-Aid Act.

We further request concurrent with your approval of the program authorization to proceed with all phases of right-of-way acquisition, including incidentals and relocation assistance.

Assurances regarding comparable replacement housing is not required for this project since relocation assistance consists of the moving of a gravel crushing operation. Relocation assistance will be provided from the Region 3 office in Roseburg.

Our State relocation program is realistic and is adequate to provide orderly, timely, and efficient relocation of of displaced persons as provided in Volume 7, Chapter 5, Section 1 of the Federal Aid Highway Program Manual.

We are enclosing copies of State and District 7 Clearinghouse approvals for the project.

CL:hz

MONTHLY TRANSACTION NO.

FORM PR-1
(REV. 4-61)

Budget Bureau No. 41-R2067; Ap

U.S. DE

DATE SUBMITTED TO H.Q.

August 12, 1974

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

REPORT NUMBER

PROJECT LOCATION (35 typewriter spaces)

PRESENT

FUTURE

YEAR

REGION

STATE NAME

CARD

1

St. Rd. 1.3 mi. N. of Broadbent S. 2.3 mi.

ADT

1,400

2,380

94

10

Oregon

CARD

3

CHARACTER OF PROPOSED WORK (35 typewriter spaces)

NATL. FOREST

PM ROUTE NO.

SUPV AGENCY

DA CLASIF.

DA AREA

EMERG. VR.

PL. AUTHORITY

PREFIX LETTER(S)

PROJECT NUMBER

NUMBER

Right of Way Acquisition

62

63

64

65

66

67

68

69

70

71

72

73

74

75

76

77

78

79

80

81

82

83

84

85

86

87

88

89

90

91

92

93

94

95

CARD

4

CLASS OF FEDERAL FUNDS

Rural Secondary

COUNTY NAME

COOS

ROUTE NO.

S

FEDERAL-AID

247

STATE

242

U.S.

CODE

011

114

NAME OF URBAN AREA

17-31

CARD

5

ON LINE

CHANGE CODE

PROJECT CODE

CLASS

WORK

TYPE

STEP

TERMINI (Full description)

MILES

TOTAL ESTIMATED COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

CARD

1

114151

116

41

42

43

46

83

84

85

86

87

88

89

90

91

92

93

94

95

96

97

98

99

100

101

102

103

104

105

106

107

108

109

110

111

112

113

114

115

116

117

118

119

CARD

5

114151

116

41

42

43

46

83

84

85

86

87

88

89

90

91

92

93

94

95

96

97

98

99

100

101

102

103

104

105

106

107

108

109

110

111

112

113

114

115

116

117

118

119

PE
St. Rd. 1.3 mi. N. of
Broadbent to S. 2.3 mi.

ROW
(Broadbent Section)

(Broadbent Section)

2.3

42,500

33,200

9,300

5

CONST
(CODE)

CARD

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

1

PREPARED BY

PROJECT TOTALS

2.3

42,500

33,200

9,300

PROGRAM APPROVAL DATES

REMARKS

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

August 12, 1974

PROJECT LOCATION (45 typewriter spaces)

St. Rd. 1.3 mi. N. of Broadbent S. 2.3 mi.

ADT

PRESENT

1,400

FUTURE

2,380

YEAR

94

REGION

10

STATE NAME

Oregon

STATE CODE

41

APRN CODE

075

ITEM NO.

24

ROAD WORK (35 typewriter spaces)

MATL. FOREST

IN ROUTE NO.

SA. CL. ADJUST.

DA. AREA

EMERG. YR.

PL. AUTH YR.

PREFIX LETTER(S)

PROJECT NUMBER

NUMBER

RS-206(8)

SEQ. NO.

POST M. DESIG.

13

27

Acquisition

NO. 1

Rural Secondary

ROUTE NO. S

FEDERAL-AID

247

STATE

242

U.S.

CODE

011

PROGRAM STAGE

1 OR X 2

WORK

TYPE

STEP

TERMINI (Full description)

MILES

TOTAL ESTIMATED COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

CHARACTER OF PROPOSED WORK (Full description)

PE

St. Rd. 1.3 mi. N. of Broadbent to S. 2.3 mi.

ROW

(Broadbent Section)

CONST (CODE)

BY

PROJECT TOTALS

2.3

42,500

33,200

9,300

APPROVAL DATES

(119)

(123)(124)

(125)

REMARKS

(-OVER-)

Broadbent Section

Project No. RS-206 (8)

Existing Facility: 18' oil surfaced roadway with 2' gravel shoulders.

Adjacent Sections:

N. End: 22' A.C. Pavement with 4' shoulders constructed
under Project No. S-206 (6).
S. End: 18' ciled surface with 2' shoulders.

Project Data: Right of way acquisition, all phases, including incidental costs, and relocation assistance and payments as required to provide for future construction of a highway facility to provide 2-12' lanes high type pavement with 4' shoulders.

System Action, Airports, Railroads, Water Developments, Historical and Recreational Areas: None involved.

Public Hearings: Held June 12, 1969 and April 29, 1971. Certification required by Section 128 "Public Hearings" of Title 23, U.S.C. was accomplished under the Secondary Road Plan, as a Memorandum to the files dated April 24, 1974.

Design Approval: The design was approved on April 29, 1974 under the Provisions of the Secondary Road Plan.

A-95 Review: State Clearinghouse and District 7 Clearinghouse letters of approval dated June 4, 1971 and May 19, 1971 respectively.

PPM 90-1: Final Environmental Statement was accepted by the Secretary of Transportation on March 22, 1972.

Data for PR-37: Relocation assistance consists of the moving of gravel crushing equipment for 1 business at an estimated cost of \$7,500.

Note: This project is in Congressional District No. 4.

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Roseburg, Oregon

June 18, 1974

FILE:

FROM: ALFRED SHIRLEY, JR.
Regional Engineer

SUBJECT:

TO: E. S. Hunter
Assistant State Highway Engineer

NOTED
E. S. HUNTER

In accordance with your request of May 31, F. D. Morrison, Resident Engineer, has contacted the property owners on the Broadbent Section of the Powers Highway and attached is a copy of his report on that contact.

By a copy of this letter to F. D. Morrison, I am instructing him to again contact the property owners after the line has been run in the field and submit a followup report.

AS/cw
Attach.

cc F. D. Morrison

RECEIVED
JUN 19 1974
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

OREGON STATE HIGHWAY DIVISION
 INTER-OFFICE CORRESPONDENCE

June 13, 1974

Alfred Shirley, Jr., Region III Engineer
 SUBJECT:

To:

F. D. Morrison
 F. D. Morrison, Res. Engr.

Broadbent Section, Powers Highway
 Lund Property

In response to Mr. Hunter's letter dated May 31, 1974, I have contacted the following property owners on the Broadbent Section:

Mrs Lund & Son Robert Lund

Mr. & Mrs. Stone

Mr. & Mrs. Weekly

Mr. & Mrs. Stewart

I meet with Mrs. Lund and showed her our proposed line revision, she said her son would be handling the property negotiations etc., and requested I talk to him. She did however, favor the revised alignment over the original L 6 line which was run in the field.

When I talked to her son, he would like us to move the line up the hill more. I discussed this proposed change with him and informed him we did not want to do excessive cutting below the homes in this area, theirs in particular, since there is always a possibility of creating slide movement if much cutting below the homes is done.

He has also requested access points left and right of sta. 157+ to enable the movement of livestock from one side of the road to the other. I told him I felt this could be done.

Mr Lund would like to have any required right of way taken above their bottom land. He did favor the proposed line change over the L 6 centerline.

I asked him about the old existing highway, whether he wanted it to remain as a frontage road or be cut off? He said he really did not care, but he would go along with the other property owners in the area.

I then contacted Mr. & Mrs. Stone, Son - in - law to Mrs. C. Lackey. Mr. Stone said he favored this revised line over the L 6 line, but he was satisfied with the existing Powers Highway. He asked for access points left and right near station 145+40, to move livestock from one side of the road to the other, since the livestock has to be moved from the lower land during periods of high water.

actions
Powers

Lund's
sent
way
early
count
to
or

Broadbent Sec., Powers Hwy., Lund Property (Continued)

I talked to the Stones about the old highway. They want this section of the old highway cut off. They indicated that an approach between their property and the Weekly's could be built. This would allow the old highway to be cut off and abandoned. I also feel this would be better than a frontage road, since our proposed public connection, left of sta. 138 is close to existing water supplies and systems.

I then contacted Mr. & Mrs. Weekly. They favored the revised alignment over the original L 6 line. Mr Weekly stated this change would not effect them much, since the revised alignment basically stayed inside the old G.P. railroad right of way. Mr. Weekly also wanted the old highway blocked. He was also in favor of the connection being built between their property and Stones. I told them this might be possible if the approach could be built on a construction easement. Then after the road was built the maintenance outside the right of way line would be theirs.

I then talked to Mr. & Mrs. Stewart. The Stewarts were favorable to the proposed line revision.

Mr. Stewart then asked about the drain ditch along the right side of the proposed roadbed. I told him it would still be required and we would take care of it. He then stated he would need access left and right near sta. 132+25, to move livestock across the highway. He questioned me about the possibility of installing a cattle pass under the roadbed? I told him it could not be justified cost wise.

Mr Stewart also requested that the old highway be blocked off. He does not like the loop created by our original proposal. I talked to them about the public approach to the old highway left of sta. 128+00. They did not object as long as they had a crossing for their cattle ahead on line. He stated movement of equipment was not bad down the road for a short distance.

The people I contacted all would like to see this line run in the field. I told them we would attempt to run the line in if possible in the next week or so.

After talking to these property owners, I think our new line revision should be used rather than the original L 6 line.

I also recommend that we abandon the old existing Powers Highway from the vicinity of station 129+00 to the vicinity of station 154+00. This would do away with our maintenance and also serve the people living along this portion of the existing highway.

I did not contact Mr. A. D. Herman, as he was not home when I stopped. His property does not show much change from the original L 6 line.

Please advise this office if any additional information is needed.

actions
Powers

Lund's
cent
way
early
point
to
or

Salem, Oregon

May 31, 1974

A. Shirley
Regional Engineer

393-J
E. S. Hunter
Assistant State Highway Engineer

Broadbent, Powers Secondary Highway
Lund Property

Enclosed are several copies each of plan and cross sections in the area of the Lund property at Broadbent on the Powers Secondary Highway.

The matter of our proposed alignment taking more of Mr. Lund's bottom land than is necessary has been the subject of recent correspondence answered by Mr. Johnson, Deputy State Highway Engineer. We have made a proposed line revision to more nearly follow the abandoned railroad alignment and minimize the amount of bottom land necessary for the project. You will also note that we have consolidated access at several locations in order to utilize the existing highway as a frontage road.

Please take the information and contact Mr. Lund and any other interested parties in the area and see if the proposed revision will solve their problem.

I would appreciate your making a contact and giving us a report as soon as convenient.

ESH:js
Enclosures

cc: F. B. Klaboe
A. E. Johnson
J. H. Versteeg

14 May 1974

Department of Transportation
Highway Division
Salem, Oregon, 97310

Dear Sir:

I am writing in regard to the proposed re-location of the Broadbent section of the Powers highway. Mr Douglas Luth explained to us a few weeks ago the proposed right of way and how it effected our property which is south of Broadbent.

Again the surveyors have found it necessary to locate the road across some of our good bottom land, as well as some of that of our neighbors. Our position, which is in objection to building on the bottom land, has not changed since the hearings you had on this project back in 1971. Only this time the railroad to Powers no longer exist and I understand the highway department is purchasing the 100 foot railroad right of way. So why do you need another 100 foot in the fields?

It is beyond my understanding why in this day, highway designers seemingly locate roads on as much good farm land as possible. We intend to oppose the highway being re-located on any of the bottom land.

I would think it would be better for all concerned if this matter could be discussed and worked out before your hearings begin again. I would like to have an engineer explain to me why the road is proposed as it is now. If it is necessary to straighten the one curve in the railroad right of way then why couldn't some of the hill land be used. We would rather lose the hill land and possibly ~~the~~ the house than to have the road built where now proposed.

Box 4
Gaylord Rural Station
Myrtle Point, Oregon
97458

RECEIVED						
STATE HWY ENGR						
MAY 16 '74						
REFER TO						
FOR						
Info	Specs	Est	D/R	Sign	Act	File

Sincerely,

L. Monte Lund

L. Monte Lund

RECEIVED
MAY 17 1974
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

8308

June 12, 1974

Board of County Commissioners
Coos County
Courthouse
Coquille, OR 97423

Attention: Fay Crabtree
County Clerk

Gentlemen:

Attached for your information is a copy of
"Highway Corridor and Design Resolution No. 413"
adopted by the Transportation Commission on May 29,
1974, covering the Broadbent Section of the Powers
Highway.

Also attached is a survey approval map.

Very truly yours,

C. W. Head
COMMISSION SERVICES

fkn

Att.

8308

cc: G. M. Idwin/att.
C. W. Head/att.
A. E. Johnson/att.
E. S. Hunter/att.
L. W. Rulien
H. S. Cox
J. B. Boyd/att.
J. H. Versteeg
V. E. Skoog
Gary Sund/att.
Alfred Shirley/att.
B. B. Whipps

BLG:dg cm

May 2, 1974

TO Oregon Transportation Commission

FROM F. D. Klaboe
Administrator and
State Highway Engineer

SUBJECT Finance and Survey Approvals
Broadbent Section, Powers Highway
Coos County

The survey on this section has been completed. A corridor-design public hearing was held April 29, 1971 to present a revised alignment based on evaluation of input received at a June 12, 1969 hearing. The Division has met all federal requirements for clearinghouse and environmental concerns. Design approval has been granted by the State Highway Division under the authority of the Secondary Road Plan.

This project, 2.41 miles in length, will relocate a northerly portion of the existing Powers Highway using abandoned rights-of-way from Georgia Pacific Railroad. The proposed roadway design will provide two 12-foot travel lanes, 4-foot shoulders with a curbed section in the community of Broadbent with 10-foot shoulders. A map is attached for your information. The total estimated cost for this project is \$3,000,000 (right-of-way - \$80,000 and construction - \$2,750,000).


This project received your tentative approval November 24, 1971 on Program XIII.

I recommend your approval of this Federal-Aid project at this time in order for us to proceed with the acquisition of right-of-way in anticipation of a construction letting early in 1975.

This matter will be on the agenda for your consideration at the May 29 meeting.

Attach.

DRG. NO. 1R-4-412



PUBLIC HEARING 4-29-71
 SYSTEM ACTION
 COUNTY None Required
 STATE HIGHWAY COMMISSION "
 BUREAU OF PUBLIC ROADS "
 THROUGHWAY RESOLUTION ADOPTED "
 ACCESS CONTROL Limited

APPROVED: 4-29-1974
[Signature]
 OREGON STATE HIGHWAY ENGINEER

OREGON STATE HIGHWAY DIVISION
 SURVEY APPROVAL MAP

BROADBENT SECTION POWERS HIGHWAY COOS COUNTY

SCALE:
 FOR DETAILS SEE DRG. NO.

DATE: April, 1974

9B-5-11

Survey Adopted
July 7, 1960

BEGINNING OF SURVEY

STA. 55+64.77

S. FORK COQUILLE RIVER

RHODA CR.

Existing Highway

Relocated Highway

GEORGIA PACIFIC R.R.

PARSONAGE RD.

BROADBENT

WESTSIDE RD.



TYPICAL SECTION

PUBLIC HEARING
SYSTEM ACTION
COUNTY
STATE HIGHWAY COMMISSION
BUREAU OF PUBLIC ROADS
THROUGHWAY RESOLUTION ADOPTED
ACCESS CONTROL

APPROVED:

4-29-1960

2.41 miles

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

March 13, 1974

REFERRED *Baldwin*
STATE HIGHWAY ENGINEER
3/19/74

To: FILE

SUBJECT: Broadbent Section
Powers Highway

NOTED
A. E. JOHNSON

Some time back Mr. Baldwin, Mr. Klaboe and Mr. Glen Green of the FHWA discussed the procedures to be followed in order to qualify reconstruction of certain sections of the Powers Highway for Federal-aid funds. It was agreed that in order to qualify for Federal participation it would be necessary to write a draft EIS on a projected or relocated line throughout the section of the highway from Broadbent to Powers and then hold a public hearing and touch all bases, such as approval of final EIS and location.

On March 11 I discussed the project with Glenn Hossner of the FHWA pointing out to him that on June 12, 1969 a combination hearing was held on the Broadbent Section. Public input indicated that the proposed alignment would damage water supplies of the persons living in the Broadbent area, since these water supplies are primarily springs. Based on the public input, the alignment was revised and a second hearing was held on April 29, 1971. The revised alignment presented at this hearing met with public approval. Subsequently, the FHWA approved the final EIS in April, 1972.

Mr. Hossner concurred that we had touched all the bases on the Broadbent Section and therefore could proceed to construct on this section. Therefore, we will proceed immediately to prepare right of way descriptions and acquire right of way as rapidly as possible, aiming toward a schedule date of April, 1975. The Resident Engineer will start staking the center line in the field March 18, to be followed by delineation of the right of way limits so that the appraisers can immediately start to work. The procedures discussed in the first paragraph will therefore commence at the south end of the Broadbent Section, continuing on to Powers.

NOTED
R. L. SCHROEDER

Finally, this is a logical sequence of construction on this highway, since it will extend the reconstructed highway southerly with no gaps.

RECEIVED
MAR 28 1974

Victor D. Wolfe
Victor D. Wolfe
Location Engineer

VDW:mc

cc Glenn Hossner
F. B. Klaboe
E. S. Hunter
J. H. Versteeg
L. W. Rulien

J. B. Boyd
H. S. Cox
Gary Potter
Gary Waltenbaugh
Alfred Shirley, Jr.

RECEIVED	
STATE HIGHWAY ENGINEER	
MAR 13 1974	
REFER TO	
FOR	
1	2
3	4
5	6
7	8
9	10

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon
February 1, 1974

SUBJECT: Broadbent-Powers Section
Powers Secondary Highway
Coos County

To:

Mr. E.S. Hunter
Assistant State Highway Engineer

On March 23, 1973 the Location Section recommended acquisition of three sections of abandoned railroad right of way for highway purposes. The recommendation was approved and the sections were set up in three parcels. At this writing Georgia Pacific has already disposed of right of way in two parcels.

Parcel 1 - File No. 47852

This is the segment of right of way through the community of Broadbent. It is urgent that we acquire this segment. The Right of Way Section has been advised verbally to proceed post haste to complete appraisal and acquire. Georgia Pacific has not, to our knowledge, sold any of this parcel.

Parcel 2 - File No. 47852

Recommendation here was made on basis of present highway encroachment on right of way and is not required for proposed reconstruction. This segment of right of way has already been sold by Georgia Pacific. Since we hold prescriptive rights on the encroachment area (no recorded document), there is presently no compelling reason to acquire.

Parcel 3 - File No. 47852

This section is from White Bridge to Powers and has been deeded to Coos County for recreational purposes by Georgia Pacific. Need for widening and improvement in the area is minimal and acquisition was recommended as a long-range need. We do not have a compelling need.

RECEIVED

FEB 7 1974

LOCATION
SECTION


2 C 14
Nie
OK
SDH

RECEIVED
FEB 5 1974
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

Mr. E.S. Hunter
Page 2
February 1, 1974

The following action is recommended: Parcel 1 be acquired immediately; Parcel 2 be canceled (okayed by Region 3) and maintain highway with current prescriptive rights; Parcel 3 be canceled rather than contend with Coos County for deed at this time.

Please advise in this matter.


Victor D. Wolfe
Location Engineer

GCW:jp
cc: J.B. Boyd
Alfred Shirley
J.H. Versteeg

RECEIVED
JUL 14 1972

OREGON STATE HIGHWAY DIVISION
LOCATION SECTION
SOILS AND GEOLOGY : II
PROJECT BASE DESIGN

REVISED

Section: Broadbent
Highway: Powers (FAR 247)
County: Coos
Prefix: 106-1434

Res. Engr. _____
Approx. Length 1.7+ miles
Sta. 70+ to Sta. 160+
Date 6-23-72

Mean Truck A.D.T. 380.0
Traffic Coefficient 9.1 (See Remarks on page 2.)
18 kip s. a. per day 143.0

Annual Precipitation 64"+ (Powers)
Frost Penetration - - -
CBE Total Requirement 31.0"

(1)

Typical Soil


31 LL
16 PI
72 %P 10
52 %P 200
28 % Gravel
10 % C Sand
11 % F Sand
26 % Silt
26 % Clay
4 R Value
A-6 AASHTO Classif.

Materials Source:

To be determined
by the Engineer.

Credit	Actual Thick.	Component
4.0	2.0	A.C. (F.A.)
8.0	4.0	A.C. (I.)
14.5	8.0	C.T.B.
5.0	6.0	L.T.S.
31.5	20.0	

STRUCTURAL SECTION



NOTED
E. S. HUNTER

F.H.W.A.
Asst. State Highway Engineer
Location Engineer
Construction Engineer
Engineer of Material and Research
Regional Engineer
Resident Engineer
Design Engineer
Specifications Engineer
Final Design Engineer
Regional Geologist

Submitted by [Signature]
Base-Design Engineer
Recommended by [Signature]
Engineer of Materials and Research
Recommended by [Signature]
Location Engineer
Approved by [Signature]
Asst. State Highway Engineer

SECTION: BroadbentHIGHWAY: Powers (FAR 247)COUNTY: Coos**"OTHER ROADS"**

Traffic Coefficient	A.C. Wearing Surface	CTB	3/4"-0 Aggregate Base	Aggregate Base	LTS	"CBE" Total Requirement	Actual Thickness
8.0 - 9.0	3.5"	4.0"	---	10.0"	6.0"	29.0"	23.5"
7.0 - 8.0	3.5"	4.0"	---	6.5"	6.0"	25.5"	20.0"
6.0 - 7.0	3.0"	---	2.0"	9.0"	6.0"	22.0"	20.0"
4.8 - 6.0	2.0"	---	2.0"	7.5"	6.0"	18.5"	17.5"
Cars Only	2.0"	---	2.0"	7.5"	---	13.5"	11.5"

Remarks:

Stage construction has been included as part of the twenty-year design period. The initial stage is based on approximately a five-year design period with a Traffic Coefficient of 7.9 and a C.B.E Requirement of 27.0". Toward the end of this period a condition survey (Visual inspection and deflection measurements, if required) will be made to determine the proper time for placing the "Final Application".

Should substitutions be made use the "CBE" Total Requirement column to obtain the "Total Thickness Required" and the table below for values:

1.0" Asphalt Concrete	=	2.0" Aggregate Base
1.0" Plant Mix Bituminous Base	=	1.8" Aggregate Base
1.0" Cement Treated Base	=	1.8" Aggregate Base
1.0" Oil Mat	=	1.1" Aggregate Base
1.0" Aggregate Subbase	=	0.8" Aggregate Base
1.0" Lime Treated Subgrade	=	0.8" Aggregate Base

Above factors apply to materials that comply with Standard Specifications and Special Provisions.

TRAFFIC ANALYSISSECTION: BroadbentHIGHWAY: Powers (FAR 247)COUNTY: Coos1100 Present ADT (19 72)31 Percent Trucks

<u>AXLES</u>	<u>TWO WAY TRUCK ADT</u>	<u>EXPANSION FACTOR</u>	<u>TOTAL TADT</u>	<u>MEAN TADT</u>	<u>ONE WAY EWL</u>	<u>AVERAGE ANNUAL EWL</u>
2	<u>60</u>	<u>1.2</u>	<u>72</u>	<u>66</u>	450	<u>29,700</u>
3	<u>160</u>	<u>1.2</u>	<u>192</u>	<u>176</u>	1000	<u>176,000</u>
4	<u>2</u>	<u>1.2</u>	<u>2</u>	<u>2</u>	1250	<u>2,500</u>
5	<u>123</u>	<u>1.2</u>	<u>148</u>	<u>136</u>	3180	<u>432,480</u>
6	<u>0</u>	<u>---</u>	<u>---</u>	<u>---</u>	2570	<u>- - - -</u>

380 TOTALTOTAL AVERAGE ANNUAL DESIGN EWL 640,680TWENTY YEAR EWL 12,813,600TRAFFIC COEFFICIENT 9.1

COUNTY: Coos

Principal Factors Governing Selection

- ### Secondary Factors Governing Selection

- CONCLUSION AND REMARKS:

No cost comparison made for this section as the project will be in a known area of slope and foundation problems. Minor subsidence is anticipated and A.C. is more desirable for ease of possible restoration.

8308
RECEIVED
APR 14 1972

MEMO TO FILES
4/13/72

Re: Broadbent Section
Powers Highway No. 242
Coos County

Per request of Mr. Tom Edwards, State Highway Engineer, I contacted Mr. Lonnie Van Elsberg, Coos County Commissioner; Mr. John Bushnell, Mayor of Powers; and Mrs. Lillian Ross, City Recorder of Powers; regarding the status of the Broadbent Section of the Powers Highway in Coos County.

The above named officials were told that the State was negotiating with the Georgia Pacific Company, and in the event the railway is discontinued and removed, we would try to utilize as much of their alignment as possible to avoid disruption of the Broadbent community water sources, slide areas, etc.

They were also told that additional studies would be undertaken regarding the alignment southerly of Broadbent and determination made as to whether we should follow the basic existing highway and railroad alignment or consider a route to the west with a new crossing of the South Fork Coquille River.

They asked what would happen if the railway is not abandoned and were told we would have to pursue the existing proposal in the interest of those involved; i.e., railway relocation, salvage of community facilities, and the like.

Mayor Bushnell advised some 100+ logging trucks are now using the route and there would be many more in event of railroad removal.

The Mayor also indicated the "housewives" were going to be heard from as he said they had been promised a \$1,200,000± project in February and an additional \$900,000± project in July.

I believe we can gain and retain the confidence of the area if some construction could be done, either by state forces or contract, northerly of Powers from the Forest Service Center north to alleviate narrow, winding, steep bank areas and by continuing to pursue the existing or railroad alignment proposal for the Broadbent Section.

D. N. Harwell
D. N. Harwell
Assistant Engineer
County and City Section

DNH:ljt:mm
cc: George Baldwin
Tom Edwards
F. B. Klaboe
E. S. Hunter
R. L. Schroeder
C. T. Keasey
Victor Wolfe
Ralph Sipprell
J. H. Versteeg

NOTED
R. L. SCHROEDER

RECEIVED
APR 13 1972
OFFICE OF
STATE HIGHWAY ENGINEER

8308 RECEIVED
APR 12 1972
FOR FILING

Apr 11 12, 1972

Hon. John L. Bushnell
Mayor, City of Powers
Post Office Box 250
Powers, OR 97466

Dear Mayor Bushnell:

Thank you for your letter concerning the Powers Secondary Highway. The Division, as you know, has held hearings in Powers and has had a difficult time resolving the problem in that area.

However, as plans were being processed for this construction, we became aware of the availability of the Georgia Pacific railroad. This will be a great help in moving traffic through Broadent without disrupting the community, and we are currently revising our project designs to take this into account.

Also, I might say that the removal of the railroad up the valley will greatly reduce construction problems. I cannot at this time, however, advise as to the timing of any future programming.

I have asked Mr. Don Harwell of our County and City Section to call on you at his earliest convenience.

Very truly yours,

George M. Baldwin
Administrator of Highways

By

Tom Edwards
State Highway Engineer

TE:ms

cc George M. Baldwin
F. B. Klaboe
E. S. Hunter
R. L. Schroeder
L. H. Young
Don Harwell

CITY OF POWERS

P. O. BOX 250
POWERS, OREGON 97466

April 5, 1972

State Highway Engineer
Mr Roderick L. Porter
State Highway Dept.
State Highway Building
Salem, Oregon 97310

Dear Mr Porter:

I am writing in regards to our road from Powers to the Hwy. 42 junction here in Coos County. This road is in a very hazardous condition. There are big drop outs that they cannot keep filled up; at present time we have over 100 logging trucks making at lease 2 trips out and in over this road every day except Sat & Sun. There are many places that you cannot meet, one has to stop for the other to go through, due to the drop offs. The repairs crews try to keep them filled, but with the heavy traffic they are dropped back down 6 to 8 inches at the end of each day.

It has been said many times with all the revenue that the State gets from this road from P.U.C. money they surly must be something that can be done about this road. If the revenue stopped coming from this road I am sure the State would not have as much money to spend elsewhere on other projects.

Please give this your attention as when Georgia Pacific removes the railroad from this area the truck traffic will increase by another 100 trucks, and this is to start in Sept. we have been told.

Yours truly

John L. Bushnell



John L. Bushnell

Mayor

City of Powers

Powers, Oregon

97466



Alator
A/D

8308

RECEIVED
1-17-1972

FOR FILING

April 7, 1972

The Honorable Sam Dement
State Senator
727 7th Street
Myrtle Point, Oregon 97458

Dear Sam:

Pursuant to your call, I carefully checked the situation on the project proposed on the Powers Secondary. I find that on March 9, the Georgia Pacific Company advised they would discontinue the operation of their track; a copy of their letter is attached. We had a great deal of trouble working out a route through Broadbent. Removal of the railway will be to the advantage of both the Highway Division and the residents of the community. We currently are reworking the project to utilize as best possible the extra room made available through discontinuance of the railroad.

Our people will be in touch with the community sometime within the next two or three months in regard to the proposed final plan. It is true these actions will delay the project to some extent, but I believe it is a great step forward in preventing disruption of community facilities in Broadbent.

Very truly yours,

George M. Baldwin
Administrator of Highways

By

Tom Edwards
State Highway Engineer

Attachment

TE:cg

cc: George M. Baldwin
F.B. Klaboe
E. S. Hunter
Vic Wolfe
J. H. Versteeg
R. B. Sipprell

RECEIVED
MAR 29 1972

FOR FILING

Const
RM
Powers-Lee
Broadbent Sec

March 29, 1972

Mr. Guy M. Head
Resource Director
Georgia-Pacific Corporation
Post Office Box 610
Coquille, OR 97423

Dear Mr. Head:

With regard to your plan to discontinue operation of the Georgia-Pacific railroad along the Powers Highway, investigation indicates that portions of the railroad right-of-way could be utilized by highway improvement. It would appear that if this were possible that there would be a less detrimental impact upon the environment.

Until we have had an opportunity to analyze our needs and discuss the possibility of acquiring your right-of-way for our use, we ask that you reserve action to dispose of the Georgia-Pacific railroad right-of-way.

Very truly yours,

George M. Baldwin
Administrator of Highways

By

F. B. Klaboe
Deputy State Highway Engineer

VDW:mc 1a

cc George M. Baldwin
Tom Edwards
E. S. Hunter
V. D. Wolfe
J. H. Versteeg

RECEIVED
APR 3 - 1972

FORM 5-10 (REV. 10-69)
FOR FILING

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

March 22, 1972

SUBJECT:

To: Mr. E. S. Hunter
Assistant State Highway Engineer

Reference is made to your letter to Guy M. Head, Georgia-Pacific Corporation, re the abandonment of the Georgia-Pacific railroad along the Powers Highway.

Cursory inspection indicates that many sections of this railroad right of way will be of great benefit to us in the relocation of the Powers Highway. I am not aware of the timetable on this abandonment, but very definitely the Broadbent Section should be delayed until such time as we can utilize this right of way, which will eliminate many of the problems with the relocation of the highway through this section.

I would recommend that we make a rather careful reconnaissance evaluation of the entire section of this highway from the newly reconstructed section at the north end to Powers.

As I pointed out, there is no question but what we would utilize the right of way in the Broadbent area, but there are many other areas where it might be actually less expensive to realign our highway on the railroad alignment.


I don't know how soon I can get on this with my reconnaissance staff, but unless you instruct otherwise, I will proceed on this basis.

NOTED
E. S. HUNTER

Victor D. Wolfe
Victor D. Wolfe
Location Engineer

Attachment
VDW:mc

cc George C. Wills
W. N. Hackleman
J. H. Versteeg



RECEIVED
MAR 16 1972

FOR FILING

<i>Crush</i>
<i>PHH</i>
<i>Powers Sec</i>

Broadhurst Sec

March 16, 1972

Mr. Guy M. Head
Resource Director
Georgia-Pacific Corporation
Coos Bay Division
P. O. Box 610
Coquille, Oregon 97423

Dear Mr. Head:

Thank you for advising us that you plan to discontinue operation of the Georgia Pacific railroad along the Powers Highway. We will take this into consideration when planning the reconstruction of the highway.

We would also like to take this opportunity to thank you for your excellent cooperation in the past. We will, I am sure, be in contact with you in the future regarding this project.

Very truly yours,

George M. Baldwin
Administrator of Highways

By

E. S. Hunter
Assistant State Highway Engineer

ESH:jf

bc: George Baldwin
Tom Edwards
F. B. Klaboe
Victor D. Wolfe
J. H. Versteeg



P.O. BOX 510 • COQUILLE, OREGON 97423 • 503-398-3151

March 9, 1972

Mr. Floyd Query, Secretary
Oregon State Highway Division
Salem, Oregon

Gentlemen:

Last year I talked with a representative of the State Highway Division at which time he informed us of plans to reconstruct the Broadbent Section of the Powers Highway. These plans included realignment of Georgia-Pacific Corporation's Railroad to obtain a more favorable location for the Highway. Since that meeting, our plans have changed somewhat and we now plan to discontinue operations of the Railroad some time during 1972. Your plans will be affected by our decision as it will no longer be necessary to rebuild the railroad.


Feel free to contact me at my office in Coquille at any time you wish to discuss this matter.

Yours very truly,

GEORGIA-PACIFIC CORPORATION
Coos Bay Division

Guy M. Head
Guy M. Head
Resource Director

GMH:el



222

8308

RECEIVED
MAR 21 1972
FOR FILING

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
Box 300
Salem OR 97308

Memorandum

TO : Mr. George M. Baldwin, Administrator of Highways
Salem, Oregon

DATE: March 28, 1972

FROM : R. H. Simpson, Division Engineer
Salem, Oregon

In reply refer to: 10-35-EC

SUBJECT: Oregon Project S-206(-)
Broadbent Section, Powers Highway
Final Environmental Statement

The subject final environmental statement has been reviewed and accepted by the Office of the Secretary of Transportation, and CEQ was furnished the final environmental statement on March 22, 1972.

The project can be advanced in the normal manner on April 24, 1972. Copies of this final environmental statement as sent to CEQ should be distributed as required by PPM 90-1.

3-31-72

Simpson

RECEIVED
MAR 27 1972
OFFICE OF
SECRETARY OF TRANSPORTATION



BUY U.S. SAVINGS BONDS REGULARLY ON THE PAYROLL SAVINGS PLAN

1308

RECEIVED
SEP 2 1971

FOR FILING

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Roseburg, Oregon

August 31, 1971

SUBJECT: Mayor John Bushnell
City of Powers
Letter of August 20, 1971To: R. L. Porter
State Highway Engineer
SALEM

I have quizzed several people in regard to the misinformation received by Mayor Bushnell regarding programming of the Broadbent Section of the Powers Highway and find that this apparently is a misunderstanding on the Mayor's part of a discussion with Resident Engineer Bobby Johnson.

Johnson indicated that he had discussed this project with the Mayor and had advised him only that he was not aware of any established construction date for the project. Apparently this was misinterpreted by the Mayor to mean that the project had been removed from the program.

C. T. Keasey cc
C. T. KEASEY
Regional Engineer

CTK:cc

NOTED
R. L. PORTERNOTED
JIM EDWARDS

RECEIVED
AUG 30 1971

FOR FILING

August 27, 1971

The Honorable John L. Bushnell
Mayor of Powers
Post Office Box 250
Powers, Oregon 97466

Dear Mayor Bushnell:

This is in response to your August 20 letter addressed to Floyd Query which concerns the Broadbent Section of the Powers Highway.

First of all, the project has not been removed from any program and, secondly, it was necessary to make considerable revision following the first hearing so as to protect existing water sources as much as possible. This has caused the project to move ahead rather slowly, but I believe we can now proceed with a plan that will have general approval.

Very truly yours,

R. L. Porter
State Highway Engineer

SLP:fn

cc Hon. Sam Dement
Hon. Jack Ripper
Hon. Rod McKenzie

bc Tom Edwards
F. B. Klaboe
Victor D. Wolfe
F. Hall
George Wills
C. T. Keasey - Where did he get this information.

CITY OF POWERS

P. O. BOX 250
POWERS, OREGON 97466

August 20, 1971

REFERRED TO

Adm
BY SECRETARY

Mr Floyd Query, Secretary
State Highway Commission
Salem, Oregon 97310

Dear Mr Query:

I am writing in regards to the Broadbent section of Powers Highway. What is being done about it? I have been told that this has been taken off the programing for realinement. Why?

If ever there was a road that needed relinement and repairs it is the Powers Highway, even the State Highway officials, say this is the worse road in the State of Oregon.

We have, right now, 50 to 75 logging trucks going over this road every day, and I have no idea how many trips each truck makes a day, but there are that many trucks using this road. The heavy loads do no help the situation of this road, it is getting rougher and more dangerous and impossible for two vehicles to meet in places due to undermining and breaking off of the highway. We have had many accidents the past 4 months on this road and this should show that it is a hazzard. We are in dire need of something being done now, not 20 years from now.


There is always the excuse of money, but if the P.U.C. funds were cut off from this section of road, there would be alot of hollering and it would not be Powers either.

There must be someway that they can find funds for the improvement of this road, as they certainly get enough revenue from it.

Please see that this letter gets to the right persons as we would like a answer back, as this road is in need of immedate attention. Thank you.

Yours truly

John L. Bushnell
John L. BUshnell
Mayor
City of Powers
Powers, Oregon 97466



*173K
R/1*
c.c Sam Dement
Jack Ripper
Rod McKenzie

CITY OF POWERS

P. O. BOX 250
POWERS, OREGON 97466

August 20, 1971

Mr Sam Dement
State Senator
Salem, Oregon 97310

Dear Mr Dement:

We would like to ask your assistance in finding out why the Broadbent Section of the Powers Highway has been dropped from the programming? As you know the money was appropriated 2 years ago for the realinement and nothing has been done about it, why?


You know Sam, as you drive over this road alot, that we have between 50 and 75 trucks, not trips, using this road every day. It is getting rougher and breaking off and undermining in many places to the point where two vehicles are unable to meet. I do not know what is going to happen this winter, when it is in the shape it is now.

Please give this you attention as I feel this is getting crititcal and mor so, as time goes on. Thank you.

Yours truly

John L. Bushnell
Mayor
City of Powers

cc State Hwy Dept.
Rod McKenzie
Jack Ripper



CITY OF POWERS

P. O. BOX 250
POWERS, OREGON 97466

Aug 20, 1971

Jack Ripper
State Representative
Salem, Oregon 97310

Dear Mr Ripper:

We have been told that the realignment of the Broadbent Section of the Powers road has been dropped from the programing.

We want to know why this has been dropped? They had the money appropriated 2 years ago for this realignment and why has nothing been done. We know that there were two people in the Broadbent section were against the realignment, but this would never bother the State if the road was to go in, they would condemn the property and go ahead on it, this would not block the State.


The road is under heavy use by heavy logging trucks between 50 & 75 trucks making several trips apiece per day. The road is getting rough and breaking off and very dangerous to be on.

Please try and find out what the hold up is, and see if this can't be speeded up, as this is badly needed. Thank you.

Yours truly

John L. Bushnell
Mayor
City of Powers
Powers, Oregon

cc State Hwy Dept.
Sam Dement
Rod McKenzie.



CITY OF POWERS

P. O. BOX 250
POWERS, OREGON 97466

August 20, 1971

State Representative
Rod McKenzie
Salem, Oregon 97310

Dear Rod:

At our Public meeting here in Powers June 23, 1971, you stated that the Broadbent section of the Powers road was definitely, was in the programming for relinement. We have been told that this has been taken off the programming. We want to know why?

This road is in terrible shape. We have from 50 to 75 trucks hauling over this road every day, and I would like to know why they can't do something about it? There is enough P.U.C. Funds collected each month to pave this road in Gold to Powers. The heavy loads are breaking the road down and is hazardous to travel over. The road is broken off in places where two vehicles would be unable to meet let alone a logging truck.

Will you please look into this matter and especially the Broadbent Powers Section, and let us know what has happened? Thank you.

Yours truly

John L. Bushnell
Mayor
Powers, Oregon



cc State Hwy Dept.
Jack Ripper
Sam Dement

8308

REGION II
SOUTHWEST OREGON
P. O. BOX 577

STATE OF OREGON
OREGON STATE GAME COMMISSION
REGIONAL OFFICE
ROSEBURG


August 10, 1971

Mr. Bobby Johnson
Oregon State Highway Department
845 N. Central
Coquille, Oregon 97423

Dear Mr. Johnson:

The Rhoda Creek crossing on the proposed new section of the Powers Highway will not as presently designed allow adequate passage of coho salmon and winter steelhead. It is imperative that these species of fish be allowed unobstructed upstream passage so as to better utilize the portions of Rhoda Creek above the highway for spawning and rearing.

At our meeting in your office on August 3 in which these passage problems were discussed, it was decided that I would submit to you what we require regarding fish passage criteria. I am listing my suggestions in order of preference realizing, however, that some of the suggestions may not be practical due to excess cost, etc.

1. Bridge
2. Arch culvert with natural bottom 
3. Round multiplate - to be designed so that at a stream flow of 50 cubic feet per second the velocity through the culvert will not exceed 6 to 8 feet per second.
 - a. Install culvert at grade flat enough to slow water to 6-8 ft/sec. (or)
 - b. Install baffles in culvert to slow water to 6-8 ft/sec.
4. Square concrete box culvert - same flow criteria as round multiplate - 6-8 ft/sec at flow of 50 cfs.
 - a. Install at grade flat enough to slow water to 6-8 ft/sec (or)
 - b. Install baffles to slow water to 6-8 ft/sec.
 - c. Construct a "ditch" to concentrate water during low summer flows. (see drawing)


At our meeting it was indicated that the culvert would be installed at the same elevation as the present culvert. If this is true some additional problems arise. At the outfall of the present culvert is an approximately 6 foot drop. Such a drop is nearly impossible to negotiate by migrating fish.

If the new structure is to be installed at the same elevation as the present structure, it will be necessary to construct a device to allow fish to enter the culvert. This device will probably need to be a series of jump pools constructed in a stair-step fashion. The maximum vertical distance between each box, or jump pool, should be 18 inches. The length of each pool should be such that during 50 cfs flows the turbulence will not be intolerable to salmon and steelhead.

Please refer to the fish passage structure constructed near Canyonville, Oregon when I-5 was constructed. Although I have not personally observed the Canyonville structure, I understand that it is very similar to what may be needed at Rhoda Creek and that the structure does pass fish well.

If at any time you may have additional questions or comments please feel free to contact me or Mr. Reino Koski, staff biologist in Portland. We would be happy to meet with you to discuss the matter.

Sincerely,




cc: Ken Cochran, Roseburg
Reino Koski, Portland

T. 29S., T. 30S., R. 12W.

OREGON STATE HIGHWAY DIVISION

Sketch Map
BROADBENT SECTION
POWERS HIGHWAY
COOS COUNTY
April, 1971





EXECUTIVE DEPARTMENT

5 CAPITOL

SALEM, OREGON 97310

TOM McCALL
GOVERNOR

June 4, 1971

Cleighton Penwell
EDWARD GRWESTERDAHL
DirectorR. L. Porter, State Highway Engineer
Department of Transportation
129 Highway Building
Salem, Oregon 97310Kearney
by Ed
6-8-71

Cods Co.

Re: Broadbent Section, Powers Highway
Clearinghouse #71.0165

Dear Mr. Porter:

This is to notify you that the State Clearinghouse has officially completed the review of this program as required by OMB Bulletin A-95.

Your Notice of Intent was referred to the appropriate State agencies for review. All respondents indicated concurrence and approval.

The Geology Department noted that:

R. E. Simpson FHWA

F. L. Hall

H. S. Cox

B. L. Gifford

D. H. Moehring

R. A. Sandmann

C. T. Keasey the Federal agency. Comments of the appropriate local reviewing

W. H. Tebeau Agency should also be included.

"Landslides are present and should be taken into consideration in the plans".

We are pleased to add our approval and wish you every success.

A copy of this letter should accompany your application to

the Federal agency. Comments of the appropriate local reviewing


Agency should also be included.

Sincerely,

Cleighton Penwell

JR

BEN GIFFORD

Young
6-8-71

1308
RECEIVED
JUN 3 - 1971

FOR FILING

A. W. KILBORN
SUPERINTENDENT
C. T. BABERS
ASSISTANT SUPERINTENDENT
J. W. FERGUSON
DIVISION ENGINEER

Southern Pacific Transportation Company

251 Union Station • Portland, Oregon 97209

May 27, 1971

IN REPLY PLEASE REFER TO

323-3
0-0-71-12

Mr. F. D. Morgan
Construction Engineer
State Highway Department
Salem, Oregon 97310

Attention: Mr. T. W. Litchfield
Railroad & Utility Engineer

Dear Sir:

Routing	
Morgan	Passo
Dacker	Swan
Dond	Glenn
Walker	Litchfield
	O'Leary
	Stain

RECEIVED
JUN 2 1971
CONSTRUCTION DIVISION

Referring to your letter of April 14, relative to improvement on the Broadbent Section of Powers Highway in Coos County.

The plan submitted with your letter of April 14 has been checked and it is our recommendation that the following be incorporated in your contract for improvement of this section of the highway:

- 1) Placement of guard rails where the highway is immediately adjacent to and above the tracks.
- 2) Placement of guard rails around sharp curves where the highway is adjacent to the track.
- 3) Drainage from the highway to be handled to meet the existing railroad drainage culverts and bridges.
- 4) SPT Co. is to be adequately protected during construction.
- 5) SPT Co. is to be given an opportunity to approve the final construction plans for the railroad line changes.

Yours truly,

A. W. Kilborn

cc: Mr. D. L. Mobley
Logging Manager
Georgia Pacific Corp.
Coquille, Oregon

FBK LADGE
FL HALL
CT KEARSEY
JE HOLCOMB



9308
RECEIVED
MAY 12 1971

FOR FILING

71.0167	Port of Portland
71.0168	State Economic Opportunity Office

71.0166 Highway Division

71.0165 Highway Division

71.0164 Highway Division

71.0163 Highway Division
(Historical Preservation)

71.0162 Highway Division

71.0161 State Water Resources
Board

Clearing-
house #

Applicant

REPORT OF NOTICES OF INTENT TO APPLY FOR FEDERAL AID: WEEK ENDING MAY 7, 1971

EXECUTIVE DEPARTMENT
PROGRAM PLANNING DIVISION
FEDERAL AID COORDINATION UNIT
301 Public Service Bldg., Salem, Oregon 97310

Distribution of information relative to these projects has been made to selected State agencies for review. If your agency was not included in the distribution and you desire to examine and comment on any of the proposals, information will be supplied upon request.

Project Description	Location	Approx. Cost.
Comprehensive Planning \$ 91,406	Statewide	-
Moonshine Park Development \$ 27,490	Lincoln County	4
Eric Lindgren Ranch House Restoration \$ 5,000	Clatsop County	1
NE 148th Ave. - NE 188th Avenue (N.E. Halsey St.) \$ 800,000	Portland	2
Broadbent Section Powers Highway \$ 1,000,000	Coos County	7
Nehalem River (Clear Cr.) Bridge Section \$ 150,000	Columbia County	2
Portland International Airport - Airport Lands \$ 2,600,000	Portland	2
Vista Volunteers	Statewide	

NOTED
TOM EDWARDS

NOTE
F. B. HILL

REPORT OF NOTICES OF INTENT TO APPLY FOR FEDERAL AID; WEEK ENDING MAY 7, 1971

Page 2

<u>Clearing- house #</u>	<u>Applicant</u>	<u>Project Description</u>	<u>Location</u>	<u>Admin. Dist.</u>
71.0169	Sutherland Knolls	Recreation Facilities Improvement Loan \$ 18,000	Sutherland	6
71.0170	Economic Development and Consumer Services	Develop State Occupational Statewide Safety and Health Plan \$ 110,000	Statewide	-
71.0171	Highway Division	North Fork Park Development \$ 3,500	Marion County	3
71.0172	Highway Division	Bear Creek Park Development \$ 10,400	Marion County	3
71.0173	City of Portland	N. Vernon to St. Johns Water Supply Line \$2,015,000	Portland	2
71.0174	Dept. of Environmental Quality	State Water Pollution Control Program \$ 873,000	Statewide	
71.0175	Development Opportunity, Inc.	Institutional Resources Mobilization Demonstration \$ 46,060	Clackamas County	2
71.0176	Portland Model Cities	Second Year Funding \$3,745,000	Portland	2
71.0178	Clatsop County IED	Summer Head Start \$ 33,776	Astoria	1
71.0177	Board of Education	Drug Education Program for Oregon Teachers \$ 23,200	Statewide	



8308

71.0165

STATE OF OREGON

INTEROFFICE MEMO

FORM 01-501-0

TO: Agency Addressed

DATE: May 4, 1971

FROM: Federal Aid Coordination
301 Public Service Bldg.
Salem, Oregon 97310Applicant Highway Division
Broadbent Section
Powers HighwaySUBJECT: Project Notification and
Review: # 71.0165Return due by May 20, 1971

The attached Notice of Intent to apply for Federal Funds is for your review and comment. Please address yourself to the extent with which it conforms to or conflicts with other plans or projects proposed or in effect. Comments or suggestions for improvement of the project are earnestly solicited.

R E S P O N S E

☐ No Interest☐ Need More Information☒ Concur and Approve
- Explain Below -☐ Cannot Concur
- Explain Below -

Explanation and Comments

Reply to this notification has been delayed pending investigation of the possible solutions to fish passage problems on Rhoda Creek. Passage at the present culvert is impossible except for several short periods when the South Fork Coquille floods and backs water into Rhoda Creek.

Our personnel have been working with the State Highway people on this problem. Attached is a copy of a letter from our district biologist to the Highway Department office in Coquille in regard to solving the problem of fish passage. Every effort should be made to utilize the fishery values of this stream, which were diminished by the placement of the original culvert.

ROK:js

Enc.

cc: FCO, Attn: Burt Carnegie/w. enc.
Environmental Coordinator, State Highway Dept., Salem/w. enc.NOTED
MAY 11 1971

8308
J MAY 8 - 1971
FOR FILES
Salem, Oregon
April 29, 1971

MEMO TO THE FILES

Re: Railroad Relocation
Broadbent Section
Powers Highway
Coos County

On April 22, 1971, John Holcomb and I met with Mr. Guy Head of the Georgia Pacific Corporation in his office in Coquille to discuss the relocation of some 5,000 feet or railroad tracks required by the construction of the above captioned section.

Mr. Head had no objection to our proposed plan, but questioned the amount of foundation exploration we had done in the vicinity of Rhoda Creek and the necessity of moving the tracks in that area. We assured him that adequate exploration will be made and a sound design produced to assure stability of both railroad and highway roadbeds.

We indicated to Mr. Head that the construction, right of way acquisition, and track relocation would be handled in the following manner:

1. Right of way would be acquired by the State, and a strip containing the relocated tracks would be conveyed in fee to the railroad. The distance from the centerline of relocated track to the railroad-highway boundary has yet to be determined, but it should be a uniform distance, probably along the ditch line of the railroad.
2. The existing railroad right of way to be occupied by the State, or to be rendered useless for railroad purposes, will be traded to the State in exchange for the right of way conveyed to the railroad. The section of railroad right of way between Highway Stations 135 and 154 will be used by the State in its negotiations with the property owners through that area.
3. The railroad roadbed, ballast and tracks will be constructed by the State's contractor using specifications drawn by the railroad.
4. The connection of the old track to the new track at each end of the relocated line will be performed by railroad forces.
5. The removal of the existing track will be handled by the State's contractor.
6. The existing track is composed of 70-pound rail. The new track will be constructed with the same weight of rail if available.
7. The State will stand the first year extraordinary maintenance in accordance with PPM 30-3.

Memo to the Files

April 29, 1971

Page 2


8. Railroad will be reimbursed for all their expenses in accordance with PPM 30-3, including the extraordinary maintenance.

9. Train volumes: Georgia Pacific Corporation - one train per day maximum; Southern Pacific Transportation Company - one round trip three days per week.

10. Plans and specifications must be approved by Southern Pacific Transportation Company, since they operate trains over the track.

I suggested to Mr. Head that he be prepared to make a statement at the hearing which is to be held on April 29, 1971.

I suggest the plans for this project be prepared with these factors in mind.



T. W. Litchfield
Railroad and Utility Engineer

TWL:dl

cc: F. B. Klaboe

F. L. Hall

D. H. Moehring

C. T. Keasey

L. W. Riley

J. E. Holcomb





RECEIVED
APR 16 1971
UTILITY UNIT

**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING • SALEM, OREGON • 97310 Phone 378-6511

TOM McCALL
GOVERNOR

April 14, 1971

Southern Pacific Transportation Company
324 Union Station
Portland, Oregon 97209

Re: Detail Map, Profile and Cross
Sections
Broadbent Section
Powers Highway
Coos County

ATTENTION: Mr. E. A. Kendrew

Gentlemen:

This is in reply to your letter dated April 13, 1971, wherein you request information concerning the above captioned section.

Herewith you will find two (2) prints each of our detail map, profile and four (4) rolls of cross sections showing the construction as proposed.

On April 8, 1971, I transmitted to Mr. Dewey L. Mobley, Logging Manager of the Georgia Pacific Corporation in Coquille, this same information. I requested him to review this information and suggested a meeting during the week of April 17 to discuss this project.

In line with our telephone conversation today, it may be desirable for you to be at that meeting. I will advise you by telephone as soon as I hear from Mr. Mobley.

Very truly yours,

TWL:dl

Enclosures

cc: Mr. D. L. Mobley, Georgia Pacific Corporation
Southern Pacific Transportation Company -
San Francisco w/enclosures

F. B. Klaboe w/copy of SP letter

F. L. Hall "

L. H. Young "

C. T. Keasey "

J. E. Holcomb "

F. D. Morgan
Construction Engineer

By ORIGINAL SIGNED BY
T. W. LITCHFIELD

T. W. Litchfield
Railroad and Utility Engineer



Southern Pacific Transportation Company

251 Union Station • Portland, Oregon 97209

IN REPLY PLEASE REFER TO

A. W. KILBORN
SUPERINTENDENT
C. T. BABERS
ASSISTANT SUPERINTENDENT
J. W. FERGUSON
DIVISION ENGINEER

April 13, 1971

323-3

Mr. F. D. Morgan
Construction Engineer
State Highway Department
Salem, Oregon 97310

Attention: Mr. T. W. Litchfield
Railroad & Utility Engineer

Dear Sir:

Received newspaper notice of a formal corridor design public hearing for Thursday, April 29, in the Board of Commissioners Hearing Room, Coos County Courthouse, Coquille, concerning proposed plans for right of way acquisition and construction of the Broadbent Section of the Powers Highway lying near the community of Broadbent.

Please furnish this office with details of proposed highway work which would include the railroad line change. These plans are needed even though this portion of the railroad belongs to the Georgia Pacific, we operate our trains over this trackage.

Yours truly,

A W Kilborn

Routing	
Morgan	
Dickson	
Swain	
CONSTRUCTION DIVISION	

RECEIVED
APR 14 1971
Litchfield

Memorandum

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
Box 300
Salem OR 97308

TO : Mr. R. L. Porter, State Highway Engineer
Salem, Oregon
Attention: Mr. F. B. Klaboe, Administrator

DATE: April 12, 1971

In reply refer to: 08-35-DB

FROM : R. E. Simpson, Division Engineer
Salem, Oregon

SUBJECT: Oregon Project S-206(-)
Broadbent Section, Powers Highway
Coos County

Klaboe

We have reviewed your request for approval of the proposed typical section for the Broadbent Section, Powers Highway, Coos County Road.

The projected 1990 ADT of 2350 vehicles indicates that a 12-foot travel lane, 10-foot shoulder section should be built.

Consideration has been given to the information furnished in your March 29 letter but we find it does not warrant the deviation from standards you have proposed.

Therefore, we do not approve the proposed changes in the typical section.

4-14-71

REFERRED TO

Hall
By *downs*

RECEIVED
APR 14 1971
FEDERAL HIGHWAY ADMINISTRATION
Salem, Oregon



BUY U.S. SAVINGS BONDS REGULARLY ON THE PAYROLL SAVINGS PLAN

8301



TOM McCALL
GOVERNOR

RECEIVED
APR 12 1971
UTILITY UNIT
FOR FILING

**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING

SALEM, OREGON • 97310

Phone 378-6511

April 8, 1971

Georgia Pacific Corporation
P. O. Box 610
Coquille, Oregon 97423

Re: Detail Map, Profile and Cross Sections
Broadbent Section
Powers Highway
Coos County

ATTENTION: Mr. Dewey L. Mobley
Logging Manager

Gentlemen:

On April 29, 1971, the Oregon State Highway Division will conduct a public hearing at which they will take testimony concerning the construction of the above captioned section.

The construction, as proposed, will have a material affect upon your trackage throughout this area. In addition to considerable longitudinal encroachment throughout the project, it is proposed to relocate two sections of your track. These are between Railroad Stations 575 and 593 and between Railroad Stations 583 and 618.

You will find attached, two (2) prints each of our detail map, profile and four (4) rolls of cross sections showing the construction as proposed. I suggest you review this material thoroughly so that you will be prepared to make an appropriate statement, if you so desire, at the hearing.

I should also like to meet with you at some time during the week of April 19 to discuss this project. Please indicate by return mail, a time and place that would be convenient during that week. Your cooperation in this matter will be sincerely appreciated.

cc: F. B. Klaboe
F. L. Hall
L. H. Young
C. T. Keasey
J. E. Holcomb w/one print of each
drawing


Very truly yours,

F. D. Morgan
Construction Engineer

ORIGINAL SIGNED BY

By T. W. LITCHFIELD

T. W. Litchfield
Railroad and Utility Engineer



9308

RECEIVED
APR 14 1971

FOR FILING

BOARD OF DIRECTORS

GLENN GULSTROM, Chairman

HAROLD ROBISON, Vice Chairman

TOM COFFMAN

ROBERT GROVES

AVONA NOYES

HOWARD WINKELMAN

MELVIN ZUMWALT

JIMMIE A. KING, Supervisor

PAULA COOK, Deputy Clerk

W. L. GASSMAN,
Accountant - Pur. Agent

PRINCIPALS

WILLIAM RICHARDSON
High School

PAUL T. FRANZEN
Myrtle Crest

POWELL LANCASTER
Bridge

OLGA F. ROYER
Maple

PHILIP SCHERMERHORN
Arago

STANLEY R. KNIGHT
Broadbent

EDGAR BOWEN
Dora

MYRTLE POINT PUBLIC SCHOOLS

DISTRICT NO. 41, COOS COUNTY

JOE H. STEWART, Superintendent - Clerk

MYRTLE POINT, OREGON 97458

April 6, 1971

Floyd Query, Secretary
Oregon State Highway Commission
Highway Building
Salem, Oregon 97310

Dear Mr. Query:

I am in receipt of a copy of your letter to Coos County Commissioner, Frank Rema, concerning your plans for relocation and alignment of that section of the Powers Highway in Broadbent.

The School District will attempt to be represented by Board members or myself at one of the informational hearings on the 28th and 29th. However, I would like to explain our interest at this time.


The Broadbent School receives its water from a spring and reservoir on the Hermann property and the pipeline crosses the road near the present Stone property and parallels the railroad track along the Stone-Thompson property into town. It would seem that the present alignment would cover our pipeline either with the road or railroad. The school's concern would be that the line would be moved or replaced so that it would be accessible for maintenance in the future.

Sincerely,

Joe H. Stewart
Joe H. Stewart
Superintendent

JHS/bac

NOTED
FLOYD QUERY



308 43
RECEIVED
MAR 20 1971

FOR FILING

March 29, 1971

Mr. R. E. Simpson
Division Engineer
Federal Highway Administration
Post Office Box 300
Salem, Oregon 97308

Dear Mr. Simpson:

Re: Broadbent Section, Powers Highway, Coos County

Approval of the proposed typical section for this section is being requested based on the following data. The proposed design consists of two 12-foot travel lanes with 4-foot shoulders.

The proposed typical section is substandard when compared with our standard for a Class C two-lane facility based on a 1969 ADT of 1,260 vehicles, which requires two 12-foot travel lanes with 8-foot shoulders. The projected 1990 ADT of 2,350 vehicles indicates a Class B facility should be built, which requires two 12-foot travel lanes with 10-foot shoulders.

A corridor and design public hearing was held on this section on June 12, 1969. At that time, the proposal was based on new alignment and the typical section was two 12-foot travel lanes with 10-foot shoulders. From the transcript of the hearing it was determined that the local people preferred an alignment which would generally follow the existing highway and also not disturb their water supplies. Most of the water is furnished by springs located in gravels on the hillsides.

The revised location generally parallels or follows the existing highway and is very close to the railroad. In two areas the railroad will have to be moved to allow room for the proposed roadway between the railroad and some problem slide areas. Because of the potential slide area, the location of the railroad, the possibility of cutting off some of the springs that furnish water, and the problem of missing some of the buildings in Broadbent, the 4-foot shoulders were used. The narrow shoulders allowed more flexibility in providing better vertical and horizontal alignments.

Mr. R. E. Simpson
Page two
March 29, 1971

The Coquille Junction-Rhoda Creek Section to the north that was constructed in 1961 was built with two 11-foot travel lanes and 4-foot shoulders and is handling the present traffic in a satisfactory manner.

Your early attention to this request will be appreciated.

Very truly yours,

R. L. Porter
State Highway Engineer

By

F. B. Klaboe
Assistant State Highway Engineer

cc: R. L. Porter
Tom Edwards
Victor D. Wolfe
F. L. Hall
C. T. Keasey

DEK:jp srb

RECEIVED
MAR 15 1971

FOR FILING

MEMO TO FILES

March 8, 1971

Re: Broadbent Section
Powers Highway #242
and
Chandler-Landrith Bridge Section
FAS 255
Coos County

On Thursday, March 4, C. T. Keasey and the writer met with the Coos County Board of Commissioners regarding two matters of concern to the County.

1. Broadbent Section of the Powers Highway: A hearing was held on this proposal June 12, 1969 and, subsequently, alignment of such has been changed to basically follow the existing facility parallel to the Southern Pacific Transportation Company railroad.

The County is 100% in favor of this location over that previously shown at the June, 1969 hearing.

It is currently our proposal to hold the combination corridor-design hearing in late April at the Coos County Courthouse in Coquille; in this event, all data should be ready.

2. Chandler-Landrith Bridge Section of Coos County, FAS 255, is a matter of long, long standing, and very desirable to bring forth into the 1971-72 construction year.

The County was told the field data should be turned in to the Salem headquarters by early April, then with any luck at all, a possible hearing could be held in June or July, study and review made, descriptions for right-of-way written, possible contract late fall of 1971 or early 1972.


It would be very much appreciated if State would work with dispatch, as pressure is mounting at the local level.

D. N. Harwell
D. N. Harwell
Coordinating Engineer
County and City Section

DNH:ljt

cc: Tom Edwards
F. B. Klaboe
L. H. Young
F. L. Fall
C. T. Keasey

NOTED
TOM EDWARDS



8308
RECEIVED
SEP 4 1969
FORM E-30-X (12-67)
FOR

OREGON STATE HIGHWAY DEPARTMENT

INTER-DEPARTMENT CORRESPONDENCE
August 29, 1969
Salem, Oregon

RECEIVED
SEP 2 1969

DESIGN
DIVISION

Routing
Trout
Wills
Hackleman
Scott
R. Olson
Carstens

MEMO TO THE FILES

SUBJECT:

Broadbent Section
Powers Highway
Coos County

To:

In company with George Wills, Bobby Johnson and R. J. Van Cleave an inspection of the subject named section was made on August 19th with the primary purpose being to assess the effect proposed line and grade would have on existing water supplies.

This section is perhaps peculiar in that so many individuals depend on spring water as a source of supply. The exact number has not been determined, however, it is known that as many as 14 do depend on this source.

Drill hole information along line has determined the remnants of an old terrace gravel deposit to be the principal storage area for the spring water. This gravel deposit, with the exception of the Rhoda Creek channel area (Station 85 to Station 90) is more or less continuous along line from station 80 to station 132.

Grade as proposed calls for substantial depths of excavation (30 feet plus on centerline) through the gravel deposits. It can be assumed this would seriously affect the present flow and storage of existing spring waters, and poses considerable doubt as to the effectiveness of collector installations at presently emerging spring areas, or other locations. No guarantee of quality or quantity of water so provided could be given.

So far as could be determined, the experiences with satisfactory wells in the immediate area were discouraging. In the flat area westerly of the existing road the underground formation is tight silts over clay. Uphill from this area the terrace gravels are underlain with schist and shales. An examination of several spring areas indicates the water supply from the terrace gravels to be rather meager at this time of year.

The South Fork of the Coquille River appears to be the only positive source to replace disrupted spring waters. This would require a costly installation including a purification system.

A remote possibility is a collector system to intercept all water above the terrace gravels for distribution to present spring users.

NOTED
F. B. KLADDE

MEMO TO THE FILES
August 29, 1969
Page 2

Alternative would be:

1. Relocate away from the spring area.
2. Deviation from standards to permit a maximum improvement along the existing road without disrupting spring flow. Such an approach is favored at this time.

The water supply for the Broadbent School is also from a spring with a spring box located some 300 feet uphill from Station 159. This spring differs from others in that the water flow is in a schist formation. Proposed construction should not disrupt the flow of this spring.

ORIGINAL SIGNED by G. L. Decker

G. L. Decker
Asst. Construction Engineer

GLD:ee

cc: R. L. Porter
F. B. Klaboe
D. J. Barbee
C. T. Keasey
Bobby Johnson



RECEIVED
AUG 12 1969

FOR FILING

OREGON STATE HIGHWAY DEPARTMENT
INTER-DEPARTMENT CORRESPONDENCE

Salmon Office
August 13, 1969

SUBJECT:

To: MEMO TO THE FILE:

NOTED
R L PORTER

A hearing was held on the Broadbent Section of The Powers Highway on June 12, 1969. Several people at the hearing made comments regarding their water supply and since the hearing several letters have been received. Most of the domestic water in this area is from springs.

A letter from Mr. Hammer was received before the hearing. The springs that Mr. Hammer gets his water from are located on the Robison property. A field investigation was made and it was found that the proposed alignment passes over the springs. Mr. Robison stated at the hearing that there were three people using the spring water from his place. It has been determined that the springs will be drained to the right of way line by perforated drain pipe and the individuals that have been using the springs can pick up the water at this point.

The right of way section has been informed of the decision and have in turn informed their field people. It has been suggested by the design section that no commitment be made as to the re-establishment of the water supply or furnishing water during construction.

The Superintendent of School District No. 41, Mr. Joe H. Stewart, wrote a letter that was received after the hearing regarding their water supply. He states that six families beside the school use this water. The spring is on one side of the proposed alignment and the school is on the other side. A field investigation was made and a conduit for their two-inch pipe was suggested. The conduit has been included in the plans.

There could be other problems with these springs as well as with other springs in the area during construction; however, the problems cannot be detected at this time and will have to be taken care of if and when they occur.


Donald E. Keyes
DONALD E. KEYES
Preliminary Rural Design Supervisor

DEK/bdr

cc: R. L. Porter

F. B. Klaboe

D. J. Barbee



8308

RECEIVED
AUG 5 1969

FOR FILE



**OREGON STATE
HIGHWAY DEPARTMENT**

HIGHWAY BUILDING • SALEM, OREGON • 97310 • Phone 364-2171

August 4, 1969

Mr. and Mrs. Ken Stone
Powers Road
Broadbent, Oregon 97414

Broadbent Section
Powers Highway
Coos County

Dear Mr. and Mrs. Stone:

In my letter of July 2, 1969, I stated that I hoped to have an answer for you within the following 30 days regarding your proposed purchase of a farm. I am sorry to advise you that approval has not yet been received concerning the new route and design of the above section of highway.

We are advised that this route is now being studied by the Bureau of Public Roads, and we do not expect a decision until late September.

I will hold your June 28 letter until I hear a decision on this matter, and will contact you at that time.

Very truly yours,

G. E. ROHDE
Chief Counsel

ORIGINAL SIGNED
K. A. CHATWOOD

K. A. CHATWOOD
Administrative Right of Way Agent

KAC:JH

bc: F. B. Klaboe
D. J. Barbee
G. E. Rohde
L. W. Riley



RECEIVED
AUG 1 - 1969

FOR FILING

August 1, 1969

Ms. Lillian Ross
City Recorder
Post Office Box 250
Powers, Oregon 97466

Dear Ms. Ross:

This is in further reply to your letter of July 18 regarding the realignment of the Broadbent Section of the Powers Highway.

It is true, as indicated in your letter, that the majority of those testifying at the hearing were concerned with the possible adverse effects of the proposed location on their property and access to business establishments at Broadbent.

It is unfortunate that even though hearings are well publicized with special communications to official bodies, often only those in opposition appear to testify.

At this time I cannot forecast what the Highway Commission's action will be after they have reviewed the testimony. When a decision is reached, it will be announced and will have publicity so that all interested persons will be advised.

Very truly yours,

Forrest Cooper
State Highway Engineer

By

R. L. Porter
Deputy State Highway Engineer

cc: Forrest Cooper
F. B. Klabee
Victor D. Wolfe
Floyd Query

VDW:mc sr

1308
RECEIVED
JUL 22 1969

FOR FILING

July 22, 1969

Ms. Lillian Ross
City Recorder
P. O. Box 250
Powers, Oregon 97466

Dear Ms. Ross:

This morning we received your letter of July 18 inquiring if the Highway Commission has made any definite decision on the realignment of the Broadbent Section of the Powers Highway.

At this time no decision has been made, as the transcript of the hearing held June 12, 1969, is still being studied.

In order that the views expressed in your letter may have proper consideration, I am forwarding the letter to the office of the State Highway Engineer.

Very truly yours,

Floyd Query, Secretary
OREGON STATE HIGHWAY COMMISSION

FC:sj

cc Mr. Forrest Cooper

CITY OF POWERS

P. O. BOX 250
POWERS, OREGON 97466

July 18, 1969

Floyd Query
Oregon State Highway Dept.
Highway Building
Salem, Oregon 97310

Dear Mr Query:

The City of Powers would like to know if the State has made any definite decision on the realignment of the Broadbent section of Powers Highway, in Coos County?

It appears that at the hearing held June 12, 1969 the Broadbent people are against it, but we feel that these few people should not be able to stop progress, as there are more people for the realignment than the few people in the Broadbent area, who are against it.

I am sure that the League of Oregon Cities will agree that we need this realignment as well as anyone else who has to travel this road to Powers. If the City of Powers can do anything at a hearing for this project, please do not hesitate in contacting us. As you know we have been striving for many years to get this improvement of the Powers road.

Yours truly

Lillian Ross

Lillian Ross
City Recorder
P.O. Box 250
Powers, Oregon 97466



NOTED
H. S. COX

FRANK L. REMA

WILLIAM L MILLER

COQUILLE, OREGON 97423

April 9, 1969

RECEIVED
APR 11 1969
ENGINEER
COUNTY & CITY DIVISION

H.S. Cox
County and City Engineer
State Highway Department
Salem, 97310

Dear Mr. Cox:

Thank you for your letter of March 24, 1969, regarding a proposal to re-locate the Broadbent section of the Powers Highway in Coos County. Coos County is quite willing to accept the proposal.

Coos County is quite willing to cooperate with you on this proposal, for the benefit of the citizens of Coos County. We will do everything we can, within reason, to see that the bypassed sections of the old Powers Highway are maintained in the future, once your re-location project has been completed. To this end, Coos County is willing to enter into a reasonable agreement with the State Highway Commission in the future.

Very truly yours,

BOARD OF COMMISSIONERS

Chairman

Commissioner

Commissioner

LVE/pc

NOTED
P. B. Armstrong

NOTED
DON HARWELL

Toners

GHWA
SALEM 973
March 24, 1969

OF OREGON
Y DEPARTMENT

a Highway Commission in
ate the Broadbent Section
Actual construction will
nation of which are requi
ings, if such are requi
ne study indicates that
on the attached map show
portions thereof, may be
In order to avoid pa
ng duplicating purposes
tion or jurisdiction of
ite is constructed. The
tion is constructed at this time
bypassed sections of the
to provide service for
Signatures
that Coos County will
way Commission, acco
tional road upon a
suitable condition
Please
Stat

COMMISSIONERS
JAN L. JACKSON, CHAIRMAN
MEDFORD
FRED W. HILL, MEMBER
PENDLETON
THADDEUS S. BRUNO, MEMBER
PORTLAND



STATE OF OREGON
STATE HIGHWAY DEPARTMENT
SALEM 97310

March 24, 1969

Coos County Board of Commissioners
Courthouse
Coquille, Oregon 97423

Gentlemen:

The State Highway Commission is studying an alternate corridor proposal to relocate the Broadbent Section of the Powers Highway in Coos County, Oregon. Actual construction will be based on its over-all economic effect, determination of which will include evaluation of testimony taken at public hearings, if such are required.

The study indicates that the proposal may follow the corridor indicated on the attached map shown in green. The existing route shown in red, or portions thereof, may be bypassed by the proposal.

In order to avoid parallel routing of the State Highway System serving duplicating purposes, a determination should be made as to the disposition or jurisdiction of the existing route, providing an alternate route is constructed. The Highway Commission therefore requests your consideration at this time to accept, upon completion of a new route, the bypassed sections of the existing route as a part of the local road system to provide service for persons living thereon or communities served thereby.

Signatures in the appropriate space provided below will indicate that Coos County will, by a subsequent formal agreement with the State Highway Commission, accept such bypassed sections, if any, as a local jurisdictional road upon completion of the project and after it has been placed in a suitable condition as agreed upon by Coos County and State.

Please return one signed copy to H. S. Cox, County and City Engineer, State Highway Building, Salem, Oregon, 97310.

APPROVED _____ 19____

BOARD OF COMMISSIONERS OF _____ COUNTY


BY _____ COMMISSIONER

_____ COMMISSIONER


_____ COMMISSIONER

Very truly yours,

Forrest Cooper
State Highway Engineer

By 
H. S. Cox
County and City Engineer

Attach: Map



OREGON STATE
HIGHWAY DEPARTMENT

HIGHWAY BUILDING • SALEM, OREGON • 97310 • Phone 364-2171

July 9, 1969

Mr. Joe H. Stewart
Superintendent
Myrtle Point Public Schools
Myrtle Point, Oregon 97458

*Yellow
Marrow
aka*

Dear Mr. Stewart:

This will acknowledge your letter of July 8 requesting that consideration be given to the scarcity of an adequate water supply and relocation of a major pipe line in the development of plans for the Broadbent Section of the Powers Highway.

Your letter is being forwarded to the office of the Highway Engineer for consideration along with other evidence which was presented at the hearing at Coquille on June 12.


Very truly yours,

ORIGINAL FILED
FLOYD QUERY

Floyd Query, Secretary
OREGON STATE HIGHWAY COMMISSION

FQ:cr

cc: Mr. Forrest Cooper



NOTED
FORREST COOPER

~~4~~

MYRTLE POINT PUBLIC SCHOOLS

DISTRICT NO. 41, COOS COUNTY

JOE H. STEWART, Superintendent

MYRTLE POINT, OREGON 97458

July 8, 1969

BOARD OF DIRECTORS

TOM COFFMAN, Chairman

HOLLIS MAST, Vice Chairman

GERALD LILLIE

J. EVERETT DOYLE

MURL LAIRD

GLENN GULSTROM

HOWARD WINKELMAN

JIMMIE A. KING, Supervisor

PAULA COOK, Clerk

W. L. GASSMAN

Accountant - Pur. Agent

PRINCIPALS

WILLIAM RICHARDSON
High School

PAUL T. FRANZEN
Myrtle Crest

POWELL LANCASTER
Bridge

OLGA F. ROYER
Maple

BRUCE MILLER
Spruce

PHILIP SCHERMERHORN
Arogo

STANLEY R. KNIGHT
Broadbent

EDGAR BOWEN
Dora

Mr. Floyd Query, Secretary
Oregon State Highway Commission
Highway Building
Salem, Oregon

Dear Mr. Query:

Thank you very much for the transcript of the public hearing in Coquille June 12th on the Broadbent section of the Powers highway. I was unable to attend the hearing, and I thought that one of our school board members from Broadbent was going to attend; but, apparently, he didn't attend since there was no testimony in the record.

The Broadbent School spring, reservoir, and water line are on the hill above the Stone property on the Hermann ranch. Six families in addition to the school get their water supply from this spring and reservoir. These water rights are highly prized in that particular area, because of the shortage of water. We have attempted to drill two wells on the school site, and have abandoned both because the driller was in a blue clay structure, which apparently going for several hundred feet, and no one ever finds a satisfactory well in that area once they get into the blue clay.

If the highway were re-located, consideration would have to be given to the source of the water supply and the re-location of the major pipeline.

Sincerely,



Joe H. Stewart
Superintendent

JHS/bjr



8308



RECEIVED
JUL 3 - 1969

FOR FILING

OREGON STATE
HIGHWAY DEPARTMENT

HIGHWAY BUILDING

• SALEM, OREGON • 97310 • Phone 364-2171

July 2, 1969

Mr. and Mrs. Ken Stone
Powers Road
Broadbent, Oregon 97414

Broadbent Section
Powers Highway
Coos County

Dear Mr. and Mrs. Stone:

Your June 28, 1969, letter seeking advice regarding the purchase of a farm has been received.

Until the route for the relocation of this section of highway has been selected and approved, I cannot give you a definite answer. This approval is 30 to 60 days, perhaps more, from being finalized. These decisions are not made easily or hastily.

I am placing your letter on a 30 day bring up to advise you of the decision when it has been reached.

It was a pleasure to meet both of you. I hope that we can furnish you with helpful information in plenty of time.

Very truly yours,


G. E. ROHDE
Chief Counsel


NOTED
F.B. KLABOE

K. A. CHATWOOD
Administrative Right of Way Agent

KAC:JH

cc F. B. Klaboe /w/ attach. ✓
D. J. Barbee /w/ attach.
G. E. Rohde /w/ attach.
L. W. Riley /w/ attach.





Powers Road
Broadbent, Oregon
June 28, 1969

Oregon State Highway Department
Highway Building
Salem, Oregon

Atten: Mr. K. A. Chatwood-Adm. Right of Way Agent
Gentlemen:

We are writing regarding our property on the proposed project of the Broadbent Section of the Powers Highway in Coos County.

As you will note by referring to the transcript of the corridor and design public hearing held on June 12, 1969, in Coquille, we are located on the south end of the proposed project and operate a farm.

We have recently heard of another farm in another area that is for sale and we are quite interested in it as it would meet our needs. The problem for us, is not knowing how soon we could expect to have to move from where we are now located. We are sure that you are aware that one does not move an entire farm including livestock, equipment, hay, etc. in a few days. Also there is always the problem of being able to get something suitable to move to when the time comes.

If there is any possible way that you can give us any information as to the time that this road project would be done, will you please let us hear from you? We do not wish to move but realize that this will be a necessity if the proposal is adopted, so it would be our expectation that your department would give us strong consideration in this matter.

Thank you.

Very truly yours,

Mr. & Mrs. Ken Stone

Mr and Mrs Ken Stone
Powers Road
Broadbent, Oregon 97514

8308
RECEIVED
MAY 13 1969

FOR FILE

May 12, 1969

2858
Mr. and Mrs. Dorland Hammer
Box 94
Broadbent, Oregon 97414

Dear Mr. and Mrs. Hammer:

Reference is made to your letter of May 5 stating you are concerned that your water supply will be affected by proposed construction on the Powers Highway in the Broadbent area.

By a copy of this letter, C. T. Keasey, Division Engineer at Roseburg, is asked to arrange for a representative of the Highway Department to contact you for additional information relative to the water supply. The effect that the proposal may have on the system can then be investigated and, if necessary, provisions on behalf of the water supply can be made a part of the project.

Thank you for alerting us to the possibility of conflict with your water supply by the proposed highway project.

Very truly yours,

Forrest Cooper
State Highway Engineer

By

F. B. Klaboe
Assistant State Highway Engineer

cc: Forrest Cooper
R. L. Porter
Victor D. Wolfe - K2858
D. J. Barbee
C. T. Keasey (w/Hammer's letter and a detail print)

REFERRED TO
[Signature]
BY SECRETARY

Ma, 3. 1969 .8803



State Highway Comm.

Seaside, Oregon

REFERRED TO

Klaber

Gentlemen:


On the proposed construction of the highway through the Broadbent area, we are concerned as to your intentions in regards the water supply.

We will not have our immediate property crossed over by the highway, but it will affect our water supply.

And we are of the opinion that the construction will cause a disruption of water to several of our neighbors. The most of us are dependant upon surface springs.


Your earliest reply will be appreciated.

Very Truly Yours
Mr. & Mrs. Oakland Hammer
Box 94
Broadbent, Oregon 97414



8308
RECEIVED
SEP 8 - 1969

FOR **Coos County**



NOTED
H. S. COX

BOARD OF COMMISSIONERS — LONNIE VAN ELSBERG FRANK L. REMA WILLIAM L. MILLER

COQUILLE, OREGON 97423

April 9, 1969

RECEIVED
APR 11 1969
ENGINEER
COUNTY & CITY DIVISION

H.S. Cox
County and City Engineer
State Highway Department
Salem, 97310

Dear Mr. Cox:

Thank you for your letter of March 24, 1969, regarding a proposal to re-locate the Broadbent section of the Powers Highway in Coos County.

Coos County is quite willing to cooperate with you on this proposal, for the benefit of the citizens of Coos County. We will do everything we can, within reason, to see that the bypassed sections of the old Powers Highway are maintained in the future, once your re-location project has been completed. To this end, Coos County is willing to enter into a reasonable agreement with the State Highway Commission in the future.

Very truly yours,

BOARD OF COMMISSIONERS

Lonnie Van Elsborg
Chairman


Commissioner

William L. Miller
Commissioner

LVE/pc

NOTED
P. B. Anderson

NOTED
DON HATWELL



cc: F. B. Klaboe
Victor Wolfe
C. T. Keasey

STATE OF OREGON
STATE HIGHWAY DEPARTMENT
SALEM 97310

March 24, 1969

Coos County Board of Commissioners
Courthouse
Coquille, Oregon 97423

Gentlemen:

The State Highway Commission is studying an alternate corridor proposal to relocate the Broadbent Section of the Powers Highway in Coos County, Oregon. Actual construction will be based on its over-all economic effect, determination of which will include evaluation of testimony taken at public hearings, if such are required.

The study indicates that the proposal may follow the corridor indicated on the attached map shown in green. The existing route shown in red, or portions thereof, may be bypassed by the proposal.

In order to avoid parallel routing of the State Highway System serving duplicating purposes, a determination should be made as to the disposition or jurisdiction of the existing route, providing an alternate route is constructed. The Highway Commission therefore requests your consideration at this time to accept, upon completion of a new route, the bypassed sections of the existing route as a part of the local road system to provide service for persons living thereon or communities served thereby.

Signatures in the appropriate space provided below will indicate that Coos County will, by a subsequent formal agreement with the State Highway Commission, accept such bypassed sections, if any, as a local jurisdictional road upon completion of the project and after it has been placed in a suitable condition as agreed upon by Coos County and State.

Please return one signed copy to H. S. Cox, County and City Engineer, State Highway Building, Salem, Oregon, 97310.

APPROVED _____ 19____
BOARD OF COMMISSIONERS OF _____ COUNTY
BY _____ COMMISSIONER

COMMISSIONER


COMMISSIONER

Very truly yours,


Forrest Cooper
State Highway Engineer

By
H. S. Cox
County and City Engineer

Attach: Map







8309 BNRR O-xing (Camp Abbot) 1975
Br. Sec. S. of Bend
(Grading & structure)

C + A 5456 9-26-75

OREGON STATE HIGHWAY DIVISION

Form A-191-(11-71)
SP-67808-734

Request for Outside Billing
(Or Advice of Cash Transaction)

Address invoice to: Deschutes County
Board of Commissioners
Courthouse

Bend, Oregon 97701

Attention of Mr. Charles Plummer
Roadmaster

Request No. (assigned by staff
engineer or head of section) CC 1820

Date April 21, 1978

Payer's Order No. (if any)

Highway Div. Order No. (if any)

(Number of "Order to Render Service")

Description and Authority: (Describe the service rendered, stating kind of service, location, etc. Also refer to agreements, letters and orders by which payer authorized the service.)

Final Billing: Burlington Northern RR 0 "X"ing (Camp Abbott)
Br. Section FAS B 349 (formerly FAS 900)

Covered by agreement dated Aug. 29, 1974.

Contract 8309
RS-464(2)

Itemized Statement:

Quantity	Unit	Description	Unit Price	Amount
		Amount retained in the advance deposit	\$6,000.00	
		Refund due County		\$6,000.00

NOTE: Please send copy of itemized statement of Final Costs to County with remittance.

If payer has made payment for this service, indicate the amount of payment.

\$

Credit distribution:

509-1089-297

If payer has made a deposit with the Highway Division to guarantee payment, indicate the amount of the deposit.

\$ 29,900.00

Submitted by:

Harold Reynolds

Is this a partial or final request for billing?

Final

Approved:

If there have been any previous requests for billing in connection with this same service, indicate the total amount of all previous requests.

\$ 23,900.00

Regional Engineer

Give the number of the last previous request in connection with this same service.

CC 1611

Approved:

G. W. Wimer

Section Head or Staff Engineer

Instructions: The original and duplicate copies shall be forwarded through the regional engineer to the staff engineer or section head. Staff engineer or section head will forward original copy to the Accounting Section. Additional copies may be prepared for and retained by the region office and other field offices concerned. If the request is to be accompanied by a payment, an additional copy shall be submitted for the use of the Accounting Section.

April 21, 1978

JS

D A

Form A-65-321-4-66

Invoice for Service Rendered or Goods Furnished the
OREGON STATE HIGHWAY DEPARTMENT

This Space for Use of Accounting Division

Date April 21, 1978

by
Deschutes County
Board of Commissioners

Invoice No.

Courthouse

P. O. No.


Bend, Oregon 97701

Att: Mr. Charles Plummer, Roadmaster

Additional refund due Deschutes County for the construction
of the Burlington Northern RR 0 "X"ing (Camp Abbott) Br.
Section FAS B 349 (formerly FAS 900)

\$8,914.49

Covered by agreement dated August 29, 1974


Gerald W. Wimer

Ref - CC 1611 and CC 1820

OREGON STATE HIGHWAY DIVISION

ITEMIZED STATEMENT OF FINAL COSTS

DATE: April 21, 1978

County Deschutes Contract No. 8309 Date Completed May 13, 1976
FAS B349 (formerly 900) Section Burlington Northern RR "Xing" (Camp Abbott) Br.

PAYMENTS TO CONTRACTOR

<u>ITEM</u>	<u>TOTAL COST</u>
Payment to Contractor	\$229,616.28
Move Signs	453.72
RR Lines	1,167.03
Reimburse BNRR	5,259.08
Engineering	31,265.83
Audit	595.66
Equal Opportunity	86.15
Total (Fed. Part.)	<u>\$268,443.75</u>

Interest paid to Contractor	\$ 56.03
Engineering	283.75
Total (Non. Part.)	<u>\$ 339.78</u>

Federal Funds Collected \$239,152.30

County share of construction costs are as follows:

$$\frac{1}{2}(268,443.75 - 239,152.30) + 339.78 = 14,985.51$$

County Advance Deposit	\$29,900.00
County share of Const.	
Costs	<u>14,985.51</u>
Refund due County	\$14,914.49

Reference: Billing Form CC 1820

OREGON STATE HIGHWAY DIVISION
FINANCE BRANCH

Form 81-734-1191

ADVANCE DEPOSIT

Request for Outside Billing
(Or Advice of Cash Transaction)

Address invoice to: Depositor

Deschutes County

Bend, OR 97701

Accounting Reference DESCHUC-001069

Request No. (assigned by staff
engineer or head of section)

Date November 8, 1976

Payer's Order No. (if any)

Highway Div. Order No. (if any)

(Number of "Order to Render Service")

Description and Authority: (Describe the service rendered, stating kind of service, location, etc. Also refer to agreements, letters and orders by which payer authorized the service.)

This is to notify the Finance Branch that the following project is completed,
all charges are in and the account can be closed.

Project: BNRR Overcrossing (Camp Abbott Bridge)

FAS 900

HS-454(2)

Itemized Statement:

Quantity	Unit	Description	Unit Price	Amount

If payer has made payment for this
service, indicate the amount of payment. \$

Credit distribution:

If payer has made a deposit with the Highway Division to
guarantee payment, indicate the amount of the deposit. \$

Submitted by:

Richard O. Havig

Is this a partial or final request for billing?

Approved:

If there have been any previous requests for
billing in connection with this same service,

indicate the total amount of all previous requests. \$

Richard O. Havig

Regional Engineer

Give the number of the last previous request
in connection with this same service.

Approved:

Section Head or Staff Engineer

Instructions: The original and duplicate copies shall be forwarded through the regional engineer to the staff engineer or section head. Staff engineer or section head will forward original copy to the Accounting Section. Additional copies may be prepared for and retained by the regional engineer and other field offices concerned. If the request is to be accompanied by a payment, an additional copy shall be submitted for the use of the Accounting Section.

NOTED
F. R. CRIFFIN

8309

15

November 2, 1976

United Pacific Insurance Co.
Fidelity & Surety Department
P. O. Box 1216
Tacoma, WA 98401

Gentlemen:

On October 28, 1976, we wrote to you concerning release of final payment on Contract No. 8309 awarded to Douglas S. Coats Construction and Hap Taylor, Inc. for work on the Burlington Northern R.R. O'King (Camp Abbot) Bridge on FAS 900 in Deschutes County.

Final payment on this contract is \$8,003.55 and the total contract amount is \$229,616.28 including \$291.58 for work performed under force account.

Very truly yours,

C. W. Head
COMMISSION SERVICES

lkr

cc: Douglas S. Coats Construction
and Hap Taylor, Inc.
P. O. Box 311
Bend, OR 97701

bc: C. T. Keasey
Walt Hart
V. E. Skoog (Attn: Dick Hacek)
C. M. Williams

OREGON STATE HIGHWAY DEPARTMENT

Form A-191-(7-66)
SP-724

Request for Outside Billing
(Or Advice of Cash Transaction)

Address invoice to: Deschutes County
Board of Commissioners
Courthouse

Bend, OR 97701

Attention of Charles Plummer
Roadmaster

Request No. (assigned by staff
engineer or head of division) CC 1611

Date August 17, 1976

Payer's Order No. (if any)

Department Order No. (if any)
(Number of "Order to Render Service")

Description and Authority: (Describe the service rendered, stating kind of service, location, etc. Also refer to agreements, letters and orders by which payer authorized the service.)

Itemized Statement:

Construction

Advance Deposit \$29,900.00

Quantity	Unit	Description	Unit Price	Amount
		Partial transfer of the advance deposit for the construction of the BNRD O'xing (Camp Abbot) Bridge, Section FAS 900 Covered by agreement dated 8/29/74 To be retained		\$23,900.00 \$ 6,000.00

If payer has made payment for this service, indicate the amount of payment. \$

Credit distribution:

509-1089=297

If payer has made a deposit with the Department to guarantee payment, indicate the amount of the deposit. \$29,900.00

Submitted by:

Harold Reynolds

Is this a partial or final request for billing? Partial

Approved:

If there have been any previous requests for billing in connection with this same service, indicate the total amount of all previous requests. \$

Division Engineer

Give the number of the last previous request in connection with this same service.

Approved:

G. N. Hopkins

Department Head or Staff Engineer

Instructions: The original and duplicate copies shall be forwarded through the division engineer to the staff engineer or division head. Staff engineer or division head will forward original copy to the Accounting Division. Additional copies may be prepared for and retained by the division office and other field offices concerned. If the request is to be accompanied by a payment, an additional copy shall be submitted for the use of the Accounting Division.

8309

Files

ROW 18-2



OREGON STATE HIGHWAY DIVISION

ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator and
State Highway Engineer

July 22, 1976

Burlington Northern, Inc.
1101 N.W. Hoyt St.
Portland, OR 97209


Attn: W. V. Curry, Off Mgr.

Railroad Crossing at Camp Abbot
FAS 900, Contract No. 8309
Deschutes County

Dear Mr. Curry:

On May 24, 1976, our Construction Office notified your main office in St. Paul with a carbon copy to your office in Portland that all work on the Camp Abbot Bridge had been completed by our contractor as of May 13, 1976. As a result, the matter of insurance by our contractor on this project has become a moot point and with the expiration of the insurance provided by him originally, this matter has reached conclusion.

Yours truly,


J. E. Chidsey, P. E.
Railroad & Utility Engineer

JEC:jr

cc: BN - St. Paul
BN - Seattle

bc: C. W. Head
C. T. Keasey
C. M. Williams
Norm Krehbiel
J. L. Sollis
J. B. Boyd

FIELD ENGINEER	FOR CO CONSTR	NAME OF JOB B.M.R.R.	CONTRACTOR Douglas S	DATE OF CONTR November	AVERAGE FORG MEN 0	PROJECT AUT	EXCLUSIVE O	ESTIMATED O	PROJECT E	ENGINEERIN	ESTIMATED	CLEARING
----------------	------------------	-------------------------	-------------------------	---------------------------	-----------------------	-------------	-------------	-------------	-----------	------------	-----------	----------

8309

FORM 81-794-9001

OREGON STATE HIGHWAY DIVISION

FIELD ENGINEER'S WEEKLY REPORT

FOR CONSTRUCTION PROJECTS ONLY
CONSTRUCTION AND BRIDGE SECTION

SECTION

B.N.R.R. O'Xing
(Camp abbot) Br.

WEEK ENDING

June 26, 1976

SECTION PREFIX

509-1089

COUNTY

Deschutes

NAME OF JOB

B.N.R.R. O'Xing (Camp Abbot) Bridge Sec.

CONTRACTOR

Douglas S. Coats & Hap Taylor Jr., J.V.

KIND OF WORK

Grading and structure

CONTRACT NUMBER

8309

FEDERAL AID PROJECT NUMBER

RS 464 (2)

DATE OF CONTRACT

November 7, 1975

DATE WORK STARTED

November 13, 1975

ESTIMATED COMPLETION DATE

AVERAGE FORCE ON PROJECT FOR THE WEEK:

MEH: 0

SUPERVISION: 0

271,699.14

SPECIFIED WORK DAYS

SPECIFIED CALENDAR DAYS

175

SPECIFIED COMPLETION DATE

WORK DAYS USED

CALENDAR DAYS USED

175

PERCENT OF TIME ELAPSED

100

PROJECT AUTHORIZATION:

EXCLUSIVE OF ENGINEERING:

250,154.71

ESTIMATED COST OF COMPLETED
PROJECT, EXCLUSIVE OF
ENGINEERING

24,7658.42

ENGINEERING
AUTHORIZATION

This week

21,544.43

ENGINEERING
COST TO DATE

2,223.24

23,767.67

PERCENT OF CONTRACT COMPLETED
BASED ON ESTIMATED COST

100

PERCENT OF CONTRACT
COMPLETED BASED ON
TOTAL AUTHORIZATION

100

ESTIMATED PERCENT: OVERSIGHT
UNDERCUN

1.0%

PERCENT OF
AUTHORIZATION

109.9%

DATE PROJECT WAS COMPLETED:

May 13, 1976

ESTIMATED PERCENT COMPLETE (ROADWORK)

CLEARING

DRAINAGE

GRADING

BASE

OIL AND/OR PAVE.

MAT'L. PROD.

MILES IN PROJECT

MILES PARTIALLY COMPLETED

MILES COMPLETED

TOTAL ESTIMATED QUANTITIES (CONTRACT)

TOTAL QUANTITIES CORRECTED TO DATE

ESTIMATED QUANTITIES MOVED OR PLACED TO DATE

AVERAGE DAILY QUANTITIES

AVERAGE DAILY QUANTITIES NECESSARY TO
COMPLETE PROJECT ON TIME

NUMBER OF SHIFTS PER DAY

HOURS PER SHIFT

EQUIPMENT USED DURING THE WEEK:

GRADING

SURFACING

MAINTENANCE
MATERIALS

OIL & BITUMINOUS
MACADAM

PAVING

ESTIMATED PERCENT COMPLETE (STRUCTURES)

BRIDGE NO.

PERCENT

WEATHER

WORK DAYS
CHARGED

HOURS
DELAY

CAUSE OF DELAY

SUNDAY

20

Partly Cloudy

0

MONDAY

21

Partly Cloudy

0

TUESDAY

22

Partly Cloudy

0

WEDNESDAY

23

Partly Cloudy

0

THURSDAY

24

Partly Cloudy

0

FRIDAY

25

0

SATURDAY

26

0

RECEIVED

JUN 28 1976

CONSTRUCTION
SECTION

EDN GIFFORD

GENERAL DESCRIPTION OF ACTIVITIES FOR THE WEEK

SUNDAY 20

No Activity this week, Project complete

MONDAY

TUESDAY

WEDNESDAY

THURSDAY

FRIDAY

SATURDAY

REMARKS

Project completed May 13, 1976 and 2nd notification dated May 13, 1976,
3rd notification dated June 16, 1976.
Semi-Final submitted June 24, 1976

cc; Const. (3)
Region (1)
file (1)

SIGNED N. D. Krehbiel

LOCATION Redmond

PRIME RESIDENT SUBMIT 2 COPIES WHEN BRIDGES AND GRADING BOTH ARE INVOLVED

8309

15

TO BE COMPLETED BY FHWA	U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION	Form Approved; O M B No. 04-R2089
MONTHLY TRANSACTION NUMBER 5-127		State Oregon
PROJECT REPORT NUMBER		County Deschutes
MODIFICATION NUMBER 1		Project Number RS-464(2)

The Project Agreement for the above-referenced project entered into between the undersigned parties

and executed by the Division Administrator on December 3, 19 75

is hereby modified as follows:

	Former amount	Revised amount
Estimated total cost of project	\$ <u>271,669</u>	\$ <u>271,669</u>
Federal funds	\$ <u>212,417</u>	\$ <u>271,669</u>
Other revisions		

This modification is made for the following reasons:

The Project Agreement executed December 3, 1975

is modified to increase Federal-aid participation to 100 percent in accordance with PL 94-30.

Such additional Federal Funds requested total \$ 59,252."

All other terms and conditions of the Project Agreement will remain in full force and effect. This modi-

fication is effective as of the 13th day of May, 1976

OREGON STATE HIGHWAY DIVISION

(Official name of Highway Agency)

By

[Signature]

Assistant State Highway Engineer
(Title)

By

(Title)

By

(Title)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By

[Signature]

(Division Administrator)

For: G. L. Green

STATE COPY

Form Approved; O M B No. 04-R2089

TO BE COMPLETED BY FHWA		U. S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION		State Oregon	
MONTHLY TRANSACTION NO. 12-124		FEDERAL-AID PROJECT AGREEMENT 12-3-75		County Deschutes	
				Project No. RS-464(2)	
The State, through its Highway Agency, having complied, or hereby agreeing to comply, with the applicable terms and conditions set forth in (1) Title 23, U.S. Code, Highways, (2) the Regulations issued pursuant thereto and, (3) the policies and procedures promulgated by the Federal Highway Administrator relative to the above designated project, and the Federal Highway Administration having authorized certain work to proceed as evidenced by the date entered opposite the specific item of work, Federal funds are obligated for the project not to exceed the amount shown herein, the balance of the estimated total cost being an obligation of the State. Such obligation of Federal funds extends only to project costs incurred by the State after the Federal Highway Administration authorization to proceed with the project involving such costs.					
PROJECT TERMINI Co. Rd., 1.3 mi. W. of Jct. US 97, W. 0.25 mi. B.N. R.R. O'xing (Camp Abbot) Br. Section					
PROJECT CLASSIFICATION OR PHASE OF WORK				EFFECTIVE DATE OF AUTHORIZATION	APPROXIMATE LENGTH (Miles)
HIGHWAY PLANNING AND RESEARCH (HP & R)					
PRELIMINARY ENGINEERING					
RIGHTS-OF-WAY					
CONSTRUCTION				9-23-75	0.222
OTHER (Specify)					
FUNDS Pro Rata 78.19%					
ESTIMATED TOTAL COST OF PROJECT			FEDERAL FUNDS		
\$ 271,669.00			\$ 212,417.00		
The State further stipulates that as a condition to payment of the Federal funds obligated, it accepts and will comply with the applicable provisions set forth on the reverse hereof.					
OREGON STATE HIGHWAY DIVISION (Official name of Highway Agency)			U. S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION		
By <u>ES Hunter</u> Assistant State Highway Engineer (Title)			By <u>R. O. Wright</u> (Division Administrator)		
By _____ (Title)			For: G. L. GREEN		
By _____ (Title)			Date executed by Division Administrator <u>DEC 3 1975</u>		

AGREEMENT PROVISIONS

1. RESPONSIBILITY FOR WORK

- a. Except for projects constructed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in compliance with the approved plans and specifications or project proposal which, by reference, are made a part hereof.
- b. With regard to projects performed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in accordance with the terms of its approved Certification, or exceptions thereto as may have been approved by the Federal Highway Administration.

2. HIGHWAY PLANNING AND RESEARCH (HP&R) PROJECT. The State highway agency will (a) conduct or cause to be conducted, under its direct control, engineering and economic investigations of projects for future construction, together with highway research necessary in connection therewith, pursuant to the work program approved by the Federal Highway Administration and (b) prepare reports suitable for publication of the result of such investigations and research, but no report will be published without the prior approval of the Federal Highway Administration.

3. PROJECT FOR ADVANCE ACQUISITION OF RIGHTS-OF-WAY. In the event that actual construction of a road on this right-of-way is not undertaken by the close of the tenth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

4. PRELIMINARY ENGINEERING PROJECT FOR PREPARATION OF RIGHT-OF-WAY PLANS OR FOR PREPARATION OF CONSTRUCTION PLANS, SPECIFICATIONS AND ESTIMATES. In the event that right-of-way acquisition for, or actual construction of the road for which this preliminary engineering is undertaken is not started by the close of the fifth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

5. INTERSTATE SYSTEM PROJECT. (a) The State highway agency will not add or permit to be added, without the prior approval of the Federal Highway Administration any points of access to, or exit from, the project in addition to those approved in the plans and specifications for the project. (b) The State highway agency will not permit automotive service stations, or other commercial establishments for serving motor vehicle users, to be constructed or located on the right-of-way of the interstate system. (c) The State highway agency will not after June 30, 1968, permit the construction of any portion of the Interstate Route on which this project is located, including spurs and loops, as a toll road without the written concurrence of the Secretary of Transportation or his officially designated representative. The term 'toll road' does not include toll bridges or toll tunnels.

6. PROJECT FOR CONSTRUCTION IN ADVANCE OF APPORTIONMENT. (a) This project authorized pursuant to 23 U.S.C. 115 as amended, will be subject to all procedures and requirements, and conform to the standards applicable to projects on the system on which located, financed with the aid of Federal funds. (b) No obligation of previously apportioned

Federal funds is created by this agreement, its purpose and intent being to provide that, upon application by the State highway agency, and approval thereof by the Federal Highway Administration, any Federal-aid funds of the class designated by the project number prefix, apportioned to the State under 23 U.S.C. 104 subsequent to the date of this agreement, may be used to reimburse the State for the Federal share of the cost of work done on the project.

7. STAGE CONSTRUCTION. The State highway agency agrees that all stages of construction necessary to provide the initially planned complete facility, within the limits of this project, will conform to at least the minimum values set by approved AASHTO design standards applicable to this class of highways, even though such additional work is financed without Federal-aid participation.

8. BOND ISSUE PROJECT. Construction, inspection and maintenance of the project will be accomplished in the same manner as for regular Federal-aid projects. No present or immediate obligation is created by this Agreement against Federal funds, its purpose and intent being to provide aid to the State, as authorized by 23 U.S.C. 122, for retiring maturities of the principal indebtedness of the bonds referred to below. When the State requests Federal reimbursement to aid in the retirement of such bonds, the request will be supported by the appropriate certification required by 23 CFR Part 140, Subpart F, and Volume 1, Chapter 4, Section 8 of the Federal-Aid Highway Program Manual or the alternative State procedure set forth in the State's Certificate, and payment of the authorized Federal share will be made from appropriate funds available. If in any year there is no unobligated balance of any apportioned Federal funds available from which payments hereunder may be made, there will be no obligation on the part of the Federal Government on account of bond maturities for that year. Funds available to the highway agency for this project are the proceeds of bonds issued by the governmental unit indicated on the attached tabulation, pursuant to the authority and in the amounts by date of issue and beginning date of maturities set forth therein.

9. SPECIAL HIGHWAY PLANNING AND RESEARCH PROJECT. The State Highway agency hereby authorizes the Federal Highway Administration to charge the State's pro rata share of costs incurred against funds apportioned to the State under 23 U.S.C. 307 (c), as amended. In the event a project is financed with both Federal-aid funds and State matching funds, the State agrees to advance to The Federal Highway Administration the State matching funds for its share of the estimated cost. For a National Pooled Fund study, the State hereby assigns its responsibility for the work to the Federal Highway Administration. For an Intra-Regional Cooperative Study, the State hereby assigns its responsibility for the work to the lead State for the study.

10. PARKING REGULATION AND TRAFFIC CONTROL. The State highway agency will not permit any changes to be made in the provisions for parking regulations and traffic control as contained in the agreement between the State and the local unit of Government referred to in the paragraph on "Additional Provisions," without the prior approval of the Federal Highway Administration, unless the State determines, and the Division Administrator concurs, that the local unit of Government has a functioning traffic engineering unit with the demonstrated ability to apply and maintain sound traffic operations and control.

Oregon State Highway Division
Salem, Oregon, December 3, 1975

Federal-aid Project
No. RS-464(2)

BURLINGTON NORTHERN RR O'XING (CAMP ABBOT) BR. SECTION
FAS 900, DESCHUTES COUNTY

Project Agreement Estimate.

Type Code X180

Camp Abbot Bridge No. 16181A (Sta. 45+00 to Sta. 58+00)

Temporary Protection and Direction of Traffic	All Required		\$ 1,500.00
Temporary Signs	199 sq.ft.	5.00	995.00
Temporary Continuous Rail			
Traffic Barrier Reflectorized	75 lin.ft.	10.00	750.00
Flagman	80 hour	1.00	80.00
Clearing and Grubbing	All Required		3,000.00
Embankment in Place	11,650 cu.yd.	2.75	32,037.50
Watering	300 M-gal.	4.00	1,200.00
8-inch Culvert Pipe	78 lin.ft.	6.00	468.00
Concrete Inlets, Type G-1	2 only	500.00	1,000.00
Guard Rail, Type 2A Modified	800 lin.ft.	14.00	11,200.00
Guard Rail, Type 3 Modified	100 lin.ft.	25.00	2,500.00
Guard Rail Anchors, Type 1	4 only	325.00	1,300.00
Rail End Pieces, Type C Modified	4 only	175.00	700.00
Roadside Seeding and Mulching	2 acre	700.00	1,400.00
Bridge Removal Work	All Required		20,000.00
Shoring, Cribbing, Etc.	All Required		5,000.00
Structure Excavation	370 cu.yd.	7.00	2,590.00
Structure Excavation Below Elevation Shown	40 cu.yd.	7.00	280.00
Furnish HP 12x53 Steel Piling	648 lin.ft.	12.00	7,776.00
Drive Steel Piles	18 only	300.00	5,400.00
Splice Steel Piles	4 only	50.00	200.00
Structure Concrete, Class 3300 (270 cu.yds.)	All Required		37,800.00
4' x 36'/40' Prestressed Slabs	14 only	1,350.00	18,900.00
4' x 40'/45' Prestressed Slabs	14 only	1,600.00	22,400.00
4' x 45'/50' Prestressed Slabs	14 only	1,830.00	25,620.00
Reinforcement (35,300 lbs.)	All Required		11,296.00
Pedestrian Handrail	283 lin.ft.	30.00	8,490.00
			<u>\$223,882.50</u>

Oregon State Highway Division

-2-

Federal-aid Project
No. RS-464(2)

Anticipated Items
Railroad Protective Costs
Temporary Erosion Control

All Required	\$ 14,000.00
All Required	1,500.00
	<u>\$ 15,500.00</u>
Subtotal	\$239,382.50
Engineering	<u>32,316.50</u>
Total	\$271,669.00

Length of Roadway - - - -	0.198 Mile
Length of Structure - - - -	<u>0.024 Mile</u>
Total	0.222 Mile

Federal Funds - - - - -	\$212,417.00
State Funds - - - - -	29,626.00
County Funds - - - - -	<u>29,626.00</u>
Total	\$271,669.00

Group 1 - 100%

Contract No. 8309

Prefix No. 509-1089

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE: ROW 18-2

April 8, 1976
Salem, OR 97310FROM: J. E. Chidsey
Railroad & Utility EngineerSUBJECT: Construction-Maintenance Agmt.
BNRR O'xing (Camp Abbot) Br. Sec.
FAS 900, Deschutes County
Contract No. 8309TO: C. W. Head, Manager
Management ServicesRAILROAD COMPANIES
FILE No. 808


B U I L D I N G

Enclosed is the State's fully executed counterpart of a Construction-Maintenance Agreement among the Burlington Northern, Inc., Deschutes County, and the Oregon Highway Division, for your permanent records. Distribution of conformed copies has been made as indicated below.

The Construction Division will be responsible for the monitoring of Railroad activities and approval of the final bill. The Construction Division will also be responsible to make certain that Sections three through nine and Section 11 are adhered to. The maintenance of the structure after it is completed will be the responsibility of Deschutes County. The Accounting Section will be responsible for auditing and paying the final bills for work performed by the Burlington Northern Inc. Section Heads should review this Agreement and acquaint themselves with the responsibilities their section must fulfill under this Agreement.

JEC:jk
Enc.

cc: G. L. Green	w/copy sig. pg.
H. S. Coulter	
C. T. Keasey	w/copy agmt.
W. J. Hart	"
V. E. Skoog	"
D. E. Swan	w/2 copies agmt.
J. L. Sollis	w/copy agmt.
J. B. Boyd	"
C. M. Williams	"
Norman Krehbiel	"



#8309



BURLINGTON NORTHERN

ENGINEERING DEPARTMENT
Portland Region

1101 Northwest Hoyt Street
Portland, Oregon 97207
Telephone (503) 228-9111

Doug Coats Construction Company
Post Office Box 311
Bend, Oregon 97701

December 22, 1975

Dear Mr. Coats:

We are returning herewith your copy of the special provisions for the Camp Abbot overhead bridge submitted with your note of December 13, 1975.

As explained by phone to your office, your plans for footing excavation, shoring, etc., should be submitted to the State's resident engineer for handling and approval by the State. When approved by the State, the State will then forward the plans to this office for Railway approval. These should be sent to the attention of Mr. Dan Mattovich, our construction engineer.

We also suggest that you have an engineer prepare a detailed sketch or plan of your proposed excavation and shoring.

Yours very truly,

C. F. INTLEKOPFER
Director, Engineering

By: L. B. KROFT
Engineer Public Works

LBK/fc

Attachments

cc: Mr. Norm Krehbiel
2128 Highway 97 S.
Redmond, Oregon 97756

Mr. J. E. Chidsey/
314 State Highway Building
Salem, Oregon 97310

File: 5th Sub-13


RECEIVED

DEC 24 1975 K

Office of
Assistant State Highway Engineer

H.S. Coulter
XC: W.J. Hart
C.T. Kasey

NOTED
H.S. COULTER



NOTED
J. E. CHIDSEY



BURLINGTON NORTHERN

ENGINEERING DEPARTMENT
Portland Region

1101 N.W. Hoyt Street
P. O. Box 571
Portland, Oregon 97207
Telephone (503) 228-9111

Mr. J. E. Chidsey
Oregon State Highway Division
Highway Building
Salem, Oregon 97310

December 17, 1975

Re: Camp Abbot Overhead Bridge Agreement

Dear Mr. Chidsey:

Please refer to our conversation December 12, 1975, in regard to your questions on the need for liability limits of \$750,000/\$1,500,000 in the above agreement.

The Burlington Northern has in recent years revised its contractors insurance requirement policy to insist on increased limits (to the long used limits of \$500,000/\$1,000,000) for certain higher risk locations. Our guideline includes twelve situations to consider in considering higher limits for a proposed construction location.

Some of these situations that we consider are as follows:

1. Are transcontinental high speed trains involved?
2. Do trains regularly or occasionally consist of over 100 cars?
3. Will contractors equipment be using grade crossings?
4. Will explosives possibly be used by contractor?
5. Will construction be performed adjacent to track?

Etc.

The Camp Abbot Bridge location meets our criteria for demanding the \$750,000/\$1,500,000 limits. I should point out these increased limits have been approved for several years by both the State and FHWA in the other states in which we operate.

We do not feel that the former \$500,000/\$1,000,000 limit realistically reflects today's greatly inflated cost values. This policy has been recently substantiated by an accident in which one of our trains was derailed after colliding with a piece of contractor's equipment.

RECEIVED

DEC 17 1975

Mr. J. E. Chidsey
Page 2.

December 17, 1975

If I can provide any additional information, please
advise.

Very truly yours,

C. F. INTLEKOFER
Director, Engineering

LBK
By: L. B. Kroft
Engineer Public Works

LBK/be

File: 5th Sub-13

XC: G. L. GREEN
H. S. Coulter
R. L. Schindler
C. T. Keasey
J. L. Sullivan
J. B. Boyd
C. M. Williams
Norm KREMBIEL

NOTED
J. E. CHIDSEY,

8309

ROW 18-2 45



OREGON STATE HIGHWAY DIVISION

ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator and
State Highway Engineer

Burlington Northern Inc.
1101 N.W. Hoyt Street
Portland, OR 97209

Attn: L. B. Kroft

bc: G. L. Green-NOTE: approval
of this utility adjustment given
in tele conversation with Neil
Burghardt on Nov. 13, 1975.

H. S. Coulter
L. W. Rulien
C. T. Keasey
J. L. Sollis
Robert Church w/Ex A&B
V. E. Skoog "
Cliff Laux "

November 14, 1975

Adjustment of RR Facilities
BNRR O'xing (Camp Abbot) Br. Sec.
FAS 900
Deschutes County
Contract No. 8309
FAP-RS-464(2)

Dear Sir:

In order to expedite the adjustment of your facilities on the above contract, you are hereby authorized to proceed with the adjustment of these facilities as detailed in Exhibit "A" & "B" as of November 14, 1975. The Exhibits "A" & "B" are those exhibits which were included in the preliminary draft of the Construction-Maintenance Agreement on this project which accompanied your letter of August 28, 1975. Please contact Mr. Norm Krehbiel, Resident Engineer, 2128 Hwy. 97 S, Redmond, OR 97756, Phone 548-5271, at least three days prior to beginning work, so that your work may be coordinated with that of the State's Contractor.

Reimbursement for the work performed on and subsequent to November 14, 1975 will be made subject to provisions of FHFM 1.4.3 upon receipt of your statement of charges. Please be sure to include the beginning and completion date of this work in the bill.

Yours truly,

RECEIVED

NOTED
H.S. COULTER

NOV 17 1975

J. E. Chidsey, P. E. Office of
Railroad & Utility Engineer Assistant State Highway Engineer

JEC:jk

cc: BN - Seattle
BN - St. Paul

bc: C. M. Williams w/copy Ex A&B
Norm Krehbiel w/2 copies Ex A&B NOTE: Please have an Order for State
Force Work prepared and submitted for this work. Return one copy of Ex A&B
with SFO



**OREGON STATE
HIGHWAY DIVISION**

October 24, 1975

ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator and
State Highway Engineer

Deschutes County
Board of Commissioners
Courthouse
Bend, OR 97701

Att: Mr. Charles Plummer
Roadmaster

Re: B.N. R.R. Overcrossing (Camp Abbott) Bridge
FAS 900
Deschutes County

Gentlemen:

On October 23, 1975 the Highway Division opened bids on the subject project. The apparent low bid was submitted by Douglas Coats Construction and Hap Taylor Inc., Bend 97701. Based on the bid the cost of the project is as follows:


Bid items	\$223,882.50
RR Protective Costs	14,000.00
Temp. Erosion Control	1,500.00
Contingencies 4½%	10,772.21
Engineering 9%	21,544.43
	<u>\$271,699.14</u>

Per the agreement between State and County the 11% advance deposit required from the County prior to the award of the contract is 11% of \$271,699.14 is \$29,886.91 rounded to \$29,900.00.

Please make this advance deposit in the amount of \$29,900.00 payable by check or warrent to the Oregon State Highway Division and forward to Mr. Carl Williams, Region 4 Engineer, Bend 97701.

We wish to remind you that your advance deposit must be in Salem so that the contract can be awarded within 30 days after the bids have been opened.

Very truly yours,


Robert H. Prange
Rural Engineer

cc Carl Nelson
X
bc: Mr. Carl Williams- Upon receipt of the above advance deposit would you please so inform Carl Nelson by telephone (378-6563), and forward the payment directly to the Highway finance section along with one of the attached (Notification of advance Deposit forms. 

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Salem, Oregon
October 23, 1975

FILE:

SUBJECT: Footpaths and Bicycle Trails
October 23 bid letting

TO: MEMO TO THE FILE

Bids were opened October 23 on the following projects. This is an informational report to document the Highway Division's action taken with regard to establishing footpaths and bicycle trails on those projects as set forth in ORS 366.514.

1. Broadbent Section
Powers Highway, Coos County
Grading and Paving Project

Footpaths and bicycle trails will not be established under this project as per ORS 366.514, (2) (b), which states that "Footpaths and trails are not required to be established...if the cost of establishing such paths and trails would be excessively disproportionate to the need or probable use".

Four-foot paved shoulders are to be provided.

2. Burlington Northern RR Overcrossing (Camp Abbot) Br
FAS 900, Deschutes County
Structure with incidental Grading and Paving

Five-foot nine-inch sidewalks behind guardrail on structure with adjoining bikeways provided 250 feet plus or minus east and west of structure.

3. Slater Creek-Mystic Creek Section
Coos Bay-Roseburg Highway, Douglas County
Grade, Pave and Structures

Footpaths and bicycle trails will not be established under this project as per ORS 366.514,

Memo to the File
Page 2
October 23, 1975

(2) (b), which states that "Footpaths and trails are not required to be established...if the cost of establishing such paths and trails would be excessively disproportionate to the need or probable use".

Eight-foot paved shoulders to be provided throughout. (Four-foot shoulders on climbing lanes.)

4. Cabin Creek Safety Rest Area
Pacific Highway (I-5), Douglas County
Rest Area Sewer System Project

Footpaths or bicycle trails are not incorporated in this project as no new highway construction, reconstruction or relocation is involved.

5. Fern Valley Road and Valley View Road
Rogue Valley Highway, Jackson County
Traffic Signal Project

Same as No. 4.

6. Champoeg State Park, Marion County
Toilet Building and Sewer System Project

Same as No. 4.

7. Powell Boulevard at SE 47th and 69th Avenues
Mt. Hood Highway, Multnomah County
Pedestrian Signal Revision

Same as No. 4.

8. Melamoose Safety Rest Area-Idaho State Line
Columbia River and Old Oregon Trail Highways
MP 73 to MP 378 (I-80N)
Wasco, Umatilla, Union, Baker and Malheur Counties
Multiple Shelter Project

Same as No. 4.


F.B. Klaboe

Administrator & State Highway Engineer

DES:jp

cc C.W. Head
G.M. Baldwin
E.S. Hunter

R.L. Schroeder
D.G. Talbot
L.E. George

V.D. Wolfe
Jack Graham
Gary Sund

8309
LEE JOHNSON
ATTORNEY GENERAL

9
JAMES W. DURHAM
DEPUTY ATTORNEY GENERAL



DEPARTMENT OF JUSTICE

100 STATE OFFICE BUILDING
SALEM, OREGON 97310
TELEPHONE: (503) 378-6368
September 30, 1975

Mr. F. B. Klaboe
Administrator and
State Highway Engineer
140 State Highway Building
Salem, OR 97310


RE: PUX 977 SXF 749

Dear Mr. Klaboe

Enclosed is a copy of Order No. 75-830 issued by the Public Utility
Commissioner on September 25, 1975, relative to the above-subject
matter.

Sincerely yours

LEE JOHNSON
Attorney General


Jack L. Sollis
Assistant Attorney General

JLS:clh
enclosure
cc - C. R. Burghart (3)
E. S. Hunter
Walter J. Hart
C. T. Keasey (2)
D. H. Moehring (2)
C. M. Williams (2)
J. E. Chidsey
R. L. Lammert
R. P. Hamilton

RECEIVED	
STATE HWY ENGR	
SEP 30 '75	
REFER TO	
Info	Inv
P	DR
23	12

NOTED
H.S. COMPTON

RECEIVED
OCT 1 1975
Office of
Assistant State Highway Engineer

NOTED
MARIE STEPHENS

Order No. 75 - 830
PUC No. 10A-16.1-A
DOT No. 66 840T

BEFORE THE PUBLIC UTILITY COMMISSIONER
OF OREGON
SXF 749

In the matter of the application of the)
Oregon State Highway Division as agent)
for Deschutes County for the authority,)
pursuant to ORS 763.030, to alter a)
separated crossing of S. Century Drive,)
FAS 900 and Burlington Northern, Inc.,)
Oregon-California Main Line, near Sun-)
river, Deschutes County, Oregon.)

ORDER

On March 17, 1975, the Oregon State Highway Division, as agent for Deschutes County, duly filed an application with the Commissioner to alter a separated crossing of S. Century Drive over the main track of Burlington Northern, Inc., Bieber main line, near Sunriver, Deschutes County, Oregon.

Applicant proposes to replace an existing timber grade separation structure which does not meet current clearance and load capacity standards, with a concrete structure which will meet current standards. By attachments to a letter dated April 28, 1975, applicant informed the Commissioner that during construction of the new overcrossing structure, the county planned to reroute traffic over the railroad via the Harper Townsite Road. This detour route is approximately parallel to and about 300 feet south of the new structure and would involve an at-grade crossing. By letter dated June 10, 1975, Commissioner's staff informed applicant that the proposed detour route would involve a crossing not authorized by the Public Utility Commissioner and that if that route were to be used, an amendment to the application would be required. PUC staff followed this letter up with another letter to applicant dated August 19, 1975. In this letter staff suggested that an existing public crossing at Milepost 18.5 (Vandevert Road) be utilized as the detour route instead of the Harper Townsite Road. By letter dated August 27, with an attached memorandum dated August 22, 1975, applicant informed the Commissioner that Deschutes County has abandoned the plan to detour traffic over the Harper Townsite Road and now plans to detour traffic over the Vandevert Road crossing at Milepost 18.5. This obviates the need for an additional amendment to the application, since the Vandevert Road crossing has already been authorized by the Commissioner and is cataloged as Crossing No. 10A-18.5 in his inventory of public crossings.

Copies of the application and responses thereto were duly served upon Burlington Northern, Inc., Deschutes County, Cascade Natural Gas and Pacific Northwest Bell Telephone Company. No objection by any party has been made to the granting of the application.

Due consideration has been given to the application and responses thereto. No matters within the scope of ORS Chapter 763 are in issue, and no hearing will be required. Based upon the application, the files and field investigation of the Commissioner, it is found that the application should be granted upon the following terms and conditions. It is therefore

ORDERED that:

- (1) The authority to alter the overcrossing structure as requested herein is hereby granted.
- (2) Oregon State Highway Division shall reconstruct the existing overcrossing structure and bear 89% of the cost thereof.
- (3) Deschutes County shall:
 - (a) Bear 11% of the cost of reconstructing the overcrossing structure; and
 - (b) Upon completion of the project, maintain the structure, maintain all highway appurtenances thereto and bear all the cost thereof.
- (4) Burlington Northern, Inc., shall:

If necessary, remove the signal and communication lines, protect same during the construction period and replace in a permanent location upon completion of construction.
- (5) Upon completion of the project, Oregon State Highway Division shall notify the Commissioner.

After completion, the new structure will have horizontal and vertical clearances equal to, or in excess of, those required by the Public Utility Commissioner. During construction of the overstructure, however, it will be necessary to require an impaired vertical clearance of 21'0" above the railroad track, as detailed in the application and drawing No. 30419 attached thereto. Authority to maintain the impaired clearance as detailed herein is hereby granted.

Made, entered and effective September 25, 1975





CHARLES DAVIS
PUBLIC UTILITY COMMISSIONER

September 26, 1975

Board of County Commissioners
Deschutes County
Courthouse
Bend, OR 97701

Attention: Rosemary Patterson
County Clerk

WISC. CONTRACTS and
AGREEMENTS No. 5456

Gentlemen:

Attached for your records is a fully executed
copy of an agreement covering construction of the
Burlington Northern Overcrossing (Camp Abbot) Bridge
on FAS 900.

We have retained a fully executed copy of this
agreement for the Transportation Commission's files.

Very truly yours,

C. W. Head
COMMISSION SERVICES

flkn

Att.

cc Don Harwell (conf. agree. att.)

U. S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION
LETTER OF APPROVAL AND/OR AUTHORIZATION

FROM:
G. L. Green, Division Administrator
Salem, Oregon

PROGRAM NO.

ITEM NO.

RS-63

FEDERAL AID PROJECT NO.
464(2)

STATE PROJECT NO.
Burlington Northern RP 01X113
(Camp Abbot) Bridge Section

COUNTY NAME

Deschutes

PROGRAM STAGE (Check)
☐ 1. ☐ 2.

TO:
Mr. F. B. Klaboe
Administrator and State Highway Engineer
State of Oregon
Salem, Oregon

DATE PS&E APPROVED

September 23, 1975

DATE AUTHORIZATION
EFFECTIVE

September 23, 1975

FEDERAL ROUTE NUMBER

Secondary Route 900

STATE ROUTE NUMBER

County Road

GENERAL LOCATION:

County Road 1.3 miles West of Junction US 97, West 0.25 miles.
GENERAL DESCRIPTION OF WORK:
Grade, Drain and construct one bridge, utility adjustments including preparatory work.

YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW

PRELIMINARY ENGINEERING TO DETERMINE

☐ LOCATION ONLY

PRELIMINARY ENGINEERING FOR SURVEY AND PLAN

☐ PREPARATION

☐ OTHER (Specify)

RECEIVED
COUNTY & CITY SECTION
SEP 26 1975

☐ ENGR. ☐ CGOR. ☐ DE ☐ AE ☐ UE
☐ UPE ☐ CE ☒ RE ☐ RPE

☐ ACQUISITION OF RIGHT-OF-WAY
CONSTRUCTION - ADVERTISE FOR RECEIPT
☒ OF BIDS

☐ CONSTRUCTION - PROCEED ON AN AGREED
PRICE AND/OR FORCE ACCOUNT BASIS

REMARKS

My program approval memorandum of September 23, 1975 approved this project for inclusion in the Federal-aid Program.

You are now authorized to proceed with actions necessary to advance to completion the physical construction provided for above in accordance with the provisions of your approved Secondary Road Plan. If you subsequently find that exceptions to the procedure will be needed or that your proposed design standards are lower than the minimum design standards as approved May 13, 1970, this office should be notified of such proposed exceptions and reasons thereof. Total estimated cost of work \$280,000.00 - federal funds \$218,900.00.

DATE

9-23-75

SIGNATURE OF APPROVING OFFICIAL

F. B. Klaboe

TITLE

Division Administrator

FORM PR-1240
(REV. 8-70)

EXISTING STOCKS OF FORM PR-1240 (REV. 8-83)
WILL BE USED

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

TRANSMITTAL AND REQUEST FOR INITIAL PROGRAM APPROVAL OF PROJECTS
(FHWA 21-1)

STATE HIGHWAY DEPARTMENT
Oregon
DATE
9-23-75

BY (Signature)
L.W. Rulien's September 12, 1975 letter

TITLE
Project Management Engineer

CLASS OF FEDERAL FUNDS
☐ FAI ☐ FAP ☐ FAV ☒ FAS ☐ OTHERS

OTHER IDENTIFICATION AND/OR REMARKS (State)

Location

Work

ITEM NO.	PROJECT NOS.	ITEM NOS.	LENGTH (Miles)	TOTAL ESTIMATED COST	FEDERAL FUNDS
		THRU			**
3	RS-464(2)		0.25	280,000	218,900

Burlington Northern
RR O'Xing (Camp Abbot)
Bridge Section.
Deschutes County
State of Oregon
Grade, Drain, One
Structure, Utility
adjustments including
preparatory work.

RECEIVED
COUNTY & CITY SECTION
SEP 26 1975

ENGR. ☐ CORR. ☐ UE ☐ AE ☐ UE
UPE ☐ CE ☐ RE ☐ RPE ☐

MARKS (Division)

RECOMMENDED
DATE
9-23-75
SIGNATURE AND TITLE
G. L. Green, Division Administrator

* Program approval shall not constitute any commitment of Federal funds for the undertaking.

NOT ONLY TRANSACTION NO.

FORM PR-1
(REV. 4-61)

9-12-75

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

Budget Bureau No. 41-R2067; Approved

U.S. DEPARTMENT OF COMMERCE

DATE SUBMITTED TO W.O.

REPORT NUMBER

PROJECT LOCATION (45 typewriter spaces)

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

CARD

1

Co. Rd., 1.3 mi W of Jct US 97, W 0.25 mi

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

CHARACTER OF PROPOSED WORK (35 typewriter spaces)

NATL. FOREST

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

Gr, Dr, & One Bridge

NATL. FOREST

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

CLASS OF FEDERAL FUNDS

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

NAME OF URBAN AREA

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

WORK

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

TYPE

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

STEP

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

TERMINI

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

MILES

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

TOTAL ESTIMATED COST

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

FEDERAL FUNDS

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

STATE FUNDS

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

OTHER FUNDS

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

REMARKS

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

PREPARED BY

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

PROGRAM APPROVAL DATES

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

SEP 23 1975

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

FHWA CONSTRUCTION DIVISION

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

RECEIVED

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

SEP 26 1975

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

ENGR. ☐ CGGR. ☐ DE ☐ AE ☐ UPE ☐ RE ☐ RPE ☐ UCE ☐

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

Co. Rd., 1.3 mi W of Jct US 97, W 0.25 mi

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

Co. Rd., 1.3 mi W of Jct US 97, W 0.25 mi

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500

YEAR
95

REGION
10

STATE NAME
Oregon

ST
CO
4

Co. Rd., 1.3 mi W of Jct US 97, W 0.25 mi

Rural Secondary

FH ROUTE NO.

66

ADT

PRESENT
1,200
DHW-240

FUTURE
2,500</

RECEIVED
COUNTY & CITY SECTION
SEP 26 1975
☐ ENGR. ☐ CGOR. ☐ DE ☐ AE ☐ UE
☐ UPE ☐ CF ☐ RE ☐ RPE ☐

-over-

BURLINGTON NORTHERN RR O'XING (CMAP ABBOT) BR. SEC.
PROJECT NO. RS-464(2)

Existing Facility: Wood trestle consisting of three 15-foot approach spans on each end and a main span of 24 feet for a total length of 114 feet with a 24-foot 8-inch roadway.

Adjacent Sections:

East End---21-foot oil mat surfaced roadway with 6-foot shoulders.
West End---21-foot oil mat surfaced roadway with 2-foot shoulders.

Project Data: Remove existing structure and construct, on existing alignment, one prestressed concrete slab span bridge (Br. No. 16181) 128 feet 6 inches in length having a horizontal clearance of 40 feet with 5-foot walks on each side. Grade and drain approach roadway, at each end of bridge, to accommodate a completed facility providing two 12-foot traffic lanes of high-type pavement with 8-foot paved shoulders. Remove existing structure and install guardrail. RR protective service as required.

Note: County to place stone base, high-type pavement, provide and maintain detour.

Railroad Crossing Data:

Name of Railroad-----Burlington Northern Inc.
No. of Tracks-----One
No. of Trains-----Six freight per day
No. of High Speed Trains-----None
Existing Crossing Protection-Grade separation Structure
Proposed Crossing Protection-Grade separation Structure
Railroad Benefits-----None

Exceptions to Minimum Standards: None

Relocation Assistance Payments: None Required

System Action, Water Development, Recreation and Historic None involved.

Airports: Both Sunriver Airstrip (Pvt.) lies NW and S strip lies SW within 2 miles of the project. No conflict be involved as a result of the project.

IM 50-1-70 Requirements: State Clearinghouse and District Clearinghouse A-95 review approval letters dated October and September 20, 1974, respectively.

FHPM 7-7-2 Requirements: Nonmajor action project controlled by FHWA on January 21, 1975.

FHPM 7-7-5 Requirements:

- (a) Public Hearings---Not required under Oregon Act (Category 3 project).
- (b) Location/Design---Granted under the "Secondary on August 18, 1975.

Route Data: This is a school bus route, mail route, route and a route to recreation areas.

Control of Utilities: The State does not have, at the time the legal authority to control the use of utilities is of-way of this project. A State-County agreement is prepared to comply with paragraph 6d(1) of PPM 30-4.1.

Note: This project is in Congressional District No.

Data for PR-37:
Structure Type Code X180-----Est. Cost \$220,000
Roadway Type Code 0010-----Est. Cost \$ 60,000

BURLINGTON NORTHERN RR O'XING (CMAP ABBOT) BR. SEC.
PROJECT NO. RS-464(2)

Wood trestle consisting of three 15-foot
ch end and a main span of 24 feet for a
feet with a 24-foot 8-inch roadway.

oil mat surfaced roadway with 6-foot

rs.
oil mat surfaced roadway with 2-foot
rs.

existing structure and construct, on
one prestressed concrete slab span bridge
feet 6 inches in length having a horizon-
feet with 5-foot walks on each side.
each roadway, at each end of bridge, to
ted facility providing two 12-foot traf-
pe pavement with 8-foot paved shoulders.
cture and install guardrail. RR protec-
ired.

ce stone base, high-type pavement, provide

ata:

-----Burlington Northern Inc.

-----One

-----Six freight per day

Trains-----None

Protection-Grade separation Structure

Protection-Grade separation Structure

-----None

m Standards: None

ce Payments: None Required

System Action, Water Development, Recreation and Historical Areas:
None involved.

Airports: Both Sunriver Airstrip (Pvt.) lies NW and Stearns Air-
strip lies SW within 2 miles of the project. No conflict should
be involved as a result of the project.

IM 50-1-70 Requirements: State Clearinghouse and District 10
Clearinghouse A-95 review approval letters dated October 8, 1974
and September 20, 1974, respectively.

FHPM 7-7-2 Requirements: Nonmajor action project concurred in
by FHWA on January 21, 1975.

FHPM 7-7-5 Requirements:

- (a) Public Hearings--Not required under Oregon Action Plan
(Category 3 project).
- (b) Location/Design--Granted under the "Secondary Road Plan"
on August 18, 1975.

Route Data: This is a school bus route, mail route, log hauling
route and a route to recreation areas.

Control of Utilities: The State does not have, at this time,
the legal authority to control the use of utilities on the right-
of-way of this project. A State-County agreement is being pre-
pared to comply with paragraph 6d(1) of PPM 30-4.1.

Note: This project is in Congressional District No. 2.

Data for PR-37:

Structure Type Code X180-----Est. Cost \$220,000
Roadway Type Code 0010-----Est. Cost \$ 60,000

OREGON STATE HIGHWAY DIVISION
State Highway Building, Rom 203
Salem, Oregon 97310

Attention: County-City Unit

FAS 900
Beach Co

C.C. John Oaks
C.G. Swenson
Walt Hart
Carl Williams

MEMO OF CALL OR VISIT

TO Hal
SECTION 9/22 TIME 11:05 A.M.
NAME, ORGANIZATION OF CALLER Bend

ACTION
☒ TELEPHONED
☐ VISITED OFFICE
☐ RADIO'D
☐ REQUESTED YOU CALL HIM AT _____
☐ WILL VISIT OFFICE AGAIN AT _____ A.M. P.M. ON _____
☐ RETURNED YOUR CALL

MESSAGE
Re: Camp Abbot Bridge
R/W width at railroad
is 150 feet total (75 feet
each side). Station 45-
has 30 feet each side.
Straight taper between
two points. A

SIGNATURE
FORM 81-734-2361

(2)

ern Railroad Overcrossing

lge FAS 900

of our knowledge and belief, all rights-
ve referred to federal aid project have

ot be required for this project.

of persons from residences, farms,

to the transfer of property have
ace with the Uniform Relocation
quisition Policies Act of 1970.

Relocation Assistance and Real
Act of 1970, displaced persons,
ave been provided relocation pay-
tion assistance. Displaced
been relocated to, or offered,
sing.

and/or adjustment of existing utilities
referred to federal aid project have
, or other approved procedure.

Signed at Bend, Oregon,
this 19 day of Sept, 1975.

County of Deschutes

RECEIVED
COUNTY & CITY SECTION
SEP 23 1975

☐ ENGR. ☐ COOR. ☐ GE ☐ RE ☐ UC
☐ UPE ☐ CE ☐ RE ☒ RPE

Hal
#

Albert A. Young
County Judge/Chairman

Walt Hart
Commissioner

Commissioner

R/W File No. _____
6/23/75

FAS 900
Deschutes Co

C.C. John Oakes
C.G. Swenson
Walt Hart
Carl Williams

SUBJECT: Federal Aid Project No. RS-464(2)

Project Name Burlington Northern Railroad Overcrossing
(Camp Abbot) Bridge FAS 900

1. We hereby certify that, to the best of our knowledge and belief, all rights-of-way or rights-of-entry for the above referred to federal aid project have been secured.
2. We hereby certify that:
 - ☐ Additional right-of-way will not be required for this project.
 - ☒ There has been no displacement of persons from residences, farms, or businesses; or
 - ☒ All incidental charges related to the transfer of property have been paid by county in accordance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970.
 - ☐ In accordance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970, displaced persons, business, or farm operations have been provided relocation payments, if eligible, and relocation assistance. Displaced individuals and families have been relocated to, or offered, decent, safe, and sanitary housing.
3. We hereby certify that the occupancy and/or adjustment of existing utilities within the right-of-way of the above referred to federal aid project have been authorized by permit, franchise, or other approved procedure.

Signed at Bend, Oregon,
this 19 day of Sept, 1975.

County of Deschutes

RECEIVED									
COUNTY & CITY SECTION									
SEP 23 1975									
☐ ENGR.	☐ CORR.	☐ CE	☐ AE	☐ U2					
☐ UPE	☐ CE	☒ RE	☒ RPE	☐					

Sal

Albert A. Young
County Judge/Chairman

Robert H. Brund
Commissioner

Commissioner

R/W File No. _____
6/23/75

fas 900
Desch Co

September 16, 1975

Mr. Charles Plummer
Deschutes County Roadmaster
1507 East First
Bend, OR 97701

Burlington Northern OXing (Camp Abbott) Bridge
FAS 900, Deschutes County

Dear Mr. Plummer:

This is to verify the telephone conversations with your office concerning the dimensions of the right-of-way on each side of the centerline for the approaches for the westerly end of this structure.

At Engineer's Centerline Station 44+00 the right-of-way is to be 30 feet on each side of the centerline, and at the westerly end of the bridge the right-of-way is to be 70 feet on each side of the centerline. The right-of-way between these two locations will be tapered within the limits of straight lines drawn to connect outside edges of the 30-foot and 70-foot points.

Very truly yours,


Robert H. Prange
Rural Engineer
County-City Unit

RHP:mm

cc: Dave Fenton, Region 4



☐ ENGR.	☐ ASST.	☐ OE	☐ AE	☐ UE
☐ UPE	☐ CE	☐ RE	☐ RPE	☐

September 12, 1975

TO: G. L. Green, Division Admin.
Federal Highway Administration

FROM: L. W. Ruffen
Project Management Engineer

SUBJECT: Program Data Submission
Project No. RS-464(2)

We are submitting program data for one project, Item No. 63, Project No. RS-464(2), "Burlington Northern Railroad Overcrossing (Camp Abbot) Bridge Section", which we desire to have included in the Rural Secondary Highway Program.

This project has been selected by the Oregon Transportation Commission and local officials in cooperation with each other as required by the Federal-aid Act.

It is our present intention to receive bids for this project on October 23, 1975.

One copy each of State Clearinghouse and District 10 Clearinghouse A-95 review approval letters, dated October 8, 1974 and September 20, 1974, respectively were forwarded previously.

It is understood that your approval of the program at a total estimated cost of \$280,000 will result in an obligation of \$218,900 in federal funds.

JG:dc
Encl.

MONTHLY TRANSACTION NO.

FORM PR-1
(REV. 4-61)

9-12-75

FEDERAL-AID PROGRAM DATA
(PPM 21-1)Budget Bureau No. 41-R2067; Approved
U.S. DEPT. OF TRANSPORTATION

DATE SUBMITTED TO W.O.

REPORT NUMBER

PROJECT LOCATION (45 typewriter spaces)

ADT

PRESENT
1,200
DHW-240

FUTURE

2,500

YEAR

95

REGION

10

STATE NAME

Oregon

CARD 2

1

Co. Rd., 1.3 mi W of Jct US 97, W 0.25 mi

NATL.
FORESTFM ROUTE
NO.

SUPPLY AREA

DA CLASSIF.

DA AREA

EMERG. YR.

PL. AUTH YR

PREFIX LETTER(S)

PROJECT NUMBER

NUMBER

CODE

CARD 3

Gr, Dr, & One Bridge

CLASS OF FEDERAL FUNDS

Rural Secondary

COUNTY NAME

Deschutes

ROUTE
NO. SFEDERAL-AID
900

STATE

Co. Rd.

U.S.

CODE

917

NAME OF URBAN AREA

17-91

WORK

STEP

TERMINI
(Full description)

MILES

TOTAL
ESTIMATED
COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

CARD 5

LINE NO

CHANGE
CODEPROJECT
CODE

CLASS

TYPE

STEP

TERMINI
(Full description)

MILES

TOTAL
ESTIMATED
COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

CARD 5

LINE NO

CHANGE
CODEPROJECT
CODE

CLASS

TYPE

STEP

TERMINI
(Full description)

MILES

TOTAL
ESTIMATED
COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

CARD 5

LINE NO

CHANGE
CODEPROJECT
CODE

CLASS

TYPE

STEP

TERMINI
(Full description)

MILES

TOTAL
ESTIMATED
COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

CARD 5

LINE NO

CHANGE
CODEPROJECT
CODE

CLASS

TYPE

STEP

TERMINI
(Full description)

MILES

TOTAL
ESTIMATED
COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

CARD 5

LINE NO

CHANGE
CODEPROJECT
CODE

CLASS

TYPE

STEP

TERMINI
(Full description)

MILES

TOTAL
ESTIMATED
COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

FORM PR-1
(REV. 4-61)

9-12-75

FEDERAL-AID PROGRAM DATA
(PPM 21-1)

PROJECT LOCATION (45 typewriter spaces)		ADT		PRESENT		FUTURE		YEAR		REGION		STATE NAME		STATE CODE		APPN CODE		ITEM NO.							
Co. Rd., 1.3 mi W of Jct US 97, W 0.25 mi		1,200		2,500		95		10		Oregon		41		075		63									
ED WORK (35 typewriter spaces)		NATL FOREST		PM ROUTE NO.		DIST. ACROSS		PAV. CLASSIF.		PA AREA		EMERG. YR.		PL. AUTH YR.		PREFIX LETTER(S)		PROJECT NUMBER		NUMBER		SEQ. NO.		POST M. DESIG.	
Bridge		62 (63)		68 (69)		64 (65)		66 (67)		68 (69)		64 (65)		66 (67)		68 (69)		64 (65)		66 (67)		68 (69)		64 (65)	
Rural Secondary		COUNTY NAME		ROUTE NO. S		FEDERAL-AID 900		STATE Co. Rd.		U.S.		CODE 1017		PROGRAM STAGE		1 OR X 2									
WORK		TYPE		STEP		TERMINI (Full description)		MILES		TOTAL ESTIMATED COST		FEDERAL FUNDS		STATE FUNDS		OTHER FUNDS		CHARACTER OF PROPOSED WORK (Full description)							
PE		46		53		Co. Rd., 1.3 mi W of Jct US 97, W 0.25 mi		104 (105)		106 (107)		108 (109)		110 (111)		112 (113)		Construct one pre-stressed conc. slab span br. (L 128.5') & approach roadways at both ends of bridge. Remove extg. str. & install guard-rail. RR protective service as required.							
ROW																		(County to place stone base, H.T. pavement, provide & maintain detour.)							
CONST		(CODE)				"Burlington Northern RR 0'Xing (Camp Abbot) Br. Sec."												ROW-60' min.; Access control-none; Parking restrictions-none.							
X180								0.25		280,000		218,900		30,550		30,550 (Co.)		Utility adj. reg. incl. prep. work.							
0010																									
APPROVAL DATES						PROJECT TOTALS		0.25		280,000		218,900		30,550		30,550 (Co.)		REMARKS							

-over-

BURLINGTON NORTHERN RR O'XING (CMAF ABBOT) BR. SEC.
PROJECT NO. RS-464(2)

Existing Facility: Wood trestle consisting of three 15-foot approach spans on each end and a main span of 24 feet for a total length of 114 feet with a 24-foot 8-inch roadway.

Adjacent Sections:

East End---21-foot oil mat surfaced roadway with 6-foot shoulders.
West End---21-foot oil mat surfaced roadway with 2-foot shoulders.

Project Data: Remove existing structure and construct, on existing alignment, one prestressed concrete slab span bridge (Br. No. 16181) 128 feet 6 inches in length having a horizontal clearance of 40 feet with 5-foot walks on each side. Grade and drain approach roadway, at each end of bridge, to accommodate a completed facility providing two 12-foot traffic lanes of high-type pavement with 8-foot paved shoulders. Remove existing structure and install guardrail. RR protective service as required.

Note: County to place stone base, high-type pavement, provide and maintain detour.

Railroad Crossing Data:

Name of Railroad-----	Burlington Northern Inc.
No. of Tracks-----	One
No. of Trains-----	Six freight per day
No. of High Speed Trains-----	None
Existing Crossing Protection-Grade separation Structure	
Proposed Crossing Protection-Grade separation Structure	
Railroad Benefits-----	None

Exceptions to Minimum Standards: None

Relocation Assistance Payments: None Required

System Action, Water Development, Recreation and Historic
None involved.

Airports: Both Sunriver Airstrip (Pvt.) lies NW and SE strip lies SW within 2 miles of the project. No conflict be involved as a result of the project.

IM 50-1-70 Requirements: State Clearinghouse and District Clearinghouse A-95 review approval letters dated October and September 20, 1974, respectively.

FHPM 7-7-2 Requirements: Nonmajor action project concurred by FHWA on January 21, 1975.

FHPM 7-7-5 Requirements:

- (a) Public Hearings--Not required under Oregon Actio (Category 3 project).
- (b) Location/Design--Granted under the "Secondary Road on August 18, 1975.

Route Data: This is a school bus route, mail route, local route and a route to recreation areas.

Control of Utilities: The State does not have, at this the legal authority to control the use of utilities on of-way of this project. A State-County agreement is be pared to comply with paragraph 6d(1) of PPM 30-4.1.

Note: This project is in Congressional District No. 2.

Data for PR-37:

Structure Type Code X180-----	Est. Cost \$220,000
Roadway Type Code 0010-----	Est. Cost \$ 60,000

BURLINGTON NORTHERN RR O'XING (CMAQ ABBOT) BR. SEC.
PROJECT NO. RS-464(2)

od trestle consisting of three 15-foot
end and a main span of 24 feet for a
at with a 24-foot 8-inch roadway.

1 mat surfaced roadway with 6-foot
1 mat surfaced roadway with 2-foot

existing structure and construct, on
e prestressed concrete slab span bridge
at 6 inches in length having a horizon-
at with 5-foot walks on each side.
ch roadway, at each end of bridge, to
d facility providing two 12-foot traf-
pavement with 8-foot paved shoulders.
ure and install guardrail. RR protec-
ed.

stone base, high-type pavement, provide

-----Burlington Northern Inc.

-----One

-----Six freight per day

ains-----None

Protection-Grade separation Structure
Protection-Grade separation Structure

-----None

Standards: None

Payments: None Required

System Action, Water Development, Recreation and Historical Areas:
None involved.

Airports: Both Sunriver Airstrip (Pvt.) lies NW and Stearns Air-
strip lies SW within 2 miles of the project. No conflict should
be involved as a result of the project.

IM 50-1-70 Requirements: State Clearinghouse and District 10
Clearinghouse A-95 review approval letters dated October 8, 1974
and September 20, 1974, respectively.

FHPM 7-7-2 Requirements: Nonmajor action project concurred in
by FHWA on January 21, 1975.

FHPM 7-7-5 Requirements:

- (a) Public Hearings--Not required under Oregon Action Plan
(Category 3 project).
- (b) Location/Design--Granted under the "Secondary Road Plan"
on August 18, 1975.

Route Data: This is a school bus route, mail route, log hauling
route and a route to recreation areas.

Control of Utilities: The State does not have, at this time,
the legal authority to control the use of utilities on the right-
of-way of this project. A State-County agreement is being pre-
pared to comply with paragraph 6d(1) of PPM 30-4.1.

Note: This project is in Congressional District No. 2.

Data for PR-37:

Structure Type Code X180-----Est. Cost \$220,000
Roadway Type Code 0010-----Est. Cost \$ 60,000

*FAS 900
Desch Co*

FORM 81-734-3030

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE: Br. 16181

August 22, 1975
Salem, Oregon

FROM: R. W. Ellison
Bridge Administration Engineer

TO: Mr. Jack Sollis
Assistant Attorney General

SUBJECT:

BNRR Oxing (Camp Abbot) Br.
FAS 900
Deschutes Co.
SFX 749

In response to Mr. Astle's letter of August 19, 1975, the County has abandoned the plan to detour traffic on the route forwarded with my letter of April 15, 1975.

They now plan to detour traffic on Vandevent Road as suggested. Therefore an application for a temporary crossing will not be necessary.

PMO/ag

cc James E. Chidsey
Harold Reynoldson

RECEIVED
COUNTY & CITY SECTION

AUG 25 1975

☒ ENGR. ☐ CORR. ☐ REPAIR ☐ UZ
☐ UPE ☐ RE ☒ RPE

PROJECT MANAGEMENT	
ROUTING	ACTION
P.M. ENGINEER	
CHIEF DEV. ENGR.	
CHIEF ENGR.	
COUNTY-CITY	
FEDERAL AID	
INVENTORY-NR	
RELEASE CONTROL	
LOG & SCHEDULE	
REMARKS	

AUG 21 1975

FAS 900
Desch CoOREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon

DATE August 18, 1975

TO Mr. D. E. Swan
Project Federal Aid Engineer

FROM *[Signature]*
Robert H. Prange
Rural Engineer
County-City Unit

SUBJECT FAS Program Request

RS-464(2)

County: Deschutes Section: Burlington Northern Railroad Overcrossing
(Camp Abbot) Bridge
FAS 900

Termini: Approximately 1-1/2 miles west of the junction with FAP 4.

Proposed Work: Structure. Project Length: 128 ft. 6 in.

Costs:	Total	Federal	State	County
Construction	\$280,000	\$218,400	\$30,800	\$30,800

Existing Facilities: Existing structure is a wooden trestle with three 15-foot approach spans on each end and a main span of 24 feet, with a 24-foot 8-inch roadway. Existing roadway on each side of the bridge has two 10-foot oil travel lanes with two-foot gravel shoulders on the west side and a six-foot gravel shoulder on the east side of the bridge.

Adjacent Sections:

East End:

West End: 12-foot asphaltic concrete travel lanes with 8-foot asphaltic concrete shoulders.

Project Data: Construct a reinforced concrete bridge 128 feet 6 inches long with a 40-foot clear roadway with five-foot sidewalks on each side. County is to construct the approaches and connections. Contractor is to remove and dispose of the existing bridge and install the guardrail on the approaches.

Right-of-Way: 100 feet minimum.

Access Control: None.

Railroad Crossing: Single track; six freight trains per day which travel 50 miles per hour.

☒ EMGR.	☐ ASST.	☒ DE	☒ AE	☐ UE
☒ UPE	☒ CE	☒ RE	☒ RPE	☐

Mr. D. E. Swan
August 18, 1975
Page 2

Minimum Design Standards: No deviation from standards.

System Action: Completed.

Unusual or Complicated Situations: Since we are not changing the status of the crossing, the railroad has no financial responsibility.

Route Data: This route is used by school buses, mail and log hauling vehicles, and provides access to a recreation area.

Hearing Certification: No certification.

Public Hearing: No hearing requested; non-major.

Environmental Statement: 2/5/75.

Park and Recreation Area Affected: Improve the access to Sun River.

Relocating Assistance: No one moved.

Social, Economic and Environmental Effects Considered: Yes.

Location and Design Approved: 8/18/75.

Clearinghouse Approved: Not required.

Transportation Commission Approval: 8/28/74

ADT: 1975--1,200
1995--2,500

DHV: 1975--240
1995--450

HR:scr

Attachment

*fas 900
Desch Co*

July 30, 1975

Mr. Charles Plummer
Roadmaster
Deschutes County
Courthouse
Bend, Oregon 97701

RE: Burlington Northern Railroad (Camp Abbot)
Bridge Section
FAS 900
Deschutes County

Dear Mr. Plummer:

Enclosed is a full-sized copy of the plans for this project with the proposed right-of-way lines marked thereon. They are for your reference in acquiring the necessary right-of-way for this project.

Very truly yours,

RHP
Robert H. Prange
Rural Engineer
County-City Unit

HR:geh

Enclosure

*West approach to bridge R/W
to 30' on each side at
44+00 and at the end
of the bridge 100 ft. be-
70' on each side*

*130
130*

☒ ENGR.	☐ ASST.	☒ OE	☒ AE	☒ UE
☒ UPE	☒ CE	☒ PRE	☒ RPE	☐



DESCHUTES COUNTY
DEPARTMENT OF PUBLIC WORKS
1507 EAST FIRST STREET BEND, OREGON 97701
TELEPHONE 382-4000

June 10, 1975

Mr. Carl Williams
Regional Engineer
Oregon State Highway Division
P. O. Box 1249
Bend, Oregon 97701

SOE RE RME RCE FAE
RTE RECEIVED ENV
RUE JUN 11 1975 RLE
RSO REGION 4 RBE
ASSIGNED

Re: Camp Abbott O'Xing, FAS 900

Dear Carl:

This correspondence will serve to advise you of impending changes in the work to be performed by contract on the above mentioned project.

In addition to the normal work requested, including installation of guardrail, we would like to include the placing of the necessary embankment to facilitate the approaches at sub-grade elevation. The placement of the necessary base material would still be performed by Deschutes County.

The reason for this is to eliminate the time loss to the contractor due to the lack of proper coordination between the contractor and the county.


I would appreciate it if you would direct this to County and City Division as soon as possible.

Sincerely,

Charles L. Plummer
Roadmaster

CLP:jm

6-12-75
Copy to: J.H. Versteeg
Walt Hart



fas 900
Desch Co



PUBLIC UTILITY COMMISSIONER OF OREGON

LABOR AND INDUSTRIES BUILDING • SALEM 97310 • Telephone (503) 378-6659

June 10, 1975

Your File: PUX 997

Mr. Jack L. Sollis
Assistant Attorney General
211 State Highway Building
Salem, OR 97310

Re: SXF 749; Application of Oregon State Highway Division to
alter a separated crossing of S. Century Drive, FAS 900
& Burlington Northern, near Sunriver, Deschutes County.

Dear Jack:

Regarding your letter of April 28 in this matter. We believe that the grade crossing over which South Century Drive traffic is to be diverted during reconstruction of the overcrossing is not an authorized public crossing.

In order to utilize this crossing, which is identified as the "Harper Townsite Road" crossing (at approximate railroad M.P. 16.7) in Mr. Ellison's memorandum to you dated April 15, we would need from you an application to construct a temporary crossing at grade, including a proposal for adequate protection.

According to the Commissioner's log of public crossings, the nearest authorized public crossings to the South Century overcrossing are at M.P. 12.1 (Benham Falls Road) and at M.P. 18.5 (Vandevert Road). The first is approximately 4 miles north of the existing overcrossing. The latter is approximately 2.4 miles south of the overcrossing.

We will have one of our crossing people in the area the week after next. I am asking him to take a look at the proposed detour crossing as well as the existing public crossings at M.P.'s 12.1 and 18.5.

Yours very truly,

David J. Astle
Administrator
Railroad Division

RECEIVED
JUN 13 1975
BRIDGE DIVISION

DJA:br
cc: (with Encl. April 28 letter/
Sollis) All Parties of Interest
R. A. Mather
✓ R. W. Ellison, Bridge Adm. Engineer

NOTED
P.M. OAKLEY

ORS 756.040(1) The commissioner . . . "shall represent the customers of any public utility, railroad, air carrier or motor carrier, and . . . he shall make use of the jurisdiction and power of his office to protect such customers, and the public generally, from unjust and unreasonable exactions and practices and to obtain for them adequate service at fair and reasonable rates."

7/17/75
Talked to Deschutes Co.
Office . . . They
are considering going to
Vandevert Road X'ing
"FAS 793"

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE: BR 16181

Salem, Oregon
June 3, 1975

FROM: Jack L. Davis
Foundation Engineer

SUBJECT:

TO:

Foundation Core and Drive Samples
Section: B.N.R.R. Oxing (Camp Abbott)
Highway: FAS 900
County: Deschutes

Mr. Carl Williams
Regional Engineer

Forwarded to the Regional Geologist by separate carrier are foundation core samples and split tube samples for structures as listed below.

Samples should be forwarded to the Resident Engineer in charge of the project for inspection of the Resident Engineer and by prospective bidders on the project. Samples should then be retained under the control of the Division Engineer until the legal claim period for the contract has expired after completion of the project, at which time the samples may be disposed of. Please return empty core boxes to the Bridge Section Foundation Unit.

<u>Birdge No.</u>	<u>Name</u>	<u>Boxes Drive Samples (No. Jars)</u>	<u>Boxes Core Samples</u>
16181	B.N.R.R. Oxing (Camp Abbott) (Test Holes 1 and 2)	1 (5)	2

Forwarded: 6-3-75 To Rolland Van Cleave By State
Date Carrier

JLD: dh

cc Walter J. Hart
J. H. Versteeg
~~Resident Engineer~~
Region Geologist Rolland Van Cleave

RECEIVED
JUL 2 1975
ROAD
DIVISION
Salem, Oregon
Bring Up
Other

fas 900
Desch Co

MEMORANDUM TO THE FILES

May 7, 1973


FROM: Robert H. Prange
Rural Engineer
County-City Unit

RE: Burlington Northern (Camp Abbot Bridge) Overcrossing
South Century Drive, FAS 900
Deschutes County

By telephone conversation with R. S. Pool, the guardrail on the approaches of the subject structure will be installed by the contractor and not by the County as previously determined.

REPLY TO:

cc: R. C. Pool, Region 4
C. L. Plummer, Deschutes County Roadmaster
W. J. Hart
C. G. Swenson

✓

☒ ENGR.	☐ ASST.	☒ OE	☒ AE	☐ UE
☐ UPE	☐ CE	☒ RE	☐ RPE	☐

MEMORANDUM TO FILES

April 24, 1975

*FAS 900
Deschutes*

FROM: 
Robert H. Prange
Rural Engineer
County-City Unit

RE: Burlington Northern Railroad Crossing (Camp Abbot Bridge)
FAS 900, Deschutes County

Reference is made to R. C. Pool's memorandum of April 16, 1975.

1. Provision will be made for contractor to remove old structure.
2. Slope excavation in the area of Bent 3 can be done by the contractor.
3. Guardrail will be held to minimum. Since the County is constructing the approaches, the contractor will furnish the required guardrail and stockpile it at the county shops in Bend.
4. FHWA has indicated that the roadway width should be the minimum standard of 40 feet consisting of 12-foot travel lanes and 8-foot shoulders. Justification for this standard is the amount and type of traffic, close proximity of Sun River and the similarity of the Burgess Bridge design criteria. We will therefore continue with the design of the structure using the minimum standard of the 40-foot roadway plus two 5-foot sidewalks.
5. The letting date will be moved to August.
6. See attached letter from P.U.C. to J. Sollis.

RHP:scr

Attachment


cc: Dave Hoerning
R. C. Pool
C. M. Williams
C. G. Swenson
Bridge Design

X

☒ ENGR.	☐ ASST.	☒ DE	☒ LAE	☐ HF
☐ UPE	☐ CL	☒ RE	☒ RPE	☐



**PUBLIC UTILITY COMMISSIONER
OF OREGON**



LABOR AND INDUSTRIES BUILDING • SALEM 97310 • Telephone (503) 378-6659
April 3, 1975

File: SXF 749

Jack L. Sollis
Assistant Attorney General
211 State Highway Building
Salem, OR 97310

NOTED
JACK L. SOLLIS

Dear Mr. Sollis:

In the matter of the application of the Oregon State Highway Division as agent for Deschutes County for the authority, pursuant to ORS 763.030, to alter a separated crossing of S. Century Drive, FAS 900 and Burlington Northern, Inc., Oregon-California Main Line, near Sunriver, Deschutes County, Oregon.

Application has been received in behalf of the Oregon State Highway Division in the above-cited matter, and copies have this date been served upon the parties of interest as follows:

Office of Manager
Pacific Northwest Bell Telephone Co.
421 S. W. Oak
Portland, OR 97204

R. J. Crosby, Vice President
and Regional Counsel
Burlington Northern, Inc.
1201 American Bank Building
Portland, OR 97205

Board of County Commissioners
Deschutes County Courthouse
Bend, OR 97701

H. F. Moy, Director Engineering
Burlington Northern, Inc.
P. O. Box 571
Portland, OR 97207

Cascade Natural Gas
820 N. E. 3rd
Bend, OR 97701

A copy of the application was sent to Mr. G. W. McCann, Chairman, Central Oregon Intergovernmental Council, P. O. Box 757, Redmond, Oregon 97756 for informational purposes.

Please provide a response to item 27. If the answer is "no", we need to know whether or not the existing structure will be used during construction of the new structure.

Jack L. Sol
April 3, 1975
Page 2

If not, will traffic which uses this highway be directed to other crossings in the area? If so, please furnish anticipated detour routes and additional ADT for each.

Yours very truly,

David Astle

David J. Astle
Administrator
Railroad Division

DJA:mt

cc: James E. Chidsey
Parties of Interest

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE: LOC 17
509-1465

Bend, Oregon, 97701
April 16, 1975

Robert C. Pool
FROM: Robert C. Pool
Regional Maintenance Engineer

SUBJECT: Camp Abbot Bridge
Deschutes County

TO: MEMO TO THE FILES:

On Tuesday, April 15, the Deschutes County Public Works Director, Dave Hoerning, was in the office and we discussed construction details on the Camp Abbot Bridge. He requested that the specifications be written to include the following:

1. Contractor to remove old structure.
2. Slope excavation in the area of Bent 3 should be done by the contractor.
3. The amount of guardrail should be the minimum amount called for by our standards. This would consist of lead-in guard rail and protection for slopes where fills were required because of this contract.
4. Roadway widths should be reduced to 36' plus sidewalks on both sides of the structure.
5. Contract letting date should be moved back to August.
6. Dave mentioned a letter from the PUC to Jack Sollis regarding information which was required on the railroad crossing for the detour. As of this date we have not seen this letter.

*Talked to
Dave Hoerning
4-15-75
re standards
involving
Hoerning's
4-16-75*

*Talking to Sollis
he agreed that
it could be
a standard*

4/17/75

RCP:pw

cc: Jack Harris (Bridge)
Larry Rulien
Phil Oakley
C.G. Swenson

Hal
A


Amber
4-17-75
R

PROJECT MANAGEMENT SECTION		
DATE	ACTION	INFO
APR 17 1975	FILE	DATA
REMARKS:		

100-900
Bureau

April 10, 1975

MEMORANDUM TO FILES



FROM: Robert H. Prange
Rural Engineer
County-City Unit

RE: Burlington Northern Crossing (Camp Abbot Bridge) Section
Century Drive, FAS 900
Deschutes County

Pursuant to the Oregon Action Plan, on category 3 projects public hearings will not be held when nonsignificant amounts of additional right-of-way are required.

By the attached letter, Deschutes County concurs in the environmental assessment and agrees with the category 3, non-major classification of the Burlington Northern Crossing (Camp Abbot Bridge) Section.

It is concluded therefore that a public hearing will not be required for the subject project.

HR:scr

cc: E. S. Hunter
L. W. Rulien



☒ ENGR.	☐ ASST.	☒ OE	☐ AE	☐ UE
☐ UPE	☐ CE	☒ RE	☒ RPE	☐

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Bend, Oregon, 97701

March 31, 1975

FILE: LOC 17

FROM: David S. Fenton
Regional Environmentalist
Regional Federal Aid Engineer
TO: Robert Prange
Rural Engineer

SUBJECT: Burlington Northern Overcrossing Sec.
(Camp Abbott Bridge) Century Drive
FAS 900, Deschutes County

I am enclosing a letter from Dave Hoerning, Deschutes County Director of Public Works, responding to our request for certain information in regard to the subject project. I have reviewed his letter, and it seems to me to fill the bill. If you need more, please let me know.

DSF:pw

Enclosure

RECEIVED
COUNTY & CITY SECTION

APR 1 - 1975

☒ ENGR. ☐ COOR. ☒ DE ☐ AE ☐ UE
☐ UPE ☐ CE ☐ RE ☐ RPE ☐



DESCHUTES COUNTY
DEPARTMENT OF PUBLIC WORKS
1507 EAST FIRST STREET BEND, OREGON 97701
TELEPHONE 382-4000

March 28, 1975

Mr. David S. Fenton
Regional Environmentalist
Oregon State Highway Division
P. O. Box 1249
Bend, Oregon 97701

Dear Dave:

Please refer to your letter of March 26, 1975 regarding the approved Project Environmental Assessment for the Camp Abbott Bridge project in Deschutes County.

We have reviewed the Assessment and agree with the Category 3, non-major classification. The report adequately describes the projects impacts and no further study report should be needed.

In considering the environmental impacts and engineering aspects of the project, we feel there is no need for a public hearing. Therefore, we are formally requesting location and design approval from your division.

However, your attention is directed to the need of additional right-of-way on the west end of the bridge for approach slopes. This will be acquired from Sunriver property and we haven't been able to meet with them to finalize the transaction.

Sincerely,

A handwritten signature in cursive script, reading "Dave Hoerning".

Dave Hoerning, Director of Public Works
and Administrative Services

ROE	RE	DOE	FAE
RTE	RECEIVED		ENV
RUE	MAR 3 1975		ROE
RSD	REGION 4		RBE

ASSIGNED _____

DH/lv

SALEM, OREGON

April 2, 1975

Mr. W. J. Hart
Bridge Design Engineer

Robert H. Prange
Rural Engineer
County & City Unit

BNRR O'xing (Camp Abbot) Bridge
FAS 900
Deschutes County

Attached is the county's approved copy of the preliminary plans
for this bridge.

The structure is to be 128'-6" long with a 40-foot roadway and
two 5-foot sidewalks.

HR:ljt

Att.

*fas 900
Desch Co*

R

☒ ENGR.	☐ ASST.	☒ CE	☐ AE	☐ UE
☐ UPE	☐ CE	☒ PE	☐ FPE	☐

FAS 900
Deschutes Co

SALEM, OREGON

March 21, 1975

Mr. Dave Fenton, Region 4
Federal Aid Engineer


Robert H. Prange
Rural Engineer
County & City Unit

Burlington Northern (Camp Abbot Bridge)
O'xing Section
Century Drive, FAS 900
Deschutes County

Attached are two copies of the approved environmental assessment which classifies the subject project in a Category 3, non-major classification, which means according to our latest information that a hearing will not be required for the subject FAS-C project.

Since there is no requirement for a hearing for Deschutes County's project, unless of course the county feels a need for one, all that is needed now is a letter from the county stating in effect that:

1. The environmental assessment has been reviewed by the county.
2. The county agrees with the Category 3, non-major classification.
3. Since the environmental assessment adequately describes the project and its impact on the area, there is no need for a study report.
4. The county feels there is no need for a public hearing.
5. The county has considered the social, economic, environmental effects, and engineering aspects of the project and does request location and design approval from the State.

RHP:ljt
Att.



☒ ENGR.	☒ ASST.	☒ OE	☐ AE	☐ UE
☐ UPE	☐ CE	☒ RE	☐ RPE	☐

900 - Desch

Robert W. Straub

March 17, 1975

Mr. Charles L. Plummer
Roadmaster
Deschutes County
Courthouse
Bend, Oregon 97701

Re: Burlington Northern Railroad Crossing
(Camp Abbot) Bridge Section
FAS 900
Deschutes County

Dear Mr. Plummer:

Two copies of the revised preliminary plans for the structure on the subject project are enclosed.

Would you please examine these plans and, if you approve, have the County Commissioners sign and return one copy to this office.

It is estimated that this shorter structure will cost approximately \$260,000.

Would you please destroy the preliminary plans we sent you earlier for the longer structure at this location.

Very truly yours,

HR
Robert H. Prange
Rural Engineer
County-City Unit

HR:scr

Enclosure

☐ ENGR.	☐ ASST.	☐ OE	☐ AE	☐ UE
☐ UPE	☐ CE	☒ RE	☐ RPE	☐

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

March 13, 1975

Salem, Oregon

FILE: Br. 16181

FROM:

L. L. Wallace
L. L. Wallace
Bridge Design Engineer

TO:

Don Harwell
County-City Engineer

Attention Harold Reynoldson

SUBJECT:


Burlington Northern Railroad Oxing
(Camp Abbot) Br. Sec.
FAS 900
Deschutes Co.

Enclosed are three prints of Drawing No. 30412. They are to replace prints submitted with our letter of March 7, 1975. The overall structure length has been decreased 19 feet by eliminating the bikeway underneath the structure and raising the height of the east abutment. This reduces the estimated cost to \$260,000.

There is room for the future construction of a bikeway under Span 1.





PMO/ag
Encls.

- cc FHWA w/2 attachs. - Please return one copy with your approval or comments
C. Williams w/2 attachs. - Please return one copy with your approval or comments
J. Chidsey w/5 attachs.



3-17-75
Reviewed with
Plum
with
agreed to
with
with

orig 147'
128.6'



TYPICAL SECTION
Scale 1/4" = 1'-0"

APPROVED _____ 19____

BOARD OF COMMISSIONERS OF _____ COUNTY

BY _____ COMMISSIONER



_____ COMMISSIONER

_____ COMMISSIONER


NE 1/4 of SE 1/4 of Sec. 5
T. 20 S., R. 11 E., W. M.

APPROVED _____		OREGON STATE HIGHWAY DIVISION BRIDGE SECTION	
BRIDGE NUMBER _____		B.N.R.R. O'RING (CAMP ABBOT) BRIDGE	
DEPT. OF TRANSPORTATION _____		CAMP ABBOT SECTION	
DESIGNED BY _____		FAS 900	
CHECKED BY _____		DESKUTES CO.	
DRAWN BY _____		PRELIMINARY PLAN & ELEVATION	
DATE 3-18-75		SHEET 1 OF 1	
APPROVED BY _____		DRAWING NO. 30412	

3-13-75



APPROVED _____
BOARD OF C _____
BY _____



LEE JOHNSON
ATTORNEY GENERAL

JAMES W. DURHAM
DEPUTY ATTORNEY GENERAL

DEPARTMENT OF JUSTICE

100 STATE OFFICE BUILDING
SALEM, OREGON 97310
TELEPHONE: (503) 378-6368

MARCH 14, 1975

MR. DAVID J. ASTLE
ADMINISTRATOR
RAILROAD DIVISION
502 WINTER ST., N.E.
SALEM, OR 97310

RE: 977

DEAR MR. ASTLE

ENCLOSED IS AN ORIGINAL AND SIX COPIES OF THE APPLICATION OF THE
DEPARTMENT OF TRANSPORTATION, HIGHWAY DIVISION, IN THE ABOVE-SUBJECT
MATTER.

TWO OF THE COPIES ARE FOR SERVICE UPON BURLINGTON NORTHERN RAILROAD,
ONE COPY FOR SERVICE UPON DESCHUTES COUNTY, AND THREE COPIES ARE FOR
USE BY YOUR OFFICE.

VERY TRULY YOURS

LEE JOHNSON
ATTORNEY GENERAL

ORIGINAL SIGNED BY
JACK L. SOLLIS

JACK L. SOLLIS
ASSISTANT ATTORNEY GENERAL

JLS:CLH

ENCLOSURES

CC: F. B. KLABOE
A. E. JOHNSON
WALTER J. HART
C. M. WILLIAMS
C. T. KEASEY
D. N. HARWELL
J. E. CHIDSEY

RECEIVED

MAR 16 1975

NOTED
MARIE STEPHENS

RECEIVED STATE HWY ENGR						
MAR 17 '75						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

PUC Docket No. SXF _____

PUC Crossing No. _____

BEFORE THE PUBLIC UTILITY COMMISSIONER OF OREGON

APPLICATION FOR AUTHORITY in connection with
a proposed railroad-highway crossing project

Formal Title:

In the matter of the application of Oregon State Highway Division as agent
(name of applicant)
for Deschutes County

for the authority, pursuant to ORS Chapter 763, 030, to
(020/030/040)

alter a separated crossing
(construct/alter/change protection (grade/separated)
at/relocate/close)

of S. Century Drive, FAS 900
(name of street or highway)

and Burlington Northern Railroad
(name of railroad company)

(name of railroad main or branch line or other trackage)

near Sunriver Deschutes
(in/near) (name of city, town, rail station) (name of county)

Oregon.

Check one of the following:

Allocation of funds from one of the following sources is requested or
expected ---

☐ State grade crossing protection fund (allocation formula for
protective devices: 50% railroad; 30% state fund; 20% public
authority in interest).

☒ Federal-Aid Highway System funds.*
Federal Aid Secondary-County

☐ Other Federal Funds, such as "Safer Roads Demonstration Program"
funds.*

☐ None of above.

*If federal fund assistance is expected, please give
appropriate federal statutory provision.

BEFORE THE PUBLIC UTILITY COMMISSIONER OF OREGON

APPLICATION FOR AUTHORITY in connection with a proposed railroad-highway crossing project

Check one of the following and answer all of Section I, plus all other parts of the application indicated beside that item.

- (1) ☐ Construction of a new public highway/bikeway over an existing railroad at grade. Answer: Sec. I, II, V, as appropriate.
- (2) ☐ Construction of a new railroad track or tracks over an existing public highway at grade. Answer: Sec. I, II, V, as appropriate.
- (3) ☐ Construction of a new public highway over or under an existing railroad. Answer: Sec. I, III, V and #12 (a)(1) & (b)(1).
- (4) ☐ Construction of a new railroad track or tracks over or under an existing public highway. Answer: Sec. I, III, V and #12 (a)(1) & (b)(1).
- (5) ☐ Alteration/relocation of an existing public highway at an existing grade crossing. Answer: Sec. I, II & V.
- (6) ☐ Alteration or relocation of existing railroad trackage at an existing grade crossing. Answer: Sec. I, II & V.
- (7) ☐ Separation of an existing grade crossing. Answer: Sec. I, III, V and #12 (a)(1) & (b)(1).
- (8) ☒ Alteration of an existing separated crossing. Answer: Sec. I, III, & V.
- (9) ☐ Removal of a track or tracks from an existing grade crossing. (If this is all that is involved, no application is required. Please notify us in writing.)
- (10) ☐ Addition of a track or tracks at an existing grade crossing. (See 6 above and answer as indicated.)
- (11) ☐ Addition of protective devices at an existing crossing. (Simplified form AS-1/74 can be used if no other alteration is involved at the crossing in question. Otherwise answer as indicated under 5 above.)
- (12) ☐ Addition or removal of stop sign protection at an existing crossing. (Simplified form SS-1/74 may be used if this is all that is involved. Otherwise answer as indicated under 5 above.)
- (13) ☐ Closure of an existing grade crossing. Answer: Sec. I, IV and the applicable portions of #'s 11, 12 & 13.
- (14) ☐ Other (please specify) _____

SECTION 1. (To be filled out completely by all applicants.)

1. Name of Applicant: Oregon State Highway Division
Address: Salem, Oregon

2. Statutory authority under which this application is made:
763.030
(ORS Chapter 763.020/030/040)

Note: If a new grade crossing is proposed--ORS 763.020; if an existing crossing is to be altered--ORS 763.030; if a new separated crossing is proposed--ORS 763.040.

3. Location of the proposed project:

Railroad milepost 16.10

City -

Nearest railroad station Sunriver

County Deschutes

The proposed project is to be in the NE 1/4 of the SE 1/4 of Section 5, Township 20S, Range 11 E, W. M.

4. Name of public highway involved in this project:
S. Century Drive, FAS 900

Name of public authority with jurisdiction over this highway:
Deschutes County

5. Name of railroad involved in this project: Burlington Northern
Railroad
(include name of branch, main line or other track)

6. List the proper parties of interest in this matter:

- a. Burlington Northern Railroad
- b. Deschutes County
- c. Cascade Natural Gas Co.
- d. Pacific Northwest Bell
- e.
- f.

Have you served each of these parties with a copy of this application? No
If yes, please provide certificate of such service. (yes/no)

7. Describe the project in detail (including its purpose):

The project consists of replacing a timber grade separation of substandard clearances and load capacity with a concrete structure to meet current standards.

8. Is the project contemplated necessary for the service, accommodation and convenience of the public? Yes

If yes, why? To accommodate present day loadings and upgrade geometric safety requirements.

9. Is the crossing involved (to be) a separated crossing? Yes

SECTION II. Grade Crossings (If a separated crossing is involved in this application, answer 12 (a)(1) and 12 (b)(1), then go on to Section III.)

10. Is it possible or practical to construct a separated crossing at this location? _____

If no, why not? _____

11. Physical description of the crossing:

a. The Highway

(1) Alignment---Describe the highway alignment for 1000 feet on each approach, both before and after the project: _____

(2) Width---The highway is _____ feet wide at the crossing at present; after completion of the project it will be _____ feet wide at the crossing.

The highway from _____ to _____ (will) consist(s) of:
(N/S/E/W) (N/S/E/W)

At present--

Shoulder of _____ feet

_____ lanes at _____ ft.ea.

Median of _____ feet

_____ lanes at _____ ft.ea.

Shoulder of _____ feet

After completion--

Shoulder of _____ feet

_____ lanes at _____ ft.ea.

Median of _____ feet

_____ lanes of _____ ft.ea.

Shoulder of _____ feet

Explanation, if necessary _____

(3) Surface---

At present:

After completion:

Type of surface on
traveled way:

on approaches

at crossing

Type of surface on
shoulders:

Condition of surface:

on approaches

at crossing

Is the highway curbed
on the approaches?

(4) Gradient---

At present:

After completion:

approach:
(N/S/E/W)

approach:

(5) Nearest highway
intersection on each
approach---

approach:
(N/S/E/W)

approach:

b. The Railroad

(1) Number of tracks---

Note: If any track is separated by more than 200 feet from the nearest adjacent track in either direction, there is more than one crossing involved.

(2) Angle of crossing---

If more than one track-highway angle exists, please detail the angles, track by track, below:

(3) Alignment---Describe the alignment of the railroad track(s) for 1000 feet in each direction, both before and after the project:

(4) Nearest switch---

At present:

After completion:

of crossing:
(N/S/E/W)

of crossing:

(5) Rail through crossing---

At present:

After completion:

Weight of rail (lbs/yd): _____

Year installed: _____

Year manufactured: _____

If any rail renewal is to be done as part of this project, please give details below and include the number of compromise joints to be charged to the party or parties responsible for paying crossing construction costs: _____

12. Use of the crossing:

a. The Highway

(1) Average daily traffic volume---

At present: _____; After completion: _____;

Expected 5 years after completion: _____.

(2) Speed of vehicles---

At present:

Expected after completion:

500 ft from crossing
on _____ approach:
(N/S/E/W)

on _____ approach:

At crossing:

Posted speed limit
on approaches:

(3) Direction of traffic flow:

b. The Railroad

(1) Train movements---
(avg per day)

At present:

Expected after completion:

Freight trains:

Switching movements:

Passenger trains:

(2) Speed of trains---

Maximum allowable:

Typical:

Slowest normal:

13. Visibility at the crossing from the standpoint of the approaching motor vehicle operator:

a. Of approaching trains---

From a "Safe Stopping Distance" (see table) on the

The motor vehicle operator can see along the railroad for

____ approach: _____ ft to right; _____ ft to left.
(N/S/E/W)

____ approach: _____ ft to right; _____ ft to left.

If these sight distances will be improved on completion of the project, please detail the extent of the improvements below:

Note: TABLE OF SAFE STOPPING DISTANCES ("SSD")

Typical Approach Speed	"SSD"	Typical Approach Speed	"SSD"
10 mph	44 feet	35 mph	210 feet
15 mph	69 feet	40 mph	256 feet
20 mph	98 feet	45 mph	306 feet
25 mph	131 feet	50 mph	360 feet
30 mph	169 feet	55 mph	418 feet

b. Of the proposed protective devices---

Will vision of the protective devices to be installed at the crossing be obstructed from the view of a driver of an approaching vehicle on the main approach road within 1500 feet of the crossing? _____

If yes, please explain by what and at what points it is (to be)

obstructed: _____

14. List the number and types of protective devices to be installed at the crossing and on its approaches:

Note: TYPES OF DEVICES

- Commissioner's Standard No. 1R, reflectorized crossbucks
- Commissioner's Standard No. 1S, vehicle stop signs
- Commissioner's Standard No. 2, flashing light signals with gongs
- Commissioner's Standard No. 2B, cantilevered flashing lights with gongs
- Commissioner's Standard No. 4, automatic gate signals
- Commissioner's Standard No. 5, traffic signals
- Standard advance warning signs
- Standard advance warning pavement markers
- Standard "stop ahead" signs

a. Protection type: _____

(1) Who will perform the installation? _____

(2) Who will pay for said installation?

Name of Party

Percent of Cost

_____	_____
_____	_____
_____	_____

(3) Who will perform the maintenance? _____

(4) Who will pay for said maintenance?

Name of Party

Percent of Cost

_____	_____
_____	_____
_____	_____

b. Protection type: _____

(1) Who will perform the installation? _____

(2) Who will pay for said installation?

Name of Party

Percent of Cost

_____	_____
_____	_____
_____	_____

(3) Who will perform the maintenance? _____

(4) Who will pay for said maintenance?

Name of Party

Percent of Cost

_____	_____
_____	_____
_____	_____

c. Protection type: _____

(1) Who will perform the installation? _____

(2) Who will pay for said installation?

Name of Party

Percent of Cost

(3) Who will perform the maintenance?

(4) Who will pay for said maintenance?

Name of Party

Percent of Cost

15. Who will construct the crossing?

Note: Construction costs include rail renewal, compromise joints, ballasting, ties, tie plates, angle bars, and crossing surface materials and installation.

16. Who will pay for such construction?

Name of Party

Percent of Cost

17. Who will maintain the crossing?

a. Between the rails and for a distance of two feet outside thereof:

b. Remainder of crossing area:

18. Who will pay for said maintenance?

a. Between the rails and for a distance of two feet outside thereof:

b. Remainder of crossing area:

19. If automatic protective devices are (to be) installed at the crossing, please answer the following:

a. What type of device will be used to activate them?

(Each track at the crossing should be covered in the answer.
Example: Main track--predictor units; Spur tracks--island circuits.)

- b. If automatic gates are to be installed, are there any overhead wires or other obstacles which might impair the operation of the gate arms? _____
If so, describe the obstacles, identify the owner and make the owner a party of interest in this matter.

SECTION III. Separated Crossings

20. At the crossing, the highway will be above the railroad tracks.
(above/below)

21. Who will construct the structure?

a. Oregon State Highway Division

b. _____

22. Who will pay for such construction?

<u>Name of Party</u>	<u>Percent of Cost</u>
<u>Oregon State Highway Division</u>	<u>89%</u>
<u>Deschutes County</u>	<u>11%</u>
_____	_____

23. Who will maintain the structure?

- a. Up to the bottom of the beams except for the beam-bearing assemblies:

Deschutes County

- b. All highway appurtenances: Deschutes County

- c. Above the bottom of the beams plus the beam-bearing assemblies:

Deschutes County

- d. Railroad tracks, railroad drainage and all railroad facilities:

Burlington Northern Railroad

24. Who will pay for said maintenance?

- a. Up to the bottom of the beams except for the beam-bearing assemblies:

Deschutes County

- b. All highway appurtenances: Deschutes County

- c. Above the bottom of the beams plus the beam-bearing assemblies:

Deschutes County

- d. Railroad tracks, railroad drainage and all railroad facilities:

Burlington Northern Railroad

25. Who will pay for damage to the structure caused by motor vehicle traffic on the highway? ~~the owner of the structure~~ Deschutes County

26. Is a temporary impairment of standard clearance on the railroad necessary during the construction period? Yes

If so, describe (and attach complete drawing): As shown
on Drawing No. 30419.

27. Is a temporary crossing at grade necessary during the construction period?

If so, answer questions 11, 12, 13, 14, 15, and 16 in Section II and attach a complete drawing. The exact railroad milepost location of the temporary grade crossing is: _____

How long is it contemplated that this temporary crossing will be necessary? (Furnish specific dates, if possible.) _____

SECTION IV. -- PERMANENT CROSSING CLOSURE

28. Describe in detail the two most likely alternate routes available to serve the same function served by the crossing to be closed:

Route A: _____

Route B: _____

29. How much circuitry is involved in the use of each of these two alternate routes as measured from the midpoint of the area served by the existing crossing to major destination points or junction points with the route presently used?

Example: Route A-- 1500' additional to reach points SE of existing crossing; -0- feet to reach points NE of existing crossing; 2800' additional to reach points directly E of existing crossing.

Route A: _____

Route B: _____

30. Do either of these alternate routes involve use of another railroad-highway crossing? If so, which other crossing and approximately how much traffic will be added to it if the crossing closure is granted?

Route A: _____

Route B: _____

31. What protective devices are currently installed at the crossing to be closed?

32. Will a pedestrian and/or bicycle crossing be maintained at the site of the crossing to be closed? _____

33. Who will close the crossing? _____

34. Who will bear the expense of closing the crossing? _____

35. Who will maintain the barricades, if any, at the closed crossing? _____

36. Who will pay for said maintenance? _____

SECTION V. -- (To be completed by all except those completing Section IV)

37. List all crossings located within one-half mile of the proposed or to be altered crossing and show how they are protected: None

38. Upon completion of 's project, will it be possible to any existing crossings in the area?

If yes, list and explain. No

If no, explain why not. There are none in the area.

39. Other items of construction and cost distribution:

 Under "Things to be Done by the Railroad", they should, if necessary,
 remove their signal and communication lines, protect same during
 the construction period and replace in a permanent location upon
 completion of the construction.

Are the maps and drawings required by the Division IV Commissioner's Rules and Regulations attached to this application? Yes

Applicant prays for an order permitting construction in accordance with this application, or for such other and further order as may be proper in the premises.

Dated at Gale, Oregon, this 12th day of March, 1977.

F. B. Klaber
(Applicant)

James L. Latta
(Attorney)

I, F. B. Klaber, being first duly sworn, say that I am the applicant in the within entitled cause, and that the foregoing application is true, as I verily believe.

F. B. Klaber

STATE OF OREGON }
County of } ss.

Subscribed and sworn to before me this 12th day of March, 1977.

James L. Latta
(Notary Public for Oregon)

My Commission Expires: 12-18-76

$T_s = 739.$

MAP
SCALE: 1" = 100'

TBM
4246.35

NE Corner of 1st & 2nd Aves
Sta 4246.35

247

Finish grade 12' L+7

BVC

1.3

Subgrade

From Orig. Profile

+6.271%

GROUND LINE FOR
GROUNDLINE ON 15' RT.

GROUND LINE 15' RT.

SURVEY
NOTE BOOK
NO.

60

55

53

45

40

35

30

25

20

15

4200

46

47

48

49



MAP
SCALE: 1"=100'

TBM
4246.35

OF THE NW
CORNER
9/1/85

P.I. Δ +75 254.39

MAP
SCALE: 1" = 100'

TBM
4246.35

NE CORNER OF THE A.V.
HORIZONTAL & EXIST. BRIDGE
17. Jan 49 1/195

+75 254.39

P.I.

247.20

+63

+53

247.96

500' V.C.

grade 12' Lt. 7

1.3

2

2:1

TRUCK Elev. 223.8



HIGHWAY PROFILE

SCALE: Hor: 1" = 50'
VERT: 1" = 5'

+78

243

Elev



SLOPE *

6" Max. (30 Depth)
TO U.S. HWY. 97 1.3 MILES

N 33° 0' E

Billed Telephone Cable
24 Depth

55

Sec. 5

SLOPE VARIATION

Sec. 12

NE 1/4 of SE 1/4 of SEC. 5,
T. 20S., R. 11E., W. M.

400' V.C.

EVC
BVC
1.1916%

EVC

NE 1/4 of SE 1/4 of SEC. 5,
T. 20 S., R. 11 E., W. M.

EWC

BKC

400' V.C.

-1.1916%

P.I. +100 248.73

225.27

ELEV 4225.13

ELEV 4224.97

ELEV 4224.81

ELEV 4224.70

ELEV 4224.56

ELEV 4224.40

ELEV 4224.24

ELEV 4224.09

244

245

246

247


RAILROAD PROFILE AL
SCALE: Hor. 1"=50'
Vert. 1"=3'

53


54

55

56



ELEVATIONS ARE TO TOP OF RAIL
RAIL HEIGHT: 0.5 FT




RAILROAD PROFILE ALONG LEFT TRACK (RIGHT TRACK IS THE SAME)

SCALE: HOR. $1"=50'$
VERT. $1"=3'$

56

57

58



TYPICAL ROADWAY SECTION


*(DESIGN INCOMPLETE AS SHOWN)
(SEE DRAWING OF QUALITY)

MILES



TYPICAL PIT AND SECTION

EC. 5,
W. M.



EVC

BVC

-1.1916%

7/2

ORIGINAL
SURVEY

NOTE BOOK

ELEV 4225.27

ELEV 4223.35

ELEV 4223.24

ELEV 4223.09

ELEV 4222.92

ELEV 4222.87

ELEV 4222.84

ELEV 4222.76

251

252

B_r#16181

Dwg# 30300

B.N.R.R. OVERCROSSING (CP ABBOT) BRIDGE				SHEET No.
FAS 900 DESCHUTES COUNTY				
FED. ROAD Div. No.	STATE	PROJECT NUMBER	FISCAL YEAR	TOTAL SHEETS
10	OREGON			See Index



4:1
SL. VARIABLE

SL. 1 1/2:1

E. P. E.



ENC

BK




1/2

1.19.10

FINAL
SURVEY
NOTE OF






Profile at top of track - left & rt.
RAILROAD PROFILE
No Scale



TYPICAL SECTION
Scale 1/8" = 1'-0"

NE 1/4 of SE 1/4 of Sec 5
T. 20 S., R. 11 E., N. M.

APPROVED:		OREGON STATE HIGHWAY DIVISION BRIDGE SECTION	
DESIGNED BY		B.N.R.R. O'RING (CAMP ABBOT) BRIDGE CAMP ABBOT SECTION	
CHECKED BY		FAS 900 DESCHUTES CO.	
APPROVED BY		PLAN & ELEVATION	
DATE 8-18-75	BY 16181	DRAWING NO. 30419	
DESIGNED A.R.	CHECKED	ACCOMPANIED BY	
DRAWN E.R.	CAL. CORR.		



*Fas 900
Desch*

Robert W. Straub

March 11, 1975

Mr. Charles L. Plummer
Roadmaster
Deschutes County
Courthouse
Bend, Oregon 97701

Re: Burlington Northern Railroad Crossing
(Camp Abbot) Bridge Section, FAS 900
Deschutes County

Dear Mr. Plummer:

Two copies of the preliminary plans, drawings No. 30300 and 30412, for the above-mentioned project are enclosed. The structure is to be approximately 147 feet long, 56 feet out-to-out, and is estimated to cost approximately \$280,000. Should the bridge cost the estimated amount, the county will need to have a two-year advance on their FAS funds.

The increased width and length of the structure will require the right-of-way to be increased to 60 feet on each side of the new center line east of the railroad and 40 feet on each side of the west side of the railroad.

I wish to bring to your attention that the bridge has been extended an additional 13 feet to accommodate an 8-foot bikeway under the bridge running parallel to the railroad track.

If these plans meet with your approval, please have the Commissioners sign them and return one signed copy to this office.

Very truly yours,



Robert H. Prange
Rural Engineer
County-City Unit

HR:scr

Enclosure

☒ ENGR.	☐ ASST.	☒ OE	☐ AE	☐ UE
☐ UPE	☐ CE	☒ RE	☐ RPE	☐

PROJECT RIGHT-OF-WAY ACQUISITION
NOTIFICATION

3-7-75

The following project has been requested by a local government agency.
This project will involve Federal Aid Highway Funds and the acquisition
of right-of-way.

Section: Burlington Northern Railroad

(Camp Abbot Bridge)

Project Federal Aid Number: FAS 900

Applicant: Deschutes County

Contact: Charles Plummer

Federal Aid Funds: FAS X FAUS Other


Date Project Approved by Trans. Comm.:

State to: Review applicant's right-of-way
acquisition program, or

 Acquire right-of-way in behalf of
applicant, or

X Not determined (contact applicant)

Remarks:



Robert H. Prange, Rural Engineer
County-City Unit

March 7, 1975

Date

RHP:scr

cc: Right-of-Way Engineer
Region 4 Engineer
Region 4 Federal Aid Engineer
Region 4 Right-of-Way Supervisor
FHWA Right-of-Way Officer

☒ ENGR. ☐ ASST. ☒ OE ☐ AE ☐ UL
☐ UPE ☐ OE ☐ RE ☐ RPE ☐

2/18/75

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE: Br. 16181

March 7, 1975
Salem, Oregon

FROM:

L. L. Wallace
L. L. Wallace
Bridge Design Engineer

TO:

Mr. Don Harwell
County-City Engineer

Attention Harold Reynoldson

SUBJECT:

Burlington Northern RR Oxing
(Camp Abbot) Br. Sec.
FAS 900
Deschutes Co.

Enclosed are three prints of Drawings Nos. 30412 and 30300, the preliminary plan and elevation drawing and vicinity map for the subject structure. The preliminary estimate for the structure is \$277,000 which includes a 25% allowance for engineering and contingencies. It is our understanding that Sun River Properties, Inc. has a permit with the Railroad for a bikeway on their right-of-way. The bikeway will cross under the structure at the approximate location shown by Drawing 30412. To accommodate this bikeway an additional 13 feet of structure length was added at a cost of approximately \$20,000. County approval should be obtained for this item.

To prevent a work schedule conflict between County and the bridge contractor, excavation within bridge limits should be done by the bridge contractor.

Total right-of-way width of 60 feet each side of the new centerline of roadway will be required on the east end of bridge to accommodate fill slopes, and a width of 35 feet each side of the new centerline will be required on the west end of the structure.


The present ADT is 400.

JA/ag
Encls.

cc FHWA w/2 attaches. (Foundation Report will be forwarded when available.)
-Please return one copy with your approval or comments noted thereon.

C. Williams w/2 attaches. - Please return one copy with your approval or comments noted thereon.

J. Chidsey w/5 attaches.



*fas 900
Desch Co*

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

March 5, 1975

To: C. M. Williams
Regional Engineer

SUBJECT: Camp Abbot Bridge
S. Century Drive, FAS 900
Deschutes County

Attention: Ed Neilsen
Regional Design Engineer

Herewith grade line for your consideration as requested by your letter of January 30. You will note that vertical curve is rather acute but will give stopping sight distance of 40 MPH (K=500-67 AASHTO). Substantial improvement of sight distance would become excessively costly and obtrusive in the local environment.

This has been discussed with FHWA area personnel. Bridge Section is currently working on design. Typical section is being discussed with Deschutes County and is not fixed at this writing.

Please take appropriate action.

George Willis
Location Field Engineer

Att.

GCW:mc

cc Harold Reynoldson

Hopkins ☒
Harwell ☒
Holmes ☒
Prange ☒
Unrein ☒

RECEIVED

MAR - 6 1975

COUNTY
CITY
UNIT


Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

*fas 900
Desch*

MEMORANDUM TO FILES

February 18, 1975

RE: Burlington Northern Railroad Crossing (Camp Abbott) Bridge Section
FAS 900
Deschutes County


FROM: Robert H. Prange
Rural Engineer
County-City Unit

Our contract on this section will only be for the structure which is to have a 40-foot clear roadway with a 5-foot sidewalk on each side. The County will construct the approaches and connections.

HR:scr

cc: Walt Hart
J. H. Versteeg
Carl Williams, Region 4 Engineer
Charles Plummer, Deschutes County
Victor D. Wolfe

f

☒ ENGR.	☐ ASST.	☒ OE	☐ AE	☐ UE
☐ UPE	☐ CE	☒ RE	☐ RPE	☐

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCESALEM, OREGON

DATE February 4, 1975

TO Mr. E. S. Hunter
Assistant State Highway Engineer

FROM L. W. Rulien *[Signature]*
Project Management Engineer

SUBJECT Assessment and Project Category
Burlington Northern Railroad O'xing
(Camp Abbot Bridge) Section
S. Century Drive
Deschutes County

Attached for your information is an assessment, concurred in by the FHWA.

Project Management classifies this section as a Category 3 project of non-major action.

Your approval will place this project in our Project Management System and allow its development in accordance with Action Plan procedures.

BLG:ljt
Attach.

cc: J. B. Boyd
L. E. George
W. J. Hart
C. T. Keasey
Victor D. Wolfe
G. A. Potter
Gary Sund
R. E. Royer
G. N. Hopkins
D. E. Swan
B. L. Gifford
Region 4 (C. M. Williams)
District 10 (R. L. Lammert)

APPROVED
[Signature]
E. S. Hunter
Date 2-5-75

RECEIVED
FEB 4 1975
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

2-5-75
ORIGINAL TO
L. W. Rulien
w/att.

UNITED STATES GOVERNMENT

Memorandum

Oregon Project RS-434(-)
 Burlington Northern Railroad O'xing
 (Camp Abbot Bridge) Section
 SUBJECT: S. Century Drive, Deschutes County
 Project Assessment

FROM : G. L. Green, Division Engineer

TO : Mr. F. B. Klaboe, Administrator & State Highway Engineer
 Salem, Oregon
 Attention: Mr. L. W. Rulien, Project Management Engineer

The subject project assessment has been reviewed. We concur
 in your finding that the project constitutes a non-major
 action. We are returning one copy of the project assessment.

NOTED
E. S. HUNTER

William H. Kappas
 for G. L. Green

Attachment
 Project Assessment

cc:
 OSHD (G Potter)

1-28-75

Rulien - Please handle.

1-28-75
 ORIGINAL TO
L. W. Rulien
 w/att.

DEPARTMENT OF TRANSPORTATION

FEDERAL HIGHWAY ADMINISTRATION

Box 300
 Salem OR 97308

DATE: January 21, 1975

In reply
 refer to: 1041DB.4

RECEIVED STATE HWY ENG					
JAN 28 '75					
REFER TO <i>Hunter</i>					
FOR					
Info	Inves	R/D	D/R	Sign	Act
					4

Cy asj

RECEIVED
 JAN 28 1975
 OFFICE OF
 ASSISTANT STATE HIGHWAY ENGINEER

Oregon State Highway Division
PROJECT ENVIRONMENTAL ASSESSMENT

Date December 20, 1974

A. PROJECT IDENTIFICATION RS-434 (-)

Name of Project Burlington Northern Railroad overcrossing (Camp Abbot bridge)
(Section)

Location of Project S. Century Drive
(Highway Name) (Highway No., US - ORE)

Deschutes
(City) (County) (Region)

Program FAS - C 200,000
(Funding) (Estimated Cost) (Prefix)

B. PURPOSE AND ORIGIN OF PROJECT

Purpose: Remove Existing Structure. Construct a reinforced concrete structure,
grade approaches, and install guardrail

Origin and History: Existing structure was built by the Army Engineers during the
construction of Camp Abbot (1940)

C. DESCRIPTION OF PROJECT

Length 300 foot (including bridge approaches)

Termini One mile west of Hwy US 97 on south Century Drive

Alignment ☒ New ☒ Existing ☐ Combined
4.85 feet south of present alignment

CATEGORY
3 PROJECT
NON-MAJOR

(Form (1) 9-74)

Description of Project (cont.)

Right-of-Way (acreage and type of land use) N/A (Bridge & approaches)Typical Section 2 travel lanes and 6 foot shoulders.Structures 36 feet roadway width and 5 foot sidewalk on one side.Characteristics (ADT) Present ADT is 400 and is expected to riseOther General Information (or Supplemental information to items) Present wood structure is unsuitable for heavy loads.County is planning timber sales west of Sun River. This road would be
the logical log haul route.Project Sketch Map is Attached: ☒ Yes ☐ No

D. LOCATION AND/OR DESIGN ALTERNATIVES (IDENTIFY AND DESCRIBE)

None

E. PUBLIC PARTICIPATION AND INTERAGENCY COORDINATION

Public Hearing(s) Schedule: ☒ Not Required ☐ Required ☐ RecommendedType Tentative Date(s) A-95 Review: ☐ Not Required ☒ Required

F. BRIEF ENVIRONMENTAL SETTING OF PROJECT AREA

Natural (Topography, Flora, Soils, Water Features, Drainage, etc.)

The topography in this part of the High Lava Plains is gently rolling. There are no permanent or intermittent streams in the immediate vicinity of the project. The soils are composed mainly of pumice (probably from nearby Hewberry Crater), underlain by young basaltic lavas. The area is densely forested, with Ponderosa and Lodgepole pines the dominant trees, bitterbrush the understory, and mixed grasses on the forest floor. The average annual precipitation is 14-15 inches. The January mean minimum temperature is approximately 19.4 degrees, while the July mean maximum is 82.4 degrees.

Cultural (Land Use, Noise, Air, Esthetics, Utilities, etc.)

The land surrounding the proposed project is undeveloped at present. The recreational community of Sun River lies just to the west, however, and a small business park is planned along Century Drive about 200 yards to the west of the bridge. The air, as expected, is clean and pure, and noise levels are very low. There is no industrial or agricultural pollution in the area. The general area is attractive to vacationers because of its natural forested beauty. There are no irrigation facilities involved in this project, but telephone and natural gas lines are adjacent to the existing bridge. Space will be provided for them on the new bridge, at no cost to the utilities.

G. PRELIMINARY ASSESSMENT OF ENVIRONMENTAL IMPACTS

1. Estimated Right-of-Way Requirements:

None

Consequences:

N/A

2. Estimated Changes in Traffic Patterns:

None

Consequences:

N/A

3. Estimated Changes in Land Use:

None

Consequences:

N/A

4. Expected Adverse Effects on Natural Ecological Resources:

None

Consequences:

N/A

5. Expected Adverse Effects on Cultural and Scenic Resources:

None

Consequences:

N/A

6. Preliminary Identification of Areas of Critical Environmental Concern:

None

7. Potential for Controversial Issues:

None

H. STAFF REQUIREMENTS TO COMPLETE ENVIRONMENTAL
IMPACT STUDIES AND DOCUMENTATION

ENVIRONMENTAL SECTION - No involvement is required.

Personnel	EFFORT REQUIRED*		
	Minimum	Average	Maximum
Biologist			
Urban Economist			
Water Quality Spec.			
Acoustical Engineer			
Air Quality Engineer			
Cultural Geographer			
Urban Planner			
Geologist			

* For the sake of clarification and mutual understanding the terms minimum, average, and maximum effort have been defined as follows:

MINIMUM - Research and Project Management Staff consultation. No formal type-written report.


AVERAGE - Routine analysis. Short to medium length report including consideration of existing setting, probable impact, and steps to minimize harm.

MAXIMUM - Special detail of analysis. Comprehensive technical report.

I. TYPE OF DOCUMENTATION RECOMMENDED:

- | | |
|---|--|
| ☐ Draft EIS | ☐ Section 4(f) |
| ☐ Final EIS | ☐ Negative Declaration |
| ☐ Supplemental Draft EIS | ☐ State-Wide Negative Declaration |
| ☐ Supplemental Final EIS | ☐ Other _____ |

According to Chapter I of Title 23 CFR, Part 771, this project is deemed a non-major action.



BURLINGTON NORTHERN R.R. O'XING (CAMP ABBOT BR.) SECT.
 SOUTH CENTURY DRIVE
 DESCHUTES COUNTY
 FAS 900

OREGON STATE HIGHWAY DIVISION

FILE: LOC 17

INTER-OFFICE CORRESPONDENCE

Bend, Oregon 97701

January 14, 1975

FROM: *Robert A. Sandmann*
Robert A. Sandmann
Regional Construction Engineer

SUBJECT: Burlington Northern RR O'Xing
(Camp Abbot) Bridge
S. Century Drive, FAS 900
Deschutes County
Prefix 509-1465

TO: Victor D. Wolfe
Location Engineer
SALEM

Herewith field data as listed in Resident Engineer's transmittal letter on subject project.

The County has requested that the proposed structure be a single span with closed abutments as close to the railroad tracks as possible. Subject to clearance requirements, the County would also prefer the grade line to be as close as possible to existing, and for that reason, want to be advised as soon as possible what the design grade line will be.

RAS:mr

enclosure

cc: W. W. Robertson

*Returned to
Carstensen
1/21/75
HJR*

.47

Burlington Northern Railroad
Overcrossing (Camp Abbot) Bridge
S. Century Drive FAS 900
Deschutes County
Prefix 509-1465

NARRATIVE REPORT

This is a location survey for the construction of an overcrossing of the Burlington Northern Railroad tracks on South Century Drive in Deschutes County. The authorization for survey stipulates a Reinforced Concrete Closed Abutment Pre-stressed Concrete Slab Bridge the design of which would logically be performed by the Bridge section. Accordingly this survey is limited to the approaches, utilities, etc.

The proposed alignment has been established by a private surveyor in the employ of Deschutes County and is located approximately 4.85' southerly of present alignment.

A 2" gas main (Cascade Natural Gas Co) encased in a 6" conduit is attached to the northerly side of the existing structure. Also a telephone direct burial cable encased in a 2" conduit is attached to the southerly side of the existing structure. (Pacific Northwest Bell)

The typical roadway section provides for two 12' travel lanes and 6' shoulders for a total finish width of 36'. Surfacing will consist of aggregate base and asphalt concrete wearing course. The structure typical section will have 36' finish width plus a 5' walkway on one side (preferably the northerly). All materials, except the structure, will be furnished by the County. The aggregate base is to be placed as a part of the contract and the county will accomplish the paving and detour.

It should be noted that Burlington Northern Railroad specifies that vertical clearance over their tracks shall be not less than 23.5'.

Drifting of snow under the structure could be a problem to the R.R. however the existing facility apparently has not caused serious problems in this area.

The handling of traffic will be a major concern during construction. The detour will be constructed by Deschutes County therefor is not included in this survey.

Right of Way negotiations are being conducted by Deschutes County and are incomplete as of this date (Jan 14, 1975).

It is recommended that Deschutes County be advised, at the earliest moment, what the finish structure grades will be in order that the roadway grades can be calculated. The roadway earthwork immediately adjacent to the structure is to be a part of the contract. The County will re-construct the road and place the finish surfacing.

The existing concrete abutments possibly could be utilized however additional information may be required. It is the opinion of this office that they will not be used.

W. H. Robertson

8309

1-7-75

509-1465

EN7

LOCATION PROSPECTUS

B & N RAILROAD OVERCROSSING (CAMP ABBOT) BRIDGE
FAS 900
DESCHUTES COUNTY

HIGHWAY: South Century Drive, FAS 900

TERMINI: One mile west of Highway 97 on South Century Drive.

LENGTH: 300 feet (including bridge approaches).

NARRATIVE: The purpose of this survey is to obtain the field data for the design and construction of a 36x120-foot reinforced concrete closed abutment prestressed concrete slab bridge. The design will provide for one 5-foot sidewalk, guard rails and for the grading of the approaches. A soils investigation will be made for the structure. An economic analysis has not been made. There is an airport 1-1/4 mile to the west of the proposed project which has one north-south paved runway approximately 4500 feet in length. This is a County Road FAS-C project request.

CHARACTERISTICS: The present ADT is 400 and is expected to rise. The proposed alignment is 4.85 feet south of the present alignment.

STANDARDS: No deviations are anticipated.

TYPICAL SECTION: Two 12-foot lanes with 6-foot shoulders.

BRIDGE: 36-foot horizontal clearance with 5-foot sidewalk.

ACCESS: Control by Deschutes County.

MATERIALS: Prospective material source for the cinder borrow in Section 3, Township 20, Range 11, WM.

ADDITIONAL FACILITIES: Cascade Natural Gas on the north side, Pacific Northwest Bell on the south side.

AGREEMENTS: Agreement with Deschutes County will be required.

HEARINGS: A PUC hearing will be required.

PARKS: None affected.

January 7, 1974

cc FHWA (3)
A. E. Johnson
E. S. Hunter
R. L. Schroeder
J. B. Boyd (3)
L. E. George
W. J. Hart (3)
C. T. Keasey

D. H. Moehring
L. W. Rulien
J. H. Versteeg
V. D. Wolfe
Carl Williams (6)
J. M. Cartwright (3)
H. S. Cox (2)
B. L. Gifford

Gary Potter (4)

A. D. Olson
R. E. Olson
J. A. Rowland
D. E. Swan
R. E. Royer
C. G. Swenson
F. E. Terpin
F. W. Yarbrough (3)

RECEIVED
JAN 10 1975
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

NOTED
E. S. HUNTER

OREGON STATE HIGHWAY DEPARTMENT

AUTHORITY FOR SURVEY

Section B. N. R. R. overcrossing (Camp Abbot) BridgeDate November 26, 1974Highway South Century Drive FAS 900Authorization No. 1County DeschutesSurvey Prefix 509-1965
(Assigned by Salem office)

Description of termini, route, length, etc.:

One mile West of Hwy. #97 on Century Drive.

RECEIVED					
COUNTY & CITY SECTION					
DEC 1 1974					
☐ ENBR.	☐ CGOR.	☒ RE	☐ AE	☐ UE	
☒ UPE	☐ CE	☒ RE	☒ RPE	☐	

Purpose of survey: To obtain field datum for the design of a Reinforced Concrete closed Abutment Pre-Stressed Concrete Slab Bridge.

Estimate of cost:	Field	(901)	\$ 2,000	Soils	(910)	500
	Specifications	(921)	500	Environmental	(923)	500
	Foundation Expl.	(926)	2,500	Loc. Studies	(918)	250
	Plans	(905)	500			
	Bridge	(906)	8,500			
	~~LESSON~~	~~(913)~~	~~500~~			
	Utilities	(914)	500			

INSTRUCTIONS

Submit four copies to Salem. After approval by the State Highway Engineer, one copy will be sent to the Division Engineer and one copy to the Resident Engineer.

This form does not constitute authority for making survey until approved and returned.

Submit separate order for each survey.

Total estimated cost of survey \$ 15,750

Previous authorization

Additional authorization requested

Additional authorization approved (Salem)

Total all authorizations approved (Salem)

Requests made by:

W. H. Robertson

Field Engineer

Recommended for Approval:

Robert H. Frankman

Division Engineer

Recommended for Approval:

Victor M. Waide

Location

XXXXXX

Construction Engineer

Approved:

E. J. Zinke

Ass't


State Highway Engineer

State Printing 14030

OFFICE ENGINEERING SECTION

P. E. APPR.

FED. AID STATE



BURLINGTON NORTHERN R.R. O'XING (CAMP ABBOT BR.) SECT.
 SOUTH CENTURY DRIVE
 DESCHUTES COUNTY
 FAS 900

9309



OREGON STATE HIGHWAY DIVISION

TOM McCALL
GOVERNOR

F. B. KLABOE
Administrator of Highways

TO

Executive Department
Federal Aid Coordination Unit

FROM

L. W. Rulien
L. W. Rulien
Project Management Engineer

SUBJECT

Notice of Intent for FAS Funds
State Administrative Dist. No. 10
Burlington Northern Railroad
Overcrossing (Camp Abbot) Bridge
Deschutes County

SALEM, OREGON • 97310
September 5, 1974

Central Oregon Intergovernmental
Council
1101 W. Highland
Redmond, OR 97756

In accordance with Executive Memorandum 02-270-20, attached are
copies of the Notices in Intent for the subject project.

Early programming of this project for advance planning in antici-
pation of future construction is necessary; therefore, your prompt
attention to this proposal will be appreciated.

Allowing time for your review, we estimate the date of filing for
federal-aid funds on this project to be October 15, 1974.

Attachment

BLG:dc

cc: G. L. Green, FHWA
R. L. Schroeder
J. B. Boyd
J. H. Versteeg
H. S. Cox
D. E. Swan
W. J. Hart

E. S. Hunter
Victor D. Wolfe
R. E. Royer
G. A. Potter
B. L. Gifford
R. L. Lammert
Carl M. Williams

A DIVISION OF THE DEPARTMENT OF TRANSPORTATION



OREGON PROJECT NOTIFICATION AND REVIEW SYSTEM

NOTIFICATION OF INTENT TO APPLY FOR FEDERAL AID

For Internal Use Only		1-8] PNRS #		9] CARD TYPE:		Page One	
02	12] APPLICANT	[45] Oregon State Highway Division		[46] DIVISION		[79] Dept. of Transportation	
03	12] APPLICANT ADDRESS	[45] STREET		[46] CITY		[60]	[76] ZIP [80]
		State Highway Building		Salem			97310
04	12] CONTACT PERSON	[45] L. W. Rulien		[46] AREA CODE	[48] PHONE	[55] [56]	[59] EXTENSION
				503	378		6563
01	12] PROJECT TITLE	[71] Burlington Northern Railroad Overcrossing (Camp Abbot) Br. District 10					
11	12] PROJECT LOCATION	[45] CITY		[46] PROJECT LOCATION		[79] COUNTY	
	FAS	900				Deschutes	
05	12] SUMMARY PROJECT DESCRIPTION (ATTACH SUPPORTING DOCUMENTS AS NECESSARY) [71]						
06	12] Construct a reinforced concrete structure with a 36-foot roadway and 5-foot sidewalks. Contractor will construct structure, grade approaches and install [71]						
07	12] guardrail. State will perform all preliminary and construction engineering, and make PUC [71]						
08	12] application. County will close the road, construct and maintain detour, and place leveling [71]						
09	12] course and bituminous surface on approaches. [71]						
10	12] Utility lines (gas and telephone) will be attached to structure. [71]						
	12] No additional right-of-way will be required; a hearing will not be necessary. [71]						
12	FEDERAL FUNDS		NON-FEDERAL MATCHING FUNDS		OTHER		TOTAL
	12] (A) Grant [19]	20] (B) Other [27]	28] (C) State [35]	36] (D) Local [43]	44] (E) FUNDS [51]	52]	(F) FUNDS [60]
	156,000		22,000	22,000			200,000
13	12] TYPE OF OTHER FEDERAL FUNDS (See 12B) [45]		[46] TYPE OF OTHER NON-FEDERAL FUNDS (See 12E) [79]				
14	12] FEDERAL PROGRAM TITLE [71]						
	Title 23 USC Highways						
15	12] FEDERAL AGENCY NAME [45]		[46] FEDERAL SUB-AGENCY NAME [79]				
	US Dept. of Transportation		Federal Highway Administration				
17	(A) TYPE OF APPLICANT: (Check (X) the single most applicable box)						
	STATE [12]	INTER-STATE [13]	COUNTY [14]	CITY [15]	SCHOOL DISTRICT [16]	SPECIAL DISTRICT [17]	COMMUNITY ACTION [18]
	☒ 12	☐ 13	☐ 14	☐ 15	☐ 16	☐ 17	☐ 18
	(B) TYPE OF ACTION: (Check (X) as many boxes as apply to this action)						
	NEW GRANT [21]	CONT. GRANT [22]	SUPPL'T GRANT [23]	INCREASE DURATION [24]	DECREASE DURATION [25]	CANCELLATION [26]	INCREASE DOLLARS [27]
	☒ 21	☐ 22	☐ 23	☐ 24	☐ 25	☐ 26	☐ 27
	(C) IS THERE A COMPREHENSIVE PLAN?				(D) REVIEW REQUIRED by A-95	(E) ENVIRONMENTAL IMPACT	(F) HOUSING RELOCATION REQUIRED
	STATE REGIONAL LOCAL				Yes No	Yes No	Yes No
	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No
	☒ 29	☐ 30	☐ 31	☐ 32	☐ 33	☐ 34	☐ 35
	(See IV, Page 2)				☒ 35	☐ 36	☐ 37
	(G) ESTIMATED APPLICATION FILING DATE:				41] MONTH [42]	43] DAY [44]	45] YEAR [46]
					October	15	1974

ADDITIONAL INFORMATION - ALL APPLICANTS

FEDERAL CATALOG NUMBER
(OR PUBLIC LAW NO. AND TITLE) 20.205 Highway Planning & Construction

HAS DISTRICT CLEARINGHOUSE BEEN NOTIFIED? No ☐ Yes ☒ Date: September 5, 1974

HAS FUNDING AGENCY BEEN NOTIFIED? No ☒ Yes ☐ Date: September 5, 1974

IF PROJECT INCLUDES STATE FUNDS (12C), IDENTIFY AGENCY State Highway Division

LIST PERTINENT PLANNING DOCUMENTS OR PROJECT STUDIES (See 17C) Federal Aid Secondary Road Program

EXPLAIN DEVIATIONS (IF ANY) FROM PERTINENT PLAN

(a) Federal Congressional District(s) Number(s) 2
(b) State Representative District(s) Number(s) 54
(c) State Senatorial District(s) Number(s) 27

STATE AGENCIES ONLY

(a) IS PROGRAM

BUDGETED ☐

NON-BUDGETED ☐

(b) STATE SHARE

GENERAL FUND CASH

OTHER FUND CASH

IN KIND

\$ _____

\$ _____

\$ _____

(c) FUNDING METHOD

FEDERAL SHARE

STATE SHARE

TOTAL


First Year	% _____	\$ _____	% _____	\$ _____	% _____	\$ _____
Second Year	% _____	\$ _____	% _____	\$ _____	% _____	\$ _____
Third Year	% _____	\$ _____	% _____	\$ _____	% _____	\$ _____

(d) WILL PROGRAM REQUIRE HIRING OF NEW STATE EMPLOYEES? No ☐ Yes ☐ Number _____

(e) Will accounting for this grant be administered by the Executive Dept. Accounting Division? Yes ☐

REMARKS

This Project is proposed by Deschutes County.



BURLINGTON NORTHERN R.R. O'XING (CAMP ABBOT BR.) SECT.
 SOUTH CENTURY DRIVE FAS 900
 DESCHUTES COUNTY

**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING • SALEM, OREGON • • 97310
DATE August 22, 1974

TO Oregon ~~State Highway~~ ^{Transportation} Commission

FROM F. B. Klaboe
State Highway Engineer

SUBJECT Proposed FAS-C Project

Attached is a tabulation describing a proposed Federal Aid
Secondary project in Deschutes County.

This project request is to replace the Camp Abbot Bridge
over the Burlington Northern Railroad Overcrossing on FAS 900.
The FAS funds required for this structure are estimated to be
approximately \$200,000 (\$22,000 of which will be the cost to
the State. The County is also requesting a 3-year advance on
their future Federal allocation for this project).

This project will be on the agenda for the August 29 meeting
and I recommend your approval.

Attachment

bc George Baldwin
C. W. Head
A. E. Johnson
E. S. Hunter
R. L. Schroeder
H. S. Coulter
→ L. W. Rulien
W. J. Hart
→ H. S. Cox
C. M. Williams, Region 4
Gary Sund
Bob Whipps

HR:1jt kp

*copies of
attachment to
all except those
checked
top*

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

SALEM, OREGON

August 19, 1974

ESW

TO: Mr. E. S. Hunter
Asst. State Highway Engineer
B U I L D I N G

SUBJECT: Proposed FAS-C Project

FROM: *Harold Reynoldson*
Harold Reynoldson
Rural Program Engineer
County & City Unit

Attached are fifteen copies of the summary and map locating and describing an FAS-C project in Deschutes County.

This project is a separation structure over the Burlington Northern Railroad Overcrossing, called Camp Abbot Bridge, on FAS 900.

If satisfactory, would you please present this project to the Oregon Transportation Commission for approval at their August 28, 1974 meeting. A draft of a suggested letter to the Commission is attached.

HR:ljt

Att.

cc: L. W. Rulien

RECEIVED STATE HWY ENGR							
AUG 21 '74							
REFER TO							
FOR							
Info	Rev	RD	DR	Gen	Act	File	

RECEIVED
AUG 20 1974
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

PROPOSED FISCAL YEARS 1974 & 1975 COUNTY FAS PROJECTS

COUNTY	FAS	SECTION & DESCRIPTION	PROGRAMMED AMOUNT	STATE SHARE
DESCHUTES	900	Burlington Northern Railroad Over- crossing (Camp Abbot Bridge) Sect. (County is requesting an advance of the next three years of Federal allocations.)	\$200,000	\$22,000
TOTAL			\$200,000	\$22,000

SUMMARY BY FISCAL YEARS

	1974	1975	TOTAL
Allocated funds			
Approved Projects (corrected to date)	\$4,108,000	\$4,252,000	\$8,360,000
Unprogrammed Balance	4,108,000	665,000	4,773,000
Projects Proposed	--	3,587,000	3,587,000
Unprogrammed Balance	--	200,000	200,000
	--	\$3,387,000	\$3,387,000

DESCHUTES COUNTY
Proposed FAS-C Project

FAS 900: Burlington Northern R.R. Crossing (Camp Abbot Bridge)
Section, \$200,000.


Construct a reinforced concrete structure with a 36-foot roadway and 5-foot sidewalks. Contractor will construct structure, grade approaches and install guardrail.

State will perform all preliminary and construction engineering, and make PUC application.

County will close the road, construct and maintain detour, and place leveling course and bituminous surface on approaches.

Utility lines (gas and telephone) will be attached to structure.

No additional right-of-way will be required; a hearing will not be necessary.



BURLINGTON NORTHERN R.R. O'XING (CAMP ABBOT BR.) SECT.
 SOUTH CENTURY DRIVE
 DESCHUTES COUNTY
 FAS 900

COUNTY ROAD FAS-C PROJECT REQUEST

Name of County Douglas FAS No. 900 Date July 26/1974
County Road Name SOUTH GARDEN DRIVE
Section Name Hwy 97 - Sankinok
Type of Project BRIDGE RE. OVERPASS
Location of Project (Attach sketch map) _____
ADT 1600 Design Speed _____

Is this request for county bridge design only? Yes _____ No _____
 county FAS bridge design? Yes _____ No _____
 Will County hire consultant for this project? Yes _____ No _____
 (If answer is Yes, then all aspects of PPM 40-6 must be observed.)

I. PROPOSED ROAD PROJECT DATA

1. Traveled Surface: Type A/C Total Travel Width 24'
(AC, Pug Cold Mix, Penetration Mat)
2. Shoulders: Type A/C Width Each Side 6'
(AC, Pug Cold Mix, Oil Mat) Total Top Width 36'
3. Grading & Drainage:
By County ✓ County Date of Completion 1975-76 By Contract _____
4. Bottom Base Course:
By County ✓ County Date of Completion 1975-76 By Contract _____
Has base design been given to County? Yes ✓ No _____
Will it be furnished? Yes _____ No _____
5. Leveling Course:
By County ✓ County Date of Completion 1975-76 By Contract _____
6. Binder Course:
By County ✓ County Date of Completion 1975-76 By Contract _____
7. Traveled Surface & Shoulders:
By County ✓ County Date of Completion 1975-76 By Contract _____
8. Clearing:
By County ✓ County Date of Completion 1975-76 By Contract _____
9. Curbs:
Curbs Required? Yes _____ No ✓
Type Desired (rolled, exposure, monolithic, special county standard, etc.) _____
Width between curbs _____

10. Pedestrian Walkway & Bicycle Trails
Are walkways or trails desired? Yes ☒ No ☐
If answer is No, which of the following applies?
Contrary to public safety ☐ Cost excessive to need or use ☐
Sparse population ☐ Area exempt from bike law ☐
What is desired width of trail or walkway 6' ft.
What type of surface treatment is desired ☐
(PCC, AC, gravel, pug cold mix)
Will trail or walkway be contiguous to travel lane? Yes ☒ No ☐
What type of separation from roadway will be used? PAINTED line
(curb, guardrail, painted line, median)
Will trail or walkway occupy both sides of roadway? Yes ☒ No ☐
(Typical section of pedestrian walkway or bike trail showing relative position in relation to roadway should accompany application.)
11. Are there any structures to be replaced or altered? Yes ☒ No ☐
12. Will replacement be by: County ☐ Contract ☒
(NOTE: If by contract, fill out bridge project data on pages 3 and 4.)
13. Will County adjust structure to new grade? Yes ☐ No ☒
14. Will County adjust structure to additional width? Yes ☐ No ☒
15. Will adjusted width be standard? Yes ☒ No ☐
(NOTE: Standard width of structure is traveled way plus full shoulders.)
16. Does County wish rounding of cutbanks? Yes ☐ No ☒
17. Does County wish sight posts installed? Yes ☐ No ☒
18. Does County wish State to permanently stripe project? Yes ☐ No ☒
19. Will County do striping? Yes ☒ No ☐
20. Does County wish guardrail installed? Yes ☒ No ☐
By County ☐ Contractor ☒
(NOTE: Guardrail, as shown on the plans, must be installed before FHWA will accept completed project.)
21. Does County wish permanent erosion control? Yes ☐ No ☐
By seeding and mulching Yes ☐ No ☐
By rock blanket Yes ☐ No ☐
(NOTE: Where temporary erosion control is necessary, it must be done by Contractor.)
22. Can road be closed during construction? Yes ☐ No ☒
23. Can through traffic be detoured? Yes ☒ No ☐
24. Must new detour be constructed? Yes ☒ No ☐

25. Will detour be constructed and maintained by County? Yes ☒ No ☐
26. Will detour be constructed & maintained by Contractor? Yes ☐ No ☒
27. Will County sign project outside work area during construction?
Yes ☐ No ☒
28. Will Contractor sign project outside work area during construction?
Yes ☒ No ☐
29. Should contract provide for permanent signing? Yes ☐ No ☒
30. Should State do permanent signing? Yes ☐ No ☒
31. Will traffic signals be required? Yes ☐ No ☒
If yes, give location and type desired _____
32. Is project contingent upon other factors? Yes ☐ No ☐
(Such as construction and timing, cooperative project by County, tie-in with other projects, etc.)

If yes, explain _____

Remarks re Section I: _____

II. BRIDGE PROJECT DATA

1. Name of river or stream Burlington Northern Trunk
2. Name of bridge CAMP HIBBOIT OVERPASS
3. Dimensions of existing bridge. Length 117' Roadway Width 24'
4. Type of design and material used in existing bridge. Timber
Structure
5. Location (please attach map with location marked):
Section 5 Township T 20 Range R 11 W.M.
6. Desired width of proposed bridge 36' Approx. length 120'
(NOTE: Standard width of FAS structure is traveled way plus full shoulders.)

7. Are sidewalks desired?
Upstream ☒ Downstream ☒ Width 5' Yes ☒ No ☐
8. Does County wish a particular type of bridge design?
(Such as concrete, steel, or timber structure; concrete, steel, or timber piling; etc.) Reinforced Concrete (closed Abutment)
Pre Stressed Concrete Slabs
(NOTE: County must place wearing surface on slab deck structures unless otherwise declared.) Yes ☒ No ☐
9. Will County furnish any materials for bridge?
Explain _____ Yes ☐ No ☒
10. Foundation Testing: By County? _____
By State? _____ Yes ☐ No ☒
11. Will County close road during construction? Yes ☒ No ☐
12. Can presently established road be used as detour? Yes ☒ No ☐
13. Must a new detour be constructed? Yes ☐ No ☒
14. Will detour be constructed & maintained by County? Yes ☒ No ☐
15. Will detour be constructed & maintained by Contractor? Yes ☐ No ☒
16. Will County sign project outside work area during construction?
Yes ☐ No ☒
17. Will Contractor sign project outside work area during construction?
Yes ☒ No ☐
18. Approaches or Connections by County
by Contractor-(Gravel) Yes ☐ No ☒
Traveled surface: Type A/C Width 24' Yes ☒ No ☐
Shoulder surface: Type A/C Width 6 EACH Side Yes ☐ No ☒
(NOTE: Approach fills for pile bent structures must be in place prior to bridge construction.)
19. Are there any side approaches into main roadway within 200 feet of structure?
Yes ☐ No ☒
- N.W. quadrant distance from structure _____
N.E. quadrant distance from structure _____
S.W. quadrant distance from structure _____
S.E. quadrant distance from structure _____

Note Item 18: Contractor to bring in gravel & sign
only; County will place and maintain.

20. Guardrail: Desired on approaches or connections: Yes ☒ No ☐
By County ☐ Contractor ☒
Right side only? Yes ☐ No ☐
Both sides? Yes ☒ No ☐

(NOTE: Safety standards require that guardrails be attached to and extend continuously from structure railings. Also, County's approach work must be completed immediately so as not to hinder the contractor's guardrail installation or otherwise delay contract completion.) Guardrail must be installed before FHWA will accept completed project.

21. Existing Structure: Remain in place? Yes ☐ No ☐
Use for detour? Yes ☐ No ☐
Removed by County? Yes ☐ No ☐
Removed by Contractor? Yes ☐ No ☐
Salvaged by Contractor for County? Yes ☒ No ☐
(NOTE: If existing bridge salvaged by Contractor for County, County must pay 100% of salvage value of structure.)

22. If riprap or rock blanket required, to be:

By County? Yes ☐ No ☐
By Contractor? Yes ☐ No ☐

23. Will any of the following utilities be attached to this structure?

a. Water mains: Yes ☐ No ☐ Size
Company
b. Sanitary sewer mains: Yes ☐ No ☐ Size
Company
c. Storm sewer: Yes ☐ No ☐ Size
Company
d. Gas mains: Yes ☒ No ☐ Size
Company CASCADE NATURAL GAS NORTH SIDE 6"
e. Power lines: Yes ☐ No ☐ Size
Company
f. Telephone lines: Yes ☒ No ☐ Size
Company Pacific N/W Bell SOUTH SIDE 3"
g. Other Utilities:

24. Does County wish provisions made for future utility attachment to structure? Yes ☐ No ☒
25. Does County wish lightpost bases and conduit installed? Yes ☐ No ☒
26. Does County wish complete job of illumination in project? Yes ☐ No ☒
27. Is project contingent upon other factors? Yes ☐ No ☐
(Such as construction and timing, cooperative project by County, tie-in with outside projects, etc.)

If yes, explain: _____

Remarks re Section II: _____

III. SURVEY DATA

1. Survey, including bridge and railroad vicinity maps, to be done:

By State? Yes ☒ No _____

By Consultant? Yes _____ No _____

By County? Yes _____ No _____

(NOTE: a. If project is cancelled, County must pay for survey.

b. Early determination of any deviation from standards is essential, so that concurrence by FHWA may be obtained.)

2. Does County have any survey data? Yes _____ No ☒

3. Construction plans and specifications to be prepared:

By State? Yes ☒ No _____

By Consultant? Yes _____ No _____

By County? Yes _____ No _____

4. Does County desire center line to be permanently monumented as part of project? Yes _____ No ☒

5. Does County desire right-of-way to be permanently monumented as part of project? Yes _____ No ☒

(NOTE: Right-of-way monumenting will necessitate special programming.)

Remarks re Section III: (Note: Projects for which Preliminary Survey Plans and Estimates only are requested must be constructed within a five-year period, or all funds expended other than County funds must be refunded to State.)

IV. RIGHT-OF-WAY & UTILITIES DATA

1. What is width of existing right-of-way? Maximum 60' Minimum _____
2. Is any additional right-of-way needed? Yes _____ No ☒ (If answer is Yes, a hearing must be offered)
3. Will County acquire r/w and have State review negotiations? Yes _____ No _____
4. Should State negotiate & acquire right-of-way in behalf of County?
Yes _____ No _____
5. Should State prepare options? Yes _____ No _____
6. Should material source site be included in right-of-way descriptions?
Yes _____ No _____
7. Is there any merchantable timber on right-of-way?
Yes _____ No ☒
8. Will timber be reserved for owner? Yes _____ No _____
If removed by County or individual, must be done prior advertisement for bids.
If removed by contractor for owner, the County must pay 100% removal costs or pay State value of timber.
9. Will timber become property of contractor? Yes _____ No _____
10. Is a hearing necessary? Yes _____ No ☒
(NOTE: If right-of-way is procured, if function of roadway is changed, an opportunity for a hearing must be afforded.)
11. Are there any utilities (electric, water, gas, sewer, etc.,) on private land? Yes ☒ No _____
If yes, give type and name of utility company: _____
12. Are there any utilities (electric, water, gas, sewer, etc.) on existing right-of-way? Yes ☒ No _____
If yes, give type and name of utility company: _____
13. Are utilities on existing right-of-way by permit ☒ or by franchise _____
(NOTE: County must move all utilities on present right-of-way.)
14. Are there any irrigation facilities: Yes _____ No ☒
If yes, give name of irrigation company or district _____
and dates between which water can be turned off: From _____
To _____
15. Are there any railroad crossings? Yes ☒ No _____
16. Name of Railroad Clinton Northern

17. Number of tracks: Mainline ☒ Siding _____ Total _____
18. Sight Distance: _____ (Left) _____ (Right)
19. Number of Trains: Passenger _____ Speed _____
Freight 2 Speed _____
20. Angle of Intersection: 90°
21. Type of Existing Crossing: Grade _____
Overcrossing ☒
Undercrossing _____
22. Existing Protection:
Advance warning signs _____ Automatic flashing _____ Stop signs _____
Crossbucks _____ Automatic bell _____ Gates _____
23. Proposed Protection: _____
24. Are there to be stopping lanes for buses and trucks, etc.
Yes _____ No ☒
25. Will railroad crossing be altered: Yes ☒ No _____
If yes, specify: _____
26. Traffic Control Signing:
To be part of project? Yes ☒ No _____
By County? Yes _____ No _____
By State at County expense? Yes _____ No _____
(NOTE: These signs must be in place prior to acceptance.)
27. Striping:
To be part of project? Yes _____ No ☒
By County? Yes _____ No _____
By State at County expense? Yes _____ No _____
28. Does County wish State to prepare P.U.C. hearing data? Yes ☒ No _____
29. Will P.U.C. application be made by State ☒ or County _____?
(NOTE: County must plead or argue its own case at all P.U.C. hearings.)
30. Will there be any displaced persons from farms, homes, or business
requiring relocation assistance? Yes _____ No ☒
(NOTE: No property owner shall be required to move from his home, farm,
or business without at least 90 days' written notice prior to
the intended vacation date.)

Remarks re Section IV _____

V. MATERIAL SOURCES DATA

1. Gravel _____ Quarry _____ Cinders ☒ _____
2. Owner: County _____ State _____ Private _____ Other USFS
3. Location: HEBERT LUTTE Section 3 Township T20 Range R11 W.M.
4. If County lease, what are royalty payments? NONE
5. Materials furnished by County: Borrow ☒ Select Topping _____
Base Course ☒ Level Course _____ Mineral Aggregates _____
Location _____
Miscellaneous Items _____

Remarks re Section V _____

VI. FINANCIAL DATA

1. Estimated Cost: \$ 150,000.00
2. Available FAS Funds \$ _____
3. Does County wish advancement of future Federal funds? Yes ☒ No _____
Amount _____
4. Date match money is available 7-25
5. Will there be any 100% County money? Yes _____ No _____
6. Maximum amount of 100% County money available: \$ _____
7. Date County requests letting: 7-26-74

Remarks re Section VI _____

UNUSUAL OR COMPLICATED CIRCUMSTANCES: _____

This application is the express desire of the County.

This application is not complete without an attached exhibit showing location of project.

Robert H. Ponce
O.S.H.D. Field Engineer

Date 8-2-74

By Albert A. Young
County Judge or Comm. Chairman



By W. W. Reden
County Commissioner

By 3 D. ...
County Commissioner

By Charles T. ...
County Engineer or Roadmaster

County Neochrist
Date 7-26-74

TYPICAL SECTION



Curbs:

- Type "C" ☐
- Curb & Gutter ☐
- Other ☐



8310 Slater Cr.-Mystic Cr. Sec. 1975
of Coos Bay-Roseburg Hwy.
(Grading, paving & structures) #3

8310

35

ROAD DESIGN SECTION 378-6558

ROW 3:1

J. B. Boyd, Manager
Right of Way Section

February 15, 1983

J. H. Versteeg
Road Design Engineer

File 53265
Slater Creek-Mystic Creek Section
Coos Bay-Roseburg Highway
Douglas County

Attached is a description (1 file), an authorization and right of way prints covering right of way required for the subject maintenance project.

By:

W. H. Wakerlig
R/W Descriptions Supervisor

WHW:rlr
Attachments

Versteeg	RECEIVED	Do Not File
Anderson	FEB 16 1983	Return To
Adams		Bring To
Olson		Action
Sullivan		
Terpin		
Trout		
Wakerlig	ROAD DESIGN SECTION	

8310 U. S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION 121 - 13 - 82 LETTER OF APPROVAL AND/OR AUTHORIZATION		1. FEDERAL-AID PROJECT NO. RF-DP-29(26) 2. STATE PROJECT NO. See below 2A. COUNTY NAME Douglas
3. FROM Dale E. Wilken, Division Administrator FHWA - Oregon Division	4. PROGRAM NO. 5. ITEM NO. RF-63 & 64	
6. TO Mr. H. S. Coulter State Highway Engineer State of Oregon Salem, Oregon		
7. DATE AUTHORIZATION EFFECTIVE 5/1/82	8. FEDERAL ROUTE NUMBER Primary 14	9. STATE ROUTE NUMBER Primary 26
10. GENERAL LOCATION: Slater Creek - Mystic Creek		
11. GENERAL DESCRIPTION OF WORK Install and monitor slope indicator tubes at various slides on project		
12. YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW ☐ PRELIMINARY ENGINEERING TO DETERMINE LOCATION ONLY ☐ PRELIMINARY ENGINEERING FOR CONTRACT PLAN PREPARATION ☐ ACQUISITION OF RIGHT-OF-WAY ☐ CONSTRUCTION - ADVERTISE FOR RECEIPT OF BIDS ☒ CONSTRUCTION PROCEED ON ~~AN AGREEMENT~~ FORCE ACCOUNT BASIS ☐ OTHER (Specify)		
13. REMARKS Contingent upon modification of project agreement if additional funds are required, I approve the advance authorization date of 5/1/82 as requested in Mr. Keasey's letter of 11/24/82 as being in the public interest for the use of State Forces to proceed with the above work. State Force Order No. 8 Supplemental #2 is approved for a TEC of : \$185,000 Federal Funds \$158,730. (Note - SFO #8 TEC \$ 15,000 SFO #8 Supp. #1 TEC 20,000 SFO #8 Supp. #2 TEC 185,000 <u>\$220,000</u>)		
14. DATE 12/13/82	15. SIGNATURE OF APPROVING OFFICIAL 	16. TITLE for Division Administrator

RECEIVED STATE HWY ENGR	
DEC 20 '82	
REFER TO <i>Misc</i>	
FOR	
Info	Intec
R/D	D/R
Sign	Act
File	

8310
ROAD DESIGN SECTION 378-6558

DES 16

A. E. Shirley, Jr.
Region III Engineer, ROSEBURG

September 3, 1982

W. H. Wakerlig
Right of Way Descriptions Supervisor

Slater Cr.-Myatic Cr. Section.
Coos Bay-Roseburg Highway
Douglas County

Versteeg	_____	RECEIVED	_____
Anderson	_____		_____
Adams	_____		_____
Oison	_____		Do Not File ☐
Sullivan	_____		Return To _____
Terpin	_____		Bring In _____
Trout	_____	ROAD DESIGN SECTION	Action _____
Wakerlig	_____		_____

We are forwarding herewith two reproducible maps (9B-13-5 and 9B-13-6) covering the subject survey for your verification, narrative, professional seal, signature and submittal to the county per ORS 209.250.

The narrative shall explain the purpose of the survey, the basis on which lines were established and which found monuments and deed elements controlled the lines established or reestablished.

If, the narrative is a separate document, the narrative and the map should be referenced to each other and the narrative should contain additional information as follows:

1. Location of survey by $\frac{1}{4}$ Section, Donation Land Claim, Township and Range.
2. Date of Survey.
3. Surveyor's Seal.
4. Surveyor's business name and address.

By:

Arthur L. Dean
Sr. Design Draftsman

ALD:rlr
Attachment (2 Maps)



STATE OF OREGON
HIGHWAY DIVISION

INTE OFFICE MEMO
PRO 6-2

TO: Vern E. Skoog
Highway Controller

FROM: D. E. Swan
Program Control Engineer

SUBJECT: Final Voucher Submission
Project No. DP-RF-F-29(26)
Slater Cr.-Mystic Cr. Sec.
Douglas County

DATE: August 11, 1982

I request upon preparation of the final voucher on the subject project that appropriation code 106 and 073 Federal funds set up on the project be fully utilized and any decrease, or if necessary, any increase be financed from the appropriation code 010 funds.

CL:pf

cc: Shirley Williams, FHWA
General Files



Contains
Recycled
Materials

01-125-1307

GP-75603-125

9-10-11

REPORT OF SETTLEMENT OR DISPOSITION OF CASES OTHER THAN CONDEMNATION

1.

To be submitted to Commission: _____ Approved by Commission: _____

Name of Case: Roy E. Ladd v. State **County:** Marion

Cause of Action: Contract action for alleged breach of contract

Demands of Plaintiff: \$20,765.56

Settlement: \$5,000 lump sum including interest

REMARKS: SEE ATTACHED

75/ Leslie C. Hampton

Signature

Roy E. Ladd v. State (DOT)
Marion County Case No. 120-293 (L-7880)
Slater Creek - Mystic Creek Section
Contract No. 8310

JUSTIFICATION OF SETTLEMENT

Background

The above mentioned case involved a \$20,765.56 claim by the general contractor arising from performance of the above mentioned contract. In actuality, the case was being pursued on behalf of the paving sub-contractor, Roseburg Paving, Inc. We have settled the case for a lump sum payment of \$5,000.00, including interest.

This project was awarded on October 29, 1975, with 500 calendar work days allowed for completion. Calendar work day count began on November 11, 1975, and the anticipated completion date at that time was October 1, 1977. Three time extensions were granted for a total of 183½ calendar days. In addition, time was further extended by 112 calendar work days by "stop work" orders to accommodate holiday traffic and to allow drying of certain material so that the work could be completed without damage to the water quality of the Coquille River due to high water and wet conditions at the time.

The bulk of the delay was related to a number of slides that occurred on the project. There was also adverse weather conditions during much of the job. The contract plans provided for metal bin walls at points on the job. Through price agreement reinforced earth walls were substituted for the bin walls. Also because of the slides, a substantial footage of reinforced earth walls were added to the job. Moreover, the quantity of asphaltic concrete overran. (30,800 tons contracted) (34,088 tons laid down). Another cause of delay was the necessity to relocate a state designated waste area after substantial filling because of slide conditions.

The final expiration of contract time was October 16, 1978, one full construction season beyond the time originally contemplated. There is no doubt but that the paving sub-contractor was held up for that one construction season. Moreover, the \$20,765.56 claim is straightforward. The Construction Division reviewed the claim. The backup material demonstrated that the claimed increased labor costs and increased material costs were incurred because the bulk of the paving work was completed in the 1978 season rather than the 1977 season.

The State's Defenses

We originally were of the opinion that the contractor had not timely notified the state of its claim for extra costs in the paving work. However, during our investigation of this claim we uncovered a notice letter dated May 10, 1978, from Roy E. Ladd, Inc.'s project engineer to resident engineer Alfred W. Bates. There is now no question but that the May 10, 1978 letter complied with the notice provisions of the contract.

Mr. Bates has retired from state service. Late last year he had a massive heart attack and has had two or three relapses since that date. Mr. Bates is unavailable as a witness or to consult with us on this case.

The more difficult question is whether or not the "no damage for delay" clauses of the contract precludes this claim. Under Section 108.09 of the contract, the contractor is limited to adjustment of contract time for delays in the completion of the project arising from causes beyond the control of the contractor. That section provides that the contractor is not entitled to collect or recover damages. There is a similar provision in Section 108.07(c) relating to suspensions of the work.

There is a good annotation in 74 ALR 3d 187 entitled "Validity and Construction of 'No Damage Clauses With Respect to Delay in Building or Construction Contracts'." The annotation points out the prevailing rule that "no damage clauses" will be enforced in appropriate circumstances. However, the annotation points out that the courts give only a restrained approval to such provisions because of the harshness of literal application. The courts will construe the clauses strictly against the owner or contractee who generally is the drafter of the provision.

It is also well established that there are exceptions to the rule that a "no damage" clause will preclude actions by a contractor against the contractee for damages for delay for which the contractee would otherwise be liable. Whether or not a particular "no damage for delay clause" does or does not preclude the recovery of damages for delay in a particular case depends upon the terms of the particular contract provisions, the objectives of the parties, the nature of the default or cause of the delay and the various other circumstances of the individual case.

I found two pertinent Oregon cases. A federal case NE Clackamas County Electric Co-op, Inc. v. Continental Casualty Co., 221 F2d 329 (Applying Oregon law) held that the "no damage" clause did not apply where the contractee breached its contract without justification. The other Oregon case, Manerude v. Eugene, 62 Or 196, 124 P 662 (1912) held that a provision in the contract for the construction of a canal for a city power plant providing that the contractor should not be entitled to damages

on account of delay effectively precluded recovery of damages for mere delay allegedly caused by the city's failure to timely acquire the right of way. Neither Oregon case specifically answers our problem here. There are numerous cases discussed in the above cited ALR annotation.

There are several exceptions to the enforceability of "no damage for delay clauses." These exceptions include delays that are outside the terms of the clause, delays which were not contemplated by the parties at the time of entering into the agreement, delays of unreasonable duration, delays arising from the wrongful conduct of the owner including direct or active interference by the contractee, delays caused by a breach of contract by the contractee and miscellaneous.

We are particularly concerned with whether or not the delay to the paving was unreasonable in duration. In my opinion there is a jury question as to whether a full one year delay was unreasonable in duration. We have arguments that the delays primarily were caused by factors beyond the control of either party, particularly the slide and weather conditions. On the other hand, the contractor would argue that the total effect of the delays from all causes, to some extent caused by the state (The moving of the waste material area and the overrun in paving quantities) amounted to an unreasonable delay. We could argue that at this particular location a reasonable contractor should anticipate that a two year contract could become a three year contract because of field conditions. The trial court could not rule as a matter of law that the delay was or was not unreasonable. Therefore, it would be a factual question for the jury to determine.

In my opinion, there is a substantial possibility that the jury would rule for the contractor. In that event, the verdict would probably be the full amount of the contractor's claim because we have verified his calculations. The risk of such a verdict justifies the \$5,000.00 settlement under these circumstances.

We also have a serious practical problem because of the unavailability of Resident Engineer Alfred Bates to consult in the defense or testify in this case. Mr. Bates was a veteran resident who personally handled most of the relations with the contractor. Bobby Johnson who was the Assistant Resident Engineer was on this job only a portion of the time. This was a complicated construction project and there were numerous changes and price agreements. To prevail, we would have to litigate all the contract features and changes in order to put the delay in prospective. The absence of Mr. Bates makes that very difficult.

There is another very practical consideration. We have a \$5,000.00 settlement. It would probably cost more than \$5,000.00 to litigate this case. Our staff witness costs, together with the state's legal fees and other trial expenses including added discovery procedures and depositions could easily exceed that amount. Another factor is interest. The legal rate of interest is 9% at the current time. Any judgment for the contractor would carry at least two years interest.

Summary and Conclusion

In my opinion the \$5,000.00 settlement is a favorable one which was recommended by Mr. C. B. Jackmond, Contract Administration Engineer, and the undersigned. Mr. H. S. Coulter, Highway Engineer, approved it. This is not a good case to test the state's "no damage for delay clause" because the duration of the delay is borderline, if not unreasonable. Moreover, the Resident Engineer is not available to testify. As mentioned above, trial is not economically practical in view of the settlement amount.

/s/ Leslie B. Hampton

Leslie B. Hampton

LBH:mj
9/10/81 - III

LETTER OF APPROVAL AND/OR AUTHORIZATION

FEDERAL AID PROJECT NO.

RF 7-29(26)

STATE PROJECT NO.

FROM:

G. L. Green, Division Administrator
FHWA - Oregon Division

PROGRAM NO.

ITEM NO.

RF- 63 & 64

See below

COUNTY NAME

Douglas

PROGRAM STAGE (Check)

1.

2.

TO:

Mr. H. S. Coulter
State Highway Engineer
Oregon State Highway Division
Salem, OregonRECEIVED
STATE HWY ENGR

OCT 2 - '80

REFER TO

Machung

FOR

DATE PS&E APPROVED

10-1-75

DATE AUTHORIZATION
EFFECTIVE

7-9-80

FEDERAL ROUTE NUMBER

Primary 14

STATE ROUTE NUMBER

Primary 26

GENERAL LOCATION:

Slater Creek - Mystic Creek

GENERAL DESCRIPTION OF WORK:

Contractors Claim

YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW

PRELIMINARY ENGINEERING TO DETERMINE

☐ LOCATION ONLY

PRELIMINARY ENGINEERING FOR SURVEY AND PLAN

☐ PREPARATION☒ OTHER (Specify) See below☐ ACQUISITION OF RIGHT-OF-WAY

CONSTRUCTION - ADVERTISE FOR RECEIPT

☐ OF BIDS☐ CONSTRUCTION - PROCEED ON AN AGREED
PRICE AND/OR FORCE ACCOUNT BASIS

REMARKS

As requested in Mr. Keasey's letter of 9-10-80, this will confirm the advance approval date of 7-9-80 as notice for contractor's claim and authorization to proceed with legal expense at a TEC of \$8,000 - Federal funds \$7,050. Reimbursement will be made under the provisions of FHPM 1-4-2 subsection 4, dated 11-14-79.

DATE

9-3-80

SIGNATURE OF APPROVING OFFICIAL

G. L. Green

TITLE

for Division Administrator

FORM PR-1240
(REV. 8-70)EXISTING STOCKS OF FORM PR-1240 (REV. 6-68)
WILL BE USED

DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

THE OREGON DIVISION - SALEM
UNITED STATES GOVERNMENT

Subject: Modification of Federal-aid Project
Agreement Project 2F-DP-F-29(26)

memorandum

Date: June 12, 1980

From: G. L. Green, Division Administrator

Reply to
Attn. of: HAM-OR/

To: Mr. H. S. Coulter, State Highway Engineer
Oregon State Highway Division

As discussed with Mr. Cliff Laux on June 12, the attached Project Agreement Modifications are returned not approved. We have been advised by our Washington, D. C. Office that the lapsed appropriation code 012 Primary Funds cannot be utilized in the manner proposed.

The two underlying reasons are as set forth in our June 2, 1980 letter as follows:

1. The modification must be due to the need to cover the cost of normal project or contract overruns.
2. Unobligated balances and/or withdrawn amounts may not be transferred between apportionments. Our Washington Office advises that the subject modification proposal involves two Primary Fund category apportionments. Appropriation Code 010, Consolidated Primary, which was authorized by the 1976 Highway Act, and, Appropriation Code 012, Primary, which was authorized some years prior to the 1976 Act.

We are also returning the Project Agreement Modification for Project F-331(4).

G. L. Green
G. L. Green

Attachments
Mod of Fed-aid Proj Agrmt
Rev. Proj Agreement Est.

6/16
cyg

RECEIVED STATE HWY ENGR						
JUN 13 '80						
REFER TO <i>W. H. H. H.</i> FOR						
Info	Inves	R/D	D/R	Sign	Act	File

R

TO BE COMPLETED BY FHWA	U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION	State <u>Oregon</u>
MONTHLY TRANSACTION NUMBER		County <u>Douglas</u>
PROJECT REPORT NUMBER		Project Number <u>RF-DP-F-29(26)</u>
MODIFICATION NUMBER <u>4</u>		
MODIFICATION OF FEDERAL-AID PROJECT AGREEMENT		

The Project Agreement for the above-referenced project entered into between the undersigned parties and executed by the Division Administrator on November 11, 19 75, is hereby modified as follows:

	Former amount	Revised amount
Estimated total cost of project	\$ 9,448,605.00	\$ 9,448,605.00
	<u>2,462,577.00 DP</u>	<u>2,462,577.00 DP</u>
Federal funds	\$ 3,406,331.68 RF	\$ 3,031,555.41 RF
	<u>1,518,955.32 F</u>	<u>1,893,731.59 F</u>
Other revisions		

This modification is made for the following reasons:

To decrease rural primary funds appn code 073 and delete consolidated primary funds appn code 010 to utilize balance in primary funds appn code 012 in the amount of \$1,893,731.59 which is subject to lapse.

All other terms and conditions of the Project Agreement will remain in full force and effect. This modification is effective as of the 11th day of June, 19 80.

OREGON STATE HIGHWAY DIVISION
(Official name of Highway Agency)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By [Signature]
Asst. State Hwy. Engineer
(Title)

By _____
(Division Administrator)

For: G.L. Green

☒ For: H.S. Coulter
State Highway Engineer
(Title)

By _____
(Title)

Oregon State Highway Division
Salem, Oregon June 5, 1980

Federal Aid Project
No. RF-DP-F-29 (26)

Slater Creek-Mystic Creek Section
Coos Bay-Roseburg Highway
Douglas County

REVISED PROJECT AGREEMENT ESTIMATE

Type Code 6204

Roadway (Sta. 1246+00 to Sta. 1482+08.28)

Total for Roadway same as previous estimate 11-30-78 \$8,622,332.00

Total for Structures same as previous estimate 12-29-77 \$ 826,273.00

Length of Roadway - - - - - 4.570 miles
Length of Structures - - - - - 0.101 miles
Total Length- - - - - 4.671 miles
Cost of Roadway per mile \$1,886,724.73

SUMMARY OF FUNDS

Description	Appn Code	Total Cost	Federal Funds	State Funds
Roadway (EGC Funds)G-1	106	\$3,149,479.00	\$2,462,577.00	\$ 686,902.00
Roadway (RF Funds)G-2	073	3,050,892.00	2,385,493.41	665,398.59
Roadway (F Funds)G-3	012	2,421,961.00	1,893,731.59	528,229.41
Structure (RF Funds)G-2	073	<u>826,273.00</u>	<u>646,062.00</u>	<u>180,211.00</u>
TOTAL		\$9,448,605.00	\$7,387,864.00	\$ 2,060,741.00

Group 1-43%
Group 2-57%
Contract No. 8310
Prefix No. 10-1059

TO BE COMPLETED BY FHWA	U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION	State
MONTHLY TRANSACTION NUMBER		Oregon
PROJECT REPORT NUMBER		County
MODIFICATION NUMBER		Project Number
6	MODIFICATION OF FEDERAL-AID PROJECT AGREEMENT	Lane F-331(4)

The Project Agreement for the above-referenced project entered into between the undersigned parties and executed by the Division Administrator on July 13, 1971, is hereby modified as follows:

	Former amount	Revised amount
Estimated total cost of project	\$ 2,981,890.00	\$ ---
Federal funds	\$ 1,893,493.31	\$ ---
Other revisions		

This modification is made for the following reasons:

To withdraw the project and utilize the funds released for joint financing the construction on Project RF-DP-F-29(26).

All other terms and conditions of the Project Agreement will remain in full force and effect. This modification is effective as of the 11th day of June, 1980.

OREGON STATE HIGHWAY DIVISION

(Official name of Highway Agency)

By

[Signature]

Asst. State Hwy. Engineer

(Title)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By

(Division Administrator)

For: G.L. Green

XXR For: H.S. Coulter

State Highway Engineer

(Title)

By

(Title)

U. S. DEPARTMENT OF TRANSPORTATION - FEDERAL HIGHWAY ADMINISTRATION		FEDERAL AID PROJECT NO. RF-DP-F-29(26)															
LETTER OF APPROVAL AND/OR AUTHORIZATION <i>6-10-80</i>		STATE PROJECT NO. See below															
FROM: G. L. Green, Division Administrator FHWA - Oregon Division	PROGRAM NO.	COUNTY NAME Douglas															
	ITEM NO. RF-63 & 64	PROGRAM STAGE (Check) ☐ 1. ☐ 2.															
TO: Mr. H. S. Coulter State Highway Engineer State of Oregon Salem, Oregon		RECEIVED STATE HWY ENGR JUN 11 '80 REFER TO <i>Machine</i> FOR <table border="1" style="width: 100%; text-align: center; font-size: small;"> <tr> <td>Info</td><td>Inves</td><td>R/D</td><td>D/R</td><td>Sup</td><td>Ad</td><td>File</td> </tr> <tr> <td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td> </tr> </table>		Info	Inves	R/D	D/R	Sup	Ad	File							
Info	Inves	R/D	D/R	Sup	Ad	File											
DATE PS&E APPROVED	DATE AUTHORIZATION EFFECTIVE 6/10/80	FEDERAL ROUTE NUMBER Primary 14															
		STATE ROUTE NUMBER Primary 35															
GENERAL LOCATION: Slater Creek - Mystic Creek																	
GENERAL DESCRIPTION OF WORK: Program Change																	
YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW																	
<table style="width: 100%;"> <tr> <td style="width: 50%; vertical-align: top;"> PRELIMINARY ENGINEERING TO DETERMINE ☐ LOCATION ONLY PRELIMINARY ENGINEERING FOR SURVEY AND PLAN ☐ PREPARATION ☒ OTHER (Specify) Program Change See Below </td> <td style="width: 50%; vertical-align: top;"> ☐ ACQUISITION OF RIGHT-OF-WAY CONSTRUCTION - ADVERTISE FOR RECEIPT ☐ OF BIDS ☐ CONSTRUCTION - PROCEED ON AN AGREED PRICE AND/OR FORCE ACCOUNT BASIS </td> </tr> </table>				PRELIMINARY ENGINEERING TO DETERMINE ☐ LOCATION ONLY PRELIMINARY ENGINEERING FOR SURVEY AND PLAN ☐ PREPARATION ☒ OTHER (Specify) Program Change See Below	☐ ACQUISITION OF RIGHT-OF-WAY CONSTRUCTION - ADVERTISE FOR RECEIPT ☐ OF BIDS ☐ CONSTRUCTION - PROCEED ON AN AGREED PRICE AND/OR FORCE ACCOUNT BASIS												
PRELIMINARY ENGINEERING TO DETERMINE ☐ LOCATION ONLY PRELIMINARY ENGINEERING FOR SURVEY AND PLAN ☐ PREPARATION ☒ OTHER (Specify) Program Change See Below	☐ ACQUISITION OF RIGHT-OF-WAY CONSTRUCTION - ADVERTISE FOR RECEIPT ☐ OF BIDS ☐ CONSTRUCTION - PROCEED ON AN AGREED PRICE AND/OR FORCE ACCOUNT BASIS																
REMARKS As requested in Mr. Swan's letter of 6/5/80 I approve the program change adding appropriation code 012 and <u>deleting</u> appropriation code 010. (Appropriation code 012 \$1,893,493.31 Federal Funds from project F-331(4))																	
DATE 6/10/80	SIGNATURE OF APPROVING OFFICIAL <i>G. K. Hansen</i>		TITLE for Division Administrator														

8310

ATTORNEY GENERAL



DEPARTMENT OF JUSTICE

TRIAL DIVISION

~~XXXXXXXXXXXX~~

Salem, Oregon 97310

Telephone: (503) 378-6313

113 Transportation Building

April 28, 1980

Mr. John Spencer Stewart
Attorney at Law
Suite 800
610 SW Alder Street
Portland, OR 97205

RECEIVED STATE HWY ENGR						
APR 28 '80						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	F#

RE: Contractors Claim
Slater Creek - Mystic Creek Section - Ladd Bros.
& Roseburg Paving, Inc.

Dear John:

In reply to your letter of April 8, 1980, please be advised that if you wish to discuss the claim of the subcontractor, Roseburg Paving with myself and representatives of the Highway Division we would be most happy to discuss the matter with you and your client. It is our contention that there were no changes in the work that Roseburg Paving, Inc. was required to do and therefore the provisions of Section 104 of the Standard Specifications would not apply and the provisions of 108.09 would apply specifically the last paragraph which provides "it is understood and agreed that an adjustment of contract time is herein provided shall be the contractor's sole remedy for any delay in completion of a project arising from cases beyond control of the contractor, and that in no event shall the contractor be entitled to collect or recover any damages, loss or expense incurred by reason of such delay."

As stated above, in an effort to satisfy you and your client that we have properly analyzed the claim we would be happy to meet with you in Salem and discuss all ramifications of the claim.

Sincerely yours,

Jack L. Sollis
Assistant Attorney General & Counsel

JLS:sjb

cc: Bryan Jackmond
bc: ☒ H. S. Coulter
Jim Gix

LAW OFFICES OF
DONALD J. MILLER
411 BOREL AVENUE, SUITE 303
P.O. BOX 474
SAN MATEO, CALIFORNIA 94402
(415) 341-8471

January 2, 1980

The Travelers Indemnity Company
550 California Street
San Francisco, California 94104

Attention: Richard W. Campbell

Roy E. Ladd, Inc.,
P. O. Box 756
Redding, California 96001

Re: ODOT Contract # 8310
Slater Creek-Mystic Creek Section
Coos Bay - Roseburg Highway
Bond # 409 B8447
Our Demand For Payment In Full of \$8,568.00
By February 1, 1980.

1-4-80
*Letter forwarded
to J. H. Baxter
1700 South El Camino
Real
San Mateo, CA
94402*

(Hm)

Gentlemen:

Please be advised that this office represents J. H. Baxter and Co., the supplier of pentachlorophenol treated guardrail posts in the above referenced matter, for a purchase price of \$8,568.00.

Our research discloses that said guardrails were supplied to Apex Fence Company, the subcontractor of Roy E. Ladd, Inc., on or about September 1, 1978. Although a notice of claim was filed with the Secretary of the State of Oregon in a timely fashion pursuant to ORS §§279.526 and 279.528 and numerous written demands for payment have been made by J. H. Baxter and Co., no payment or affirmative response has been received to date.


This letter shall serve as final demand, prior to filing suit on the above referenced bond, for payment in full of the claim of J. H. Baxter and Co., for \$8,568.00. Payment must be received on or before February 1, 1980, or this office will be required to proceed with litigation for recovery of said sum, interest thereon, and costs of suit.

Very truly yours,

DONALD J. MILLER

HGT:pb

cc: J. H. Baxter & Co.,





STATE OF OREGON

Highway Construction

DEPT

378-6318

TELEPHONE

INTEROFFICE MEMO

FILE: CON 5 #8310

TO: MEMO TO FILES

DATE: September 26, 1979

FROM: M. D. Glenn
Quality Control EngineerSUBJECT: Slater Creek-Mystic Creek
FAP No. RF-DP-29(26)
Contract No. 8310
Recomputed Price Adjustment for
Non-Spec. A.C. MixturesNOTED
H. S. COULTER

The price adjustment for non-spec. Class "C" and Modified Class "C" mixtures has been recomputed in accordance with our March 1978 agreement with the FHWA:

<u>Bid Item</u>	<u>Amount P.A. #46</u>	<u>Recomputed Amount</u>
#26 - Class "C" Modified A.C. Mix	\$ 281.88	\$ 315.70
P.A. #21 - Class "C" A.C. Mix	2,516.72	3,946.00
Totals	\$2,798.60	\$4,261.70

The difference in amounts is \$1,463.10. The amount to be credited to the project on a nonparticipating basis is \$731.55.

MDG:fr

Att.

cc: H. S. Coulter
FHWA/Att.
James Gix
Bob Church/Att.
John Jenkins
Jim Kinns - Accounting
Test File

RECEIVED STATE HWY ENGR						
SEP 27 '79						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File




Department of Transportation

TRANSPORTATION BUILDING, SALEM, OREGON 97310

September 12, 1979

J. H. Baxter & Co.
1700 South El Camino Real
San Mateo, CA 94402

Attention: Beverly H. Schaedla



IN REPLY REFER TO
FILE NO.:

Gentlemen:

This will acknowledge your claim letter of September 5, 1979, advising us that Apex Fence Co., subcontractor to Roy E. Ladd, Inc., owes you \$8,568 for guardrail posts.

This appears to be in connection with the Roy E. Ladd, Inc. Contract No. 8310, Slater Creek-Mystic Creek Section, Coos Bay-Roseburg Highway in Douglas County.

The Travelers Indemnity Company furnished the bond on this contract. We will advise them of the receipt of your claim and will also forward it to the Secretary of State for filing.

This claim appears to be identical to the one in which you filed in November of 1978.

Please advise this office when your claim has been satisfied.

Sincerely,

C. W. Head

C. W. Head
COMMISSION SERVICES

NOTED ON CARD


9-19-79 kkr

CWA:kkkr

cc: Roy E. Ladd, Inc.
P. O. Box 756
Redding, CA 96001

The Travelers Indemnity Company
Surety Department
707 S.W. Washington Street
Portland, OR 97205

bc: ✓ Secretary of State - Please acknowledge receipt of the attached claim on the enclosed copy of this letter.





September 5, 1979

Department of Transportation
Transportation Building
Salem, Oregon 97310

Attention: C. W. Head
Commission Services

Reference: Contract No. 8310
Slater Creek-Mystic Creek
Section of the Coos Bay -
Roseburg Highway in Douglas County

Gentlemen:

We wish to advise that Apex Fence Co., sub-contractor to Roy E. Ladd, Inc., prime contractor on above job, owes the J. H. Baxter & Co. \$8,568.00 for supplying 8 x 8 guardrail posts required on this project.

The Travelers Indemnity Co., Portland, Oregon furnished the bond on this contract.

We would like to file claim at this time to protect us under the laws of the state of Oregon.

Very truly yours,

Beverly H. Schaedla
Beverly H. Schaedla
Southwest Sales

BHS/kar

WOOD PRESERVING

APEX FENCE CO.

Phone: 365-3316

CHAIN-LINK FENCING — GATES — RAILINGS
PLAYGROUND EQUIPMENT

2010 ALEXANDER AVE. — P. O. BOX 545 — ANDERSON, CALIFORNIA 96007

Contractors License No. 269127

August 23, 1979

Schools
Industrial
Residential

Roy E. Ladd, Inc.
P. O. Box 765
Redding, California 96001

Attention: Pete Oliver

RE: Apex Fence Co. Inc. - Notice of Unpaid Claim
J. H. Baxter & Co. Slater Creek-Mystic Creek
Project, Contract No. 8310
United Pacific Bond U-778778

Gentlemen:

In reference to above Project Claim please be advised that
dispute is between Apex Fence Co. Inc. and J. H. Baxter & Co.
and Apex Fence Co. has accepted defense of matter thru our
Attorneys, Robin & Meyer, Portland, Oregon.

Sincerely,

Author Dorris
Author Dorris, President

AD:hwp

occ: Oregon State Highway Dept. ✓
Robin & Meyer, Attorneys at Law

xc: Al Vohland
Cecil Head

RECEIVED
SEP 7 1979
CONSTRUCTION
BRANCH

NOTED
C. M. HEAD

8310

August 20, 1979

The Travelers Indemnity Company
Surety Department
707 S. W. Washington Street
Portland, OR 97205

Gentlemen:

Contract No. 8310 awarded to Roy E. Ladd, Inc., for work on the Slater Creek-Mystic Creek Section of the Coos Bay-Roseburg Highway in Douglas County was completed on October 21, 1978, and accepted by the State Highway Engineer on August 16, 1979.

Final payment in the amount of \$22,452.50 will be released to the contractor after August 27, 1979. The total contract amount is \$8,400,511.23 including \$452,288.06 for work performed under force account.

You have been advised previously that a claim has been filed with us against the performance bond on this contract.

Sincerely,

C. W. Head
COMMISSION SERVICES

klp

cc: Roy E. Ladd, Inc.
P. O. Box 736
Redding, CA 96001

bc: C. T. Keasey
Walt Hart
V. E. Skoog Attn: Dick Hacek
A. Shirley

83-10

TO BE COMPLETED BY FHWA
MONTHLY TRANSACTION NUMBER 7-46 + 7-47
PROJECT REPORT NUMBER
MODIFICATION NUMBER 3

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

MODIFICATION OF FEDERAL-AID
PROJECT AGREEMENT

Form Approved; O M B No. 04-R2089

State	Oregon
County	Douglas
Project Number	RF-DP-F-29(26)

The Project Agreement for the above-referenced project entered into between the undersigned parties
and executed by the Division Administrator on **November 11, 1975**
is hereby modified as follows:

	Former amount	Revised amount
Estimated total cost of project	\$ 9,448,605.00	\$ 9,448,605.00
Federal funds	DP-\$2,462,577.00	DP-\$2,462,577.00
	RF-\$3,320,528.00	RF-3,406,331.68
Other revisions	F-\$1,604,759.00	F-1,518,955.32

This modification is made for the following reasons:

To increase rural primary funds Appn Code 073 to utilize balance of funds
subject to lapse and decrease consolidated primary funds Appn. Code 010
in a like amount

All other terms and conditions of the Project Agreement will remain in full force and effect. This modi-

fication is effective as of the 29th day of June, 19 79

OREGON STATE HIGHWAY DIVISION
(Official name of Highway Agency)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By [Signature]

By [Signature]
(Division Administrator)

Asst. State Highway Engineer
(Title)

For: G. L. Green

☒ For: H. S. Coulter

State Highway Engineer
(Title)

By _____

(Title)

Oregon State Highway Division
Salem, Oregon June 28, 1979

Federal Aid Project
No. RF-DP-F-29 (26)

Slater Creek-Mystic Creek Section
Coos Bay-Roseburg Highway
Douglas County

Revised Project Agreement Estimate

Type Code 6204
Roadway (Sta. 1246+00 to Sta. 1482+08.28)

Total for Roadway same as previous estimate 11-30-78 \$ 8,622,332.00

Total for Structures same as previous estimate 12-29-77 \$ 826,273.00

Length of Roadway - - - - - 4.570 miles
Length of Structures- - - - - 0.101 miles
Total Length - - - - - 4.671 miles
Cost of Roadway per mile - - \$1,886,724.73

SUMMARY OF FUNDS

Description	<u>Total Cost</u>	<u>Federal Funds</u>	<u>State Funds</u>
Roadway (EGC Funds)G-1	\$ 3,149,479.00	\$ 2,462,577.00	\$ 686,902.00
Roadway (RF Funds)G-2	3,530,208.00	2,760,269.68	769,938.32
Roadway (F Funds)	1,942,645.00	1,518,955.32	423,689.68
Structure (RF Funds) G-2	826,273.00	646,062.00	180,211.00
TOTAL	\$ 9,448,605.00	\$ 7,387,864.00	\$ 2,060,741.00

Group 1 - 43%
Group 2 - 57%
Contract No. 8310
Prefix No. 10-1059

RHZ:fkC

DEPARTMENT OF JUSTICE

Jack Sollis
Assistant Attorney General & Counsel

DATE: May 2, 1979

FROM: Dale K. Hormann
Law Clerk

SUBJECT: Contractor's Claim No. 8310:
Slater Creek-Mystic Creek

APPROVED

Chief Counsel

Department of Transportation

RECEIVED STATE HWY ENGR	OCT 1 - '79	REFER TO	FOR	File
				Act
				Sign
				D/R
				R/D
				Info

You have asked that I do research on whether the recommendation by Mr. Jackmond, that the contractor's claim for "delay" costs be denied, was supported by case law authority. The basis of the claim by the contractor in this instance is that due to certain delays in the construction project, the construction was forced into running into another year, thereby involving inflationary price increases to materials, specifically paving items, and wages. On the whole, I believe that Mr. Jackmond's memo to the file of March 21, 1979 is accurate and correct.

The contractor, on behalf of the paving subcontractor, has made the claim for extra compensation under Section 104.02 of the Standard Specifications. He claims that there has been a change in the "Character of Work" due to the project delays. I have discussed the various project delays with Mr. Jackmond, and find that approximately half of the extra time allowed because of these delays was due to earth slides and added work made necessary because of these slides. There were 3 time extensions, totaling either 173 1/2 days as stated by telephone to me by Mr. Jackmond or 183 1/2 days as stated in his memo, each primarily due to situations which were unanticipated but became necessary as construction was occurring.

Project time was also further extended some 112 calendar days by "stopwork" orders. According to Mr. Jackmond 79 of these days, February 27, 1978 to May 19, 1978, were to allow for drying in order to complete the work without damage to the water quality of the Coquille River due to the high water and wet conditions prevalent at that period of time. It was felt that in order to keep the river from being polluted, it was best to suspend operations completely at that time and to allow a time extension. The majority of the rest of the days for "stopwork" orders were due to holiday traffic suspensions, where work was suspended for 3 or 4 day periods so as not to interfere with heavy holiday traffic. These times were spread throughout the 2 or 3 year completion period.

Section 104.02 of the Standards Specifications allows for compensation to the contractor under 109.04, and adjustment of contract time under 108.09, when the State requires additional work, requires an increase or decrease of material quantities, alters the detail of construction, varies the length of the project or makes any other changes or alterations as deemed necessary or desirable to satisfactorily complete the proposed construction. Section 109.04 states that:

"Unless changes and alterations in the plans, or quantities, or details of construction materially change the character of the work to be performed or

1	Keasy	RECEIVED	Richard
2	Jackmond		Berg
3	Hopkins		Innes
	Williams	MAY 4 1979	Wilmer
	Johnson		Gebauer
	Glenn		Church
		CONSTRUCTION	
		BRANCH	

the unit costs thereof, the contractor shall accept as payment in full, so far as contract items are concerned, payment at the same unit prices as are provided under the contract for the accepted quantities of the work done"

"If, however, the character of work or the unit costs thereof are materially changed, pursuant to Subsection 104.02, compensation for such work will be made on such basis as may have been agreed to in advance of the performance of the work, or in case no such basis has been previously agreed upon, then an allowance may be made, either for or against the contractor, in such amount as the engineer may determine to be fair and equitable." (Emphasis added).

It would seem, however, as stated by Mr. Jackmond in his memo, that Section 108.09 absolutely controls in the case of any "delay." The final paragraph of that section states that:

"It is understood and agreed that an adjustment of contract time as herein provided shall be the contractor's sole remedy for any delay in completion of the project arising from causes beyond the control of the contractor, and that in no event shall the contractor be entitled to collect or recover any damages, loss or expense incurred by reason of such delay."

Included in such causes beyond the control of the contractor is "performance of extra work" under subsection 104.04. It certainly appears that in this case there was "extra work" and not a change in the "character of the work."

Concerning suspension of the work, Section 108.07(c) appears to control. This section states that:

"The contractor's voluntary or involuntary suspension or slow down, with or without the approval of the engineer, and suspension of the work ordered by the engineer will not furnish grounds for claims by the contractor for damages, idle equipment or labor, or extra compensation. No allowance or compensation will be made on account of such suspensions of work except as provided above and as provided in subsections 108.08 and 108.09."

There was some concern that ORS 279.328 might control over section 108.07(c). ORS 279.328 provides that when work under the contract is suspended by an order of a public agency for any reasons to be considered in the public interest other than labor disputes or third party judicial proceedings, the contractor was entitled to a reasonable extension of the contract time and reasonable

compensation of all costs resulting from a suspension, plus a reasonable allowance for overhead with respects to such costs. A review of the legislative history of this act, however, clearly shows that this statute first of all, was to come into play only when the public body and the contractor had not previously contracted concerning such suspensions, and secondly, only when the suspension occurred because of a third party intervention protesting or challenging the project. See Minutes of House Judiciary Committee, June 11, 1973. See specifically, Exhibit D before the Senate Judiciary Committee which consists partially of a statement of the bill's intent by Mr. Jack Kalinoski of the Association of General Contractors, who was the sponsor of the bill.

Therefore, I agree with Mr. Jackmond, that Section 108.07(c) and 108.09 of the Standard Specifications control in this situation, and would deny any extra compensation to the subcontractor. As far as the case authority to back up this conclusion, there is an excellent annotation in 74 ALR 3d 187, entitled "Validity and Construction of "No Damage" Clause With Respect to Delay in Building or Construction Contract."

Specific case sites in support of upholding the "no damage" clauses can be found in the annotation, for the present, I would just like to set forth the general conclusion that was found in the annotation.

"Generally, it may be said that such a "no damage" provision, if it meets the ordinary rules governing the validity of contracts, is valid and enforceable and generally will be enforced according to its terms to preclude an action for damages for delay.

However, the courts give only a restrained approval of such a provision because of its harshness, and it is construed strictly against the owner or contractee who generally is the drafter of such provision. Also, the courts hold that broad language in such provisions, such as a provision relating to delays "from any cause whatsoever," will not be given a literal interpretation in all cases. Thus, it is well established, a part from a single jurisdiction, that there are certain exceptions to the rule that a "no damage" clause will preclude actions by a contractor against the contractee for damages for delay for which the contractee would otherwise be liable.

...

The "no damage" clause, typically contained in governmental contracts, is ordinarily subject to the same rules of construction as other contracts, including the rule that in the absence of fraud or mistake the contract made by the parties, however unduly burdensome it may prove in execution, must govern. Whether the "no damage" clause does or does not preclude the recovery of damages for delay in a particular case depends upon the terms of the particular contract provisions, the objectives of the parties, the nature of the default or cause of the delay, and the various other circumstances of the individual case."

L. Sollis

July 2, 1979

page 4

10

There are of course exceptions to the general rule that the contractor will be bound by the "no damage" clause. These exceptions include, of course, delays which are outside of the terms of the clause, delays which were not contemplated by the parties at the time of entering into their agreement, delays unreasonable duration, delays arising from the wrongful conduct of the owner or contractee, especially for fraud or bad faith, direct or active interference by the contractee, negligence on the part of the contractee, breach of certain obligations by the contractee of its contract period and inexcusable ignorance or incompetence on the part of the contractee's engineer. See, 74 ALR 3d 187, 213, Section 7. The federal case of NE Clackamas County Electric Co-op., Inc. v. Continental Casualty Co., 221 F 2d 329, (CA9 Or, 1955) (Applying Oregon Law) held that the "no damage" clause did not apply where the contractee breached its contract without justification. In the only other case I found which applied Oregon law to such clauses, Manerude v. Eugene, 62 Op 196, 124 P 662 (1912), it was held that a provision of a contract for the construction of a canal for a city power plant providing that the contractor should not be entitled to damages on account of delay, but should be entitled to extension of time, effectively precluded recovery of damages for mere delay alleged to have been caused by city's failure to secure the right of way.

Other section of the ALR article which are of particular interest include Section 14, Pg. 248, wherein it is stated that "delay due to adverse soil conditions may be within the operation of a "no damage" clause. And in Section 16, Pg. 249 it is stated that:

"Contracts which provide the work may be suspended by a designated officer if he deems it in the interest of the contractee so to do, and that in such case no claim for damages may be asserted, are effective to preclude an action for damages when invoked to cover situations which are properly within their terms. And in action for damages for delay due to a suspension of work order by the contractee may also be precluded by more general 'no damage' clauses."

In conclusion, it does indeed appear that the case law supports our position under the Standard Specifications. It appears that especially in contracts which have been entered into under competitive bidding laws, that it is particularly unwise to renegotiate the contract and allow for extra compensation in order to minimize a contractor's hardship. In fact, it is stated in 36 Op Atty Gen 1127, 1134 (1974) that State agencies may not, even voluntarily, renegotiate contracts in order to minimize a contractor's hardship. This Attorney General Opinion may also be of other interest since it is the only authority which ever cites or interprets ORS 279.328.

DKH:sjb

LETTER OF APPROVAL AND/OR AUTHORIZATION

FEDERAL AID PROJECT NO.

RF-DP-29(26)

STATE PROJECT NO.

See below

COUNTY NAME

Douglas

FROM:

G. L. Green, Division Administrator
Salem, Oregon

PROGRAM NO.

ITEM NO.

RF-63 & 64

PROGRAM STAGE

(Check)

☐ 1.☐ 2.

TO:

Mr. H. S. Coulter
State Highway Engineer, ODOT
Salem, OregonRECEIVED
STATE HWY ENGR

MAY 4 - '79

REFER TO

FOH

Info Inven R/D D/R S/SN Act File

DATE PS & E APPROVED

10-1-75

DATE AUTHORIZATION
EFFECTIVE

12-22-78

FEDERAL ROUTE NUMBER

Primary 14

STATE ROUTE NUMBER

Primary 35

GENERAL LOCATION:

Slater Creek - Mystic Creek

GENERAL DESCRIPTION OF WORK:

Plant tree seedlings and perform required establishment work.

YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW

PRELIMINARY ENGINEERING TO DETERMINE

☐ LOCATION ONLY

PRELIMINARY ENGINEERING FOR SURVEY AND PLAN

☐ PREPARATION☒ OTHER (Specify) See below☐ ACQUISITION OF RIGHT-OF-WAY

CONSTRUCTION - ADVERTISE FOR RECEIPT

☐ OF BIDS☒ CONSTRUCTION - PROCEED ON AN ORDER

FROM MONITOR FORCE ACCOUNT BASIS

REMARKS

My PR-1240 (Letter of approval and authority) with an authorization date of December 22, 1978 for Revised SFO #12 is withdrawn. You are now authorized to use the contract method under General Services Division for a portion of work previously approved under SFO #12 by State Forces. SFO #12 has now been revised to represent contract awarded to Richard Barnes for the planting of tree seedlings for \$3,300. State will furnish tree seedlings at a cost of \$1,900. State will also perform required establishment work at a cost of \$2,100. Total cost for Revised SFO #12 is \$7,300.

DATE

4-30-79

SIGNATURE OF APPROVING OFFICIAL

TITLE

for Division Administrator

8310

FORM 81-734-3030

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE: CON 5 #8310

Salem, Oregon
April 2, 1979

FROM: *O. B. Jackmond*
O. B. Jackmond
Contract Administration Engineer

SUBJECT: Subcontractor's Claim
Asphalt Paving Delay
Cost Escalation
Slater Cr.-Mystic Cr.
Contract No. 8310

TO: H. S. Coulter
State Highway Engineer

The contractor on the subject project, Roy E. Ladd, Inc., has submitted a claim on behalf of his paving subcontractor, Roseburg Paving Company. This is a claim for "damages due to delay" and in itself is the tip of a very sizable iceberg involving the validity and enforceability of the "no damages for delay" section of our current Standard Specifications. It may also involve an interpretation of Oregon Public Contracting statutes.

Enclosed is a copy of the contractor's and subcontractor's claim, a Memo to File by me evaluating the claim, and a copy of a Memorandum from Jack Sollis, Chief Counsel.

I recommend this claim be denied and Jack Sollis concurs with that recommendation. I further suggest that the denial be written by the Assistant State Highway Engineer for Construction and Materials in order to preserve the contractor's ability to appeal to the Claims Review Board.

OBJ:fr

Att.

RECEIVED	
STATE HWY ENGR	
APR 4 1979	
REFER TO	
Construction	
FILE	
1	2
3	4
5	6
7	8
9	10

4/6
orig
w/attach

Agree w/
recommendation
Believe reply should
give reasons and
don't encourage
claim Review Bd.

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE
Salem, Oregon
January 22, 1979

FILE:

FROM: *Lyle K. Watson*
Lyle K. Watson
Design Engineer Supervisor

SUBJECT: Slater Creek-Mystic Creek
Coos Bay-Roseburg Highway
Douglas County
Contract 8310

TO: Alfred Shirley, Jr.
Region 3 Engineer

1 Versteeg ✓	RECEIVED JAN 29 1979 ENGINEERING SECTION	Trout
2 Christensen		
George		
Olsen		Do Not File ☐
Terpin		Return To
Sullivan		Bring Up
Scott		Action
Anderson		

The final narrative report on the above project has been received and reviewed. Our only comment is that a more detailed narrative and documentation (pictures, sketches, plans, etc.) of the temporary erosion control measures used on this project would be beneficial to us in the development of erosion control measures for future construction projects.

The reinforced walls should be monitored for the next two years. Future use of this type of design will depend on how well they are performing. Any recommendations as to design, construction, maintenance, etc., should be furnished to the Final Design Engineer.

1-23-79

Lyle Watson -
Project pictures are still circulating around in the Constr. Section. We will send to Engr. Section prior to returning them to the resident engineer.
W. Richards
xc: Alfred Shirley

2 Keasey K	RECEIVED JAN 23 1979 CONSTRUCTION SECTION	Routing
Bond		Richards
Jackmond		Glenn
Hopkins		Berg
Johnsen		Church
Inloes		Gebauer
		Widmer

1-29-79

Project pictures sent to Watson this date. WR

LKW:ab
cc: C. T. Keasey

8310 5
December 14, 1978

United Pacific Insurance Company
P. O. Box 1216
Tacoma, WA 98401

Gentlemen:

The J. H. Baxter & Co. has asked us to mail to you the attached Notice of Claim which they have filed against the Roy E. Ladd, Inc., Contract No. 8310, for the Slater Creek-Mystic Creek Section of the Coos Bay-Roseburg Highway in Douglas County.

Very truly yours,

C. W. Head
COMMISSION SERVICES

CWH:dda
Attachments

bc J. H. Baxter & Co.
1700 South El Camino Real
San Mateo, CA 94402

Baxter

December 8, 1978

Department of Transportation
Transportation Building
Salem, Oregon 97310

Attn: C. W. Head
Commission Services

Re: OSHD Contr. #8310
Roy E. Ladd, Inc., General Contractor
Slater Creek Mystic Creek Section
of the Coos Bay-Roseburg Highway
Douglas County

8
9
10
15
32
62
38
00
00

Gentlemen:

We are in receipt of your letter dated November 30, 1978
acknowledging receipt of our Notice of Claim for guardrail
posts supplied to Apex Fence.

It is our understanding from talking with the general contractor,
Roy E. Ladd Inc., that the payment bond was secured by United
Pacific Insurance Company, P. O. Box 1216, Tacoma, WN 98401.

We would appreciate your sending notification of this claim to
the United Pacific Insurance Company also.

1s
.00
.00
.00
.00
.00

Thank you for this consideration.

Very truly yours,

Beverly H. Schaedla
B. H. Schaedla
Southwest Sales

BHS/kar

WOOD PRESERVING



NOTED
C. W. HEAD

8310

12 8 78

STATE COPY

TO BE COMPLETED BY FHWA MONTHLY TRANSACTION NUMBER 12-300 PROJECT REPORT NUMBER MODIFICATION NUMBER 2	U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION MODIFICATION OF FEDERAL-AID PROJECT AGREEMENT	Form Approved, O M B No. 04-R2089 State Oregon County Douglas Project Number RF-DP-F-29(26)
---	--	---

The Project Agreement for the above-referenced project entered into between the undersigned parties and executed by the Division Administrator on **November 11**, 19 **75**, is hereby modified as follows:

	Former amount	Revised amount
Estimated total cost of project	\$ 8,815,979	\$ 9,448,605
Federal funds	\$ 3,320,528 RF	\$ 3,320,528 RF
	\$ 2,462,577 DP	\$ 2,462,577 DP
Other revisions	\$ 1,110,107 F	\$ 1,604,759 F

This modification is made for the following reasons:

To include additional approved items

All other terms and conditions of the Project Agreement will remain in full force and effect. This modification is effective as of the 8th day of December, 19 78.

OREGON STATE HIGHWAY DIVISION
 (Official name of Highway Agency)

By Ed Thum

Technical Services Engineer
 (Title)

XX For: H. S. Coulter

State Highway Engineer
 (Title)

By _____

(Title)

U.S. DEPARTMENT OF TRANSPORTATION
 FEDERAL HIGHWAY ADMINISTRATION

By [Signature]
 (Division Administrator)

For: G. L. Green

Oregon State Highway Division
Salem, Oregon Nov. 30, 1978

Federal Aid Project
No. RF-DP-F-29(26)

Slater Creek Mistie Creek Section
Coos Bay-Roseburg Highway
Douglas County

Revised Project Agreement Estimate

Type Code 6204

Roadway (Sta. 1246 + 00 to Sta. 1482 + 08.28)

Subtotal on previous estimate of December 29, 1978

\$7,101,961.30

Additional Approved Items

PA 18 Flagmen

6,638.5 hrs.

16.558

\$ 109,920.28

414.5 hrs.

16.882

6,997.59

PA 18 Flagmen

15,000.0 hrs.

17.829

267,435.00

PA 18 Flagmen

24,221.8 Tons

10.25

248,273.45

PA 21 Class "C" AC Mix

Increase

\$ 632,626.32

Subtotal

7,734,587.62

Engineering

887,744.38

Total

\$8,622,332.00

Total for Structures same as previous estimate of 12-29-77

\$ 826,273.00

Length of Roadway 4.570 miles
Length of Structures 0.101 miles
Total Length 4.671 miles

Cost of Roadway per mile \$1,886,724.73

SUMMARY OF FUNDS

Description	Total Cost	Federal Funds	State Funds
Roadway (EGC Funds) G-1	\$3,149,479.00	\$2,462,577.00	\$ 686,902.00
Roadway (RF Funds) G-2	3,420,471.00	2,674,466.00	746,005.00
Roadway (F Funds)	2,052,382.00	1,604,759.00	447,623.00
Structure (RF Funds) G-2	826,273.00	646,062.00	180,211.00
TOTAL	\$9,448,605.00	\$7,387,864.00	\$2,060,741.00


Group 1 - 43%

Group 2 - 57%

Contract No. 8310

Prefix No. 10-1059

5305-8310





Department of Transportation

TRANSPORTATION BUILDING, SALEM, OREGON 97310

November 30, 1978

J. H. Baxter & Co.
1700 So. El Camino Real
San Mateo, CA 94402



Gentlemen:

This will acknowledge receipt of your Notice of Claim advising us that Apex Fence owes you for guardrail posts in the amount of \$8,568.

This appears to be in reference to the Roy E. Ladd, Inc., Contract No. 8310, Slater Creek Mystic Creek Section of the Coos Bay-Roseburg Highway in Douglas County.


The Travelers Indemnity Company furnished the bond on this contract. We will advise them of the receipt of your claim and we will also forward it to the Secretary of State for filing.

Please advise this office when this claim has been satisfied.

Very truly yours,

C. W. Head

C. W. Head
COMMISSION SERVICES



CWH:dda

cc The Travelers Indemnity Co.
Surety Department
707 S.W. Washington Street
Portland, OR 97205

Roy E. Ladd, Inc.
P. O. Box 756
Redding, CA 96001

bc Secretary of State

✓ Please acknowledge receipt of this attached claim on the enclosed copy of this letter.

NOTED
C. W. HEAD

NOTED ON CARD

12-6-78

NOTICE OF UNPAID CLAIM

(Oregon Public Works)

TO: Oregon State Highway Dept.
(Name of public body)
Contract Administration
(Address)
Salem, Oregon 79310

NOTICE IS HEREBY GIVEN that the undersigned has a claim in the amount of eight thousand
five-hundred sixty eight Dollars (\$ 8,568.) against the bond posted by Apex Fence, P.O.Box 545
(Name and address of contractor)

Anderson, CA 96007 as principal, and United Pacific Ins. Co.
(Name of bonding company)

as surety, for 8X8 Guardrail Posts
(Brief description of labor, services and/or materials on which claim based)

and against any amount yet unpaid to the above contractor or subcontractor by reason of his
contract with said public body for the above-described labor, services and/or materials.

Roy E. Ladd Inc. Prime Contractor
Contract No. 8310
Slater Creek - Mystic Creek
Douglas County


Dated this 21 day of Nov., 1978.

Name of Claimant firm J. H. Baxter & Co.

Address 1700 S. El Camino Real
San Mateo, CA 94402

Signature of owner or officer *W. Yuen*
W. Yuen

Title Treasurer



8211
November 3, 1978

Roy E. Ladd, Inc.
Post Office Box 756
Redding, CA 96001

Gentlemen:

Time Extension, Contract No. 8310
Slater Creek-Mystic Creek
Douglas County

Your request for a time extension on Contract No. 8310, Slater Creek-Mystic Creek, has been given careful consideration and review. A 13-day increase in the number of calendar workdays in which to complete the project is hereby granted. Consideration was given for time lost due to slide correction work. There remains 5½ days liquidated damages.

Any questions concerning this time extension should be directed to the Resident Engineer or Region Engineer.

Sincerely,

H. S. Coulter
State Highway Engineer

OBJ:DA:fr 1a

bc FHWA

C. T. Keasey
Robert Church
Alfred Shirley, Jr.
A. W. Bates
Richard Hacak

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

FILE: CON 5 #8310

Salem, Oregon
November 19, 1978FROM: *O. B. Jackmond*
O. B. Jackmond
Contract Administration EngineerSUBJECT: Time Extension Request
Slater Creek-Mystic Creek
Contract No. 8310TO: H. S. Coulter
State Highway Engineer

Roy E. Ladd, Inc., contractor on the subject project, has requested an 11-day increase in calendar workdays in which to complete the project. Two prior time extensions of 45 days and 125½ days have been granted. Pertinent contract information is as follows:

Contract awarded	October 29, 1975
Calendar day count started	November 19, 1975
Work started	March 29, 1976
Specified workday	500 calendar workdays
Interim Time Extension #1	45 calendar workdays
Interim Time Extension #2	125½ calendar workdays
2nd Notification	October 21, 1978

The first time extension which was granted on November 15, 1977 was based on Price Agreement Nos. 6 and 19 and stoppage due to an earth slide. Price Agreement Nos. 4, 11 and 12, Extra Work Order Nos. 3, 4, 8, 9, 21 and 22, and overrun in the General Excavation were the considerations in granting the second time extension on July 18, 1978.

The contractor's third request of 11 days is based on additional work to remove and secure a slide area. The contractor's scraper operation was down from July 25, 1978 until August 7, 1978 due to slide correction work. The grading was the controlling item in completing the project at this time. It is recommended the 13 calendar days lost be returned to the contractor. This will increase the allotted contract time to 683½ calendar workdays.

This is considered to be the final request for a time extension. The project was completed October 21, 1978. Contract time which ended October 3, 1978 will be extended to October 16, 1978 with this extension. There remains 5½ days liquidated damages charged to the contractor.

A rough draft letter to the contractor is attached.

This is a Federal-aid Primary Project and FHWA concurrence will not be required.

OBJ:DA:fr

Att.

cc: Alfred Shirley
A. W. Bates

RECEIVED STATE HWY ENGR	NOV 21 1978	REFER TO	FOR	File
				Act
				Sign
				D.R.
				R/D
				Info

OREGON STATE HIGHWAY COMMISSION
Contractors Request
for
Increase in Number of Workdays
to
Complete Construction Contract

Oregon State Highway Commission
Salem, Oregon 97310

Date October 2, 1978

Gentlemen:

We, the undersigned, respectfully request an increase in the number of workdays from 673½ days to 684½ days, within which to complete our Contract No. (Various), without the assessment of liquidated damages. The said contract is described as follows: Contract #8310, County: Douglas, Section: Slater Creek - Mystic Creek, Hiway: 42, Coos Bay-Roseburg

The dates of the workdays during which prosecution of the work was actually prevented and the conditions or causes which actually prevented the prosecution of work on said dates were as follows:

SEE ATTACHED LETTER DATED 9-28-78

Respectfully submitted,

ROY E. LADD INC.

Contractor

By [Signature]

CONSENT OF SURETY

Date October 11, 1978

We, THE TRAVELERS INDEMNITY COMPANY

as

surety on the bond guaranteeing the completion of the contract above-named and listed, hereby join in and consent to said request for an increase in the number of workdays, and hereby agree to remain fully bound as surety in all respects as if the number of workdays remained as stipulated in the original agreement.

[Signature]
Attorney-in-fact
JOSEPH D. MARTIN, /

Resident Agent

(SEAL)

OREGON STATE HIGHWAY COMMISSION

Engineers Recommendation Regarding
Contractors Request

for

Increase in Number of Workdays

to

Complete Construction Contract

Investigation has been completed regarding the request (see reverse side) for an increase in the number of workdays within which to complete, without assessment of liquidated damages, the following project:

Contract No. 8310 Contractor Roy E. Ladd, Inc.

Highway Coos Bay-Roseburg


Section Slater Creek-Mystic Creek


Kind of Work Grading, Paving and Structures

It is recommended that the request for increase in the number of workdays within which to complete said contract be ~~DETERMINED~~ or GRANTED. The reasons for such recommendation are as follows:

A 13-day extension is hereby granted for slide correction work.

Recommended for Approval:


Division Engineer


Construction Engineer or
Bridge Engineer

State Highway Engineer

Contract No. 8310

Project designation Federal
State-Federal

Date awarded Oct. 29, 1975

Work started March 29, 1976

Per cent completed 99 Oct. 20, 1978
Date

No. of Workdays Allowed 670½

No. of Workdays Used 689

No. of Added Workdays Requested 11



Roy E. Ladd, Inc. "Formerly Hughes & Ladd, Inc."

GENERAL CONTRACTOR

916-241-6102

P. O. Box 756

Redding, Calif. 96001



September 28, 1978

Oregon State Highway Department
P.O. Box 1128
Roseburg, Oregon 97470

RE: Contract No. 8310
Slater Creek - Mystic Section Highway 42

Subject: Adjustment of contract time

Attn: Alfred W. Bates

Gentlemen:

In accordance with section 108.09 of the standard specifications, which govern this project, we are requesting that the adjusted contract time be extended 11 "calendar work days" due to additional work encountered.

On 7/25/78 a slide was encountered in the last remaining excavation cut STA 1402± which halted scraper operations, the controlling item of work at the time. Our forces were then directed by O.S.H.D to remove and secure the slide area on a force account basis. (See attached letters dated 7/24/78 and 7/24/78.) This work commenced on 7/26/78 and was completed on 8/5/78 before scraper operations could resume, delaying scheduled job completion by 11 days.

This extension is needed to avoid any liquidated damages as a result of the aforementioned delay. With this in mind we hope that you will grant us this 11 day contract extension.

Thank you,

Roy E. Ladd, Inc.

Mark Christopher
Project Engineer

Enclosure: 2

1978

NUMBER

DATE

1978

789

ED

103

COMPLETED

IT

100

100

ATED:

78

tted 12

PAVING

4.74

4.74

9,800 T

6,735 T

5,735 T



Oregon State Highway Division

P.O. Box 1128
Roseburg, OR 97470
July 27, 1978

Roy E. Ladd, Inc.
P.O. Box 92
Camas Valley, OR 97416

ATTN: Mark Christopher

Re: Slater Creek-Mystic Creek
Coos Bay-Roseburg Highway
Douglas County
Contract 8310
Removal of Active Slide
(Ladd's Letter July 24, 1978)

Dear Mr. Christopher:

In regards to your letter of July 24, 1978, we are complying with paragraph #1, force account for excavation, and have noted the time delay involved.

Sincerely,

Alfred W. Bates,
Resident Engineer

cc: Gix
Construction



Roy E. Ladd, Inc. "Formerly Hughes & Ladd, Inc."

GENERAL CONTRACTOR

916-241-6102

P. O. Box 756

Redding, Calif. 96001



1978

July 24, 1978

Oregon State Highway Division
P.O. Box 1128
Roseburg, Oregon 97470

ATTENTION: Mr. Alfred W. Bates, Resident Engineer

RE: Contract #8310, Slater Creek - Mystic Creek Section,
Highway 42

SUBJECT: Removal of Active Slide, Cut Slope STA 1403⁺ LFT

Gentlemen:

In accordance with section 203.46 of the standard specifications, which govern this project, we are requesting that the slide encountered on the cut slope LFT STA 1403⁺ be removed on a force account basis to compensate us for the difficulty of excavation and length of haul. Also, the only access to the disposal or waste area your forces set aside for this slide material is over the finished subgrade from STA 1420⁺ to STA 1463⁺. If this route is used as a haul road we wish to be compensated for any effort involved in restoring the subgrade back to its finished state upon the completion of the material removal.

In accordance with section 108.09 of the standard specifications and reference to time extension letter dated May 9, 1978, we are requesting that the time involved to remove the aforementioned slide materials and resultant delay to project completion be documented for any future time extensions required to complete this project.

Thank you,

Mark Christopher

Mark Christopher
Project Engineer

NUMBER

DATE

1978

789

103

MPLEED

100

100

TED:

78

sted 12

PAVING

4.74

4.74

9,800 To

5,735 To

5,735 To

8310

FORM 81-734-3001

OREGON STATE HIGHWAY DIVISION

FIELD ENGINEER'S WEEKLY REPORT

FOR CONSTRUCTION PROJECTS ONLY
CONSTRUCTION AND BRIDGE SECTION

SECTION

Slater Creek
Mystic Creek

WEEK ENDING

October 27, 1978

SECTION PREFIX

10-1059

HIGHWAY

Coos Bay-Roseburg

COUNTY

Douglas

NAME OF JOB

Slater Creek-Mystic Creek

KIND OF WORK

Grading, Paving and Structures

CONTRACTOR

Roy E. Ladd, Inc.

CONTRACT NUMBER

8310

FEDERAL AID PROJECT NUMBER

RF-DP-29(26)

DATE OF CONTRACT

October 29, 1975

DATE WORK STARTED

March 29, 1976

ESTIMATED COMPLETION DATE

September 30, 1978

AVERAGE FORCE ON PROJECT FOR THE WEEK:

MEN: 5

SUPERVISION: 1

SPECIFIED WORK DAYS

SPECIFIED CALENDAR DAYS 670 1/2

SPECIFIED COMPLETION DATE

WORK DAYS USED

CALENDAR DAYS USED 789

PERCENT OF TIME ELAPSED

103

PROJECT AUTHORIZATION:

9,389,802.52

EXCLUSIVE OF ENGINEERING:

8,665,523.04

ESTIMATED COST OF COMPLETED
PROJECT, EXCLUSIVE OF
ENGINEERING

8,665,523.04

ENGINEERING
AUTHORIZATION
THIS WEEK
ENGINEERING
COST TO DATE

724,279.48

1,660.40

654,270.37

PERCENT OF CONTRACT COMPLETED
BASED ON ESTIMATED COST

100

PERCENT OF CONTRACT
COMPLETED BASED ON
TOTAL AUTHORIZATION

100

DATE PROJECT WAS COMPLETED:

October 21, 1978

ESTIMATED PERCENT: OVERRUN
UNDERRUNPERCENT OF
AUTHORIZATION

90 % Semi final to be submitted 12/1/78

ESTIMATED PERCENT COMPLETE (ROADWORK)

CLEARING	DRAINAGE	GRADING	BASE	OIL AND/OR PAVE.	MAT'L. PROD.		
100	100	100	100	100			
		GRADING		SURFACING	MAINTENANCE MATERIALS	OIL & BITUMINOUS MACADAM	PAVING
		4.74		4.74			4.74
MILES IN PROJECT		4.74		4.74			4.74
MILES PARTIALLY COMPLETED		4.74		4.74			39,800 Ton
MILES COMPLETED		1,238,000 CY		93,700 Ton			36,735 Ton
TOTAL ESTIMATED QUANTITIES (CONTRACT)		1,361,500 CY		118,150 Ton			36,735 Ton
TOTAL QUANTITIES CORRECTED TO DATE		1,361,500 CY		118,150 Ton			
ESTIMATED QUANTITIES MOVED OR PLACED TO DATE							
AVERAGE DAILY QUANTITIES							
AVERAGE DAILY QUANTITIES NECESSARY TO COMPLETE PROJECT ON TIME							
NUMBER OF SHIFTS PER DAY							
HOURS PER SHIFT							
EQUIPMENT USED DURING THE WEEK:							

ESTIMATED PERCENT COMPLETE (STRUCTURES)

BRIDGE NO.	9310	9311					
PERCENT	100	100					
	WEATHER	WORK DAYS CHARGED	HOURS DELAY	CAUSE OF DELAY			
SUNDAY 22	Fair	0					
MONDAY 23	Fair	0					
TUESDAY 24	Cloudy	0					
WEDNESDAY 25	Fair	0					
THURSDAY 26	Fog am-Fair pm	0					
FRIDAY 27	Fog am-Fair pm	0					
SATURDAY 21	Fair	1					

Kessey
 Jackmon
 Hopkins
 Williams
 Johnson
 Glenn

RECEIVED
 OCT 30 1978
 CONSTRUCTION
 BRANCH

Richards
 Berg
 Inloes
 Widmer
 Gebauer
 Church

GENERAL DESCRIPTION OF ACTIVITIES FOR THE WEEK

SUNDAY 22

MONDAY 23

TUESDAY 24

WEDNESDAY 25

THURSDAY 26

FRIDAY 27

SATURDAY 21 Planting shrub seedlings.

REMARKS

Project completed October 21, 1978

OR: Construction
2cc: Construction
cc: Region
cc: File

SIGNED

Alfred M. Bates

LOCATION

Roseburg

PRIME RESIDENT SUBMIT 2 COPIES WHEN BRIDGES AND GRADING BOTH ARE INVOLVED. SUBMIT 3 COPIES

44-10
35
Salem, Oregon
September 20, 1978

J. H. Versteeg
Head of Engineering

J. B. Boyd
Right of Way Manager
Building

Attn: Rod Henry

50317 - Moore Mill & Lumber Co.
Slater Creek-Mystic Creek Section
Coe Bay-Roseburg Highway
Douglas County

Attached is a description, an authorization and prints of Map 9B-13-6 covering property that is to be acquired for scenic enhancement on the subject section, as requested in your letter dated September 13, 1978.


Also attached is your correspondence pertaining to this matter.

BY: *S*

Floyd O. Scott
R/W Desc. Engineer

FOS:mg
Attach.

SEE 3B-12-12
FOR PRIOR R.W.



OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

July 18, 1978

FILE: CON 4-6
CON 5 #8310FROM: *O. B. Jackmond*
O. B. Jackmond, Secretary
Claims Review BoardSUBJECT: Claim Review Board Recommendation
Bridge Column Alignment Claim
Slater Creek-Mystic Creek Section
Contract No. 8310TO: H. S. Coulter
State Highway Engineer

The contractor on the above project, Roy E. Ladd, Incorporated, submitted a claim in the amount of \$10,024.49 for labor, materials and equipment costs incurred in corrective action required due to a shift in the vertical alignment of the Bent No. 3 column on this structure.

The final portion of concrete was placed in this column on September 10, 1976. On September 15, 1976, the footing for this bent was backfilled and on October 15, 1976, concrete was placed for the transverse beam on this column. The column was in alignment at this time. A substantial embankment had to be constructed prior to constructing the end bent, Bent No. 4 on this structure. Work on this embankment commenced on October 19, 1976. On November 10, 1976, a vertical misalignment of the Bent 3 column was detected by our survey crew. On November 17, 1976, a more precise check revealed that the span length between Bent 3 and Bent 4 was 0.58 feet short. The contractor was advised to take corrective action at this time. Several subsequent meetings between the State and the contractor ensued with no resolution being made of the responsibility for correction and no corrective action taken until May 1977. Corrective action consisted of digging out the column backfill to the top of the footing and applying tension to the top of the cross beam of the column with cables and with a "come-along" device equipped with a scale to prevent over-tensioning of the column. This procedure corrected approximately one-half of the vertical misalignment. The remaining correction was done in the beams and diaphragms.

The contractor claims that the column movement was due to a design error in not properly taking into account the unstable nature of the substrata material underlying the fill which was placed adjacent to column 3. The contractor further contends that the placing of the embankment on this unstable material resulted in lateral forces being transmitted to the column footing and resulting in the column movement.

The State Construction Engineers contend that the column movement resulted from forces applied to the column stem by the contractor in the placement of the fill materials and not to any movement or forces in the underlying strata.

H. S. Coulter
July 18, 1978
Page 2

In essence no one saw the column move, or observed contractor or natural occurrences which may have resulted in the column movement. The Board is unable to determine the true cause and therefore recommend that the parties share and share alike in the cost of corrective action.

The contractor's original claim for \$10,024.49 was found to include a number of items which were not related to the column alignment correction. The true cost of corrective action has been determined to be \$5,565. The Board therefore recommends an offer of \$2,782.50 be made to the contractor to settle this claim. With your approval, I will so advise the contractor.

OBJ:fr

cc: R. L. Schroeder, Chairman
Claims Review Board
Jack Sollis

APPROVED

H. S. Coulter
STATE HIGHWAY ENGINEER

DATE: 2-19-78

July 18, 1978

Roy E. Ladd, Inc.
Post Office Box 756
Redding, CA 96001

Gentlemen:

Time Extension Request
Slater Creek-Mystic Creek Section
Contract No. 8310

Your request for additional time in which to complete the above project has been carefully evaluated and a time extension of an additional 125½ calendar workdays is hereby granted. The contract time allowed in which to complete the work is accordingly increased to a new total of 670½ calendar workdays.

In granting this additional time, consideration was given to work done under Price Agreements 4, 11 and 12 and Extra Work Orders 3, 4, 8, 9, 21 and 22. Consideration was also given for the overrun in the General Excavation item.

The initial time extension on this project which was granted on November 15, 1977, was based on the work done under Price Agreement No. 6 and Price Agreement No. 19 and a three-day work stoppage due to an earth slide.

Should you have further questions in this matter, please contact the Resident Engineer or the Region Engineer.

Sincerely,

H. S. Coulter
State Highway Engineer

OBJ:fr 1a

bc FHWA

C. T. Keasey
Robert Church
Alfred Shirley, Jr.
Richard Hacek
A. W. Bates

UNITED STATES GOVERNMENT

Memorandum

DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
The Equitable Center, Suite 100
530 Center NE, Salem, OR 97301

DATE: July 14, 1978


In reply
refer to: HFO.1-OR

SUBJECT: Oregon Project RF-DP-29 (26)
Mystic Creek-Slater Creek Section
Coos Bay-Roseburg Highway

FROM : G. L. Green, Division Administrator

TO : H. S. Coulter
State Highway Engineer, DOT

Mr. Coulter's letter of July 3, 1978 recommends granting an additional 125½ day time extension for the subject contract. I concur with the recommended 125½ day time extension based on the information contained in Mr. Coulter's letter.


G. L. Green

cc: Region 3, J. Gix

RECEIVED STATE HWY ENGR							
JUL 18 '78							
REFER TO							
FOR							
Info	Inves	RD	DE	Sigs	Act	File	

... requested
to
of 45
con-
claim the
6. Time requi
1977. The exten
be granted for

calendar
surcharge

extra work orders
... 547

DATE: July 3, 1978
TO: Glen L. Green, Division Administrator
 Federal Highway Administration
FROM: H. S. Coulter
 State Highway Engineer
SUBJECT: Time Extension Request
 Slater Creek-Mystic Creek Section
 FAP No. RF-DP-29(26)
 Contract No. 8310

The contractor on the subject section, Roy E. Ladd, Inc., has requested an additional time extension of 128½ calendar workdays in which to complete the work under this project. An interim time extension of 45 calendar workdays was granted November 15, 1977. Some pertinent contract time data are as follows:

Contract awarded	October 29, 1975
Calendar day count started	November 19, 1975
Work started	March 29, 1976
Original time specified	500 calendar workdays
Interim time extension	45 calendar workdays
Time used to 6-16-78	567 calendar workdays
Total anticipated time to complete	673 calendar workdays
Total time requested	673½ calendar workdays

The first time extension of 45 calendar workdays was granted on the following items:

Price Agreement No. 6	2 calendar workdays
Price Agreement No. 19	40 calendar workdays
Work delay due to slide	3 calendar workdays
Total	45 calendar workdays

The contractor claims an additional 49 calendar workdays for added work covered by extra work orders and price agreements and 79½ additional calendar workdays due to an overrun of approximately 156,000 cubic yards in the general excavation bid item.

The contractor claims 2 calendar workdays for work done under Price Agreement No. 4, place temporary pipe to facilitate channel; 3 calendar workdays for work done under Price Agreement No. 6, remove surcharge

Glen L. Green
Page 2
July 3, 1978

from waste area No. 2 to relieve forces causing slide; 17 calendar workdays for work done under Price Agreement No. 11, excavate unstable material and place rock inlay at approximate station 1444; 3 calendar workdays for work done under Price Agreement No. 12, excavate below subgrade and backfill with select granular material, station 1264 to 1269; 8 calendar workdays for work done under Extra Work Orders No. 3 and No. 4, cut and deck merchantable timber; 1 calendar workday for work done under Extra Work Order No. 8, additional clearing at waste area No. 3; 10 calendar workdays for work done under Extra Work Order No. 9, excavate to expose 36" CMP, reestablish pipe grade and backfill; 3 calendar workdays for work done under Extra Work Order No. 21, remove unstable fill material, station 1435 and station 1385 to facilitate placement of inlays; 2 calendar workdays for work done under Extra Work Order No. 22, additional clearing to create new waste area. The total amount of time claimed by the contractor for delays occasioned by the above change orders is 49 calendar workdays. In reviewing the project records, we find we must agree with the contractor's claim in all cases except for the work done under Price Agreement No. 6. Time required for this work was granted in the interim November 15, 1977, time extension. It is therefore recommended that 46 calendar workdays be granted for the above listed change orders.

The revised figures on the general excavation item indicate an overrun of 156,000 cubic yards, or approximately 13½ percent. Some of this work involves slide correction work done at unit prices. The contractor has supported his claim with a detailed station by station analysis of the additional time required occasioned by the increase in earthwork. A copy of this analysis is attached. A careful review of the data contained in the contractor's submittal indicates justification for time claimed. It is therefore recommended that 79½ calendar workdays be granted for the overrun in general excavation.

The preceding analysis indicates that a time extension of 125½ additional calendar workdays is justified. A further analysis was made on a cost basis for comparison purposes. The present cost estimate for the project indicates a \$2,115,479.00 increase over the original contract amount. This is a 33 percent increase. The original contract time was 500 calendar days, hence $500 \times 0.33 = 165$ calendar days. To this total must be added 3 calendar workdays during which work was stopped due to a slide. This time was granted in the interim time extension, so the total time on the added cost basis amounts to 168 calendar days from which must be subtracted the interim time extension of 45 days yielding a net of 123 calendar workdays to be applied to this second time extension request, and this compares quite favorably with the 125½ days arrived at on the work analysis basis.

The contractor has yet to complete some work covered by extra work orders and price agreements relating to slide correction activities and he may make a third time extension request upon completion of that work. These added work orders have not been included in the present evaluation.

Glen L. Green
Page 3
July 3, 1978

It is recommended that an additional 125½ calendar workdays be granted at this time. This will increase the time allowed from the present 545 calendar workdays to a total of 670½ calendar workdays.

Your concurrence is requested.

OBJ:fr ji

Attachments

bc: C. T. Keasey
Robert Church
Alfred Shirley, Jr.
Richard Hacek
A. W. Bates

H. S. Coulter
June 26, 1978
Page 2

No. 3; 10 calendar workdays for work done under Extra Work Order No. 9, excavate to expose 36" CMP, reestablish pipe grade and backfill; 3 calendar workdays for work done under Extra Work Order No. 21, remove unstable fill material, station 1435 and station 1385 to facilitate placement of inlays; 2 calendar workdays for work done under Extra Work Order No. 22, additional clearing to create new waste area. The total amount of time claimed by the contractor for delays occasioned by the above change orders is 49 calendar workdays. In reviewing the project records, we find we must agree with the contractor's claim in all cases except for the work done under Price Agreement No. 6. Time required for this work was granted in the interim November 15, 1977 time extension. It is therefore recommended that 46 calendar workdays be granted for the above listed change orders.

The revised figures on the general excavation item indicate an overrun of 156,000 cubic yards, or approximately 13½ percent. Some of this work involves slide correction work done at unit prices. The contractor has supported his claim with a detailed station by station analysis of the additional time required occasioned by the increase in earthwork. A copy of this analysis is attached. A careful review of the data contained in the contractor's submittal indicates justification for time claimed. It is therefore recommended that 79½ calendar workdays be granted for the overrun in general excavation.

The preceding analysis indicates that a time extension of 125½ additional calendar workdays is justified. A further analysis was made on a cost basis for comparison purposes. The present cost estimate for the project indicates a \$2,115,479.00 increase over the original contract amount. This is a 33 percent increase. The original contract time was 500 calendar days, hence $500 \times 0.33 = 165$ calendar days. To this total must be added 3 calendar workdays during which work was stopped due to a slide. This time was granted in the interim time extension, so the total time on the added cost basis amounts to 168 calendar days from which must be subtracted the interim time extension of 45 days yielding a net of 123 calendar workdays to be applied to this second time extension request, and this compares quite favorably with the 125½ days arrived at on the work analysis basis.

The contractor has yet to complete some work covered by extra work orders and price agreements relating to slide correction activities and he may make a third time extension request upon completion of that work. These added work orders have not been included in the present evaluation.

It is recommended that an additional 125½ calendar workdays be granted at this time. This will increase the time allowed from the present 545 calendar workdays to a total of 670½ calendar workdays. A rough draft response to the contractor is attached.

This is a Federal-aid Primary project and FHWA concurrence in this time extension is required. A rough draft letter to the FHWA is attached.

OBJ:fr
Att.

cc: James J. Gix
A. W. Bates
Robert Church

UDY

ay Weekly
uction At
cation

0.

0.7

1.7

9.2

1.2

3

14.5

+ 13219.5 30000
+ 16431.4 40000

Double Shift - 5.0
Double Shift 14.1
Double Shift - 1.2
Double Shift 3.1

TIME EXTENSION STUDY

ROADWAY EXCAVATION

Location Station	Original Contract Qty.	Revised Contract Qty.	Increase or Decrease Qty.	7-Day Weekly Production At Location	Additional Days Required
1246	0	0	- 1869	-	- 1 Day
1264			+ 7398	16000	3.2
1280			- 49	16000	- 0.02
1308 L3			+ 6790	14800	3.2
1311 L5			+ 9473	11600	5.7
1327+50 Str.			0		
1330+50			+ 7628	20000	2.7
1345+50			+ 1621	16800	0.7
1362+50			+ 1595	15000	0.7
1379 Str.		373459.5			
1381+40	0	0	+ 3533.3	14400	1.7
1386	9340	12873.3	+ 13,115.1	10000	9.2
1392	36332	52980.4	- 700	4000	- 1.2
1398	97851	113799.3	+ 420.7	11000	0.3
1404	173763	190132	+ 13,477.2	9000	10.5
1410	200019	229865.2	- 4,911.9	26000	Double Shift - 1.3
1415+50	222703	247637.3	+ 1061.4	25600	Double Shift 0.3
1421+50	280769	306764.7	+ 9244.4	11200	5.8
1427+50	304632	339872.1	- 4552.9	11000	- 2.9
1433	320387	351074.2	- 21383.5	30000	Double Shift - 5.0
1439	357450	366753.7	+ 48406.5	24000	Double Shift 14.1
1445	465710	523420.2	- 5949.6	35000	Double Shift - 1.2
1450	486304	538064.6	+ 13219.5	30000	Double Shift 3.1
1456	539296	604276.1	+ 16431.4	40000	Double Shift 3.0
1462	606303	687714.5			

Location Station	Original Contract Qty.	Revised Contract Qty.	Increase or Decrease Qty.	7-Day Weekly Production At Location	Additional Days Required
1462	606303	687714.5	- 1966.6	40000 Double Shift	- 0.3
1468	636723	717167.9	+ 6797.8	35000 Double Shift	1.4
1474	709437	795679.7	+ 15565.7	16000	6.8
1480+50	759245	861053.4	+ 2225.8	5000	3.0
1485	760570	864604.2			
RCA Line		12418.7			
RCB Line		16488.0			
1483 Detour		1989.0			
Additional Misc. 1246 - 1485		59079.6	+ 19417.1	8000	17
Totals	1,172,000	1,328,039.0	+ 156,039 CY		79.5 Days

This roadway excavation was carried out on a very rigorous schedule. The contractor double shifted any material that was physically and economically possible to satisfy a continually updated production schedule to meet the specified contract time limit. An additional 156,039 CY $\pm$ was added to the general excavation quantities the result of curvature correction and miscellaneous excavation. This added excavation coupled with price agreement work and force account work created an unscheduled burden upon an already rigorous production schedule the result of which made it physically impossible to meet the original contract time limit.

OREGON STATE HIGHWAY COMMISSION

Contractors Request
for
Increase in Number of Workdays
to
Complete Construction Contract

Oregon State Highway Commission
Salem, Oregon

Date May 9, 1978


Gentlemen:

We, the undersigned, respectfully request an increase in the number of workdays from 545 days to 673½ days, within which to complete our Contract No. (Various), without the assessment of liquidated damages. The said contract is described as follows: Contract No. 8310, County: Douglas, Section: Slater Creek-Mystic Creek, Highway: Coos Bay-Roseburg. The dates of the workdays during which prosecution of the work was actually prevented and the conditions or causes which actually prevented the prosecution of work on said dates were as follows:

See attached Letter Dated 5-9-78

Respectfully submitted,

Roy E. Ladd, Inc.
Contractor

By 


CONSENT OF SURETY

Date May 11, 1978

We, THE TRAVELERS INDEMNITY COMPANY

, as

surety on the bond guaranteeing the completion of the contract above-named and listed, hereby join in and consent to said request for an increase in the number of workdays, and hereby agree to remain fully bound as surety in all respects as if the number of workdays remained as stipulated in the original agreement.


P.K. BIRDWELL

Attorney-in-fact

Resident Agent

(SEAL)

OREGON STATE HIGHWAY COMMISSION
**Engineers Recommendation Regarding
Contractors Request**
for
Increase in Number of Workdays
to
Complete Construction Contract


Investigation has been completed regarding the request (see reverse side) for an increase in the number of workdays within which to complete, without assessment of liquidated damages, the following project:

Contract No. 8310 Contractor Roy E. Ladd
Highway Coos Bay-Roseburg
Section Slater Cr.-Mystic Cr.
Kind of Work Grading, Paving & Structures

It is recommended that the request for increase in the number of workdays within which to complete said contract be ~~DENIED~~ or GRANTED. The reasons for such recommendation are as follows:

An additional 125½ calendar workdays granted. Consideration was given to work done under Price Agreements 4, 11 and 12 and Extra Work Orders 3, 4, 8, 9, 21 and 22. Consideration was also given for the overrun in the General Excavation item.

Recommended for Approval:


Division Engineer


Construction Engineer or
Bridge Engineer


State Highway Engineer

State Printing 27020

Contract No.	8310
Project designation	RF-DP-29(26) M&M-Federal
Date awarded	10-29-75
Work started	3-29-76
Per cent completed	Date
No. of Workdays Allowed	545
No. of Workdays Used	
No. of Added Workdays Requested	128½

The Travelers Indemnity Company

Hartford, Connecticut

POWER OF ATTORNEY

KNOW ALL MEN BY THESE PRESENTS:

That THE TRAVELERS INDEMNITY COMPANY, a corporation of the State of Connecticut, does hereby make, constitute and appoint

_____ P. K. Birdwell of San Francisco, California _____

its true and lawful Attorney(s)-in-Fact, with full power and authority, for and on behalf of the Company as surety, to execute and deliver and affix the seal of the Company thereto, if a seal is required, bonds, undertakings, recognizances, consents of surety or other written obligations in the nature thereof, as follows:

_____ Any and all bonds, undertakings, recognizances, consents of surety or other written obligations in the nature thereof _____

and to bind THE TRAVELERS INDEMNITY COMPANY thereby, and all of the acts of said Attorney(s)-in-Fact, pursuant to these presents, are hereby ratified and confirmed.

This appointment is made under and by authority of the following by-laws of the Company which by-laws are now in full force and effect:

ARTICLE IV, SECTION 13. The Chairman of the Board, the President, the Chairman of the Finance Committee, any Executive Vice President, any Senior Vice President, any Vice President, any Second Vice President, the Corporate Secretary or any Department Secretary may appoint attorneys-in-fact or agents with power and authority, as defined or limited in their respective powers of attorney, for and on behalf of the Company to execute and deliver, and affix the seal of the Company thereto, bonds, undertakings, recognizances, consents of surety or other written obligations in the nature thereof and any of said officers may remove any such attorney-in-fact or agent and revoke the power and authority given to him.

ARTICLE IV, SECTION 15. Any bond, undertaking, recognizance, consent of surety or written obligation in the nature thereof shall be valid and binding upon the Company when signed by the Chairman of the Board, the President, the Chairman of the Finance Committee, any Executive Vice President, any Senior Vice President, any Vice President or any Second Vice President and duly attested and sealed, if a seal is required, by the Corporate Secretary or any Department Secretary or any Assistant Corporate Secretary or any Assistant Department Secretary, or shall be valid and binding upon the Company when duly executed and sealed, if a seal is required, by a duly authorized attorney-in-fact or agent, pursuant to and within the limits of the authority granted by his or her power of attorney.

This power of attorney is signed and sealed by facsimile under and by the authority of the following Resolution adopted by the Directors of THE TRAVELERS INDEMNITY COMPANY at a meeting duly called and held on the 30th day of November, 1959:

VOTED: That the signature of any officer authorized by the By-Laws and the Company seal may be affixed by facsimile to any power of attorney or special power of attorney or certification of either given for the execution of any bond, undertaking, recognizance or other written obligation in the nature thereof; such signature and seal, when so used being hereby adopted by the Company as the original signature of such officer and the original seal of the Company, to be valid and binding upon the Company with the same force and effect as though manually affixed.

IN WITNESS WHEREOF, THE TRAVELERS INDEMNITY COMPANY has caused these presents to be signed by its proper officer and its corporate seal to be hereunto affixed this 10th day of February 19 78.



THE TRAVELERS INDEMNITY COMPANY


By

Secretary, Surety

(Over)

State of Connecticut, County of Hartford—ss:

On this 10th day of February in the year 1978 before me personally came D. J. Nash to me known, who, being by me duly sworn, did depose and say: that he resides in the State of Connecticut; that he is Secretary (Surety) of THE TRAVELERS INDEMNITY COMPANY, the corporation described in and which executed the above instrument; that he knows the seal of said corporation; that the seal affixed to said instrument is such corporate seal; that it was so affixed by authority of his office under the by-laws of said corporation, and that he signed his name thereto by like authority.



Ruth H. Somerville

Notary Public

My commission expires April 1, 1979

CERTIFICATION

I, Paul D. Tubach, Assistant Secretary (Surety) of THE TRAVELERS INDEMNITY COMPANY, certify that the foregoing power of attorney, the above quoted Sections 13. and 15. of Article IV of the By-Laws and the Resolution of the Board of Directors of November 30, 1959 have not been abridged or revoked and are now in full force and effect.

Signed and Sealed at Hartford, Connecticut, this 11 day of May 19 78 .



Paul D. Tubach

Assistant Secretary, Surety

D	
NGR	
8	
0	
Act	File

8310



Oregon State Highway Division

TRANSPORTATION BUILDING, SALEM, OREGON 97310

DATE: May ¹⁰ 5, 1978
 TO: Oregon Transportation Commission
 FROM: H. S. Coulter
 State Highway Engineer
 SUBJECT: Request for Increased Project Authorization
 Slater Creek-Mystic Creek Section
 Coos Bay-Roseburg Highway
 Contract No. 8310

NOTED
 H. S. COULTER

This project is approximately 82 percent complete and an additional overrun of \$964,823, or 11.5 percent, is anticipated. A previous increase of \$676,068.09 in the authorization for this project was granted May 17, 1977.

The previous increase covered anticipated overruns in General Excavation \$116,800; Flagging \$201,750; and slide-related work \$515,500. The present increase is necessary due to an additional overrun in General Excavation \$161,200; Aggregate Base overrun \$120,057; Cement Treated Base overrun \$64,900; Asphalt Cement overrun \$29,250; additional Flagging overrun \$182,600; additional slide repair \$383,600; and engineering overrun \$173,250.

This project has been subjected to numerous slides and basically the project overruns are a result of correcting these conditions and maintaining a safe roadway for traffic.

Your approval is requested for an increase of \$964,823.30 to a new total of \$9,389,802.52. This is a federal-aid primary project and all of the increased work is expected to be federal participating.

This matter will be on the Consent Calendar for your May 30 meeting.

OBJ:fr ia

bc R. A. Burco
 C. W. Head
 F. B. Klaboe
 C. T. Keasey
 Alfred Shirley, Jr.
 V. E. Skoog
 George Bell

A DIVISION OF THE DEPARTMENT OF TRANSPORTATION

RECEIVED	
STATE HWY ENGR	
MAY 11 '78	
REFER TO	
FOR	
Info	Inves
R/D	S/R
Sign	Act
File	

RECEIVED	
DOT OPERATIONS	
MAY 05 '78	
REFER TO	
FOR	
Info	Inves
R/D	S/R
Sign	Act
File	

Scott
Maybe we
should consider
increasing engi
Authorization

We are working on alternatives

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

May 2, 1978

FILE: CON 5 #8310

FROM: O. B. Jackmond
Contract Administration Engineer

SUBJECT: Request for Increased Project
Authorization
Slater Creek-Mystic Creek
Contract No. 8310


TO: H. S. Coulter
State Highway Engineer

This primary Federal-aid project is now approximately 82 percent complete and an additional project overrun of \$964,823.00, or 11.5 percent, is anticipated. A previous increase in the authorization for this project was granted on May 17, 1977. The major items involved in both overrun requests are:

Item	Original Contract	1st Overrun	(Additional) 2nd Overrun	Total
Gen. Excavation	\$2,109,600.00	\$118,800.00	\$161,200.00	\$2,389,600.00
Aggregate Base	129,500.00	-	120,057.00	249,557.00
C.T.B.	676,800.00	-	64,890.00	741,690.00
Asphalt in Mix	194,400.00	-	29,250.00	223,650.00
Flagging	90,000.00	201,750.00	182,602.87	474,352.87
Ret. Walls	265,000.00	487,096.92	-	752,096.92
Slide Repair	259,000.00	28,377.62	383,577.63	661,954.25
Contingencies	309,956.45	(-159,956.45)	(-150,000.00)	(-309,956.45)
Engineering	551,033.68	-	173,245.80	724,279.48
		\$676,068.09	\$964,823.30	

As indicated above, the causes for the second overrun are General Excavation, Aggregate Base, Cement Treated Base, Asphalt in Mix, Flagging, Slide Repair, and engineering. The reasons for these overruns are:

1. General Excavation. Additional Excavation work is necessary in slide areas, several extensive road approaches and the removal of detours is required but not included in the contract quantities. Some slope flattening not shown in the plans was required.
2. Aggregate Base. Insufficient quantities were included in the contract for temporary detours, stage construction and slide repairs.
3. Cement Treated Base. The overrun in this item is due to a specific gravity of the aggregate greater than estimated in the plan quantities and to slide repairs.
4. Asphalt in Mix. This overrun is due to the actual mix design requiring more asphalt than estimated and to the use of additional pavement quantities in slide repair areas and on temporary detours.



H. S. Coulter
May 2, 1978
Page 2

5. Flagging. This overrun is due to the need for increased traffic control in hazardous work areas and because the project will overrun in time approximately two months.
6. Slide Repair. Numerous slides have occurred on the project and this overrun is required to properly correct these conditions.
7. Engineering. This overrun is due to the extensive work necessary to cope with the numerous slides on the project and to design and inspect their correction. The overrun is also partly due to the overrun in contract time of approximately two months.

It is recommended that the authorization for this project be increased by \$964,823.30 to a new total of \$9,389,802.52. The Region recommends the deletion of project 323, Roseburg SCL-Jct. Coos Bay/Roseburg Hwy., from the six year program if no other funds are available to finance this overrun.

A rough draft letter to the Transportation Commission is attached.

OBJ:fr

Att.

cc: Robert Church

LETTER OF APPROVAL AND/OR AUTHORIZATION

DP-DP-29(26)

PROJECT NO.

See Below

FROM:

G. L. Green, Division Administrator
Salem, Oregon

PROGRAM NO.

ITEM NO.

RF 63 & 64

COUNTY NAME

DOUGLAS

PROGRAM STAGE

(Check)

☐ 1.☐ 2.

TO:

Mr. F. B. Klaboe
Chief of Operations, ODOT
Salem, Oregon

DATE PS & E APPROVED

DATE AUTHORIZATION
EFFECTIVE

FEDERAL ROUTE NUMBER

Primary 14

10-1-75

2-1-78

STATE ROUTE NUMBER

Primary 35

GENERAL LOCATION:

"Slater Creek - Mystic Creek"

GENERAL DESCRIPTION OF WORK:

Install additional slope indicator tubes at Mandatory Waste Area #2, and
Reinforced Earth Wall #5 Slide

YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW

PRELIMINARY ENGINEERING TO DETERMINE

☐ LOCATION ONLY☐ PRELIMINARY ENGINEERING FOR SURVEY AND PLAN☐ PREPARATION☐ OTHER (Specify)☐ ACQUISITION OF RIGHT-OF-WAY☐ CONSTRUCTION - ADVERTISE FOR RECEIPT☐ OF BIDS☐ CONSTRUCTION - PROCEED ON AN AGREED
PRICE AND/OR FORCE ACCOUNT BASIS

REMARKS

This will confirm the advance authorization date of 2-1-78, as requested
in Mr. Keasey's letter of 3-10-78 as being in the public interest for the
use of State Forces to proceed with the above work. Supplemental State
Force Order No. 8 is approved for TEC NTE \$20,000, Federal funds \$17,160.

DATE

3-21-78

SIGNATURE OF APPROVING OFFICIAL

W. V. Curtis

TITLE

for Division Administrator

U.S. DEPARTMENT OF TRANSPORTATION - FEDERAL HIGHWAY ADMINISTRATION		FEDERAL AID PROJECT NO.										
LETTER OF APPROVAL AND/OR AUTHORIZATION		29(25)										
FROM: G. L. Green, Division Administrator Salem, Oregon		PROJECT NO. See Below										
PROGRAM NO.		COUNTY NAME Douglas										
ITEM NO. RF-62		PROGRAM STAGE (Check) ☐ 1. ☐ 2.										
TO: Mr. F. B. Klaboe Chief of Operations, ODOT Salem, Oregon												
DATE PS & E APPROVED	DATE AUTHORIZATION EFFECTIVE 3-9-78	FEDERAL ROUTE NUMBER Primary 14 STATE ROUTE NUMBER Primary 35										
GENERAL LOCATION: "Slater Creek - Mystic Creek Section"												
GENERAL DESCRIPTION OF WORK: Right of Way												
YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW												
<table><tr><td>☐ PRELIMINARY ENGINEERING TO DETERMINE</td><td>☒ ACQUISITION OF RIGHT-OF-WAY</td></tr><tr><td>☐ LOCATION ONLY</td><td>☐ CONSTRUCTION - ADVERTISE FOR RECEIPT</td></tr><tr><td>☐ PRELIMINARY ENGINEERING FOR SURVEY AND PLAN</td><td>☐ OF BIDS</td></tr><tr><td>☐ PREPARATION</td><td>☐ CONSTRUCTION - PROCEED ON AN AGREED</td></tr><tr><td>☐ OTHER (Specify)</td><td>PRICE AND/OR FORCE ACCOUNT BASIS</td></tr></table>			☐ PRELIMINARY ENGINEERING TO DETERMINE	☒ ACQUISITION OF RIGHT-OF-WAY	☐ LOCATION ONLY	☐ CONSTRUCTION - ADVERTISE FOR RECEIPT	☐ PRELIMINARY ENGINEERING FOR SURVEY AND PLAN	☐ OF BIDS	☐ PREPARATION	☐ CONSTRUCTION - PROCEED ON AN AGREED	☐ OTHER (Specify)	PRICE AND/OR FORCE ACCOUNT BASIS
☐ PRELIMINARY ENGINEERING TO DETERMINE	☒ ACQUISITION OF RIGHT-OF-WAY											
☐ LOCATION ONLY	☐ CONSTRUCTION - ADVERTISE FOR RECEIPT											
☐ PRELIMINARY ENGINEERING FOR SURVEY AND PLAN	☐ OF BIDS											
☐ PREPARATION	☐ CONSTRUCTION - PROCEED ON AN AGREED											
☐ OTHER (Specify)	PRICE AND/OR FORCE ACCOUNT BASIS											
REMARKS As requested in Mr. Swan's 2-27-78 letter you are authorized to proceed with the actual acquisition of files 50147 and 50148 at TEC NTE \$1,000- Federal funds \$781. Federal participation is limited to that right of way actually incorporated in the final location.												
NOTED F. B. KLABOE												
DATE 3-9-78	SIGNATURE OF APPROVING OFFICIAL <i>G. L. Green</i>	TITLE for Division Administrator										

#8310

35

Salem, Oregon
February 8, 1978

J. H. Versteeg
Head of Engineering

J. B. Boyd
Right of Way Manager
BUILDING

30147 - Longview Fibre Co.
30148 - Moore Mill & Lumber Co.
Slater Cr.-Mystic Cr. Section
Coos Bay-Roseburg Highway
Douglas County

Attached are 2 descriptions, an authorization and R/W prints covering additional R/W for the subject contract project.

These areas were basically covered by Permits of Entry (copies attached) and were requested by Region 3.

BY:

Floyd O. Scott
R/W Desc. Engineer

FOE:mg

Attach.

OREGON STATE HIGHWAY DIVISION

FILE: LOC-16 1

INTER-OFFICE CORRESPONDENCE

ROSEBURG, OREGON 97470

January 10, 1978

FROM: ELLIOTT PARKER Region Geologist
by James. A. Bilderback Assist. Reg. Geo.

SUBJECT: MANDATORY WASTE DISPOSAL #2
SLIDE STABILIZATION AND ANALYSIS
Left of Sta's. 1432 - 1440
SLATER CREEK-MYSTIC CREEK SECTION
Coos Bay-Roseburg Highway

TO: ALFRED W. BATES
Resident Engineer

In the monitoring of the mandatory waste disposal area #2 slide problem, we have continually noted a high water table zone. This is particularly noted in S.I. tubes # 1, 2, 6, where water levels as of Dec. 20, 1977 were at two (2), Three (3), six (6) feet, respectively.

This high water zone occurs throughout the year with the lowest recorded water level being 13.8' in S.I. #2 on December 23, 1976. The hydrostatic pressure formed by this water force is undoubtedly a prime factor in the shearing off of the top of the cutslope below S.I. tube #8. The prominent visual cracks on the slope have been recorded thru tattle tale lines by your crew but an indication of the amount of movement has also been recorded by way of an inclinometer instrument. Slope indicator tube #8 was closed off at 36' due to an overall movement of approximately 2" since Sept. 1976.

During the emplacement of the Buttress, during October 1976, movement showed up in S.I. #2-76 at 98 feet in depth. This movement has been slow-- movement of about 0.125" has occurred during Oct., Nov., Dec. 1976. There was a definite renewed movement from Jan. 1977 to June 1977 (total movement of approx. 0.6 inch), most of this movement followed heavy rains during the last of February and first of March. A slight creeping movement has continued so that a total movement of approx. 1.2 inches has occurred since October 1976. We feel that it is quite important that this movement be stopped since it affects material to a depth just below the existing new paved section. The size of the potential of this slide makes attempts at equilibrium quite important.

PROPOSED HORIZONTAL DRAINS

Horizontal drains are proposed for reducing the bouyancy effect, which is causing an effective lowering of support at the toe. If the drains were completely effective as proposed, water could be lowered as much as 40 feet in the "high water basin" of the slide (see map showing high water level zone).

At present some water is flowing thru water courses above the rock buttress on its' west end. Some permeability would appear to exist as indicated by this and other cut slopes on the project. It is proposed that the horizontal drains be drilled off of the rock buttress-- This provides a suitable work platform plus an advantageous elevation.

REFERRED TO

Board _____
Cole _____
Eriksen _____
Hager _____
Return _____
Discuss _____
Do File Copy _____
Duc _____
BY FINAL DESIGN ENGINEER

Versteeg _____
Christensen _____
George _____
Olson _____
Terpin _____
Sullivan _____
Scott _____
Savage _____

RECEIVED

JAN 17 1978

ENGINEERING
SECTION

Trout _____
Do Not File ☐
Return To _____
Bring Up _____
Action _____

A completely successful horizontal drain program should increase the safety factor in the "high water basin area" considerably (at least 20% over a portion of the slide). This is based upon a year around potential water lowering from 12 feet below the surface (average for S.I. #1,2,6) to approximately 50 feet below the surface. The original buttress design from Frank Terpins' office (Sept. 20, 1976) was for a safety factor of 1.19.

We are proposing eight (8) horizontal drain holes for a total of 2700' (337' average length). Based upon an estimated price for:

<u>Jensen Drilling Co.</u>	2700' X \$8.00/foot drilling =	\$21,600.00
<u>Springfield, Oregon</u>	2700' X \$1.00/foot pipe inst.=	\$ 2,700.00
	Estimated TOTAL	\$24,300.00

We also propose that our drilling crew could drill the holes (probably taking a longer elapsed period of time).

<u>Parker Crew</u>	2700' X \$7.00/foot drilling =	\$18,900.00
	2700' X \$1.00/foot pipe inst.=	\$ 2,700.00
	Estimated TOTAL	\$21,600.00

Since timing and work loads may govern, a comparison estimate has been made for a private company and for our crew doing the drilling (as time permits).

PROPOSED SLOPE TUBE INSTALLATIONS

A field inspection during the fall of 1976 was attended by Ed Johnsen, Ron Chassie, J.X. Wilson, et al. This inspection team looked over the old slide cracks and the area in general, and suggested that slope tubes be installed to monitor this western segment of Mandatory Waste Disposal #2. From this, and the preferred placement of back up tubes (along a particular section), we have layed out four (4) additional S.I. tube holes (see attached sketch map).

Time was lacking during the summer of 1977. The first attempts at placing these tubes was with the General Contractor's air track wagon drill-- on November 16, 1977. A "lake of mud" was intercepted at 20-25' in depth from the flat waste area top. This slurry was from a light silt material near the water level (for this time of year). The holes "flowed-in" and it was impossible to drill beyond fifty (50') feet. This depth was not worthwhile even if this amount of steel could have been put in.

The proposed holes should average approximately 110-120' deep (to approximately 1040' elevation).

4-holes @ 120' deep =	480' @ \$20.00/foot =	\$9,600.00
	steel supplies =	\$ 400.00
	TOTAL	\$10,000.00

(S.I.)
We propose to complete the above drilling with our forces--crew #085-03. We request that funds be allocated to cover the above two items of proposed expenditure.

c.c. J.H. Versteeg
Frank Terpin
Alfred Shirley, Jr.
file

enclosures 2 maps
Water level tab.

445-

STA 1443

445-
10/20/77
S.I.

440-

OREGON STATE HIGHWAY
DIVISION

TABULATION SHEET

SHEET OF SHEETS

Waste Area #2 Slide
Slater Crk - Mystic Crk Sec.
Coas Bay - Roseburg Hwy
Water Levels


Tube #	Date W.L.	Date W.L.	Date W.L.	Date W.L.	Date W.L.	Date W.L.	Date W.L.	Date W.L.
1	9-8-76 82	9-22-76 72	9-29-76 82	10-6-76 72	10-22-76 72	11-23-76 75	1-4-77 72	1-27-77 72
2	9-17-76 212	9-22-76 222	9-29-76 222	10-5-76 225	10-22-76 225	11-23-76 235	1-4-77 222	1-27-77 222
3	9-15-76 412	9-21-76 182	9-29-76 102	10-5-76 112	10-21-76 132	11-23-76 142	12-23-76 152	1-4-77 192
4	9-15-76 Dry?	9-23-76 Dry?	10-5-76 Dry?	10-21-76 Dry	11-23-76 Rhine Lake	1-4-77 482	1-27-77 Dry	5-25-77 49
5	9-17-76 385	9-22-76 382	10-5-76 385	10-21-76 392	11-23-76 395	1-4-77 402	1-27-77 395	5-25-77 362
6	9-21-76 92	9-29-76 105	10-6-76 82	10-22-76 82	1-4-77 92	1-27-77 102	5-25-77 102	1-4-78 85
7	9-29-76 522	10-5-76 535	10-22-76 545	11-5-76 552	11-23-76 562	1-4-77 592	1-27-77 592	5-27-77 572
8	9-22-76 292	9-29-76 312	10-5-76 325	10-21-76 335	11-5-76 342	11-23-76 352	1-4-77 362	1-27-77 372
9	10-6-76 372	10-21-76 372	12-23-76 462	1-4-77 462	1-27-77 472	5-25-77 502	1-4-78 436	
1	5-25-77 22	1-4-78 18						
2	5-25-77 72	12-20-77 32	1-4-78 43					
3	5-25-77 112	1-4-78 73						
4	1-4-78 502							
5	12-20-77 322	1-4-78 292						
6								
7	1-4-78 552							
8	5-27-77 362	12-20-77 352	1-4-78 342					
9								

145-

A 1493

1070
5.1.1.5
1070

10.



SLOPE TUBES

MAIND. WASTE DISPOSAL #2


"SKETCH"

NOT TO SCALE - LOCATIONS

APPROX. LOCATED -
SLATER CREEK - MYSTIC (SEE SECTION)

JAN. 77 88.

S.I. #9
(DEPTH 149')
EL. 1250



S.I. #8
(DEPTH 10')
EL. 1131

(DEPTH 49')
S.I. #3
EL. 1065

Rock Butress #16

NEW HIGHWAY 42 ALIGNMENT

STA 1443

EL. 1070
S.I. #4

STA 1440

STA 1437

REINFORCED EARTH WALL #5

STA 1432

12+00

0+00

PROPOSED
SLOPE INDICATOR
TUBES

S.I. #7
(DEPTH 108')
EL. 1205
SHOULDER OF UNSTRE

S.I. #5
(DEPTH 77')
EL. 1150

SLO
MAINT
"S"
NOT
APPROX
SLATER
JAN.

S.I. #9
(DEPTH 149')
EL. 11250

00+61

00+71

12+00




PROPOSED
SLOPE INDICATOR
TUBES

S.I. #7

(DEPTH 108')
EL. 11054
SHOULDER OF UNSTRE

S.I. #5
(DEPTH 77')
EL. 11150'



S.I. #2

(DEPTH 113')
EL. 11351

S.I. #1

(DEPTH 65')
EL. 11115'

S.I. #8
(DEPTH 75')
EL. 11341

Top of Outcrop

S.I. #3
(DEPTH 42')
EL. 11005

Rock Bunker

NEW HIGHWAY 42 ALIGNMENT

STA 1432

STA 1437

STA 1440

STA 1443

1445

REINFORCED EARTH WALL #5

EL. 10701
S.I. #4

TRACK
of
Rock
bit

SI*2-76
(118)

65'
Core Hole

Air Track
SI*8-76

Top of cut as
staked / restaked
9-8-76
New
CRACKS
(APPROX. AREA)
9/15

orig. crack

slope of cut slope changes
at this time
(see cross-sections)

SI*1-76
(Depth 47')
Air Track
Rock bit

Revised d. in places
(8-16-76)

SI*11
(For Reinforced
Earth Wall
Problem)

SI*4-76
(Depth 49')

Air Track

Track of
Rock bit

CORE NO 6
SI 2-7

8+00

AIR TRACK
SI
8-76

65'
CORE NO 10

Top of cut at
Staked / restaked
9-8-76
New
CRACKS
(approx. 1980)
9/13

orig. crack


slope of cut slope changes
at this line
(see cross-sections)


SI 1-7
(Depth 47')
AIR TRACK
Rock bit

Revised ditch grades
(8-16-76)

SI 11
(FOR REINFORCED
EARTH WALL)
Elevation

557





OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

November 3, 1977

Roseburg, Oregon

FILE:

Wallace Willett, for
FROM: A.W. Bates, Res. Eng'r.

SUBJECT: Slater Cr.- Mystic Cr. Section
Coos Bay- Roseburg HWY.
Douglas County
Contract No. 8310

TO: Alfred Shirley, Jr.
Regional Engineer

Herewith for reference to purchase R/W is print from R/W DRG.
no. 9B-13-6, Part 2. This area is needed for Slide Correction purposes.
Properties involved are Longview Fiber Co., File 47008, and Moore Mill
& Lumber Co., File 48641.

At this time we have a permit of entry, but purchase of this area
is necessary.

cc: V. Wilson, R/W

Files
52147 & 52148
to R/W 2-8-78

Versteeg _____
Christensen _____
George _____
Olson _____
Terpin _____
Sullivan _____
Scott *[initials]* _____
Savage _____

RECEIVED

FEB 03 1978


ENGINEERING
SECTION

Trout _____
Do Not File ☐
Return To _____
Bring Up _____
Action _____

1/19/78
cc: Floyd Scott w/ copy of print

John Grassman

Sent [initials]



Bates 71-672-6017

17.5 AC.
② 48640

BK. 1
1434+62.56 P.T. Ah.
1434+68.26 P.O.T. Ah.
1434+55.41

1437+04.66 P.I.
N 496,347.79
E 1,134,229.80

1439+77.58 P.S.

1439+02.58 P.S.

4.3 AC. 2
① 48640 R.
Deed 588-315

0.72 AC. E
4937

1435
N 27°54'00" E

150
1440
N 42°54'00" E

PRIOR NEGOTIATIONS

(11-3-77)

OSHD PROPERTY BY

COQUILLE

Top of Rock

LONGVIEW FIBER CO.
307-483

1434+78.75 P.S.
1436+78.75 P.S.

1437+28.75 P.C.S.
1437+28.75 P.C.S.

1439+28.75 P.T.

5°00' C.R.
T_a = 15°00'00"
T_s = 225.91
200' SP_s
S = 6°00'
a = 3.0

MOORE MILL + LUMBER CO.
103-327

1434+62.56 P.T. B
1434+68.26 P.O.T. A
1434+55.55 A1

1437+04
N 496.5
E 1.134

1439

0.42 Ac. E
A937

4.3 Ac. 2
① 48640 ②
Deed 588-315

150
1440

N 42°54'00" E

1435
N 27°54'00" E

PRIOR NEGOTIATIONS

(11-3-77)

OSHD PROPERTY BT

COQUILLE

Toe of Rock

LONGVIEW FIBER CO.
307-483

1432+50.80
1434+78.75
P.S. 280

1436+78.75 P.S.C.
1437+28.75 P.C.S.
1437+28.75 P.C.S.

1439+28.75 P.T.

MOORE MILL + LUMBER CO.
103-327

5°00' C.R.
TA=15°00'00"
TS=225.91
200' S.P.'s
S=6°00'
a=3.0

8310

GEN. FILES

TO BE COMPLETED BY FHWA	
MONTHLY TRANSACTION NUMBER	2-50-2-63
PROJECT REPORT NUMBER	
MODIFICATION NUMBER	1

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

**MODIFICATION OF FEDERAL-AID
PROJECT AGREEMENT**

1-25-78

STATE COPY 8

Approved: O M B No. 04-R2089

State	Oregon
County	Douglas
Project Number	RF-DP-29(26)

The Project Agreement for the above-referenced project entered into between the undersigned parties and executed by the Division Administrator on **November 11, 1975** is hereby modified as follows:

	Former amount	Revised amount
Estimated total cost of project	\$ 7,396,223	\$ 8,815,979
Federal funds	\$ 5,783,105	\$ 6,893,212
Other revisions		

This modification is made for the following reasons:

To include overrun in bid item quantities and additional approved items.

All other terms and conditions of the Project Agreement will remain in full force and effect. This modification is effective as of the 25th day of January, 19 78.

Oregon State Highway Division
(Official name of Highway Agency)

By [Signature]
Technical Services Engineer
(Title)

By [Signature]
State Highway Engineer
(Title)

By _____
(Title)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By [Signature]
(Division Administrator)
For: G. L. Green

GEN FILES

Oregon State Highway Division
Salem, Oregon, December 29, 1977

Federal-aid Project
No. RF-DP-29(26)

SLATER CREEK MYSTIC CREEK SECTION
COOS BAY - ROSEBURG HIGHWAY
DOUGLAS COUNTY

Revised Project Agreement Estimate.

Type Code 6204

Roadway (Sta. 1246+00 to Sta. 1482+08.28)

Subtotal on previous estimate of October 31, 1975

PREVIOUS ESTIMATE

General Excavation	1,172,000 Cu. Yd.		
Aggregate Shoulders	13,900 Ton	1.80	\$2,109,600.00
Cement Treated Base		7.00	97,300.00
Mixture			
Metal Bin Ret. Wall	75,200 Ton	9.00	676,800.00
Sta. 1321+60	All Required		65,000.00
Metal Bin Ret. Wall	All Required		75,000.00
Sta. 1405+75	All Required		55,000.00
Metal Bin Ret. Wall	All Required		50,000.00
Sta. 1412+10	All Required		20,000.00
Metal Bin Ret. Wall			
Sta. 1424+25			
Metal Bin Ret. Wall			
Sta. 1446+00			
			<u>\$5,839,956.00</u>
			\$3,148,700.00

REVISED ESTIMATE

General Excavation	1,320,000 Cu. Yd.		
Aggregate Shoulders	30,000 Ton	1.80	\$2,376,000.00
Cement Treated Base		70.00	210,000.00
Mixture			
PA 1 Reinforced Earth	80,000 Ton	9.00	720,000.00
Wall #1	All Required		91,000.00
PA 1 Reinforced Earth	All Required		61,000.00
Wall #2	All Required		52,000.00
PA 1 Reinforced Earth	All Required		73,182.31
Wall #3			
PA 20 Reinforced Earth			
Wall #4			

Oregon State Highway Division

-2-

Federal-aid Project
No. RF-DP-29(26)

PA 20 Reinforced Earth Wall #5	All Required	368,086.42
PA 20 Reinforced Earth Wall #6	All Required	106,829.07
PA 20 Reinforced Earth Wall #7	All Required	90,443.08
EWO 3 Cut & Deck Timber	All Required	14,800.00
EWO 4 Cut & Deck Timber	All Required	25,500.00
EWO 5 Fall Hazard Trees	All Required	12,535.00
EWO 9 Excavat 36" Culvert Pipe	All Required	2,650.00
EWO 12 Pioneering & Re-shaping slope	All Required	4,400.00
EWO 16 Pilot Car	All Required	16,750.00
EWO 21 Remove Unstable Fill Material	All Required	4,500.00
EWO 22 Clearing R/W	All Required	3,075.00
EWO 23 Clean Finished Slopes	All Required	19,000.00
EWO 24 Clearing of Waste Area	All Required	3,175.00
EWO 25 Install 2" Water Line	All Required	10,100.00
EWO 27 Gunnite Slopes	All Required	7,000.00
EWO 28 Buttress Fill @ R. E. Wall #5	All Required	40,000.00
EWO 29 Install Movement Detector Tubes	All Required	5,730.00
EWO 31 Reclaim Select Rock	All Required	20,800.00
EWO 33 Install Perf. Drain Pipe	All Required	7,400.00
EWO 34 Slide Monitor & Removal	All Required	26,050.00
SFO 1 Work by Coos - Curry Elect. Coop.	All Required	14,726.11
SFO 7 Archeological Examination	All Required	4,009.00
SFO 8 Install Slide Monitoring Deyices	All Required	15,000.00
SFO 10 Waste Area Royalty	All Required	4,964.56
		<u>\$4,410,705.30</u>
	Increase	\$1,262,005.30
	Subtotal	\$7,101,961.30
	Engineering	<u>887,744.70</u>
	TOTAL	\$7,989,706.00

Type Code X081Coquille River Bridge No. 9310 (Sta. 1320+26 to Sta. 1331+17.5)

Total same as previous estimate of October 31, 1975 \$ 390,830.00

Type Code X081Coquille River Bridge No. 9331 (Sta. 1397+10 to Sta. 1381+52)

Total same as previous estimate of October 31, 1975 \$ 343,635.00

Subtotal	734,465.00
Engineering	<u>91,808.00</u>
Total	\$ 826,273.00

Length of Roadway - - - - - 4.570 miles

Length of Structures (2) - - 0.101 mile

Total Length - - - - - 4.671 miles

Cost of Roadway per Mile - - \$1,748,294.50

SUMMARY OF FUNDS

<u>Description</u>	<u>Total Cost</u>	<u>Federal Funds</u>	<u>State Funds</u>
Roadway (EGC Funds) G-1	\$3,149,479.00	\$2,462,577.00	\$ 686,902.00
Roadway (RF Funds) G-2	3,420,471.00	2,674,466.00	746,005.00
Roadway (F Funds)	1,419,756.00	1,110,107.00	309,649.00
Structure (RF Funds) G-2	<u>826,273.00</u>	<u>646,062.00</u>	<u>180,211.00</u>
TOTALS	\$8,815,979.00	\$6,893,212.00	\$1,922,767.00

Group 1 - 43% Group 2 - 57%

Contract No. 8310

Prefix No. 10-1059

8310

Form Approved; O.M.B. No. 04-R2089

TO BE COMPLETED BY FHWA MONTHLY TRANSACTION NO. 11-73 - 11-74	U. S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION FEDERAL-AID PROJECT AGREEMENT 11 - 11 - 75	STATE Oregon COUNTY Douglas PROJECT NO. RF-DP-29(26)
The State, through its Highway Agency, having complied, or hereby agreeing to comply, with the applicable terms and conditions set forth in (1) Title 23, U.S. Code, Highways, (2) the Regulations issued pursuant thereto and, (3) the policies and procedures promulgated by the Federal Highway Administrator relative to the above designated project, and the Federal Highway Administration having authorized certain work to proceed as evidenced by the date entered opposite the specific item of work, Federal funds are obligated for the project not to exceed the amount shown herein, the balance of the estimated total cost being an obligation of the State. Such obligation of Federal funds extends only to project costs incurred by the State after the Federal Highway Administration authorization to proceed with the project involving such costs.		
PROJECT TERMINI Slater Creek-Mystic Creek		
PROJECT CLASSIFICATION OR PHASE OF WORK	EFFECTIVE DATE OF AUTHORIZATION	APPROXIMATE LENGTH (Miles)
HIGHWAY PLANNING AND RESEARCH (HP & R)		
PRELIMINARY ENGINEERING		
RIGHTS-OF-WAY		
CONSTRUCTION	10-1-75	4.67
OTHER (Specify)		
FUNDS Pro Rata 78.19%		
ESTIMATED TOTAL COST OF PROJECT \$ 7,396,223.00	FEDERAL FUNDS \$ 5,783,105.00	
The State further stipulates that as a condition to payment of the Federal funds obligated, it accepts and will comply with the applicable provisions set forth on the reverse hereof.		
OREGON STATE HIGHWAY DIVISION (Official name of Highway Agency) By <u>Ed Hunter</u> Assistant State Highway Engineer (Title) By _____ (Title) By _____ (Title)		U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION By <u>R.O. Wright</u> for <u>G. L. Green</u> (Division Engineer) Date executed by Division Engineer _____

AGREEMENT PROVISIONS

1. RESPONSIBILITY FOR WORK

a. Except for projects constructed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in compliance with the approved plans and specifications or project proposal which, by reference, are made a part hereof.

b. With regard to projects performed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in accordance with the terms of its approved Certification, or exceptions thereto as may have been approved by the Federal Highway Administration.

2. HIGHWAY PLANNING AND RESEARCH (HP&R) PROJECT. The State highway agency will (a) conduct or cause to be conducted, under its direct control, engineering and economic investigations of projects for future construction, together with highway research necessary in connection therewith, pursuant to the work program approved by the Federal Highway Administration and (b) prepare reports suitable for publication of the result of such investigations and research, but no report will be published without the prior approval of the Federal Highway Administration.

3. PROJECT FOR ADVANCE ACQUISITION OF RIGHTS-OF-WAY. In the event that actual construction of a road on this right-of-way is not undertaken by the close of the tenth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

4. PRELIMINARY ENGINEERING PROJECT FOR PREPARATION OF RIGHT-OF-WAY PLANS OR FOR PREPARATION OF CONSTRUCTION PLANS, SPECIFICATIONS AND ESTIMATES. In the event that right-of-way acquisition for, or actual construction of the road for which this preliminary engineering is undertaken is not started by the close of the fifth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

5. INTERSTATE SYSTEM PROJECT. (a) The State highway agency will not add or permit to be added, without the prior approval of the Federal Highway Administration any points of access to, or exit from, the project in addition to those approved in the plans and specifications for the project. (b) The State highway agency will not permit automotive service stations, or other commercial establishments for serving motor vehicle users, to be constructed or located on the right-of-way of the interstate system. (c) The State highway agency will not after June 30, 1968, permit the construction of any portion of the Interstate Route on which this project is located, including spurs and loops, as a toll road without the written concurrence of the Secretary of Transportation or his officially designated representative. The term 'toll road' does not include toll bridges or toll tunnels.

6. PROJECT FOR CONSTRUCTION IN ADVANCE OF APPORTIONMENT. (a) This project authorized pursuant to 23 U.S.C. 115 as amended, will be subject to all procedures and requirements, and conform to the standards applicable to projects on the system on which located, financed with the aid of Federal funds. (b) No obligation of previously apportioned

Federal funds is created by this agreement, its purpose and intent being to provide that, upon application by the State highway agency, and approval thereof by the Federal Highway Administration, any Federal-aid funds of the class designated by the project number prefix, apportioned to the State under 23 U.S.C. 104 subsequent to the date of this agreement, may be used to reimburse the State for the Federal share of the cost of work done on the project.

7. STAGE CONSTRUCTION. The State highway agency agrees that all stages of construction necessary to provide the initially planned complete facility, within the limits of this project, will conform to at least the minimum values set by approved AASHTO design standards applicable to this class of highways, even though such additional work is financed without Federal-aid participation.

8. BOND ISSUE PROJECT. Construction, inspection and maintenance of the project will be accomplished in the same manner as for regular Federal-aid projects. No present or immediate obligation is created by this Agreement against Federal funds, its purpose and intent being to provide aid to the State, as authorized by 23 U.S.C. 122, for retiring maturities of the principal indebtedness of the bonds referred to below. When the State requests Federal reimbursement to aid in the retirement of such bonds, the request will be supported by the appropriate certification required by 23 CFR Part 140, Subpart F, and Volume 1, Chapter 4, Section 8 of the Federal-Aid Highway Program Manual or the alternative State procedure set forth in the State's Certificate, and payment of the authorized Federal share will be made from appropriate funds available. If in any year there is no unobligated balance of any apportioned Federal funds available from which payments hereunder may be made, there will be no obligation on the part of the Federal Government on account of bond maturities for that year. Funds available to the highway agency for this project are the proceeds of bonds issued by the governmental unit indicated on the attached tabulation, pursuant to the authority and in the amounts by date of issue and beginning date of maturities set forth therein.

9. SPECIAL HIGHWAY PLANNING AND RESEARCH PROJECT. The State Highway agency hereby authorizes the Federal Highway Administration to charge the State's pro rata share of costs incurred against funds apportioned to the State under 23 U.S.C. 301(c), as amended. In the event a project is financed with both Federal-aid funds and State matching funds, the State agrees to advance to The Federal Highway Administration the State matching funds for its share of the estimated cost. For a National Pooled Fund study, the State hereby assigns its responsibility for the work to the Federal Highway Administration. For an Intra-Regional Cooperative Study, the State hereby assigns its responsibility for the work to the lead State for the study.

10. PARKING REGULATION AND TRAFFIC CONTROL. The State highway agency will not permit any changes to be made in the provisions for parking regulations and traffic control as contained in the agreement between the State and the local unit of Government referred to in the paragraph on "Additional Provisions," without the prior approval of the Federal Highway Administration, unless the State determines, and the Division Engineer concurs, that the local unit of Government has a functioning traffic engineering unit with the demonstrated ability to apply and maintain sound traffic operations and control.

Oregon State Highway Division
Salem, Oregon, October 31, 1975

Federal-aid Project
No. RF-DP-29(26)

SLATER CREEK-MYSTIC CREEK SECTION
COOS BAY-ROSEBURG HIGHWAY
DOUGLAS COUNTY

Project Agreement Estimate.

Type Code 6204

Roadway (Sta. 1246+00 to Sta. 1482+08.28)

Furnish Field Laboratory Mobilization	1 only All Required	2,000.00	\$ 2,000.00 350,000.00
Temporary Protection and Direction of Traffic	All Required 640 sq.ft.	10.00	15,000.00 6,400.00
Temporary Signs			
Temporary Continuous Rail Traffic Barrier Reflectorized	200 lin.ft.	5.00	1,000.00
Flagmen	6,000 hour	15.00	90,000.00
Clearing and Grubbing	All Required		365,000.00
Removal of Structures and Obstructions	All Required		5,000.00
Ditch Excavation	2,550 cu.yd.	9.00	22,950.00
Embankment Foundation Excavation	66,200 cu.yd.	1.75	115,850.00
General Excavation	1,172,000 cu.yd.	1.80	2,109,600.00
Extra for Selected Native Soil	29,700 cu.yd.	1.50	44,550.00
Extra for Selected Rock Embankment, Type 1	2,590 cu.yd.	4.00	10,360.00
Extra for Selected Rock Embankment, Type 2	76,000 cu.yd.	0.50	38,000.00
Extra for Selected Rock Embankment, Type 3	82,300 cu.yd.	0.65	53,495.00
Overhaul	131,900 C-yd.sta.	0.10	13,190.00
Trench Excavation	6,720 cu.yd.	12.00	80,640.00
Finishing Roadbed and Slopes	All Required		2,000.00
Watering	12,100 H-gal.	2.00	24,200.00
Structure Excavation	4,980 cu.yd.	6.00	29,880.00
1" - 0 Aggregate Base	4,600 ton	7.00	32,200.00
Aggregate Shoulders	13,900 ton	7.00	97,300.00
Cement Treated Base Mixture	75,200 ton	9.00	676,800.00
Portland Cement in CTB Mixture	4,150 ton	70.00	290,500.00
Asphalt in Seal	150 ton	150.00	22,500.00
Class "C" Modified Asphalt			
Cement Mixture	30,800 ton	10.25	315,700.00
Asphalt Cement in Mixture	2,160 ton	90.00	194,400.00

Oregon State Highway Division

-2-

Federal-aid Project
No. RF-DP-29(26)

Portland Cement Additive in Class "C" Modified Mixture	310 ton	70.00	\$ 21,700.00
Asphalt in Tack Coat	130 ton	130.00	16,900.00
Aggregate in Sand Choke Seal	380 cu.yd.	9.25	3,515.00
1/4" - #10 Aggregate in Seal	600 cu.yd.	10.25	6,150.00
Rock Gabions	280 cu.yd.	30.00	8,400.00
Metal Bin Type Retaining Wall, Sta. 1321+60	All Required		65,000.00
Metal Bin Type Retaining Wall, Sta. 1405+75	All Required		75,000.00
Metal Bin Type Retaining Wall, Sta. 1412+10	All Required		55,000.00
Metal Bin Type Retaining Wall, Sta. 1424+25	All Required		50,000.00
Metal Bin Type Retaining Wall, Sta. 1446+00	All Required		20,000.00
8-inch Culvert Pipe	810 lin.ft.	5.00	4,050.00
12-inch Culvert Pipe	450 lin.ft.	6.00	2,700.00
18-inch Culvert Pipe	3,900 lin.ft.	9.00	35,100.00
24-inch Culvert Pipe	2,190 lin.ft.	12.00	26,280.00
36-inch Culvert Pipe	480 lin.ft.	18.00	8,640.00
48-inch Culvert Pipe	500 lin.ft.	19.00	9,500.00
Extra for Pipe Under Pavement	40 lin.ft.	8.00	320.00
8-inch Slip Joints	3 only	100.00	300.00
18-inch Slip Joints	13 only	150.00	1,950.00
24-inch Slip Joints	6 only	200.00	1,200.00
Concrete Inlet, Type Special M-E	2 only	1,100.00	2,200.00
Concrete Manholes	2 only	1,600.00	3,200.00
Concrete Inlets, Type G-1	25 only	850.00	21,250.00
Concrete Inlets, Type G-2	41 only	900.00	36,900.00
Concrete Inlets, Type M-E	8 only	1,000.00	8,000.00
6-inch Drain Pipe	5,000 lin.ft.	3.00	15,000.00
8-inch Drain Pipe	8,900 lin.ft.	4.00	35,600.00
12-inch Drain Pipe	210 lin.ft.	7.00	1,470.00
Special Filter Material in Drains	2,570 cu.yd.	12.00	30,840.00
Guard Rail, Type 1	650 lin.ft.	6.00	3,900.00
Guard Rail, Type 2A	15,100 lin.ft.	7.00	105,700.00
Guard Rail, Type 3	200 lin.ft.	14.00	2,800.00
Guard Rail Anchors, Type 1	7 only	250.00	1,750.00
Guard Rail Anchors, Type 2	14 only	250.00	3,500.00
Rail End Pieces, Type B	7 only	50.00	350.00
Rail End Pieces, Type C	7 only	125.00	875.00
Extra for Asphalt Approaches	20 only	100.00	2,000.00
Paved Culvert End Slopes	1,295 sq.ft.	5.00	6,475.00
Drainage Curbs	7,330 lin.ft.	1.50	10,995.00

Oregon State Highway Division

-3-

Federal-aid Project
No. RF-DP-29(26)

Grouted Riprap	90 cu.yd.	75.00	\$ 6,750.00
Guide Posts	300 only	15.00	4,500.00
Roadside Seeding and Mulching	70 acre	400.00	28,000.00
Planting Tree Seedlings	9,100 only	0.65	5,915.00
Planting Shrub Seedlings	3,300 only	1.30	4,290.00
Planting Willow Whips	3,845 only	0.80	3,076.00
			<u>\$5,765,556.00</u>

Anticipated Items

Permanent Pavement Striping (S.F.)	All Required	\$ 2,000.00
Stage Construction Striping (S.F.)	All Required	1,000.00
Temporary Erosion Control (E.W.)	All Required	25,000.00
On-the-Job Trainees (8 at \$800)(E.W.)	All Required	6,400.00
Construct Stream Pollution Control During Channel Change (E.W.)	All Required	5,000.00
Obliterate Boulders in Stream (E.W.)	All Required	15,000.00
Construct Horizontal Drains (E.W.)	All Required	20,000.00
		<u>\$ 74,400.00</u>
Subtotal		<u>\$5,839,956.00</u>
Engineering		<u>729,994.00</u>
Total		<u>\$6,569,950.00</u>

Type Code X081Coquille River Bridge No. 9310 (Sta. 1320+26 to Sta. 1331+17.5)

Shoring, Cribbing, Etc.	All Required (50%)	\$ 20,000.00
Structure Excavation	630 cu.yd.	15.00 9,450.00
Structural Excavation Below Elevation Shown	60 cu.yd.	25.00 1,500.00
Furnish IIP 10x42 Steel Piling	720 lin.ft.	9.00 6,480.00
Furnish IIP 14x73 Steel Piling	384 lin.ft.	15.00 5,760.00
Drive Steel Piles	25 only	400.00 10,000.00
Splice Steel Piles	6 only	30.00 180.00
Structural Concrete, Class 3300 (1,045 cu.yd.)	All Required (53%)	111,300.00
Structural Concrete, Class 4000 (610 cu.yd.)	All Required (51%)	66,300.00

Oregon State Highway Division

-4-

Federal-aid Project
No. RF-DP-29(26)

85'/90' Type IV Prestressed Beams	1 only	4,700.00	\$ 4,700.00
90'/95' Type IV Prestressed Beams	6 only	4,700.00	28,200.00
95'/100' Type IV Prestressed Beams	7 only	5,500.00	38,500.00
100'/105' Type IV Prestressed Beams	7 only	5,500.00	38,500.00
Reinforcement (303,500 lb.)	All Required (48%)		43,200.00
Reinforced Concrete Bridge End Panels	212 sq.yd.	30.00	6,360.00
8-inch Culvert Pipe	100 lin.ft.	4.00	400.00
			<u>\$ 390,830.00</u>

Type Code X081Coquille River Bridge No. 9311 (Sta. 1379+10 to Sta. 1381+52)

Shoring, Cribbing, Etc.	All Required (50%)		\$ 20,000.00
Structure Excavation	755 cu.yd.	15.00	11,325.00
Structure Excavation Below Elevation Shown	80 cu.yd.	25.00	2,000.00
Furnish HP 10x42 Steel Piling	300 lin.ft.	9.00	2,700.00
Drive Steel Piles	10 only	400.00	4,000.00
Splice Steel Piles	2 only	30.00	60.00
Structural Concrete, Class 3300 (1,045 cu.yd.)	All Required (47%)		98,700.00
Structural Concrete, Class 4000 (610 cu.yd.)	All Required (49%)		63,700.00
75'/80' Type III Prestressed Beams	16 only	3,500.00	56,000.00
80'/85' Type III Prestressed Beams	8 only	3,800.00	30,400.00
Reinforcement (303,500 lb.)	All Required (52%)		46,800.00
Reinforced Concrete Bridge End Panels	255 sq.yd.	30.00	7,650.00
8-inch Culvert Pipe	75 lin.ft.	4.00	300.00
			<u>\$ 343,635.00</u>
Subtotal			<u>\$ 734,465.00</u>
Engineering			<u>91,808.00</u>
Total			<u>\$ 826,273.00</u>

Oregon State Highway Division

-5-

Federal-aid Project
No. RF-DP-29(26)

Length of Roadway - - - - - 4.570 miles
Length of Structures (2) - - - 0.101 mile

Total Length - - - - - 4.671 miles

Cost of Roadway Per Mile - - - \$1,437,625.82

Work Retained in Program Status
(Not included in totals below)

Slide Correction (E.W.)	All Required	\$ 250,000.00
Permanent Signing (S.F.)	All Required	12,000.00
Work by Coos-Curry Electric Co.	All Required	8,000.00
Move Historical Stone	All Required	2,000.00
Adjust Bear Creek Water Line	All Required	2,000.00
Warning Signs at Hwy. Jct. (S.F.)	All Required	8,000.00
Place Boulders in Channel Change (E.W.)	All Required	5,000.00
Lime-Treated Subgrade (E.W.)	All Required	25,000.00

SUMMARY OF FUNDS

<u>Description</u>	<u>Total Cost</u>	<u>Federal Funds</u>	<u>State Funds</u>
Roadway (EGC Funds) G-1	\$3,149,479.00	\$2,462,577.00	\$ 686,902.00
Roadway (RF Funds) G-2	3,420,471.00	2,674,466.00	746,005.00
Structure (RF Funds) G-2	826,273.00	646,062.00	180,211.00
Totals	\$7,396,223.00	\$5,783,105.00	\$1,613,118.00

Group 1 - 43%

Group 2 - 57%

Contract No. 8310

Prefix No. 10-1059

SLATER CREEK-HYSTIC CREEK SECTION

Nonparticipating - State Work

State Responsibility for Damages

All Required

\$ 1,500.00

0310

U.S. DEPARTMENT OF TRANSPORTATION - FEDERAL HIGHWAY ADMINISTRATION

LETTER OF APPROVAL ☐ OR AUTHORIZATION

FEDERAL PROJECT NO.

STA DP-29 (26)
PROJECT NO.

FROM:

G. L. Green, Division Administrator
Salem, Oregon

PROGRAM NO.

ITEM NO.

RF-63 & 64

See Below

COUNTY NAME

Douglas

PROGRAM STAGE (Check)

☐ 1.☐ 2.

TO:

Mr. F. B. Klaboe
Chief of Operations, ODOT
Salem, Oregon

DATE PS & E APPROVED

10-1-75

DATE AUTHORIZATION
EFFECTIVE

1-25-78

FEDERAL ROUTE NUMBER

Primary 14

STATE ROUTE NUMBER

Primary 35

GENERAL LOCATION:

"Slater Creek - Mystic Creek"

GENERAL DESCRIPTION OF WORK:

Program Change

YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW

PRELIMINARY ENGINEERING TO DETERMINE

☐ LOCATION ONLY

PRELIMINARY ENGINEERING FOR SURVEY AND PLAN

☐ PREPARATION☒ OTHER (Specify) Program Change☐ ACQUISITION OF RIGHT-OF-WAY

CONSTRUCTION - ADVERTISE FOR RECEIPT

☐ OF BIDS☐ CONSTRUCTION - PROCEED ON AN AGREED
PRICE AND/OR FORCE ACCOUNT BASIS

REMARKS

As requested in Mr. Swan's 1-25-78 letter, I approve the program change adding consolidated Primary Funds, appropriation code 010, to cover increased costs resulting from slide correction work.

NOTED
F. B. KLABOE

DATE

1-25-78

SIGNATURE OF APPROVING OFFICIAL

G. L. Green

TITLE

for Division Administrator

FORM PR-1240
(REV. 8-70)EXISTING STOCKS OF FORM PR-1240 (REV. 6-68)
WILL BE USED

☆ U.S. GOVERNMENT PRINTING OFFICE: 1976-626-787

STATE COPY

OREGON STATE HIGHWAY DIVISION

Order for Extra Work

TO BE PERFORMED ON FORCE ACCOUNT BASIS

APPROVED EFFECTIVE DATE 2-1-78

Contingent upon modification of project agreement if additional funds are required.

BY G. K. Hoesner
Dist. Engineer

TITLE _____
DATE 3-21-78 1978

FEDERAL HIGHWAY ADMINISTRATION
Contract No. _____

Prefix 10-1050

F. A. Project No. RF-DP-29(26)

Order No. 37

Project Name Slater Creek-Mystic Creek

Highway Coos Bay-Roseburg

County Douglas

Contractor Roy E. Ladd, Inc.

Address P.O. Box 756 Redding, CA 96001

The following work is hereby classified as "Extra Work", to be performed and paid for in accordance with the terms of contract.

Description of work to be done:
Drill and place horizontal drains
2,700 lin.ft. (8 x 337.5')

NOTED
H.S. COULTER

Location by station numbers:

1432+00 to 1440+00

Estimate of quantities and cost:

Drilling 2,700' x \$8.00/ft. = \$21,600.00
Pipe and installation . . . 2,700' x \$1.00/ft. = 2,700.00
\$24,300.00

Explanation: (Explain here the conditions which cause this work to be classed as "extra work")
Work was not included in the bid items and is a specialty item as attached Geologist's report.

INSTRUCTIONS: A single order should not cover more than one class of work or more than one extra work job.

Submit five copies of the order to Salem. After final approval of the order, the Salem office will send one copy to the contractor, one to the Regional Engineer and one to the Resident Engineer.

Project authorization

Present estimate of project costs, including

\$24,300.00 for work under this order \$ 600,053.

Expected ~~percentage~~ over-run

Expected ~~percentage~~ over-run per cent

Space to right of this line for use of Salem Office

Submitted by:

M. Bates Resident Engineer

Approval Recommended

[Signature] Regional Engineer

Approval Recommended

For

Construction Engineer or Bridge Engineer

Approved 2-1-78

[Signature]

Construction

UNITED STATES GOVERNMENT

Memorandum

DEPARTMENT OF TRANSPORTATION

FEDERAL HIGHWAY ADMINISTRATION
Equitable Center, Suite 100

530 Center, NE
Salem, Oregon 97301

DATE: January 3, 1978

In reply
refer to: HB.3-OR

SUBJECT: Oregon Project No. RF-DP-29(26)
Slater Creek-Mystic Creek
Coos Bay-Roseburg Highway

FROM: G. L. Green, Division Administrator

TO: Mr. E. S. Hunter, Mgr, Technical Services Br, ODOT
Salem, Oregon

Attached is Mr. Chassie's report concerning the landslide
under the reinforced earth wall on the subject project.

The report reflects our understanding of this slide including
the mutually agreed scheme of correction.

G. L. Green
G. L. Green

cc; w/attachment
OSHD, Mr. Yarbrough
OSHD, Mr. Johnson
Reg 3

NOTED
E. S. HUNTER

RECEIVED TECHNICAL SERVICES						
JAN 5 '78						
REFER TO <i>Verstuy</i>						
FOR						
Info	Inv	R/D	D/R	Spec	Per	File
X						

UNITED STATES GOVERNMENT

*Memorandum*9
DEPARTMENT OF TRANSPORTATION

FEDERAL HIGHWAY ADMINISTRATION

222 S. W. Morrison Street
Portland, Oregon 97204

DATE: December 20, 1977

In reply
refer to:

HED-010.8

SUBJECT: Landslide Vicinity Reinforced Earth Wall
Roseburg - Coos Bay Highway
Oregon SR 42FROM: Regional Geotechnical Engineer
Office of Environment and Design - Region 10TO: Mr. G. L. Green
Division Administrator
HDA-OR Salem, Oregon*File:
RF-DP-27 (26)
Slater Cr. - Mystic Cr.
Coos Bay - Roseburg*

At the request of Tom Lowe of your office, I recently provided technical assistance on determining the cause of and developing a repair scheme for the subject landslide. The following summary of the technical points relating to the slide problem and the technical recommendations agreed to by the State and FHWA is provided for your information. Please feel free to forward a copy of this report to the State if you desire to do so.

Description of Slide

The slide occurred on October 5, 1977 on a section of Roseburg - Coos Bay highway (SR 42) that is being reconstructed approximately thirty miles west of Roseburg. The roadway is in a sidehill cut-fill section through this area. The natural terrain is very rugged with the roadway being constructed near the base of a steep canyon. The north fork of the Coquille River flows along the base of the canyon parallel to the highway.

For reference a general cross-section through the center of the slide area is attached. The cross-section shows the before and after slide condition and correction scheme.

It can be noted from the cross-section that the design calls for the roadway sitting upslope of the river approximately 105 feet above river level. A 30 foot high Reinforced Earth (R.E.) wall is located between the roadway and river with the top of the R.E. wall approximately 70 feet above the river. Further, the design calls for a 35 foot fill on a $1\frac{1}{2}$ to 1 slope running from the top of the R.E. wall up to the roadway grade. The purpose of the R.E. retaining structure was obviously to reduce the amount of fill and to prevent fill from being placed in the river. The highway fill was within approximately 8 feet of grade when the slide occurred.

Unfortunately, the slide occurred at the location of the R.E. wall. Approximately the middle 300 feet of the 800 foot long wall was involved in the slide movement. The slide failure plane passed behind and below the R.E. wall. The slide head scarp came close to the roadway shoulder and toed out near river level. The R.E. wall underwent a significant displacement as a result of the slide movement. The top of the wall in the center of the slide was displaced 18 feet horizontally, the bottom of the wall was

DEC 27 1977

displaced 23 feet horizontally, and the wall dropped 12 feet vertically. In spite of these tremendously large movements, the R.E. wall remained intact. Some spalling and cracking of some of the facing panels did occur (refer attached pictures and cross-section). Subsequent investigation revealed that the slide was due to overstressing of weak foundation soils located approximately 20 feet below the base of the R.E. wall.

Slide Investigation

Immediately after the slide occurred, State forces installed six slope indicators through the slide area in order to locate the depth of the slide failure plane and to determine ground water levels. Since the slope indicator holes were drilled with an air-trac drill, in order to speed installation, no soil samples were recovered. At our recommendation, the State made two more borings in the failure area using a rotary drill rig. These holes were continuously sampled. The borings both revealed interbedded sandstone and siltstone underlying the highway fill and R.E. wall. Visual inspection of the soil and core samples revealed a zone of soft silty clay existing at the siltstone contact. The depth of this soft zone coincided with the depth of movement detected by the slope indicators. Thus, the failure plane was located.

Corrective Scheme

The slide continued to move after the initial failure. Several of the slope indicators installed in the failed area sheared off within a two-three week period. It was obvious that time was critical. Based upon the slide conditions it was agreed that a rock buttress at the toe of the slide would provide the most positive and most economical solution to the slide problem. Due to the environmental concerns relating to placing a rock buttress in the river, the State obtained the necessary clearance from appropriate State and Federal agencies.

Based upon the slide geometry and the slope indicator and boring data, the slide was backanalyzed to determine the soil shear strength existing at failure. Using this backfigured soil strength, additional slope stability analyses were conducted to size the rock buttress. Based upon anticipated ground water levels, stability analyses indicate that the rock buttress shown on the attached cross-section will provide an adequate factor of safety of 1.3 with the highway fill slope reconstructed.

Buttress construction began approximately two weeks after the failure occurred. The buttress was completed through the failed area about mid-November. Approximately 36,000 C.Y. of rock form the buttress with the buttress being approximately 400 feet long at the top and 500 feet long at the base. The top of the buttress is at about mid-height of the R.E. wall. The buttress cost was approximately \$60,000. The extremely low cost, even though the yardage is substantial, is due to the fact that the rock was waste material coming out of existing cuts on the project. Much of the \$60,000 cost was for placement and handling.

Due to construction shutdown caused by heavy rains, the roadway fill slope will not be reconstructed until next spring. The reconstructed fill slope will be brought down to the top of the displaced R.E. wall and will be continued down over the face of the wall to where the fill slope will intersect the top of the rock buttress. In effect, the R.E. wall through the failed area will be buried.

Additional Subsurface Investigation

As noted previously approximately the middle 300 feet of the 800 foot wall was involved in the slide movement. This left about 250 feet of wall on each side of the failure area that did not move. However, since the slope geometry and amount of fill retained is similar to that through the failed area, we were concerned with the long term stability of the remaining wall. Upon discussing this with State personnel (please note that the principal State people involved with the slide problem were Messrs. Ed Johnson, Fred Yarbrough, Jim Gix, Al Bates, and Elliott Parker), it was agreed the State would drill three additional borings through the unfailed area. The borings were drilled near the base of the R.E. wall and revealed similar foundation conditions to those encountered in the failed area. Thus, it was agreed that the rock buttress should be extended through the remaining length of R.E. wall. This work will be done next spring when construction operations resume. It was agreed that the additional buttress need only be brought up to the base of the R.E. wall.

We had hoped that the buttress could be extended this construction season, however, as noted previously, the contractor had to cease construction operations due to heavy rains. Actually, it was fortunate to get the failed area buttressed prior to the contractor having to shut down. In my opinion, project personnel, particularly Al Bates, project engineer, and the contractor, are to be commended for fine cooperation and getting the buttress constructed as quickly as they did.

In addition, at our request additional slope indicators were installed along the entire length of R.E. wall to monitor movements through the winter.

Original Design

The State originally had a bin wall retaining structure designed through the slide location. The R.E. wall was incorporated into the project through a value engineering proposal submitted by the contractor.


Unfortunately, no foundation investigation was performed for either design. The lack of an adequate foundation investigation was, as State personnel admit, a major oversight. One reason given for not being more concerned with the foundation condition during design was that since the base of the retaining structure was to set just below and on about the same alignment as the old roadway, which was in a sandstone cut, the foundation would be adequate. In my opinion, this reasoning was in error from two standpoints. First, the new design called for placing approximately 60 feet of new fill along the old roadway grade, thus imposing substantial increased stress on the foundation. Second, based on the existing unstable terrain through this area, the soil profile evident in existing cuts, and borings drilled at other locations on the project, it was known that the sandstones and shales were interbedded and softer clay zones could be encountered, that it should not have been taken for granted that the foundation soils consisted solely of competent sandstone.

General Comments


In my opinion, it should be emphasized that the subject problem was a landslide problem and not an R.E. wall failure. The R.E. wall just happened to be sitting on the landslide. Unfortunate as it was, the slide did provide a dramatic full-scale test of an R.E. wall (the first we know of in the world) and demonstrated dramatically (1) the internal strength of a Reinforced Earth structure, and (2) that an R.E. wall does in fact perform as a gravity structure.

Ronald G. Chassie
Ronald G. Chassie


Attachments



12/14/77
RGC



EAST END OF WALL




LOOKING WEST. CAN SEE WALL LATERAL DISPLACEMENT AND
SLIDE HEAD SCARP.




FAILED AREA. LOOKING WEST.



FAILED AREA. LOOKING WEST.



NEAR WEST END OF FAILED AREA.




WEST END OF FAILED AREA.




TOE OF SLIDE.



SPALLED AND CRACKED FACING PANELS.



WIDENED JOINT OPENING DUE TO WALL DISPLACEMENT.



VIEW SHOWING VERTICAL WALL DISPLACEMENT.

8310 U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION		FEDERAL AID PROJECT NO. P-29 (26)
LETTER OF APPROVAL AND/OR AUTHORIZATION		
FROM: G. L. Green, Division Administrator Salem, Oregon	PROGRAM NO. ITEM NO. RF-63 & 64	STATE PROJECT NO. See Below COUNTY NAME Douglas PROGRAM STAGE (Check) ☐ 1. ☐ 2.
TO: Mr. F. B. Klaboe Chief of Operations, ODOT State of Oregon Salem, Oregon		
DATE PS & E APPROVED 10-1-75	DATE AUTHORIZATION EFFECTIVE 10-27-77	FEDERAL ROUTE NUMBER Primary 14 STATE ROUTE NUMBER Primary 35
GENERAL LOCATION: "Slater Creek - Mystic Creek"		
GENERAL DESCRIPTION OF WORK: Furnish and Plant tree seedlings by State Forces		
YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW ☐ PRELIMINARY ENGINEERING TO DETERMINE ☐ LOCATION ONLY ☐ PRELIMINARY ENGINEERING FOR SURVEY AND PLAN ☐ PREPARATION ☐ OTHER (Specify) ☐ ACQUISITION OF RIGHT-OF-WAY ☐ CONSTRUCTION - ADVERTISE FOR RECEIPT ☐ OF BIDS ☒ CONSTRUCTION - PROCEED ON AN AGREED PRICE AND/OR FORCE ACCOUNT BASIS		
REMARKS As requested in Mr. Keasey's memorandum of 11-23-77 and based on the data submitted, you are authorized to proceed with the use of State Forces as being in the public interest, under State Force Order No 12 at a total estimated cost not to exceed \$5,915, Federal Funds \$5,455. (Note: See Price Agreement #27 - Bid Item #70 deleting above work from Contract)		
DATE 11-30-77	SIGNATURE OF APPROVING OFFICIAL <i>G. L. Green</i>	TITLE for Division Administrator

NOTED
F. B. KLABOE

DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
Box 300
Salem, Oregon 97308

DATE: November 28, 1977

In reply
refer to: **HB. 3-OR**

SUBJECT: Oregon Project DP-F-29(20)
Slater Creek-Mystic Creek Section
Slide Correction

FROM : G. L. Green, Division Administrator

TO : Mr. E. S. Hunter, Mgr, Technical Services Br, ODOT
Salem, Oregon

I hereby confirm my previous verbal authorization to proceed with the subject emergency slide correction work. Mr. Engelmann's October 25, 1977 memorandum to Mr. Ramjoe' fully addresses the environmental aspects of this action including the high risk of postponing action into the rainy season. *not in Gen. File*

I concur that the final EIS need not be amended or supplemented as recommended in Mr. Moehring's November 18, 1977 memorandum. — *not in Gen. File*

G. L. Green

1 Versteeg ✓
2 Christensen Dor
George
Olson
Terpin
3 Sullivan JWS
Scott
Savage

RECEIVED

DEC 06 1977

ENGINEERING SECTION

4 Trout

Do Not File ☐

Return To

Bring Up / /

Action

Mocking
water

RECEIVED					
TECHNICAL SERVICES					
DEC 5 '77					
REFER TO					
FOR					
info	adv	U	R	adm	act

Save _____

ENGINEERING SECTION

Return To _____

Bring Up _____

Action _____

6558

.RSO
RSB LRW 43 10-20-77 1-35 PM

JIM J GIX

CC AL BATES
C T KEASEY

RE SLATER CREEK-MYSTIC CREEK
COOS BAY-ROSEBURG HIGHWAY
EARTH FILL SLIDE PROBLEM

FROM DIVISION OF STATE LANDS -- CONDITIONS CONTROLLING REPAIR WORK

- 1 IN CHANNEL WORK MUST BE DONE FIRST AND IN A SPEEDY MANNER.
- 2 ALL EFFORTS SHALL BE MADE TO MINIMIZE TURBIDITY. TEMPORARY EROSION DEVICES MUST BE IMPLEMENTED AND A RE-VEGETATION PLAN DEVELOPED.
- 3 ALL MATERIAL PLACED BELOW THE HWL - THAT THE STREAM CAN ATTACK - MUST BE CLEAN UMPXXXX UPLAND MATERIAL.
- 4 DEPARTMENT OF FISH AND WILDLIFE IN COOS BAY ARE TO BE KEPT ADVISED OF PROJECT PROGRESS.
- 5 PROJECT IS TO BE CONSTRUCTED AS PRESENTED ON 10-20-77. -WITH STAIRSTEPPED CHANNEL AND U SHAPED CROSS-SECTION IN POOLS.

DON TROUT

NN

4.

Versteeg	_____	RECEIVED	Trout	_____
Christensen	_____			_____
Georgs	_____			_____
Olson	_____			_____
Terpin	_____		OCT 2 11977	Do Not File ☐
Sullivan	_____			Return To _____
Scott	_____	ENGINEERING SECTION	Bring Up _____	_____
Savage	_____		Action _____	_____

OREGON STATE HIGHWAY DIVISION

Interdepartment Teletype Message

RS
RSC
LKW
To Station Roseburg from Station Salem No. 43 Date 10-20-77 Time

Jim J. Gix

Re: Slater Creek-Mystic Creek
Coos Bay-Roseburg Highway
Earth Fill Slide Problem

From Division of State Lands--Conditions Controlling Repairwork

1. In channel work must be done first and in a speedy manner.
2. All efforts shall be made to minimize turbidity. Temporary erosion devices must be implemented and a re-vegetation plan developed.
3. All material placed below the HWL (that the stream can attack) must be clean upland material.

OREGON STATE HIGHWAY DIVISION

Interdepartment Teletype Message

To Station from Station No. Date Time

4. Department of Fish and Wildlife in Coos Bay are to be kept advised of project progress.
5. Project is to be constructed as presented on 10-20-77. (With stairstepped channel and U shaped cross-section in pools.

cc: Al Bates
C. T. Keasey

Reply Requested ()

Signed Don Trout

Jim Gix

Mr Cr - Mate Cr
C.B. - Robt Hwry
earth fl old pblm

From DSL

1. In channel work must be done finish and in a speedy manner.
2. All efforts shall be made to minimize turbidity. Temporary erosion devices must be implemented and a re-vegetation plan developed.
3. All material placed below the HWL (that the stream can attack) must be clean upland material.
4. DFW in Coos Bay are to be kept advised of project progress.
5. Project is to be constructed as presented on 10-20-77.
(with stairstepped channel & V shaped cross section in pools,
- 6.

cc 7/11 Bates
CT. Keasey


Call Region when OK'd ✓

Send copy plan to Lauman & DSL

Pursue stream impact compensation
in this area

③ 10 ③

12,700
+ 11,735
24,435
+ 5,300
29,735
+ 7,057
36,792
+ 7,709
44,501



Proposal 1

November 15, 1977

Roy E. Ladd, Inc.
Post Office Box 756
Redding, CA 96001

Gentlemen:

We have reviewed your request for an extension of time on Contract No. 8310 for work on Slater Creek-Mystic Creek on the Coos Bay-Roseburg Highway in Douglas County.

Careful consideration was given to the reasons you submitted. In light of the available facts, an interim extension of 45 days is granted because of quantity increases and added work. This extension will carry the project time into the three-month winter "no-count" period which starts December 1. The status of the project as to work remaining and a more accurate analysis of extension reasons can be made then.

Sincerely,

H. S. Coulter
State Highway Engineer


JAB:fr ia

cc C. T. Keasey
Alfred Shirley, Jr.
Robert Church
A. W. Bates
Richard Hacek

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE: CON 5 #8310

Salem, Oregon
November 10, 1977

FROM:  John A. Bond
Contract Administration Engineer

SUBJECT: Slater Creek-Mystic Creek
Contract No. 8310
Request for Time Extension

TO: H. S. Coulter
State Highway Engineer

Herewith request from Ladd Construction Company for a 119-day extension derived on just a time-money basis (116 days) plus three more days for a specific delay last month when the foundation failure at reinforced earth wall #5 occurred. Time on this project started November 19, 1975 with 500 calendar workdays allowed. This expired about October 19, so the project is now in liquidated damages at \$300 per day during the current month until we reach another winter dormant "no count" period.

There is valid basis for a significant extension on this project. The current cost outlook for the project indicates a 24 percent overrun of contractor work from the original contract amount. On the time-money basis, this would generate a 121-day increase. The project is now about 75 percent completed.

Our field people recommend only a 45-day extension now which would carry the job into the winter dormant period during which a more accurate appraisal of project completion and time extension can be made. We have 29 Extra Work Orders and 28 Price Agreements accumulated so far. An increase in the project authorization was secured in May of this year.

We concur in an interim extension of 45 days because of quantity increases and added work. This can be granted federal participating under delegated authority. A rough draft letter to the contractor on this basis is attached.

JAB:fr

Att.

cc: Robert Church

RECEIVED STATE HWY ENGR						
NOV 15 '77						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

OREGON STATE HIGHWAY COMMISSION

Contractors Request
for
Increase in Number of Workdays
to
Complete Construction Contract

Oregon State Highway Commission
Salem, Oregon

Gentlemen:

Date October 14, 19 77

We, the undersigned, respectfully request an increase in the number of workdays from 500 days to 619 days, within which to complete our Contract No. 8310, without the assessment of liquidated damages. The said contract is described as follows: Slater Creek - Mystic Creek Section, Hwy 42, Coos Bay-Roseburg, Douglas County

The dates of the workdays during which prosecution of the work was actually prevented and the conditions or causes which actually prevented the prosecution of work on said dates were as follows: Please refer to attached letter.

Respectfully submitted,

ROY E. LADD, INC.

Contractor

By X Roy E. Ladd

President


CONSENT OF SURETY

Date October 20, 19 77We, THE TRAVELERS INDEMNITY COMPANY

....., as surety on the bond guaranteeing the completion of the contract above-named and listed, hereby join in and consent to said request for an increase in the number of workdays, and hereby agree to remain fully bound as surety in all respects as if the number of workdays remained as stipulated in the original agreement.

THE TRAVELERS INDEMNITY COMPANY

Attorney-in-fact



Resident Agent

JAMES A. VICK, ATTORNEY-IN-FACT

(SEAL)

OREGON STATE HIGHWAY COMMISSION
**Engineers Recommendation Regarding
Contractors Request**

for
Increase in Number of Workdays
to
Complete Construction Contract

Investigation has been completed regarding the request (see reverse side) for an increase in the number of workdays within which to complete, without assessment of liquidated damages, the following project:


Contract No. 8310 Contractor Roy E. Ladd, Inc.
Highway Coos Bay-Roseburg
Section Slater Cr.-Mystic Cr.
Kind of Work Grade, Pave and Structures


It is recommended that the request for increase in the number of workdays within which to complete said contract be ~~DENIED~~ or GRANTED. The reasons for such recommendation are as follows:

Recommend an interim extension of 45 days because of quantity increases and added work.

Recommended for Approval:


Division Engineer


Construction Engineer or
Bridge Engineer


State Highway Engineer

State Printing 27909

Contract No.	
Project designation	 State-Federal
Date awarded	
Work started	
Per cent completed	 Date
No. of Workdays Allowed	
No. of Workdays Used	
No. of Added Workdays Requested	



Roy E. Ladd, Inc. "Formerly Hughes & Ladd, Inc."



GENERAL CONTRACTOR 916-241-6102 P. O. Box 756 Redding, Calif. 96001

October 14, 1977

Oregon State Highway Division
2174 N. E. Stephens
Roseburg, OR 97470

ATTN: Mr. Alfred Bates, Resident Engineer
RE: Contract #8310, Slater Creek - Mystic Creek
SUBJ: Request for Adjustment of Contract Time

Gentlemen:

In accordance with Section 108.09 of the Oregon Standard Specifications For Highway Construction, 1974, we are requesting that the contract time be extended 119 days.

We are requesting a 116 day extension based on a \$1,504,360.00 contract increase. We are also requesting 3 additional days for major delays experienced on 10/6/77 through 10/8/77 caused by the slide at Reinforced Earth Wall #5, Sta. 1436±, halting the controlling item of work.

We will further request additional time extensions for any future increases in the contractual amount based on increased bid items, extra work, or price agreements, and for any further delays experienced for which time may be requested under Section 108 of the Oregon Standard Specifications for Highway Construction.

Thank you.

Very truly yours,

Mark Christopher
Project Engineer

MC/ja

8310

11-7-77

8

U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION

LETTER OF APPROVAL AND/OR AUTHORIZATION

FEDERAL AID PROJECT NO.
RF-29 (26)

STATE PROJECT NO.

See Below

COUNTY NAME:

Douglas

PROGRAM STAGE (Check)

☐ 1. ☐ 2.

FROM:

G. L. Green, Division Administrator
Salem, Oregon

PROGRAM NO.

ITEM NO.

TO:

Mr. F. B. Klaboe
Chief of Operations, ODOT
State of Oregon
Salem, Oregon

DATE PS & E APPROVED

10-1-75

DATE AUTHORIZATION
EFFECTIVE

9-23-77

FEDERAL ROUTE NUMBER

Primary 14

STATE ROUTE NUMBER

Primary 35

GENERAL LOCATION:

"Slater Creek - Mystic Creek"

GENERAL DESCRIPTION OF WORK:

Road Use Agreement

YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW

PRELIMINARY ENGINEERING TO DETERMINE

☐ LOCATION ONLY

PRELIMINARY ENGINEERING FOR SURVEY AND PLAN

☐ PREPARATION

☒ OTHER (Specify) Road Use Agreement

TEC NTE \$4,964.56 F.F. \$3,880

☐ ACQUISITION OF RIGHT-OF-WAY

CONSTRUCTION - ADVERTISE FOR RECEIPT

☐ OF BIDS

☒ CONSTRUCTION - PROCEED ON AN AGREED
XXXXXXXXXXXXXXXXXXXXXXXXXXXX
XXXXXXXXXXXXXXXXXXXXXXXXXXXX

REMARKS

As requested in Mr. Keasey's letter of 10-4-77 and based on the data submitted,
you are authorized to reimburse Roseburg Lumber Company for waste area per
Road Use Agreement File 49722, as represented by SFO #10

NOTED
F. B. KLABOE

DATE

11-7-77

SIGNATURE OF APPROVING OFFICIAL

G. L. Green

TITLE

for Division Administrator

FORM PR-1240
(REV. 6-70)

EXISTING STOCKS OF FORM PR-1240 (REV. 6-68)
WILL BE USED

☆ U.S. GOVERNMENT PRINTING OFFICE: 1976-626-787

8310 Slater Cr.-Mystic Cr.Sec. 1975
of Coos Bay-Roseburg Hwy.
(Grading, paving & structures) #2

35



Department of Transportation
HIGHWAY DIVISION

Region 3

672-6658

CON 5

P.O. BOX 1128, ROSEBURG, OREGON 97470 PHONE 672-6644

Burton E. Carnegie
Hydraulics Engineer
Dept. of Fish and Wildlife
P. O. Box 3503
Portland OR 97208

October 27, 1977

Re: Slater Cr.-Mystic Cr. Section
Coos Bay-Roseburg Highway
Douglas County

Dear Mr. Carnegie:

I am enclosing two xerox copies from our contour map of the Middle Fork Coquille River near 12 Mile Creek. This shows the area where the major falls are located that present a natural barrier to fish passage.

In addition to this map which covers several miles of the river, we have plotted stream profiles from an earlier road location. We also have a profile taken this month through the falls area.

We will be pleased to work with you to assist in determining feasibility of a project to improve fish passage. Mr. Al Bates, our Resident Engineer, can get your office additional field information if necessary.

The channel change at the slide is progressing and so far with very little turbidity.

Cordially,

ORIGINAL SIGNED BY J. X. WILSON

for JAMES J. GIX
Regional Construction Engineer

jjg/cw
Encl.

cc C. T. Keasey
A. W. Bates
Richard Lenz
Don Trout


Versteeg ✓
Christensen
George
Olson
Tergin
Sullivan
Scott
Savage


RECEIVED

OCT 28 1977


ENGINEERING
SECTION

Trout ✓
Do Not File ☐
Return To
Bring Up
Action





Dense Brush & Trees



Dense Birch & ...

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Roseburg, Oregon

October 25, 1977

FILE: CON 5

FROM: EB ENGELMANN
Regional Environmentalist

TO: George Ramjouw, Project Coordinator
Environmental Section

SUBJECT: Construction Problem
R.E. Wall #5 Slide Correction
Slater Cr.-Mystic Cr. Section
Coos Bay-Roseburg Highway
Douglas Co. (10-1059-900)

A final environmental impact statement for this project was released to the CEQ and the general public on July 17, 1975. The contract was let October 29, 1975, and construction started March 29, 1976.

THE PROBLEM

On October 6, this year, a problem developed which was not anticipated by the environmental impact statement. Substantial movement was noted in reinforced earth (RE) wall number 5. An approximately 250 foot long section from the middle of this 800 foot wall moved downslope on about a 1½:1 slope. At the maximum point the failure was about 20-24 feet on the horizontal axis and 10-12 feet on the vertical. It is estimated that 20,000 to 30,000 cubic yards of material were displaced. Associated tensional and compressional distortion was also noted in the mass of the failure and upward rotation was seen in the toe of the mass - just above the current wetted edge of the Middle Fork.

The slide is now in a precarious state of equilibrium. But movement is still being noted in 3 of 6 slope indicator tubes subsequently placed in the slide. Only dry weather has prevailed since the failure started. The onset of rain in any quantity will doubtless accelerate movement - probably significantly so.

This general unit of the overall section has already encountered a variety of other problems. It is a steep area with sharp, often unstable side slopes. Evidence of past slope failures and mass movement can be seen on other slopes in the distance. High above this failure, to the north, former waste area number 2 also failed when partially loaded. It had to be unloaded and abandoned as a waste site.

Versteeg ✓
Christensen
Cotton
Cotton
Turpin
Sullivan
Scott
Savage

RECEIVED

OCT 27 1977

ENGINEERING
SECTION

RECEIVED

OCT 28 1977

BRIDGE SECTION

2. Trou

Do Not File

Return To

Bring Up

Action

October 25, 1977

The RE wall was initially installed to avoid a channel change and to keep extensive fill out of the river. With the failure of waste site 2, the RE wall and the grade were raised to hold down the total quantity of waste material. Other material was taken to a supplemental waste site. Now the RE wall has failed and river encroachment appears inevitable.

ALTERNATIVES CONSIDERED

1. Perhaps the most obvious starting point is the prospect of doing nothing. This position is considered indefensible by Region and Salem Highway Division personnel. The slide is still moving, however little, while it is virtually dry. When the rains set in the slide is certain to move more rapidly. Three things can be reasonably anticipated with the rain. First, the immediate runoff (already noted by the Region Environmentalist and others to be more concentrated in this area) will easily penetrate the slide mass now that it is cracked, deformed, largely open and vulnerable. Second, the stream, now just below the fragile toe of the material at low water, will quickly rise and will erode the toe. The stream also enters this reach with a distinct deflection toward the toe. And third, if stability prevails long enough, the water table will rise and will likely intersect and penetrate the shear plane of the slide.

Most, if not all of the slide investigators to date feel that sizable additional movement is unavoidable without remedial action. Total failure, resulting in a sudden, random earth/rock dam in the channel, is not an unreasonable prospect. Stream impacts from this prospect can only be imagined.

There are additional aspects to doing nothing or, perhaps similarly, to a lengthy delay in action. The longer the correction is put off, the more it will cost to schedule the work to shift the necessary quantities of construction materials to the repair site (such materials of suitable quality and adequate quantity are now being excavated as a planned part of the project only 3600 feet away). There would also be the problem of finding a waste site for excavated materials if the slide progresses beyond reclamation. Finally, it is even possible that the roadway fill could collapse taking away one lane or even a short section of total fill.

So doing nothing must be discarded as a reasonable alternative.

October 25, 1977

2. The next alternative which comes to mind but which has also been summarily rejected is the concept of a low level (streamside) retaining wall and concomitant fill back to the roadway edge. Here the toe of the slide would be excavated to a level below the current edge of water, removing the base of the slide to make way for a retaining wall above which fill materials would be sloped back at $1\frac{1}{2}:1$ or even $1\frac{1}{4}:1$ to the RE wall and beyond.

The immediate flaw to this proposal is the extreme hazard of removing the toe of a slide already so tenuously at rest. Short of substantially unloading the slide first, this prospect really could not be undertaken. There is also the problem of water intrusion into the excavation pit and the strong chance of rain and higher runoff taking place at this season well before the work could be completed.

Again, this proposal has thus far been rejected - without additional estimates on costs or material quantities required.

3. The third alternative is the installation of a massive buttress or counterweight across the streambed and up the toe of the slide beyond the failure in the RE wall (see figures 1 & 2). This is the proposed alternative which will be discussed separately below.

4. The final alternative contemplated is the notion of an additional RE wall at a higher level and associated corrective work (see figure 3). In brief terms this would require 14,580 cubic yards of excavation, principally to unload half the face of the existing RE wall, and 10,990 yards of rock embankment. This earthwork would all be at or above the existing RE wall. The proposal would also involve the construction of approximately 6,300 square feet of new RE wall at a cost of \$20/ft² or \$126,000 for just the wall. By way of contrast, the entire previous 800 foot wall, before the failure, had 16,789 square feet.

Yet another aspect of this alternative is some sort of remedial work on the toe of the slide. Little unanimity exists as to what is needed here. At the very least this would involve slope dressing and a shallow cover or inlay of rock. At the other end of the scale additional material would be excavated from the toe and a rock buttress projecting into the stream would be emplaced. But excavation in the toe and further cuts in the already unstable fill area must be judged hazardous at best.

October 25, 1977

This proposal is thought to require a minimum of some 40 days and \$180,000 or more to implement. Adverse weather, not an unlikely prospect, would change these figures. It would also involve some work in the edge of the stream, and it would have temporary adverse impacts upon traffic.

Alternative 4 is favored over alternatives 1 and 2, but it is considered inferior to alternative 3 which is being advanced for implementation.

PROPOSED SOLUTION

The proposed course of action would use 44,500 cubic yards of rock embankment. Of this quantity, 1,535 yards would be in the stream at the present low water level and 18,150 yards at high water.

Basically the proposal involves a fill of select rock materials across the bed of the stream some 10 feet in average depth but as much as 18 feet deep or possibly more in spots. This would be the platform on which the rest of the buttress would be placed on a $1\frac{1}{2}$:1 (or perhaps $1\frac{1}{4}$:1 in places) slope back to the roadway edge (see figures 1 & 2). The whole channel cross section would thus be raised 10 feet over a length of about 300 feet, and another 150 feet of stream would have extensive channel encroachment by a similar depth of fill. The resulting minimum low water channel width would be 40 feet except at one point of constriction where it could total only 32 feet.

The suggested work would take an estimated 20 days to complete and would cost on the order of \$40,000. Much of the reason this proposal would be so economical is because the rock and much of the equipment is now on hand to do the required work. The slide is centered on station 1436+50. A 65,000 cubic yard rock cut is underway around station 1400+00, some 3600 feet away. The necessary 44,500 yards of embankment are not only available, then, but the material also already has to be loaded and taken away to another site. Now it could just be redirected to the slide site.

IMPACTS OF THE PROPOSED ACTION & MITIGATION

The major impacts of the proposed action are all stream related. Perhaps a brief review of the resource value of the Middle Fork would help in assessing the magnitude of such impacts.

The Middle Fork of the Coquille River is 40 miles long and it drains a basin of 305 square miles. It is an anadromous fish stream. In its lower reaches it supports seasonal runs of chinook and silver salmon, steelhead, searun cutthroat and maybe an occasional sturgeon. This stream also has bullhead, resident rainbow and cutthroat trout and probably a few brown trout and largemouth bass. These fish have a wider distribution.

Anadromous fish, steelhead and coho, reach the mouth of Twelve-mile Creek in most years and they ascend that stream as well. It is doubtful that these fish get much above Twelvemile Creek on the Middle Fork, however, except in a favorable year when the first arrival of migrants and optimum water conditions coincide. Even then, it is problematical as to how many fish ascend the main stream and to what point. In any case, a 12-15 foot falls and a precipitous bedrock channel above it would appear to preclude any further passage about 1/4 mile upstream from the slope failure.

The Department of Fish and Wildlife has requested the Highway Division to investigate the feasibility of laddering these falls as mitigation for the proposed slide correction as well as for the upcoming Mystic Cr.-Muns Cr. Section. This is not a simple problem; it will require additional data and study. Consequently cost figures and the practicality of this measure have not yet been determined.

As was indicated above, this reach of stream is not anadromous fish habitat. Nor do the next few hundred yards in either direction provide such habitat. No anadromous fish spawning takes place in this reach, nor is there much passage. Finally, no anadromous fish have been seen on any of the project section (above Slater Creek) yet this fall.

The immediate impacts from the proposed action will be a week or more of turbidity in the project reach and below, and the loss of a sizable hole (200+ feet) which provides good rearing habitat for resident fish.

The week or so of turbidity is unavoidable. It will be required by filling and leveling rock material in the channel. The material will be "clean" in that it is mostly rock, but it will not be washed. Not only will fines from the material be suspended but worse, fine sediments from the channel sides and bottom will be agitated into suspension during the required work. Past experience with this kind of turbidity on the Middle Fork suggests the discoloration will persist for a long period of time and for several miles downstream. For

October 25, 1977

as long as low water permits straw bales will be used at a natural channel constriction just downstream to help control larger sediments. Once a rock platform has been established above the current water level, further agitation will cease.

Though the existing hole will be lost, cross-sections of the proposed work suggest an even larger hole (300± feet long) will be created just upstream. Of course it will take some time for this hole to stabilize and to assume a natural character.

Additional stream related impacts will take place. Ensuing high water will likely cause moderate scouring and erosion above the fill on the far bank. The overall lack of much gradient in this stream reach and the general deflection of the current into the fill on the near bank as it enters this section should prevent extensive scour, however. The far bank also will be disturbed as little as possible.

Then, during lower water, there is a strong likelihood that the stream will disappear into and under the fill through this reach until successive high water has filled in the interstices. This may prevent seasonal instream movement of resident fish for awhile.

A final pair of impacts or related problems are slope revegetation and right-of-way needs on the far bank of the stream. The actual fill area will be blanketed in a massive layer of rock. It will be a long time before vegetation becomes re-established and in places bare rock will persist for the foreseeable future.

As for the right-of-way, an estimated 0.29 acre will be required from Longview Fibre Co. and another 0.12 acre is needed from Moore Mill & Lumber Co. These parcels are timber land which has been previously cut and burned. Their assessed value will not be much. Verbal permits of entry have already been secured.

COORDINATION

A variety of contacts have been made within the Division, with the FHWA, and with agencies thought to have a potential interest in the problem and its solution. Beyond the Division and the FHWA, region has contacted local and Portland staff of the Department of Fish and Wildlife (ODFW), the Division of State Lands (DSL), and the Roseburg and Coos Bay District Offices of the BLM. The

George Ramjoue'

-7-

October 25, 1977

Location Section in Salem has contacted the Corps of Engineers, the U.S. Fish and Wildlife Service and the National Marine Fisheries Service.

Except for the ODFW and DSL staff, the other agencies were not directly concerned. The Corps said the work would fall under their general permit to OSHD and they had no additional interest beyond having the Division observe its normal obligations to other agencies.

The Division of State Lands realizes the emergency nature of the problem and defers to ODFW staff for immediate concerns. They do want to process and issue a permit as time permits when the work is underway, however.


ODFW personnel also acknowledge the immediacy and the inevitability of correctional work. They are permitting work to start while they propose the falls be studied for the installation of suitable fish passage facilities by way of mitigation.

Work started 10-22-77.

ee/cw

cc A. W. Bates
Don Keyes
Don Trout✓

③ CT③



12,700
+ 11,735
24,435
+ 5,300
29,735
+ 1,057
30,792
+ 7,709
38,501

Figure 1
(Proposal #3)

Figure 2 (Proposal #3)







Figure 2 (Proposal #3)







OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

October 24, 1977

FILE:

FROM:

Donald L. Trout
Office Engineer

SUBJECT:

Slater Creek-Mystic Creek
Coos Bay-Roseburg Highway
Douglas County
Slide Problem at Station 1435

TO:

MEMO TO THE FILES

On October 20, 1977, a meeting was held at the Division of State Lands office in Salem to discuss corrective measures proposed to control the above slide. Those present were:

Mr. Eugene Schmitz, Division of State Lands
Mr. Jim Lauman, Dept. of Fish and Wildlife
Mr. Brent Forsberg, Dept. of Fish and Wildlife
Mr. Ed Johnson, Construction, OSHD
Mr. Richard Lenz, Engineering, OSHD
Mr. Donald L. Trout, Engineering, OSHD

The slide, between the highway and the river, poses a great threat to both if corrective action is not taken to stop the movement of the earth. A plan was developed and presented to the Department of Fish and Wildlife and the Division of State Lands for a large rock inlay at the bottom of the slide. The rock inlay would start in the river, forming a new channel bed, and extend upward above high water. Pools would be formed in the new channel bed to allow fish passage. From the point above high water on up to the highway roadbed more common material would be used. This plan as shown on the attached cross sections met with the approval of the Department of Fish and Wildlife and the Division of State Lands. The Division of State Lands prepared an amendment (Attachment "B") to the current permit we have. A copy of that amendment is attached. Item 3 requests that turbidity be minimized during construction and temporary erosion control devices be implemented for the winter season. The revegetation plan they envision would amount to placing enough dirt on the rock inlay, above high water, to support grass and willows. The seeding and willow sprout planting should be done next year when the slide protection work is complete.

The Department of Fish and Wildlife encourages our continued cooperation in taking steps to minimize stream impacts on this project as well as future projects in the area. Where our work impacts the stream they encourage designs that include pools, acceptable streambed grades, etc., to allow continued fish passage. They will assist us in preparing such designs at the appropriate time.

cc: H. S. Coulter (w/attachment)
E. S. Hunter (w/attachment)
C. T. Keasey (w/attachment)
Alfred Shirley (w/attachment)
Al Bates (w/attachment)
Don Keyes (w/attachment)
Dick Lenz (w/attachment)

RECEIVED STATE HWY ENGR						
OCT 24 '77						
REFER TO						
FOR						
Info	Inves	R/D	D R	Sign	Act	File



Division of State Lands

1445 STATE STREET, SALEM, OREGON 97310 PHONE 378-3805

October 21, 1977

OREGON STATE LAND BOARD

ROBERT W. STRAUB
Governor

NORMA PAULUS
Secretary of State

CLAY MYERS
State Treasurer

Mr. Donald L. Trout
Office Engineer
Oregon State Highway
Division
Transportation Building
Salem, OR 97310

Dear Don:

Re: Removal/Fill #2155--South Fork Coquille River Slide

Enclosed you will find Attachment "B" for Removal/Fill permit #2155. This attachment provides operating conditions for work associated with stabilization of a slide that recently occurred in the vicinity of Engineer Station 1435 and which represents a significant threat to the water quality of the South Fork Coquille River and the integrity of the new highway road bed.

We would encourage the Highway Department to accomplish this work as soon as possible so as to minimize potential adverse impacts. Please contact us if you have questions or need any additional information.

Sincerely,

WILLIAM S. COX
Director

Eugene R. Schmitz
Eugene R. Schmitz, Supervisor
Environmental Management Unit

ERS:tg

Enclosure

____Varsteeg____
____Christensen____
____George____
____Olson____
____Terpin____
____Sullivan____
____Scott____
____Savage____

RECEIVED

OCT 21 1977

ENGINEERING
SECTION

____Trout____

Do Not File []
Return To____
Bring Up____/____/
Action____

ATTACHMENT "B"


1. This permit authorizes placement of stone and rock material in the South Fork Coquille River for the purpose of stabilizing a slide area.
2. In channel work shall be done first and shall be accomplished in a speedy manner.
3. All efforts shall be made to minimize turbidity. Temporary erosion control devices shall be implemented and a re-vegetation plan developed.
4. All rock placed below the HWL (that which is subject to stream flows) shall be clean upland material.
5. The Department of Fish & Wildlife in Coos Bay shall be kept advised of the status of the project.
6. The project shall be constructed as presented on 10-20-77. The new channel shall be stair stepped through the project area in order to create a series of riffles and pools. The channel shall have a U-shaped cross section in the pool areas.
7. The Division of State Lands retains the authority to temporarily halt or modify the project in case of excessive turbidity or damage to natural resources.

③ CTG


Attachment "B" Plan Proposal

R/L # 2155

10/20/77




12,700
+ 11,735
24,435
+ 5,300
29,735
+ 7,057
36,792
- 7,709
29,083



SLATER CREEK-MYSTIC CREEK

OCT 22, 1977 Dick Lenz

K-E 101070 THE BUREAU OF LAND MANAGEMENT





K-E 10 x 10 TO THE INCH
GRAPHIC & SCALE IN
1:100


150

1937


1936-150








K-E 10 X 10 TO THE INCH
1:50,000



cal Section



OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon
October 21, 1977

To: Frank Terpin
Location Engineer

SUBJECT: Slater Creek-Mystic Creek
Coos Bay-Roseburg Highway
Douglas County
R. E. Wall Slide at Sta. 1436

I was invited by Ed Johnsen to inspect and analyze the subject slide. This is the slide under the reinforced earth wall. Inspection was made in company with Ed Johnsen, Ron Chassie, Vince Tabor, Elliott Parker, Pete Bowers, Jim Gix, and Al Bates in the morning of October 14. About 200 feet of slope and wall has moved toward the river as much as 20 feet.

Six drill holes were made, and logs and slope indicator observations in them indicate that sliding is taking place at the top of in-place formation at a depth of a little over 40 feet under the wall.

Preliminary talks with affected agencies seemed to indicate that remedial construction by a buttress fill which would be placed in the river will be approved. This is the most logical remedy because suitable rock material is readily available and an alternative rock inlay under the existing slope would require extensive excavation and probably new detour construction. Or, a new wall might be constructed involving the cost of the wall and slope stabilization.

The proposed buttress as shown on the attached cross section has a stabilizing factor of safety of 1.4 by graphic analysis and 1.5 by ICES Lease computer analysis. These factors are a little higher than usual, but high shear stress is involved for a clay soil contact, and the critical water table was taken only about 50 percent of the height of the slide; therefore, it is not considered excessive.

RECEIVED

OCT 27 1977

LOCATION
SECTION

FWY:af

cc: J. H. Versteeg
Jim Gix
Ed Johnsen (2 for FHWA)
Elliott Parker
Al Bates
Jack Davis

F. W. Yarbrough
Soils Engineer

REFERRED TO

Board	Dorn
Cole	Sample
Griffin	Walton
Hager	Leu
Return	Discuss
Do	File Copy
Due	

BY FINAL DESIGN ENGINEER


Versteeg
Christensen
George
Olson
Terpin
Sullivan
Scott
Savage

RECEIVED

OCT 24 1977

ENGINEERING
SECTION

Trout
Do Not File ☐
Return To
Bring Up
Action




With buttress
Safety Factor by graphic method
Slip ① FS = 1.4
" ② FS = 1.48

Soil strength $c = 600 \frac{\text{lb}}{\text{sq ft}}$ $\phi 30^\circ$
Buttress " $c = 0$ $\phi 40^\circ$

Safety Factor by ICE's Logice
Slip ① FS = 1.5

SS
CL
SS



1040

1020

1000

SLATER CREEK - MYSTIC CREEK

WALL #5 STA 1436 SLIDE

980

10-19-77

960

960

940

920

900

M. Fr. Coquille R.

880

LETTER OF APPROVAL OR AUTHORIZATION

FEDERAL AID PROJECT NO.

RT DP-29(26)

STATE PROJECT NO.

See Below

FROM:

G. L. Green, Division Administrator
Salem, Oregon

PROGRAM NO.

ITEM NO.

RF-63 & 64

COUNTY NAME

Douglas

PROGRAM STAGE

(Check)

1.

2.

TO:

F. B. Klaboe
Chief of Operations, ODOT
State of Oregon
Salem, Oregon

DATE PS & E APPROVED

10-1-75

DATE AUTHORIZATION
EFFECTIVE

9-9-77

FEDERAL ROUTE NUMBER

Primary 14

STATE ROUTE NUMBER

Primary 35

GENERAL LOCATION:

"Slater Creek - Mystic Creek"

GENERAL DESCRIPTION OF WORK:

Permanent Signing throughout project

YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW

PRELIMINARY ENGINEERING TO DETERMINE

☐ LOCATION ONLY☐ PRELIMINARY ENGINEERING FOR SURVEY AND PLAN☐ PREPARATION☐ OTHER (Specify)☐ ACQUISITION OF RIGHT-OF-WAY☐ CONSTRUCTION - ADVERTISE FOR RECEIPT☐ OF BIDS☒ CONSTRUCTION - PROCEED ON AN ~~ADVERTISE~~~~ADVERTISE~~ FORCE ACCOUNT BASIS

REMARKS

As requested in Mr. Keasey's letter of 9-29-77 and based on the data submitted, you are authorized to proceed with the use of State Forces as being in the public interest, under State Force Order No. 9 at a total estimated cost not to exceed \$1,460 Federal Funds \$1,140.

DATE

10-19-77

SIGNATURE OF APPROVING OFFICIAL

TITLE

for Division Administrator

FORM PR-1240
(REV. 8-70)EXISTING STOCKS OF FORM PR 1240 (REV. 6-68)
WILL BE USED

☆ U.S. GOVERNMENT PRINTING OFFICE: 1976-626-787



Division of State Lands

1445 STATE STREET, SALEM, OREGON 97310 PHONE 378-3805

OREGON STATE
LAND BOARD

ROBERT W. STRAUB
Governor

NORMA PAULUS
Secretary of State

CLAY MYERS
State Treasurer

June 29, 1977

Mr. Roy E. Ladd
Roy E. Ladd Construction Company,
Inc.
P.O. Box 92
Camas Valley, OR 97416

Dear Mr. Ladd:

This letter is to confirm the conversations and agreements between Mr. Bill Mullarkey from the Oregon Department of Fish & Wildlife in Coos Bay, Mr. Alfred Bates of the Oregon State Highway Department in Roseburg, and several employees from your Company. The meeting held Friday, June 17, 1977, concerned a proposed stream crossing for the purpose of positioning a crane to set prestress concrete girders atop piers of the west bridge across the Middle Fork Coquille River in Section 16, Township 30 South, Range 9 West, W.M., on State Highway 42. It was agreed upon by those present to construct a culvert-fill structure upstream from the bridge centerline provided that:

1. Sand bags be placed at both ends of the culvert-fill structure.
2. Visquene, or comparable material, be placed on the upstream faces of the sand bags prior to the placement of any fill material to prevent percolation through the fill.
3. The culvert shall have a diameter of no less than 30 inches and shall extend downstream an adequate distance to isolate the active flow from any activity within or involving the waterway.
4. The fill width at the top shall not be greater than 25 feet unless specifically authorized in writing by Mr. Bill Mullarkey. A copy of such agreement should be sent to this office.
5. The fill material between the sand bag ends and between the banks shall consist only of clean upland quarry rock.
6. The least amount of fill material possible shall be placed for the crossing.

1 Versteeg ✓
Olson
Christensen
Scott
Swenson
Savage
2

RECEIVED

JUN 29 1977

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____/_____/_____
Other _____

(File w/DSL Permit)

Mr. Roy E. Ladd
June 29, 1977
Page 2.

7. The culvert-fill structure shall be removed on or before September 1, 1977.
8. Removal of the structure shall include removal of material placed between the two piers of the west bridge as discussed in the meeting. This should take place prior to the removal of the upstream set of sand bags and the culvert.
9. All efforts shall be made to prevent any turbidity increase.

This letter shall act as an addendum to your existing permit, RP 2155. All Attachment "A" special conditions from RP 2155 shall apply.

If you have any questions, contact Roger Nottage or me at this office.

Sincerely,

WILLIAM S. COX
Director

Eugene R. Schmitz, Supervisor
Environmental Management Unit

ERS:kp

Enc.

cc: Bill Mullarkey, Dept. of Fish & Wildlife
Alfred Bates, Highway Division, Roseburg
R. Terry Westfall, DEQ, Roseburg
Don Trout, Dept. of Transportation, Salem

#8310

FORM 01-734-3030

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE:

Salem, Oregon

May 10, 1977

FROM: *Donald L. Trout (H)*
Donald L. Trout
Design Office Engineer

SUBJECT: Slater Creek-Mystic Creek
Coos Bay-Roseburg Highway
Douglas County

TO: ~~MEMORANDUM TO THE FILES~~

Roger Nottage, Division of State Lands, called May 9 at 2:30 p.m. to say they were ordering that work involving streams be stopped on this project until a meeting could be held to assess the impact. He stated that a meeting had been held on April 28, 1977, with the contractor, Dept. of Fish and Wildlife, Dept. of Environmental Quality and the Oregon State Highway Division to discuss work the contractor wanted to do that was contrary to the conditions of the Removal/Fill Permit. At that meeting several items involving stream work were agreed upon. On May 9, 1977, Mr. Nottage said the Division of State Lands received a letter from the contractor outlining several items of work they were doing that was contrary to what was agreed upon April 28, 1977.

Alfred Shirley, Region 3 Engineer, and C. T. Keasey, Construction Engineer, were immediately informed by phone of this stop work order. A copy of the letter from the Division of State Lands to the contractor regarding the April 28, 1977, meeting is attached.

Attachment

cc: H. S. Coulter
E. S. Hunter
C. T. Keasey
Alfred Shirley
Al Bates

RECEIVED STATE HWY ENGR						
MAY 11 '77						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File



Division of State Lands

1445 STATE STREET, SALEM, OREGON 97310 PHONE 378-3805

OREGON STATE
LAND BOARD

ROBERT W. STRAUB
Governor

NORMA PAULUS
Secretary of State

CLAY MYERS
State Treasurer

May 6, 1977

Mr. Roy E. Ladd
Roy E. Ladd, Inc.
P.O. Box 92
Camas Valley, OR 97416

Dear Mr. Ladd:

This letter is to confirm the proceedings of a meeting held April 28, 1977, concerning the proposed activities by the Roy E. Ladd Construction Company on the construction of the Slater Creek-Mystic Creek relocation of State Highway 42. Present at that meeting were:

Roy E. Ladd	- Ladd Construction
Alfred Bates	- Oregon State Highway Div.
Bill Mullarkey	- Dept. of Fish & Wildlife
R. Terry Westfall	- Dept. of Environmental Quality
Jim Gix	- Oregon State Highway Div.
Curtis Duval	- Oregon State Highway Div.
Steve Crouch	- Oregon State Highway Div.
Reed Holingshed	- Ladd Construction
Mark Christopher	- Ladd Construction
Roger Nottage	- Division of State Lands

Discussed at that meeting was the proposed placement of the pre-stressed girders onto the piers of the west bridge located approximately at Station 1330. Approval was given to construct an access road to the base of the bridge beginning at or near Station 1320 at approximately a 10° grade along the north bank of the Middle Fork Coquille River.

A stream crossing is to be constructed using two railroad flat cars side by side. Abutments for the temporary crossing are to be made of logs setting on a mud sill and sandbagged for protection. No operation within the river is permitted except for the preparation of the abutments. This operation shall be conducted in a manner to prevent any turbidity increase.

Any encroachment of fill into the waterway caused by the construction of the access road shall be sandbagged to prevent any deposition of material into the active flow.

1 Versteeg
Olson
Chapman
Scott
Swenson
2

RECEIVED

MAY 09 1977

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

Mr. Roy E. Ladd
May 6, 1977
Page 2.

Straw bales and micron filters shall be installed downstream of any activity prior to any operation. That area used last year, located downstream of the west bridge, is acceptable this year.

Also discussed at the meeting was the proposed construction of a stream crossing near Station 1464. The agreement reached was to construct a crossing downstream of the Twelve Mile Creek bridge. Railroad flat cars or a structure of 45' or more in length may be installed within 100 feet downstream of the above-named bridge. Cuts into the bank are approved for access to the bridge but are to be held to a minimum. Abutments shall be constructed similar to the proposed crossing at Station 1330, mentioned above. Fill for approaches to the proposed crossing shall be held to a minimum.

This letter constitutes an amendment to Material Removal-Fill Permit 2155. Only those activities specified in this letter and Removal-Fill Permit 2155 are authorized, and all work must be accomplished according to conditions set out in this letter and the permit.

If you have any questions, contact this office.

Sincerely,

WILLIAM S. COX
Director

Eugene R. Schmitz, Supervisor
Environmental Management Unit

ERS:kp

cc: Alfred Bates
Bill Mullarkey
R. Terry Westfall
Don Trout

8310

U.S. DEPARTMENT OF TRANSPORTATION - FEDERAL HIGHWAY ADMINISTRATION

LETTER OF APPROVAL AND/OR AUTHORIZATION

5-9-77

FEDERAL AID PROJECT NO.

RF-29(25)

E PROJECT NO.

See below

FROM:

G. L. Green, Division Administrator
Salem, Oregon

PROGRAM NO.

ITEM NO.

RF-62

COUNTY NAME

Douglas

PROGRAM STAGE (Check)

☐ 1.☐ 2.

TO:

Mr. H. S. Coulter
State Highway Engineer
State of Oregon
Salem, OregonRECEIVED
STATE HWY ENGR

JUN 9'77

DATE PS & E APPROVED

DATE AUTHORIZATION
EFFECTIVE

5-9-77

FEDERAL ROUTE NUMBER

Primary 14

STATE ROUTE NUMBER

Primary 35

REFER TO

FOR

GENERAL LOCATION:

"Slater Creek-Mystic Creek Section"

GENERAL DESCRIPTION OF WORK:

Acquisition of right of way.

YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW

PRELIMINARY ENGINEERING TO DETERMINE

☐ LOCATION ONLY

PRELIMINARY ENGINEERING FOR SURVEY AND PLAN

☐ PREPARATION☐ OTHER (Specify)

Temporary easements

File 49601

☒ ACQUISITION OF RIGHT-OF-WAY

CONSTRUCTION - ADVERTISE FOR RECEIPT

☐ OF BIDS☐ CONSTRUCTION - PROCEED ON AN AGREED
PRICE AND/OR FORCE ACCOUNT BASIS

REMARKS

As requested in Mr. Swan's letter of 4-21-77, you are authorized to proceed with the actual acquisition of temporary easements from the above listed file at a total estimated cost of \$300 - Federal funds \$234.

DATE

5-9-77

SIGNATURE OF APPROVING OFFICIAL

G. L. Green

TITLE

for Division Administrator

FORM PR-1240
(REV. 8-70)EXISTING STOCKS OF FORM PR-1240 (REV. 6-68)
WILL BE USED

☆ U.S. GOVERNMENT PRINTING OFFICE: 1976-020-787

OREGON STATE HIGHWAY DIVISION

FILE:

INTER-OFFICE CORRESPONDENCE

May 6, 1977

Salem, OR 97310

FROM: Gary A. Potter, Manager
Environmental Section

TO: L. W. Rulien
Program Management Engineer

SUBJECT: Project Re-Evaluation
Additional Waste Site
Slater Cr.-Mystic Cr.
Coos Bay-Roseburg Hwy.
Douglas County (10-1059)

ORIGINAL SIGNED BY
GARY A. POTTER

Region 3 of the Oregon State Highway Division has made plans to develop and use a supplemental waste site for the subject project as a result of the unsuitability of sites previously studied.

Environmental impact documentation refers to four waste sites planned for the subject project. Site one (from west to east) has been filled. Site two has become unusable because of observed movement resulting from a partial loading. Site three has received a substantial amount of material, and is slated to receive more, if the width of the material can be kept at its present level. Site four, on the far side of the river, was anticipated for use in conjunction with a nearby channel change (which has been completed), but was later found to be unneeded.

A new waste site has been proposed to solve the present problem. Proposed is a site about $\frac{1}{4}$ mile from Highway 42, along the Twelvemile Creek Access Road. It would be necessary to improve an old cat skid-road to the site proper.

The actual site is a local depression or wide spot in a small seasonal drainage trace running to the north-northwest. It occupies approximately $4 \frac{3}{4}$ acres of timber land, part of a larger parcel owned by Longview Fibre Co. Legally, the parcel is part of the NW $\frac{1}{4}$ of the SW $\frac{1}{4}$ as well as part of the SW $\frac{1}{4}$ of the NW $\frac{1}{4}$ of Sec. 11, T30S., R 9W, WM.

The proposed width of the fill would vary from 250' to 400' over a length of approximately 525'. With 2:1 slopes, the anticipated 100,000 yds³ of fill should not exceed a height some 45' above the existing ground line.

IMPACTS OF THE PROPOSED ACTION

HAUL

One area of impacts would be related to the haul. Using a maximum waste figure of 100,000 yds³, an estimated 10,000 trips would be required with 12-yd, 3-axle trucks. These trucks would approach Twelvemile Creek Access Road from surplus material points several hundred yards east on the Slater Cr.-Mystic Cr. construction section. They would turn left onto the bridge over the Middle Fork at Twelvemile Cr. Rd., proceed about $\frac{1}{4}$ mile, and then turn left onto the waste area access road to be constructed. Roseburg Lumber Co., owner of Twelvemile Cr. Rd., wants \$.10/yd³ fee for use of their road and the bridge. This would cost about \$10,000 for the total haul over their facilities then.

All necessary signing, staging and/or flagging to insure motorist safety will also be incorporated into the proposed haul.

SITE PREPARATION

The proposed waste site also has to be prepared - including improvement of the access road. The site, now supporting chinkapin, madrone, alder, willow, canyon live oak, manzanita, ceanothus, blackberry, etc. as well as desired species of Douglas fir, grand fir and cedar, would have to be cleared and grubbed. This would have an immediate cost of about \$4,000. It would also involve damages as about 7 years of growth would be lost when the Douglas fir is replanted. There would also be some loss in site productivity due to compaction, loss of topsoil and drainage disruption. This loss has been assigned a value of about \$50 per acre or \$240 for the total project (the land has been given a value of \$300 per acre without merchantable timber - all values assigned by Region R/W staff).

The existing drainage trace would also have to be altered either by piping the flow through or under the fill or by routing it around the waste material. Due to expense and potential disruption of a culvert, a cut-off ditch to the south and west of the fill (flowing north) has been suggested.

MATERIAL EMPLACEMENT

Again, the material is anticipated to be deposited over a width of 250' to 400' with a long axis of approximately 525', more or less parallel to Tenmile Creek Road. Side slopes would be graded 2:1. Maximum height is expected to reach 45' above existing ground line - though it will average more like 30'. The site itself is judged to be stable. The existing groundslope is modest; the substrate is sandstone; and there is no visible evidence of any past movement. Given the anticipated composition as well as the slope and height of the waste material, the finished fill should also be stable. Thorough drainage diversion and care in placing the base of the fill would help to ensure stability. Rocky materials would be especially appropriate in the base of the fill along the bottom of the depression and along the unslope edge of the fill.

MITIGATION

Though extensive mitigation, e.g., contouring or serrating of slopes, importation of topsoil, etc. does not seem warranted, some steps are practical and should be taken.

Excellent natural topographic or vegetative screening already exists. The site is now totally screened from ORE 42 by a steep intervening ridge line. An existing fringe of abutting higher vegetation to the southwest, west and northwest should be maintained to block the view of the site from Twelvemile Creek Road.

1	Versteeg	
	Olson	✓
	Swenson	
	Scott	
	Swenson	
	Savage	
	Trout	✓

RECEIVED
MAY 06 1977
ROAD
DESIGN
SECTION

Requires Reply	☐
Requires Approval	☐
Receiver Keep	
Do not File	
Return To	
Bring Up	
Other	

L. W. Rulien
May 6, 1977
Page 3

Just as rocky materials should be placed in the bottom of the fill - where reasonably practicable - select finer materials should top off the fill. Hopefully this material would provide a suitable growing medium for subsequent vegetation. Seeding and mulching should then follow upon completion of the fill, in anticipation of fall rains, and planting of Douglas fir should follow in season.

CONCLUSION

Prompt implementation of a supplemental waste site is necessary to the progress and completion of the Slater Cr.-Mystic Cr. Section. The proposed site appears to provide an opportune solution to this need. It is proximate, accessible, and capable of carrying the waste.

It has been determined that the impacts of developing and using the proposed supplemental waste site would not have a significant effect on the quality of the environment, particularly in light of the proposed mitigative measures. Therefore, the existing approved environmental impact statement would not need formal supplementation.

Attachment: Two mosaics were sent to FHWA under separate cover.

GAP:cjh

cc: E. S. Hunter
Alfred Shirley
Eb Engelmann
Don Trout

8310

DATE: May 5, 1977
TO: Oregon Transportation Commission
FROM: H. S. Coulter
State Highway Engineer
SUBJECT: Slater Creek-Mystic Creek Section
Contract No. 8310
Request for Increase in Project Authorization

An 8.7 percent overrun is now expected on this primary federal-aid project which is about half completed. This is a heavy grading, paving and structures project involving some complete new location on 4.74 miles of the Coos Bay-Roseburg Highway in Douglas County. Roy E. Ladd, Inc. is the contractor.

The general excavation quantity is expected to overrun about 5.6 percent, for \$118,000 added. Part of the project has to be built under staged traffic with close limitations on the available space. Flagging is expected to require more than three times the contract quantity of 6,000 hours, adding over \$200,000. Slide-related work accounts for the largest items of increase totaling over \$515,000. At least eight added orders are slide-related to place rock inlays, remove slide material, pioneer and reshape slopes due to slides and a large Price Agreement increased the height of retaining walls and added on additional wall. A grade change was made in the largest slide area (raising the grade to reduce excavation in the unstable area) under this price agreement. The project authorization includes \$250,000 for slide correction, but the actual slide-related work encountered will require about twice that much funding. The overrun request includes \$150,000 for future contingencies since the project is only about half completed.

Your approval is requested for an increase of \$676,068.09 to a new total authorization of \$8,424,979.22. This added work is

Oregon Transportation Commission
May 5, 1977
Page Two

all expected to be federal participating. This item will be
on the Consent Calendar for your approval at the May 17 meeting.

JAB:fr:ab


bc R. A. Burco
C. W. Head
F. B. Klaboe
E. S. Hunter
R. L. Schroeder
C. T. Keasey
L. W. Rulien
V. E. Skoog
Alfred Shirley
George Bell
Max Klotz

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE: CON 5 #8310

Salem, Oregon

May 2, 1977

FROM:  John A. Bond
Construction Administration Engineer

TO: E. S. Hunter
Deputy State Highway Engineer

SUBJECT: Slater Cr.-Mystic Cr. Section
Contract No. 8310
Request for Increase in
Project Authorization

An 8.7 percent overrun is now expected on this primary Federal-aid project which is now about half completed. This is a heavy grading, paving and structures project involving some complete new location on 4.74 miles of the Coos Bay-Roseburg Highway in Douglas County. Roy E. Ladd, Inc. is the contractor.

The general excavation quantity is expected to overrun about 5.6 percent (66,000 cu. yds. at \$1.80 per cu. yd.) for \$118,000 added. Flagging is expected to require more than three times the contract quantity of 6,000 hours (fortunately this is bid at a very reasonable price of \$15 per hour). Part of the project has to be built under staged traffic with close limitations on the available space. Slide-related work accounts for the largest items of increase. At least eight added orders are slide-related to place rock inlays, remove slide material, pioneer and reshape slopes due to slides plus the large Price Agreement 19 which increased the height of retaining walls and added an additional wall. A grade change was made in the largest slide area (raising the grade to reduce excavation quantity in the unstable area) under this price agreement. The project authorization includes \$250,000 for slide correction, but the actual slide-related work encountered will require about twice that much funding. The overrun request includes \$150,000 for future contingencies since the project is only about half completed.

This matter has already been to the PCRB where approval for the Price Agreement 19 work was secured. Rough draft letter to the Transportation Commission requesting an increase of \$676,068.09 to a new total authorization of \$8,424,979.22 is attached. This added work is all expected to be federal participating.

JAB:fr

Att.

cc: Robert Church

RECEIVED STATE HWY ENGR						
MAY 3 '77						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

8310

35

Salem, Oregon
April 20, 1977

J. H. Versteeg
Road Design Engineer

J. B. Boyd
Right of Way Engineer
BUILDING

49601 - Longview Fibre Co.
Slater Creek-Mystic Creek Section
Coos Bay-Roseburg Highway
Douglas County

Attached is a 2 Parcel description, an authorization and 8 prints
covering a waste area site for the subject project, as requested by Region 3.

Also attached is the field sketch map and Virgil Wilson's note to you
dated April 8, 1977.

BY:

S
Floyd O. Scott
Right of Way Description Engineer

FOS:mg

Attach.

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

FILE:

Salem, Oregon 97310

April 13, 1977

FROM:

[Signature]
L. P. Grothaus

Adm. Right of Way Agent

SUBJECT: Description for a Waste
Material Area Easement

TO:

J. H. Versteeg
Road Design Section

Attention: Floyd Scott

Please provide a description for a waste material area easement covering the 4.75 acre site shown on the attached map prepared by A. W. Bates, Resident Engineer.

LCG:jc

NOTED
FLOYD O. SCOTT

File 4900 in file 4-10-77

[Handwritten notes and signatures]
Yes
A...
Scott

OREGON STATE HIGHWAY DIVISION

Order for State Force Work

Contract No. 0010

APPLYING TO CONTRACT PROJECTS

Order No. 3

Section Slater Cr. - Ivatic Cr. Date April 14, 1977

Highway Coos Bay - Roseburg F.A.P. No. PR-DP-29(26)

County Douglas Prefix 10-1059 Account No.

Description of Work To Be Done:

Drill holes and install slope indicator tubes in Mandatory Disposal Area No.2.

Location by Station Numbers:

Station 1432 to 1443, Left.

OK 4/14/77

Estimate of Quantities and Costs:

Labor.....\$10,650.00
Equip..... 34,350.00
Total...\$15,000.00

OWA-ORE DIV APPROVED ESTEC. 4-14-77

Explanation:

Past instability of the area has demonstrated the need for slide monitoring devices.

INSTRUCTIONS	Project authorization	Present estimate of project cost, including	Expected under-run (amount)	Expected under-run (per cent)
Submit a separate order for each piece or kind of state force work to be undertaken. Use the account number applying to that work as indicated in the account numbers assigned to state force work on contract jobs.	\$7,748,911.12	\$15,000.00 for work under this order	\$7,748,911.12	
Five copies of the order are to be submitted to Salem. After final approval, two copies will be sent to the Regional Engineer and one copy to the Resident Engineer.				

Submitted by: Alfred W. Sales, Resident Engineer

Approval Recommended: For Construction Engineer or Bridge Engineer

Approval Recommended: Regional Engineer

Approved: Construction Engineer

4-14-77



Oregon State Highway Division

HIGHWAY BUILDING, SALEM, OREGON 97310

March 21, 1977

Public Contract Review Board
100 State Office Building
Salem, OR 97310

1 Versteeg ✓
2 Olson ✓
3 Swenson ✓
Savage
Trout

RECEIVED

MAR 22 1977

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

Gentlemen:

Request for Pricing Exemption Slater Creek-Mystic Creek Contract No. 8310

In accordance with Rule 10.160, application is hereby made on behalf of the Oregon Department of Transportation for exemption of certain additional work under this contract which will exceed the 10 percent limitation of Rule 10.150(b).

- (a) This contract is for a major reconstruction of 4.5 miles of the Coos Bay-Roseburg Highway in Douglas County. It was contracted in October, 1975 and completion is expected by late fall of this year. Environmental considerations limit the changes that can be made in stream channels and terrain. Part of the new work has to be performed in stages under traffic.
- (b) The contract amount is \$6,500,021. In anticipation of major landslide problems, our project authorization included an extra \$270,000 (in addition to our usual 4 1/2 percent contingency fund) for possible slide corrective work, if needed. A major landslide has now occurred, affecting an area 1,600 feet long. This, along with other corrective work and engineering changes, has accumulated pricing changes now expected to exceed the allowable 10 percent. Some of these new prices were of a "value engineering" nature to reduce the project cost.

The original project included five steel bin type retaining walls, each at separate lump sum bid prices totalling \$265,000. As the

REFERRED TO

Beard _____ Reed _____
Cole _____ Sample _____
Bricker _____ Watson _____
Hager _____ Wolfe _____
Return Discuss Do File Copy Due _____
BY FINAL DESIGN ENGINEER

original planned work was staked, it was found necessary to add another retaining wall. Further investigation of a contractor cost reduction proposal resulted in changing the type of wall construction from metal bins to a newer "reinforced earth" type, which is more economical at greater wall heights. The net result of adding the sixth wall and repricing the original five to the different design resulted in a net increase of \$48,500, or a \$313,500 price agreement.

To overcome the new slide problem, a significant grade change has been made which will add a seventh retaining wall to avoid encroachment of fills into the Middle Fork Coquille River, and also requires greater height for three of the other walls and resulting increased cost. This results in new pricing of \$638,540 and retains \$204,000 of the earlier price agreement. Four other price agreements for horizontal drains in the slide areas, slide waste removal, granular embankment for slide control and roadway patching total \$94,000, making a total of \$936,540 in new pricing on this project now. This is 14.4 percent of the contract amount.

- (c) This added work is similar to the contract work and an essential extension of it. Traffic, environmental and economic factors make it imperative to perform it under the existing contract. Impact cost to terminate the existing contract or delay it would be significant.

We respectfully request your consent to exceed the 10 percent pricing limitations.

Very truly yours,

ORIGINAL SIGNED
E. S. HUNTER

E. S. Hunter
Deputy State Highway Engineer

bc H. S. Coulter
C. T. Keasey
L. W. Rulien
Jack Sollis
Vern Skoog
J. H. Versteeg
Alfred Shirley

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Roseburg, Oregon

March 9, 1977

FILE: CON 5

ORIGINAL SIGNED BY J. X. WILSON

FROM: J. X. WILSON
Regional Maintenance Engineer

TO: MEMO TO THE FILE

SUBJECT: Slater Cr.-Mystic Cr. Sec.
Coos Bay-Roseburg Highway
Contract No. 8310
Douglas County

This documents a field inspection directed toward erosion control and stream protection as called for under the contract and Dept. of State Lands permit. Participating in this inspection were the following:

Bill Mullarkey
Roger Nottage
Earl Johnson
Terry Westfall
A. W. Bates
J. J. Gix
Eb Engelmann
Steve Crouch
J. X. Wilson

Dept. of Fish and Wildlife
Dept. of State Lands
" " " "
D.E.Q.
Highway Division, Res. Engr.
" " Reg. Const. Engr.
" " " Environmentalist
" " Asst. Res. Engr.
" " Reg. Maint. Engr.

In general, erosion control and work in and adjacent to river appeared satisfactory. Exceptions were: 1. Treatment of river crossings involving both installation and removal. Any possible damage has been done and nothing more is contemplated at this time. 2. Access road leading to river crossing just upstream from easterly structure - bar ditches are to be constructed to prevent rutting and erosion of roadbed. Work to be accomplished by labor and shovels. 3. Material pushed up in old channel downstream from westerly structure. This material was placed at the direction of Division of Fish and Wildlife Biologist Ed Schwartz to minimize eddying and bank erosion. Placement and dressing up not done as well as could be expected. Further work will probably be done in this area next summer.

We are agreed that periodic inspections will be made jointly on all appropriate construction projects. This should eliminate many current problems and help provide solutions to those that can be anticipated in the future.

jxw/cw

cc C. T. Keasey
A. W. Bates
Bill Mullarkey
Roger Nottage
Earl Johnson
Terry Westfall

1 Versteeg ✓
2 Olson ✓
3 Scott ✓
4 Swenson ✓
5 Savage ✓
6 Trout ✓

RECEIVED

MAR 16 1977

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To ☐
Bring Up ☐
Other ☐

REFERRED TO

Beard
Cole
Calkins
Hager
Rosen
Sample
Watson
Wolfe
By FINAL DESIGN ENGINEER

cc: J. H. Versteeg ✓ for yr info
Copies to Patter, Tom Savage,
Bridge, Maintenance &
Location



Division of State Lands

1445 STATE STREET, SALEM, OREGON 97310 PHONE 378-3805

OREGON STATE
LAND BOARD

ROBERT W. STRAUB
Governor

NORMA PAULUS
Secretary of State

CLAY MYERS
State Treasurer

February 1, 1977

Mr. J. I. Wilson
Regional Construction Engineer
P.O. Box 1128
Roseburg, OR 97470

Dear Mr. Wilson:

Re: Slater Creek-Mystic Creek Sec.
Cass Bay-Roseburg Highway
Douglas County
Contract No. 8310

In your letter dated November 30, 1976, you referred to misunderstandings and misleading information about the above-listed project. We feel we must respond to your letter in order to substantiate the problem areas referred to and hopefully resolve at least some of the problems.

First of all, we recognize the contractor made a real effort to minimize turbidity within the project area by the use of 80 micron plastic filters and straw bales. Even though these efforts were not totally successful in reducing turbidity to comply with the RP 2155 permit condition #1, a significant improvement in water quality was realized.

The greatest concern we have is the stream crossings constructed for this project. There is little evidence for your objection to our statement concerning the constructed "rock" stream crossings. Enclosed are photographs taken on various dates by our waterway permits investigator. These pictures document the lack of rock used for construction of these crossings.

On August 24, 1976, Rick Nemetz, project supervisor for Roy E. Ladd Construction Company, explained to our investigator and Mr. Bill Mullarkey, district biologist for the Department of Fish and Wildlife, that he was aware of the stream crossing agreement between his Company and the Department of Fish and Wildlife. He mentioned that the rock supply was far less than anticipated and they did not have a sufficient supply to construct them as agreed. To our knowledge, there was no attempt by the contractor to arrive at an alternative that would have been acceptable to the Fish and Wildlife Department.

____ Versteeg ✓
____ Olson
____ [unclear]
____ Scott
____ Swenson
____ Savage
____ Trout ✓

RECEIVED

FEB 02 1977

ROAD
DESIGN
SECTION

Requires Reply
Requires Approval
Receiver Keep
Do not File
Return To
Bring Up
Other

Mr. J. W. Wilson
February 1, 1977
Page 2.

Also, in your letter you stated, "Both the state and the contractor on the project have made a sincere effort at erosion control on this project..." Granted, some of the disturbed areas have been adequately protected; but others, like the two bridge sites, have barren and unprotected banks threatening the water quality of the river (see photos).

Photo #1 shows the remains of the stream crossing south of Station 1387. That portion of the stream crossing within the channel should be removed before high water takes it out. Also, approximately 200 feet downstream from the west bridge waste material has been pushed up along the left bank (see photo #3). This material is on the outside bank of the meander, and as such it is subject to erosion. The waste material should be removed because of the potential turbidity problem. But this would not be a good time to do it because there are redds downstream of this site that could be damaged by sedimentation. The ideal solution to the problem would be to temporarily stabilize the material until the fishery conflicts are past and then remove the waste material from the stream and dispose of it properly. If the waste material is left where it is, each high water will continue to erode it. I'm sure you are aware of the problems this can cause.

We would appreciate any measures that you could take to provide temporary stabilization of this material and the ultimate removal of it.

This year's low flows have forced many more fish to spawn in the main stem of the Middle Fork Coquille River instead of the tributaries and headwaters. Excessive turbidity from the areas exposed during construction activity and left unstabilized could have an adverse impact on the anadromous fishery by smothering eggs in the gravel.

We hope that you can appreciate our concerns and respond accordingly. The attached photographs would seem to speak for themselves. If you have questions, please direct them to Roger Mottage or me at 378-3805 in Salem.

Sincerely,

WILLIAM S. COX
Director

Eugene R. Schmitz, Supervisor
Environmental Management Unit

ERS:kp

Enc. 3

cc: Don Trout
Bill Mullarkey

Order for State Force Work

Contract No. 8310

APPLYING TO CONTRACT PROJECTS

Order No. 1

Section Slater Creek-Mystic Creek Date January 5, 1977

Highway Coos Bay-Roseburg F.A.P. No. RF-DP-29(26)

County Douglas Prefix 10-1059 Account No. 270 -04

Description of Work To Be Done:

Place temporary delineators.

Location by Station Numbers:

Throughout project.

Estimate of Quantities and Costs:

85 each @ \$10.00 = \$850.00

Explanation: Delineators to be placed where shoulder is too narrow for any other type traffic control device.

INSTRUCTIONS

Submit a separate order for each piece or kind of state force work to be undertaken. Use the account number applying to that work as indicated in the account numbers assigned to state force work on contract jobs.

Five copies of the order are to be submitted to Salem. After final approval, two copies will be sent to the Regional Engineer and one copy to the Resident Engineer.

Project authorization	\$7,748,911.13
Present estimate of project cost, including	
\$850.00 for work under this order	\$7,748,911.13
Expected under-run (amount)	\$
Expected under-run (per cent)	

Space to right of this line is for use of Salem Office

Submitted by: Alfred W. Bates
Resident Engineer

Approval Recommended: For Construction Engineer or Bridge Engineer

Approval Recommended: J. X. Wilson
Regional Engineer

Approved: 1-11-77
Construction Engineer

#8310

Salem, Oregon
December 6, 1976

ORIGINAL SIGNED BY

J. H. VERSTEEG

J. H. Versteeg
Road Design Engineer

J. X. Wilson
Region 3 Construction Engineer

Slater Creek-Mystic Creek Sec.
Coos Bay-Roseburg Highway
Douglas County

Your November 30 letter to the Division of State Lands describes the measures taken on the Slater Creek-Mystic Creek project to protect water quality. This indicates a genuine concern for the problem and that positive steps have been taken on construction to mitigate environmental impacts of the Slater Creek-Mystic Creek project.

JHV:jh

cc: A. W. Bates
Gary Potter (w/attachment)
Tom Savage (w/attachment)
Tom Lowe, FHWA (w/attachment)



Department of Transportation
HIGHWAY DIVISION

CON 5

Region 3

672-6658

P.O. BOX 1128, ROSEBURG, OREGON 97470 PHONE ~~672-6658~~

Eugene R. Schmitz, Supervisor
Environmental Management Unit
Division of State Lands
1445 State Street
Salem OR 97310

November 30, 1976

Re: Slater Creek-Mystic Creek Sec.
Coos Bay-Roseburg Highway
Douglas County
Contract No. 8310

Dear Mr. Schmitz:

I received a copy of your letter to Don Trout dated September 24, 1976 relative to erosion control on the referenced project. I believe some misunderstanding exists and you might have received some misleading information which I hope I can resolve.

Attached is a copy of a letter report I asked our Resident Engineer, Al Bates, to supply after reading your letter. As indicated, many things have been done to mitigate potential damage to the environment as a result of this project - most notable was the use of straw bale filter dams and a new patented plastic filter system to remove suspended solids from stream waters.

We particularly want to take exception to your statement that stream crossings were constructed of soil rather than rock as originally planned. The crossings were constructed of rock to an elevation above expected high water, with common material then placed up to final elevation. Your field investigator apparently did not look closely and made an assumption that was in error.

During certain phases of construction up to this point and again next year, unavoidable siltation in the Middle Fork of the Coquille will occur. This was discussed with and understood by several Fish and Wildlife

Eugene R. Schmitz

-2-

November 30, 1976

Commission staff prior to any work commencing. Both the state and the contractor on the project have made a sincere effort at erosion control on this project - more so than on any other within this particular region. To my knowledge, we have not received any bona fide complaints from anyone and, in fact, have had the Coos Bay area Fish Biologist on the project at times to assist in planning of the work with no mention from him of any deficiencies.

We are as concerned as anyone with preserving the environment and are willing to take any reasonable steps in connection with our work to achieve that end. If we inadvertently allow some undesirable activity, we want to be the first to know. If you receive future complaints, would you please immediately contact our liaison, Don Trout, so that warranted corrective action can be taken immediately.

Very truly yours,

ORIGINAL SIGNED BY J.X. WILSON

J. X. WILSON
Regional Construction Engineer

jxw/cw
Attach.

cc C. T. Keasey
J. H. Versteeg ✓
A. W. Bates

1	Versteeg	RECEIVED	Requires Reply	☐
	Olson		Requires Approval	☐
	Chapman		Receiver Keep	☐
	Scott	DECO 21976	Do not File	☐
	Swenson		Return To	
2	Savage	ROAD	Bring Up	
		DESIGN	Other	
		SECTION		

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Roseburg, Oregon

November 23, 1976

FILE: CON 5

Alfred W. Bates
 FROM: Alfred W. Bates,
 Resident Engineer

TO: J.X. Wilson,
 Regional Construction Engineer

SUBJECT: Slater Creek-Mystic Creek
 Coos Bay-Roseburg Highway
 Douglas County
 Contract 8310
 Fill Violations
 Division of State Lands

Mr. Schmitz states that a permits investigator reported that the stream crossings were made of soil. The stream crossings at the bridges and the channel change were constructed of rock to well above the water and the elevation was raised with soil at the bridges. There were problems with the culvert leaking, etc. at the westerly crossing and the State purchased straw to filter the stream and the contractor placed a 80 micron plastic filter in the stream during construction until about two weeks after the crossing was removed. There was never any problem at the easterly bridge crossing, therefore the contractor did not place the filter in the stream here until he removed the crossing.

A dam was placed in the stream at the channel ^{change} and the stream was diverted through a 24" pipe. The channel change was nearly all shot rock. The ends of the channel change were in soil.

The contractor placed the 80 micron screen in the channel below the channel change before plugging the culvert and diverting the channel.

It had been explained to the Wildlife people, before the design for the project was approved, that at the time the channel was opened there would be mud in the stream. This was not supposed to be a great problem.

All of the slopes that were disturbed before September 30, 1976 were seeded and mulched by that date. Some dirt had raveled over original ground and this has been removed. All of the partially graded sections have been ditched and piped, settling basins have been constructed, roadside ditches have been deepened and cleaned and backfilled with filter rock.

Three large slides that normally wash several tons of mud into the stream have been stablized and rock faced.

There should be considerable less silt in the river this winter than during a normal winter before construction.

ROSEBURG REGION
 RECEIVED

NOV 26 1976

RE	RM	PC	CE	VE
RF	DS	PS	FILE	
ENV	FAE	ASI		

OREGON STATE HIGHWAY DIVISION INTER-OFFICE CORRESPONDENCE

FILE: CON 5

Roseburg, Oregon
November 15, 1976

FROM: EB ENGELMANN
Regional Environmentalist

TO: MEMO TO FILES

SUBJECT: Erosion Control Review
Slater Cr.-Mystic Cr. Sec.
Coos Bay-Roseburg Highway, #35
Douglas County

On November 8, 1976, I met on the project section with Al Bates, Resident Engineer, and Steve Crouch, Assistant Resident. We met to review both erosion control in general and progress in preparing the job for winter.

We've been fortunate in having a mild, dry autumn. Even as I write this memo, the first substantial fall freshet has yet to arrive. Consequently construction activity has run later than usual this year. Still, the contractor is making preparations for winter rains and he proposes to wind up his earthwork and grading for this season on November 12.

The project was covered with seeding and mulching by October 6. The temporary crossing fills at the two bridge sites also came out in October. Some material remains in the channel on the easterly crossing. There simply was no way to remove this material cleanly so it is being left for high water to take out. One final crossing site (a shallow, gravel bar straddling fill with a pipe in a deeper adjacent distributary) remains just upstream of the easterly bridge site. This pipe will be removed about November 20 when the deck on the bridge becomes usable.

Final "winterizing" efforts will be conducted during the week of November 15-19 and will include cleaning ditches, lining ditches with crushed aggregates, making final connections on cutoff ditches on benched cut sections, patching on temporary staging connections, etc.

Again, the pipe will be removed from the last low-water crossing site on about November 20. This should be the last operation involving direct contact with the Middle Fork Coquille on this contract.

ee/cw

cc J. H. Versteeg ✓
A. W. Bates

REFERRED TO

Beard	Reed
Cole	Sample
Eriksen	Watson <i>SW</i>
Hager	Wolfe
Return	Discuss Do File Copy Due

BY FINAL DESIGN ENGINEER

Versteeg ✓
Olson *4*
Scott *3*
Swenson *12*
Savage *13*
Trotter

RECEIVED
NOV 17 1976
ROAD
DESIGN
SECTION

Requires Reply
Requires Approval
Receiver Keep
Do not File
Return To
Bring Up
Other

8310

FORM 91.734-3030

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE:

Salem, Oregon

November 1, 1976

FROM:

J. H. Versteeg
J. H. Versteeg
Road Design Engineer

SUBJECT:

Slater Creek-Mystic Creek Section
Coos Bay-Roseburg Highway
Douglas County

TO:

Alfred Shirley
Region 3 Engineer

NOTED

E. S. HUNTER

In the Division of State Lands' letter of September 24, 1976, (copy attached) they expressed concern for stream siltation that might be caused during the forthcoming winter rains. Any siltation will have a negative impact on fish and other aquatic life and their habitats, and will make it increasingly difficult to obtain permits for future construction and maintenance projects.

Every precaution should be taken to prevent siltation from entering the stream from our newly exposed dirt surfaces. Seeding, mulching, rock slope protection, settling basins, filters, check dams, etc., should be used to the fullest extent to prevent contamination of the stream.

If this office can be of any assistance in accomplishing this, please advise.

DLT:jh

Attachment

cc: E. S. Hunter
C. T. Keasey

RECEIVED				
STATE HWY ENGR				
NOV 3 '76				
REFER TO				
FOR				
1	2	3	4	5
D/R	Sign	At	1/2	

#8310

November 1, 1976

Division of State Lands
1445 State Street
Salem, Oregon 97310

Attention: Eugene R. Schmitz

Dear Eugene:

Re: Slater Cr.-Mystic Cr. Section

After this weekend's first fall rains the Slater Creek-Mystic Creek job was discussed with the Resident Engineer to find out whether the work outlined in your September 2nd meeting with the contractor had been successful. He reports that the river crossings are out and the stream looked good. They were going to check for any stoppages to the fish run which normally comes with the first rains.

The seeding and mulching has been done and some small settling basins constructed. So far there have been no erosion problems from this rain.

Your comments have been brought to the attention of the appropriate people. While this will do nothing for the past we can hope that it will help in the future.

Very truly yours,

J. H. Versteeg
Road Design Engineer
By:

ORIGINAL SIGNED BY
DONALD L. TROUT

Donald L. Trout
Design Office Engineer

DLT:jh
cc: Alfred Shirley

Versteeg _____
Olson _____
Christensen _____
Scott _____
Swenson _____
Savage _____
Trout _____

RECEIVED

NOV 02 1976

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

8570
ROUGH DRAFT

Salem, Oregon
October 21, 1976

To: REGION ENGINEERS
RESIDENT ENGINEERS
DISTRICT ENGINEERS

From: E. S. Hunter
Assistant State Highway Engineer

Re: Division of State Lands
Permits for In-Stream Work

In spite of the many projects we complete without creating problems we continue to receive word from the Division of State Lands that complaints are being received concerning our removal or filling of materials in waterways of the State. Complaints are being received for both construction and maintenance activities and are being made to the Division of State Lands by other state agencies, private companies, associations, private individuals, etc.

Problems can be created in three categories:

1. Doing in-stream work of over 50 cubic yards of material without a permit.
2. Doing work not covered in the application for the permit.
3. Not operating under the conditions of the permit we have.

There are several things we should all be reminded of in an effort to eliminate these problems.

1. Regulations for removal or filling of materials in waterways of the State are established by Oregon Law. We have no choice as to whether or not we want to accept and abide by the rules and regulations. As a State agency we should make the maximum effort to uphold the law and set a good example.

ROUGH DRAFT

REGION, RESIDENT & DISTRICT ENGINEERS
October 21, 1976
Page 2

2. Rules and Regulations.

- a. Unless otherwise specifically permitted by statute or administrative rule, no person or governmental body shall remove more than 50 cubic yards of material from the beds or banks in any calendar year or place more than 50 cubic yards of fill in any waters of this State without a permit from the Division of State Lands. Waters of this State mean natural waterways including all tidal and non-tidal bays, estuaries, constantly flowing streams, rivers, creeks, lakes and other bodies of water in this State, navigable and non-navigable, including that portion of the Pacific Ocean which is within the boundaries of this State but does not include man-made mill ponds, drainages, or irrigation ditches. Constantly flowing streams are any stream which flows during a portion of every year and supports aquatic life.
- b. ORS Chapter 541 pertains to the beds and banks of all waters of this State including lakes, streams, rivers and the Pacific Ocean. The act shall apply to that portion of a natural water body lying below the level of bankfull stage. Additionally, the act shall apply to all estuarine lands, including salt and tidal marshes, and other wetlands lying below the elevation at which significant woody vegetation (trees, etc.) ceases to grow because of frequent inundation.
- c. The removal/fill law does not apply to filling within forest lands as long as the fill is on a non-navigable waterway and conforms to the Forest Practices Act (ORS Chapter 527). Removal within forest lands is not allowed without a permit issued under Chapter 541.

ROUGH DRAFT

REGION, RESIDENT & DISTRICT ENGINEERS

October 21, 1976

Page 3

Forest land is land for which a primary use is the growing and harvesting of forest tree species.

- d. A permit is not required for fill or removal activity directly associated with the construction, operation or maintenance of dams, pump platforms or other water diversions authorized by the State Engineer's permit under ORS Chapter 543. However, a removal permit is required for removal of material in projects covered by State Engineer's permits under Chapters 537 and 539.
 - e. A permit is required for fill, removal or alteration projects located within the beds and banks of Scenic Rivers of this State as defined in ORS Chapter 390.
 - f. The removal/fill law does not apply to any action of a federal agency, or its authorized agents or contractors, charged with the development of the water resources of this State and nation. However, the law does apply to miscellaneous actions of federal agencies not congressionally authorized to develop the water resources of this State.
3. In construction projects we obtain for the contractor a permit from the Division of State Lands for all in-stream work specifically called for in the plans. It is his responsibility to obtain a permit for any in-stream work for his convenience not called for on the plans. We should not allow any such work to begin until a permit is obtained.

ROUGH DRAFT

REGION, RESIDENT & DISTRICT ENGINEERS

October 21, 1976

Page 4

4. If during the construction of a project it becomes necessary to significantly alter the plans for any inestream work, the Road Design office should be notified so this can be cleared with the Division of State Lands prior to commencing the work.

Your cooperation is requested in an effort to prevent further problems with our work involving streams. If you have questions on construction projects, call Don Trout at 378-6558 or if it is a maintenance activity, call Ken Karnosh at 378-6528.

DLT:jh

cc: H. S. Coulter
C. T. Keasey
D. H. Moehring

#8310

ROUGH DRAFT

Salem, Oregon
October 20, 1976

Division of State Lands
1445 State Street
Salem, OR 97310

Attention: Eugene R. Schmitz

Dear Eugene:

Re: Slater Cr.-Mystic Cr. Sec.

Your letter of September 24, 1976, revealed there were several complaints made about our stream-side and in-stream activities on this highway improvement project.

A project of this size in the close proximity of a stream is going to result in a certain amount of turbidity. Construction activities on this project were controlled within the time limits established in the permit issued by your office. Close contact is being maintained with the local Fish and Wildlife representative in an effort to minimize any possible stream damage. It is unfortunate that those complaining don't realize that to build them a better highway system they will have to expect some inconvenience, some minor alternation of the immediate environment and a certain amount of turbidity where streams are involved. If they would only take time to discuss their concerns with the engineer on the job perhaps the situation they are upset over would not seem so significant.

Steps are being taken to prepare all exposed areas to withstand the winter rains and prevent unnecessary siltation from entering the streams. Seeding and mulching, rock slope protection, etc., are being employed to prevent erosion during the winter.

Your cooperation in dealing with our activities is greatly appreciated.

Very truly yours,

DLT:jh

cc: E. S. Hunter
C. T. Keasey
Alfred Shirley, Jr.



DIVISION OF STATE LANDS

1445 STATE STREET • SALEM, OREGON • 97310 • Phone 378-3805

OREGON STATE LAND BOARD

ROBERT W. STRAUB
Governor

CLAY MYERS
Secretary of State

JAMES A. REDDEN
State Treasurer

WILLIAM S. COX
Director

September 24, 1976

Mr. Don Trout
Design Office Engineer
Oregon State Highway Division
223 Highway Building
Salem, OR 97310

Dear Don:

We have received and investigated several complaints concerning Highway Job #163 involving the realignment of Highway 42 between Slater Creek and Mystic Creek on the Coos Bay-Roseburg Highway in Douglas County.

Complaints involving stream-side and in-stream activities have been filed by the Department of Fish and Wildlife, Department of Environmental Quality, State Forestry, State Police and private individuals.

On September 2, 1976, our permits investigator, accompanied by a representative from the Department of Fish and Wildlife, met Mr. Rick Nimetz of Ladd Construction to discuss some of the problems that have developed from the construction. We explained that the main areas of concern are the stream crossings located at the site of the channel change and the two bridge sites.

Prior to construction Ladd Construction Company agreed that all crossings would be constructed of rock to eliminate unnecessary soil placement in the river's channel. It has been noted during the investigation that all of the crossings are composed of soil, contrary to this agreement.

During the September 2 meeting it was agreed that the clean-up within the banks of the Middle Fork of the Coquille River would commence as soon as possible and was to be completed by October 1, 1976, which is the cutoff date in the permit. Further, the

1 Versteeg
Olson
C. Jensen
Scott
Swenson
2 Savage
Irish

RECEIVED

SEP 27 1976

ROAD
DESIGN
SECTION

Requires Reply
Requires Approval
Receiver Keep
Do not File
Return To
Bring Up
Other

Mr. Don Trout
September 24, 1976
Page 2.


washing of exposed soils from areas along the stream which have been stripped of vegetation, together with past in-stream operations, will result in heavy siltation this winter. These suspended fines will have a negative impact on fish and other aquatic life and their habitats.

These exposed areas should be faced with rock and/or planted before the onset of freshets this winter. The stream crossings, dirt, and loose material should be removed from the river and placed well above the bank line.

We ask that your department cooperate in implementing the measures outlined above.

If you have any questions, please call Roger Nottage or me.

Sincerely,


Eugene R. Schmitz, Supervisor
Environmental Management Unit

ERS:kp



DIVISION OF STATE LANDS

1445 STATE STREET • SALEM, OREGON • 97310 • Phone 378-3805

OREGON STATE LAND BOARD

ROBERT W. STRAUB
Governor

CLAY MYERS
Secretary of State

JAMES A. REDDEN
State Treasurer

WILLIAM S. COX
Director

October 11, 1976

Mr. Don Trout
Design Office Engineer
Oregon State Highway Division
223 Highway Building
Salem, OR 97310

1 Versteg ✓
Olson
Christensen
Scott
Swenson
Savage
2 Trout ✓

RECEIVED

OCT 12 1976

ROAD
DESIGN
SECTION

Requires Reply
Requires Approval
Receiver Keep
Do not File
Return To
Bring Up
Other

Dear Don:

We have reviewed the asphalt and concrete fill incident on the South Santiam River above Foster and find the following:

1. According to the Department of Environmental Quality the old concrete and asphalt sections placed over the bank will not have a deleterious effect upon water quality.
2. The purpose of the fill was to widen the highway shoulder in a stretch that was experiencing significant and noticeable erosion.
3. Concrete and asphalt are not normally acceptable materials for bank protection in areas of public view because of their poor aesthetic appearance. Much of the fill area is visible to highway travelers.
4. Some of the larger pieces have slipped down onto the riverbed and are serving no use to the revetment.
5. The revetment is at a quite steep slope and is not toed in. Some sluffing has already occurred, and more can be expected with forthcoming higher flows.

It is very unfortunate that we are now in the position of trying to decide whether or not to leave in place a fill which was illegally placed and which would probably not have been endorsed by the state natural resource agencies had it been reviewed under the removal/fill permit process. The alternative is to expend a great sum of public funds to remove the fill.


Mr. Don Trout
October 11, 1976
Page 2.

After considerable thought and discussion, we believe that it will not be necessary to remove the fill, primarily because it is providing necessary and desirable protection to the highway. It will be necessary, however, for the Highway Division to develop a revegetation plan for our review and approval and to implement this plan so that revegetation is accomplished after winter flows have subsided and prior to May 31, 1977.

Further, the large pieces which have slipped into the river are to be removed during daylight hours of weekdays by clamshell dredge between July 1 and September 30, 1977. If major bank sluffing occurs, it may also be necessary to install quarry rock riprap on the lower bank during that period.

Please contact Gene Schmitz or Earle Johnson if there are any questions.

Sincerely,



Stanley F. Hamilton, P.E.
Waterway Manager

SFH:kp

cc: Jim Lauman, Dept. of Fish & Wildlife
Paul Ingram, Dept. of Fish & Wildlife



PRO 6-2

Department of Transportation

STATE HIGHWAY BUILDING, SALEM, OREGON 97310

October 5, 1976

TO G. L. Green, Division Adm.
Federal Highway AdministrationFROM *L. W. Rulien*
L. W. Rulien
Program Management EngineerSUBJECT Minor Program Change
Archeological Salvage

We request your approval of a minor program change to add archeological salvage including any or all of the three phases of work set forth in FHPM 7-7-4 (PPH 20-7) to the following listed projects.

It is understood your approval of the preceding request will result in authorization and obligation of additional federal funds, as tabulated, for each project. Reimbursement will be claimed on an actual cost basis.

U of O No.	Project No.	Requested Authorization Date	Project Est. Cost	Federal Funds
001	JOP-95(3)	Jan. 17, 1976	\$ 495.50	\$ 425.00
002	RF-UP-29(26)	Jan. 19, 1976	4,009.00	3,439.00
003	RF-187(17)	Mar. 1, 1976	16,000.00	13,728.00
004	RS-15-107(2)	Mar. 3, 1976	658.00	564.00
005	ROS-000S(3)	Mar. 4, 1976	526.00	451.00
006	I-205-7(2)303	Mar. 3, 1976	1,235.00	1,059.00
007	RS-01-109(1)	June 20, 1976	461.30	395.00
008	RS-23-122(1)	June 20, 1976	468.50	401.00
009	US-TQS-265(4)	June 24, 1976	16,540.00	14,191.00
010	RF-29(24)	Mar. 12, 1976	460.00	394.00
011	RS-599(1)	Aug. 30, 1976	370.66	318.00
012	RF-115(24)	Aug. 30, 1976	370.68	318.00
017	RS-30-110(1)	Sept. 7, 1976	370.00	317.00
018	RS-117(2)	Sept. 7, 1976	345.00	296.00

Enclosed are two copies each of form "Archeology Authorization" for each project for your approval. Upon approval please return one approved copy for our files.

Mr. G. L. Green, Div. Adm.
October 5, 1976
Page 2

We further request authorization to proceed with work by the
U of O for each project on the date shown in the preceding
tabulation.

JLG:bb
Enc.

cc: Gary Potter
✓ D. E. Swan

1. Elk River - Port Oxford ^{JOP-95(2)}
~~101 - Curry~~ 8325
2. Slater Creek - Mytee Creek ^{NE-DF-29(6)} 8310
3. Buchanan - Beede Reservoir ^{Harney} ^{Can 21-4} ^{(initial) (200)}
4. Head Road - Airport Road ^{Jackson} ^{Can 21-8} Jackson
5. Statewide Roadside Obstruction Projects ^{Jan 10-1} Sp.
6. Columbia River - Lake Road ^{Multnomah & Clatsop} ^{Can 21-1} ^{SP} ²¹⁻¹ ^{SP} ²¹⁻¹ ^{SP}
7. Powder River (Phillips) Bridge ^{Baker} ^{RS-21-109(1)} 8400
8. Malheur River (Russell) Bridge ^{Malheur} ^{RS-23-122(1)} 8349
9. Airport Rd. - Lancaster Dr. ^{Marion}
10. Remote Section ^{Cose} ^{Can 21-4} ^{Can Bay} ^{Roscoe}
11. Shoshone River (Worwinton) Dr. ^{Clatsop} ^{May 14-1-1} Sp
12. S. Unit Astoria - Camp Riley ^{Can 21-4} ^{101 - Clatsop}
13. N. Elk. Cold Springs Cr. ^{Amatilla} ^{RS-20-100} 845.
14. Fifteenmile Creek Bridge ^{Wasco} ^{Can 19-1} F.

Please note
Copies of
funds are included
in 9-3

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE:

Salem, Oregon

September 27, 1976

FROM: Donald L. Trout
Design Office EngineerSUBJECT: Excess Stream Turbidity
Slater Creek-Mystic Creek Section
Coos Bay-Roseburg Highway
Douglas County

TO: MEMO TO THE FILE

On Friday, September 24, 1976, Mr. Roger Nottage, Division of State Lands, called to say they were receiving complaints about excess turbidity in the Middle Fork of the Coquille River along our job. He said he was sending us a letter concerning this.

Mr. Nottage did not say exactly when the complaints were made but he had visited the site and discussed the problem with the Project Supervisor, Mr. Rick Nimmitz. The problems apparently were caused by crossing the stream, particularly at the new structure sites. Mr. Nimmitz had apparently talked with the Fish and Wildlife people and was given an approval if the crossings were made of rock. Mr. Nottage stated, however, it did not appear to him that adequate rocky material had been used to prevent turbidity.


Region office (Mr. Jack Ayers) was immediately notified of the situation and requested to take appropriate action to correct the problem. The letter from the Division of State Lands will be forwarded when received.

Versteeg	RECEIVED	Requires Reply	☐
Olson	SEP 27 1976	Requires Approval	☐
Christensen	ROAD	Receiver Keep	☐
Scott	DESIGN	Do not File	☐
Swenson	SECTION	Return To	
Savage		Bring Up	
Trout		Other	

DLT:az

cc: Mr. E. S. Hunter
Mr. C. T. Keasey
Mr. A. E. Shirley, Jr.

#8310



DIVISION OF STATE LANDS

1445 STATE STREET • SALEM, OREGON • 97310 • Phone 378-3805

OREGON STATE LAND BOARD

ROBERT W. STRAUB
Governor

CLAY MYERS
Secretary of State

JAMES A. REDDEN
State Treasurer

WILLIAM S. COX
Director

September 24, 1976

Mr. Don Trout
Design Office Engineer
Oregon State Highway Division
223 Highway Building
Salem, OR 97310

Dear Don:

We have received and investigated several complaints concerning Highway Job #163 involving the realignment of Highway 42 between Slater Creek and Mystic Creek on the Coos Bay-Roseburg Highway in Douglas County.

Complaints involving stream-side and in-stream activities have been filed by the Department of Fish and Wildlife, Department of Environmental Quality, State Forestry, State Police and private individuals.

On September 2, 1976, our permits investigator, accompanied by a representative from the Department of Fish and Wildlife, met Mr. Rick Nimetz of Ladd Construction to discuss some of the problems that have developed from the construction. We explained that the main areas of concern are the stream crossings located at the site of the channel change and the two bridge sites.

Prior to construction Ladd Construction Company agreed that all crossings would be constructed of rock to eliminate unnecessary soil placement in the river's channel. It has been noted during the investigation that all of the crossings are composed of soil, contrary to this agreement.

During the September 2 meeting it was agreed that the clean-up within the banks of the Middle Fork of the Coquille River would commence as soon as possible and was to be completed by October 1, 1976, which is the cutoff date in the permit. Further, the

1 Vorsteeg
Olson
Chapman
Scott
Swenson
Lavage
2 Trout

RECEIVED

SEP 27 1976

ROAD
DESIGN
SECTION

Requires Reply
Requires Approval
Receiver Keep
Do not File
Return To
Bring Up
Other

Mr. Don Trout
September 24, 1976
Page 2.

washing of exposed soils from areas along the stream which have been stripped of vegetation, together with past in-stream operations, will result in heavy siltation this winter. These suspended fines will have a negative impact on fish and other aquatic life and their habitats.

These exposed areas should be faced with rock and/or planted before the onset of freshets this winter. The stream crossings, dirt, and loose material should be removed from the river and placed well above the bank line.

We ask that your department cooperate in implementing the measures outlined above.

If you have any questions, please call Roger Nottage or me.

Sincerely,


Eugene R. Schmitz, Supervisor
Environmental Management Unit

ERS:kp

#8310

35

Salem, Oregon
September 10, 1976

Merle Anderson
Merle Anderson
Landscape Designer

Al Bates
Resident Engineer

Slater Creek-Mystic Creek
Coos Bay-Roseburg Highway
Douglas County

The mulch product "Spra Mulch", manufactured by Spra Mulch, Inc.,
8712 Willow Road, Redmond, Washington, meets our Standards Specifications
for wood cellulose and is accepted by this office for use on the Slater
Creek-Mystic Creek project.

MA:az
cc: Alfred Shirley

____ Versteeg	RECEIVED	Requires Reply	☐
____ Olson		Requires Approval	☐
____ Christensen		Receiver Keep	☐
____ Scott		Do not File	☐
____ Swenson		Return To	_____
____ Savage	ROAD DESIGN SECTION	Bring Up	____/____/____
____ Trout		Other	_____

SEP 17 1976



DIVISION OF STATE LANDS

1445 STATE STREET • SALEM, OREGON • 97310 • Phone 378-3805

OREGON STATE LAND BOARD

ROBERT W. STRAUB
Governor

CLAY MYERS
Secretary of State

JAMES A. REDDEN
State Treasurer

WILLIAM S. COX
Director

September 9, 1976

Highway Job #163
Roy E. Ladd
Highway Building
Salem, OR 97310

Versteeg _____
Olson _____
Christensen _____
Scott _____
Swenson _____
Savage _____
Trout _____

RECEIVED

SEP 14 1976

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

Gentlemen:

One year ago, the Division of State Lands issued a Removal/Fill permit to you authorizing certain work within the beds and banks of the waters of this state. That permit will expire very soon and if you wish to continue the activity it will be necessary to renew the permit within the next few weeks. If you do not wish to renew this permit please initial the appropriate box below and return this letter to our office.

We have an application and suitable plans and drawings on file for this project - as it was envisioned last year. If no changes are planned, the application on file will be used in project review. If you plan to do other work or modify your earlier plans, please complete the attached application and send it, with suitable maps and drawings, to our office. Regardless of which path you take regarding the application, you should initial the renewal box below and send this letter and a check for the renewal fee (shown below) to our office.

If you have any questions involving the permit program or this renewal, please call Jan Haley at 378-3059.

Sincerely,

Stan Hamilton

Stanley F. Hamilton, P. E.
Waterway Manager

SFH:mp

Enclosure

Permit No. RP 2155 - Roy E. Ladd
Expiration date 11-12-76
Please return by 9-25-76
Fee \$50.00

WSP

Please renew this permit. There is no change in plan from last year. Please renew this permit. Attached are revised application and drawing. I do not wish to renew this permit.

8310

45

Order for Extra Work

TO BE PERFORMED ON FORCE ACCOUNT BASIS

Project Name Slater Cr. - Mystic Cr. Section Date August 31, 1976, 19....
 Highway Coos Bay - Roseburg Contract No. 8310
 County Douglas Prefix 10-1059
 Contractor Roy E. Ladd, Inc. F. A. Project No. RF-DP-29(26)
 Address P.O. Box 756, Redding, CA. 96001 Order No. 10

The following work is hereby classified as "Extra Work", to be performed and paid for in accordance with the terms of contract.

Description of work to be done:

Move Historical Stone

Approval Recommended as of 8/31/76
52

Location by station numbers:

From STA.1387, 17' Rt. to STA.1381+90, 100' Lt.

Estimate of quantities and cost:

\$500.00 per attached estimate.

APPROVED EFFECTIVE DATE 8/31/76
 Contingent upon modification of project agreement if additional funds are required.

BY D. K. Hosmer

TITLE Dist. Engineer

DATE 9/20/76

FEDERAL HIGHWAY ADMINISTRATION

Explanation: (Explain here the conditions which cause this work to be classed as "extra work")

Anticipated Item.

RECEIVED	
STATE HWY ENGR	
SEP 29 '76	
REFER TO	
<u>Kernoy</u>	
FOR	
Info	SALES
RD	DR
SALES	DR

INSTRUCTIONS: A single order should not cover more than one class of work or more than one extra work job.

Submit five copies of the order to Salem. After final approval of the order, the Salem office will send one copy to the contractor, one to the Regional Engineer and one to the Resident Engineer.

Project authorization \$7,748,911.15
 Present estimate of project costs, including
 \$500.00 for work under this order \$7,748,911.15
 Expected under-run amount \$
 over-run
 Expected under-run per cent
 over-run

Space to right of this line
 is for use of Salem Office

Submitted by:

Alfred M. Bates
 Resident Engineer

Approval Recommended:

J. X. Wilson
 Regional Engineer

Approval Recommended:

Approved

Philip E. Davis
 Construction Engineer or
 Bridge Engineer
 Construction Engineer

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

August 30, 1976

FILE: CON 5 #8310

FROM: C. T. Keasey
Construction EngineerTO: J. B. Boyd
Right of Way EngineerSUBJECT: R/W File 48635
Georgia-Pacific Corp.
Slater Cr.-Mystic Cr. Section
Coos Bay-Roseburg Highway
Contract No. 8310

Attached is correspondence from Region 3 concerning the obligation on the above file whereby we agreed to cut, deck and store all merchantable timber from the property for removal by the Georgia-Pacific Corporation.

Another agreement with the Bureau of Land Management requires that we make this parcel available for use in conjunction with their Bear Creek Park.

Removal of the merchantable timber on this property would effectively destroy its scenic and recreational value, since the criteria for "merchantable" includes all timber which will make a 4-inch diameter top.

We have estimated that it would cost approximately \$10,500 to cut the timber, pile it in cold deck and clean up the debris. We have also had a cruise made of the timber on the site and have determined that it has a value of \$3,600.

We have determined therefore that the timber should not be cut, but instead should be left in place undisturbed.

Please initiate negotiations with Georgia-Pacific to accomplish this end.

CTK:fr

Att.

cc: E. S. Hunter
J. X. Wilson

RECEIVED STATE HWY ENGR						
AUG 30 '76						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

NOTED
R. L. SCHMIDT



DIVISION OF STATE LANDS

1445 STATE STREET • SALEM, OREGON • 97310 • Phone 378-3805

OREGON STATE LAND BOARD

ROBERT W. STRAUB
Governor

CLAY MYERS
Secretary of State

JAMES A. REDDEN
State Treasurer

WILLIAM S. COX
Director

August 17, 1976

Mr. Don Trout
Design Office Engineer
Oregon State Highway Division
223 Highway Building
Salem, OR 97310

Dear Don:

Re: Fill Violation - South Santiam River
River Mile 47

We have conducted an on-site investigation of the reported filling activity by OSHD crews along the South Santiam River between Foster and Cascadia. Our investigation revealed that hundreds of yards of asphalt and broken concrete have been dumped over the bank along approximately 800 feet of highway right-of-way.

The bulk of the material in question is not presently in the water. However, at bankfull stage the majority of the material would be subjected to the high flows. The asphalt material is an inferior product for bank protection purposes, both from an engineering and an aesthetic viewpoint. Because of its relatively low specific gravity, the asphalt material could dislodge during high flows and be carried downstream thereby introducing the foreign material some distance below the project area.

The site where the material was dumped is a popular fishing area, and because of its high visibility, the aesthetic impact of the project is not acceptable to this agency. The use of this material for bank stabilization is not consistent with the state's waterway management program.

Since a permit for this activity would not have been granted by the Division, we feel that the most appropriate remedy for

1 Versteeg
Olson
Christensen
Scott
Swenson
2 Savage
2 Trout

RECEIVED

AUG 18 1976

ROAD
DESIGN
SECTION


Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

Mr. Don Trout
August 17, 1976
Page 2.

the problem would be complete removal of the objectionable material. We will, however, consider any reasonable alternative that you may have for adequately dealing with the problem.

Please contact me when you have had time to consider the proposed remedy and alternatives that you may have.

Sincerely,



Eugene R. Schmitz, Supervisor
Environmental Management Unit

ERS:kp

#P310

35

Salem, Oregon
August 16, 1976

J. H. Versteeg
Road Design Engineer

J. B. Boyd
Right of Way Engineer
BUILDING

49376 - C. & D. Lumber Co.
Slater Creek - Mystic Creek Section
Coos Bay - Roseburg Highway
Douglas County

Attached is a description an authorization and R/W prints covering
R/W for a slide area on the subject contract project.

Also attached is your correspondence and Permit of Entry which you
received from Region 3.

BY:

S
Floyd O. Scott
Right of Way Description Engineer

FOS:md

Attach.

8310



ROBERT W. STRAUB
GOVERNOR

OFFICE OF THE GOVERNOR
STATE CAPITOL
SALEM 97310

July 6, 1976

Mr. E. J. Petersen
Acting State Director
Bureau of Land Management
Post Office Box 2965
Portland, Oregon 97208

Dear Mr. Petersen:

The Highway Division has indicated they have adequate rights-of-way and material sources within the subdivisions named in DA-557-Oregon. The earlier rights-of-way, which were granted to them under file Oregon 15542, are adequate to complete that section of highway known as the Slater Creek-Mystic Creek Section of the Coos Bay-Roseburg Highway.

I appreciate this opportunity to review our needs and release you from further consideration under our priority.

Sincerely,

Governor

RWS:bb

bcc Department of Transportation
(F. B. Klaboe - Ext. 6516)

RECEIVED DOT OPERATIONS						
JUL 7 '76						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

NOTED
MARIE STEPHENS

RECEIVED	
JUL 7 1976	
OFFICE DIRECTOR of TRANSPORTATION	

COPY



United States Department of the Interior

IN REPLY REFER TO:

OR 15542
2370 (943.1)

RECEIVED

BUREAU OF LAND MANAGEMENT

JUN 22 1976

Governor's Office

OREGON STATE OFFICE
P.O. Box 2985 (729 N.E. Oregon Street)
Portland, Oregon 97208

JUN 21 1976

006640

Honorable Robert W. Straub
Governor of Oregon
Salem, Oregon 97310

Please prepare draft reply
for Governor's signature
by 7-2

Dear Governor Straub:

Thank you.

Section 24 of the Federal Power Act (16 U.S.C. 818) states that before powersite lands are declared open to location, entry, or selection under appropriate public land laws, notice of intention to make such declaration shall be given to the Governor. The law affords the State for a period of 90 days a preference right of application for highway rights-of-way or material sites for the construction and maintenance of such highways.

The Federal Power Commission has issued its determination, DA-557-Oregon, dated November 4, 1975. A copy is enclosed. This determination resulted from the Oregon State Highway Division's application for a Federal Aid Highway right-of-way, OR 14610, which was granted on November 25, 1975.

In compliance with the law, we will not declare the lands described in DA-557-Oregon open to application for use under applicable public land laws for a period of at least 90 days from the date you receive this notice.

If it is your decision to waive this preference right, we will appreciate such a statement from you. Please refer to case file OR 15542.

Sincerely yours,

E. J. Petersen
Acting
State Director

Enclosure:

Copy DA-557-Oregon

RECEIVED	
STATE HWY ENGR	
JUN 25 '76	
Info Inve. A.I. File	

RECEIVED	
DOT OPERATIONS	
JUN 24 '76	
REFER TO	
FOR	
1	1
2	2
3	3
4	4
5	5
6	6
7	7
8	8
9	9
10	10

RECEIVED	
JUN 24 1976	
OFFICE	
DIRECTOR of TRANSPORTATION	

UNITED STATES OF AMERICA
FEDERAL POWER COMMISSION

SECTION 24



Before Commissioners: Richard L. Dunham, Chairman;
William L. Springer, Don S. Smith,
and John H. Holloman III.

Lands Withdrawn in Power Site	)	Docket No. DA-557-Oregon
Reserve No. 659 and Water Power	)	State of Oregon Department
Designation No. 14	)	of Transportation, Highway
		Division

FINDING UNDER SECTION 24 OF THE
FEDERAL POWER ACT

(Issued November 4, 1975)

The State of Oregon Department of Transportation, Highway Division, has filed an application (OR 14610) under the Act of August 27, 1958 (72 Stat. 885), for a Federal Aid Highway right-of-way affecting the following described lands of the United States withdrawn for power development purposes:

Willamette Meridian, Oregon
T. 30 S., R. 9 W., sec. 9, S $\frac{1}{2}$ SE $\frac{1}{4}$;
sec. 17, S $\frac{1}{2}$ NW $\frac{1}{4}$.

The requested right-of-way is for realignment and other improvement of existing State Highway No. 42, between Coos Bay and Roseburg, Oregon.

The subject lands lie on the Middle Fork Coquille River and are withdrawn in Power Site Reserve No. 659 and Water Power Designation No. 14, both dated December 12, 1917.

The power value of the subject lands lies in their possible use for conduit location. The plan of power development, suggested by the U. S. Geological Survey in its classification study, proposed a diversion dam approximately 2 miles upstream from the subject lands with a conduit extending about 7 miles to a powerhouse located approximately 2 miles downstream from the subject lands in sec. 17. Such development would develop 620 feet of head to produce 6 MW of power.

DC-23



Under current criteria, the power potential of this reach of Middle Fork Coquille River is considered negligible and there are no plans known to be under active consideration for power development in the area of interest. Because of the small power potential and the flexibility of conduit location, the U. S. Geological Survey recommends revocation of the power withdrawals affecting the subject lands. Under the circumstances, approval of the highway right-of-way application appears to be in the public interest.

The Commission finds:

It has no objection to the approval of the highway right-of-way applied for or to the revocation of Power Site Reserve No. 659 and Water Power Designation No. 14 insofar as they affect the subject lands.

By the Commission.

(S E A L)

Kenneth F. Plumb,
Secretary.

Agenda

HIGHWAY CORRIDOR AND DESIGN RESOLUTION

WHEREAS, the Oregon Transportation Commission heretofore authorized and directed the Engineer to study and prepare route locations and highway designs on the following sections of state highways:

- a. Slater Creek-Mystic Creek Section of the Coos Bay-Roseburg Highway in Douglas County,
- b. Poormans Creek Section of the Jacksonville Highway in Jackson County,

and in connection therewith to prepare maps showing the locations and designs for said sections and to file said maps, reports and records with the Commission for consideration; and

WHEREAS, the Engineer has reported that he has completed his study and prepared maps showing the route locations and highway designs and has submitted the same for the final decision of the Commission; and

WHEREAS, under the direction of the Transportation Commission a public hearing was held in City of Winston on August 29, 1974, concerning the Slater Creek-Mystic Creek Section, to present the Engineer's route location and highway design and considerations bearing on the same, and to record the views of members of the public in connection therewith; and

WHEREAS, a public hearing was not required for the Poormans Creek Section; and

WHEREAS, after due consideration of the aforesaid maps, field notes and other engineering data submitted by the Engineer, the transcript of the testimony given at the public hearing, the views given by various governmental agencies, officials and advisory groups affected by the highway route locations and highway designs; and also of the social, economic and environmental effects of the route locations and highway designs proposed by the Engineer, it is the judgment of the Commission that the route locations and highway designs for said highway sections designated as the Slater Creek-Mystic Creek Section in Douglas County and the Poormans Creek Section in Jackson County should be approved.

NOW, THEREFORE, BE IT AND IT HEREBY IS RESOLVED by this Commission, all members thereof being present and voting affirmatively, as follows:

- 1a. That the route location and highway design as shown on the Engineer's map of the Slater Creek-Mystic Creek Section of the

June 29, 1976

Coos Bay-Roseburg Highway, beginning at Highway Engineer's Station 1246+00 near Slater Creek and extending in an easterly direction to Highway Engineer's Station 1485+00 south of Mystic Creek which map for identification purposes bears Survey Design Approval Map File No. 1R-4-612 and the date of June 1976, field notes and other engineering data submitted by the Engineer hereby are approved, and the Engineer hereby is directed to file and preserve the same in the records and files of the Commission in the State Highway Building, Salem, Oregon.

1b. That the route location and highway design as shown on the Engineer's map of the Poormans Creek Section of the Jacksonville Highway, beginning at Highway Engineer's Station 130+00 just south of Poormans Creek and extending in a northerly direction a distance of 0.68 mile to Highway Engineer's Station 166+50, which map for identification purposes bears Survey Design Approval Map File No. 1R-4-614 and the date of June 1976, field notes and other engineering data submitted by the Engineer hereby are approved, and the Engineer hereby is directed to file and preserve the same in the records and files of the Commission in the State Highway Building in Salem, Oregon.

2. That when said highway sections are permanently constructed, the same shall be done in accordance with said route locations and highway designs unless otherwise directed or ordered by the Commission.

3. That this approval and adoption of said route locations and highway designs constitutes and is deemed as instructions to the Engineer to prepare and make available to the Right of Way Section all necessary descriptions and other required data of real properties needed for and in connection with the relocation, construction, reconstruction or improvement of said highway sections. The approval and adoption shall also constitute authority for the Right of Way Section to proceed promptly with acquisition of the necessary rights of way pursuant to the route locations and highway designs approved hereby with limited access control.

4. That this resolution be entered in the minutes and records of the Commission as of the 29th day of June, 1976, as "Highway Corridor and Design Resolution No. 417."

June 29, 1976

1R-4-612

S., R. 9 W. W. M.



OREGON STATE HIGHWAY DIVISION
SURVEY APPROVAL MAP

SLATER CR. - MYSTIC CR. SECT.
COOS BAY-ROSEBURG HWY.
DOUGLAS COUNTY

PUBLIC HEARING Aug. 29, 1974
THROUGHWAY RESOLUTION ADOPTED None Required
ACCESS CONTROL Limited

APPROVED: 1976

DEPUTY STATE HIGHWAY ENGINEER

SCALE: 1" = 1350' ±

DATE: June, 1976

FOR DETAILS SEE DRG. NO.
9B-13-5 9B-13-6

T. 30 S., R. 9 W. W.



PUBLIC HEARING
THROUGHWAY RE
ACCESS CONTR

APPROVED:

DEF

4.73 A:

8310



OREGON STATE HIGHWAY DIVISION

HIGHWAY BUILDING • SALEM, OREGON • 97310

June 16, 1976

ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator of Highways

TO: Oregon Transportation Commission

FROM: *H. S. Coulter*
H. S. Coulter
State Highway Engineer

AGENDA

JUN 26 1976

SUBJECT: Survey Approval

Surveys have been completed on the following projects:

- 1) Catherine Creek Section,
La Grande-Baker Highway, Union County
- 2) Slater Creek-Mystic Creek Section,
Coos Bay-Roseburg Highway, Douglas County
- 3) Pine Grove-Wapinitia Road Section,
Wapinitia Highway, Wasco County
- 4) Malheur River Bridge Section,
Olds Ferry-Ontario Highway, Malheur County
- 5) Ritner Creek Bridge Section,
Kings Valley Highway, Polk County
- 6) Silver Point Slide Section,
Oregon Coast Highway, Clatsop County
- 7) Poormans Creek Section,
Jacksonville Highway, Jackson County
- 8) Olney Cutoff Road Junction Section,
Nehalem Highway, Clatsop County

In order to place these relocated segments of highways on the State Highway System, your approval of these surveys is requested.

A DIVISION OF THE DEPARTMENT OF TRANSPORTATION

From

Oregon Transportation Commission
June 16, 1976
Page 2

The work has been accomplished consistent with the governing State and Federal regulations.

This matter will be on the agenda at the June 29, 1976 Commission meeting for your consideration. ✓

Attachments

bc Robert Burco
Cecil Head
F. B. Klaboe
E. S. Hunter
R. L. Schroeder
Frank Terpin
L. W. Rulien
J. B. Boyd
George Bell
C. O. Fredrickson
Alfred Shirley
Carl Williams
W. E. Schwartz

BLG/ljt/ESH:ja

NOTED
C. W. HEAD

8310

75

June 15, 1976

Mr. Glen L. Green
Division Administrator
Federal Highway Administration
Box 300
Salem, OR 97308


Dear Mr. Green:

Oregon Project RF-29(25)
Slater Creek-Mystic Creek Section
Coos Bay-Roseburg Highway
Right-of-way Plan Approval
Your File 1041RW.2

By letter of May 28, you suggest that all excess land which we purchased on this project be included as part of the right-of-way for environmental protection.

The excess parcels have been reviewed and your suggestion appears appropriate. The right-of-way plan will be revised.

Very truly yours,


E. S. Hunter
Deputy State Highway Engineer

bc H. S. Coulter
R. L. Schroeder (enc.)
J. B. Boyd "
J. H. Versteeg "
L. W. Rulien "

ADO:az ja

UNITED STATES GOVERNMENT

MemorandumDEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATIONBox 300
Salem OR 97308

DATE:

May 28, 1976

In reply
refer to:

1041RW.2

SUBJECT: Oregon Project RF-29(25)
Slater Creek - Mystic Creek Section
Coos Bay - Roseburg Highway
Right of Way Plan Approval

FROM : G. L. Green, Division Administrator

TO : Mr. F. B. Klaboe, Administrator & State Highway Engineer

Approval action on the reduced Right of Way plans for the subject project is being withheld pending resolution of the following item.

The plans indicate that the State has purchased several acres of excess land (uneconomic remnants) throughout the project. We would suggest that for purposes of uniformity and also environmental protection that the excess parcels, particularly along the river, be included as part of the right of way.

Your comments are requested.

G. L. Green
G. L. Green

cc
OSHD J. Oakes
OSHD F. Lowe
OSHD C. Laux

RECEIVED

JUN 2 1976

DOT Operations

Versteeg
Olson
Christensen
Scott
Swenson
Savage
Trout

RECEIVED

JUN 3 1976

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

Versteeg
AD

STATE COPY

Form Approved; O M B No. 04-R2089

TO BE COMPLETED BY FHWA
MONTHLY TRANSACTION NO.
6-22

U. S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

FEDERAL-AID PROJECT AGREEMENT

State
Oregon
County
Douglas
Project No.
R-29 (25)

The State, through its Highway Agency, having complied, or hereby agreeing to comply, with the applicable terms and conditions set forth in (1) Title 23, U.S. Code, Highways, (2) the Regulations issued pursuant thereto and, (3) the policies and procedures promulgated by the Federal Highway Administrator relative to the above designated project, and the Federal Highway Administration having authorized certain work to proceed as evidenced by the date entered opposite the specific item of work, Federal funds are obligated for the project not to exceed the amount shown herein, the balance of the estimated total cost being an obligation of the State. Such obligation of Federal funds extends only to project costs incurred by the State after the Federal Highway Administration authorization to proceed with the project involving such costs.

PROJECT TERMINI

SR 42 4.45 mi. SW Camas Valley SW 5.2 mi.

PROJECT CLASSIFICATION OR PHASE OF WORK	EFFECTIVE DATE OF AUTHORIZATION	APPROXIMATE LENGTH (Miles)
HIGHWAY PLANNING AND RESEARCH (HP & R)		
PRELIMINARY ENGINEERING		
RIGHTS-OF-WAY		
CONSTRUCTION	8-18-75	
OTHER (Specify)		

ESTIMATED TOTAL COST OF PROJECT	FUNDS	Pro Rata	78.19%
\$ 300,000	FEDERAL FUNDS		
	\$ 234,500		

The State further stipulates that as a condition to payment of the Federal funds obligated, it accepts and will comply with the applicable provisions set forth on the reverse hereof.

OREGON STATE HIGHWAY DIVISION

(Official name of Highway Agency)

By

Assistant State Highway Engineer

(Title)

By

(Title)

By

(Title)

U. S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By

for: G. L. Green

(Division Administrator)

Date executed by
Division Administrator

AGREEMENT PROVISIONS

1. RESPONSIBILITY FOR WORK

- a. Except for projects constructed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in compliance with the approved plans and specifications or project proposal which, by reference, are made a part hereof.
- b. With regard to projects performed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in accordance with the terms of its approved Certification, or exceptions thereto as may have been approved by the Federal Highway Administration.

2. HIGHWAY PLANNING AND RESEARCH (HP&R) PROJECT. The State highway agency will (a) conduct or cause to be conducted, under its direct control, engineering and economic investigations of projects for future construction, together with highway research necessary in connection therewith, pursuant to the work program approved by the Federal Highway Administration and (b) prepare reports suitable for publication of the result of such investigations and research, but no report will be published without the prior approval of the Federal Highway Administration.

3. PROJECT FOR ADVANCE ACQUISITION OF RIGHTS-OF-WAY. In the event that actual construction of a road on this right-of-way is not undertaken by the close of the tenth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

4. PRELIMINARY ENGINEERING PROJECT FOR PREPARATION OF RIGHT-OF-WAY PLANS OR FOR PREPARATION OF CONSTRUCTION PLANS, SPECIFICATIONS AND ESTIMATES. In the event that right-of-way acquisition for, or actual construction of the road for which this preliminary engineering is undertaken is not started by the close of the fifth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

5. INTERSTATE SYSTEM PROJECT. (a) The State highway agency will not add or permit to be added, without the prior approval of the Federal Highway Administration any points of access to, or exit from, the project in addition to those approved in the plans and specifications for the project. (b) The State highway agency will not permit automotive service stations, or other commercial establishments for serving motor vehicle users, to be constructed or located on the right-of-way of the interstate system. (c) The State highway agency will not after June 30, 1968, permit the construction of any portion of the Interstate Route on which this project is located, including spurs and loops, as a toll road without the written concurrence of the Secretary of Transportation or his officially designated representative. The term 'toll road' does not include toll bridges or toll tunnels.

6. PROJECT FOR CONSTRUCTION IN ADVANCE OF APPORTIONMENT. (a) This project authorized pursuant to 23 U.S.C. 115 as amended, will be subject to all procedures and requirements, and conform to the standards applicable to projects on the system on which located, financed with the aid of Federal funds. (b) No obligation of previously apportioned

Federal funds is created by this agreement, its purpose and intent being to provide that, upon application by the State highway agency, and approval thereof by the Federal Highway Administration, any Federal-aid funds of the class designated by the project number prefix, apportioned to the State under 23 U.S.C. 104 subsequent to the date of this agreement, may be used to reimburse the State for the Federal share of the cost of work done on the project.

7. STAGE CONSTRUCTION. The State highway agency agrees that all stages of construction necessary to provide the initially planned complete facility, within the limits of this project, will conform to at least the minimum values set by approved AASHTO design standards applicable to this class of highways, even though such additional work is financed without Federal-aid participation.

8. BOND ISSUE PROJECT. Construction, inspection and maintenance of the project will be accomplished in the same manner as for regular Federal-aid projects. No present or immediate obligation is created by this Agreement against Federal funds, its purpose and intent being to provide aid to the State, as authorized by 23 U.S.C. 122, for retiring maturities of the principal indebtedness of the bonds referred to below. When the State requests Federal reimbursement to aid in the retirement of such bonds, the request will be supported by the appropriate certification required by 23 CFR Part 140, Subpart F, and Volume 1, Chapter 4, Section 8 of the Federal-Aid Highway Program Manual or the alternative State procedure set forth in the State's Certificate, and payment of the authorized Federal share will be made from appropriate funds available. If in any year there is no unobligated balance of any apportioned Federal funds available from which payments hereunder may be made, there will be no obligation on the part of the Federal Government on account of bond maturities for that year. Funds available to the highway agency for this project are the proceeds of bonds issued by the governmental unit indicated on the attached tabulation, pursuant to the authority and in the amounts by date of issue and beginning date of maturities set forth therein.

9. SPECIAL HIGHWAY PLANNING AND RESEARCH PROJECT. The State Highway agency hereby authorizes the Federal Highway Administration to charge the State's pro rata share of costs incurred against funds apportioned to the State under 23 U.S.C. 307 (c), as amended. In the event a project is financed with both Federal-aid funds and State matching funds, the State agrees to advance to The Federal Highway Administration the State matching funds for its share of the estimated cost. For a National Pooled Fund study, the State hereby assigns its responsibility for the work to the Federal Highway Administration. For an Intra-Regional Cooperative Study, the State hereby assigns its responsibility for the work to the lead State for the study.

10. PARKING REGULATION AND TRAFFIC CONTROL. The State highway agency will not permit any changes to be made in the provisions for parking regulations and traffic control as contained in the agreement between the State and the local unit of Government referred to in the paragraph on "Additional Provisions," without the prior approval of the Federal Highway Administration, unless the State determines, and the Division Administrator concurs, that the local unit of Government has a functioning traffic engineering unit with the demonstrated ability to apply and maintain sound traffic operations and control.

Oregon State Highway Division
Salem, Oregon May 24, 1976

Federal Aid Project
No. RF-29(25)

Slater Creek-Mystic Creek Section

Coos Bay-Roseburg Hwy. In Douglas County

Project Agreement Estimate.

Type Code ROW

Rights-of-Way (Sta. 1246+00 to Sta. 1485+00)

Right-of-Way

All Required

\$273,000.00

Subtotal

\$273,000.00

Acquisition Expense

27,000.00

Total

\$300,000.00

Length of Project - - - - - 4.726 miles

Federal Funds - - - - -	\$234,500.00
State Funds - - - - -	<u>65,500.00</u>
TOTAL	\$300,000.00

Group 1 - 100%
Prefix - 10-2529

#8310

35

ORIGINAL SIGNED
DUANE O. CHRISTENSEN

Salem, Oregon
March 9, 1976

D. O. Christensen
Final Design Engineer

Alfred W. Bates
Resident Engineer

Bin-Type Retaining Walls
(Sta. 1322+50-1324+50 & Sta. 1433+50
--1437+50)
Slater Creek-Mystic Creek Section
Coos Bay-Roseburg Highway
Douglas County

Herewith we are returning your plans and cross-sections for the above Bin-Type retaining walls. Your design as submitted is approved as noted.

Should you decide on alternate reinforced earth walls as discussed on the phone with Bill Sample, this office would appreciate an on-side review during construction.

Also, we could use copies of the earth wall construction photos and narrative for possible subsequent contracts.

DOC:az
Attachment
cc: A. Shirley

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

FILE:

Salem, OR 97310
December 2, 1975FROM: L. E. George
Traffic Engineer
TO: Hal Versteeg
Road Design EngineerSUBJECT: Proposed Sign
Slater Cr. - Mystic Cr. Section
Coos Bay - Roseburg Hwy.
Douglas County

We are submitting the attached sign for your consideration to use on the above named project. If used the sign should follow the sign submitted to you on November 20, by several hundred feet.

L. E. George
L. E. George
Traffic Engineer

ELS:pw

cc: E. S. Hunter
R. L. Schroeder
Al Shirley
Carroll Keasey

REFERRED TO

Beard _____ Reed _____
Cole _____ Sample *2048*
Eriksen _____ Watson _____
Hager _____ Wolfe _____

Return Discuss Do File Copy Due 12-16-75
BY FINAL DESIGN ENGINEER

*A previous letter indicated
Region 3 was taking care of
the above previously proposed sign
So it is assumed by a copy of
this letter they will handle this sign also* *grts*

RECEIVED

DEC - 4 1975

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

8'-0"

CAMPERS AND TRAILERS
SHOULD CONSIDER
ALTERNATE ROUTE

3'-0"

5'-0"
6'-0"
4'-0"
6'-0"
4'-0"
6'-0"
5'-0"

Type "D"

8310

FORM E-30

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE
Salem, Oregon

DATE December 15, 1975
TO Alfred Shirley
Region 3 Engineer
FROM J. B. Boyd
Right of Way Engineer
SUBJECT Slater Creek - Mystic Creek Section
Coos Bay - Roseburg Highway

We have finally got the right-of-way clear on the Bureau of Land Management parcel. We were required however, to provide them with a \$6,000 cash bond to insure the proper removal of timber.


Please advise us when the timber is actually removed, because BLM is merely holding our \$6,000 check until the timber removal is complete.

JBB:1b

cc: R. L. Schroeder
Vernon Skoog
Virgil Wilson
Adele Egan

NOTED
R. L. SCHROEDER

RECEIVED
DEC 16 1975
Office of
Assistant State Highway Engineer



**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING • SALEM, OREGON • 97310

December 11, 1975

ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator of Highways

Mr. Henrik Stafseth, Executive Director
American Association of State Highway
and Transportation Officials
341 National Press Building
Washington, D.C. 20045

Dear Mr. Stafseth:

In response to your telephone inquiry, I am forwarding additional information on the Slater Creek-Mystic Creek project. The dates of the letters have been traced, and are shown in the following commentary of the sequence of events surrounding this project. We are also enclosing copies of the Final Environmental Impact Statement, the hearing transcript, and copies of all Oregon State Highway Division (OSHD) and Department of Interior (DOI) correspondence on the project.

The following is a description of each item of correspondence and/or event, and a summary of the essence of what transpired.

July 17, 1974 - Release of Draft EIS

The Draft EIS was released to the Council on Environmental Quality and the public on July 17, 1974. The DEIS presented the proposed project; the impacts on the environment should the project be constructed; and the alternatives being considered. Federal, state and local agencies, as well as the public, were invited to comment on the DEIS.

August 27, 1974 - Corridor/Design Public Hearing

The public hearing on the proposed project was held August 29, 1974, 7:45 p.m., at Winston Junior High School in Winston, Oregon, following publication of notices and personal letters to interested parties. In addition to representatives of the Highway Division, approximately four other persons were present. After a presentation by OSHD personnel, comments were received from the public (1).

A DIVISION OF THE DEPARTMENT OF TRANSPORTATION

1 Versteeg ✓
2 A. Olson ✓
3 Terpin ✓
Scott
Swenson
R. Olson
Trout

RECEIVED

DEC 12 1975

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

35

af
Mr. Henrik Stafseth
December 11, 1975
Page 2

Letters (21) received within ten days of the hearing were also included in the transcript of the hearing. Written comments received were unanimously in favor of an improvement of Highway 42; three of the letters expressed concern over Bear Creek Recreation Area, but felt improvements of the highway had priority over the recreation area.

September 23, 1974 - DOI Letter of Comment on Draft EIS/4(f) Statement

Comments on Section 4(f) Statement: DOI declined concurrence on the grounds that there are feasible and prudent alternatives to the selected alignment, Alternative 1. DOI proposed a review of two other alternatives -- a higher location on the north side of both the river and recreation site, and a higher location on the south side of the river. Due to the above comments, DOI declined to comment on the measures to minimize harm.

Comments on Draft EIS: In reference to the DEIS, DOI felt that the statement lacked discussion in the following areas -- attention to the fish species in the river and how they would be affected; channel changes, their affect on fish and their location; flow characteristics of the river; marshlands and how they would be affected by waste fill material; plans for seeding and planting.

April 23, 1975 - Final EIS Submitted to FHWA Division Office

On the above date, the Final EIS was submitted to the FHWA Division Office with a memo from Mr. Klaboe. The memo detailed the coordination between OSHD personnel and Coos Bay District BLM staff to review and resolve DOI comments concerning the DEIS, including alternate studies for completely avoiding Bear Creek Recreation Area. After careful consideration by both BLM and OSHD personnel, it was determined that it would be neither economically practical nor environmentally sound to avoid Bear Creek Recreation Area.

BLM and OSHD will continue close coordination and monitoring throughout completion of this project.

July 8, 1975 - FHWA, Washington, D.C. Approval of FEIS/Section 4(f)

After review by the Office of Environmental Policy and the Office of Chief Counsel it was determined the highway proposal contained adequate consideration of alternatives and measures to minimize harm of the use of land within Bear Creek Recreation Area, thereby giving approval of the FEIS.

Mr. Henrik Stafseth
December 11, 1975
Page 3

July 10, 1975 - FHWA Region Approval of FEIS/Section 4(f)

By memo of July 14, OSHD was notified of FHWA Region approval on July 10, 1975. OSHD was advised by this memo to make FEIS available to public and so notify the Division office of that availability.

July 10, 1975 - FEIS Forwarded to Council on Environmental Quality

Included in above memo from FHWA Division office was notice that the approved copy of the FEIS was forwarded to CEQ, Washington, D.C.

July 16, 1975 - Distribution of FEIS/Section 4(f)

On July 16, 1975 a letter from Mr. Schroeder, Assistant State Highway Engineer, with copy of FEIS, was forwarded to all agencies, private citizens, local, state and federal agencies, who commented on DEIS, or were otherwise involved in its preparation. By this memo they were advised of FHWA approval of the project and anyone wishing to give further comment was invited to forward those comments to the President's Council on Environmental Quality, Washington, D.C.

August 6, 1975 - Letter from DOI to DOT, Washington, D.C.

By letter of August 6, 1975, Mr. Doremus, DOI, advised Mr. Tiemann of FHWA, Washington, D.C., that DOI still opposed the use of lands in the Bear Creek Recreation Area. Reference was made to September 23, 1974 letter of comment on DEIS from DOI to OSHD.

DOI cited specifically the lack of contact with their office to review new alternatives and proposals before publication of the FEIS. After OSHD and BLM coordination, DOI was contacted by the State Director of BLM for technical assistance and DOI advised BLM by memo of what needed further consideration and coordination with FHWA and OSHD, but stated that none of the items identified in that memo were discussed or evaluated in FEIS.

DOI concurred that there were no feasible or prudent alternatives to the use of land in Bear Creek Recreation site, but remained opposed to the project on the grounds that all measures to minimize harm had not been resolved. Advised circulation of a supplemental Section 4(f) Statement after further consideration was given to minimization of harm to parklands.

August 13, 1975 - Memo to File from Environmental Manager, OSHD

Following a meeting between OSHD and BLM in Portland in August 4, 1975, Environmental Manager Gary Potter wrote an August 13 memo to the file documenting the outcome of that meeting.

Mr. Henrik Stafseth
December 11, 1975
Page 4

Five specific points were discussed in meeting:

1. Landscaping park area: OSHD agreed to provide planting plan, subject to approval of BLM, using species native to the area for screening the park, the approved plan to be made part of construction contract.
2. Access to Bear Creek Recreation Area: OSHD agreed to provide access to the parkland via the existing highway with suitable connections to the new highway. Access to undeveloped parkland was also discussed and resolved in the following manner -- since BLM had no specific development plans for the undeveloped area, OSHD agreed to build access approaches to BLM's satisfaction at some future time, when specific areas were ready for development. A minimal construction road for riprap work on the toe of a slide was agreed to be provided by OSHD enabling BLM to use same for park access in their development plans.
3. Highway signing for recreation area: It was agreed that appropriate signing would be provided according to the *"Manual on Uniform Traffic Control Devices"*.
4. Impact of the fill on availability of water to park users: OSHD agreed to provide a water line from existing supply to day-use area on south side of river; means and method subject to approval by District BLM office.
5. Replacement lands: OSHD agreed to purchase riverfront land adjacent to the east and west ends of the park and hold in public ownership until such time as BLM desires to develop it for recreation use.

August 13, 1975 - Letter from Mr. Klaboe to Mr. Tiemann

Letter from Mr. Klaboe to Mr. Tiemann, Washington, D.C., to advise FHWA of meeting held August 4 and subsequent outcome of that meeting. Specifically covered same area as Environmental Manager's August 13 memo to file, stating steps taken to minimize harm to Bear Creek Recreation Area.

Letter stated OSHD's opposition to circulation of a supplemental Section 4(f) Statement, per DOI's suggestion, and instead proposed forwarding of this letter and its commitments to DOI to satisfy their objections to project.

Mr. Henrik Stafseth
December 12, 1975
Page 5

September 12, 1975 - Letter from Mr. Tiemann to Mr. Klaboe

Letter from Mr. Tiemann, FHWA, to Mr. Klaboe acknowledging receipt of August 13 letter and stating that DOI had been notified of the agreement that had been reached between BLM and OSHD.

September 16, 1975 - BLM's Handwritten Reply to Environmental Manager's August 13 Memo to File

On September 16, 1975 a copy of Mr. Potter's August 13 memo to file was received in Environmental Section, containing handwritten response to memo, proposing it be drawn into a formal agreement letter between OSHD and BLM, with BLM's comments to the wording of specific parts of the memo and format for the agreement incorporated into that letter.

November 10, 1975 - Letter of Agreement from Mr. Klaboe to BLM

Formal letter of agreement submitted to BLM, State Director, containing issues discussed and resolutions reached at August 4 meeting of OSHD and BLM personnel. Contained same points as August 13 memo to file with additions by BLM; allowance for FHWA and BLM concurrence to the stated resolutions.

November 10, 1975 - FHWA Concurrence of Letter to BLM on Same Date

Agreement letter was concurred in by Mr. Green, Division Engineer, FHWA.

November 14, 1975 - BLM Concurrence to November 10 Letter from Mr. Klaboe

On November 14, 1975, State Director of BLM concurred in agreement letter on Bear Creek Recreation Area.

November 21, 1975 - Letter from DOI to FHWA, Washington, D.C.

By letter of November 21, 1975, DOI advised FHWA of receipt of agreement letter between FHWA, BLM and OSHD and the dismissal of their objections to the proposed project.

As you can see, the Oregon Highway Division and Division office of the Federal Highway Administration took this project through the environmental and hearing procedures in an exhaustive manner. From September 1974 to November 1975 we were constantly reminded by the

Mr. Henrik Stafseth
December 11, 1975
Page 6

Department of Interior, Washington, D.C. office, of the alleged inadequacies of the EIS/Section 4(f) Statement, despite local approvals and extensive local coordination sessions.

I would like to emphasize at this time that the state and local offices of the Bureau of Land Management were extremely cooperative at all times, and were not contributors to the excessive amount of work and delay on this job.

We wonder why the Department of Interior in Washington, D.C. cannot accept agreements made in the local affairs of the State of Oregon, and we wonder why the Department of Interior cannot accept the determination of the Washington office of the Federal Highway Administration that the 4(f) Determination is adequate with regard to the conditions of Section 4(f).

In addition, we fail to understand why further last minute processing of a rewritten memo to the files is necessary in addition to the previous 16 months of environmental studies and hearings.

Referring specifically to Interior's letter of September 23, 1974 we find it difficult to understand why the Department wants detailed examination of routes to miss the park altogether, when from an environmental, economic and engineering standpoint, those alternatives are ridiculous. We feel the Department of Interior should not be reviewing impact statements in that manner.

The Department continually recites court cases to us, including the Overton Park cases, and I submit that that case possesses little in common fact with any 4(f) situation in the past or in the future in the State of Oregon.

In summary, we would strongly urge the Federal Highway Administration and your office to continue discussions with the Department of Interior on matters pertaining to the processing and approval of Section 4(f) Determinations. We also urge that the Department of Interior re-examine their policies regarding delegation of authority and review of impact statements on all projects.

Very truly yours,

F. B. Klaboe
Administrator and
State Highway Engineer

Attachments

bc E. S. Hunter
R. L. Schroeder
Walt Barrie
Gary Potter

J. H. Versteeg
Victor D. Wolfe
Alfred Shirley, Jr.

GAP:sz ja

8310

12-3-75

U. S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION

LETTER OF APPROVAL AND/OR AUTHORIZATION

FROM:

G. L. Green, Division Administrator
Salem, Oregon

PROGRAM NO.

ITEM NO.
RF-63FEDERAL AID PROJECT NO.
IF-DP-29(26)STATE PROJECT NO.
Slater Creek-Mystic
Creek Section

COUNTY NAME

Douglas

PROGRAM STAGE (Check)
☐ 1. ☐ 2.

TO:

Mr. F. B. Klaboe
Administrator and State Highway Engineer
State of Oregon
Salem, OregonRECEIVED
STATE HWY ENG.

DEC 5 '75

REFER TO

FOR

DATE PS&E APPROVED

DATE AUTHORIZATION
EFFECTIVE

December 3, 1975

FEDERAL ROUTE NUMBER

Primary Route 14

STATE ROUTE NUMBER

Coos Bay-Roseburg Highway Route #35

GENERAL LOCATION:

SR 42, 4.45 miles SW Camas Valley, SW 4.67 miles.

GENERAL DESCRIPTION OF WORK:

You are now authorized to proceed with actual adjustments for Coos-Curry Electric Coop., Inc., effective December 3, 1975. Reimbursement on an actual cost basis estimated to be \$14,726.11 - federal funds \$11,670.73 is approved.

YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW

PRELIMINARY ENGINEERING TO DETERMINE

☐ LOCATION ONLY

PRELIMINARY ENGINEERING FOR SURVEY AND PLAN

☐ PREPARATION☒ OTHER (Specify) Utility Preparatory Work and
Utility Adjustment.☐ ACQUISITION OF RIGHT-OF-WAY

CONSTRUCTION - ADVERTISE FOR RECEIPT

☐ OF BIDS☐ CONSTRUCTION - PROCEED ON AN AGREED
PRICE AND/OR FORCE ACCOUNT BASIS

REMARKS

My program approval memorandum of October 1, 1975 approved this project for inclusion in the Federal-aid program. You are hereby authorized to proceed with preparatory work for all utility adjustments to be included in the construction phase of the subject project effective December 3, 1975. Approval and participation for the eligible portion of the work authorized above is subject to the provision of the FHPM.

I approve the agreement with the Coos-Curry Electric Coop, Inc., consisting of your Utilities and Railroad Engineer's letter, the Utilities letter of October 22, 1975 and the plans and estimate furnished by Mr. Cartwright's November 21, 1975 letter. Mr. Gary Kennen's Affidavit of Coos-Curry Electric Coop., Inc., property rights is acknowledged.

DATE

12-3-75

SIGNATURE OF APPROVING OFFICIAL

C. R. Bingham

TITLE

Division Administrator

FORM PR-1240
(REV. 8-70)EXISTING STOCKS OF FORM PR-1240 (REV. 6-68)
WILL BE USED

TO BE COMPLETED BY FHWA MONTHLY TRANSACTION NUMBER 11-142 PROJECT REPORT NUMBER MODIFICATION NUMBER 4		U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION MODIFICATION OF FEDERAL-AID PROJECT AGREEMENT 11-20-75	Form Approved; O M B No. 04-R2089 State Oregon County Douglas Project Number F-DP-29(20)
---	--	---	--

The Project Agreement for the above-referenced project entered into between the undersigned parties

and executed by the Division Administrator on **October 26**, 19 **72**,

is hereby modified as follows:

	Former amount	Revised amount
Estimated total cost of project	\$ <u>200,000</u>	\$ <u>260,000</u>
Federal funds	\$ <u>156,300*</u>	\$ <u>203,100</u>
Other revisions		
*Primary	63,560	63,560
Rural Primary	72,740	119,540
EGC	20,000	20,000
	<u>156,300</u>	<u>203,100</u>

This modification is made for the following reasons:

To include increase in preliminary engineering costs.

All other terms and conditions of the Project Agreement will remain in full force and effect. This modi-

fication is effective as of the 20th day of November, 19 75.

OREGON STATE HIGHWAY DIVISION
(Official name of Highway Agency)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By *E. Hunt*

By *R. O. Wright*
(Division Administrator)

Assistant State Highway Engineer
(Title)

for: **G. L. Green**

By _____

(Title)

By _____

(Title)

OREGON STATE HIGHWAY DIVISION

Federal Aid Project
No. F-OP-29(20)

SLATER CREEK-MYSTIC CREEK SECTION
OF THE COOS BAY-ROSEBURG HIGHWAY IN DOUGLAS COUNTY

Salem, Oregon

November 12, 1975

Revised Project Agreement Estimate.

Type Code P.E.
Preliminary Engineering

Preliminary Engineering	All Required	<u>\$260,000.00</u>
	TOTAL	\$260,000.00

Length of Project - - - - - 5.20 miles

SUMMARY OF FUNDS

<u>Description</u>	<u>Total Cost</u>	<u>Federal Funds</u>	<u>State Funds</u>
Preliminary Engineering	\$260,000.00	\$203,100.00	\$56,900.00
<u>Class of Funds</u>	<u>Pro Rata</u>	<u>Federal Funds</u>	
Primary	78.15%	\$ 63,560.00	
Rural Primary	"	119,540.00	
EGC	"	<u>20,000.00</u>	
		\$203,100.00	

PREFIX: 10-1930

2-11-13

MONTHLY TRANSACTION NUMBER <u>9-43 + 9-44</u>	U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION MODIFICATION OF FEDERAL-AID PROJECT AGREEMENT (PPM 21-7) <u>8-29-75</u>	STATE OREGON
PROJECT REPORT NUMBER		COUNTY Douglas
MODIFICATION NUMBER 3		PROJECT NUMBER F-DP-29(20)

The Project Agreement for the above-referenced project entered into between the undersigned parties and executed by the Division Engineer on October 26, 1972, is hereby modified as follows:

	Former amount	Revised amount
Estimated total cost of project	\$ <u>146,000</u>	\$ <u>200,000</u>
Federal Funds	\$ <u>114,097*</u>	\$ <u>156,300</u>
Other revisions		
*Primary	63,560	63,560
Rural Primary	36,337	72,740
ETC	-14,200	20,000
	<u>114,097</u>	<u>156,300</u>

This modification is made for the following reasons:

To include P.S. & E. preparation and increase in preliminary engineering costs.

All other terms and conditions of the Project Agreement will remain in full force and effect.

This modification is effective as of the 29th day of August, 19 75.

OREGON STATE HIGHWAY DIVISION
(Official name of Highway Department)

By *E. J. Hunter*

Assistant State Highway Engineer
(Title)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By *R. O. Wright*
G. L. Green (Division Engineer)

By _____
(Title)

By _____
(Title)

Sen fills

OREGON STATE HIGHWAY DIVISION

Federal Aid Project
No. F-DP-29(20)SLATER CREEK-MYSTIC CREEK SECTION
OF THE COOS BAY-ROSEBURG HIGHWAY IN DOUGLAS COUNTY

Salem, Oregon August 26, 1975

Revised Project Agreement Estimate.

Type Code P.E.
Preliminary Engineering

Preliminary Engineering	All Required	<u>\$200,000.00</u>
	TOTAL	\$200,000.00

Length of Project - - - - - 5.20 miles

SUMMARY OF FUNDS

<u>Description</u>	<u>Total Cost</u>	<u>Federal Funds</u>	<u>State Funds</u>
Preliminary Engineering	\$200,000.00	\$156,300.00	\$43,700.00

<u>Class of Funds</u>	<u>Pro Rata</u>	<u>Federal Funds</u>
Primary	78.15%	\$ 63,560.00
Rural Primary	"	72,740.00
EGC	"	<u>20,000.00</u>
		\$156,300.00

Prefix: 10-1930

STATE COPY

TO BE COMPLETED BY FHWA
MONTHLY TRANSACTION NUMBER
4-39 4-40 & 4-41
PROJECT REPORT NUMBER
MODIFICATION NUMBER

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

MODIFICATION OF FEDERAL-AID PROJECT AGREEMENT

STATE Oregon

COUNTY USUCLA

PROJECT NUMBER 7-01-21(20)

The Project Agreement for the above-referenced project entered into between the undersigned parties and executed by the Division Engineer on October 26, 19 72, is hereby modified as follows:

	121,000	146,000
	Former amount	Revised amount
Estimated total cost of project	\$ <u>46,697 Pri.</u>	\$ <u>63,560 Pri.</u>
Federal funds	\$ <u>14,290 EOG</u>	\$ <u>14,290 EOG</u>
Other revisions	\$ _____	\$ _____

This modification is made for the following reasons:
Increase in preliminary engineering cost

All other terms and conditions of the Project Agreement will remain in full force and effect.

This modification is effective as of the 3rd day of April, 19 75.

OREGON STATE HIGHWAY DIVISION
(Official name of Highway Agency)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By Ed Hunter
Assistant State Highway Engineer
(Title)

By Robert L. Green
(Division Engineer)
for: G. L. Green

By _____
(Title)

By _____
(Title)

Oregon State Highway Division

Federal Aid
Project No. F-DP-29(20)

SLATER CREEK-MYSTIC CREEK SECTION
OF THE COOS BAY-ROSEBURG HIGHWAY IN DOUGLAS COUNTY

Salem, Oregon, March 31, 1975

Revised Project Agreement Estimate.

Type Code P.E.
Preliminary Engineering

Preliminary Engineering	All Required	<u>\$146,000.00</u>
	TOTAL	\$146,000.00

Length of Project 5.20 Miles

SUMMARY OF FUNDS

<u>Description</u>	<u>Total Cost</u>	<u>Federal Funds</u>	<u>State Funds</u>
Preliminary Engineering	\$146,000.00	\$114,097.00	\$ 31,903.00
<u>Retain in Program</u>			
P.S. & E. Preparation	<u>29,000.00</u>	<u>22,663.00</u>	<u>6,337.00</u>
TOTAL	\$175,000.00	\$136,760.00	\$ 38,240.00

<u>Class of Funds</u>	<u>Pro Rata</u>	<u>Field Work</u>	<u>P.S. & E. Prep.</u>	<u>TOTAL</u>
Primary	78.15%	\$ 63,560.00	\$ —	\$ 63,560.00
Rural Primary	"	36,337.00	16,863.00	53,200.00
EGC	"	<u>14,200.00</u>	<u>5,800.00</u>	<u>20,000.00</u>
		\$114,097.00	\$ 22,663.00	\$136,760.00

Prefix: 10-1930

8310

STATE COPY

MONTHLY TRANSACTION NUMBER <u>11-3 11-4</u>	U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION MODIFICATION OF FEDERAL-AID PROJECT AGREEMENT (PPM 21-7) <u>10-29-74</u>	STATE <u>Oregon</u>
PROJECT REPORT NUMBER <u>4</u>		COUNTY <u>Douglas</u>
MODIFICATION NUMBER <u>1</u>		PROJECT NUMBER <u>F-DP-29(20)</u>

The Project Agreement for the above-referenced project entered into between the undersigned parties and executed by the Division Engineer on October 26, 1972, is hereby modified as follows:

	Former amount	Revised amount
Estimated total cost of project	\$ <u>71,000</u>	\$ <u>121,000</u>
Federal Funds	\$ <u>45,128 Prim.</u>	\$ <u>33,664 RF</u>
Other revisions	<u>14,200 EGC</u>	<u>46,697 Prim.</u>
		<u>14,200 EGC</u>

This modification is made for the following reasons:

Increase in preliminary engineering cost

All other terms and conditions of the Project Agreement will remain in full force and effect. This modification is effective as of the 29th day of October, 1974.

OREGON STATE HIGHWAY DIVISION (Official name of Highway Department)	U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION
By <u>Ed Hunter</u>	By <u>G. L. Green</u> (Division Engineer)
<u>Assistant State Highway Engineer</u> (Title)	for G. L. Green
By _____	
_____ (Title)	
By _____	
_____ (Title)	

Oregon State Highway Division

Federal-aid Project
No. F-DP-29(20)

SLATER CREEK-MYSTIC CREEK SECTION
OF THE COOS BAY-ROSEBURG HIGHWAY IN DOUGLAS COUNTY
Salem, Oregon, October 21, 1974

Revised Project Agreement Estimate.

Type Code P.E.
Preliminary Engineering

Preliminary Engineering	All Required	<u>\$121,000.00</u>
	Total	\$121,000.00

Length of Project - - - - - 5.20 miles

SUMMARY OF FUNDS

<u>Description</u>	<u>Total Cost</u>	<u>Federal Funds</u>	<u>State Funds</u>
Preliminary Engineering	\$121,000.00	\$ 94,561.00	\$ 26,439.00
Retain in Program			
P.S. & E. Preparation	<u>29,000.00</u>	<u>22,663.00</u>	<u>6,337.00</u>
Total	\$150,000.00	\$117,224.00	\$ 32,776.00

<u>Class of Funds</u>	<u>Pro Rata</u>	<u>Field Work</u>	<u>P.S. & E. Prep.</u>	<u>Total</u>
Primary	78.15%	\$ 46,697.00	\$ 16,863.00	\$ 63,560.00
Rural Primary	"	33,664.00	-	33,664.00
EGC	78.15%	<u>14,200.00</u>	<u>5,800.00</u>	<u>20,000.00</u>
		\$ 94,561.00	\$ 22,663.00	\$117,224.00

Prefix 10-1930

STATE COPY

Form Approved; O.M.B. No. 04-R2089

MONTHLY TRANSACTION NO. 11-30 11-31	U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION	STATE Oregon
PROJECT REPORT NO. 3	FEDERAL-AID PROJECT AGREEMENT (PPM 21-7) 10-26-72	COUNTY Douglas
		PROJECT NO. F-DP-29(20)

The State, through its Highway Department, having complied, or hereby agreeing to comply, with the terms and conditions set forth in (1) Title 23, U.S. Code, Highways, (2) the Regulations issued pursuant thereto and, (3) the policies and procedures promulgated by the Federal Highway Administrator relative to the above designated project, and the Federal Highway Administration having authorized certain work to proceed as evidenced by the date entered opposite the specific item of work, Federal funds are obligated for the project not to exceed the amount shown herein, the balance of the estimated total cost being an obligation of the State. Such obligation of Federal funds extends only to project costs incurred by the State after the Federal Highway Administration authorization to proceed with the project involving such costs.

PROJECT TERMINI

SR 42 4.45 mi. S.W. Camas Valley S.W. 5.20 miles

PROJECT CLASSIFICATION OR CLASS OF WORK	EFFECTIVE DATE OF AUTHORIZATION	APPROXIMATE LENGTH (Miles)
HIGHWAY PLANNING		
PRELIMINARY ENGINEERING		
Field Work	10-10-72	5.2
RIGHTS-OF-WAY		
CONSTRUCTION		
OTHER (Specify)		

FUNDS

Pro Rata 83.56%

ESTIMATED TOTAL COST OF PROJECT

\$ 71,000

FEDERAL FUNDS

\$ 59,328

Primary = \$45,128

EGC = 14,200

The State further stipulates that pursuant to said Title 23, Regulations, and policies and procedures, and as a condition to payment of the Federal funds obligated, it accepts and will comply with the applicable provisions set forth on the reverse hereof.

OREGON STATE HIGHWAY DIVISION
(Official name of Highway Department)

By

Assistant State Highway Engineer
(Title)

By

(Title)

By

(Title)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By

(Division Engineer)

G. L. Green

Date executed by
Division Engineer

OCT 26 1972

Field Work
\$45,128.00
14,200.00
\$59,328.00

\$232.00
\$83,560.00

State Funds
\$11,672.00

4,768
\$16

PS&E

000.00
00

PROJ
TION
AS COUNTY

AGREEMENT PROVISIONS

1. RESPONSIBILITY FOR WORK (all projects except those under an approved Secondary Road Plan). The State, through its highway department, will perform or cause to be performed, the work covered by the project in compliance with the approved plans and specifications or project proposal which, by reference, are made a part hereof.

2. SECONDARY ROAD PLAN PROJECT. The State highway department will construct the project, or cause it to be constructed, to final completion under its direct supervision, which will include adequate inspection throughout the course of construction, and in accordance with the standards and procedures specified in its Secondary Road Plan, or exceptions thereto, approved by the Federal Highway Administration.

3. HIGHWAY PLANNING PROJECT. The State highway department will (a) conduct or cause to be conducted, under its direct control, engineering and economic investigations of projects for future construction, together with highway research necessary in connection therewith, pursuant to the work program approved by the Federal Highway Administration and (b) prepare reports suitable for publication of the result of such investigations and research, but no report will be published without the prior approval of the Federal Highway Administration.

4. PROJECT FOR ADVANCE ACQUISITION OF RIGHTS-OF-WAY. In the event that actual construction of a road on this right-of-way is not undertaken by the close of the seventh fiscal year following the fiscal year in which this agreement is executed, the State highway department will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway department under the terms of this agreement.

5. PRELIMINARY ENGINEERING PROJECT FOR PREPARATION OF RIGHT-OF-WAY PLANS OR FOR PREPARATION OF CONSTRUCTION PLANS, SPECIFICATIONS AND ESTIMATES. In the event that right-of-way acquisition for, or actual construction of the road for which this preliminary engineering is undertaken is not started by the close of the fifth fiscal year following the fiscal year in which this agreement is executed, the State highway department will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway department under the terms of this agreement.

6. INTERSTATE SYSTEM PROJECT. (a) The State Highway department will not add or permit to be added, without the prior approval of the Federal Highway Administration any points of access to, or exit from, the project in addition to those approved in the plans and specifications for the project. (b) The State highway department will not permit automotive service stations, or other commercial establishments for serving motor vehicle users, to be constructed or located on the right-of-way of the interstate system. (c) The State highway department will not after June 30, 1968, permit the construction of any portion of the Interstate Route on which this project is located, including spurs and loops, as a toll road without the written concurrence of the Secretary of Transportation or his officially designated representative. The term 'toll road' does not include toll bridges or toll tunnels.

7. PROJECT FOR CONSTRUCTION IN ADVANCE OF APPORTIONMENT. (a) This project authorized pursuant to 23 USC 115 as amended, will be subject to all procedures and requirements, and con-

form to the standards applicable to projects on the system on which located, financed with the aid of Federal funds. (b) No obligation of previously apportioned Federal funds is created by this agreement, its purpose and intent being to provide that, upon application by the State highway department, and approval thereof by the Federal Highway Administration, any Federal-aid funds of the class designated by the project number prefix, apportioned to the State under 23 USC 104 subsequent to the date of this agreement, may be used to reimburse the State for the Federal share of the cost of work done on the project.

8. STAGE CONSTRUCTION. The State highway department agrees that all stages of construction necessary to provide the initially planned complete facility, within the limits of this project, will conform to at least the minimum values set by approved AASHO design standards applicable to this class of highways, even though such additional work is financed without Federal-aid participation.

9. BOND ISSUE PROJECT. Construction, inspection and maintenance of the project will be accomplished in the same manner as for regular Federal-aid projects. No present or immediate obligation is created by this Agreement against Federal funds, its purpose and intent being to provide aid to the State, as authorized by 23 USC 122, for retiring maturities of the principal indebtedness of the bonds referred to below. When the State requests Federal reimbursement to aid in the retirement of such bonds, the request will be supported by the appropriate certification required by PPM 21-9, and payment of the authorized Federal share will be made from appropriate funds available. If in any year there is no unobligated balance of any apportioned Federal funds available from which payments hereunder may be made, there will be no obligation on the part of the Federal Government on account of bond maturities for that year. Funds available to the highway department for this project are the proceeds of bonds issued by the governmental unit indicated on the attached tabulation, pursuant to the authority and in the amounts by date of issue and beginning date of maturities set forth therein.

10. PARKING REGULATION AND TRAFFIC CONTROL ON MAJOR CITY STREET PROJECTS. The State highway department will not permit any changes to be made in the provisions for parking regulations and traffic control as contained in the agreement between the State and the municipality, referred to in the paragraph on "Additional Provisions," without the prior approval of the Federal Highway Administration.

11. SIGNING AND MARKING. The State highway department will not install, or permit to be installed, any signs, signals, or markings not in conformance with the standards approved by the Federal Highway Administrator pursuant to 23 USC 109(d).

12. MAINTENANCE. The State highway department will maintain, or by formal agreement with appropriate officials of a county or municipal government cause to be maintained, the project covered by this agreement.

13. LIQUIDATED DAMAGES. The State highway department agrees that on Federal-aid highway construction projects the provisions of PPM 21-7, as supplemented, relative to the basis of Federal participation in the project cost shall be applicable in the event the contractor fails to complete the contract within the contract time.

NONDISCRIMINATION PROVISION

14. The State highway department hereby agrees that it will incorporate or cause to be incorporated into any contract for construction work, or modification thereof, as defined in the rules and regulations of the Secretary of Labor at 41 CFR Chapter 60, which is paid for in whole or in part with funds obtained from the Federal Government or borrowed on the credit of the Federal Government pursuant to a grant, contract, loan, insurance or guarantee, or undertaken pursuant to any

Federal program involving such grant, contract, loan, insurance or guarantee, the following equal opportunity clause:

"During the performance of this contract, the contractor agrees as follows:

(a) The contractor will not discriminate against any employee or applicant for employment because of race, color, religion, sex, or national

Oregon State Highway Division

Federal-aid
Project No. F-DP-29(20)

SLATER CREEK-MYSTIC CREEK SECTION
OF THE COOS BAY-ROSEBURG HIGHWAY IN DOUGLAS COUNTY

Salem, Oregon, October 16, 1972

Project Agreement Estimate.

Type Code P.E.

Preliminary Engineering

Preliminary Engineering

All Required

\$71,000.00

Total

\$71,000.00

Length of Project - - - 5.20 Miles

SUMMARY OF FUNDS

<u>Description</u>	<u>Total Cost</u>	<u>Fed. Funds</u>	<u>State Funds</u>
Preliminary Engineering	\$ 71,000.00	\$59,328.00	\$11,672.00
<u>Retain in Program</u>			
P.S. & E. Preparation	<u>29,000.00</u>	<u>24,232.00</u>	<u>4,768.00</u>
Totals	\$100,000.00	\$83,560.00	\$16,440.00

<u>Class of Funds</u>	<u>Pro Rata</u>	<u>Field Work</u>	<u>PS&E Prep.</u>	<u>Total</u>
Primary	63.56%	\$45,128.00	\$18,432.00	\$63,560.00
EGC	20.00%	<u>14,200.00</u>	<u>5,800.00</u>	<u>20,000.00</u>
		\$59,328.00	\$24,232.00	\$83,560.00

Prefix: 10-1930

#2310

35

FORM 81-734-3030

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Salem, Oregon 97310

November 20, 1975

FILE:

FROM: L. E. George
Traffic EngineerSUBJECT: Proposed Sign
Slater Cr.-Mystic Cr. Section
Coos Bay-Roseburg Hwy.
Douglas CountyTO: J. H. Versteeg
Road Design EngineerAttention: Frank E. Terpin
Final Design Engineer

As per your request, we are submitting the attached sign for your consideration to use on the above named project. This sign replaces the design that was sent to the Region on September 30, 1975.

L. E. George
L. E. George
Traffic Engineer

ELS:rj

cc: E. S. Hunter
R. L. Schroeder
Alfred Shirley, Jr.
C. T. Keasey

REFERRED TO

<u>Beard</u> <i>DOB</i>	Reed
<u>Cole</u>	Sample
<u>Eriksen</u>	Watson
<u>Hager</u>	Wolfe

Return Discuss Do File Copy Due
BY FINAL DESIGN ENGINEER

RECEIVED

FIVE LIND

ROAD
DESIGN
SECTION

74-Route 5112
S...

11'-0"

42

7'-0"

ROAD CONSTRUCTION

0.0 MILES AHEAD

POSSIBLE DELAY

Type "0"

8"

24" Route Shield

6"

8" D

7"

8" D

7"

8" D

8"

(42)
WARNING
-
POSSIBLE DELAYS
NEAR
CAMAS VALLEY
21 MILES

W 13d

REMOTE

W 13d

33

(42)
WARNING
-
CONSTRUCTION DELAYS
NEAR
CAMAS VALLEY
21 MILES

W 13d

REMOTE

W 13d

33

Hunter

OREGON STATE HIGHWAY DIVISION

FILE: CON 5

INTER-OFFICE CORRESPONDENCE

Roseburg, Oregon
October 29, 1975

ORIGINAL SIGNED BY ALFRED SHIRLEY, JR.
FROM: ALFRED SHIRLEY, JR.
Regional Engineer
TO: L. E. George
Traffic Engineer, Salem

SUBJECT: Proposed Signs
Slater Creek-Mystic Creek Sec.
Coos Bay-Roseburg Highway
Douglas County

This will acknowledge your October 6, 1975 letter proposing signs closing ORE 42 to campers and trailers during the future project at the subject location.

This office objects to the closure of ORE 42 for these vehicles and recommends that the sign on the attached sheet shown in red be used instead.

AS/KDO/dd
Attachment

cc: E.S. Hunter
C.T. Keasey
J.H. Vestee

E. S. HUNTER

1 Versteeg
A. Olson
2 Terpin
Scott
Swenson
R. Olson
Trotter
RECEIVED
NOV - 3 1975
ROAD DESIGN SECTION
Requires Reply
Requires Approval
Receiver Keep
Do not file
Return To
Bring to
Other

NOTED
R. L. SCHROEDER

RECEIVED
OCT 31 1975
Office of
Assistant State Highway Engineer

RECEIVED STATE HWY ENGR							
OCT 31 '75							
REFER TO <i>Schroeder</i>							
FOR							
Info	Inves	R. D.	D. R.	S. B.	Alt	File	

REFERRED TO
Board *WGB* Reed
Cole Sample
Eriksen Watson
Heger Wolfe
Return *Discuss* Do File Copy Due
BY FINAL DESIGN ENGINEER


*Closure seems inappropriate.
Make up a sign & warning
of conditions or recommending
against travel.*

Recommended

9'-0"
 3" R.S. 6'-6"
 (42) CLOSED
 TO CAMPERS
 AND TRAILERS
 32 MILES AHEAD
 8"D
 8"D
 8"D
 8"D

Type "C" - Illuminated
 Sign to be installed near
 south city limits of Coquille

(42)
 ROAD CONSTRUCTION
 — MILES AHEAD
 20 MIN. DELAYS




Location of project

9'-0"
 18" R.S. 6'-6"
 (42) CLOSED
 TO CAMPERS
 AND TRAILERS
 21 MILES AHEAD
 8"D
 8"D
 8"D
 8"D

Type "C" - Illuminated
 Sign to be installed near
 east city limits of Winston

SLATER CREEK - MYSTIC CREEK SECTION
 COOS BAY - ROSEBUD - HIGHWAY - R.E. 42
 DOUGLAS COUNTY



**OREGON STATE
HIGHWAY DIVISION**

NOTED
H. S. COULTER

P.O. BOX 30 • SALEM, OREGON • 97310

ROBERT W. STRAUB
GOVERNOR

November 19, 1975

F. B. KLABOE
Administrator of Highways

Mr. Glen Green
Division Engineer
Federal Highway Administration
Salem, Oregon

RE: Assessment of National Small Rural Watershed
Program
Your File 1041DA.5/740.1

Dear Mr. Green:

You recently wrote to Mr. Beecroft requesting information on maintenance experiences relating to culvert damage and repair. This information was to be used in connection with a research project being done by gky & Associates.

Our maintenance records do not lend themselves to provide the costs you are seeking. In our Management System, we do have an activity called Minor Drainage Installations. We have budgeted \$81,179 for this activity for the present fiscal year.

It appears to me from your question that you are seeking specific experiences relating to various culvert damage and repair projects. If this is the case, then the research contractor would probably be best served by interviewing field maintenance people who are actually doing the physical work of repairing minor drainage structures.

If I can supply any further information, please advise and I will attempt to do so.

Very truly yours,

RECEIVED

ORIGINAL SIGNED BY
D. H. MOEHRING

NOV 20 1975

D. H. Moehring
Maintenance Engineer

Office of
Assistant State Highway Engineer

DHM:ji
bc: H. S. Coulter
Gordon Beecroft

A DIVISION OF THE DEPARTMENT OF TRANSPORTATION



OREGON STATE
HIGHWAY DIVISION

NOTED
E. S. HUNTER

November 13, 1975

ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator and
State Highway Engineer

Mr. Glen L. Green
Division Engineer
Federal Highway Administration
P. O. Box 300
Salem, Oregon 97308

Dear Mr. Green

Re: Assessment of National Small
Rural Watershed Program
Your File 1041DA.5/740.1

Pursuant to your request by letter dated November 7, 1975,
here are plans and contract prices for three projects.

- | | |
|--------------------------------------|------------|
| 1. S. E. Foster Rd.-S.E. Causey Ave. | Interstate |
| 2. Slater Creek-Mystic Creek | Primary |
| 3. Broadbent | Secondary |

Traffic counts at the sites of the Slater Creek-Mystic Creek
and Broadbent Projects are enclosed. The estimated traffic on the
Foster-Causey Project is 55,000 ADT.

We are requesting maintenance experiences from our Maintenance
Section and these will be forwarded to you at a later date.

Very truly yours,

J. H. Versteeg
Road Design Engineer

CGS:jh

cc: E. S. Hunter
D. H. Moehring

RECEIVED	
STATE HIGHWAY ENGINEER	
NOV 14 '75	
REFER TO	
FILE	
Info	Invt
R.D.	S.A.
R.D.	S.A.
R.D.	S.A.
R.D.	S.A.

UNITED STATES GOVERNMENT

Memorandum

DEPARTMENT OF TRANSPORTATION

FEDERAL HIGHWAY ADMINISTRATION
Box 300

Salem OR 97308

DATE: November 7, 1975

In reply
refer to: 1041DA.5/740.1

SUBJECT: "Assessment of National Small Rural Watershed Program" - Request for Culvert Statistics

FROM : G. L. Green, Division Administrator

TO : Mr. F. B. Klaboe, Administrator & State Highway Engineer
Attention: Mr. Gordon Beecroft

The FHWA Office of Research has initiated a contract with gky & Associates for the "Assessment of National Small Rural Watershed Program" which provides a comprehensive independent assessment of the watershed program to keep with the long range goals of the Federal Highway Administration and State highway agencies. It is an integral part of the total assessment of an economic-statistical analysis that will assist administrators in making decision regarding the future of small watershed programs.

The assessment of the small watersheds program is based on an economic-statistical approach where the relevant economic data in terms of installation costs of culvert structures, and maintenance or replacement costs of these structures are analyzed. It would be appreciated if your agency could supply the necessary data.

They would like to have culvert inventories relating to cost of installation, size, drainage area, and location from which accurate parameters could be developed. If such data are directly available from any source, our preference would be for such data. However, it appears that culvert inventories do not exist. It will be necessary to assemble what data appear to be available to generate suitable statistical parameters. The statistics developed will have direct applicability to this project, and should have continuing relevancy for future FHWA studies in this area. Consequently, the following items appear to be generally available for data purposes and would serve the purpose of this project:

1. Half-scale highway plans (of recent vintage) and corresponding contractors' bid sheets for representative highway projects (several miles in length) for:

- a. Interstate construction
 - b. primary construction
 - c. secondary construction
- (sets of each reflecting rural construction in both mountains and level terrain would be appropriate).

th

RECEIVED
STATE HWY ENGR

NOV 12 '75

REFER TO
2-10-75


FOR

Eng	Des	PD	OR	Stn	Aut	...
			X			

2. Maps showing ADT (Average Daily Traffic) counts (also of recent vintage).
3. Maintenance experiences relating to culvert damage and repair, summarized to show original cost, replacement or repair costs, service interruption, and attendant private property loss.

Since the contract is of relatively short duration it is important that the information be received in the near future.

If you could participate or have any questions please feel free to contact Mr. R. A. Nichols of this office.



G. L. Green

STATE COPY

OREGON STATE HIGHWAY DEPARTMENT

Order for State Force Work

APPLYING TO CONTRACT PROJECTS

APPROVED EFFECTIVE DATE 4/75
Contingent upon modification of project agreement if additional funds are required.BY CR BurghardtTITLE Engineering CoordinatorDATE 12/16/75

FEDERAL HIGHWAY ADMINISTRATION

Project Name Slater Cr. - Mystic Cr. Date November 17, 1975Highway Coos Bay - Roseburg Contract No. 8310 F. A. Project No. RF-DP-29(2)County Douglas Prefix 10-1059 Account No. 274

Description of Work To Be Done:

Furnish and install five advance construction information signs.

Approval Recommended as of 12/5/75

Location by Station Numbers:

Highway 42 at Winston, Junction of Highway 42 and 101 at Bandon,
Junction of Highway 42 and 101 at Davis Slough and at Coquille,
Junction of Highway 101 and 38.

Estimate of Quantities and Costs:

5 Signs.	325 sq. ft.	@ \$ 5.00	=	\$ 1,625.00
10 4x6 Posts		@ \$25.00	=	250.00
Labor and Equipment			=	150.00

TOTAL \$ 2,025.00

Explanation:

Anticipated item. Signs to warn of possible road closures. Signs are off the project several miles and are not covered by the contract.

INSTRUCTIONS

Submit a separate order for each piece or kind of state force work to be undertaken. Use the account number applying to that work as indicated in the account numbers assigned to state force work on contract jobs.

Five copies of the order are to be submitted to Salem. After approval by the Assistant State Highway Engineer, one copy will be sent to the Division Engineer and one copy to the Resident Engineer.

Project authorization \$7,748,911.13

Present estimate of project cost, including

\$2,025.00 for work under this order \$7,748,911.13

Expected under-run (amount) \$

Expected under-run (per cent)

Space to right of this line is for use of Salem Office

Submitted by: Alfred M. Bates

Resident Engineer

Approval Recommended:

Construction Engineer or Bridge Engineer

Approval Recommended:

Division Engineer

Approved:

Deputy State Highway Engineer, Assistant State Highway Engineer or Office Engineer.

State Printing

Coquille River
Douglas County
Highway Job No. 163

STATE OF OREGON
Division of State Lands
1445 State Street
Salem, Oregon 97310
Phone: 378-3805

Slater Creek-Mystic Creek
Coos Bay-Roseburg Highway

Expires: 11-12-76


MATERIAL REMOVAL PERMIT NO. 2155

ROY E. LADD, INC.

is hereby authorized to remove materials from the waterway described in the attached copy of his application, subject to the special conditions checked on Attachment "A" and to the terms and conditions expressed in said attached application.

This permit is granted under the provisions of ORS 541.605 et seq and in no way is it intended to authorize removal of material from state-owned submersible and submerged lands without compliance with leasing and royalty provisions of ORS 274.530 et seq and other applicable provisions of law. The permit merely expresses assent of the State to the work proposed and does not eliminate the necessity of obtaining rights of way and permission of the owners of lands upon which work is to be performed. All operations shall be in conformance with Oregon Administrative Rules, Chapter 334; Standards of Quality for Public Waters of Oregon.

The Division reserves the right to review the terms of this permit annually and, upon review, to amend or cancel this permit when conditions or revised standards require such action. You will be notified prior to the permit expiration date so that you may submit your renewal request.


William S. Cox, Director

November 12, 1975
Date

141-31-06-74

ATTACHMENT "A"

Special Conditions for Removal/Fill Permit No. 2155

1. The operation shall be conducted in a manner that will prevent any turbidity increase when background turbidity is 30 JTU's or less, or more than a 10% increase when background turbidity is more than 30 JTU's. Special efforts to control turbidity will be required during channel change operations.
2. Where possible, the operation shall be conducted behind a berm or leave strip sufficient to isolate the operation from the free flowing stream.
3. There shall be no operation of equipment in the active flowing stream between October 1 and June 15.
4. Areas of streambank disturbance shall be seeded or planted with grass and/or legumes, shrubs and trees. Revegetation shall proceed in a timely manner to insure plant establishment and soil stabilization.
5. The new channel construction shall be approved by the Department of Fish and Wildlife prior to it being considered complete.
6. Only, clean, erosion resistant rock shall be used for riprap. Riprap shall be placed from above the bank. Riprap work shall not occur between October 1 and June 15.
7. Waste materials and spoils shall be placed above the bankline. Waste areas should be located to maintain streamside vegetation and treated to insure stability of waste areas. This may require drainage systems.
8. Turbid waste waters from construction shall not be allowed to re-enter the waterway.
9. The Department of Fish and Wildlife must approve boulder blasting plans.
10. The Division of State Lands retains the authority to temporarily halt or modify the operations in case of excessive turbidity or damage to natural resources.

Comments: Cross drains should empty directly into the stream or onto areas of rock, not onto soil. Drainage ditches in erodible soils should be rocked or otherwise treated to prevent erosion.

October 13, 1975

8310

November 10, 1975

State Director
Bureau of Land Management
Post Office Box 2965
Portland, Oregon 97208

Dear Sir:

We wish to document the results of a meeting held on August 4, 1975, at the Bureau of Land Management (BLM) Oregon State Office in Portland, Oregon. The subject of the meeting was the Oregon State Highway Division (OSHD) proposed relocation of the Slater Creek-Mystic Creek Section of the Coos Bay-Roseburg Highway 42 where it crosses BLM's Bear Creek Recreation Area in Douglas County. Officials of BLM, OSHD and FHWA were present. Specifically, the purpose of the discussion was to resolve five points centering around the Department of the Interior's concern regarding the 4(f) Determination for the right-of-way needed by the OSHD.

The issues discussed and their resolution are as follows:

1. "More specific agreement relative to a landscaping plan using indigenous species."

The Oregon Highway Division agrees to develop a planting plan that is directed to visual screening of the highway from the park using species of plants native to and common in the immediate area.

This plan will be submitted to the BLM District Manager, Coos Bay, for approval. The Landscape Architect, BLM Oregon State Office, will be consulted during the development of the plan.

The approved plan will be made a part of the road construction contract.

2. "Provision of suitable access and parking facilities into the Bear Creek Recreation Area."

The discussion of suitable access and parking facilities actually was resolved as follows:

- (a) The OSHD will provide access via the old section of highway into the existing, developed recreation site on the north side of the Coquille River by providing suitable road connections to the new highway.

cy
Letter delivered
FHWA
11-10-75

State Director
November 10, 1975
Page two

- (b) The second issue, namely access to recreation lands on the south side of the Coquille River from the new highway involves two considerations:

- The portion of the Bear Creek Recreation Site crossed by the proposed highway is designated for "potential future development" by BLM.
- Due to other priorities within the State, BLM has no plans for specific development at this site within the foreseeable future.

Accordingly, BLM and OSHD mutually agree that the OSHD will build, upon request by BLM, access approaches to BLM's satisfaction at some future time. In the meantime, a temporary construction road for riprap work on the toe of a slide will be located so that BLM might use it for access for any future development. The temporary construction road will be blocked when highway construction is completed and opened if BLM chooses this option. Either plan will guarantee the BLM access compatible with their future recreation plans.

- (c) BLM and OSHD agree that no access road be provided to BLM's parklands lying south of the proposed right-of-way.

3. "Installation of appropriate highway signs relative to the recreation site and the access thereto."

It was agreed that OSHD would sign the new roadway with appropriate warning signs approaching the recreation area and with turnoff signs naming the recreation area at the entrance roads to the park site.

All of the signing will be done according to the Manual On Uniform Traffic Control Devices, adopted by the U. S. Department of Transportation, Federal Highway Administration, 1971.

4. "Mitigation of adverse impact of the highway fill on the availability of water for recreation site users."

The OSHD agrees to provide a water line from the existing potable water supply to the day-use area on the south side of the Coquille River, either by our own forces or under separate contract. This will eliminate any impact of the highway fill on the water supply.

The plans and method of installation will be submitted to the BLM District Manager, Coos Bay, for approval prior to installation.

State Director
November 10, 1975
Page three

bc: E. S. Hunter
Gary Potter
Victor D. Wolfe
GAP:sz srb

R. L. Schroeder
J. B. Boyd
Alfred Shirley, Jr.

5. The fifth point concerns the matter of replacement lands.

The Oregon Highway Division will acquire parcels of land adjacent to the river at the east and the west ends (contiguous to) the park. These lands will be available to the Bureau of Land Management for future needs in terms of access for park development and will be preserved in public ownership for recreation use.

Both the Bureau of Land Management and the Oregon Highway Division have explored the possibility of transferring title of these lands to BLM, and neither agency finds it desirable to do so.

The commitment of the OSHD to buy these parcels of land and guarantee BLM right to use and access in fact enlarges the public use area, provides for BLM access, and preserves a greater portion of riverbank for recreation use. BLM and OSHD concur that this is an acceptable method of replacing park lands committed to highway construction.

The item of guarantee of access also relates back to issue No. 2, parts (a) and (b) of this memo.

CONCLUSION:

The draft of this memo has been reviewed by both agencies. It will be used, as appropriate, as a document of understanding between BLM, FHWA, and OSHD for contract and specification preparation, right-of-way application, and agreements necessary to reach the contract stage for this project.

Very truly yours,

F. B. Klaboe, Administrator
and State Highway Engineer

BLM Concurrence:

State Director

Date _____

FHWA Concurrence:

Division Engineer

Date _____

Routing _____
 Keasey _____
 Bond _____
 Jackmond _____
 Harwood _____
 Johnsen _____
 Walker _____
RECEIVED
OCT 28 1975
CONSTRUCTION
SECTION
 Richards _____
 Glenn _____
 Berg _____

#8310

35

FORM 81-734-3030

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE: ENV 2-1

October 10, 1975
Salem, Oregon 97310FROM: Gary A. Potter, Manager
Environmental SectionSUBJECT: Slater Creek-Mystic Creek
Coos Bay-Roseburg Highway
Douglas CountyTO: J. H. Versteeg
Road Design Engineer

The approval of the District Manager of the landscape plan satisfies that part of our requirements on the subject project.

I would assume the remaining points of my August 13 memo are being developed as appropriate in Right-of-Way and in the contract plans.

Thank you.

GAP:sz

cc: R. L. Schroeder
J. B. Boyd
J. X. Wilson
C. G. Swenson ✓
Roy E. Olson

Points 2, 3, & 4 of Aug 13 memo covered by phone, spec or anticipated items. P.E.G. for Swenson

Versteeg ✓	RECEIVED	Requires Reply
Swenson	OCT 13 1975	Requires Approval
R. Olson	ROAD DESIGN SECTION	Receiver Keep
Trout		Do not File
		Return To
		Bring Up
		Other

#2310

35

Salem, Oregon
October 9, 1975

J. H. Versteeg
Road Design Engineer

Gary Potter
Environmental Director

Landscaping
Slater Creek-Mystic Creek Sec.
Coos Bay-Roseburg Highway

Transmitted is a copy of a letter from the Bureau of Land Management indicating that the landscaping plans for the Slater Creek-Mystic Creek Section of the Coos Bay-Roseburg Highway are satisfactory. Based on your recent letter relative to landscaping the Slater Creek Project is this approval considered adequate or is further documentation required.

JHV:jh

cc: C. T. Keasey
J. X. Wilson
C. E. Swenson
Roy E. Olson

____ Versteeg
____ A. Olson
____ Terpin
____ Scott
____ Swenson
____ E. Olson
____ Trout

RECEIVED

OCT - 9 1975

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____



United States Department of the Interior

IN REPLY REFER TO

BUREAU OF LAND MANAGEMENT

Coos Bay District Office

P.O. Box 1139

Coos Bay, OR 97420

OCT 2 1975

Oregon State Highway Department
Region 3

P.O. Box 1128

Roseburg, OR 97470

Atten: Mr. Jack Ayres

Dear Mr. Ayres:

We have reviewed your revised planting plan drawings for the Slater Creek-Mystic Creek Section of the Coos Bay-Roseburg Highway and feel they are satisfactory.

Thank you for the opportunity to make this review.

Edward J. Hunter

District Manager

1	RECEIVED	By _____
_____		Requires Approval
_____		Receiver Keep
_____		Do not File
_____		Return To _____
2		Bring Up _____
_____		Other _____

OCT - 2 1975

ROAD

10-6-75

CC: J.H. Varsteeg

V.D. Wolfe

where do we go from here?

JXW



Save Energy and You Serve America!

1 Slater Cr. Mystic Cr.

October 7, 1975

The Reinforced Earth Company
 Bellevue East Office Center, Suite C-217
 14040 N.E. 8th Street
 Bellevue, Washington 98007

Attention: Mr. O. R. MacIntosh, P.E.
 Western District Manager

Dear Mr. MacIntosh:

We are in the process of reviewing the plans for the proposed reinforced earth wall for the Slater Creek project. We should be able to meet with you and discuss the design details of this proposal in a couple of weeks.

Contract plans and specifications are complete for the Slater Creek project so it will not be possible to include the reinforced earth wall proposal in this project. If substantial savings can be obtained with the reinforced earth walls, they can be considered as an alternate during the construction of the Slater Creek project.

If you have any questions, please contact me.

Very truly yours,

J. H. Versteeg
 Road Design Engineer

JHV:jh

cc: C. T. Keasey
 Walt Hart
 Victor Wolfe
 Alfred Shirley

Versteeg _____
 A. Olson _____
 Terpin _____
 Scott _____
 Swenson _____
 R. Olson _____
 Trout _____

RECEIVED

OCT - 8 1975

ROAD
 DESIGN
 SECTION

Requires Reply ☐
 Requires Approval ☐
 Receiver Keep ☐
 Do not File ☐
 Return To _____
 Bring Up _____
 Other _____

The Reinforced Earth Company
1414 Twenty-second Street NW Washington DC 20037

telephone: 202 / 223-3434
telex: 29400 REEARTH WSH

Southeastern District (404) 252-5761
6810 Roswell Road, Suite 2-C
Atlanta, Georgia 30328

Western District (206) 747-8566
Bellevue East Office Center, Suite C-217
14040 N.E. Eighth Street, Bellevue, WA 98007

Reply to:

1 Versteeg
A. Olson
Terpin
Scott
Swenson
R. Olson
Trout

RECEIVED

OCT - 6 1975

ROAD
DESIGN
SECTION

Requires Reply ☐

Requires Approval ☐

Receiver Keep ☐

Do not File ☐

Return To ☐

Bring Up ☐

Other ☐

October 1, 1975

Mr. J. H. Versteeg
Road Design Engineer
Oregon State Highway Division
Highway Building
Salem, Oregon 97310

Dear Mr. Versteeg:

Enclosed are plans for REINFORCED EARTH walls on the Slater Creek project.

We believe inclusion of these walls in the plans would show a great savings over the present design. They could also be constructed much faster and would be, in our opinion, more aesthetically pleasing.

We would like to discuss this further with you at your earliest convenience, and will contact you in the near future.

In the meantime, if you have any questions, do not hesitate to contact us.

Very truly yours,

O. R. MacIntosh

O. R. MacIntosh, P.E.
Western District Manager

ORM/lr

Enclosure

c.c. Frank Terpin, Asst. Road Design Engineer
George Wills, Asst. Location Engineer
Fred Yarborough, Soils Engineer



OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Salem, Oregon 97310

October 7, 1975

FILE:

FROM: L. E. George
Traffic Engineer

TO: Alfred Shirley
Region III Engineer

SUBJECT: Proposed Signs
Slater Cr.-Mystic Cr. Sec.
Coos Bay-Roseburg Hwy.
Douglas Co.

NOTED
E. S. HUNTER

Attached is a plan for closing Highway 42 to motor homes and travel trailers during construction of the above names section.

We offer this plan for your consideration. If the attached plan is not satisfactory, please return it with your thoughts and we will make additional suggestions for you.

ELS:pw
cc: E. S. Hunter
C. T. Keasey
J. H. Vestee


L. E. George
Traffic Engineer

RECEIVED STATE HWY ENGR						
OCT 8'75						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

9'-0"

25. 6'-6" (42) CLOSED 8"D
TO CAMPERS 8"D
AND TRAILERS 8"D
32 MILES AHEAD 8"D

Type "C"- Illuminated
Sign to be installed near
south city limits of Coquille



9'-0"

Location of project

18" R.S.

6'-6" (42) CLOSED 8"D
TO CAMPERS 8"D
AND TRAILERS 8"D
21 MILES AHEAD 8"D

Type "C"- Illuminated
Sign to be installed near
east city limits of Winston

SLATER CREEK - MYSTIC CREEK SECTION
COOS BAY - ROSEBURG HIGHWAY - THE. 42
DOUGLAS COUNTY

61-734-3030

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

FILE:

Salem, Oregon
October 6, 1975

FROM: L. E. George
Traffic Engineer
TO: Alfred Shirley
Region III Engineer

SUBJECT: Proposed Signs
Slater Cr.-Mystic Cr. Sec.
Coos Bay-Roseburg Hwy.
Douglas Co.

Attached is a plan for closing Highway 42 to motor homes and travel trailers during construction of the above named section.

We offer this plan for your consideration. If the attached plan is not satisfactory, please return it with your thoughts and we will make additional suggestions for you.

ELS:pw

cc: E. S. Hunter
C. T. Keasey
✓ J. H. Vesteeog

L. E. George
Traffic Engineer

REFERRED TO

2 Board KB Reed
Cole / Sample 21748
Eriksen Watson
Hager Wolfe
Return Discuss Do File Copy Due
BY FINAL DESIGN ENGINEER

✓
A. Olson
Terpin
Scott
Swenson
R. Olson
Trout

RECEIVED

OCT - 11 1975

ROAD

Requires Reply
Requires Approval
Receiver Keep
Do not File
Return To
Bring Up
Other


9'-0"

13" R.S.

6'-6"

(42) CLOSED	8"D
TO CAMPERS	8"D"
AND TRAILERS	8"D
32 MILES AHEAD	8"D

Type "C"-Illuminated
Sign to be installed near
south city limits of Coquille



Location of project

9'-0"

18" R.S.

6'-6"

(42) CLOSED	8"D
TO CAMPERS	8"D"
AND TRAILERS	8"D
21 MILES AHEAD	8"D

Type "C"-Illuminated
Sign to be installed near
east city limits of Winston

SLATER CREEK - MYSTIC CREEK SECTION
COOS BAY - ROSEBURG HIGHWAY - MILE 40
DOUGLAS COUNTY

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

TRANSMITTAL AND REQUEST FOR INITIAL PROGRAM APPROVAL OF PROJECTS

(PPM 21-1)

STATE HIGHWAY DEPARTMENT
Oregon
DATE
10-1-75

BY (Signature)
L.W. Rulien's September 23, 1975 letter

TITLE
Project Management Engineer

CLASS OF FEDERAL FUNDS

☐ FAI

☒ FAP

☐ FAU

☐ FAS

☒ OTHERS

EGG

OTHER IDENTIFICATION AND/OR REMARKS (State)

Work

MARKS
ITEM NOS. 63 THRU 64
PROJECT NOS.

MARKS
ITEM NOS. THRU
LENGTH (Miles)
TOTAL ESTIMATED COST

FEDERAL FUNDS
**

Location

Slater Creek-Mystic
Creek Section. Douglas
County State of Oregon

Grade, Drain,
High Type Pavement
and 2 Structures.

64 DP-RF-29(26)

1.80 3,149,479
(4.67) (8,200,000)

2,462,577
(6,411,000)

"

"

REMARKS (Division)

DATE

SIGNATURE AND TITLE

DATE

SIGNATURE AND TITLE

APPROVED

10-1-75

G. L. Green, Division Administrator

* Program approval and request for initial program approval shall not constitute any commitment of Federal funds nor shall it be construed as creating in any manner, any obligation on the part of the Federal Government to provide Federal funds for the undertaking.

RECEIVED
STATE HWY ENGR
OCT 2 75
REFER TO
FOR
Info
Inves
R/D
D/R
Sign
Alt
File

35

#8310

FORM 81-734-3030

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

September 30, 1975

FILE: BR 9310
BR 9311

FROM: Jack L. Davis *Jack L. Davis*
Foundation Engineer

SUBJECT:

Foundation Data
Middle Fork Coquille River Bridges
Slater Cr.-Mystic Cr. Sec.
Coos Bay-Roseburg Highway
Douglas County

TO:

Mr. J. H. Versteeg
Road Design Engineer

Enclosed for your use is a copy of the Foundation Data Sheet and the drill logs for Middle Fork Coquille River Bridges Nos. 9310 and 9311.

Data Included:

	<u>Br. No. 9310</u>	<u>Br. No. 9311</u>
Foundation Data Sheet, drawing	30076	30175
Drill logs, Test Holes Nos.	1M, 2M, 3M, 4M, 1, 2 3LY, 4LY & 5LY	1, 2, 3, 4 & 5

This project is scheduled to be let on October 23, 1975.

JLD:dh
Enclosures

cc Alfred Shirley /w/ encl.
A. W. Bates /w/ encl.

1 ✓
3 T
2 *h*

8310

FORM 81-734.3030

OREGON STATE HIGHWAY DIVISION
 INTER-OFFICE CORRESPONDENCE

FILE:

Salem, Oregon
 September 30, 1975

FROM:

J. H. Versteeg
 J. H. Versteeg
 Road Design Engineer

SUBJECT:

Direction and Protection of
 Traffic and Informational
 Signing
 Slater Creek-Mystic Creek Sec.
 Coos Bay-Roseburg Highway
 Douglas County

TO:

Alfred Shirley
 Region 3 Engineer

I discussed with J. X. Wilson the need for something more positive than traffic cones to control traffic on this highway project. He agreed that this could be handled on construction and that additional funds would probably not be required for this phase of the work.

Mr. Klaboe agrees that informational signs will be needed at Winston, Coquille and perhaps other locations to advise motorists that motorhomes and travel trailers should not use Highway 42 during certain construction periods. I discussed this with L. E. George, Traffic Engineer, and his Section will prepare preliminary informational sign plans for your consideration. There are funds in the project authorization to cover the cost of the informational signs.

NOTED
 E. S. HUNTER

JHV:jh

cc: E. S. Hunter
 C. T. Keasey
 Al Bates
 Frank Terpin
 L. E. George

RECEIVED						
STATE HIGHWAY ENGR						
OCT 1 '75						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

OREGON STATE HIGHWAY DIVISION INTER-OFFICE CORRESPONDENCE

Salem, Oregon

September 29, 1975

FILE:

FROM: *Lyle K. Watson*
Kyle K. Watson
Design Team Supervisor

SUBJECT: Slater Creek-Mystic Creek Section
Coos Bay-Roseburg Highway
Douglas County

TO: MEMO TO THE FILES

A plans-in-hand review was held on the named section in Region III office on Thursday, September 25, 1975.

It was requested by Region that if the contractor should desire to commence working during the winter months that he be restricted to logging operations, but no grubbing. This is to lessen the danger of erosion during the winter months.

The gradation of selected rock embankment to be by visual inspection.

It was requested that the chip and choke seal be eliminated. Prior to placing of the base paving course, the CTB curing coat to be recoated with an additional shot of .05 gal./sq. yd. or as directed by the engineer for a complete seal of the CTB. Bryant Jackmond will review with Construction and Specifications.

An allowance of 15 percent of the total subgrade area, for lime stabilization treatment be made.

No shales or clay materials to be allowed in the outer 12 feet of all 1-1/2:1 embankment slopes not made with selected rock.

Standard specifications for road closures should be adequate. Informational signs at Winston, Coquille, I-5 freeway, etc. that the Coos Bay-Roseburg Highway is under construction with possible delays. This will be discussed with the Road Design Engineer.

Allow the substitution of guide posts for traffic cones during stage construction. A construction speed of 40 MPH is too high. Construction speed signs should be variable, as directed by the engineer. A signing detail for one-way traffic operation is required.

The standard specifications were felt to be adequate for obliteration of old roadway. If excavation is required and hauled away, it is to be paid for by the applicable bid item.

LKW:we

cc: J. X. Wilson
Bryant Jackmond
Tom Lowe, FHWA
C. G. Swenson
A. W. Bates
Norman Mann
W. G. Beard

1. Verbrug ✓
A. Olson
2. Terpin ✓
Scott
Swenson
R. Olson
Trout

RECEIVED

SEP 30 1975

ROAD
DESIGN
SECTION

Examine File
Requires Approval
Hereafter Keep
Do not File
Return To
Bring Up
Other

September 29, 1975

48639 Hills - Lives in Santa Ana, California

NOTED
R. L. SCHROEDER

RIGHT OF WAY SECTION

RECEIVED

SEP 20 1975

☒	☐	☐	☐	☐	☐
1	2	3	4	5	6
☐	☐	☐	☐	☐	☐
7	8	9	10	11	12
☐	☐	☐	☐	☐	☐
13	14	15	16	17	18
☐	☐	☐	☐	☐	☐
19	20	21	22	23	24



OREGON STATE
HIGHWAY DIVISION

35
PRO-6-2

September 29, 1975

ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator and
State Highway Engineer

TO G. L. Green, Division Administrator
Federal Highway Administration

FROM L. W. Rulien
Project Management Engineer

SUBJECT Slater Cr.-Mystic Cr. Section
Project No. RF-DP-29(26)

We hereby request the requirements of paragraph 5 of FHPM 6-4-2-1 and paragraph 7 of FHPM 6-4-1 (relative to contractor's working restrictions, immediate occupancy and use at the anticipated advertising date) be waived as being in the Public interest for the above-mentioned project.

This right-of-way restriction as summarized in our previously transmitted right-of-way status report involves only the road-way construction in the holdings of two property owners at four locations within the project. The contractor will be able to work unrestricted outside of these areas which is 70% of the project or 3.2 miles. We expect to have the right-of-way clear by November 10, 1975, making a restriction of only 12 working days after receiving bids which we believe would result in no delay in the final completion of the project.

We feel it is in the public interest to receive bids on October 23, 1975, as this project is vitally needed as soon as possible by the people of Douglas and Coos Counties to sustain and promote their logging industry as well as quality of life. They and we feel that this highway improvement is long overdue and any delay is intolerable.

8-3
G. L. Green, Division Administrator
September 29, 1975
Page 2

The contract specifications will contain the restrictive clause required in FHPM 6-4-1-6, paragraph 7h, that the contractor will not be allowed to work on the project between Engineer's Station 1254 to Station 1268; Station 1337 to Station 1357; Station 1461 to Station 1485 and Station 1369 to 1385.

DAR:jb

cc F. B. Klaboe
E. S. Hunter
John Oakes
J. H. Versteeg ✓
C. G. Swenson
D. E. Swan
Alfred Shirley, Jr.

1
RECEIVED

SEP 30 1975

ROAD

DEPT. OF

TRANSPORTATION

JH copy

8310

PRO 6-2

September 23, 1975

TO G. L. Green, Division Administrator
Federal Highway Administration

FROM L. W. Rulien
Project Management Engineer

SUBJECT Program Data Submission
Project No. RF-DP-29(26)

We are submitting program data for one jointly financed project as follows:

Item No. 63: Project No. RF-DP-29(26), which we desire to have included in the Federal-aid Rural Primary Highway Program.

Item No. 64: Project No. DP-RF-29(26), which we desire to have included in the Federal-aid Economic Growth Center Highway Program.

The work under this jointly funded project will be known as "Slater Creek - Mystic Creek Section" and it is our present intention to receive bids for this project on October 25, 1975.

One copy each of State Clearinghouse and District 6 Clearinghouse A-95 review approval letters, dated June 27, 1972 and June 22, 1972 respectively, were forwarded previously.

JG:vld

Enclosure

MONTHLY TRANSACTION NO.

FORM PR-1
(REV. 4-61)Budget Bureau No. 41-R2067-A
U.S. D

DATE SUBMITTED TO E.O.

9-23-75

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

CARD 2	REPORT NUMBER 1	PROJECT LOCATION (25 typewriter spaces) SR 42, 4.45 mi. SW Camas Valley, SW 4.67 mi.	ADT 1,600	PRESERVE	FUTURE 2,900	YEAR 95	REGION 10	STATE NAME Oregon
CARD 3	CHARACTER OF PROPOSED WORK (35 typewriter spaces) Gr., Dr., H.T. Pave, 2 Brs.	NATL. FOREST FM ROUTE NO. SUBV ACCT DA CLASSIF. DA AREA	EMERG. YR. PL. AUTH YR.	PREFIX LETTER(S) PROJECT NUMBER NUMBER				
CARD 4	CLASS OF FEDERAL FUNDS NAME OF URBAN AREA Rural Primary	COUNTY NAME Douglas	ROUTE NO. P FEDERAL-AID 14	STATE 35	U.S. 1079			
CARD 5	ON LINE CHANGE CODE PROJECT CODE SYL J	WORK TYPE STEP	TERMINI (Full description) SR 42, 4.45 mi. SW Camas Valley, SW 4.67 mi.	MILES (134) (135) (136)	TOTAL ESTIMATED COST (134) (135) (136)	FEDERAL FUNDS (134) (135) (136)	STATE FUNDS (134) (135) (136)	OTHER FUNDS (134) (135) (136)
5			PE					
5			ROW					
5			CONST (CODE) 6204 X081					
CARD 1	CODE 1	PREPARED BY	PROJECT TOTALS	2.87	5,050,521	3,948,423	1,102,098	
1	14	PROGRAM APPROVAL DATES		(134) (135) (136)	(134) (135) (136)	(134) (135) (136)	REMARKS Additional Data: Item Nos. RF-62; Project Nos. F-DP-2 and RF-29(25), respectively	

9-23-75

FEDERAL-AID PROGRAM DATA
(PPM 21-1)

PROJECT LOCATION (45 typewritten spaces)			ADT		PRESENT		FUTURE		YEAR		REGION		STATE NAME		STATE CODE		APPM CODE		ITEM NO.							
SR 42, 4.45 mi. SW Camas Valley, SW 4.67 mi.			1,600		2,900		95		10		Oregon		41		073		110		110							
ED WORK (35 typewritten spaces)			NATL. FOREST		FM ROUTE NO.		SUV. AGCY		DA CLASSIF.		DA AREA		EMERG. YR.		PL. AUTH YR.		PREFIX LETTER(S)		PROJECT NUMBER							
Pave, 2 Brs.			12		1631		1631		1631		1631		1631		1631		1631		1631							
COUNTY NAME			Douglas		ROUTE NO.		FEDERAL-AID		STATE		U.S.		CODE		PROGRAM STAGE		SEQ. NO.		T, Project Only POST MILE, DE. NO.							
Rural Primary			14		35		14		35		14		35		14		35		14							
WORK			TYPE		STEP		TERMINI (Full description)		MILES		TOTAL ESTIMATED COST		FEDERAL FUNDS		STATE FUNDS		OTHER FUNDS		CHARACTER OF PROPOSED WORK (Full description)							
E			SR 42, 4.45 mi. SW Camas Valley, SW 4.67 mi.		(154) (155) (156) (157) (158) (159) (160) (161) (162) (163) (164) (165) (166) (167) (168) (169) (170) (171) (172) (173) (174) (175) (176) (177) (178) (179) (180) (181) (182) (183) (184) (185) (186) (187) (188) (189) (190) (191) (192) (193) (194) (195) (196) (197) (198) (199) (200) (201) (202) (203) (204) (205) (206) (207) (208) (209) (210) (211) (212) (213) (214) (215) (216) (217) (218) (219) (220) (221) (222) (223) (224) (225) (226) (227) (228) (229) (230) (231) (232) (233) (234) (235) (236) (237) (238) (239) (240) (241) (242) (243) (244) (245) (246) (247) (248) (249) (250) (251) (252) (253) (254) (255) (256) (257) (258) (259) (260) (261) (262) (263) (264) (265) (266) (267) (268) (269) (270) (271) (272) (273) (274) (275) (276) (277) (278) (279) (280) (281) (282) (283) (284) (285) (286) (287) (288) (289) (290) (291) (292) (293) (294) (295) (296) (297) (298) (299) (300) (301) (302) (303) (304) (305) (306) (307) (308) (309) (310) (311) (312) (313) (314) (315) (316) (317) (318) (319) (320) (321) (322) (323) (324) (325) (326) (327) (328) (329) (330) (331) (332) (333) (334) (335) (336) (337) (338) (339) (340) (341) (342) (343) (344) (345) (346) (347) (348) (349) (350) (351) (352) (353) (354) (355) (356) (357) (358) (359) (360) (361) (362) (363) (364) (365) (366) (367) (368) (369) (370) (371) (372) (373) (374) (375) (376) (377) (378) (379) (380) (381) (382) (383) (384) (385) (386) (387) (388) (389) (390) (391) (392) (393) (394) (395) (396) (397) (398) (399) (400) (401) (402) (403) (404) (405) (406) (407) (408) (409) (410) (411) (412) (413) (414) (415) (416) (417) (418) (419) (420) (421) (422) (423) (424) (425) (426) (427) (428) (429) (430) (431) (432) (433) (434) (435) (436) (437) (438) (439) (440) (441) (442) (443) (444) (445) (446) (447) (448) (449) (450) (451) (452) (453) (454) (455) (456) (457) (458) (459) (460) (461) (462) (463) (464) (465) (466) (467) (468) (469) (470) (471) (472) (473) (474) (475) (476) (477) (478) (479) (480) (481) (482) (483) (484) (485) (486) (487) (488) (489) (490) (491) (492) (493) (494) (495) (496) (497) (498) (499) (500) (501) (502) (503) (504) (505) (506) (507) (508) (509) (510) (511) (512) (513) (514) (515) (516) (517) (518) (519) (520) (521) (522) (523) (524) (525) (526) (527) (528) (529) (530) (531) (532) (533) (534) (535) (536) (537) (538) (539) (540) (541) (542) (543) (544) (545) (546) (547) (548) (549) (550) (551) (552) (553) (554) (555) (556) (557) (558) (559) (560) (561) (562) (563) (564) (565) (566) (567) (568) (569) (570) (571) (572) (573) (574) (575) (576) (577) (578) (579) (580) (581) (582) (583) (584) (585) (586) (587) (588) (589) (590) (591) (592) (593) (594) (595) (596) (597) (598) (599) (600) (601) (602) (603) (604) (605) (606) (607) (608) (609) (610) (611) (612) (613) (614) (615) (616) (617) (618) (619) (620) (621) (622) (623) (624) (625) (626) (627) (628) (629) (630) (631) (632) (633) (634) (635) (636) (637) (638) (639) (640) (641) (642) (643) (644) (645) (646) (647) (648) (649) (650) (651) (652) (653) (654) (655) (656) (657) (658) (659) (660) (661) (662) (663) (664) (665) (666) (667) (668) (669) (670) (671) (672) (673) (674) (675) (676) (677) (678) (679) (680) (681) (682) (683) (684) (685) (686) (687) (688) (689) (690) (691) (692) (693) (694) (695) (696) (697) (698) (699) (700) (701) (702) (703) (704) (705) (706) (707) (708) (709) (710) (711) (712) (713) (714) (715) (716) (717) (718) (719) (720) (721) (722) (723) (724) (725) (726) (727) (728) (729) (730) (731) (732) (733) (734) (735) (736) (737) (738) (739) (740) (741) (742) (743) (744) (745) (746) (747) (748) (749) (750) (751) (752) (753) (754) (755) (756) (757) (758) (759) (760) (761) (762) (763) (764) (765) (766) (767) (768) (769) (770) (771) (772) (773) (774) (775) (776) (777) (778) (779) (780) (781) (782) (783) (784) (785) (786) (787) (788) (789) (790) (791) (792) (793) (794) (795) (796) (797) (798) (799) (800) (801) (802) (803) (804) (805) (806) (807) (808) (809) (810) (811) (812) (813) (814) (815) (816) (817) (818) (819) (820) (821) (822) (823) (824) (825) (826) (827) (828) (829) (830) (831) (832) (833) (834) (835) (836) (837) (838) (839) (840) (841) (842) (843) (844) (845) (846) (847) (848) (849) (850) (851) (852) (853) (854) (855) (856) (857) (858) (859) (860) (861) (862) (863) (864) (865) (866) (867) (868) (869) (870) (871) (872) (873) (874) (875) (876) (877) (878) (879) (880) (881) (882) (883) (884) (885) (886) (887) (888) (889) (890) (891) (892) (893) (894) (895) (896) (897) (898) (899) (900) (901) (902) (903) (904) (905) (906) (907) (908) (909) (910) (911) (912) (913) (914) (915) (916) (917) (918) (919) (920) (921) (922) (923) (924) (925) (926) (927) (928) (929) (930) (931) (932) (933) (934) (935) (936) (937) (938) (939) (940) (941) (942) (943) (944) (945) (946) (947) (948) (949) (950) (951) (952) (953) (954) (955) (956) (957) (958) (959) (960) (961) (962) (963) (964) (965) (966) (967) (968) (969) (970) (971) (972) (973) (974) (975) (976) (977) (978) (979) (980) (981) (982) (983) (984) (985) (986) (987) (988) (989) (990) (991) (992) (993) (994) (995) (996) (997) (998) (999) (1000)		SR 42, 4.45 mi. SW Camas Valley, SW 4.67 mi.		(4.67)		(8,200,000)		(6,411,000)		1,102,098		1,102,098		1,102,098		1,102,098		1,102,098		1,102,098	
CONST			6204		X081		"Slater Creek-Mystic Creek Section"		2.87		5,050,521		3,948,423		1,102,098		1,102,098		1,102,098							
PROJECT TOTALS			2.87		5,050,521		3,948,423		1,102,098		1,102,098		1,102,098		1,102,098		1,102,098		1,102,098							
REMARKS			Additional Data: Item Nos. P-531, P-532, P-533, P-534, P-535, P-536, P-537, P-538, P-539, P-540, P-541, P-542, P-543, P-544, P-545, P-546, P-547, P-548, P-549, P-550, P-551, P-552, P-553, P-554, P-555, P-556, P-557, P-558, P-559, P-560, P-561, P-562, P-563, P-564, P-565, P-566, P-567, P-568, P-569, P-570, P-571, P-572, P-573, P-574, P-575, P-576, P-577, P-578, P-579, P-580, P-581, P-582, P-583, P-584, P-585, P-586, P-587, P-588, P-589, P-590, P-591, P-592, P-593, P-594, P-595, P-596, P-597, P-598, P-599, P-600, P-601, P-602, P-603, P-604, P-605, P-606, P-607, P-608, P-609, P-610, P-611, P-612, P-613, P-614, P-615, P-616, P-617, P-618, P-619, P-620, P-621, P-622, P-623, P-624, P-625, P-626, P-627, P-628, P-629, P-630, P-631, P-632, P-633, P-634, P-635, P-636, P-637, P-638, P-639, P-640, P-641, P-642, P-643, P-644, P-645, P-646, P-647, P-648, P-649, P-650, P-651, P-652, P-653, P-654, P-655, P-656, P-657, P-658, P-659, P-660, P-661, P-662, P-663, P-664, P-665, P-666, P-667, P-668, P-669, P-670, P-671, P-672, P-673, P-674, P-675, P-676, P-677, P-678, P-679, P-680, P-681, P-682, P-683, P-684, P-685, P-686, P-687, P-688, P-689, P-690, P-691, P-692, P-693, P-694, P-695, P-696, P-697, P-698, P-699, P-700, P-701, P-702, P-703, P-704, P-705, P-706, P-707, P-708, P-709, P-710, P-711, P-712, P-713, P-714, P-715, P-716, P-717, P-718, P-719, P-720, P-721, P-722, P-723, P-724, P-725, P-726, P-727, P-728, P-729, P-730, P-731, P-732, P-733, P-734, P-735, P-736, P-737, P-738, P-739, P-740, P-741, P-742, P-743, P-744, P-745, P-746, P-747, P-748, P-749, P-750, P-751, P-752, P-753, P-754, P-755, P-756, P-757, P-758, P-759, P-760, P-761, P-762, P-763, P-764, P-765, P-766, P-767, P-768, P-769, P-770, P-771, P-772, P-773, P-774, P-775, P-776, P-777, P-778, P-779, P-780, P-781, P-782, P-783, P-784, P-785, P-786, P-787, P-788, P-789, P-790, P-791, P-792, P-793, P-794, P-795, P-796, P-797, P-798, P-799, P-800, P-801, P-802, P-803, P-804, P-805, P-806, P-807, P-808, P-809, P-810, P-811, P-812, P-813, P-814, P-815, P-816, P-817, P-818, P-819, P-820, P-821, P-822, P-823, P-824, P-825, P-826, P-827, P-828, P-829, P-830, P-831, P-832, P-833, P-834, P-835, P-836, P-837, P-838, P-839, P-840, P-841, P-842, P-843, P-844, P-845, P-846, P-847, P-848, P-849, P-850, P-851, P-852, P-853, P-854, P-855, P-856, P-857, P-858, P-859, P-860, P-861, P-862, P-863, P-864, P-865, P-866, P-867, P-868, P-869, P-870, P-871, P-872, P-873, P-874, P-875, P-876, P-877, P-878, P-879, P-880, P-881, P-882, P-883, P-884, P-885, P-886, P-887, P-888, P-889, P-890, P-891, P-892, P-893, P-894, P-895, P-896, P-897, P-898, P-899, P-900, P-901, P-902, P-903, P-904, P-905, P-906, P-907, P-908, P-909, P-910, P-911, P-912, P-913, P-914, P-915, P-916, P-917, P-918, P-919, P-920, P-921, P-922, P-923, P-924, P-925, P-926, P-927, P-928, P-929, P-930, P-931, P-932, P-933, P-934, P-935, P-936, P-937, P-938, P-939, P-940, P-941, P-942, P-943, P-944, P-945, P-946, P-947, P-948, P-949, P-950, P-951, P-952, P-953, P-954, P-955, P-956, P-957, P-958, P-959, P-960, P-961, P-962, P-963, P-964, P-965, P-966, P-967, P-968, P-969, P-970, P-971, P-972, P-973, P-974, P-975, P-976, P-977, P-978, P-979, P-980, P-981, P-982, P-983, P-984, P-985, P-986, P-987, P-988, P-989, P-990, P-991, P-992, P-993, P-994, P-995, P-996, P-997, P-998, P-999, P-1000		Additional Data: Item Nos. P-531, P-532, P-533, P-534, P-535, P-536, P-537, P-538, P-539, P-540, P-541, P-542, P-543, P-544, P-545, P-546, P-547, P-548, P-549, P-550, P-551, P-552, P-553, P-554, P-555, P-556, P-557, P-558, P-559, P-560, P-561, P-562, P-563, P-564, P-565, P-566, P-567, P-568, P-569, P-570, P-571, P-572, P-573, P-574, P-575, P-576, P-577, P-578, P-579, P-580, P-581, P-582, P-583, P-584, P-585, P-586, P-587, P-588, P-589, P-590, P-591, P-592, P-593, P-594, P-595, P-596, P-597, P-598, P-599, P-600, P-601, P-602, P-603, P-604, P-605, P-606, P-607, P-608, P-609, P-610, P-611, P-612, P-613, P-614, P-615, P-616, P-617, P-618, P-619, P-620, P-621, P-622, P-623, P-624, P-625, P-626, P-627, P-628, P-629, P-630, P-631, P-632, P-633, P-634, P-635, P-636, P-637, P-638, P-639, P-640, P-641, P-642, P-643, P-644, P-645, P-646, P-647, P-648, P-649, P-650, P-651, P-652, P-653, P-654, P-655, P-656, P-657, P-658, P-659, P-660, P-661, P-662, P-663, P-664, P-665, P-666, P-667, P-668, P-669, P-670, P-671, P-672, P-673, P-674, P-675, P-676, P-677, P-678, P-679, P-680, P-681, P-682, P-683, P-684, P-685, P-686, P-687, P-688, P-689, P-690, P-691, P-692, P-693, P-694, P-695, P-696, P-697, P-698, P-699, P-700, P-701, P-702, P-703, P-704, P-705, P-706, P-707, P-708, P-709, P-710, P-711, P-712, P-713, P-714, P-715, P-716, P-717, P-718, P-719, P-720, P-721, P-722, P-723, P-724, P-725, P-726, P-727, P-728, P-729, P-730, P-731, P-732, P-733, P-734, P-735, P-736, P-737, P-738, P-739, P-740, P-741, P-742, P-743, P-744, P-745, P-746, P-747, P-748, P-749, P-750, P-751, P-752, P-753, P-754, P-755, P-756, P-757, P-758, P-759, P-760, P-761, P-762, P-763, P-764, P-765, P-766, P-767, P-768, P-769, P-770, P-771, P-772, P-773, P-774, P-775, P-776, P-777, P-778, P-779, P-780, P-781, P-782, P-783, P-784, P-785, P-786, P-787, P-788, P-789, P-790, P-791, P-792, P-793, P-794, P-795, P-796, P-797, P-798, P-799, P-800, P-801, P-802, P-803, P-804, P-805, P-806, P-807, P-808, P-809, P-810, P-811, P-812, P-813, P-814, P-815, P-816, P-817, P-818, P-819, P-820, P-821, P-822, P-823, P-824, P-825, P-826, P-827, P-828, P-829, P-830, P-831, P-832, P-833, P-834, P-835, P-836, P-837, P-838, P-839, P-840, P-841, P-842, P-843, P-844, P-845, P-846, P-847, P-848, P-849, P-850, P-851, P-852, P-853, P-854, P-855, P-856, P-857, P-858, P-859, P-860, P-861, P-862, P-863, P-864, P-865, P-866, P-867, P-868, P-869, P-870, P-871, P-872, P-873, P-874, P-875, P-876, P-877, P-878, P-879, P-880, P-881, P-882, P-883, P-884, P-885, P-886, P-887, P-888, P-889, P-890, P-891, P-892, P-893, P-894, P-895, P-896, P-897, P-898, P-899, P-900, P-901, P-902, P-903, P-904, P-905, P-906, P-907, P-908, P-909, P-910, P-911, P-912, P-913, P-914, P-915, P-916, P-917, P-918, P-919, P-920, P-921, P-922, P-923, P-924, P-925, P-926, P-927, P-928, P-929, P-930, P-931, P-932, P-933, P-934, P-935, P-936, P-937, P-938, P-939, P-940, P-941, P-942, P-943, P-944, P-945, P-946, P-947, P-948, P-949, P-950, P-951, P-952, P-953, P-954, P-955, P-956, P-957, P-958, P-959, P-960, P-961, P-962, P-963, P-964, P-965, P-966, P-967, P-968, P-969, P-970, P-971, P-972, P-973, P-974, P-975, P-976, P-977, P-978, P-979, P-980, P-981, P-982, P-983, P-984, P-985, P-986, P-987, P-988, P-989, P-990, P-991, P-992, P-993, P-994, P-995, P-996, P-997, P-998, P-999, P-1000		Additional Data: Item Nos. P-531, P-532, P-533, P-534, P-535, P-536, P-537, P-538, P-539, P-540, P-541, P-542, P-543, P-544, P-545, P-546, P-547, P-548, P-549, P-550, P-551, P-552, P-553, P-554, P-555, P-556, P-557, P-558, P-559, P-560, P-561, P-562, P-563, P-564, P-565, P-566, P-567, P-568, P-569, P-570, P-571, P-572, P-573, P-574, P-575, P-576, P-577, P-578, P-579, P-580, P-581, P-582, P-583, P-584, P-585, P-586, P-587, P-588, P-589, P-590, P-591, P-592, P-593, P-594, P-595, P-596, P-597, P-598, P-599, P-600, P-601, P-602, P-603, P-604, P-605, P-606, P-607, P-608, P-609, P-610, P-611, P-612, P-613, P-614, P-615, P-616, P-617, P-618, P-619, P-620, P-621, P-622, P-623, P-624, P-625, P-626, P-627, P-628, P-629, P-630, P-631, P-632, P-633, P-634, P-635, P-636, P-637, P-638, P-639, P-640, P-641, P-642, P-643, P-644, P-645, P-646, P-647, P-648, P-649, P-650, P-651, P-652, P-653, P-654, P-655, P-656, P-657, P-658, P-659, P-660, P-661, P-662, P-663, P-664, P-665, P-666, P-6																			

SLATER CREEK-MYSTIC CREEK SECTION
PROJECT NO. RF-DP-29(26)

REMARKS - Continued

NOTE: This project is jointly financed using Rural Primary and EGC funds. The overall length of the project is 4.67 miles and is split between RF & DP funds on the basis of percentage of DP funds available.

Project Data: The project consists of the following:

Roadway -- Grade, drain and high-type pave two 12-foot lanes with 8-foot shoulders and also 12-foot climbing lanes with 4-foot shoulders where required.

Structures --

<u>M.P.</u>	<u>Description</u>	<u>Type Code</u>	<u>Ext. Cost</u>
0.00	Westerly end of project		
1.30	Bridge No. 9310; hwy. over waterway; prestressed beams; L 291'-6"; H.C. 40'.	X081	\$380,000
2.76	Bridge No. 9311; hwy. over waterway; prestressed beams; L 242'; HC 48'.	X081	\$320,000

NOTE: On-the-job trainees, as set forth in FHWA order interim 7-2(2), on this project will be determined at PS & E stage and the number stipulated in the PS & E documents.

Data for PR-37:

Roadway	(6204)	- - - - -	\$ 7,492,000
Bridges	(X081)	- - - - -	\$ 700,000
Utilities	(Y060)	- - - - -	\$ 3,000

KEY ONLY TRANSACTION NO.

FORM PR-1 (REV. 4-61)

DATE SUBMITTED TO W.O.

9-23-75

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

CARD 2		REPORT NUMBER 1		PROJECT LOCATION (45 typewriter spaces) SR 42, 4.45 mi. SW Camas Valley, SW 4.67 mi.		ADT		PRESENT 1,600		FUTURE 2,900		YEAR 95		REGION 10		STATE NAME Oregon			
CARD 3		CHARACTER OF PROPOSED WORK (35 typewriter spaces) Gr., Dr., H.T. pave, 2 Brs.		MATT. FOREST		FM ROUTE NO.		SUPV AGENCY		DA CLASSIF.		DA AREA		EMERG. YR.		PL. AUTH YR		PROJECT NUMBER DP-RF 29	
CARD 4		CLASS OF FEDERAL FUNDS Economic Growth Center		COUNTY NAME Douglas		ROUTE NO. P		FEDERAL-AID 14		STATE 35		U.S. --							
CARD 5		NAME OF URBAN AREA 17-81		WORK TYPE		STEP		TERMINI (Full description)		MILES		TOTAL ESTIMATED COST		FEDERAL FUNDS		STATE FUNDS		OTHER FUNDS	
1		LINE NO. 1		H.M. CODE		PROJECT CODE		CLASS		PE		SR 42, 4.45 mi. SW Camas Valley, SW 4.67 mi.		(54) (60) (66) (67) (70)					
3								ROW											
3								CONST		(4.67)		(8,200,000)		(6,411,000)					
3								"Slater Creek-Mystic Creek Section"		1.80		3,149,479		2,462,577		686,902			
1		CODE 1		PREPARED BY		PROJECT TOTALS		1.80		3,149,479		2,462,577		686,902					
1		14		PROGRAM APPROVAL DATES															

REMARKS Additional Data: Item RF-62; Project Nos. F-D and RF-29(25), respecti

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

9-23-75

FORM PR-1
(REV. 4-61)

LOCATION (43 typewriter spaces)

42, 4.45 mi. SW Camas Valley, SW 4.67 mi.

ADT

PRESENT
1,600

FUTURE
2,900

YEAR
95

REGION
10

STATE NAME
Oregon

STATE
CODE
41

APPN
CODE
106

ITEM
NO.
64

PROJECT NUMBER
NUMBER
29

SEQ. NO.
(26)

POSTM. DESIG.

27

WORK (35 typewriter spaces)

MATL.
FOREST

FM ROUTE
NO.

SUPV AGENCY

DA CLASSIF.

DA AREA

EMERG. YR.

PL. AUTH YR

PREFIX LETTER(S)

DP-RF

28.7

U.S.

1599

PROGRAM STAGE

27

ve, 2 Brs.

42

(43)

(100)(40)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

(100)

Economic Growth Center

ROUTE P
NO.

FEDERAL-AID
14

STATE
35

U.S.

1599

PROGRAM STAGE

1 OR X 2

ESTIMATED PROJECT COST BY PHASES

CHARACTER OF
PROPOSED WORK
(Full description)

WORK

STEP

TERMINI
(Full description)

MILES

TOTAL
ESTIMATED
COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

SR 42, 4.45 mi. SW
Camas Valley, SW
4.67 mi.

(100)(100)

(100)(100)

(100)

(100)(100)

(100)

Gr., dr., H.I. have
2-12' lanes with
shoulders, above
climbing lanes with
4' shoulder where
required. Const. two
bridges (L 533.5').

WORK

ONST

CODE

"Slater Creek-Mystic
Creek Section"

(4.67)

(8,200,000)

(6,411,000)

1.80

3,149,479

2,462,577

686,902

686,902

PROJECT
TOTALS

1.80

3,149,479

2,462,577

686,902

PROVAL DATES

REMARKS: Additional Data: Item Nos. P-531, P-532, P-533, P-534, P-535, P-536, P-537, P-538, P-539, P-540, P-541, P-542, P-543, P-544, P-545, P-546, P-547, P-548, P-549, P-550, P-551, P-552, P-553, P-554, P-555, P-556, P-557, P-558, P-559, P-560, P-561, P-562, P-563, P-564, P-565, P-566, P-567, P-568, P-569, P-570, P-571, P-572, P-573, P-574, P-575, P-576, P-577, P-578, P-579, P-580, P-581, P-582, P-583, P-584, P-585, P-586, P-587, P-588, P-589, P-590, P-591, P-592, P-593, P-594, P-595, P-596, P-597, P-598, P-599, P-600, P-601, P-602, P-603, P-604, P-605, P-606, P-607, P-608, P-609, P-610, P-611, P-612, P-613, P-614, P-615, P-616, P-617, P-618, P-619, P-620, P-621, P-622, P-623, P-624, P-625, P-626, P-627, P-628, P-629, P-630, P-631, P-632, P-633, P-634, P-635, P-636, P-637, P-638, P-639, P-640, P-641, P-642, P-643, P-644, P-645, P-646, P-647, P-648, P-649, P-650, P-651, P-652, P-653, P-654, P-655, P-656, P-657, P-658, P-659, P-660, P-661, P-662, P-663, P-664, P-665, P-666, P-667, P-668, P-669, P-670, P-671, P-672, P-673, P-674, P-675, P-676, P-677, P-678, P-679, P-680, P-681, P-682, P-683, P-684, P-685, P-686, P-687, P-688, P-689, P-690, P-691, P-692, P-693, P-694, P-695, P-696, P-697, P-698, P-699, P-700, P-701, P-702, P-703, P-704, P-705, P-706, P-707, P-708, P-709, P-710, P-711, P-712, P-713, P-714, P-715, P-716, P-717, P-718, P-719, P-720, P-721, P-722, P-723, P-724, P-725, P-726, P-727, P-728, P-729, P-730, P-731, P-732, P-733, P-734, P-735, P-736, P-737, P-738, P-739, P-740, P-741, P-742, P-743, P-744, P-745, P-746, P-747, P-748, P-749, P-750, P-751, P-752, P-753, P-754, P-755, P-756, P-757, P-758, P-759, P-760, P-761, P-762, P-763, P-764, P-765, P-766, P-767, P-768, P-769, P-770, P-771, P-772, P-773, P-774, P-775, P-776, P-777, P-778, P-779, P-780, P-781, P-782, P-783, P-784, P-785, P-786, P-787, P-788, P-789, P-790, P-791, P-792, P-793, P-794, P-795, P-796, P-797, P-798, P-799, P-800, P-801, P-802, P-803, P-804, P-805, P-806, P-807, P-808, P-809, P-810, P-811, P-812, P-813, P-814, P-815, P-816, P-817, P-818, P-819, P-820, P-821, P-822, P-823, P-824, P-825, P-826, P-827, P-828, P-829, P-830, P-831, P-832, P-833, P-834, P-835, P-836, P-837, P-838, P-839, P-840, P-841, P-842, P-843, P-844, P-845, P-846, P-847, P-848, P-849, P-850, P-851, P-852, P-853, P-854, P-855, P-856, P-857, P-858, P-859, P-860, P-861, P-862, P-863, P-864, P-865, P-866, P-867, P-868, P-869, P-870, P-871, P-872, P-873, P-874, P-875, P-876, P-877, P-878, P-879, P-880, P-881, P-882, P-883, P-884, P-885, P-886, P-887, P-888, P-889, P-890, P-891, P-892, P-893, P-894, P-895, P-896, P-897, P-898, P-899, P-900, P-901, P-902, P-903, P-904, P-905, P-906, P-907, P-908, P-909, P-910, P-911, P-912, P-913, P-914, P-915, P-916, P-917, P-918, P-919, P-920, P-921, P-922, P-923, P-924, P-925, P-926, P-927, P-928, P-929, P-930, P-931, P-932, P-933, P-934, P-935, P-936, P-937, P-938, P-939, P-940, P-941, P-942, P-943, P-944, P-945, P-946, P-947, P-948, P-949, P-950, P-951, P-952, P-953, P-954, P-955, P-956, P-957, P-958, P-959, P-960, P-961, P-962, P-963, P-964, P-965, P-966, P-967, P-968, P-969, P-970, P-971, P-972, P-973, P-974, P-975, P-976, P-977, P-978, P-979, P-980, P-981, P-982, P-983, P-984, P-985, P-986, P-987, P-988, P-989, P-990, P-991, P-992, P-993, P-994, P-995, P-996, P-997, P-998, P-999, P-1000, P-1001, P-1002, P-1003, P-1004, P-1005, P-1006, P-1007, P-1008, P-1009, P-1010, P-1011, P-1012, P-1013, P-1014, P-1015, P-1016, P-1017, P-1018, P-1019, P-1020, P-1021, P-1022, P-1023, P-1024, P-1025, P-1026, P-1027, P-1028, P-1029, P-1030, P-1031, P-1032, P-1033, P-1034, P-1035, P-1036, P-1037, P-1038, P-1039, P-1040, P-1041, P-1042, P-1043, P-1044, P-1045, P-1046, P-1047, P-1048, P-1049, P-1050, P-1051, P-1052, P-1053, P-1054, P-1055, P-1056, P-1057, P-1058, P-1059, P-1060, P-1061, P-1062, P-1063, P-1064, P-1065, P-1066, P-1067, P-1068, P-1069, P-1070, P-1071, P-1072, P-1073, P-1074, P-1075, P-1076, P-1077, P-1078, P-1079, P-1080, P-1081, P-1082, P-1083, P-1084, P-1085, P-1086, P-1087, P-1088, P-1089, P-1090, P-1091, P-1092, P-1093, P-1094, P-1095, P-1096, P-1097, P-1098, P-1099, P-1100, P-1101, P-1102, P-1103, P-1104, P-1105, P-1106, P-1107, P-1108, P-1109, P-1110, P-1111, P-1112, P-1113, P-1114, P-1115, P-1116, P-1117, P-1118, P-1119, P-1120, P-1121, P-1122, P-1123, P-1124, P-1125, P-1126, P-1127, P-1128, P-1129, P-1130, P-1131, P-1132, P-1133, P-1134, P-1135, P-1136, P-1137, P-1138, P-1139, P-1140, P-1141, P-1142, P-1143, P-1144, P-1145, P-1146, P-1147, P-1148, P-1149, P-1150, P-1151, P-1152, P-1153, P-1154, P-1155, P-1156, P-1157, P-1158, P-1159, P-1160, P-1161, P-1162, P-1163, P-1164, P-1165, P-1166, P-1167, P-1168, P-1169, P-1170, P-1171, P-1172, P-1173, P-1174, P-1175, P-1176, P-1177, P-1178, P-1179, P-1180, P-1181, P-1182, P-1183, P-1184, P-1185, P-1186, P-1187, P-1188, P-1189, P-1190, P-1191, P-1192, P-1193, P-1194, P-1195, P-1196, P-1197, P-1198, P-1199, P-1200, P-1201, P-1202, P-1203, P-1204, P-1205, P-1206, P-1207, P-1208, P-1209, P-1210, P-1211, P-1212, P-1213, P-1214, P-1215, P-1216, P-1217, P-1218, P-1219, P-1220, P-1221, P-1222, P-1223, P-1224, P-1225, P-1226, P-1227, P-1228, P-1229, P-1230, P-1231, P-1232, P-1233, P-1234, P-1235, P-1236, P-1237, P-1238, P-1239, P-1240, P-1241, P-1242, P-1243, P-1244, P-1245, P-1246, P-1247, P-1248, P-1249, P-1250, P-1251, P-1252, P-1253, P-1254, P-1255, P-1256, P-1257, P-1258, P-1259, P-1260, P-1261, P-1262, P-1263, P-1264, P-1265, P-1266, P-1267, P-1268, P-1269, P-1270, P-1271, P-1272, P-1273, P-1274, P-1275, P-1276, P-1277, P-1278, P-1279, P-1280, P-1281, P-1282, P-1283, P-1284, P-1285, P-1286, P-1287, P-1288, P-1289, P-1290, P-1291, P-1292, P-1293, P-1294, P-1295, P-1296, P-1297, P-1298, P-1299, P-1300, P-1301, P-1302, P-1303, P-1304, P-1305, P-1306, P-1307, P-1308, P-1309, P-1310, P-1311, P-1312, P-1313, P-1314, P-1315, P-1316, P-1317, P-1318, P-1319, P-1320, P-1321, P-1322, P-1323, P-1324, P-1325, P-1326, P-1327, P-1328, P-1329, P-1330, P-1331, P-1332, P-1333, P-1334, P-1335, P-1336, P-1337, P-1338, P-1339, P-1340, P-1341, P-1342, P-1343, P-1344, P-1345, P-1346, P-1347, P-1348, P-1349, P-1350, P-1351, P-1352, P-1353, P-1354, P-1355, P-1356, P-1357, P-1358, P-1359, P-1360, P-1361, P-1362, P-1363, P-1364, P-1365, P-1366, P-1367, P-1368, P-1369, P-1370, P-1371, P-1372, P-1373, P-1374, P-1375, P-1376, P-1377, P-1378, P-1379, P-1380, P-1381, P-1382, P-1383, P-1384, P-1385, P-1386, P-1387, P-1388, P-1389, P-1390, P-1391, P-1392, P-1393, P-1394, P-1395, P-1396, P-1397, P-1398, P-1399, P-1400, P-1401, P-1402, P-1403, P-1404, P-1405, P-1406, P-1407, P-1408, P-1409, P-1410, P-1411, P-1412, P-1413, P-1414, P-1415, P-1416, P-1417, P-1418, P-1419, P-1420, P-1421, P-1422, P-1423, P-1424, P-1425, P-1426, P-1427, P-1428, P-1429, P-1430, P-1431, P-1432, P-1433, P-1434, P-1435, P-1436, P-1437, P-1438, P-1439, P-1440, P-1441, P-1442, P-1443, P-1444, P-1445, P-1446, P-1447, P-1448, P-1449, P-1450, P-1451, P-1452, P-1453, P-1454, P-1455, P-1456, P-1457, P-1458, P-1459, P-1460, P-1461, P-1462, P-1463, P-1464, P-1465, P-1466, P-1467, P-1468, P-1469, P-1470, P-1471, P-1472, P-1473, P-1474, P-1475, P-1476, P-1477, P-1478, P-1479, P-1480, P-1481, P-1482, P-1483, P-1484, P-1485, P-1486, P-1487, P-1488, P-1489, P-1490, P-1491, P-1492, P-1493, P-1494, P-1495, P-1496, P-1497, P-1498, P-1499, P-1500, P-1501, P-1502, P-1503, P-1504, P-1505, P-1506, P-1507, P-1508, P-1509, P-1510, P-1511, P-1512, P-1513, P-1514, P-1515, P-1516, P-1517, P-1518, P-1519, P-1520, P-1521, P-1522, P-1523, P-1524, P-1525, P-1526, P-1527, P-1528, P-1529, P-1530, P-1531, P-1532, P-1533, P-1534, P-1535, P-1536, P-1537, P-1538, P-1539, P-1540, P-1541, P-1542, P-1543, P-1544, P-1545, P-1546, P-1547, P-1548, P-1549, P-1550, P-1551, P-1552, P-1553, P-1554, P-1555, P-1556, P-1557, P-1558, P-1559, P-1560, P-1561, P-1562, P-1563, P-1564, P-1565, P-1566, P-1567, P-1568, P-1569, P-1570, P-1571, P-1572, P-1573, P-1574, P-1575, P-1576, P-1577, P-1578, P-1579, P-1580, P-1581, P-1582, P-1583, P-1584, P-1585, P-1586, P-1587, P-1588, P-1589, P-1590, P-1591, P-1592, P-1593, P-1594, P-1595, P-1596, P-1597, P-1598, P-1599, P-1600, P-1601, P-1602, P-1603, P-1604, P-1605, P-1

SLATER CREEK-MYSTIC CREEK SECTION
PROJECT NO. DP-RF-29(26)

REMARKS - Continued

NOTE: This project is jointly financed using Rural Primary and EGC funds. The overall length of the project is 4.67 miles and is split between RF & DP funds on the basis of percentage of DP funds available.

Project Data: The project consists of the following:

Roadway -- Grade, drain and high-type pave two 12-foot lanes with 8-foot shoulders and also 12-foot climbing lanes with 4-foot shoulders where required.

Structures --

<u>M.P.</u>	<u>Description</u>	<u>Type Code</u>	<u>Ext. Cost</u>
0.00	Westerly end of project		
1.80	Bridge No. 9310; hwy. over waterway; prestressed beams; L 291'-6"; H.C. 40'.	X081	\$380,000
2.76	Bridge No. 9311; hwy. over waterway; prestressed beams; L 242'; HC 48'.	X081	\$320,000

NOTE: On-the-job trainees, as set forth in FHWA order interim 7-2(2), on this project will be determined at PS & E stage and the number stipulated in the PS & E documents.

Data for PR-37:

Roadway	(6204)	- - - - -	\$ 7,492,000
Bridges	(X081)	- - - - -	\$ 700,000
Utilities	(Y060)	- - - - -	\$ 8,000

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE: LOC 17

Roseburg, Oregon
September 16, 1975

ORIGINAL SIGNED BY J. X. WILSON

FROM: J. X. WILSON
Regional Construction Engr.

SUBJECT: Slater Cr.-Mystic Cr. Sec.
Coos Bay-Roseburg Highway

TO: Walter J. Hart
Bridge Design Engineer

We have reviewed preliminary plans and specs for structures on subject project. The only comment or suggestion we have to offer at this time has to do with surface finishing. Suggest edge of deck, outside edge of girders and parapets be given Class 3 finish. All other surfaces to be finished in conformance with general requirements of Section 504.48(a).

JXW/cw

cc J. H. Versteeg ✓
Curt Duval

1 <u>✓</u>	RECEIVED	Requires Approval
2 <u>✓</u> A. Olson		Receiver Keep
2 <u>✓</u> Terpin		Do not File
3 <u>✓</u> Scott	SEP 17 1975	Return To
3 <u>✓</u> Swenson		Bring Up
R. Olson	ROAD	Other
Trout	DESIGN	
	SECTION	



OREGON STATE HIGHWAY DIVISION

ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator and
State Highway Engineer

September 15, 1975

Division of State Lands
1445 State Street
Salem, Oregon 97310

Attention: Jan Haley

Dear Jan:

Re: OSHD PERMIT NO. 163
Slater Creek-Mystic Creek Sec.
Coos Bay-Roseburg Highway
Douglas County

Here is an application and plans for the proposed work on this project. Please circulate this data for review and input into the special conditions of the removal/fill permit. There has been some consultation with representatives of the Department of Fish and Wildlife during the preliminary development of this project.

The following information pertains to the proposed work on the corresponding plan sheets.

Sheet No. 5

A selected rock inlay is proposed here. The cross section detail is on sheet 2A. Mandatory disposal area no. 1, with detail on sheet 2E-2, shows the disposal area to be above the top of the river bank.

Sheet No. 6

Rock inlay work with details on sheet no. 2A.

Sheet No. 7

Proposed work on this sheet is for a new bridge across the Middle Fork Coquille River and some selected rock embankment work in the immediate area. Details for the bridge are shown near the end of the set of plans on the sheet marked "Bridge No. 9310". Details for the rock embankment adjacent to the "RCA" Line are on sheet no. 2B. Details for the rock embankment work at Sta. 1331+00, at the easterly end of the bridge, are on sheet 2E. Details for the rock embankment work along the main roadway are on sheet no. 2F.

Division of State Lands
Attn: Jan Haley
September 15, 1975
Page 2

Sheet No. 8

Work here calls for the construction of a dike. Details are found on sheet no. 2E. The reason for the dike is to redirect the flow of high water to prevent damaging erosion.

Sheet No. 9

The proposed work on this sheet includes the proposed bridge, a selected rock embankment, a selected rock inlay and the obliteration of selected boulders in the stream. Details for the bridge are on the sheet marked "Bridge No. 9311". Details for the selected rock embankment and the selected rock inlay are on sheet 2B. Note 28 shows an area where selected boulders now in the stream are to be obliterated. They are very large and cause the stream to change course and create erosion damage. They also stop logs and debris from floating down the stream. This further creates erosion problems and is harmful to fish habitat. These boulders are to be blasted to a much smaller size.

Sheet No. 12

Note number 10 is for the construction of a selected rock inlay. Details are found on sheet 2B. Mandatory Disposal Area No. 3, with details on sheet no. 2E-2, shows this area to be above the river bank.

Sheet No. 13

Note no. 1 is for the construction of a channel change. The cross section detail is on sheet no. 2B. Mandatory Disposal Area No. 4 is shown here with the cross section detail on sheet no. 2E-2. It is adjacent to and above the cut slope of the channel change. The channel change profile on sheet 13 shows two intended dips in the grade line to form pools in the stream.

Disposal Area No. 2 only appears on the cross section details on the cross section details on sheet no. 2E-2. The area is across the new roadway and several hundred feet away from the river.

If there are any questions on this proposal, please call.

Very truly yours,

J. H. Versteeg
Road Design Engineer

By:


Donald L. Trout
Design Office Engineer

DLT:jh



U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
WASHINGTON, D.C. 20590

OFFICE OF THE ADMINISTRATOR

73

SEP 12 1975

IN REPLY REFER TO:

HEV-11

Mr. F. B. Klaboe
Administrator and State
Highway Engineer
Oregon State Highway Division
Salem, Oregon 97310

Through:
Mr. L. E. Lybecker
Regional Federal Highway Administrator
Portland, Oregon

Mr. G. L. Green
Division Administrator
Salem, Oregon

NOTED
E. S. HUNTER

Dear Mr. Klaboe:

Thank you for your August 13 letter concerning the Department of the Interior's comments on the Slater Creek-Mystic Creek final environmental impact/4(f) statement.

We are pleased that there has been a resolution of this matter with our respective offices and the Bureau of Land Management State office. We have advised the Department of the Interior of the agreements which have been reached and are hopeful that this will resolve its concerns.

Sincerely yours,

Norbert T. Tiemann
Federal Highway Administrator

RECEIVED
STATE HWY ENGR

SEP 22 '75

REFER TO
FO

Info Inves R/D D/E A/E

22-Boyd - But

NOTED
R. L. SCHROEDER

RECEIVED
SEP 22 1975

#8310

35

Salem, Oregon
September 11, 1975

J. H. Versteeg
Road Design Engineer

J. X. Wilson
Region III Construction Engineer

Slater Creek-Mystic Creek Sec.
Coos Bay-Roseburg Highway
Bear Creek Recreation Area
Douglas County

A Memo To The Files dated August 13, 1975 from Gary Potter stated the Oregon State Highway Division would develop a planting plan that would be directed to the visual screening of the highway from the Bear Creek Park. This plan was to be submitted to the Bureau of Land Management's District Manager in Coos Bay for their consideration.

Attached is a copy of the proposed planting plan. Would you please submit this to the District Manager for his review. This planting plan will become a part of the contract plans for this project.

JHV:we
cc: Gary A. Potter
J. B. Boyd
George Willis
Tom Lowe, FHWA

REFERRED TO

Beard	Reed
Cole	Sample
Erikson	Wetson
Hager	Watts
Return	Discuss
Do	File Copy
Due	

BY FINAL DESIGN ENGINEER


Versteeg
A. Olson
Terpin
Scott
Swenson
R. Olson
Trout

RECEIVED



SEP 11 1975

ROAD
DESIGN
SECTION

Requires Reply	☐
Requires Approval	☐
Receiver Keep	☐
Do not File	☐
Return To	
Bring Up	
Other	



BLATER CREEK - MYSTIC CREEK SEC				SHEET No.
COOS BAY - ROSEBURG HIGHWAY				
DOUGLAS COUNTY				
HD ROAD Div. No.	STATE	PROJECT NUMBER	FISCAL YEAR	TOTAL SHEETS
10	OREGON			See Index



MIN. QUANTITY PER ACRE	
15 LBS.	
12 LBS.	
3 LBS.	
8 LBS.	
2 LBS.	
TOTAL	40 LBS.
10' SLOPES.	
RES	
RES	
RES	



BEAR CREEK REC

2 YEAR OLD DOUGLASFIR SEEDLINGS PLANTED ON 10' X 10' SPACING - PLANT ON ALL FILL SLOPES. TOTAL OF 1100 SEEDLINGS

FILL

CUT

PROPOSED R/W

NOTE: ALL CUT AND FILL SLOPES TO BE ROADSIDE SEEDED WITH SEED MIXTURE AS SHOWN BELOW



KIND OF SEED	MIN. QUANTITY PER ACRE
PENNLAWN OR ILLAHEE CREEPING RED FESCUE	15 LBS.
CASCADE OR HIGHLIGHT CHEWING FESCUE	12 LBS.
MANHATTAN PERENNIAL RYEGRASS	3 LBS.
PARK, KENBLUE OR NEWPORT BLUEGRASS	8 LBS.
GRASSLAND HUIA WHITE CLOVER (NEW ZEALAND)	2 LBS.
TOTAL	40 LBS.

NOTE: ADD 4 LBS DOUGLASFIR SEED PER ACRE TO SEED MIXTURE TO BE APPLIED TO CUT SLOPES.

ACREAGE

CUT SLOPES: (74,712 SQ FT) = 1.72 ACRES

FILL SLOPES: (109,782 SQ FT) = 2.52 ACRES

TOTAL: 4.24 ACRES

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

September 5, 1975

FILE:

FROM: *Lyle K. Watson*
Lyle K. Watson
Design Team Supervisor

SUBJECT: Slater Creek-Mystic Creek
Coos Bay-Roseburg Highway
Douglas County

TO: MEMO TO THE FILES

A review of the channel change and proposed embankment slopes into the South Fork Coquille River with the Fish and Wildlife Commission was held in Roseburg on Wednesday, September 3, 1975 on the named section.

Embankment Right, Sta. 1394+50 to Sta. 1399+25

Several very large boulders block the existing river channel and direct the current directly at the existing highway causing washing out of the existing embankment. These boulders also trap considerable debris. It is proposed to break up several large boulders thereby diverting the river away from the proposed new embankment. Removal of these boulders will also assist in fish passage through this area. It is proposed to do the boulder and debris removal by extra work.

Bin Wall Right, Station 1404+40 to Sta. 1408+00

The bin wall will be required from Sta. 1404+00 to Sta. 1406+50. The river at this point is narrow and the opposite bank is an old slide area. Channel change or narrowing the river with embankment could start new slides.

From Sta. 1406+50 to 1408+00, immense boulders have diverted the river away from the highway. Additional embankment through this area would not create any problems.

Bin Wall Right, Sta. 1411+10 to Sta. 1413+10

Here again, the channel is narrow with the opposite bank being an old slide. The bin wall will be required in this area for reasons as given at the previous bin wall.

Channel Change Right Sta. 1476+50 to Sta. 148+50

The Fish and Wildlife Commission had requested the costs of a structure in place of a channel change at a meeting in July. The additional cost in place of the channel change would be \$675,000.

Adequate protection from polluting the river during the channel change will be required. Two methods were proposed. Dikes across the river above and below the proposed channel change and the river conducted through a culvert. A silt settling basin below the channel change made with bales of hay.

☐ ☐ ☐ ☐

Requires Reply
Requires Approval
Receiver Keep
Do not File
Return To
Bring up
Other

RECEIVED

SEP - 5 1975

ROAD
DESIGN
SECTION

Versting
A. Olson
Terpin
Scott
Swenson
R. Olson
Trout

McGee

MEMO TO THE FILES
Page 2
September 5, 1975

The grade of the channel change is to be irregular and fish rocks placed. The toe of the slope of the bank across from the roadway to have an inlay of selected rock approximately five feet high. The disposal area is to be planted with alders.

Disposal area #3 right Station 1465 to 1475+25 has a fringe of trees along the river bank. The toe of the slope is to be held at approximately ten feet from the trees.

LKW:we

cc: George Wills

J. X. Wilson

C. G. Swenson

A. W. Bates

Jim Lauman, Fish and Wildlife Commission

Ed Schwartz, Fish and Wildlife Commission

Richard Lenz

8310 Slater Cr.-Mystic Cr. Sec. 1975
of Coos Bay-Roseburg Hwy.
(Grading, paving & structures) #1

U. S. DEPARTMENT OF TRANSPORTATION, FEDERAL HIGHWAY ADMINISTRATION		FEDERAL AID PROJECT NO.
LETTER OF APPROVAL AND/OR AUTHORIZATION		P-29(20)
FROM: G. L. Green, Division Administrator Salem, Oregon		STATE PROJECT NO. Slater Creek- Mystic Creek Section
PROGRAM NO. ITEM NO. F-531 & DP-532		COUNTY NAME Douglas
TO: Mr. F. B. Klaboe Administrator and State Highway Engineer State of Oregon Salem, Oregon		PROGRAM STAGE (Check) ☐ 1. ☐ 2.
DATE PS&E APPROVED August 22, 1975		FEDERAL ROUTE NUMBER Primary Route 14 STATE ROUTE NUMBER Primary Route 35
GENERAL LOCATION: SR 42 4.45 miles - SW Camas Valley SW 5.20 miles		
GENERAL DESCRIPTION OF WORK: Preliminary Engineering		
YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW		
PRELIMINARY ENGINEERING TO DETERMINE ☐ LOCATION ONLY PRELIMINARY ENGINEERING FOR SURVEY AND PLAN ☒ PREPARATION Total estimated cost of \$28,000 - federal funds ☐ OTHER (Specify) \$22,663.00. ☐ ACQUISITION OF RIGHT-OF-WAY CONSTRUCTION - ADVERTISE FOR RECEIPT ☐ OF BIDS ☐ CONSTRUCTION - PROCEED ON AN AGREED PRICE AND/OR FORCE ACCOUNT BASIS		
REMARKS As requested in Mr. Rulien's August 12, 1975 letter you are authorized to proceed with the work as shown above. My program approval memorandum of October 10, 1972 approved this project for inclusion in the federal-aid program. 8-25-75 ORIGINAL TO <i>L.W. Rulien</i>		
DATE 8-22-75	SIGNATURE OF APPROVING OFFICIAL <i>C.R. Beeghly</i>	TITLE for Division Administrator

RECEIVED
STATE HWY ENGR

AUG 25 '75

REFER TO

FOR

Info	Spec	Plan	Est	App	File

NOTED
E. S. HUNTER

88.0

U. S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION		FEDERAL AID PROJECT NO.															
LETTER OF APPROVAL AND/OR AUTHORIZATION		RF-29(25)															
FROM: G. L. Green, Division Administrator Salem, Oregon		PROGRAM NO.	STATE PROJECT NO. Slater Creek - Mystic Creek Section														
TO: Mr. F. B. Klaboe Administrator and State Highway Engineer State of Oregon Salem, Oregon		ITEM NO. RF-62	COUNTY NAME Douglas														
		PROGRAM STAGE (Check) ☐ 1. ☐ 2.															
DATE PS&E APPROVED	DATE AUTHORIZATION EFFECTIVE August 18, 1975	FEDERAL ROUTE NUMBER Primary Route 14 STATE ROUTE NUMBER Primary Route 35	RECEIVED STATE HWY ENG. SEP 8 '75														
GENERAL LOCATION: SR 42 - 4.45 miles SW Camas Valley SW 5.20 miles.		REFER TO <i>Gordon</i> FOR															
GENERAL DESCRIPTION OF WORK: Right of Way acquisition.		<table border="1"><tr><td>Info</td><td>Inves</td><td>R/D</td><td>D/R</td><td>Sig</td><td>Act</td><td>File</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td>☒</td><td></td></tr></table>		Info	Inves	R/D	D/R	Sig	Act	File						☒	
Info	Inves	R/D	D/R	Sig	Act	File											
					☒												
YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW																	
☐ PRELIMINARY ENGINEERING TO DETERMINE ☐ LOCATION ONLY ☐ PRELIMINARY ENGINEERING FOR SURVEY AND PLAN ☐ PREPARATION ☐ OTHER (Specify) ☒ ACQUISITION OF RIGHT-OF-WAY CONSTRUCTION - ADVERTISE FOR RECEIPT ☐ OF BIDS ☐ CONSTRUCTION - PROCEED ON AN AGREED PRICE AND/OR FORCE ACCOUNT BASIS																	
REMARKS My program approval memorandum of August 18, 1975 approved this project for inclusion in the Federal-aid program. As requested in Mr. Rulien's August 13, 1975 letter you are authorized to proceed with all phases of right of way acquisition as outlined on right of way maps 9B-13-5 and 9B-13-6 at a total estimated cost of \$300,000.00 - federal funds \$234,500.00. Federal participation will be limited to that right of way actually incorporated in the final location.																	
DATE 8-18-75	SIGNATURE OF APPROVING OFFICIAL <i>CR Burghardt</i>		TITLE Division Administrator														

TRANSMITTAL AND REQUEST FOR INITIAL PROGRAM APPROVAL OF PROJECTS

(PPM 21-1)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

STATE HIGHWAY DEPARTMENT
Oregon

DATE
8-18-75

BY (Signature)

L. W. Rulien's August 13, 1975 letter

TITLE
Project Management Engineer

CLASS OF FEDERAL FUNDS

☐ FAI ☒ FAP ☐ FAU ☐ FAS ☐ OTHERS

OTHER IDENTIFICATION AND/OR REMARKS (State)

Location

Work

ITEM NOS. 62 THRU
PROJECT NOS.
LENGTH (Miles)
ESTIMATED TOTAL COST
FEDERAL FUNDS \$*

62 RF-29(25) 5.20 300,000 234,500

Slater Creek - Mystic Creek Section, Douglas County - State of Oregon. Right of Way Acquisition, all phases.

REMARKS (Division)

RECOMMENDED

DATE SIGNATURE AND TITLE

DATE
8-18-75

APPROVED

SIGNATURE AND TITLE

L. W. Rulien's August 13, 1975 letter

* Program approval shall not constitute any commitment of Federal funds nor shall it be construed as creating in any manner, any obligation on the part of the Federal Government to provide Federal funds for the undertaking.

FILE:

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

August 15, 1975

FROM :

L. K. Watson

Design Team Supervisor

TO:

MEMORANDUM TO THE FILES

**SUBJECT: Slater Creek-Mystic Creek
Coos Bay-Roseburg Highway
Douglas County**

This project was reviewed to determine if the earthwork quantities should be corrected for eccentricity due to curvature.

Two of the curves were checked and the correction would amount to approximately 2%. Plotted cross-sections were made up from aerial contour maps and field sections not taken from the proposed construction centerline. These factors alone limit the accuracy of the earthwork quantities.

The quantities shown on the plans will be for bidding only and due to a great excess of materials, it was determined that the earthwork would not be corrected for eccentricity.

It is recommended that the final quantities should be corrected for eccentricity as greater accuracy may be obtained under construction.

LKW:jh

cc: George C. Wills
Alfred Shirley
C. G. Swenson
A. W. Bates

1 Versteeg ✓
A. Olson
2 Terpin T
Scott
Swenson
R. Olson
Trout

RECEIVED

AUG 15 1975

ROAD DESIGN SECTION

Requires Reply
Requires Approval
Receiver Keep
Do not File
Return To _____
Bring Up _____
Other _____

August 13, 1975

TO G. L. Green, Division Engineer
Federal Highway Administration

FROM L. W. Rulien
Project Management Engineer

SUBJECT Program Data Submission
Project No. RF-29(25)

We are submitting program data for one right-of-way project, Item No. 62, Project No. RF-29(25), "Slater Creek-Mystic Creek Section", which we desire to have included in the Federal-aid Rural Primary Highway Program.

We request, concurrent with program approval, authorization to proceed with all phases of right-of-way acquisition as programed at an estimated total cost of \$300,000 and Federal funds of \$234,500. The right-of-way to be acquired is as outlined in red on the enclosed copies of right-of-way maps 9B-13-5 and 9B-13-6.

There is no relocation or displacement of families or businesses resulting from this project; therefore, assurances regarding replacement housing is not required.

CL:bb
Enc.

8-13-75

FEDERAL-AID PROGRAM DATA
(PPM 21-1)

Budget Bureau No. 41-R2067; Approval Expires February 28, 1966
U.S. DEPARTMENT OF COMMERCE
BUREAU OF PUBLIC ROADS

PROJECT LOCATION (45 typewriter spaces)		ADT		PRESENT		FUTURE		YEAR		REGION		STATE NAME		STATE CODE		APPM CODE		ITEM NO.	
SR 42 4.45 MI. SW Camas Valley SW 5.2 MI.		ADT		1,600		2,900		95		10		Oregon		41		073		62	
PROPOSED WORK (35 typewriter spaces)		NATL. FOREST		FM ROUTE NO.		SUPV AGENCY		DA CLASSIF.		DA AREA		EMERG. VN.		PL. AUTH VN.		PREFIX LETTER(S)		PROJECT NUMBER	
ACQUISITION		62 (660)		1081 (660)		6601 (660)		1700 (660)		1711 (721)		1721 (721)		1701 (721)		1721 (721)		RF- 29(25)	
FUNDS		Rural Primary		COUNTY NAME		Douglas		ROUTE NO. P		FEDERAL-AID		STATE		U.S.		CODE		PROGRAM STAGE	
WORK		--		--		--		14		35		35		--		1019		1 OR X 2	
TYPE		STEP		TERMINI (Full description)		MILES		TOTAL ESTIMATED COST		FEDERAL FUNDS		STATE FUNDS		OTHER FUNDS		CHARACTER OF PROPOSED WORK (Full description)			
PE		46 63		SR 42 4.45 MI. SW Camas Valley SW 5.20 MI.		1341 (160) (160)		1601 (160)		1601 (160)		1601 (160)		1601 (160)		Right-of-Way acquisition all phases.			
ROW																(Future 2-12' lanes H.T. pave., 4 to 8' shoulders, climbing lanes and 2 bridges.)			
CONST (CODE)				"Slater Creek-Mystic Creek Section"		5.20		300,000		234,500		65,500				ROW-150' min.; Access control-partial; Park. restrictions-none.			
APPROVAL DATES		PROJECT TOTALS		5.20		300,000		234,500		65,500									

Additional Data, Items 531 and 532
Project No. F-DP-29(20)

-OVER-

SLATER CREEK-MYSTIC CREEK SECTION
PROJECT NO. RF-29(25)

Project Data:

Work under this project consists of the acquisition of right-of-way all phases as required for the future construction necessary to provide for the future concrete pavement, 4 to 8-foot shoulders, climbing lanes and two bridges.

FHPM 7-7-5 Requirements:

- (a) Public Hearings -- Location/design public hearing held August 29, 1974.
 - (b) Location/Design -- Approval granted August 18, 1975.
- IM 50-1-70 Requirements:

State Clearinghouse and District 6 Clearinghouse A-95 review letters of approval submitted previously.

FHPM 7-7-2 Requirements:

Final Environmental Statement was accepted by the Secretary of Transportation on

Data for PR-37:

No relocation is involved on the project.

NOTE: This project is in Congressional District No. 4.



OREGON STATE
HIGHWAY DIVISION

HIGHWAY BUILDING • SALEM, OREGON • 97310

August 13, 1975

Mr. Norbert Tiemann (HA-1)
Federal Highway Administrator
Federal Highway Administration
Nassif Building
400 7th Street, S.W.
Washington, D.C. 20590

Dear Mr. Tiemann:

I have just received a copy of a letter dated August 6 from Mr. Stanley Doremus, Deputy Assistant Secretary of the Interior, concerning the Slater Creek-Mystic Creek Final EIS/4(f) Determination. My purpose in writing directly to you is to inform you of significant events that occurred several days prior to this letter.

On August 4 members of the Bureau of Land Management State Office in Portland and District Office in Coos Bay met with representatives of the Highway Division Right of Way, Location and Environmental Sections. Their purpose was to discuss and resolve various points raised by the Secretary of Interior, particularly regarding steps taken to minimize harm to the Bear Creek Recreation Area lands. The following is discussion and resolution of each item:

1. "More specific agreement relative to a landscaping plan using indigenous species."

The Oregon Highway Division agreed to develop a planting plan that is directed to visual screening of the highway from the park using species of plants native to and common in the immediate area.

This plan will be submitted to the District Manager in Coos Bay for approval. BLM Oregon State Office Landscape Architect will be consulted during the development of the plan.

The approved plan will be made a part of the road construction contract.

Mr. Norbert Tiemann
August 13, 1975
Page two

2. "Provision of suitable access and parking facilities into the Bear Creek Recreation Area."

The discussion of suitable access and parking facilities actually was resolved in two different ways.

- a. The OSHD will provide access via the old section of highway into the existing, developed recreation site by providing suitable road connections to the new highway.
- b. The second issue, access to undeveloped recreation lands on the south side of the Coquille River from the new highway, is complicated by several factors:
 - (1) BLM does not have a development plan, so constructing an access now and blocking it off would commit access to a specific point.
 - (2) OSHD hesitates to build access road approaches that may never be used.
 - (3) Construction of two access approaches and parking area would necessitate larger fills and considerably more clearing in the park.

The following agreements were made regarding point "b" above: The OSHD will build access approaches to BLM's satisfaction at some future time and, in the meantime, a minimal construction road for riprap work on the toe of a slide will be located so that BLM could use it for park access in their development plans. The construction road would be blocked off when construction is completed and opened if BLM chooses this option. Either plan will guarantee the BLM access compatible with their future recreation plans.

Per BLM's request, OSHD agreed to eliminate access from the south side of the new roadway.

3. "Installation of appropriate highway signs relative to the recreation site and the access thereto."

It was agreed to sign the new roadway with appropriate warning signs approaching the recreation area and with turnoff signs naming the recreation area at the entrance roads to the park site.

All the signing will be done according to the Manual On Uniform Traffic Control Devices, adopted by the U. S. Department of Transportation, Federal Highway Administration, 1971.

Mr. Norbert Tiemann
August 13, 1975
Page three

4. "Mitigation of adverse impact of the highway fill on the availability of water for recreation site users."

The OSHD agreed to provide a water line from the existing potable water supply to the day use area on the south side of the river, either by our own forces or under separate contract. This will eliminate any impact of the highway fill on the water supply.

The plans and method of installation will be submitted to the District Manager in Coos Bay for approval prior to installation.

5. This point concerns the matter of replacement lands.

The Oregon Highway Division will acquire parcels of land adjacent to the river at the east and west ends of (contiguous to) the park. These lands will be available to the Bureau of Land Management for future needs in terms of access for park development and will be preserved in public ownership for recreation use.

Both the Bureau of Land Management and the Oregon Highway Division have explored the possibility of transferring title of these lands to BLM, and neither agency finds it desirable to do so.

The commitment of the OSHD to buy these parcels of land and guarantee BLM right to use and access enlarges the park, provides for BLM access, and preserves a greater portion of riverbank for recreation use. This is felt by both agencies to be the most acceptable method of replacing those park lands committed to highway construction.

As you can see from the foregoing, we successfully completed the planning on this project with the strongest commitment to mitigate all impacts on the park, including the addition of recreation lands to the park. Therefore, we feel that all possible planning has been accomplished to minimize harm, these items have been carefully coordinated with the Bureau of Land Management, and these steps are acceptable to the BLM.

We oppose the processing and circulation of a supplement to the 4(f) statement as requested in the Department of Interior's August 6 letter and, instead, propose that this letter and these commitments be conveyed to Interior so their "opposition to the project on environmental grounds" may be gracefully removed.

Very truly yours,

F. B. Klaboe, Administrator
and State Highway Engineer

Mr. Norbert Tiemann
August 13, 1975
Page four

cc: Louis Lybecker, FHWA Region Administrator (w/att.)
Glen L. Green, FHWA Division Engineer
State Director, BLM, P. O. Box 2965, Portland 97208
District Manager, BLM, P. O. Box 1139, Coos Bay 97208
Area Manager, BLM, " "

bc: E. S. Hunter
H. S. Coulter
Victor D. Wolfe
J. H. Versteeg
Dave Talbot
R. L. Schroeder
Gary Potter
J. B. Boyd
L. W. Rulien
Alfred Shirley, Jr.

GAP:sz srb

1 Versteeg ✓
2 A. Olson
COPY Terpin
COPY Scott
COPY Swenson
R. Olson
COPY Trout

RECEIVED
AUG 14 1975
ROAD
DESIGN
SECTION

Requires Reply
Requires Approval
Receiver Keep
Do not file
Return to
Bring Up
Other

we {

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

August 13, 1975

Salem, Oregon 97310

FILE: ENV 2-1

FROM: Gary A. Potter, Manager
Environmental Section

SUBJECT: Slater Creek-Mystic Creek
Coos Bay-Roseburg Highway
Bear Creek Recreation Area
Douglas County

TO: MEMO TO THE FILES

The following people met on August 4, 1975, at the Bureau of Land Management Headquarters in Portland, Oregon to discuss the subject project:

J. X. Wilson	OSHD
David R. Saupe	BLM
John Evans	BLM, Portland
Jim Andrews	BLM, Portland
Chalmer W. Gustafson	BLM, Coos Bay
John W. Warner	BLM, Coos Bay
Winsor Fernette	BLM
Jay Bruce Boyd	OSHD
Gary A. Potter	OSHD
Tom Lowe	FHWA
Ernest D. Black	BLM, Coos Bay
George C. Wills	OSHD

RECEIVED STATE HWY ENGR							
AUG 14 '75							
REFER TO							
FOR							
Info	Inves	R/D	D/R	Sign	Act	File	

The purpose of the discussion was to resolve five points centering around the Department of Interior's concern regarding the 4(f) Determination for right-of-way needed through Bear Creek Recreation Area. The issues discussed and their resolution are as follows:

1. "More specific agreement relative to a landscaping plan using indigenous species.

The Oregon Highway Division agreed to develop a planting plan that is directed to visual screening of the highway from the park using species of plants native to and common in the immediate area.

This plan will be submitted to the District Manager, Coos Bay for approval. Bureau of Land Management, Oregon State Office Landscape Architect, will be consulted during the development of the plan.

The approved plan will be made a part of the road construction contract.

NOTED
F. B. KLABBE

2. "Provision of suitable access and parking facilities into the Bear Creek Recreation Area."

The discussion of suitable access and parking facilities actually was resolved in two different ways.

77201

- a. The OSHD will provide access via the old section of highway into the existing, developed recreation site, by providing suitable road connections to the new highway.
- b. The second issue, namely, access to undeveloped recreation lands on the south side of the Coquille River from the new highway is complicated by several factors.

---BLM does not have a development plan, so constructing an access now and blocking it off would commit access to a specific point.

---OSHD hesitates to build access road approaches that may never be used.

---Construction of two access approaches and parking area would necessitate larger fills and considerably more clearing in the park.

The following agreements were made regarding point "b" above: The OSHD will build access approaches to BLM's satisfaction at some future time, and in the meantime, a minimal construction road for riprap work on the toe of a slide will be located so that BLM could use it for park access in their development plans. The construction road would be blocked off when construction is completed and opened if BLM chooses this option. Either plan will guarantee the BLM access compatible with their future recreation plans.

Per BLM's request, OSHD agreed to eliminate access from the south side of the new roadway.

3. "Installation of appropriate highway signs relative to the recreation site and the access thereto."

It was agreed to sign the new roadway with appropriate warning signs approaching the recreation area and with turnoff signs naming the recreation area at the entrance roads to the park site.

All of the signing will be done according to the Manual On Uniform Traffic Control Devices, adopted by the U. S. Department of Transportation, Federal Highway Administration, 1971.

4. "Mitigation of adverse impact of the highway fill on the availability of water for recreation site users."

The OSHD agreed to provide a water line from the existing potable water supply to the day use area on the south side of the river, either by our own forces or under separate contract. This will eliminate any impact of the highway fill on the water supply.

The plans and method of installation will be submitted to the District Manager, Coos Bay, for approval prior to installation.

5. The fifth point concerns the matter of replacement lands.

The Oregon Highway Division will acquire parcels of land adjacent to the river at the east and the west ends (contiguous to) the park. These lands will be available to the Bureau of Land Management for future needs in terms of access for park development and will be preserved in public ownership for recreation use.

Both the Bureau of Land Management and the Oregon Highway Division have explored the possibility of transferring title of these lands to BLM, and neither agency finds it desirable to do so.

The commitment of the OSHD to buy these parcels of land and guarantee BLM right to use and access, in fact, enlarges the park, provides for BLM access, and preserves a greater portion of riverbank for recreation use. This is felt by both agencies to be the most acceptable method of replacing those park lands committed to highway construction.

The item of guarantee of access also relates back to issue #2, parts "a" and "b" of this memo.

Conclusion--

The draft of this memo has been reviewed by both agencies. It will be used, as appropriate, as a document of understanding between BLM and OSHD for contract and specification preparation, right-of-way application, and agreements necessary to reach the contract stage for this project.

GAP:sz

cc: John W. Warner, BLM, Coos Bay
John Evans, BLM, Portland

bc: Glen L. Green-FHWA
F. B. Klaboe ✓
E. S. Hunter
R. L. Schroeder

Victor D. Wolfe
George Wills
J. H. Versteeg
J. B. Boyd

Frank Terpin
Roy Olson
A. Shirley, Jr.
J. X. Wilson
Eb Engelmann

7201



**DEPARTMENT OF
FISH AND WILDLIFE**

ROBERT W. STRAUB
GOVERNOR

307 STATE OFFICE BLDG. • 1400 S.W. 5th AVE. • PORTLAND, OREGON • 97201

August 6, 1975

Mr. R. L. Schroeder
Assistant State Highway Engineer
Department of Transportation
140 Highway Building
Salem, Oregon 97310

Dear Mr. Schroeder:

FHWA-OR-EIS-74-04-F

We have reviewed your final Environmental Impact Statement for proposed improvement of the Slater Creek to Mystic Creek section of State Highway 42 in Douglas County. It is our opinion the statement adequately covers environmental impacts of the project as best they can be determined without further extensive study.

Construction activities in and adjacent to the Coquille River that will impact water quality, hydraulic characteristics of the river, aquatic and wildlife habitat are our primary concerns with undertaking and completion of this project.

Our department anticipates working closely with representatives of the Highway Division through the Division of State Lands fill and material removal permit process so that we may review, comment, and offer suggestions to reduce adverse impact of specific project features such as the channel change, design and construction of spoil sites, placement of riprap, removal of riparian vegetation and other aspects covered in the EIS.

Sincerely,

Ronald W. Hasselman
RONALD W. HASSELMAN, ASSISTANT
WATER RESOURCES ANALYST

cy Potter
8 8 75

RECEIVED

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

FILE:

Salem, Oregon

August 4, 1975

FROM:

Lyle K. Watson
Lyle K. Watson
Design Team Supervisor

SUBJECT:

Slater Creek-Mystic Creek Sec.
Coos Bay-Roseburg Highway
Douglas County

TO:

MEMORANDUM TO THE FILES

1 Versteeg ✓
2 A. Olson *all*
3 Terpin *TMS*
____ Scott
____ Swenson
____ R. Olson
____ Trout

RECEIVED

AUG - 4 1975

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

A review of the proposed extension of the climbing lane from Station 1375+ to Station 1463+ was held with Region 3 on July 29, 1975. Al Bates reviewed his proposal to widen for the climbing lane on the right. It was agreed that this proposal was workable and Final Design would proceed to prepare plans accordingly. When the details of fill slopes adjacent to the river are worked out, George Wills will arrange a meeting with the Wildlife Commission for their approval and recommendations.

Methods of stabilizing the slide area, Station 1448 to Station 1452, were discussed. No conclusions or consensus of thought was reached.

It was agreed that 1-1/2:1 slopes could be used at bin wall locations to reduce the height and length of the bin wall or to eliminate the need for one.

It was also agreed that in order to use the sandstone cuts on the project, selected rock embankment and selected rock inlays could be used in those areas where riprap or rock inlays are normally required.

The gabion wall, right of Station 1326+ to Station 1329+ was discussed with Al Bates. The wall will be placed at the roadway level. This will make it easier to construct the wall and reduce the length.

The stabilization of the existing slide area right of 1305+50 to 1313+50 was discussed. Embankment foundation excavation of this area will be made to a point approximately in the middle of the right driving lane. Backfill will be a selected rock embankment to 10 feet above high water and a selected rock inlay to the top of the embankment slope.

Embankment foundation excavation was requested by Al Bates in the areas where the roadway changes from excavation to embankment. Excavation of 3' depth and approximately 50 to 100 feet back into cut area was recommended.

Al Bates questions the elimination of the gabion wall on riprap at the approach span on the left of the structure at Station 1380+ by being replaced with a concrete wall due to questioned foundation. This was referred to the Bridge Section and they will review with Al Bates.

LKW:jh

cc: A. Shirley
Len Wallace

George Wills
C. G. Swenson

Al Bates
Fred Yarbrough

Norman Mann



DOUGLAS
COUNTY

BOARD OF COMMISSIONERS

RAY E. DOERNER

L. W. MICHAELS

JOHN T. TRUETT

COURTHOUSE

ROSEBURG, OR 97470

503/672-3311

July 23, 1975

President's Council on Environmental Quality
722 Jackson Place, N.W.
Washington, D.C. 20006

Dear Sirs:

We have reviewed the "Environmental Impact Statement - Slater Creek-Mystic Creek Coos Bay-Roseburg Highway 42 Douglas County."

It is our opinion that not only will a very hazardous stretch of highway be improved and be a much safer road for the public but also the environment will actually be improved over what is presently a very poor road.

The project has our unqualified approval.

Very truly yours,

BOARD OF COUNTY COMMISSIONERS
OF DOUGLAS COUNTY, OREGON


L.W. Michaels


Ray E. Doerner


John T. Truett

RECEIVED STATE HWY ENGR							
JUL 24 '75							
REFER TO 128							
FOR							
Info	Inves	R/D	C/R	Sign	Act	File	

Copies To Kulien
Potter
7-25-75

RECEIVED

JUL 24 1975

Assistant Secretary

NOTED
R. L. SCHROEDER

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE:

Salem, Oregon
July 22, 1975

FROM: *Lyle K. Watson*
Lyle K. Watson
Design Team Supervisor

SUBJECT: Slater Creek-Mystic Creek
Coos Bay-Roseburg Highway
Douglas County

TO: MEMO TO THE FILES

NOTED
E. S. HUNTER

Instructions were received July 17, 1975 from Victor D. Wolfe that the following revisions of the typical sections are to be incorporated into the final plans.

1. Ditch section added with 4:1 slopes and 2 feet wide.
2. Extend climbing lane back from Station 1347± to Station 1332± and ahead from 1375± to 1462+93±. Structure at Station 1380± will require widening for climbing lane.
3. Shoulder widening from 4 feet to 8 feet in cut from Station 1388± to 1397±.
4. Review for possible grade raise to eliminate excess excavation.

LKW:we
cc: E. S. Hunter
L. W. Rulien
W. J. Hart
V. D. Wolfe
J. B. Boyd
Alfred Shirley
C. G. Swenson
G. A. Potter

RECEIVED STATE HWY ENGR						
JUL 23 '75						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

#8310

35

Salem, Oregon
July 21, 1975

Frank E. Terpin
Final Design Engineer

FET

L. L. Wallace
Bridge Design Engineer

Slater Creek-Mystic Creek Section
Coos Bay-Roseburg Highway
Douglas County

It has been decided to add a climbing lane to the project. Therefore, it will be necessary to design the structure at Station 1380 to provide for the extra width. The roadway width will be 48 feet; an 8 foot shoulder, three 12 foot lanes and a 4 foot shoulder.

FET:we
cc: Victor D. Wolfe
Lyle K. Watson

<u>Versteeg</u> ✓	RECEIVED JUL 22 1975 ROAD DESIGN SECTION	Requires Reply	☐
<u>A. Olson</u>		Requires Approval	☐
<u>Terpin</u>		Receiver Keep	☐
<u>Scott</u>		Do not File	☐
<u>Svensen</u>		Return To	
<u>B. Olson</u>		Bring Up	
<u>Trout</u>		Other	



OREGON STATE HIGHWAY DIVISION

HIGHWAY BUILDING • SALEM, OREGON • 97310

ROBERT W. STRAUB
GOVERNOR

July 21, 1975

F. B. KLABOE
Administrator of Highways

Mr. Glen Green
Division Engineer
Federal Highway Administration
477 Cottage St. NE
Salem, OR 97308

Dear Mr. Green:

Middle Fork Coquille River Bridge
Slater Cr.-Mystic Cr. Section

Here are two prints each of Drawings 30720 and 30721, which are the revised preliminary plan and elevations for the subject structures. The preliminary plan and elevation prints submitted with our letter of July 15, 1975 are void and should be discarded.

Both preliminaries have been revised to meet the foundation recommendations and Bridge No. 9311 has been widened eight feet to accommodate a passing lane. The estimated cost of this structure has been increased from \$330,000 to \$373,000.

Two sets of the foundation reports for each structure are also included.

Very truly yours,

Walter J. Hart
Bridge Engineer
By

L. L. Wallace
Bridge Design Engineer

PMO/ag
Encl.

cc E. S. Hunter
L. W. Rullen
C. T. Keasey
V. E. Skoog
A. Shirley w/2 prints of Dwgs. 30720 and 30721

RECEIVED STATE HWY ENGR							
JUL 22 '75							
REFER TO							
FOR							
Info	Inves	R/D	D/R	Sign	Act	File	



OREGON STATE HIGHWAY DIVISION

ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator of Highways

HIGHWAY BUILDING • SALEM, OREGON • 97310

July 15, 1975

BR 9310 and 9311

Mr. Glen Green
Division Engineer
Federal Highway Administration
P. O. Box 300
Salem, OR 97308

Dear Mr. Green:

NOTED
E. S. HUNTER

RECEIVED STATE HWY ENGR						
JUL 15 '75						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

Middle Fk. Coquille River Bridge
Bridges 9310 and 9311
Slater Cr.-Mystic Cr. Section
Coos Bay-Roseburg Highway

Enclosed are two prints each of drawings 30720, 30721, 30026, and 30027, which are the preliminary plan and elevations and the vicinity maps for the subject structures. Also enclosed are two copies of the hydraulic reports. The foundation data sheets and recommendations are not completed but will be forwarded as soon as they are available.

This section is scheduled for the September 25, 1975 bid letting.

The widths, elevations, and alignment are in accordance with the standards set up for this project.

Precast, prestressed beam construction was chosen as the most economical construction for these sites. It also eliminates the need for falsework in the river lessening the environmental impact of construction.

The following is a summary of alternate cost estimates for the structure.

Bridge No. 9310

1. Type IV Prestressed Beams - \$420,000.
Based upon estimated quantities and includes 20% E & C.
2. CIP Conventional Box Girder - \$600,000.
Based upon cost per sq. ft. and includes 40% E & C.

DIVISION OF THE DEPARTMENT OF TRANSPORTATION

Mr. Glen Green

-2-

July 15, 1975

Bridge No. 9311

1. Type III Prestressed Beams - \$330,000.
Based upon estimated quantities and includes 20% E & C.
2. CIP Conventional Box Girder - \$500,000.
Based upon cost per sq. ft. and includes 40% E & C.

Traffic will use the existing highway at each of these sites so detour structures will not be needed.

This submittal is being made for your approval.

Very truly yours,
ORIGINAL SIGNATURE

WALTER J. HART

Walter J. Hart
Bridge Engineer

PMO:dh
Enclosures

cc E. S. Hunter
L. W. Rulien
C. T. Keasey
V. E. Skoog

Alfred Shirley /w/ 2 prints of Dwg. 30720 and 30721
J. Chidsey /w/ 1 print of Dwg. 30720 and 30721

UNITED STATES GOVERNMENT

Memorandum

DEPARTMENT OF TRANSPORTATION

FEDERAL HIGHWAY ADMINISTRATION
Box 300

Salem OR 97308

SUBJECT: Oregon Project F-DP-29(20)
Slater Creek-Mystic Creek Section
Final Environmental Impact Statement

DATE: July 14, 1975

In reply
refer to: 1041EC.3

FROM: G. L. Green, Division Engineer

TO: Mr. F. B. Klaboe, Administrator & State Highway Engineer
Salem, Oregon

The final EIS was accepted by our Regional Administrator on July 10, 1975 and forwarded the approved copy to CEQ on the same date.

Please make copies of this final statement available as required by FHPM 7-7-2 and forward this office such notice of availability so that date project can be advanced can be established.

The original signed copy of the title sheet has been forwarded direct to your Environmental Section for immediate processing.

The following memorandums are to be included in the distribution of the final EIS:

1. September 5, 1974 - Office of Secretary of Transportation (TES) to G. L. Green
2. April 8, 1975 - (BLM) District Manager Coos Bay to (BLM) State Director
3. June 17, 1975 - F. B. Klaboe (OSHD) to G. L. Green

G. L. Green
G. L. Green

cc:
OSHD (Potter)
OSHD (Laux)

NOTED
R. L. SCHROEDER

RECEIVED

JUL 16 1975

RECEIVED							
STATE HWY ENGR							
JUL 15 '75							
REFER TO							
<i>Schroeder</i>							
FOR							
Info	Invs	R/D	D/R	Sign	Act	File	
							X

310
7-10-75
13
FHWA-OR-EIS-74-04-F

Slater Creek-Mystic Creek Section
State Highway 42 (Coos Bay-Roseburg)
Douglas County, Oregon

ADMINISTRATIVE ACTION

FINAL
ENVIRONMENTAL IMPACT STATEMENT

U.S. DEPARTMENT OF TRANSPORTATION

Federal Highway Administration
and
Oregon State Highway Division

Submitted pursuant to 42 U.S.C. 4332(2)(C),
23 U.S.C. 128(a) and 49 U.S.C. 1653(f)
and 16 U.S.C. 470(f).

4/23/75
Date

A. J. Shores
Assistant State Highway Engineer

7/10/75
Date

Richard C. Coudery
for Region Administrator, FHWA

8310

35

Salem, Oregon
June 27, 1975

J. H. Versteeg
Road Design Engineer

J. B. Boyd
Right of Way Engineer
BUILDING

48362 - Looney et al
Slater Creek - Mystic Creek Section
Coos Bay - Roseburg Highway
Douglas County

Attached is a description and an authorization for Right of Way on the subject section. This description, revised File 47008 which was resubmitted to your office today and File 48361 (B.L.M.) completes the description requirements for this project.

BY: 
Floyd O. Scott
Right of Way Description Engineer

FOS:md

Attach.

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon
June 26, 1975

To: Victor D. Wolfe
Location Engineer
Highway Building

SUBJECT: Slater Creek-Mystic Creek Section
Coos Bay-Roseburg Highway
Douglas County
Review of Earthwork Design

A review of the soils and geology information and proposed earthwork construction for the subject section has been completed.

Throughout the section, the earth formation consists of none to about 30-feet maximum depth of overburden and below that, alternating layers of siltstone and sandstone. The siltstone is very thin bedded. The sandstone layers occur from inches to about 10-feet maximum thickness. A mixture of soil, rock, and some boulders derived from weathering and erosion of the slopes above is the composition of the overburden.

The north side of the canyon is particularly steep, averaging steeper than 2 1/2 to 1 to the top of the ridge, which is 3/4 of a mile back.

Existing slides and potential slides are in the overburden layer. It tends to creep noticeably because of the steepness, the high quantity of storm water flowing downslope, the unstable characteristic of a soil and rock mixture, and the erosion of the toe of the slope by the river. This condition is the justification for the considerable rock inlay construction needed on the section.

Some new unstable spots may be triggered during construction, and even after, which may require inlays to stabilize. No major slides are likely to develop in the siltstone and sandstone layers.

More than 30 stations of new line will be under new cut slopes that will be steeper and higher than existing; will be 1:1 or steeper, and 50 to 180-feet high. Raveling will persist on slopes which are 1:1 and steeper, as described in the Region Geologist's report. At the site it is obvious that some of the ravel material will be rocks and boulders.


Offsetting the effect of higher and steeper slopes in the new construction will be about 10-feet more width than now existing to the toe of the cut slope from the travel lane. Nevertheless, some rocks will be in and across the travel lanes from the finished slopes. How many is uncertain because the degree of raveling cannot be assessed until the slopes are exposed. Near (70' high x 10' wide x 3000' long x 1/27) = 70,000 cubic yards more excess excavation would be created to make ten more feet of fallout width

Victor D. Wolfe
June 26, 1975
Page 2

through the 30-odd stations. This estimate illustrates the magnitude of effort required to improve the condition and is not offered as a recommendation for safely limiting rocks in the road.

Specifications for fill construction on this section should be made clear that lift thickness permitted will not be more than 8-inches unless the rocky material to be used in a 3-foot layer is relatively free of dirt. Rock material in which the voids are completely choked with fines cannot be sufficiently compacted in a 3-foot thickness to make a stable fill.

Some of the sandstone layers will probably break out in large chunks. These may be disposed of in the outer ten feet of the fill slope with other relatively clean rockfill. Separation of earthfill and rockfill must also be observed in the downhill half of the waste fills if stability of the slope is of consequence, as it is along the river bank.


F. W. Yarbrough
Soils & Geology Engineer

FWY:af

cc: J. H. Versteeg
L. Watson
A. Shirley
E. Parker
A. Bates

1	✓	✓	RECEIVED	Requires Reply
✓	✓	✓		Requires Approval
✓	✓	✓		Receiver Keep
3	✓	✓	JUL 10 1975	Do not File
✓	✓	✓		Return To
✓	✓	✓	ROAD	Bring Up
✓	✓	✓		Other

#8310

35

Salem, Oregon
June 25, 1975

J. H. Versteeg
Road Design Engineer

Slater Creek - Mystic Creek Section
Coco Bay - Roseburg Highway
Douglas County

J. B. Boyd
Right of Way Engineer
BUILDING

Attached are 9 Files (12 parcels) and an authorization covering our Right of Way requirements from Station 1295 to the end of the project at Station 1462.

The balance of the Files (3) will be submitted as soon as the field transmits the data for a line change from the beginning of the project at Station 1240 to Station 1295. The line change affects the first area of B.L.M. property and also revised File 47008.

BY:


Floyd O. Scott
Right of Way Description Engineer

FOS:md

Attach.



U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
WASHINGTON, D.C. 20590

JUN 18 1975

IN REPLY REFER TO: HEV-11
Oregon
SR-42

Mr. C. W. Heckard
Secretary
East-West Highway Committee
P. O. Box 210
Coos Bay, Oregon 97420

Dear Mr. Heckard:

Your May 22 letter requested information on the review process and time schedule for the Oregon environmental impact/Section 4(f) statement (74-04) for State Route 42, Slater Creek to Mystic Creek. This project involves the use of land from a public recreation area, therefore requiring the Federal Highway Administrator, under the 1966 DOT Act, to determine that there is no feasible and prudent alternative to the use of such land. The statement is under review by the various offices of the Department of Transportation. It is being reviewed for substance and legal sufficiency. Since Section 4(f) requires a specific determination relative to other alternatives, statements including the use of "parklands" require additional time.

We anticipate the review and Section 4(f) determination will be completed within the next 30 days which will allow a decision to be made relative to the adequacy of the EIS and feasibility of alternatives to the use of parklands.

If I can be of further service, please let me know.

Sincerely yours,

Michael Lash, Director
Office of Environmental Policy

RECEIVED STATE HWY ENGR						
JUN 24 '75						
REFER TO						
FOR						
Info	Inves	R/D	D-R	Sign	Act	File

Mike

EAST-WEST HIGHWAY COMMITTEE

P. O. Box 210
Coos Bay, Oregon 97420
267-6519

May 22, 1975

Mr. Michael Lash, Director
Office of Environmental Policy
Federal Highway Administration
Department of Transportation
Washington, D.C. 20590

Dear Mr. Lash:

We understand that the Environmental Impact Statement for the Slater Creek-Mystic Creek Section of Highway 42 has been sent to your office. This section of highway is in our area and we are interested in seeing it completed.

At this time we would like to know the process and the time schedule for approval of this project as it goes through your office.

Sincerely,

C. W. Heckard

C. W. Heckard
Secretary

CWH/slr



8310

FORM 81-734-3030

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

June 11, 1975

Salem, Oregon

FILE:

FROM: *Lyle K. Watson*
Lyle K. Watson
Design Team Supervisor

SUBJECT: Slater Creek-Mystic Creek
Coos Bay-Roseburg Highway
Douglas County

TO: MEMO TO THE FILES

NOTED
E. S. HUNTER

Instructions were received from Mr. George Wills on Friday, June 6, 1975 that a climbing lane will not be constructed from Station 1372± to Station 1440± on the named section.

LKW:we

cc: E. S. Hunter
V. D. Wolfe
Alfred Shirley

RECEIVED
JUN 12 1975
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

8310

FORM E-30

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Salem

DATE June 4, 1975

TO Memo to the Files

E. S. Hunter

FROM E. S. Hunter
Assistant State Highway Engineer

SUBJECT Slater Creek-Mystic Creek Project

It is necessary to contract the Slater Creek-Mystic Creek Project as soon as possible.

In order to expedite the contracting date, it will be necessary to write right-of-way descriptions and prepare plans and specifications with State funds until such time as the environmental impact statement is approved and design approval granted by the Transportation Commission and FHWA.

Please do everything possible to expedite this project as we discussed and in accordance with the following schedule:

1. Complete right-of-way descriptions by July 1.
2. Complete plans and specifications by September 1.
3. Begin right-of-way purchase as soon as possible and complete by October 1.
4. Advertise the project during the month of October.

ESH:js

cc: F. B. Klaboe
A. E. Johnson
J. H. Versteeg
Gary Potter
J. B. Boyd
Bud Shirley

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

April 30, 1975

Salem 97310

DATE

April 30, 1975

TO

James H. Versteeg
Road Design Engineer

FROM

John R. Oakes
John R. Oakes
Assistant R/W Engineer

SUBJECT

ACCESS POINTS
Slater Cr.-Mystic Cr. Section
Coos Bay-Roseburg Highway
Douglas County

Attached is a copy of a list of road approach locations which will be the basis for appraisal and negotiation on the subject project. This list is being forwarded for whatever use it might be. We will attempt to translate the list into actuality by option agreements.

You will still receive the usual E-300 Form covering option obligations, and any variance from the attached list will appear on the form.

JRO:ha
attachment

☒ Versteeg	RECEIVED	☐ Requires Reply
☐ A. Olson		☐ Requires Approval
☐ Terpin		☐ Receiver Keep
☐ Scott		☐ Do not File
☐ Swenson		☐ Return to
☐ R. Olson		☐ Bring to
☐ Irout	ROAD DESIGN SECTION	☐ Other

APR 30 1975

copy

copy

Slater Cr.-Mystic Cr. Section
Coos Bay-Roseburg Highway
Douglas County

ACCESS LIST

<u>Owner</u>	<u>Station</u>	<u>Side</u>	<u>R/A</u>	<u>Top Surf.</u>	<u>Type</u>	<u>Constructed By</u>
BLM	L4 1265+40	R	35'	16'	*	State
Longview Fibre Co.	L4 1271+60	R	35'	16'	*	State
Longview Fibre Co.	L4 1280+98	L	35'	16'	*	State
Looney	L4 1281+70	R	35'	16'	*	State
Looney	L4 1287+60	L	35'	16'	*	State
Looney	L4 1289+60	L	35'	16'	*	State
Looney	L3 ~~1302+00~~ 1301+10	L	35'	16'	*	State
Looney (Button)	L3 1307+15	R	35'	16'	*	State
Looney	L3 1307+20	L	35'	16'	*	State
Georgia Pacific	L3 1309+90	R	35'	16'	*	State
Looney	L5 1321+55	L	35'	16'	*	State
Georgia Pacific	L5 1332+70	R	35'	16'	*	State
BLM	L5 1353+50	R	35'	16'	*	State
Prestidge	L5 1377+50	R	35'	16'	*	State
Flaherty	L5 1385+ ⁶⁰ ~~40~~	R	35'	16'	*	State
Longview Fibre Co.	L5 1417+90	R	35'	16'	*	State
Standley	L5 1419+75	L	35'	16'	*	State
C & D Lumber Co.	L5 1445+ ⁷⁰ ~~85~~	L	35'	16'	*	State
BLM	L5 1463+50	R	35'	16'	*	State

* AC first 40' then crushed rock.

Approved by J. H. Mearns
Construction-Engineer
Road Design Engineer

Approved by John R. Oker
Right of Way Engineer

Approved by E. J. Hunter

Submitted by F. M. North
Liaison Agent

Recommended by Alfred W. Bates
Locating Engineer

Approved by J. H. Wilson

Slater Cr.-Mystic Cr. Section
Coos Bay-Roseburg Highway
Douglas County

ACCESS LIST

<u>Owner</u>	<u>Station</u>	<u>Side</u>	<u>R/A</u>	<u>Top Surf.</u>	<u>Type</u>	<u>Constructed By</u>
BLM	L4 1265+40	R	35'	16'	*	State
Longview Fibre Co.	L4 1271+60	R	35'	16'	*	State
Longview Fibre Co.	L4 1280+98	L	35'	16'	*	State
Looney	L4 1281+70	R	35'	16'	*	State
Looney	L4 1287+60	L	35'	16'	*	State
Looney	L4 1289+60	L	35'	16'	*	State
Looney	L3 1302+00 1301+10	L	35'	16'	*	State
Looney (Button)	L3 1307+15	R	35'	16'	*	State
Looney	L3 1307+20	L	35'	16'	*	State
Georgia Pacific	L3 1309+90	R	35'	16'	*	State
Looney	L5 1321+55	L	35'	16'	*	State
Georgia Pacific	L5 1332+70	R	35'	16'	*	State
BLM	L5 1353+50	R	35'	16'	*	State
Prestidge	L5 1377+50	R	35'	16'	*	State
Flaherty	L5 1385+ ⁶⁰ ~~40~~	R	35'	16'	*	State
Longview Fibre Co.	L5 1417+90	R	35'	16'	*	State
Standley	L5 1419+75	L	35'	16'	*	State
C & D Lumber Co.	L5 1445+ ⁷⁰ ~~85~~	L	35'	16'	*	State
BLM	L5 1463+50	R	35'	16'	*	State

* AC first 40' then crushed rock.

Approved by J. H. Munting
Construction-Engineer
Road Design Engineer

Approved by John W. (Mac)
Asst. Right of Way Engineer

Approved by E. J. Hunter

Submitted by F. M. North
Liaison Agent

Recommended by Alfred M. Bates
Locating Engineer

Approved by J. H. Wilson

3 10
DATE: April 23, 1975

TO: Glen L. Green, Division Engineer
Federal Highway Administration

FROM: F. B. Klaboe, Administrator
and State Highway Engineer

SUBJECT: Final Environmental Statement/Section 4(f)
Determination, Slater Creek-Mystic Creek
Section, Coos Bay-Roseburg Highway

Enclosed are twenty copies of the Final Environmental Statement/
Section 4(f) Determination for the Slater Creek-Mystic Creek
Section of the Coos Bay-Roseburg Highway, Douglas County, Oregon.

As you are aware, considerable difficulty has been experienced
due to the Department of the Interior's finding that the 4(f)
Determination was not adequate to support the use of the park
lands. Since that time, Highway Division engineering and envi-
ronmental personnel have met in two extensive meetings with the
Coos Bay District Bureau of Land Management staff to carefully
review all previous objections, review the draft of the final
EIS/4(f) Determination, and to review the location as established
on the physical site.

The Environmental Impact Statement has been carefully reworked,
and the alternate corridor reconnaissance studies for completely
avoiding the park have been completed. In summary, it is not
economically practical nor environmentally sound to completely
avoid the Bear Creek Recreation Area. The EIS presents those
findings.

Several alternatives through the park were very carefully re-
viewed with BLM personnel, and the selected alternative is judged
by both our agencies to be the best compromise from an engineer-
ing, economic and recreational standpoint.

Glen L. Green
April 23, 1975
Page two

The preliminary design details and access to the park have been reviewed with BLM personnel, and such coordination will continue throughout final design and construction. We plan to monitor very closely all construction operations.

In conclusion, I submit that we have exhausted every avenue in our search for alternatives and the alternative selected represents the only one that is reasonable and prudent.

Attached is correspondence from the local Bureau of Land Management office supporting our conclusions and dealing with the previous objections to this project. While I recognize this is not binding on the U. S. Department of the Interior, I submit it as evidence of the continued coordination between our respective agencies on this project.

Please forward this information with the subject environmental statement through the approval process.

Your efforts to expedite the project will be appreciated.

Enclosures

cc: Oregon Congressional Delegation
The Honorable Jack Ripper
The Honorable Bill Grannell
The Honorable Ed Stevenson
The Honorable Richard Bonebrake
C. W. Heckard, East-West Highway Committee
A. J. Kuhn, Coos, Curry, Douglas Economic Dev. Assn.

bc: A. E. Johnson
R. L. Schroeder
E. S. Hunter
Dave Talbot
L. W. Rulien
J. H. Versteeg
Victor D. Wolfe
Gary A. Potter
Alfred Shirley, Jr.

GAP:sz srb

UNITED STATES GOVERNMENT

Memorandum

DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENTCoos Bay District Office
P. O. Box 1139
Coos Bay, OR 97420*George Donnak*
K
IN REPLY REFER TO:
1792
Bear Creek
Recreation Site

Date: APR 8 1975

To : State Director

FROM : District Manager, Coos Bay

SUBJECT : Meeting with State Highway Environmental Section Concerning
Slator Creek-Mystic Creek Section State Highway 42 (Coos Bay-
Roseburg), Douglas County, Oregon, Draft of Final Environmental
Impact Statement

At the request of the Environmental Section, State Highway Division, Department of Transportation, State of Oregon, a meeting was set up for March 17th and 18th, to review the Highway Division's responses to Department of Interior's comments to the subject Environmental Impact Statement. The purpose of this meeting was to determine the suitability of the Statement in its revised form. We were satisfied that the Statement covered the subject adequately.

In attendance for the State of Oregon Highway Division were the Senior Project Manager, the local Field Engineer, the Regional Construction Engineer, the Regional Environmentalist, and an Assistant Project Manager, responsible for writing the Environmental Statement. In attendance for the Bureau of Land Management were the District Wildlife & Recreation Specialist, Myrtlewood Area Manager, District Engineer, District Soil Scientist and the District Fisheries Biologist.

The responses to each of the Interior Department's comments were thoroughly discussed and explained by the Highway Department. In addition, an on-the-ground review of alternatives No. 1 through 5 where they pass through or around the Bear Creek Recreation Site were viewed. The following are the conclusions of the District team reviewing the revised statement, and responses to Department comments.

Comment No. 1 - The 4(f) determination has been rewritten. We believe it now adequately explains the need and feasibility for the use of parklands or recreation lands for the construction of the highway.

Comment No. 2 - The statement on pages 2 and 3, with regard to the Coos Bay Wagon Road transportation corridor is essentially true. There are only two feasible routes to the interior valleys of southwestern Oregon---the Coos Bay Wagon Road and Highway 42 corridors. From knowledge of both routes, we are convinced that only one, Highway 42, is suitable, practical, prudent and reasonably feasible for the construction of a transportation corridor between Coos Bay and Roseburg.

We therefore concur with the Highway Division conclusion that Highway 42 corridor is the better of the two alternatives.

Comment No. 3 - Two additional alternate routes are discussed in the revised EIS---Alternates 4 and 5. Both of these alternates are located in areas which will avoid contact with the Bear Creek Recreation Site withdrawal. The text of the revised EIS adequately covers these alternatives and the reasons for discarding them in favor of alternate No. 1.

Comment No. 4 - The revised EIS and the Section 4(f) determination address the problem of maintaining access to the presently developed Bear Creek Recreation Site; however, access to the south portion adjacent to the proposed new highway location is not adequately covered. It is our belief that the new highway location will enhance recreation opportunities on the south side which is not now readily accessible to the developed Park area.

We have discussed with the Highway Division engineers, and others, the feasibility of providing access to the south side area. They agree with us that it would be desirable to construct access during the relocation construction program. They have expressed a willingness to work directly with us in the location and design of adequate access to undeveloped portions of Bear Creek Recreation Site of the Middle Fork of the Coquille River.

The specifics of location and construction of southside access should be left to the Highway Engineers; however, we have suggested that a pull-through or pass-through type of access be provided to an 8-acre bench which lies between the new highway location and the Middle Fork of the Coquille River near the east end of the Bear Creek Recreation Site withdrawal. We found this site suitable for camper units and picnicking, if suitable access is provided during road construction.

Comment No. 5 - We are satisfied that the considerations regarding fish and aquatic life have been adequately covered in this revised statement. In-channel work has been fully covered and satisfies our Fisheries Biologist. The impacts to aquatic life have been expanded and meet with the approval of our Fisheries Biologist.

Comment No. 6 - We feel that the stream flow data (as now stated in the revised EIS) adequately reflect conditions through the project area.

Comment No. 7 - The inconsistencies regarding discharge have been corrected and updated to the most recent stream flow data.


Comment No. 8 - We are satisfied with the discussion of the alternative No. 2. Alternative No. 2 is a design alternative which was ruled out due to encroachment on the Bear Creek developed park area, and the river channel.

Comment No. 9 - We are satisfied with the Highway Division's response to this comment. Alternate No. 3 is an unacceptable alternative route. On its west end it traverses an extensive area of unstable slopes subject to mass movement, if disturbed through highway construction.

Comment No. 10 - We are satisfied with the Highway Division's response to comment No. 10. The waste areas designated as marshes are in fact, not marshes, but areas of seasonal high water table.

Comment No. 11 - We have no reason to believe that the noise level will be in excess of Federal Highway Administration standards. This point is treated to our satisfaction in the statement, and the response to comment No. 11.

Comment No. 12 - We believe the statement adequately covers this point. The State of Oregon has indicated that waste area design, grading, seeding and planting will be under State control and subject to State approval where certain flexibility is permitted by the construction contract.



Enclosure:

Draft of Final EIS

✓ cc: Mr. Gary A. Potter
Manager, Environmental Section
Oregon Highway Division
Department of Transportation
State Highway Building
Salem, OR 97310

JWWarner:esmith
4-1-75

cc: R.L. Schroeder
Victor D. Wolfe
Gary
George
Newt
Linda
Donna K.



**OREGON STATE
HIGHWAY DIVISION**

ROBERT W. STRAUB
XXXXXXXXXX
GOVERNOR

F. B. KLABOE
Administrator of Highways

HIGHWAY BUILDING • SALEM, OREGON • 97310

April 18, 1975

RECEIVED STATE HWY ENGINEER						
APR 21 '75						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

Mr. Bob Cook
Bureau of Land Management
333 South 4th Street
P.O. Box 1139
Coos Bay, Oregon 97420

NOTED
L. JOHNS

Dear Mr. Cook:

We have contacted the Bureau of Land Management office in Portland regarding this project. This project is the Slater Creek-Mystic Creek Section of the Coos Bay-Roseburg Highway and we are trying to expedite our actions on this route. We request that you review the preliminary right of way plan. Three parcels which the Bureau of Land Management owns are colored in red. I am including two sets of plans in the possibility that this project is also partially in the Roseburg district. The boundary line is difficult for us to ascertain. We believe that the entire project is in your area, but we would appreciate expeditious transfer of any portion that is in the Roseburg district to them. We have discussed this with your office in Portland and they believe this is the best way to handle this problem prior to our formal application.

Thank you for any assistance you may give us in expediting the project.

Very truly yours,

J. B. Boyd
Right of Way Engineer

JBB:jk

cc: Harold Berends
F. B. Klaboe ✓
R. L. Schroeder
Victor Wolfe
Alfred Shirley
Virgil Wilson

NOTED
MARIL SILLIGENS

A DIVISION OF THE DEPARTMENT OF TRANSPORTATION

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCESalem, Oregon
April 2, 1975

To:

MEMO TO FILE

SUBJECT: Slater Creek-Mystic Creek Section
Coos Bay-Roseburg Highway
Douglas CountyNOTED
E. S. HUNTER

Three design alternatives have been studied through the Bear Creek Park, Alternate 1 (L5), Alternate 2 (L), and Alternate 3.

All three alternates appeared to be feasible from the standpoint of topography; however, the geology between L5 Stations 1355 and 1361 was not considered when alignment for Alternate 3 was projected. Al Bates, Resident Engineer, reported that at the time the L5 line was established he and Rod Halter, Geologist, examined the geology and determined that this area appeared to be stable, but that the incipient slide area starting about L5 Station 1347 did extend beyond L5 Station 1355 and was overriding a stable zone below elevation 760, more or less. They determined a line location and grade elevation they believed would not upset the balance of the incipient slide mass above and adjacent to L5 Stations 1355 to 1361 which is represented by Alternate 1 (L5).

Alternate 1 (L5) alignment is therefore a reasonable compromise between Alternate 2 (L) which avoids the problem area and Alternate 3 which would have a major excavation in the toe area of the incipient slide situation resulting in a distinct probability of activating the slide.


Vertical alignment for Alternate 1 (L5) is not as good as Alternate 2, which is most desirable, but is somewhat better than Alternate 3. Alternate 2 has less than 4 percent gradient; Alternate 1 has approximately 16 stations of over 4 percent gradient; Alternate 3 has approximately 21 stations of over 4 percent gradient.

RECEIVED
APR 3 1975
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

Memo to Files
Page 2
April 2, 1975

Alternate 3 can be tied back to Alternate 1 immediately east and west of the park boundaries. Difference in length of line is not significant although Alternate 3 is slightly longer.

Alternate 1 (L5) is recommended as a compromise between highway needs and park needs. It allows contiguous development and use of additional area of park over Alternate 2 and does not seriously compromise the needs of the highway user.



George C. Wills
Location Field Engineer

GCW:jp
Attach
cc Gary Potter
A.F. Shirley
V.D. Wolfe
F.W. Yarbrough
E.S. Hunter
A.W. Bates


Memo to Files
Page 2
April 2, 1975


Alternate 3 can be tied back to Alternate 1 immediately east and west of the park boundaries. Difference in length of line is not significant although Alternate 3 is slightly longer.

Alternate 1 (L5) is recommended as a compromise between highway needs and park needs. It allows contiguous development and use of additional area of park over Alternate 2 and does not seriously compromise the needs of the highway user.


George C. Wills
Location Field Engineer

GCW:jp
Attach
cc Gary Potter
A.F. Shirley
V.D. Wolfe
F.W. Yarbrough
E.S. Hunter
A.W. Bates





Install 16" Cul. Pipe 184'
Trench 2' deep
Trench 2' deep
Rt. 100 ft 182.74

Incipient
Slide Area

Overriding
Area

Sketch
Trench &
Runoff

Alt #1

Alt #2

Alt #3

L 1355 + 62.86 P.S.C.
L 1357 + 13.78 P.S.C.
L 1357 + 23.86 P.S.C.
L 1359 + 43.77 P.S.C.
L 1357 + 30.62 P.S.C.
L 1359 + 40.82 P.S.C.

1026
I = 40' 4" 00"
T = 335.37
L = 150.67
S = 9.30'

L 1364 + 31.41 P.S.C.
L 1364 + 17.61 P.S.C.
N. 432.181.02
E. 1.128.507.00

L 1365 + 20.61 P.S.C.
N. 432.205.41
E. 1.128.615.20

1360 + 30 - Cul. Pipe 84'
Trench 2' deep
Trench 2' deep
Rt. 100 ft 182.74

Install 18" Cul. Pipe 17'
Trench 2' deep
Trench 2' deep
Rt. 100 ft 182.74

L 1361 + 30.47 P.S.C.

L 1363 + 33.55 P.S.C.

1377 + 50 P.S.C.


L 1364 + 30.47 P.S.C.

L 1365 + 40.72 P.S.C.

L 1365 + 50.55 P.S.C.

L 1368 + 60.75 P.S.C.
L 1363 + 49.72 P.S.C.

B2



53

Klaboe

Donald Bentz, Director of Public Works, Roseburg
Douglas County Board of Commissioners, Attn: Larry Michaels
Coos County Board of Commissioners, Attn: Woodrow Robison
Dale Ennor, City Manager, Winston
James Howe, City Manager, Myrtle Point
Robert Bryan, Mayor, Coquille
Richard Kahanek, City Manager, Coos Bay
Alfred Roth, City Manager, North Bend

March 27, 1975

NOTED
E. S. HUNTER
NOTED
F. B. KLABOE

This office sent two recent letters dated March 17 and 18, 1975, concerning the East-West Highway Committee's priority list for construction projects on OR42. Each governmental agency was asked to review the six projects prioritized in the preferred order of construction by the Committee.

The first list of projects was presented in an incorrect order. Unfortunately, the letter sent the following day was again in error. Below are the six projects in their proper priority order as established by the East-West Highway Committee which we ask once again for you to review and send your comments:

1. Slater Creek-Mystic Creek
2. Mystic Creek-Camas Valley
3. Remote Section
4. Camas Valley-Muns Creek
5. China Camp Marsh-Coquille
6. Muns Creek-Winston

The Slater Creek-Mystic Creek and the Remote Section projects have had more field work completed than the balance of the projects, making them more suitable for early construction as funds become available. A sketch map is enclosed for orientation with the projects marked in the same order as the Committee's priority.

RECEIVED
STATE HWY ENGR

MAR 28 '75

REFER TO

FOR

Info	Inves	R/D	D/R	Sign	Act	File

Very truly yours,

ALFRED SHIRLEY, JR.
Regional Engineer

RECEIVED
MAR 28 1975
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

By GLEN L. CLARK
Regional Federal-Aid Engineer

GLC/dt
Enclosure

cc: P. B. Klaboe
L. W. Rulien
C. Andrew Nasburg

- Original Memo of Feb 28 was
Correct

ORIGINAL SIGNED BY GLEN L. CLARK
REGIONAL FEDERAL AID ENGINEER

GLEN L. CLARK
Regional Federal-Aid Engineer

MEMO TO FILE

Roseburg, Oregon
February 28, 1975

ROSEBURG REGION				
RECEIVED				
FEB 28 1975				
RE	CE	TE		
RUE	DS	PSR	FILE	
ENV	FAE	RBI		

PLA 12-1

Report of Second Meeting with
East-West Highway Committee

On Wednesday, February 26, 1975, as promised the subject Committee at our first meeting (held in Myrtle Point), a second meeting was held with the Committee to present the following:

1. A list of possible contract projects (to complete the reconstruction of ORE42).
2. A typical cross-section for these contracts.
3. An indication of what the Committee could reasonably expect from the Governor's accelerated maintenance program (in relation to ORE42).

Some 12 regular members of the Committee were in attendance. All of the members attending the first meeting were also in attendance at this meeting in Coos Bay at the Thunderbird Motel. Mrs. Jack Ripper (wife of Senator Ripper) also attended, as well as a representative of the Coos Bay World newspaper. Mr. Alfred Shirley, Jr., Mr. B. E. Brown and the writer represented the State.

Mr. Shirley presented the latest information available regarding the release of impounded funds by President Ford and its affect on the "circle route" of Ore42-US101-ORE38. Each member was given a colored large size bar graph (apportionment balances by major categories and graphed by percentage of apportionment obligated), along with the FY/1975 chart showing the anticipated rate of past and future obligation. In addition, a list of three projects scheduled for immediate contract letting (with an attached map) was passed to each member. These three were the Scottsburg-Golden Creek, Douglas County Line-Hauser and the Clear Lake-Coos County Line projects. A list of six ORE42 projects for future construction was handed out (attached).

This large and enthusiastic Committee was hard to communicate with. The meeting lasted two hours and there was a tendency for two or more internal conversations at one time. The impact of the financial picture presented was somewhat diluted by the Committee's own efforts to talk to U.S. and State politicians and officials on this subject prior to the meeting.

February 28, 1975

Factions of the group tried to go back in time to alleged Highway Division commitments in the 1950's to prepare projects for the reconstruction of ORE42. It was difficult for those Committee members to understand why all of the six future projects presented were not "on the shelf" status.

Chairman C. Andrew Nasburg was able to bring the Committee up to 1975 reality and was able to get a vote on prioritizing the six projects as had been requested (by the Highway Division).

The following order was voted:

1. Slater Creek-Mystic Creek.
2. Mystic Creek-Camas Valley.
3. Remote Section.
4. Camas Valley-Muns Creek.
5. China Camp Marsh-Coquille.
6. Muns Creek-Winston.

The China Camp Marsh project (No. 5) was not necessarily requested for construction but rather placed late in the program with hope that the Coquille reroute (by-pass) location could be settled prior to construction of the actual China Camp Marsh project.

The Committee had three city representatives in attendance. Mr. Shirley indicated that the Committee might handle getting all the cities and counties to concur in the Committee's prioritized project list.

There was a strong faction which thought we did not know our business in suggesting a good two-lane standard for the six future projects. Their contention was that as soon as the projects were completed, generated traffic would make the two-lane treatment obsolete. They suggested four-lane right-of-way if we insist two-lane construction is proper.

By a copy of this memo, I am asking Mr. Robert Royer to consider explanation of traffic forecasting aimed at documenting our position for presentation at forthcoming Committee meetings.

The only other major thought was that we indicated an EIS for the overall route (Roseburg to Coos Bay) should be started early.

GLC/dt
Attachments

cc: F. B. Klaboe
Robert Royer
L. W. Rulien
Gary Potter
B. E. Brown

2. REMOTE SECTION

Length - 1.6 Miles

Estimated Cost:

Grading and Paving	\$1,240,000
Structures	200,000
Right-of-Way	20,000
TOTAL	\$1,400,000

1973 Accident Rate 4.72 A/MVM

1973 Statewide Rate 1.78 A/MVM

1973 Ave. Daily Traffic 1,450

3. SLATER CREEK-MYSTIC CREEK

Length - 4.7 miles

Estimated Cost:

Grading and Paving	\$7,460,000
Structures	740,000
Right-of-Way	80,000
TOTAL	\$8,280,000

1973 Accident Rate 0.85 A/MVM

1973 Statewide Rate 1.78 A/MVM

1973 Ave. Daily Traffic 1,425

4. MYSTIC CREEK-CAMAS VALLEY

Length - 5 miles

Estimated Cost:

Grading and Paving	\$6,500,000
Structures	500,000
Right-of-way	350,000
TOTAL	\$7,350,000

1973 Accident Rate 3.45 A/MVM

1973 Statewide Rate 1.78 A/MVM

1973 Ave. Daily Traffic 1,590

5. CAMAS VALLEY-MUNS CREEK

Length - 6.0 miles

Estimated Cost:

Grading and Paving	\$5,200,000
Structures	400,000
Right-of-way	70,000
TOTAL	\$5,670,000

1973 Accident Rate 2.23 A/MVM

1973 Statewide Rate 1.78 A/MVM

1973 Ave. Daily Traffic 2,050


Page 3
March 17, 1975

6. MUNS CREEK-WINSTON
Length - 11.2 miles
Estimated Cost:
Grading and Paving \$2,600,000
Structures 350,000
Right-of-way 400,000
TOTAL \$3,350,000
1973 Accident Rate 2.98 A/MVM
1973 Statewide Rate 1.78 A/MVM
1973 Ave. Daily Traffic 2,890

If you have any questions, please contact this office.

Very truly yours,

ALFRED SHIRLEY, JR.
Regional Engineer


By GLEN L. CLARK
Regional Federal Aid Engineer

GLC/cw

cc L. W. Rulien ✓
C. Andrew Nasburg

35

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE:

Salem, Oregon 97310
January 23, 1975

FROM: John C. Jenkins
Engineer of Materials
By
James E. Wilson, Jr. *[Signature]*
Asst. Engineer of Materials

SUBJECT: Twelve Mile Quarry Aggregate
for CTB and Asphalt Concrete;
Slater Creek-Mystic Creek;
Reports #74-22893 and 74-22754-6

TO: Alfred Shirley
Regional Engineer

Three samples of conglomerate gravel from Source #10-61-3 have been evaluated for use in cement treated base and asphalt concrete on the Slater Creek-Mystic Creek project. Test results indicate that a portion of the material can be used in base and pavement with some modifications of standard specification requirements.

The samples submitted for testing were 3"- $\frac{3}{4}$ " and $\frac{3}{4}$ "-0 material quarry run through a primary crusher and scalped. Then a sample of $\frac{3}{4}$ "-0 from the larger size primary crushed material was run through a secondary crusher. In addition to the testing of each sample for soundness, degradation and abrasion, the primary crushed $\frac{3}{4}$ "-0 was tested for use in CTB, and the secondary crushed $\frac{3}{4}$ "-0 was tested for use in asphalt concrete. The total quarry run material, crushed to $\frac{3}{4}$ "-0, was tested for use in CTB in 1973, reports #73-1680 - 5 and #73-10227.

Test results for the primary crushed $\frac{3}{4}$ "-0, #74-22754, indicate that the material is not suitable for use in CTB. The soundness and degradation breakdown of the material is too excessive to provide a cement treated base of satisfactory durability. The material could be used for untreated aggregate subbase providing the requirements of Section 703.06 are satisfied.

Tests made on the better portion of the quarry run material ($\frac{3}{4}$ "-0 crushed from the primary 3"- $\frac{3}{4}$ ") show that suitable aggregate can be obtained for use in a modified $\frac{3}{4}$ "-0 cement treated base, and a modified Class "E" asphalt concrete. Since the material is subject to some breakdown, the use of an open graded gradation for both mixtures is required. The CTB specification is like that used on several projects in the Coquille-Myrtle Point area, and the asphalt concrete on the Powers Jct.-Bridge Section.

REFERRED TO

Beard _____ Reed _____
Cole _____ *[Signature]*
Eriksen _____ Watson _____
Hager _____ Wolfe _____
Return Discuss Do *[Signature]* File Copy Due
BY FINAL DESIGN ENGINEER

1 Versteeg *[Signature]*
A. Olson _____
3 Terpin *[Signature]*
Scott _____
2 Swenson *[Signature]*
R. Olson _____
Troitt _____

RECEIVED

JAN 24 1975

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

The following are modifications of the standard specifications for use of ¾"-Ø or 1"-Ø produced from the material represented in cement treated base:

1. Degradation (OSHD Standard)

Passing No. 20 Sieve - 30% Maximum
Sediment Height - 5.5 inch Maximum

2. Soundness *AASHTO T104 - 22% Maximum

*Delete Paragraphs 5.3 and 7.1.3 of the AASHTO T104-68 test method and substitute the following:

5.3 For testing quarry material, the sample shall be prepared by breaking it into fragments passing the 1½ inch sieve and testing as described for coarse aggregate.

7.1.3 In the case of quarry material, the loss in weight shall be determined by averaging the loss in weight of the 1½"-¾", ¾"-3/8" and 3/8"-#4 test fractions.

3. Not more than 3 percent of the aggregate retained on the No. 4 sieve shall consist of lumps or pieces of material that will disintegrate when soaked in water for a period of 30 minutes.

4. Change the gradation requirement for the percentage passing the #10 sieve of the fraction passing the 1/2 inch sieve from 40 - 60 percent to 25 - 45 percent.

The following are modifications of the standard specifications for use of the material represented in Class "E" asphalt concrete:

1. Degradation (OSHD Standard)

Passing No. 20 Sieve - 30% Maximum
Sediment Height - 5.5 inch Maximum

2. Gradation (Section 403.11)

Percentage Passing	¾ inch sieve,	100
"	½ " "	95 - 100
"	¼ " "	51 - 71
"	No. 10 "	10 - 20
"	No. 200 "	**2 - 6
"	Asphalt Cement	*4 - 9

* Percentage of total mix (by weight).

** The percentage includes portland cement additive. Portland cement additive for Class "E" ½ to 1½ percent of total mix (by weight).

3. Change Section 703.08(b-3) to require ½ inch-¾ inch for coarse aggregate rather than 3/8 inch-¾ inch.
4. Change Section 703.08(b-3) to eliminate 3/8 inch-¾ inch size and change ½ inch-¾ inch size from 85-100 percent passing the ½ inch sieve to 90 - 100 percent.
5. Change Section 403.11 of current special provisions for Class "E" to the following:

Percentage Passing	¾ inch sieve,	100
"	½ " "	95 - 100
"	¾ " "	54 - 70
"	No. 10 "	10 - 20
"	No. 200 "	**2 - 6
"	Asphalt Cement	*4 - 9

The modified Class "E" asphalt concrete is of a 1.7 CBE quality, and the modified cement treated base is of a 1.5 CBE quality. It is required that the CTB have a minimum cover thickness of 8 inches of asphalt concrete to provide sufficient traffic load distribution. Also required, is a minimum CTB thickness of 12 inches.

JEW:gs

cc: C. T. Keasey
C. G. Swenson
C. J. Gregg
E. Parker

3. Change Section 703.08(b-3) to require ½ inch-¾ inch for coarse aggregate rather than 3/8 inch-¾ inch.
4. Change Section 703.08(b-3) to eliminate 3/8 inch-¾ inch size and change ½ inch-¾ inch size from 85-100 percent passing the ½ inch sieve to 90 - 100 percent.
5. Change Section 403.11 of current special provisions for Class "E" to the following:

Percentage Passing	¾ inch sieve,	100
"	½ "	95 - 100
"	¼ "	54 - 70
"	No. 10 "	10 - 20
"	No. 200 "	**2 - 6
"	Asphalt Cement	*4 - 9

The modified Class "E" asphalt concrete is of a 1.7 CBE quality, and the modified cement treated base is of a 1.5 CBE quality. It is required that the CTB have a minimum cover thickness of 8 inches of asphalt concrete to provide sufficient traffic load distribution. Also required, is a minimum CTB thickness of 12 inches.

JEW:gs

cc: C. T. Keasey
C. G. Swenson
C. J. Gregg
E. Parker

Oregon State
HIGHWAY DIVISION
Materials and Research Section

Form E-800 (4-73)

SAMPLE DATA
and
LABORATORY TEST REPORT
for
AGGREGATE AND BITUMINOUS MIXTURE

Data Sheet No.: 11716

LABORATORY REPORT NUMBER

122893

SAMPLE DATA

INDICATE TESTS REQUIRED (Each sample requires separate data sheet). List additional projects for report distribution on back

Project: Slater Creek - Mystic Creek

Prefix No.: 10-1930-910

Highway: Coos Bay - Roseburg

Contract No.:

F.A. Proj. No.:

Contractor:

Res. Engr.:

County: Douglas

Submitted by: A. W. Bates

Sampled by: Elliott Parker

Date Sampled: 10/14/74

Sample No. 9 Quantity Represented 200,000 C.Y. Purpose of Sample: Record ☐ Check ☐ Qualifying ☒

FIELD CONTROL TEST NUMBER:

AGGREGATE/MIX-SIZE, TYPE:

3" - 3/4" grad

L.L. _____ %

SIEVE ANALYSIS
Sieve Size % Retained % Accum.

TENDED USE:

A/C Pavement

P.I. _____ %

CARRY OR GRAVEL LOCATION AND IDENTIFICATION NUMBER:

Source #10-61-3

(1/4-10) P 1/4 _____ %

Fracture _____ %

SAMPLED AT:

Hakanson Plant in Oakland

S.E. _____

REMARKS:

This 3" - 3/4" is the fraction retained on the 1"

F.F. _____

from quarry run through the primary crusher. Sample

Asphalt _____ %

74-22754 is the passing 1" fraction. 74-22754 is the 2" - 3/4" grad.

LABORATORY REPORT

T-27 SIEVE ANALYSIS ☒

T-30 SIEVE ANALYSIS ☐

Sieve Size	Percent Retained	Percent Accum.	Percent Passing
1 1/2	0	0	100
1	48	48	52
3/4	42	90	10
1/2	6	96	4
#4	1	97	3
#20	3	100	

OSHD MIX DESIGN: PCC ☐ A/C ☒ PMBB ☐ CTB ☐

OSHD AGGREGATE BASE DENSITY CURVE

OSHD FRACTURE %

T-19 UNIT WT lb/ft³ LOOSE _____ COMPACT _____

COMB: _____ % THIS SAMPLE _____ % LAB. No. _____ = _____

T-21 ORGANIC COLOR PLATE NO. (Standard #3)

OSHD SPECIFIC GRAVITY (Le Chatelier) 2.71

T-85 Sp. Gravity, Appar. 2.72 Bulk 2.63 Absorp. 4.18

OSHD FINENESS FACTOR-1 1/2, 1/4, 3/8, 1/2, 3/4, 1, 1 1/2, 2, 3, 4, 8, 16, 30, 50, 100

T-104 SODIUM SULFATE SOUNDNESS PERCENT LOSS

1 1/2 - 4 5.04 4 - 8 3.26 8 - 16 4.52 Ave. 4.27

4 - 8 17.9 8 - 16 18.0 16 - 30 12.6 C.A. 15.05

30 - 50 11.7 50 - 100 _____ Ledge Rock _____ F.A. 15.05

OSHD DEGRAD Ht. 6.0 in. P20 26.8% Referee Ht. 9.2 in. P20 24.9

RETAINED 1" Ht. _____ in. P20 _____ % Referee Ht. _____ in. P20 _____

T-96 ABRASION GRADING _____ Percent Wear 24.90

T-89 LIQUID LIMIT _____ Field Prepared _____

T-90 PLASTICITY INDEX _____ Field Prepared _____

OSHD SAND EQUIVALENT 1.5/1.5 = 2.3 Field Prepared _____

OSHD Asphalt _____ %

T-182 ASPH. STRIP BRAND _____ Grade _____ Coated _____

T-27 (1/4-10) P 1/4 _____ %

ADDITIONAL TESTS:

T-11 P200 Insufficient Material %

cc: ☐ FHWA

☒ Construction Engineer

☐ Maintenance Engineer

☐ Bridge Engineer

☒ Region Engineer Shirley

☒ Resident Engineer Bates

☐ District Engineer

☒ Geology and Soils

☒ Files
Parker

Material represented by this sample
comply with specifications.

Does ☐ Does not ☒

Date Received

10-23-74

Date Reported

1-23-75

Lab. Charges

\$ 154.00

Test results indicate that the material

represented by this sample is suitable for

use in a modified class "E" asphalt concrete

or modified 3/4" - 0 or 1" - 0 cement treated base.

For design of the pavement structural section.

The CTB is of a 1.5 CBR and the AC is of a 1.7 CBR.

Engineer of Materials

OREGON STATE HIGHWAY DIVISION
MATERIALS SECTION LABORATORY RECORD
 CEMENT TREATED BASE MAXIMUM
 DENSITY CURVE TEST

Project SLATEK CREEK - MYSTIC CREEK Laboratory No. 74-22754
 Highway CODE BAY - ROSEBURG Data Sheet No. 11714
 Contractor _____ No. _____ Prefix 10-1930-910
 Submitted by A. W. Bates Laboratory charge 720⁰⁰
 Source of Material Source No. 10-61-3 Date received 10-21-74
 Sampled or inspected at HANAUSON ROAD IN OREGON To be used C. 1.15
 Sampled or inspected by D. P. JENSEN Quantity represented 200,000 yds.

TEST GRADATION: 1-0 (TYPICAL FOR C. 1.15)

(1 1/2" - 1") - 1.7% (3/8" - 1/4") - 12.2% (#40 - #80) - 4.2%

(1" - 3/4") - 7.8% (1/4" - #4) - 8.2% (#60 - #200) - 2.2%

(3/4" - 1/2") - 20.5% (#4 - #10) - 14.8% (1/2" - 3/4") - 3.3%

(1/2" - 3/8") - 11.1% (#10 - #40) - 13.4%

Compressive Strength And Density @ 6.0% CEMENT CONTENT

Using Oregon Type I & II Portland Cement:

40% 1 1/4" 6.2% moisture density 1118 psi, 141.2 lbs./cu. ft.

" " 6.5% " " " 1158 " 142.3 " "

" " 7.2% " " " 1262 " 143.4 " "

45% 1 1/4" 6.3% " " " 1105 " 141.9 " "

" " 6.5% " " " 1154 " 141.5 " "

" " 7.2% " " " 1250 " 143.1 " "

50% 1 1/4" 6.4% " " " 1150 " 142.7 " "

" " 6.7% " " " 1208 " 142.2 " "

" " 7.3% " " " 1349 " 144.0 " "

55% 1 1/4" 6.5% " " " 1160 " 141.9 " "

" " 6.9% " " " 1190 " 141.8 " "

" " 7.3% " " " 1242 " 142.7 " "

Mix Moisture Density 10% : 6.5 To 7.0%

" " 20.1 " : 6.9 To 7.3%

REPORT TO:

☐ F.H.W.A.
☒ Construction Engineer
☐ Maintenance Engineer
☐ Bridge Engineer
☒ Region Engineer Shirley
☒ Resident Engineer Bates
☐ District Engineer
☒ Files
☒ Parker
☒ Geology & Soils


RECOMMENDATION:

Material as represented by this sample does, does not comply with specifications.

PROJECT: Slater Creek - Mystic Creek
 HIGHWAY: Coos Bay - Roseburg
 SOURCE: Source No. 10-61-3
 CEMENT: 6.0% Oregon Type I & II

PAGE 2 OF 5
 LABORATORY NO. 74-22754
 DATA SHEET NO. 11714
 PREFIX 10-1930-910

COMPACTION DENSITY, POUNDS PER CUBIC FOOT



Page 3 of 5

OREGON STATE HIGHWAY DIVISION
MATERIALS SECTION LABORATORY RECORD
CEMENT TREATED BASE TEST
DENSITY CURVE TEST

Laboratory No. 74-22754

Data Sheet No. 11714

Prefix 10-1930-910

Project SLATER CREEK - MYSTIC CREEK

Highway COOS BAY - ROSEBURG

Contractor No. Date received 10-21-74

Submitted by A. W. BAILEY Date reported

Source of Material SOURCE NO. 10-11-2

Sampled or inspected at HAKANSON ROAD, CARROLL To be used C.I.P.

Sampled or inspected by D. PETERSON + R. POPE Quantity represented 700,000 yds.

TEST GRADATION: 1" 0 (Modified Typical 1" 0 gradation)

(1 1/2" - 1") - 5.0% (3/8" - 1/4") - 9.2% (#40 - #80) - 2.7%

(1" - 3/4") - 8.3% (1/2" - #4) - 11.6% (#80 - #200) - 1.4%

(3/4" - 1/2") - 21.7% (#4 - #10) - 20.9% (1/4" - #200) - 2.1%

(1/2" - 3/8") - 8.3% (#10 - #40) - 8.3%

* MODIFIED GRADATION: 1 1/2" > 0%; (1 1/2" - 1") > 0-10%; (1" - 3/4") > 20-40%;

(3/4" - 1/2") > 40-55%; Also (#10 - 0) > 10-20%.

COMPRESSIVE STRENGTH AND DENSITY, at 6.0% CEMENT CONTENT

USING OREGON TYPE I + II PORTLAND CEMENT:

40% P 1/4", 6.1% moisture @ mixing, 1024 psi, 139.6 lbs./cu. ft.

" " 6.4% " " " 1121 " 141.2 " "

" " 7.0% " " " 1213 " 142.4 " "

45% P 1/4", 6.2% " " " 1081 " 139.2 " "

" " 6.5% " " " 1101 " 140.7 " "

" " 7.1% " " " 1216 " 140.7 " "

50% P 1/4", 6.2% " " " 1009 " 138.9 " "

" " 6.5% " " " 1092 " 140.7 " "

" " 7.1% " " " 1304 " 142.5 " "

55% P 1/4", 6.2% " " " 1006 " 138.7 " "

" " 6.6% " " " 1104 " 140.9 " "

" " 7.1% " " " 1162 " 141.2 " "

Mix Moisture Comp. @ 10% water loss @ 100°C: 6.3 to 6.7%

" " " " 20% " " " : 6.8 to 7.1%

REPORT TO:

- ☐ F.H.W.A.
☐ Construction Engineer
☐ Maintenance Engineer
☐ Bridge Engineer
☐ Region Engineer
☐ Resident Engineer
☐ District Engineer
2 ☒ Files

SP-80063-734

RECOMMENDATION:

Material as represented by this sample does, does not comply with specifications.

John A. Johnston


PROJECT: Slater Creek Mystic Creek
HIGHWAY: Coos Bay - Roseburg
SOURCE: Source No. 10-61-3
CEMENT: 6.0% Oregon Type I & II

PAGE 4 OF 5
LABORATORY NO. 74-22754
DATA SHEET NO. 11714
PREFIX 10-1930-910

148

(Modified Typical 1" - 0 C.T.B. Gradation)

COMPACTON DENSITY, POUNDS PER CUBIC FOOT



PERCENT PASSING 1/2 INCH SIEVE
(PERCENT PASSING NO. 4 SIEVE)

Oregon State
HIGHWAY DIVISION
Materials and Research Section

Form E-800 (4-72)

SAMPLE DATA
and
LABORATORY TEST REPORT
for
AGGREGATE AND BITUMINOUS MIXTURE

1 Page 5 of 5
Data Sheet No.: 11714-A

LABORATORY REPORT NUMBER

22754

SAMPLE DATA

INDICATE TESTS REQUIRED (Each sample requires separate data sheet). List additional projects for report distribution on back

Project: Slater Creek - Mystic Creek Section

Prefix No.: 10-1930-910

Highway: Coos Bay - Roseburg

Contract No.:

F.A. Proj. No.:

Contractor:

Res. Engr.:

County: Douglas

Submitted by: A. Bates

Sampled by: D. Peterson & R.M. Pope

Date Sampled: 10/9/74

Sample No. Quantity Represented Purpose of Sample:
Record ☐ Check ☐ Qualifying ☐

FIELD CONTROL TEST NUMBER:

AGGREGATE/MIX-SIZE, TYPE:

Conglomerate Gravel

L.L. _____ %

TENDED USE:

C.T.P.

P.I. _____ %

CARRY OR GRAVEL LOCATION AND IDENTIFICATION NUMBER:

Source #10-61-3

(1/4-10) P_{1/4} _____ %

Fracture _____ %

SAMPLED AT:

Hakanson Plant in Oakland

S.E. _____

REMARKS:

This 3/4-0 is the passing the 3/4" fraction of the
total quarry run material through a primary crusher

F.F. _____

Asphalt _____ %

Sample 10-2-3 is the 3/4" fraction of the total

LABORATORY REPORT

T-27 SIEVE ANALYSIS ☒

T-30 SIEVE ANALYSIS ☐

Sieve Size	Percent Retained	Percent Accum.	Percent Passing
1	0	0	100
3/4	4	4	96
1/2	17	21	79
3/8	11	32	68
1/4	12	44	56
4	8	52	48
10	15	67	33
40	17	84	16
200	11.0	95.0	5.0
P ₂₀₀	5.0	100	

☒ OSHD MIX DESIGN: PCC ☐ A/C ☐ PMBB ☐ CTB ☒

☐ OSHD AGGREGATE BASE DENSITY CURVE

☒ OSHD FRACTURE % 84.2

☐ T-19 UNIT WT lb/ft³ LOOSE _____ COMPACT _____

COMB: _____ % THIS SAMPLE _____ % LAB. No. _____

☐ T-21 ORGANIC COLOR PLATE NO. (Standard #3)

☐ OSHD SPECIFIC GRAVITY (Le Chatelier)

☒ T-85 Sp. Gravity, Appar. 2.73 Bulk 2.57 Absorp. 2.45

☐ OSHD FINENESS FACTOR—1 1/2, 1/4, 1/8, 4, 8, 16, 30, 50, 100.

☒ T-104 SODIUM SULFATE SOUNDNESS PERCENT LOSS

1 1/2-% 28.22 %-% 31.17 %-% 38.23 Avg. 32.54

4-8 39.0 8-16 29.2 16-30 22.0 C.A. 30.38

30-50 21.3 50-100 _____ Ledge Rock _____ F.A. 30.38

☒ OSHD DEGRAD Ht. 10.5 in. P₂₀ 33.8 % Referee Ht. 7.8 in. P₂₀ 29.1

RETAINED 1/4-0 Ht. _____ in. P₂₀ _____ % Referee Ht. 10.3 in. P₂₀ 30.4

☒ T-96 ABRASION GRADING B Percent Wear 23.92

☒ T-89 LIQUID LIMIT 19 Field Prepared

☒ T-90 PLASTICITY INDEX 2 Field Prepared

☒ OSHD SAND EQUIVALENT 29/113 = 23 (3) Field Prepared

☐ OSHD Asphalt _____ %

☐ T-27 (1/4-10) P_{1/4} _____ %

☒ T-11 P₂₀₀ 8.9 %

☐ T-182 ASPH. STRIP BRAND _____ Grade _____ Ccated _____

ADDITIONAL TESTS: C.T.B. Water Soak 1.6% Loss

- cc: ☐ FHWA
☐ Construction Engineer
☐ Maintenance Engineer
☐ Bridge Engineer
☐ Region Engineer
☐ Resident Engineer
☐ District Engineer
☐ Geology and Soils

2 ☒ Files

Material represented by this sample
comply with specifications.

Does ☐ Does not ☐

Date Received
10/21/74

Date Reported

Test results indicate that the Soundness
and degradation breakdown of the
material is excessive for use in concrete
Treated base.

Lab. Charges

\$

Engineer of Materials

Oregon State
HIGHWAY DIVISION
Materials and Research Section

Form E-800 (4-73)

SAMPLE DATA
and
LABORATORY TEST REPORT
for
AGGREGATE AND BITUMINOUS MIXTURE

Data Sheet No.: 11714-B
LABORATORY REPORT NUMBER
122755

SAMPLE DATA

INDICATE TESTS REQUIRED (Each sample requires separate data sheet). List additional projects for report distribution on back

Project: Slater Creek - Mystic Creek Section

Highway: Coos Bay-Roseburg

Contractor:

Contract No.:

Prefix No.: 10-1930-910

Res. Engr.:

F.A. Proj. No.:

Submitted by: A. Bates & Elliott Parker

Sampled by: Peterson & Pope

County: Douglas

Date Sampled: 10/9/74

Sample No.

Quantity Represented

Purpose of Sample:

Record ☐ Check ☐ Qualifying ☐

FIELD CONTROL TEST NUMBER:

AGGREGATE/MIX-SIZE, TYPE:

Fines (one small box)

INTENDED USE:

C.T.B.

QUARRY OR GRAVEL LOCATION AND IDENTIFICATION NUMBER:

Source # 10-61-3

SAMPLED AT:

Hakanson Plant in Oakland

REMARKS:

LABORATORY REPORT

T-27 SIEVE ANALYSIS ☐

T-30 SIEVE ANALYSIS ☐

☐ OSHD MIX DESIGN: PCC ☐ A/C ☐ PMBB ☐ CTB ☐

☐ OSHD AGGREGATE BASE DENSITY CURVE

☐ OSHD FRACTURE %

☐ T-19 UNIT WT lb/ft³ LOOSE _____ COMPACT _____

COMB: _____ % THIS SAMPLE _____ % LAB. No. _____

☐ T-21 ORGANIC COLOR PLATE NO. (Standard # 3)

☐ OSHD SPECIFIC GRAVITY (Le Chatelier)

☐ T-85 Sp. Gravity, Appar. _____ Bulk _____ Absorp. _____

☐ OSHD FINENESS FACTOR—1½, ¾, ½, ¼, 4, 8, 16, 30, 50, 100

☐ T-104 SODIUM SULFATE SOUNDNESS PERCENT LOSS

1½-¾ _____ ¾-½ _____ ½-¼ _____ C.A. _____

4-8 _____ 8-16 _____ 16-30 _____

30-50 _____ 50-100 _____ Ledge Rock _____ F.A. _____

☐ OSHD DEGRAD Ht. _____ in. P20 _____ % Referee Ht. _____ in. P20

RETAINED 1" Ht. _____ in. P20 _____ % Referee Ht. _____ in. P20

☐ T-96 ABRASION GRADING _____ Percent Wear _____

☒ T-89 LIQUID LIMIT _____ Field Prepared _____

☒ T-90 PLASTICITY INDEX _____ Field Prepared _____

☐ OSHD SAND EQUIVALENT _____ Field Prepared _____

☐ T-182 ASPH. STRIP BRAND _____ Grade _____ Coated _____

ADDITIONAL TESTS:

☐ OSHD Asphalt _____ %

☐ T-27 (¼-10) P¼ _____ %

☐ T-11 P200 _____ %

cc: ☐ FHWA

☒ Construction Engineer

☐ Maintenance Engineer

☐ Bridge Engineer

☒ Region Engineer

☒ Resident Engineer

☐ District Engineer

☒ Geology and Soils

☒ Files

Shirley
Bates

Material represented by this sample
comply with specifications.

Does ☐ Does not ☐

Date Received

10/21/74

Date Reported

1-23-75

Lab. Charges

\$ 6.00

Engineer of Materials

Oregon State
HIGHWAY DIVISION
Materials and Research Section

Form E-900 (4-73)

SAMPLE DATA
and
LABORATORY TEST REPORT
for
AGGREGATE AND BITUMINOUS MIXTURE

Data Sheet No.: 11715

LABORATORY REPORT NUMBER

22756

SAMPLE DATA

INDICATE TESTS REQUIRED (Each sample requires separate data sheet). List additional projects for report distribution on back

Project: Slater Creek - Mystic Creek

Prefix No.: 10-1930-910

Highway: Coos Bay - Roseburg

Contract No.:

F.A. Proj. No.:

Contractor:

Res. Engr.:

County: Douglas

Submitted by: Al Bates

Sampled by: Elliott Parker

Date Sampled: 10/14/74

Sample No.:

Quantity Represented

Purpose of Sample:

FIELD CONTROL TEST NUMBER:

8

200,000 C.Y.

Record ☐Check ☐Qualifying ☐

AGGREGATE/MIX-SIZE, TYPE:

3/4" - 0 Crushed Gravel

L.L. _____ %

Intended Use:

A/C Pavement

P.I. _____ %

SOURCE OR GRAVEL LOCATION AND IDENTIFICATION NUMBER:

Source #10-61-3

(1/4-10) P₄ _____ %

Sampled At:

Hakanson Plant in Oakland

Fracture _____ %

Remarks:

This material (3/4" or 1" is a sample of
the crushed 3"-3/4" (#74-22893) which was
crushed and sampled at Hakanson Plant.

S.E. _____ %

F.F. _____ %

Asphalt _____ %

LABORATORY REPORTT-27 SIEVE ANALYSIS ☒T-30 SIEVE ANALYSIS ☐

Sieve Size	Percent Retained	Percent Accum.	Percent Passing
1/2"	0	0	100
3/4"	1	1	99
1 1/2"	25	26	74
3/8"	20	46	54
1/4"	19	65	35
4"	8	73	27
10"	13	86	14
40"	9	95	5
200"	3.7	98.7	1.3
P200	1.3	100	

OSHD MIX DESIGN: PCC ☐ A/C ☒ PMBB ☐ CTB ☐

OSHD AGGREGATE BASE DENSITY CURVE

OSHD FRACTURE % 95+

T-19 UNIT WT lb/ft³ LOOSE 90.0 COMPACT

COMB: _____ % THIS SAMPLE _____ % LAB. No. _____ = _____

T-21 ORGANIC COLOR PLATE NO. (Standard #3)

OSHD SPECIFIC GRAVITY (Le Chatelier) 2.72

T-85 Sp. Gravity, Appar. 2.74 Bulk 2.61 Absorp. 1.79

OSHD FINENESS FACTOR—1 1/2, 1/4, 1/8, 4, 8, 16, 30, 50, 100

T-104 SODIUM SULFATE SOUNDNESS PERCENT LOSS

1 1/2-% 20.02 %-4 18.58 %-4 23.00 Ave 20.53

4-8 25.3 8-16 20.8 16-30 15.1 A.C. 18.95

30-50 14.6 50-100 _____ Ledge Rock _____ F.A. 18.95

OSHD DEGRAD Ht. 6.7 in. P20 25.6% Referee Ht. 5.4 in. P20 23.9

RETAINED 1" Ht. _____ in. P20 _____ % Referee Ht. 6.8 in. P20 25.4

T-96 ABRASION GRADING _____ Percent Wear 20.78

T-89 LIQUID LIMIT N.P. 11.1 _____ Field Prepared

T-90 PLASTICITY INDEX _____ Field Prepared

OSHD SAND EQUIVALENT 2.6/4.4-4.9 _____ Field Prepared

OSHD Asphalt _____ %

T-27 (1/4-10) P₄ _____ %

T-11 P200 _____ 2.1 %

T-182 ASPH. STRIP BRAND _____ Grade _____ Coated _____

ADDITIONAL TESTS:

cc: ☐ FHWA☒ Construction Engineer☐ Maintenance Engineer☐ Bridge Engineer☒ Region Engineer Shirley☒ Resident Engineer Bates☐ District Engineer☒ Geology and Soils☒ Files☒ ParkerMaterial represented by this sample
comply with specifications.Does ☐ Does not ☐

Date Received

10-23-74

Date Reported

1-23-75

Lab. Charges

\$ 473.00

Test results indicate that the material represented
by this sample is suitable for use in a modified
class "E" asphalt concrete or a modified 3/4"-0
or 1"-0 cement treated base. The A.C. is of a
CBE quality and the CTR is of a CBE.

Engineer of Materials

OREGON STATE HIGHWAY DIVISION
Materials Section

PRELIMINARY BITUMINOUS MIXTURE DESIGN #1

Project Slater Cr - Mystic Cr.Contractor: Prime

Contract No. _____

Engineer: Region A. ShirleyResident Al BatesAggregate: Source #10-61L3Asphalt: Brand UnionLaboratory No. 74-22756Data Sheet No. 11715Prefix 10-1930-910

Amount Charge _____

Date Received 10/23/74Date Reported 1-23-75Mix Type-Class Modified "B" A/C

Fed. Aid No. _____

MIX DESIGN PROPORTIONS:

Agg. Size		Uve. Grd.	Comb. Agg.		RECOMMENDED MIX PROPORTIONS				
% Comb.			Dry Sieve ¹	Washed by <u>BSNM</u>	Wearing Surface ²	Base Course ²	Shoulder Course ²	P.M.B.B. Course	
1									
3/4	0.0		0.0	0.0	0.0	0.0	0.0		
1/2	1.3		1.5	1.5	1.4	1.4	1.4		
3/8	17.9		19.0	18.8	17.4	17.3	17.3		
1/4	17.8		18.9	18.8	17.4	17.3	17.3		
4	17.5		18.6	18.5	17.2	17.0	17.0		
10	25.5		27.1	26.9	25.0	24.8	24.8		
40	8.1		8.6	8.6	8.0	7.9	7.9		
200	3.4		3.6	4.2	3.9	3.9	3.9		
P200	2.5		2.7	2.7	2.5	2.5	2.5		
No. 40	6.0		T-30 (P200)	3.4					
Asphalt Content Including			0.1	% Retention	7.2	7.8	7.8		

COMPACTION CONTROL AND VOID CONTENT DATA:

Mix Type - Course	Wearing	Base	Shoulder	P.M.B.B.
Bulk Sp. Gravity @ 100% Compaction	2.33	2.35	2.35	
Mix Design % Voids @ 100% Compaction	3.4	1.8	1.8	

MIX DESIGN TEST DATA: Temperature of Mixture at compaction 259°F.

Resistance to Deformation and Cohesion: (ASTM-D1560 and 1561)

Asphalt Content (%) <u>Union A/C 4000</u>	6.0	6.5	7.0	7.5	8.0
Asphalt Film Thickness	14.1	Suff.	Suff-Th.	Suff-Th.	Thick
Stability Value @ 1st Compaction	271	28	30	30	32
Cohesion Value @ 1st Compaction	124	140	244	193	186
Bulk Sp. Gravity @ 1st Compaction	2.18	2.20	2.22	2.24	2.26
Percent Voids @ 1st Compaction	11.4	9.8	8.3	6.7	5.0
Stability Value @ 2nd Compaction	50	51	52	51	55
Bulk Sp. Gravity @ 2nd Compaction	2.28	2.30	2.32	2.34	2.35
Percent Voids @ 2nd Compaction	1.3	5.7	4.1	2.5	1.3
Real Gravity @ 0% Voids <u>Rice Method</u>	2.46	2.44	2.42	2.40	2.38

Effect of Water on Cohesion: (AASHTO-T-165)

Asphalt Content (%) <u>Union A/C 4000</u>	6.0	7.0	8.0
Index of Ret. Str. (%)	6.0	6.8	8.2

¹ Test Gradation calculated from aggregate production averages.² Design Gradation provides full job mix tolerance within broad bond grading limits (section 403.11).

FWHA
Construction
Maintenance
Regional Engineer
Regional Maint. Eng.
Resident Engineer
Soils & Geology
Regional Geologist
Files

James J. Johnson
Engineer of Materials and Research

SEP 26 1974
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

OREGON STATE HIGHWAY DIVISION

Materials Section

PRELIMINARY BITUMINOUS MIXTURE DESIGN #2

Laboratory No. 74-22756Data Sheet No. 11715Prefix 10-1930-910

Amount Charge _____

Date Received 10/23/74Date Reported 1-23-75Mix Type-Class B¹ A/CProject Slater Cr.-Mystic Cr.

Contractor: Prime _____ Contract No. _____ Fed. Aid No. _____

Paving _____

Engineer: Region A. Shirley Resident A. BatesAggregate: Source #10-601-3 Type GravelAsphalt: Brand Union Grade AR4000

MIX DESIGN PROPORTIONS:

Agg. Size	Typical B ¹ A/C			Comb. Agg.	RECOMMENDED MIX PROPORTIONS				
				Dry Sieve ¹	Washed by Vacuum ²	Wearing Surface ²	Base Course ²	Shoulder Course ²	P.M.B.B. Course
% Comb.									
1									
3/4	0.0			0.0	0.0	0.0	0.0	0.0	
1/2	13.8			13.8	13.6	12.7	12.6	12.6	
3/8	12.4			12.4	12.2	11.4	11.4	11.4	
1/4	13.7			13.7	13.5	12.6	12.6	12.6	
4	9.2			9.2	9.1	8.5	8.5	8.5	
10	21.6			21.6	21.4	20.0	19.9	19.9	
40	17.4			17.4	17.2	16.1	16.0	16.0	
200	7.0			7.0	8.0	7.5	7.4	7.4	
P200	4.7			4.9	5.0	5.0	5.0	5.0	
No. Ave.			T-30	(P200)	6.4				
Asphalt Content Including		0.2	% Retention		6.2	6.6	6.6		

COMPACTION CONTROL AND VOID CONTENT DATA:

Mix Type - Course	Wearing	Base	Shoulder	P.M.B.B.
Bulk Sp. Gravity @ 100% Compaction	2.40	2.41	2.41	
Mix Design % Voids @ 100% Compaction	2.0	0.7	0.9	

MIX DESIGN TEST DATA: Temperature of Mixture 264°F @ Compaction

Resistance to Deformation and Cohesion: (ASTM-D1560 and 1561)

Asphalt Content (%)	Union AR4000	5.5	6.0	6.5	7.0	7.5
Asphalt Film Thickness		Dry-Suff.	Suff.	Suff-Th.	Thick	V. Thick
Stability Value @ 1st Compaction		41	47	47	48	43
Cohesion Value @ 1st Compaction		322	522	566	611	610
Bulk Sp. Gravity @ 1st Compaction		2.31	2.33	2.35	2.37	2.36
Percent Voids @ 1st Compaction		6.9	5.3	3.7	2.1	2.1
Stability Value @ 2nd Compaction		52	53	47	40	27
Bulk Sp. Gravity @ 2nd Compaction		2.37	2.37	2.41	2.42	2.41
Percent Voids @ 2nd Compaction		4.4	2.8	1.2	0.0	0.0
Real Gravity @ 0% Voids	Rice Method	2.43	2.46	2.44	2.42	2.41

Effect of Water on Cohesion: (AASHTO-T-165)

Asphalt Content (%)	Union AR4000	5.5	6.5	7.5
Index of Ret. Str. (%)		7.5	83	86

¹ Test Gradation calculated from aggregate production averages.² Design Gradation provides full job mix tolerance within broad bond grading limits (section 403.11).

FWHA
Construction
Maintenance
Regional Engineer
Regional Maint. Eng.
Resident Engineer
Soils & Geology
Regional Geologist
Files

[Signature]
Engineer of Materials and Research

SEP 26 1974
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE:

Salem, Oregon
September 24, 1974

FROM:

SUBJECT: Slater Creek-Mystic Creek Section
Coos Bay-Roseburg Highway
Douglas County

TO:

Mr. E.S. Hunter
Assistant State Highway Engineer

We have done the preliminary engineering work on this project, but if we write the right of way descriptions for it under the same prefix, costs may not be allowed if a federal audit is held. A prefix for preparation of plans, specifications and estimates is needed to handle the right of way descriptions properly.

However, the final EIS for the project has not been completed, and even when it is ready it must be submitted to Washington for approval. Since it contains a 4(f) statement, under normal conditions approximately six months are required to obtain approval. This implies that at the earliest it will be about six months after completion of the final EIS before we could expect to obtain location approval.

If we wait for location approval to be assured of federal assistance in the costs of preparing right of way descriptions, it would appear impossible to clear right of way in time to go to contract in 1975.

What are your wishes?

9-30-74
ORIGINAL TOV.D. WolfeWAE:VDW:jp
cc J.B. Boyd
J.H. Versteeg
L.W. Rulien*Victor D. Wolfe*
Victor D. Wolfe
Location Engineer

9-30-74

*Proceed as necessary
to obtain Fed. Aid - No
state money available.**Ed*RECEIVED
SEP 26 1974
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

8310

July 17, 1974

TO ALL INTERESTED FEDERAL AGENCIES

FROM L. W. Rulien
Project Management Engineer

SUBJECT Draft Environmental Statement
Slater Creek-Mystic Creek Section
Coos Bay-Roseburg Highway
Douglas County

In accordance with the National Environmental Act of 1969 (Public Law 91-190) attached are copies of the Draft Environmental Statement for your review and comment.

Your reply upon receipt of this Environmental Impact Statement will be anticipated within the 45-day period established by the Federal Council of Environmental Quality Guidelines. If no response is received within this period, it will be assumed that you have no comments.

If you need additional information on this project, please contact the Project Management Section, State Highway Division, Salem, Oregon 97310. Phone 378-6563.

BLG:js

Attachment

U.S. Department of Agriculture (1)
U.S. Department of Housing (1)
U.S. Department of the Interior (12)
Federal Aviation Administration (1)
Corps of Engineers (1)
Environmental Protection Agency (5)
National Marine Fisheries Service (Portland) (2)
U.S. Coast Guard (1)
U.S. Department of Commerce (Washington, DC) (3)

cc: G. L. Green, FHWA
R. L. Schroeder
E. S. Hunter

Gary Potter
R. N. Chase
B. L. Gifford

DRAFT ENVIRONMENTAL IMPACT STATEMENT

SLATER CREEK - MYSTIC CREEK COOS BAY - ROSEBURG
HIGHWAY 101
DOUGLAS COUNTY



OREGON STATE DEPARTMENT OF TRANSPORTATION

DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

Prepared by

Oregon State Highway Division

DRAFT

Environmental Impact Statement

ADMINISTRATIVE ACTION

for

SLATER CREEK-MYSTIC CREEK SECTION
STATE HIGHWAY 42 (COOS BAY-ROSEBURG)
DOUGLAS COUNTY, OREGON

The proposed project would realign a 4.7-mile section of State Highway 42 along the Middle Fork of the Coquille River. Realignment would require the construction of bridges, slope stability measures, and possibly 600 linear feet of channel change. The project would also entail the acquisition of recreational land presently administered by the Bureau of Land Management.

THIS HIGHWAY IMPROVEMENT IS PROPOSED FOR FUNDING UNDER TITLE 23, U.S.C. THIS STATEMENT FOR THE IMPROVEMENT WAS DEVELOPED IN CONSULTATION WITH THE FEDERAL HIGHWAY ADMINISTRATION AND IS SUBMITTED PURSUANT TO:

SECTION 102(2)(C)
PUBLIC LAW 91-190
AND
SECTION 4(f)
PUBLIC LAW 89-670

7/10/74
Date


Assistant State Highway Engineer

APPROVED AND ADOPTED BY THE FHWA

7-10-74
Date


Division Engineer

SLATER CREEK-MYSTIC CREEK SECTION
Draft Environmental Impact Statement

Table of Contents

	Page
SUMMARY.	1
INTRODUCTION	1
PROJECT HISTORY AND JUSTIFICATION.	1
APPROACH TO THE IMPACT STUDY	3
ENVIRONMENTAL SETTING.	4
Local Relief	4
Climatic Conditions.	4
Middle Fork of the Coquille River.	5
Geology and Soils.	7
Natural Vegetation and Wildlife Habitat.	8
Archeological and Historic Resources	12
Cultural Factors	13
Utilities.	14
DISCUSSION OF ALTERNATIVES	14
Do-Nothing Alternative	15
Construction Alternatives.	15
Alternative 1	16
Alternative 2	18
Alternative 3	19
PROBABLE IMPACT OF ALTERNATIVES ON ENVIRONMENT	19
Highway Safety	19
Wildlife Habitat	21
Aquatic Habitat.	25
Placement of Riprap	25
Stream Channelization	25
River Crossings	26
Landslide Activity.	26
Erosion from Cut and Fill Slopes.	26
Waste Areas	27
Recreational Amenities	28
Stream Erosion	32
Effects of Rechannelization.	32
Bank Protection Along the River.	34
Effects of Bridge Piers.	34
Effects on Recreational Swimming Areas	34
Housing and Utilities.	34
Influence on Existing Land Use	35
IRREVERSIBLE AND IRRETRIEVABLE COMMITMENTS OF RESOURCES.	37
Aesthetics	37
Commercial Timber.	38
Land Committed to Highway Construction	38

ON

	Page
RELATIONSHIP BETWEEN SHORT-TERM AND LONG-TERM PRODUCTIVITY . . .	38
SUMMARY OF IMPACTS AND MITIGATIVE ACTIONS.	39
Erosion and Siltation.	39
Wildlife Habitat	41
Noise.	41
Archeological Resources.	42
Aquatic Habitat.	42
Visual (Scenic) Amenities.	42
Historic Amenities	42
Air Quality.	42
REASONS FOR FAVORING ALTERNATIVE 1	43
PROBLEMS AND OBJECTIONS RAISED BY OTHER AGENCIES	44

SLATER CREEK-MYSTIC CREEK SECTION
4(f) Determination

Table of Contents

INTRODUCTION	1
EXISTING SETTING	3
Physical Setting	3
Vegetation and Wildlife.	4
Geology.	4
Historic Value	5
Recreational Value	5
Air Quality.	6
Noise Impacts.	6
DISCUSSION OF ALTERNATIVES	7
Do-Nothing Alternative	7
Construction Alternatives.	8
Alternative 1	8
Alternative 2	9
Alternative 3	9
PROBABLE IMPACT OF PROJECT ON ENVIRONMENT.	9
Alternative 1.	9
Fish and Wildlife	10
Geologic Hazards: Stream Erosion and Siltation	12
Aesthetics.	12
Utilities	13
Alternatives 2 and 3	14
SUMMARY AND CONCLUSION	

DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

SUMMARY OF

DRAFT ENVIRONMENTAL IMPACT STATEMENT
Pursuant to Section 102(2)(c), P.L. 91-190

for

SLATER CREEK-MYSTIC CREEK SECTION
STATE HIGHWAY 42 (COOS BAY-ROSEBURG)
DOUGLAS COUNTY, OREGON

Prepared by

Oregon State Highway Division
Environmental Section

1. This project is advanced by administrative action of the Oregon State Highway Division, in cooperation with the Federal Highway Administration.
2. The proposed project will reconstruct 4.7 miles of Oregon State Highway 42, also known as the Coos Bay-Roseburg Highway, between Slater Creek and Mystic Creek in Douglas County, Oregon. Reconstruction will provide two 12-foot travel lanes and 8-foot shoulders. Highway alignment will be improved by flatter curves and increased sight distances. Bridge construction will be required for river crossings. Riprap, gabion and bin walls will be utilized for slope and embankment protection. The existing river alignment will be partially modified. Climbing lanes will be provided for slower moving traffic.

3. Environmental Impacts:

- a. Possible harm to aquatic life in the Coquille River.
- b. Loss of wildlife habitat and cover.
- c. Earth slide potential.
- d. Acquisition of recreation land.
- e. Temporary construction scars.
- f. Greater user mobility and safety along this section of highway.
- g. A step to aid economic growth in the Coos Bay area.

4. Alternatives considered:

a. Three construction alternatives:

1. Alternative 1

The alignment would be adjacent to the present Highway 42, would eliminate present curvature, and would involve two river crossings near Bear Creek Recreation Site.

2. Alternative 2

The alignment would be nearly the same as Alternate 1 except for the riverward projection of the middle and western sections.

3. Alternative 3

The alignment would be south of the Coquille River and would require all new right-of-way, extensive cuts and fills, and four river crossings.

b. No-build (do-nothing) alternative

5. Agencies invited to comment on the draft statement:

Federal Agencies:

Federal Highway Administration
Bureau of Land Management
Department of Housing and Urban Development
Federal Aviation Administration
Bureau of Sports Fisheries and Wildlife
Bureau of Outdoor Recreation
Environmental Protection Agency
National Oceanic and Atmospheric Administration
Army Corps of Engineers
Soil Conservation Service

State and Local Agencies:

Oregon Environmental Council
State of Oregon, Federal Aid Coordination Unit (8)
Umpqua Regional Council of Governments
Douglas County Planning Commission
Coos County Planning Commission
Department of Environmental Quality
Douglas County Historical Society
Oregon State Museum of Natural History
Coquille Chamber of Commerce
Myrtle Point Chamber of Commerce
Northwest Steelheaders Association

6. This draft environmental impact statement was released to the Council on Environmental Quality and the public on July 17 1974. Comments on the draft should be received within forty-five days of this release date, in order to insure their inclusion in the final environmental impact statement.




Oregon State Highway No. 42 Slater Creek-Mystic Creek



REGIONAL LOCATION MAP

Figure 1



INTRODUCTION

The proposed project is concerned with the improvement of a 4.7-mile section of State Highway 42 in Douglas County, Oregon (Figures 1 and 2). Bounded by Mystic Creek on the east and Slater Creek on the west, the project is a continuation of the 4.9-mile Remote-Slater Creek section which was completed in 1964. The improvement of the Slater Creek-Mystic Creek section is part of a general plan that would promote highway safety and shorten the 85-mile distance between the cities of Coos Bay (population 13,800) and Roseburg (population 15,400).

Highway improvement would entail straightening curves through realignment, constructing climbing lanes, slope grooming and signing. Construction options (alternatives) are limited by mountainous terrain. All viable options would require the acquisition of additional right-of-way, some of which is within a Bureau of Land Management (BLM) park. In addition, the construction options would require the rechannelization of a portion of the Middle Fork of the Coquille River, riverbank and slope protection and the removal of natural vegetation. Mitigative actions are proposed.

PROJECT HISTORY AND JUSTIFICATION

The proposed project had its origin in the Federal Economic Growth Center program of 1970. In general, the program was designed to stimulate or enhance the economic growth of selected areas through highway improvement. In October of 1971, Governor McCall designated the Coos Bay

area as meeting the requirements specified for an Economic Growth Center. When applying for Growth Center status, the Governor stated that existing highway facilities were not conducive to the growth of the Coos Bay area. The Governor's views were supported in part by a 1956 Stanford Research Institute study and a comprehensive Economic Growth Center analysis completed by the Oregon State Highway Division in December of 1972.

Two transportation corridors were considered for satisfying highway needs between the port of Coos Bay and the interior valleys of southwestern Oregon. One corridor approximated the route of the old Coos Bay wagon road (Figure 2). The other corridor is essentially that of State Highway 42. Considerations included engineering feasibility, economics and probable environmental degradation. It was concluded that the monetary and environmental cost of highway construction in the vicinity of the old wagon road far outweighed the benefits. The present Highway 42 corridor was considered to be the most logical alternative.

Highway 42 has been singled out as being particularly important to the wood products industry in the Coos Bay area. On weekdays there is almost a continuous movement of log trucks and chip trucks between Coos Bay and Roseburg. During 1973, the average daily traffic for the Slater Creek-Mystic Creek section was 1,500 vehicles. Truck traffic amounts to 25 percent of the total daily traffic. The projected 1993 average daily traffic for this section is 2,800 vehicles. The computed capacity of the existing highway is 3,200 vehicles daily. The accident rate for the Slater Creek-Mystic Creek section between January 1, 1969 and September 1, 1973 was 2.3 accidents per million vehicle miles. This compares with a statewide accident rate for similar types of highways of 2.1 accidents per million vehicle miles.



Figure 3
The Mystic Creek-Slater Creek Section is heavily traveled by chip trucks and log trucks



Figure 4
Rock falls along the Slater Creek - Mystic Creek Section create hazardous driving conditions

Highway Division deficiency studies have indicated that the Slater Creek-Mystic Creek section is below current highway standards. There are 85 curves in this section, several of which have a safe speed of only 25 miles per hour. The horizontal and vertical alignments on this section of highway make it unsafe for motorists to pass for at least 80 percent of its length. The lanes are ten feet in width with gravel shoulders two feet in width, narrower than the current standard, which calls for twelve-foot lanes with eight- to ten-foot shoulders.

The justification for highway improvement may be summarized in terms of economics and safety. An improved facility would be advantageous in providing a shorter, safer route between the port of Coos Bay and Roseburg, resulting in cost savings in fuel and time. In addition, an improved roadway would probably generate greater commercial and tourist traffic volumes, which might in turn stimulate economic growth.

APPROACH TO THE IMPACT STUDY

While the Oregon State Highway Division seeks to avoid preparing environmental impact statements for short sections of highway projects, in some instances this approach is warranted. All Highway 42 projects have been planned to accommodate possible dam construction in the vicinity of Camas Valley. Accordingly, improvement projects have been concentrated in areas that would be least affected by a dam. Although dam construction does not appear to be imminent at this time, the possibility of construction nevertheless remains. The Highway Division would prefer to schedule major improvement projects on a section-by-section basis until decisions pertaining to possible dam construction have been finally resolved.

The Oregon State Highway Division has completed the Federally required Project Notification and Review Process (A-95). The general project proposal was approved by the Executive Department of the State of Oregon in June, 1972. Environmental concerns expressed by pertinent agencies are discussed in detail in subsequent sections of this statement.

ENVIRONMENTAL SETTING

Local Relief

The Slater Creek-Mystic Creek section is situated along the Middle Fork of the Coquille River in the Coast Range of southwestern Oregon. Local topography is characterized by sharp concordant ridges and narrow ravines. Ridge crest elevations in the vicinity of the project are in excess of 2000 feet above mean sea level; project elevations are between 575 feet and 1000 feet.

Climatic Conditions


Local climatic conditions are typical of low elevations and western exposures in the Coast Range. Winters are mild and wet; summers are warm and relatively dry. Average annual precipitation approximates 56 inches, 75 percent of which occurs between November and March. Although snow is uncommon at highway elevations, significant amounts may accumulate on the ridge crests for short periods of time. The average January temperature in the project area is about 43°F; precipitation is about 13 inches. July temperatures are in the mid-sixties. A seasonal high-pressure system over the Oregon Coast restricts average July precipitation to less than 1 inch.

Middle Fork of the Coquille River

The Middle Fork of the Coquille River lies in the Coast Range at an elevation of about 1100 feet. The river drains a 305-square mile area consisting principally of Douglas fir forest. Headwaters are about seven miles from the project area. Much of the river's forty-mile course is contained within narrow canyon walls. Tributaries are short and have steep gradients. In the project area, the gradient of the Middle Fork varies between 500 feet and 35 feet. Figure 5 indicates that the project area conforms to Zone IV (Boulder Zone) of Bauer's geohydraulic classification scheme. This zone is characterized by bed sediment of large particle size, rapid flow, steep-sided canyon walls, a gradient exceeding 25 feet per mile, and a small floodplain.

Streamflow patterns generally reflect seasonal rainfall, as runoff from melting snow is relatively insignificant. High flows fluctuate widely. Studies indicate that the Middle Fork may discharge 18,000 cfs or more on an average of once every three years. The channel width in the project area is about 40 feet. The seasonal flood zone varies in width but may constitute an additional 100 feet on either side of the channel.

The water quality of the Middle Fork and its tributary streams is generally high. Turbidity varies with the season. High water during winter and spring produces dramatic increases in the amount of fine-grained material (e.g., silt, clay and colloidal particles). This increase is partly attributable to runoff originating in cut-over land. The river's high dissolved oxygen content and neutral pH levels foster a variety of aquatic life. The



MIDDLE FORK COQUILLE RIVER
FEET OF FALL PER MILE
Figure 5

alkalinity or buffering capacity of the river appears to be adequate to maintain a stable pH. There is very little trace metal or nutrient contamination in this portion of the river.

The Middle Fork's principal water quality problems are associated with the high temperatures and low streamflows of summer and streambank erosion during periods of high water. During the summer the river is characterized by a series of small, sandy pools connected by a small stream of running water. In some places, streamflow is barely discernible. There is a significant increase in stream velocity with the approach of winter. Sand bars are quickly obliterated, and large boulders are transported along the streambed. Bank erosion is so prevalent within the project area that riprap must be strategically placed to protect the existing or a proposed highway.

The Middle Fork supports both resident and anadromous fish. Resident fish include black bass, cutthroat and rainbow trout. Anadromous species include striped bass, coho, chinook and steelhead. The Fish Commission of Oregon reports that a boulder cascade beginning about 1/4 mile below Bear Creek and extending 1 mile above Mystic Creek effectively blocks the passage of coho on the Middle Fork. The Commission presently plants coho adults in Twelvemile Creek.

The Corps of Engineers and the Soil Conservation Service have cooperated in dam site investigations on the Middle Fork. Their studies have indicated that a site near Camas Valley has the necessary physical characteristics for dam construction. However, their studies also indicated that

benefit-cost considerations do not favor construction at the present time. At this writing, no dam is planned.

Geology and Soils

The project area is underlain by sedimentary rocks of the Umpqua Formation (Eocene). This section of the formation is primarily composed of interbedded sandstone and siltstone which dip about 15° in a northerly direction. The thickness of these beds ranges from a few inches to several feet. Some massive sandstone outcrops are between 30 and 40 feet in thickness (Figure 6). The sandstone is well cemented and constitutes the most resistant member within this section of the formation. Siltstone attains thicknesses of 60 feet or more. When exposed in outcrop or highway cut, the siltstone tends to weather rapidly. This characteristic is considered to be a principal cause of earth and rock slides in the project area. Steep slopes, local drainage conditions and the rapid weathering of siltstone beds have created unstable conditions at several locations. Old slide areas are readily identified by hummocky topography above the Middle Fork of the Coquille River (Figure 7).

Although rock units in the project area are not suitable for commercial usage, sandstone removed during highway construction could be used for riprap or gabion walls.

Soils within the project area are typically azonal, as active erosion has prevented the formation of a well-developed profile. Local soils are predominately colluvial or alluvial in origin. In some sections, the



Figure 6
Massive sandstone abutting the highway on the
Slater Creek - Mystic Creek Section



Figure 7
Slide conditions along the middle fork of the Coquille River

thin soils can support only grass or brush. Under these conditions, water runoff is rapid and promotes landslides. Mixtures of boulders, rock fragments, sandy clays, clayey silts and silty clays occur throughout the project area. Under the classification scheme developed by the American Association of State Highway Officials (AASHO), most soils in the project area would be classified as A-4, A-6 and A-7-6; A-6 soils are probably the most prevalent.

Local topography restricts agriculture to a few gentle slopes or benches above the Coquille River. Small, noncommercial fruit orchards at one time were established in the immature bench soils, but most have been abandoned along with the farmsteads. Although the U.S. Soil Conservation Service has not mapped the soils in this portion of Douglas County, it is generally known that their agricultural potential is not significant.

Natural Vegetation and Wildlife Habitat

Forest stands of the study area are classified as belonging to the "Mixed Evergreen Zone" by Franklin and Dyrness (1971). This forest type is typical of portions of southwestern Oregon and differs from the adjoining Western Hemlock forest zone, in that broad-leaved deciduous and evergreen trees as well as conifers are important components of the forest association (Figure 8). Coniferous species preferring drier site conditions than are found in the adjoining Western Hemlock zone are also common. Although Douglas fir predominates in reforested areas, site conditions for the growth of this species range from moderate to marginal.

SLATER CREEK-MYSTIC CREEK
COMMON VEGETATION OF THE AREA AND ITS OCCURRENCE
BY HABITAT TYPE

Species	Riparian	Forest			Brush
		Mature	Even-Aged		
Douglas Fir	X	X	X		
Grand Fir	X	X	X		
Port Orford Cedar	X	X			
Oregon Myrtle	X				
Madrone	X	X			
Oregon White Oak					X
Maul Oak					X
Tanbark Oak					X
	X	X			
Chinkapin	X	X			
Red Alder	X				
Vine Maple	X	X			
Huckleberry	X	X			
Salal		X			
Snowberry	X	X	X		X
Oregon Grape	X	X	X		
Greenleaf Manzanita			X		X
Coyote Brush	X				X
Oregon Boxwood					X
Willow	X				X
Twinberry	X	X			
Blue Elderberry					X

Figure 8

The forested lands which occur throughout the project area may be considered in terms of three types of wildlife habitat. These are riparian woodlands, mature stands of mixed evergreens occurring above the riparian zone, and even-aged stands of conifers.

Riparian woodlands are found in zones of varying width (usually less than 100 yards wide) along the valley of the Coquille River and its tributaries. Many of the trees occurring in this zone are also found in the mixed evergreen stands on the slopes and uplands, but some -- such as willow, black cottonwood, and Oregon myrtle -- are seldom found outside the zone. Many of the trees which commonly occur both inside and outside the zone attain their maximum size only within the riparian zone. Riparian woodland along the Coquille River is fairly open (about 50 trees per acre in the overstory); partial seasonal defoliation allows the growth of a well-developed shrub layer of evergreen and early-leafing deciduous brush. Such an area provides food, shelter, and cover adjacent to a year-round supply of water. Since many of the dominant trees are long-lived species, this habitat has a long-term value to wildlife. Channel changes of the Coquille River could promote some degree of instability; however, since these valleys are narrow, instability would probably be minimal and temporary. Typical mature riparian vegetation does not have a chance to develop in active landslide areas.

The boundary between mature stands of mixed evergreen and riparian woodland is not well defined because many species are common to each zone.

SPECIES OF WILDLIFE REPORTED OR KNOWN TO OCCUR
IN THE SLATER CREEK-MYSTIC CREEK AREA

Mammals	Habitat			
	Brush	Riparian Woods	Mixed Evergreens	All or Any
Black Bear				X
Black-tailed Deer				X
Roosevelt Elk				X
Coyote				X
Bobcat				X
Gray Fox				X
Raccoon		X		
Mink		X		
Long-tailed Weasel				X
Striped Skunk				X
Ringtail	X	X		
Porcupine			X	
Beaver		X		
Dusky Shrew		X	X	
Vagrant Shrew				X
Shrew Mole		X	X	
Coast Mole		X	X	
Bats				
Snowshoe Hare		X	X	
Brush Rabbit				X
Mountain Beaver		X	X	
Gray Digger	X			
Chipmunk		X	X	

Figure 9

The only stand of mature mixed evergreens in the area occurs along a north-facing slope in the vicinity of the Bear Creek Recreation Site. The variety of species and age within stands of mixed evergreens has created a wildlife habitat with at least five vertical strata. This complex structure is especially beneficial to wildlife, as it allows greater numbers of faunal species to occupy the stand and still maintain a degree of freedom from interspecific competition. The distinct vertical zonation reflects the habitat preferences or behavioral characteristics of aboreal birds, mammals, and invertebrates; vertical zoning tends to isolate them from otherwise coexisting species. The uneven canopy and presence of deciduous trees foster the growth of a well-developed understory of evergreen, shade-tolerant, and early-leafing species. As in riparian woodlands, this understory is an important food producer for nonaboreal mammals and provides year-round cover and shelter. Stands of this type are extremely stable as a wildlife habitat. The normal changes which occur with time (windthrow, old age mortality, and regrowth) have little effect on the overall value of the habitat type. However, since many of the trees are valuable, those outside the boundaries of the Bear Creek Recreation Area will probably be logged in the near future.

Even-aged timber stands occur throughout the project area. These stands are primarily composed of either Douglas fir (high-density planting) or grand fir. Of the habitat types occurring in the area, these are of the least value to wildlife. Although crowded, most of these stands are young and healthy. Little food grows beneath their tight canopy. An absence of diseased trees, snags and blowdowns reduces the number of holes and crevices

available for dwelling places. The even height of these stands also reduces the number of available vertical zones.

Large zones of brush or chaparral occur in old logged areas and on steep slopes covered with thin, stony soil. Much of this brush consists of maul oak, greenleaf manzanita and deer brush ceanothus. These are important wildlife foods, especially for deer. They are particularly valuable as a winter food source. This food source and cover are more than adequate for most animals. Nearby woodlands of all types are available for escape cover and shelter. Brushland habitat appears to be fairly permanent in this area. Unsuccessful reseeding attempts or repeated fires are reported to produce such semi-permanent brush fields.

Shrub growth is so dense that, once brush is established, tree seedlings are unable to compete successfully. This is unfortunate from the standpoint of timber production but desirable from the wildlife manager's point of view.

An 8.7-acre myrtle grove near the west end of the project has generated considerable interest. Douglas County has expressed a desire to purchase the grove for a park. Although myrtle (California laurel) is relatively common in California, in Oregon it is restricted to the southwest corner of the state. Myrtle is especially well-known for its machining qualities and variety of grain. Finished myrtlewood is among the highest priced of western hardwoods.

The proposed park site occupies a 50 to 100-foot wide bench adjacent to the Middle Fork of the Coquille River. The site supports a

variety of riparian vegetation, about 40 percent of which is myrtle. This old growth stand contains myrtle 80 to 100 feet high, with an average diameter breast height (dbh) between 20 and 30 inches. The Oregon State Highway Division has investigated the site and believes that it has park qualities. The land is presently in private ownership.

In summary, the quality of the project area as a wildlife habitat is above average; the habitat types are quite stable, although the brush fields may be gradually declining in food productivity, palatability, or availability as they age. The overall quality of the area could be improved by: (1) thinning the even-aged stands to allow understory development, (2) reducing the size of brush fields (and thereby increasing the amount of edge) by patch clearing and reseeding for timber species, (3) rejuvenating patches of brush by clearing and allowing reestablishment of brush fields. Figures 8 and 9 reflect the characteristic vegetation and wildlife in the Slater Creek-Mystic Creek area.

Archeological and Historic Resources

Prior to white settlement, the Middle Fork of the Coquille River was frequented by the Coquille Indians. These Indians obtained fish from the river, and camas and myrtle nuts from the surrounding land. It is likely that their permanent settlements were on the lower reaches of the Middle Fork, as local topography and food resources were not especially conducive to continuous occupation. Early records maintain that in 1890 an aging chief identified the names of 32 Coquille Indian villages. Although their exact locations are unknown, the villages were probably on

all of the principal tributaries of the Coquille River. The Oregon State Museum of Natural History does not have any information related to archeological sites in the project area. However, only an archeological reconnaissance can ascertain whether or not sites exist.

From time to time, early survey parties have worked in the area and, on at least one occasion, left an historic memento (Figures 10 and 11). A large boulder on a proposed highway alignment (Alternative 1) bears the following inscription:

1889 Road Surveyors
Camped
Feb. 28 to Mar. 7

If the Oregon State Highway Division acquires the property on which the boulder is located, the historic relic will be relocated and preserved. The Oregon State Historical Preservation Office has no record of other historic resources in the project area.

Cultural Factors

Several small farmsteads are located a few hundred feet off Highway 42. Gravel or unimproved driveways provide access onto the highway. At this writing, only three of the farmsteads are occupied. One farmstead is leased; the other two are occupied by their owners. The sizes of the farmsteads preclude a commercial operation, although their gardens may be essential to family welfare. This may be especially true where the head of the household is either retired or disabled. The occupants of the farmsteads do much of their shopping in Camas Valley; some shop principally in Roseburg or Winston.



Figure 10
Historic Surveyors rock and unoccupied house



Figure 11
The inscription on the Surveyors rock reads: 1889 Road Surveyors Camped Feb. 28 to Mar. 7

Those that attend church do so in Camas Valley. Two school-aged children reportedly reside on one of the farmsteads. No minority groups reside in the project area. No occupied houses would be removed by highway construction.

Utilities

Two utility companies have interests in the vicinity of the Slater Creek-Mystic Creek section of Highway 42: the Coos-Curry Electric Cooperative and Pacific Northwest Bell. Only the Coos-Curry Electric Cooperative has physical facilities in the project area, however, Pacific Northwest Bell holds unoccupied, recorded easements.

The Coos-Curry Electric Cooperative has a 14.4 kv distribution power line that begins approximately 400 to 500 feet east of the western end of the project. The power line parallels the existing highway for about a mile. In addition, the Cooperative maintains an underground 25 kv power cable within State Highway Division right-of-way.

Title reports indicate that several easements for poles and wires are held by the old Pacific Telephone and Telegraph Company (now Pacific Northwest Bell). These easements were originally acquired for a toll line which has since been removed. The easements are not being utilized at the present time.

DISCUSSION OF ALTERNATIVES

Three construction alternatives and a "do-nothing" alternative have been considered by the Oregon State Highway Division (Figure 12). All of the construction alternatives would require the acquisition of new right-of-way, some of which is located within the Bear Creek Recreation Site.




FIGURE 12






Figure 13

PROJECT A




Figure 13

ECT AREA

Do-Nothing Alternative

The Do-Nothing Alternative implies that the present alignment of Highway 42 would remain unchanged. While this alternative would preclude any additional impacts on the physical environment, the impact on socio-economic environments may be significant.

Economic growth studies have indicated that regional growth is predicated on many factors, one of which is the improvement of Highway 42. The major basic industry in the Coos Bay area, timber, is undergoing a gradual decline, and employment in this industry has been declining as well. Offsetting this decline in timber output is growth in other industries, particularly in the tourist and recreation industries. Growth in these and other non-timber industries would be enhanced by greater accessibility, particularly from Interstate 5. This could be achieved by improving the alignment of Highway 42, thus reducing travel time and the inconvenience of the existing facility. The Do-Nothing Alternative would preclude or postpone the overall improvement of Highway 42 and the economic impacts associated with that improvement.

Apart from economic growth, the impacts of the Do-Nothing Alternative on safety must be considered. The Do-Nothing Alternative does not mean that traffic volumes would remain constant. Traffic volume projections indicate probable increases in the coming years, which, along with the condition of the existing highway, would increase the safety hazard and inconvenience of this highway section.

Construction Alternatives

Local topography restricts the number of construction options. This is particularly true of the highway section north of the Middle Fork,

where the existing highway abuts massive rock outcrops (Figure 4). Three alignment alternatives within the canyon of the Middle Fork have been considered. Two of the alignments (Alternatives 1 and 2) would incorporate large sections of the existing right-of-way. An additional alignment (Alternative 3) would utilize very little of the existing right-of-way. All three alignments would require extensive cuts and fills, riverbank protection and river crossings.

Alternative 1 - Alternative 1 would begin at the eastern terminus of the completed Remote-Slater Creek project. Project plans include twelve-foot travel lanes and eight-foot shoulders (where possible). Figure 12 indicates that the alignment would eliminate much of the present highway curvature. Much of Alternative 1 would be adjacent to the present alignment of Highway 42. The principal departure from the present alignment would occur in the vicinity of the Bear Creek Recreation Site, where rock bluffs and slide conditions warrant a river crossing. The alignment of Alternative 1 would essentially parallel the Coquille River through the recreation area. The alignment through the recreation site would be adjusted to provide maximum screening between the proposed highway and the day-use area and also to allow for park expansion. Approximately 5300 linear feet of new right-of-way would be required south of the Coquille River. After recrossing the river, the alignment would generally conform to that of Highway 42.

The construction of Alternative 1 would require a substantial amount of riverbank and slope protection in the form of riprap, bin walls and gabion walls (Figure 13).

Riprap has been proposed for combined slope and riverbank protection at several locations. Bin walls are proposed for five locations and a gabion

wall for one location. Their primary purpose is roadway support. Most of the riprap would be comprised of rock materials now sliding into the river.

The mountainous terrain of the project area provides little opportunity for slope-flattening. As a consequence, guardrail would be used extensively throughout the project. Approximately 2,400 feet of climbing lane is proposed for a section about midway in the project.

It is estimated that 550,000 cubic yards of soil and rock would remain after the construction of embankments. Four disposal sites have been considered to receive this excess material (Figure 12). The amount of waste material for each site is:

- Waste Area A -- 3.5 acres, 115,000 cubic yards
- Waste Area B -- 9.5 acres, 240,000 cubic yards
- Waste Area C -- 4.6 acres, 180,000 cubic yards
- Waste Area D -- 2.1 acres, 26,000 cubic yards.

These areas have all been logged previously and not replanted. There is some reproduction within Waste Area A, mostly brush. It is proposed to seed and mulch these areas and plant Douglas fir after waste material has been deposited. Waste Areas C and D abut a proposed river channel change. The grove of Oregon myrtle at the west end of the project would not be significantly altered through the implementation of Alternative 1.

The two proposed river crossings would be spanned by a 180-foot reinforced concrete deck girder bridge on the west and a 310-foot reinforced concrete deck girder bridge on the east (Figure 12).

Maintaining a relatively straight alignment on the eastern end of the project presents some design difficulties. The proximity of the river to the existing highway does not allow for much flexibility in design. In lieu of 20° reversing curves, the Oregon State Highway Division proposes a 600-linear foot channel change and accompanying bank protection (Figures 12 and 13). The channel change would allow for a riverward extension of the proposed highway.

Since the proposed alignment would require extensive excavation, no additional source of borrow materials would be necessary. Surfacing material could be obtained from several sources, none of which has been designated at this writing. Further studies are required, the results of which will be examined in the Final Environmental Impact Statement. In addition, the contractor will be required to submit a proposed plan for operation in and reclamation of the source. Figures 14 and 15 provide some indication of possible highway designs associated with Alternative 1. The total cost of construction is estimated to be about \$2,400,000.00 (1971).

Alternative 2 - As Figure 12 indicates, the alignment of Alternative 2 would not be greatly different from that of Alternative 1. The principal difference is in the riverward projection of Alternative 2 in the western and middle sections of the project. This seemingly slight difference has significant environmental implications, however. In its riverward orientation, Alternative 2 would require greater fill sections. The amount of cut necessary to construct the project would probably be a little less than that required for the construction of Alternative 1. Right-of-way acquisition would be essentially the same.

TYPICAL CROSS SECTIONS






Figure 14









Figure 14



TYPICAL CROSS SECTIONS



Figure 15



TYPICAL CROSS SECTIONS





Figure 15



Alternative 3 - Alternative 3 (Figure 12) would utilize very little of the existing highway right-of-way. The alignment would be almost completely south of the Coquille River -- where no road presently parallels the river. The construction of Alternative 3 would entail extensive cut and fill sections and four river crossings. The alternative would also require substantial slope stabilization measures.

PROBABLE IMPACT OF ALTERNATIVES ON ENVIRONMENT

The most significant construction-related impacts are those concerned with highway safety, fish and wildlife habitat, stream erosion, waste disposal and recreation amenities. Noise abatement may be an important factor in the vicinity of the Bear Creek Recreation Site. Impacts associated with air pollution, utilities, and general cultural setting are considered to be minor for this particular project. The Oregon State Museum of Natural History has no record of archeological resources in the project area. However, an archeological reconnaissance will be initiated at the appropriate time.

Highway Safety

The need to improve highway safety has been substantiated in Oregon State Highway Division deficiency studies and traffic accident statistics. Each of the three construction alternatives would improve the highway curves, reducing the degrees of curvature and the number of curves from 85 to approximately 20. There are, however, other hazards. Landslide potential in the Slater Creek-Mystic Creek section must be considered as a serious highway hazard (Figure 4).

Oregon State Highway Division geologists have identified twelve areas that have at one time been the sites of active landslides. Some are still active. Any action that would disturb slope stability must include mitigation. A general slope stability plan has been proposed for Alternative 1, but not for Alternatives 2 and 3. Tentative plans for Alternative 1 would include riprap, bin walls and a gabion wall. Slope stability requirements would be similar for Alternatives 1 and 2.

Because so much of Alternative 3 is within new right-of-way, geological hazards are not as well known. However, slides and slide-prone areas have been mapped along most of Alternative 1. Several slopes denuded by logging operations present prime conditions for soil movement. In addition, the wetting and drying of exposed bedrock surfaces may promote the physical breakdown of the rock slopes. The dip of the rock units (15°N) toward the river also contributes to slide activity. Of the three construction alternatives, Alternative 3 would probably present the greatest difficulty in maintaining slope stability and highway safety.

While access into the Bear Creek Recreation Site from Highway 42 is not considered to be a safety hazard, it does merit consideration. Access details will be developed with the cooperation of the Bureau of Land Management if one of the construction alternatives is implemented.

People crossing the highway also constitute a safety hazard. It has been proposed to fence sections of the highway in the Bear Creek Recreation Site to discourage pedestrian traffic from crossing the road. Since

Alternative 2 has the greatest encroachment on the park's day-use area, it may be most susceptible to problems related to pedestrian traffic.

Wildlife Habitat

Any new alignment would eliminate a significant amount of wildlife habitat, particularly if large embankments are constructed. Since Alternatives 1 and 2 would utilize much of the existing right-of-way, they would eliminate less wildlife habitat than would Alternative 3. The wildlife habitat that would be affected by the construction alternatives is essentially the same in composition and productivity.

The primary impacts associated with Alternative 1 and, essentially, Alternative 2 would be:

1. Approximately 100 acres of land would be cleared and grubbed; this process would strip the vegetation and organic soil on areas presently occupied as follows:

a. Hard-surfaced roadway and graveled surfaces presently exist on approximately four acres. Its present value to wildlife is minimal.

b. Riparian woodlands occupy about 33 acres and include approximately 1400 trees.

c. Mature "mixed evergreen" forest occupies approximately 29 acres and includes an estimated 2000 trees.

d. An even-aged stand of Douglas fir occupies approximately seven acres and includes approximately 6800 trees.

e. Approximately 42 acres are occupied by brush or chaparral.

2. Individual animals (birds, mammals, invertebrates) which presently occupy these lands would either be killed in the construction process or forced to seek suitable habitat outside the right-of-way. Because there are definite limits to the carrying capacity of adjacent habitat and because population levels in these adjacent areas are already established, the influx of immigrants from the right-of-way would eventually result in animal mortality commensurate with the number of animals displaced.

3. The area to be cleared would have little value to wildlife until some vegetative cover is reestablished, or until mulch or seed is applied, a period of time which could vary from days to months.

4. The land to be irretrievably committed to road surface (approximately 39 acres) would have only limited use by wildlife (acquiring grit; feeding, by scavengers and predators; or sunning; as in the case of cold-blooded wildlife).

Secondary impacts would be as follows:

1. Landscaping of the remaining 72 acres of right-of-way would serve to establish a new habitat type within the present area. Initially,

this habitat would consist of grasses; the intensity of subsequent maintenance would determine how rapidly brush becomes reestablished.

Infrequent mowing would allow brush to invade the right-of-way, probably within 5 to 10 years. Although this would increase the value of the land for wildlife, it would produce some negative results: wildlife sight distance in the right-of-way would be reduced, a factor which leads to increased highway mortality among wildlife. In addition, the habitat within the right-of-way would become attractive to wildlife; this would also tend to increase highway wildlife mortality.

2. Highway mortality of wildlife: deer have been killed or injured by vehicles along this general stretch of highway. Because the State Wildlife Commission has no program which includes reporting wildlife accidents, precise numbers are not known. Because the highway proceeds through a narrow defile, near a river, and through excellent wild habitat, wildlife mortality involving many species is bound to be high in this area.

Relocation and improvement of the existing road would produce effects which have a tendency to both increase and decrease highway-related wildlife mortality.

(1) Factors tending to decrease highway/wildlife mortality:

a. Increased driving sight distance and less desirable habitat along the right-of-way will tend to reduce highway mortality.

b. Larger cuts and fills serve to isolate the road from surrounding terrain; this also serves to concentrate wildlife crossings into fewer areas, since there are fewer terrain/road situations which favor wildlife crossings.

(2) Factors tending to increase highway/wildlife mortality:

a. Higher vehicle speeds tend to nullify the effect of increased sight distance (time, ability to maneuver, ability to stop).

b. Fast-moving vehicles generally trap birds in flight more frequently than do vehicles traveling at slower speeds.

c. Seed, mulch, fertilizers, or soil additives are often wildlife attractants. Wildlife may be drawn to the right-of-way after landscaping or soil treatment and thus be placed in jeopardy.

d. Since the new road would be wider (with or without the addition of a climbing lane), the time required for an animal to cross the road would be longer; however, drivers would be able to avoid animals with a greater degree of safety.

The four areas designated as waste disposal sites (Figure 12) must also be considered temporarily lost for wildlife habitat. Project proposals specify reseeding and planting.

The loss of wildlife habitat through the implementation of Alternative 3 can be surmised from the foregoing discussion and reference to Figure 12. Considering that Alternative 3 would require extensive excavation and embankment, the loss of habitat would be considerable.

Aquatic Habitat

The impact of highway construction on aquatic life should be considered in terms of immediate impact and long-range impact. The principal actions affecting aquatic life include the placement of riprap, alteration of the river channel, removal of streamside vegetation, and construction activities along tributaries or above the Coquille River.

1. Placement of Riprap - All construction alternatives would require the use of riprap to stem slope and streambank erosion. The use of riprap has both advantages and disadvantages. In stabilizing banks or slopes, riprap curtails the movement of fine-grained material (silt) into the stream, which may be detrimental to aquatic life. The use of riprap also tends to alter the natural meander pattern of the river. In addition, the placement of riprap eliminates small streamside vegetation at the point of contact. The elimination of vegetation may in turn promote higher stream temperatures. During the low-flow stages of summer, a rise in stream temperature may be lethal to certain aquatic life.

2. Stream Channelization - There are several significant impacts associated with stream channelization (Alternative 1). Channelization may

produce changes in streamflow characteristics, which in turn could adversely affect aquatic life. However, hydraulic studies related to the proposed channel change indicate that no significant changes in stream depth and velocity are anticipated. Although a zone of downstream turbidity, siltation, and depressed oxygen levels would occur, the situation would likely be temporary. Erosion of channelized slopes can be expected during the rainy season following construction. Siltation may be alleviated by placing obstructions in the stream channel to produce pool and riffle areas.

3. River Crossings - The construction of in-channel bridge piers can be expected to produce a temporary zone of turbidity and depleted oxygen levels. In addition to disturbing the streambed, bridge construction would result in the elimination of some streamside vegetation and siltation from newly constructed bridge approaches. It is important to prevent gasoline and oil drainage from bridges entering the Coquille River. Construction alternatives having the fewest stream crossings would be the most desirable.

4. Landslide Activity - The movement of loose soil and rock into the Coquille River would have a decidedly adverse effect on aquatic life. This would be particularly true when slide activity is continuous. Construction alternatives that would jeopardize slope stability must be taken into full account. Alternatives that require extensive new right-of-way along the river can be expected to produce problems in slope stability.

5. Erosion from Cut and Fill Slopes - Fine-grained materials eroded from cut and fill slopes would be deposited in the Coquille River.

Although planting and seeding of slopes has been proposed, introduced vegetation would not be immediately effective in stemming erosion. The area of fill slopes facing the river would be minimized by the placement of riprap, bin walls and a gabion wall.

6. Waste Areas - Topography and hauling costs severely limit the possible location of waste areas. The four waste areas which have been tentatively designated (Alternative 1) may be detrimental to aquatic life. It is probable that a significant quantity of fine-grained materials would be carried into the Coquille River from hillside locations during the rainy season. Without proper drainage provisions, one hillside area may become saturated and develop slide potential. Two waste areas would occupy what is presently a marsh habitat. These sites are within the twenty-five-year floodplain and therefore would be subject to periodic erosion into the river. Marshes are the breeding grounds for some important species of fish food organisms, are a nutrient source for the river, and are an important part of the highly interrelated aquatic-riparian community. Although construction proposals include seeding the waste piles with grasses, vegetation must be well established to stem erosion.

Further study is required before final designation of waste areas; the conclusions of this study will be presented in the Final Environmental Impact Statement along with plans for mitigation. In addition, before the contractor begins work, he is required by contract to submit and receive Oregon State Highway Division approval of a proposed operation and reclamation plan. The purpose of the plan is to insure that development and reclamation of waste areas and materials sources cause little environmental harm. The contractor must specify plans for the type of equipment to be

used; temporary erosion control and abatement of pollution; construction, maintenance, and disposition of haul roads; contour of the area after work has been completed; planting, seeding and mulching of disturbed areas; and visual screening of landscape scars.

Recreational Amenities

Much of the Coquille River drainage is utilized by recreationists. Recreational activities include hunting, fishing, swimming and nature studies. All of the construction alternatives would diminish recreational quality to some degree. Since attitudes regarding recreational quality are so variable, however, assessment of the losses is difficult.

Six recreation-related impacts can be associated with the alternatives under consideration:

1. The impingement of highway alignment on a proposed park site.
2. The removal of mature Douglas fir in the Bear Creek Recreation Site.
3. The displacement of park utilities in the Bear Creek Recreation Site.
4. The impairment of scenic amenities by highway cuts, fills and waste areas.
5. Loss of fisheries through stream siltation.

As now conceived, Alternative 1 would impinge on the 8.7-acre myrtle grove at the west end of the proposed project (Figure 13). Alternative 1 was originally projected south of its present alignment. Since the initial alignment would eliminate a number of large myrtle trees, the

projected alignment was shifted away from the river. This shift would move Alternative 1 north of the proposed park; Alternative 2 would slightly impinge on the proposed park; and Alternative 3, being on the opposite side of the river, would miss the proposed park altogether. Whether or not the site will actually become a park is undecided.

The removal of mature Douglas fir within the Bear Creek Recreation Site must be considered to be detrimental to scenic amenities. To many recreationists, these large trees impart a sense of solitude and enhance the park setting. Any of the three construction alternatives would require the removal of over 700 trees between 60 and 160 years of age.

In traversing the Bear Creek Recreation Site, Alternatives 1 and 2 would eliminate a drinking water facility. The Bureau of Land Management considers this facility to be substandard, however, and will replace it with another to be located on the north side of the river. None of the construction alternatives would affect the new drinking water facility.

It has been determined that traffic noise generated by Alternatives 1, 2 and 3 would not constitute a significant impact on recreational amenities, providing traffic is not increased beyond the projected volumes. In the vicinity of the Bear Creek Recreation Site, alignment elevations would be 50 to 100 feet above the day-use area. This increased elevation would place the park in a noise shadow zone, lessening noise impact. Log trucks and chip trucks constitute the greatest source of noise in the Slater Creek-Mystic Creek area. An alignment that would lessen the grade and straighten the curves of the existing highway would reduce present noise levels.

Two locations were tested for existing sound levels in the Bear Creek Recreation Site. The first location is in the north bank picnic area, approximately 60 feet from the edge of the nearest traffic lane. At this location, the road is closer now than it would be after realignment. The second location is in the south bank picnic area, approximately 110 feet from the nearest traffic lane, and about halfway between the existing alignment and that of Alternative 1. Measurements taken October 15, 1973, indicate that existing noise levels are within FHWA criteria (70 dBA, L₁₀) for this type of facility.

Noise levels associated with Alternatives 1, 2 and 3 would be within the FHWA standards. Using a nomograph and correcting for elevation, noise levels in most areas of the park were estimated to be between 45 and 50 dBA, L₁₀, after construction.

It would also be desirable to leave any existing plantings. Additional evergreens would increase the psychological feeling of isolation and quiet.

The loss of sports fish through river siltation, alteration of the streambed, rising stream temperatures and stream pollution is a distinct possibility. Because the nature and degree of adverse impacts cannot be ascertained, predicting fish loss is difficult at best. The number of stream crossings and the possibility of greater slide activity associated with Alternative 3 tend to make this alignment the least desirable of the three. The impacts generated by Alternatives 1 and 2 would be similar to each other. Siltation from the proposed waste disposal sites and channel change would probably be the most significant impacts.

Highway cuts, fills and waste areas could constitute a form of visual pollution if not properly treated. Microclimatic and soil conditions may combine

to make revegetation difficult on south-facing slopes. In some instances, fill slopes may smother the root systems of trees within the right-of-way.

The rehabilitation of waste disposal areas is considered to be especially important in maintaining the scenic amenities of the Slater Creek-Mystic Creek section. Two probable (or conceivable) impacts associated with the riverside disposal areas are:

- 1) Deposits of insufficiently compacted material may be susceptible to rapid erosion during flooding.
- 2) Nonconformity in placement of material may not be compatible with the natural terrain.

The hillside site, while not obvious to eastbound traffic, lies in direct line of sight of westbound travelers. The focal view of the site is approximately 30 seconds at 50 miles per hour design speed. It was hoped that the existing trees along the present alignment would screen the site. However, these would prove to be ineffective, as the site lies above tree height on a barren slope (Figure 15, Section G). Such a visual scar, even though planted with small Douglas fir seedlings, would take five or more years to recover.

To conclude, all construction alternatives require cuts and fills that could impair scenic amenities. Alternate 3 would require extensive construction in an area presently recuperating from logging activities. All construction alternatives would require cuts and fills abutting the Bear Creek Recreation Site. This impact statement assumes that the waste disposal areas associated with Alternative 1 would also be designated for Alternatives 2 and 3.

Air quality studies do not indicate significant impacts associated with any of the construction alternatives.

Stream Erosion

The influence of the three construction alternatives on stream erosion has raised questions related to:

1. the effects of rechannelization,
2. the placement of riprap,
3. effects of bridge piers, and
4. possible damage to recreational swimming areas.

The effects of stream channelization is applicable only to Alternatives 1 and 2.

Effects of Rechannelization

Only one channel change is proposed (Figure 12). Hydrologic data indicate that the following peak flows could be expected at the channel change:

<u>Frequency</u>	<u>Peak Flow</u>
2-yr.	2300 cfs.
5-yr.	3650 cfs.
10-yr.	4650 cfs.
25-yr.	6000 cfs.
50-yr.	7000 cfs.
100-yr.	8100 cfs.

The flood gradient in this reach as determined for the 1964 flood is about 0.37%.

Estimates of flow depths and velocities for existing conditions and the channel change are tabulated below:

Design Frequency	Discharge cfs.	Existing Channel		40-foot Channel Change with 1-1/2:1 Slopes	
		Depth	Velocity	Depth	Velocity
2-yr.	2300	9.5	4.6	8.5	4.5
5-yr.	3650	12.5	5.0	12.0	5.0
10-yr.	4650	14.5	5.3	14.0	5.4
25-yr.	6000	16.5	5.8	16.5	5.8
50-yr.	7000	19.0	5.7	19.5	5.8
100-yr.	8100	20.5	6.0	21.0	6.2

Bank erosion could be a problem in two areas along this reach. One area would be the unprotected bank along the channel change across from the highway. The degree of erosion would depend upon the type of soil and the speed with which the bank becomes revegetated. Another area is located at the downstream end of the channel change along the highway embankment. Abrupt termination of the riprap leaves the streambed unprotected against impingement of a redirected current.

Bank Protection Along The River

As previously indicated, riprap has been proposed for several locations along this project. There is some question as to whether or not the suggested protection will be used. The size of riprap has not been determined.

Channel flow in the Slater Creek-Hystic Creek section is characterized by tumbling flow over large boulders (30-70 cubic yards in size) and an average stream gradient of 5 percent. Average streamflow velocities of 16 fps. can be expected during heavy runoffs, together with significant energy losses in the boundary layer, resulting in bed movement and erosion.

Effects of Bridge Piers

The effects that bridge piers would have on the channel environment cannot be precisely determined at this time. Construction of piers in the river would influence current direction and turbulence to some extent.

Effects on Recreational Swimming Areas

The construction alternatives under consideration would have no appreciable effect on the quality of the recreational swimming areas.

Housing and Utilities

None of the construction alternatives would physically remove any of the occupied residences within the project area. The proposed alignments of Alternatives 1 and 2 would require the removal of an unoccupied farm building, however. The centerline of Alternatives 1 and 2 would come within 170 feet of an occupied farmhouse. In this instance, the house is situated on a hillside approximately 40 feet above the elevation of the proposed

The flood gradient in this reach as determined for the 1964 flood is about 0.37%.

Estimates of flow depths and velocities for existing conditions and the channel change are tabulated below:

Design Frequency	Discharge cfs.	Existing Channel		40-foot Channel Change with 1-1/2:1 Slopes	
		Depth	Velocity	Depth	Velocity
2-yr.	2300	9.5	4.6	8.5	4.5
5-yr.	3650	12.5	5.0	12.0	5.0
10-yr.	4650	14.5	5.3	14.0	5.4
25-yr.	6000	16.5	5.8	16.5	5.8
50-yr.	7000	19.0	5.7	19.5	5.8
100-yr.	8100	20.5	6.0	21.0	6.2

Bank erosion could be a problem in two areas along this reach. One area would be the unprotected bank along the channel change across from the highway. The degree of erosion would depend upon the type of soil and the speed with which the bank becomes revegetated. Another area is located at the downstream end of the channel change along the highway embankment. Abrupt termination of the riprap leaves the streambed unprotected against impingement of a redirected current.

Bank Protection Along The River

As previously indicated, riprap has been proposed for several locations along this project. There is some question as to whether or not the suggested protection will be used. The size of riprap has not been determined.

Channel flow in the Slater Creek-Hystic Creek section is characterized by tumbling flow over large boulders (30-70 cubic yards in size) and an average stream gradient of 5 percent. Average streamflow velocities of 16 fps. can be expected during heavy runoffs, together with significant energy losses in the boundary layer, resulting in bed movement and erosion.

Effects of Bridge Piers

The effects that bridge piers would have on the channel environment cannot be precisely determined at this time. Construction of piers in the river would influence current direction and turbulence to some extent.

Effects on Recreational Swimming Areas

The construction alternatives under consideration would have no appreciable effect on the quality of the recreational swimming areas.

Housing and Utilities

None of the construction alternatives would physically remove any of the occupied residences within the project area. The proposed alignments of Alternatives 1 and 2 would require the removal of an unoccupied farm building, however. The centerline of Alternatives 1 and 2 would come within 170 feet of an occupied farmhouse. In this instance, the house is situated on a hillside approximately 40 feet above the elevation of the proposed

grade. Distances from the proposed centerline to other occupied houses are over 200 feet. The principal impacts of Alternatives 1 and 2 on residences would be related to the noise and inconvenience of construction activities. The construction of Alternative 3 would include the abandonment of most of the existing highway. In such a case, access from the occupied farms to the new highway would have to be provided. Alternative 3 would not require the removal of any buildings.

The construction of Alternatives 1 and 2 would require the relocation of eight power poles belonging to the Coos-Curry Electric Company. The company is somewhat familiar with Alternative 1 and does not foresee any difficulties in relocating the 14.4 kv distribution power line.

Alternative 3 would have no significant impact on existing utilities.

Influence on Existing Land Use

Aside from the physical alteration of the landscape, the probable influence of the three construction alternatives on present land use is not considered to be significant. By far the greatest percentage of the surrounding land has been logged for commercial timber. There is very little commercial timber remaining outside of the Bear Creek Recreation Site and the myrtle grove at the west end of the project. Since the productivity of the land is marginal for any commercial enterprise other than timber production, significant land-use changes stimulated by realignment are not foreseen.

Table 1 summarizes the approximate amount of right-of-way acquisition required for each construction alternative. The low total for

Alternative 1 reflects the greater utilization of existing highway right-of-way. The conversion of recreation land to highway right-of-way would probably constitute the most significant shift in land-use priority. This is a value judgment, however. A discussion of probable impacts on the Bear Creek Recreation Site is formalized in the 4(f) statement, which is treated as an integral part of this document.

The implementation of any construction alternative would eliminate portions of the existing highway. Right-of-way not utilized in the construction of a new alignment or access from residences to a new alignment would either be transferred to County administration or revert to abutting ownership. The implementation of Alternative 3 would result in the greatest amount of right-of-way revision.

The predicted impact of the three construction alternatives on residential properties is not considered to be great enough to generate significant changes in land use.

TABLE 1

	Alt. #1	Alt. #2	Alt. #3
**Private Timberland	50	*	55
**Private Farmland	62	*	55
Federal Land (BLM)	20	*	45
Total Linear Feet	24,800	*	25,400
Total Acreage	132	*	155

*Acreage approximately the same as Alternative 1.

**Land largely cut-over.

IRREVERSIBLE AND IRRETRIEVABLE COMMITMENTS OF RESOURCES

The irretrievable commitments of resources resulting from highway construction can be identified in terms of aesthetics, commercial timber, and land that might otherwise be used for different purposes. While there are irreversible and irretrievable commitments associated with each of the construction alternatives, the degree of commitment varies considerably.

Aesthetics

The removal of mature trees within an area that is largely logged-off land must be considered as an irretrievable commitment of aesthetic resources. The fact that the majority of the trees are located in a recreation site tends to emphasize the commitment. Although some indication of aesthetic degradation can be obtained from a count of trees lost, this is only a superficial measurement. The total loss of aesthetic quality would be difficult to measure.

Any interruption of the natural setting of the Coquille River Canyon is a form of visual pollution. Although the large cut-over areas south of the river do not comprise natural landscapes, in time they will revegetate. The construction of a highway as proposed in Alternative 3 would transect these cut-over lands and effectively contain the Coquille River within two man-made lines -- the old highway and the new alignment. Although Alternatives 1 and 2 would also constitute an irretrievable commitment of aesthetic resources, the degree is somewhat less. The alternative that would utilize the greatest portion of the existing alignment would be most favorable in terms of commitment of scenic resources.

Commercial Timber

All three construction alternatives would require the removal of commercial-sized timber, principally in the Bear Creek Park Recreation Site. These trees are predominantly Douglas fir ranging in age between 60 and 160 years of age. The approximate acreage of timber that would be removed is similar for all three alternatives.

Land Committed to Highway Construction

Under ordinary circumstances, land utilized in highway construction is considered to be irretrievable. The approximate amount of right-of-way acquisition required for each construction alternative is summarized in Table 1.

RELATIONSHIP BETWEEN SHORT-TERM USE AND LONG-TERM PRODUCTIVITY

The immediate effect of highway realignment has been described primarily in terms of physical impacts. Another anticipated impact is a reduction of traffic accidents in the Slater Creek-Mystic Creek section. Although the proposed project is a part of an Economic Growth Center program, economic benefits are not expected to be fully realized until all of the related highway projects have been completed. The Slater Creek-Mystic Creek project is not expected to generate any significant socio-economic changes in the construction area on either a short-term or long-term basis.

SUMMARY OF IMPACTS AND MITIGATIVE ACTIONS

Although many specific impacts can be associated with each construction alternative, mitigative actions have been developed principally for Alternative 1. If Alternative 2 or 3 is selected for construction, mitigative actions would be developed, along with comprehensive design plans.

Erosion and Siltation

The exposed areas of cuts, fills, channel changes and waste sites would be most susceptible to erosion prior to revegetation. Mitigative actions include planting grass and shrubs where feasible. Bin walls have been proposed for five locations and a gabion wall for one location to stem landslides and stream erosion. The walls would also minimize the movement of silt into the Middle Fork of the Coquille River. Riprap has been proposed for bridge ends, the channel change and areas of particularly active riverbank erosion.

Highway Division geologists have identified active and potential landslides on both sides of the Coquille River. Precautionary or mitigative actions would include constructing adequate slope drainage, placing riprap at the toe of unstable slopes, grooming slopes to a stable angle of repose, and planting grass or other vegetation where feasible.

Much of the stream channel in the project area is characterized by tumbling flow over large boulders. Considering the turbulence of the stream and the probability that sandstone would be employed as riprap, it

has been suggested that three-cubic-yard minimum-sized rock be mined in a rectangular shape and placed at strategic riverbank locations. This riprap would be placed individually by a crane to ensure that floodwaters would encounter a smooth and continuous surface. The proposed slope protection would have a minimum thickness of 6 feet normal to the slope. The height of the slope protection would be about 30 feet.

Boulder protrusions into the main channel which diverts the current toward the embankment should be removed. This would increase the available waterway area and redirect the current away from the embankment in slide areas.

The construction of a channel change requires special consideration. The existing channel is rougher than the proposed channel change because of streamside vegetation and channel characteristics; however, an assumption is made that the channel change could be constructed with a similar roughness by placing large rocks in the channel. This would enhance fish habitat. Even if this were not done, there still would not be an appreciable variation from flow conditions in the existing channel, since the streamflow regime is subcritical and therefore subject to backwater effects from the downstream channel.

In the two channel areas where bank erosion is likely (see page 33), riprap could be used as a temporary measure to prevent erosion. In Area 2, at the downstream end of the channel change along the highway embankment, abrupt termination of the riprap leaves the streambed unprotected against impingement of a redirected current. Riprap protection may need to

be carried downstream an additional 100 to 200 feet; however, this would require removal of existing vegetation. On-site inspection might show that this additional riprap is not necessary if erosion-resistant material is encountered.

It was noted (page 34) that construction of piers in the river would influence current direction and turbulence; however, consideration would be given to aligning the piers with the current and providing the longest main span practical to avoid having piers in the river.

Wildlife Habitat

The removal of a significant amount of land from wildlife use is acknowledged. However, no mitigative actions have been proposed.

Noise

Since the proposed project is located in a largely unpopulated area, principal concerns are focused on the Bear Creek Recreation Site. The embankments associated with each of the construction alternatives would tend to minimize traffic noise in the recreation area by creating a "noise shadow." Noise could also be alleviated by maintaining a thick strip of vegetation (woodland) between the proposed highway and the recreation area. Noise impacts on local residences are considered to be minimal under the conditions that would be presented by Alternatives 1, 2 or 3. Predicted noise levels after highway construction would be within established FHWA guidelines.

Archeological Resources

The Oregon State Highway Division has contacted the State Museum of Natural History regarding the proposed project. An archeological reconnaissance would be initiated prior to highway construction.

Aquatic Habitat

Probable damage to aquatic habitat includes stream siltation, disturbing the streambed through bridge building and rechannelization, and the removal of streamside vegetation. Plans for minimizing siltation have been addressed. The stream channel would be disturbed as little as possible; effects are considered to be short-term. Very little streamside vegetation would be removed through construction activities.

Visual (Scenic) Amenities

Scenic amenities would be maintained by grooming slopes and planting grass or shrubs on exposed faces. Such landscaping has been planned for all cuts, fills, bridge approaches and waste disposal sites. In some areas, trees would be preserved to function as a screen. Cut and fill slopes would be planted with grass or shrubs.

Historic Amenities

The Oregon State Highway Division proposes an historic wayside or turnout to display the surveyor's rock inscription (Figures 10 and 11).

Air Quality

None of the construction alternatives would exceed ambient air quality standards along any portion of the highway, even during worst-case meteorological conditions. Background pollutant levels in the coastal

be carried downstream an additional 100 to 200 feet; however, this would require removal of existing vegetation. On-site inspection might show that this additional riprap is not necessary if erosion-resistant material is encountered.

It was noted (page 34) that construction of piers in the river would influence current direction and turbulence; however, consideration would be given to aligning the piers with the current and providing the longest main span practical to avoid having piers in the river.

Wildlife Habitat

The removal of a significant amount of land from wildlife use is acknowledged. However, no mitigative actions have been proposed.

Noise

Since the proposed project is located in a largely unpopulated area, principal concerns are focused on the Bear Creek Recreation Site. The embankments associated with each of the construction alternatives would tend to minimize traffic noise in the recreation area by creating a "noise shadow." Noise could also be alleviated by maintaining a thick strip of vegetation (woodland) between the proposed highway and the recreation area. Noise impacts on local residences are considered to be minimal under the conditions that would be presented by Alternatives 1, 2 or 3. Predicted noise levels after highway construction would be within established FHWA guidelines.

Archeological Resources

The Oregon State Highway Division has contacted the State Museum of Natural History regarding the proposed project. An archeological reconnaissance would be initiated prior to highway construction.

Aquatic Habitat

Probable damage to aquatic habitat includes stream siltation, disturbing the streambed through bridge building and rechannelization, and the removal of streamside vegetation. Plans for minimizing siltation have been addressed. The stream channel would be disturbed as little as possible; effects are considered to be short-term. Very little streamside vegetation would be removed through construction activities.

Visual (Scenic) Amenities

Scenic amenities would be maintained by grooming slopes and planting grass or shrubs on exposed faces. Such landscaping has been planned for all cuts, fills, bridge approaches and waste disposal sites. In some areas, trees would be preserved to function as a screen. Cut and fill slopes would be planted with grass or shrubs.

Historic Amenities

The Oregon State Highway Division proposes an historic wayside or turnout to display the surveyor's rock inscription (Figures 10 and 11).

Air Quality

None of the construction alternatives would exceed ambient air quality standards along any portion of the highway, even during worst-case meteorological conditions. Background pollutant levels in the coastal

mountains are well below 20% of standards, as are off-roadway concentrations. The total off-roadway pollutant concentration would not exceed 40% of standard levels. (No impact.)

The construction of Alternative 3 would result in 17% reduction in total pollutants generated, due to an increase in average vehicle speed. This is based on the assumption that there would be no major attraction of new traffic to the highway. (Favorable impact.)

Air pollution during construction is controlled by subsection 107.08(1-b) of the Standard Specifications in force on all contracts. In addition, a contractor must conform to the Department of Environmental Quality (D.E.Q.) specification set forth in ORS chapter 340, division 2, subdivisions 1 and 3.

REASONS FOR FAVORING ALTERNATIVE 1

Of the four alternatives considered by the Oregon State Highway Division, Alternative 1 is considered to be the most desirable for these reasons:

1. The Do-Nothing Alternative would not improve traffic safety or contribute to the economic growth of the Coos Bay area.

2. Alternatives 2 and 3 would require extensive excavation and embankment in an area of known instability; mitigation costs would be substantially greater.
3. Alternatives 2 and 3 would require a greater amount of new right-of-way than Alternative 1.
4. Alternative 3 would require four river crossings, compared with two crossings for Alternative 1.
5. Alternative 3 would impair scenic amenities by creating an additional human-made line on the south side of the Coquille River.
6. It is probable that Alternative 3 would produce a greater number of vehicle-wildlife collisions.


PROBLEMS AND OBJECTIONS RAISED BY OTHER AGENCIES

The objections and problems other agencies foresee with this project will be discussed in the Final Environmental Impact Statement.

SLATER CREEK-MYSTIC CREEK
SECTION 4 (f) DETERMINATION



Bear Creek Recreation Site
Bureau of Land Management



INTRODUCTION

This statement is concerned with the probable impact of highway construction on the Bureau of Land Management's Bear Creek Recreation Site. The proposed highway project (Slater Creek-Mystic Creek) would upgrade a 4.7-mile section of Oregon State Highway 42, also known as the Roseburg-Coos Bay Highway (Figures 1 and 2). Three construction alternatives and a "do-nothing" alternative have been considered by the Oregon State Highway Division. All of the proposed construction alternatives would transect the Bear Creek Recreation Site. The "do-nothing" alternative implies that the present highway alignment would remain unchanged, thus precluding an impact on the recreation site.

The Slater Creek-Mystic Creek project was proposed in response to the 1971 U.S. Department of Transportation Economic Growth Center program. In brief, the governor of each state selected three highway improvement projects that would enhance regional economic growth. Studies by the Oregon State Highway Division indicated that economic growth in the Coos Bay area could be stimulated by the improvement of Highway 42. The Slater Creek-Mystic Creek section was found to have the highest deficiency rating along the highway and was consequently designated as the initial project.

Two transportation corridors were considered for satisfying highway needs between the port of Coos Bay and the interior valleys of southwestern Oregon. One corridor approximated the route of the old Coos Bay wagon road

(Figure 2). The other corridor is essentially that of State Highway 42. Considerations included engineering feasibility, economics and probable environmental degradation. It was concluded that the monetary and environmental cost of highway construction in the vicinity of the old wagon road far outweighed the benefits. The present Highway 42 corridor was considered to be the most logical alternative.

Highway improvement would entail straightening curves through realignment, constructing climbing lanes, slope grooming, and signing. Construction options are limited by mountainous terrain. All viable options would require the acquisition of additional right-of-way, some of which is within a Bureau of Land Management (BLM) park. In addition, the construction options would require the rechannelization of a portion of the Middle Fork of the Coquille River, riverbank and slope protection and the removal of natural vegetation. Mitigative actions have been considered principally for one construction alternative.


Construction options are limited by rugged topography, engineering feasibility, and economics. The alternative alignments essentially parallel the Middle Fork of the Coquille River. The monetary and environmental costs of realigning the highway outside of the Middle Fork canyon are considered to be too great for serious consideration.




Entrance to the Bear Creek Recreation Site from State Highway 42



View of State Highway 42 and Park Entrance from the Bear Creek Area



A portion of the Overnight Camping Area



The Footbridge crossing the Middle Fork of the Coquille joins the Overnight Camping and the Day Use Area

EXISTING SETTING

Physical Setting

The Bear Creek Recreation Site is an 80-acre parcel of land administered by the U.S. Bureau of Land Management. The site is located along Highway 42 about 33 miles west of Roseburg, Oregon (Figure 2).

The 80-acre parcel is situated in the canyon of the Middle Fork of the Coquille River at an elevation of about 600 feet above mean sea level. Low elevation and western exposure combine to produce a relatively mild climate. Average temperatures for January and July are 43°F and 63°F, respectively. Precipitation approximates 13 and 0.4 inches for these same months. The average annual precipitation is 58 inches. Snowfall is rare and is of short duration.

In 1962, BLM officially designated the land exclusively for recreational purposes. Prior to that time, the site was utilized as an informal picnic and rest area. The year-round site now includes facilities for day use and overnight use. The one-acre overnight-use area is located between Highway 42 and the Middle Fork of the Coquille River. The overnight area has ten camp (trailer) sites. Facilities include tables, pit toilets, fireplaces, and waste water disposal. The Bureau of Land Management plans to construct a new water supply system in the near future. The principal day-use area is located on the opposite (south) side of the river. A footbridge connects the day-use and night-use areas. The day-use area has eight picnic sites, drinking water, tables, fireplaces and provides unsupervised swimming. The picnic facilities are located along a trail which parallels the river.

Vegetation and Wildlife

Local climatic and soil conditions support a variety of vegetation. Riparian vegetation includes black cottonwood, willow, Oregon myrtle, and ash. Back from the river are mature stands of mixed evergreen and brush (chaparral). Representative types include Port Orford cedar, Douglas fir, maul oak, canyon live oak, green leaf manzanita, deer brush, and ceanothus. There is no sharp boundary between riparian and upland vegetation, and many species occur in both environments. Fir and cedar have been harvested from the Middle Fork for a number of years; several large clear-cut areas abut the recreation site boundaries. Figure 3 provides a partial list of local vegetation.

The entire 80-acre parcel is recognized as a valuable wildlife habitat. Some of the larger animal species inhabiting the general vicinity include black bear, black-tailed deer, Roosevelt elk, coyote, bobcat and gray fox (Figure 4). The Middle Fork of the Coquille, which transects the recreation site, is well known for its run of steelhead, coho, and chinook salmon. In addition, the river supports resident bass, cutthroat and rainbow trout.

Geology

Geologic investigations indicate that the Bear Creek Recreation Site is underlain by rocks of the Umpqua Formation (Eocene). This particular section of the formation is characterized by interbedded siltstone and sandstone units which dip about 15° north. The thickness of these beds ranges from inches to many feet. Some massive outcrops of sandstone in the vicinity of the recreation area attain a thickness of 30 feet or more. Siltstone beds attain about the same thickness. However, they are far less resistant to

SLATER CREEK-MYSTIC CREEK

COMMON VEGETATION OF THE AREA AND ITS OCCURRENCE BY HABITAT TYPE

Species	Riparian	Forest		Brush
		Mature	Even-Aged	
Douglas Fir	X	X	X	
Grand Fir	X	X	X	
Port Orford Cedar	X	X		
Oregon Myrtle	X			
Madrone	X	X		X
Oregon White Oak		X		X
Maul Oak		X		X
Tanbark Oak	X	X		
Chinkapin	X	X		
Red Alder	X			
Vine Maple	X	X		
Huckleberry	X	X		
Salal		X	X	X
Snowberry	X	X	X	
Oregon Grape	X	X	X	X
Greenleaf Manzanita				X
Coyote Brush	X			X
Oregon Boxwood				X
Willow	X			
Twinberry	X	X		
Blue Elderberry				X

Figure 3

SPECIES OF WILDLIFE REPORTED OR KNOWN TO OCCUR
IN THE SLATER CREEK-MYSTIC CREEK AREA

Mammals	Habitat			
	Brush	Riparian Woods	Mixed Evergreens	All or Any
Black Bear				X
Black-tailed Deer				X
Roosevelt Elk				X
Coyote				X
Bobcat				X
Gray Fox				X
Raccoon		X		
Mink		X		
Long-tailed Weasel				X
Striped Skunk				X
Ringtail	X	X		
Porcupine			X	
Beaver		X		
Dusky Shrew		X	X	
Vagrant Shrew				X
Shrew Mole		X	X	
Coast Mole		X	X	
Bats				
Snowshoe Hare		X	X	
Brush Rabbit				X
Mountain Beaver		X	X	
Gray Digger	X			
Chipmunk		X	X	

Figure 4

SLATER CREEK-MYSTIC CREEK
COMMON VEGETATION OF THE AREA AND ITS OCCURRENCE
BY HABITAT TYPE

Species	Forest			
	Riparian	Mature	Even-Aged	Brush
Douglas Fir	X	X	X	
Grand Fir	X	X	X	
Port Orford Cedar	X	X		
Oregon Myrtle	X			
Madrone	X	X		X
Oregon White Oak		X		X
Maul Oak		X		X
Tanbark Oak	X	X		
Chinkapin	X	X		
Red Alder	X			
Vine Maple	X	X		
Huckleberry	X	X		
Salal		X	X	X
Snowberry	X	X	X	
Oregon Grape	X	X	X	X
Greenleaf Manzanita				X
Coyote Brush	X			X
Oregon Boxwood				X
Willow	X			
Twinberry	X	X		
Blue Elderberry				X

Figure 3

SPECIES OF WILDLIFE REPORTED OR KNOWN TO OCCUR
IN THE SLATER CREEK-MYSTIC CREEK AREA

	Habitat			All or Any
	Brush	Riparian Woods	Mixed Evergreens	
Mammals				X
Black Bear				X
Black-tailed Deer				X
Roosevelt Elk				X
Coyote				X
Bobcat				
Gray Fox		X		
Raccoon		X		X
Mink				X
Long-tailed Weasel				
Striped Skunk	X	X		
Ringtail			X	
Porcupine		X		
Beaver		X	X	X
Dusky Shrew			X	
Vagrant Shrew		X	X	
Shrew Mole		X		
Coast Mole				
Bats		X	X	X
Snowshoe Hare			X	
Brush Rabbit		X		
Mountain Beaver		X		X
Gray Digger			X	
Chipmunk				

Figure 4

erosion than the sandstone units. Highway cut sections reveal that local siltstone units weather rapidly when exposed. Much of the landslide activity along Highway 42 is in part attributable to this characteristic.

One of the most attractive aspects of the Bear Creek Recreation Site is associated with the local geology. Several swimming areas have been created where the Middle Fork of the Coquille has cut into bedrock. In addition, large boulders of sandstone and conglomerate have created cascades and quiet pools within the recreation area. A short distance upstream from the park boundary, however, boulder cascades effectively block the passage of anadromous fish.

Historic Value

Early records indicate that the Coquille Indians utilized the river for fish and the surrounding land for game and edible plants. Although the lower sections of the river are most generally associated with Indian settlements, it is conceivable that the Bear Creek area might have been used as a temporary hunting or fishing camp. The Oregon State Museum of Natural History and the Douglas County Historical Society have no record of archeological or historic sites in the Bear Creek Recreation Site.

Recreational Value

The popularity of the Bear Creek Recreation Site has encouraged BLM to consider further development. Vehicle counts and registration information indicate that, in 1970, 31,500 visitors used the Bear Creek facilities between the months of July and September. In 1973, 30,000

visitors used the Bear Creek site between July and September. Visitors reportedly came from almost every state and several foreign countries. An improved highway will likely generate additional traffic and consequently place a greater demand on the Bear Creek recreation facilities.

Air Quality

Air quality studies show that none of the construction alternatives would diminish air quality along any portion of the alignment. This is also true during periods of the most adverse weather conditions. Present background pollution levels along this coastal mountain highway are well within FHWA requirements. If there is no substantial increase in traffic within the Middle Fork canyon, an increase in vehicle speed could reduce total pollutants by 17%. Since no asbestos deposits occur in the local geologic formations, breathing hazards associated with highway excavation are not anticipated.

Noise Impacts

Logging trucks and chip trucks constitute the greatest source of noise in the vicinity of the Bear Creek Recreation Site. Studies within the park indicate that present noise levels meet FHWA standards (70 dBA, L₁₀) for this type of facility. The construction of Alternative 1 would place the highway 50 to 100 feet above the general elevation of the park. This increased elevation would create a "noise shadow," or an area less affected by traffic noise. Noise levels associated with Alternative 1 would probably be between 45 and 50 dBA -- well within FHWA standards.

Noise could be reduced by maintaining thick evergreen shrubs in strategic locations.

DISCUSSION OF ALTERNATIVES

Do-Nothing Alternative

The Do-Nothing Alternative implies that the present alignment of Highway 42 would remain unchanged. While this would preclude any additional impacts on the Bear Creek Recreation Site, there are other significant factors to consider.

The need to improve Highway 42 has been substantiated in a 1972 Highway Deficiency Study. In about 80% of the Slater Creek-Mystic Creek section, the vertical and horizontal alignments render the highway unsafe for motorists to pass. There are several horizontal curves with a safe speed of only 25 miles per hour. These and other deficiencies can be corrected only through a realignment project.

A realignment north of the Middle Fork of the Coquille River would not impinge on the Bear Creek Recreation Site, however, there are serious engineering constraints. The nature of the topography would necessitate extensive cuts through an area characterized by active landslides. In addition, massive rock units would also have to be excavated. The cost of construction and the probable damage to the physical environment tend to preclude alignments north of the river as realistic options.

Construction Alternatives


In view of the problems associated with construction north of the river, the Oregon State Highway Division has considered three alignments on the south side, where physical constraints are not so great. Any of the three alignments would transect about 2200 linear feet of the Bear Creek Recreation Site (Figures 5-A, 5-B, 5-C). Although highway design investigations have not been completed, some generalizations related to environmental impact and mitigation can be made.

Alternative 1. The Oregon State Highway Division considers Alternative 1 to be the most feasible of the construction alternatives (Figure 5-A). The proposed alignment would utilize much of the existing right-of-way north of the river. It has been proposed that the alignment cross the Middle Fork of the Coquille River near the western boundary of the Bear Creek Recreation Site and continue eastward for about 5000 linear feet before recrossing the river and joining the present Highway 42. After construction, the unutilized portion of the old highway would be obliterated. The construction of Alternative 1 would require the acquisition of new right-of-way, erecting two bridges across the Coquille River, and constructing alternating sections of cut and fill. In addition, the project would require a river channel change about 2800 feet east (upstream) of the recreation area and the designation of waste area sites in the vicinity of the project.

Alternative 2. Alternative 2 (Figure 5-B) approximates the alignment of Alternative 1, with the exception of the extreme eastern and

BEAR CREEK RECREATION

FIGURE 5-A - ALTERNAT




WEEK RECREATION SITE

5-A - ALTERNATE 1




BEAR CREEK RECREATION

FIGURE 5-8 - ALTERN




RECREATION SITE

- ALTERNATE 2




BEAR CREEK RECREATION

FIGURE 5-C - ALTERN



WEEK RECREATION SITE

5-C- ALTERNATE 3



SUMMARY OF IMPACTS AND MITIGATION RELATED TO ALTERNATIVE 1

<u>Impacts</u>	<u>Mitigation</u> (Planned or suggested)
Utilities - Present drinking water system would be covered by embankment.	System to be replaced by BLM by summer, 1974. No impact on new water facility.
Archeological - Historic sites. No recorded archeological sites.	Archeological reconnaissance prior to construction activities. No recorded historic sites.
Coquille River - Possible siltation during construction may harm aquatic life.	Continuous surveillance during construction. Berms to be constructed if necessary.
Loss of Wildlife Habitat	Not replaceable in kind over short period of time. Brush and grass planted on cut and fill slopes may provide another type of wildlife habitat.
Erosion of Cut and Fill Slopes	Slopes will be seeded to stem erosion. Selectively riprapped.
Degradation of Scenic Amenities - Landscape scars (cut and fill slopes); loss of mature Douglas fir.	Slopes seeded. Embankment screened from day-use area with evergreen shrubs; loss of mature fir not redeemable over short period of time.
Noise	No adverse impact anticipated. Noise from highway may be screened by planting evergreen shrubs at strategic locations.
Air Pollution	No adverse impact anticipated.
Geologic Hazards - Earthslide potential in cut areas.	Slide potential must be carefully assessed and precautions taken (e.g., angle of slope, retaining walls, drainage, etc.).
Construction Safety	Standard Highway Division safety precautions.

Figure 6

western segments. The eastern segment is located within the Bear Creek Recreation Site and near the center of the proposed project.

Alternative 3. This alternative (Figure 5-C) departs from the existing highway alignment approximately two miles west of the park boundary. The alignment crosses the Middle Fork of the Coquille River and essentially parallels the river for about five miles before rejoining the existing highway on the east.

PROBABLE IMPACT OF PROJECT ON ENVIRONMENT

Alternative 1

The impacts of Alternative 1 on the Bear Creek Recreation Site are summarized in Figure 6. The most significant impacts are those associated with right-of-way acquisition, visual amenities, and geologic hazards.

The implementation of Alternative 1 would require the acquisition of at least seven acres of the Bear Creek Recreation Site. The highway would physically occupy about two acres; the remaining five acres would be incorporated as right-of-way. Tentative plans require about 30,000 square feet of exposed cut slopes and a fill section that contains about 44,000 cubic yards of embankment (borrow) materials. The fill would be 50 to 100 feet from the day-use area.

Fish and Wildlife

In transecting the Bear Creek Recreation Site, Alternative 1 would require the removal of about 725 mixed evergreen trees, primarily

Douglas fir. The age of these trees varies between 60 and 160 years. A proposal that entails the removal of vegetation within the park must be considered in terms of loss of wildlife habitat and recreational amenities. A mature Douglas fir forest that is lost cannot be replaced in kind. It is probable, however, that in seeding cut and fill slopes, a different type of wildlife habitat would be created. In time, brush and trees would become established, again creating a different type of wildlife habitat. The intensity of maintenance would determine how rapidly brush becomes reestablished. Frequent mowing would promote the continuous growth of grass or grass and weeds.

Geologic Hazards: Stream Erosion and Siltation

Slope stability has always been a problem in the canyon of the Middle Fork. Steep slopes, shallow soils, and local drainage characteristics combine to produce unstable conditions throughout the 4.7-mile project. The Coquille River aggravates existing conditions by undercutting stream banks. The size and number of large boulders in the streambed attest to the velocity of river during flood stage.

While conditions of slope stability appear to be less severe in the vicinity of the Bear Creek Recreation Site, landslide activity remains a distinct possibility. It is conceivable that the cut slopes exposed in the construction of Alternative 1 could foster instability through sorption-desorption processes. The east end of the proposed alignment traverses an old slide area. The Oregon State Highway Division is aware of this situation and would design accordingly. Since the proposed alignment

crosses natural drainage channels, it is imperative that precautions be taken to ensure that drainage is not restricted and that stream siltation is minimized.

Potential stream siltation can be identified in the construction of two river crossings, embankments, excavations, bank protection and a proposed channel change. The location of proposed bridges and 600 feet of channel realignment are depicted in Figure 12 of the accompanying document. Riprap, gabion walls and bin walls have been proposed for sections of riverbank upstream and downstream from the Bear Creek Recreation Site. One hillside waste area and two streamside waste areas constitute other possible sources of river siltation (Figure 12). Waste materials would consist of soil and rock excavated from cut sections and not incorporated as fill. Unless seeded or otherwise contained, unconsolidated soil would probably be washed into the Middle Fork of the Coquille. The hillside waste site would be subjected to normal runoff. Riverside waste areas are located on flood-prone benches.

It is believed that mowing would minimize the value of this land as a wildlife habitat by curtailing the development of seeds and eliminating protective cover.

Local wildlife which presently occupy these lands would be disturbed by construction activities and forced to seek suitable habitat outside the right-of-way. Because there are definite limits to the carrying capacity of adjacent habitat and because population levels in these

adjacent areas are already established, an influx of immigrants from the right-of-way would eventually result in animal mortality commensurate with the number of animals displaced.

Aesthetics

The removal of mature Douglas fir may constitute a more significant impact on scenic amenities than on fish and wildlife habitat. Although Alternative 1 would be somewhat screened from the day-use area, the presence of a highway through the Douglas fir forest could diminish the natural setting and the feeling of solitude. These attitudes are principally subjective, however. Ensuring that the highway is adequately screened by natural vegetation (or introduced vegetation) would constitute a reasonable mitigative action. In addition, if damage occurs, fills will be fenced to keep recreationists off erodible slopes and to prevent roadside debris from filtering into the recreation site.

Utilities

There are two utility companies affected by Alternative 1. However, only one, Coos-Curry Electric Cooperative, has physical facilities involved. The old Pacific Telephone and Telegraph Company (now Pacific Northwest Bell) holds unoccupied, recorded easements through the proposed project.

Coos-Curry Electric has a 14.4 kv distribution power line that begins approximately 400 to 500 feet east of the westerly end of this project and runs approximately one mile easterly, paralleling the existing highway

alignment. In addition, they have an underground 25 kv power cable that occupies State Highway right-of-way, under permit, over the westerly 500 feet of this project. This buried facility does not appear to be in conflict with proposed construction. However, the aerial power distribution has eight poles in conflict. Neither the existing poles nor those proposed with the implementation of Alternative 1 would be within the Bear Creek Recreation Site.

Coos-Curry Electric anticipates no problem in relocating their facilities, and they intend to relocate on the proposed right-of-way, where they would be entitled to a permit. An approximate estimate of cost to relocate these facilities is \$5,000.

The principal utility affected by Alternative 1 in the Bear Creek Recreation Site is a drinking water system. The proposed embankment through the recreation area would cover the facility. The Bureau of Land Management has found the water system to be substandard, however, and will replace it by the summer of 1974. The new water system would not be affected by the construction of Alternative 1.

Alternatives 2 and 3

The impacts associated with Alternatives 2 and 3 are considered to be a greater detriment to environmental quality than those associated with Alternative 1. Adverse impacts generated by Alternative 3 are particularly severe.

As previously indicated, the principal difference in alignment between Alternatives 1 and 2 is within the Bear Creek Recreation Site. Even here, the alignment alternatives are essentially parallel and separated by less than a hundred yards. The impact on fish and wildlife habitat would be similar, as would be impacts associated with local geology and utilities. There is, however, one significant difference. Alternative 2 would not constitute a major encroachment on the day-use area. In addition, Alternative 2 would require the construction of larger sections of embankment. The proximity of the highway to the day-use area would constitute some degree of visual pollution in an otherwise natural setting. The noise generated by vehicles could also impair the quality of the area. The Oregon State Highway Division favors Alternative 1 for these reasons.

The construction of Alternative 3 would require four stream crossings in addition to negotiation of a number of slide-prone areas. Most of the proposed alignment would require the acquisition of new right-of-way on the south side of the river. The hazards and degradation of environmental quality associated with Alternative 3 tend to eliminate the proposal from serious consideration.

SUMMARY AND CONCLUSION

Of the four alternatives considered, Alternative 1 offers the best prospects for maintaining a quality environment while satisfying a transportation need. The environmental and monetary costs of constructing Alternative 2 or 3 are considered to be excessive. Although mitigative measures have not

been formalized, those associated with Alternative 1 are more thoroughly conceived or more easily implemented. The principal concerns associated with Alternative 1 are loss of wildlife habitat, stream siltation, and geologic hazards. Although no archeological sites have been identified in the project area, only an archeological reconnaissance can establish the fact. While noise and air pollution are not considered to be a major concern in any of the alternatives, noise may be a factor in Alternative 2.

In view of the physical and economic constraints imposed by this project, it is desirable to acquire right-of-way within the Bear Creek Recreation Site. Pertinent agencies have been advised of the proposed project, as stipulated in the Office of Management and Budget Circular A-95 for the State Clearinghouse review process.

8310. 43

413

January 14, 1974

Mr. G. L. Green, Division Engineer
Federal Highway Administration
Post Office Box 300
Salem, Oregon 97308

Dear Mr. Green:

Progress of Growth Center
Projects and Studies
710.121

The following report was requested on the Growth Center Studies and Demonstration Projects in progress as of September 1, 1973, and since March 1, 1973. Because of our record-keeping system, information as of November 30 is more readily available. Therefore, the following report is as of November 30. A copy of the March 1 report is included for reference.

Regarding Coos Bay Area "Before Study":

This study was completed, submitted and accepted on January 23, 1973. The total cost of the report was \$6,900.

Regarding Mystic Creek-Slater Creek Development Project:

As of March 1, 1973, \$100,000 had been programmed for preliminary engineering on the Mystic Creek-Slater Creek Project. Funds designated are from the following sources.

Federal-aid to Primary	\$ 63,560
Economic Growth Center Funds	20,000
State Money	<u>16,440</u>
	\$100,000

Mr. G. L. Green
January 14, 1974
Page Two

None of these funds had been spent prior to March 1, but as of November 30, 1973, \$51,600 had been used. Route and location studies for this project are complete; the environmental impact statement is approximately 40 percent complete. No hearing dates have been set.

Regarding New Growth Center Projects: Winston-Shady Project

As of November 30, all preliminary engineering, route and location studies, environmental impact studies, and public hearings on the Winston-Shady Project were completed. Because this project is in the Coos Bay Growth Center Area and will have an economic impact on the area, it was redesignated as a growth center project and \$1,438,700 of growth center funds were programmed for the improvement. Final approval has not yet been given for the funding, but no problems are foreseen and work is expected to commence before May 1974. Funds programmed for the construction of this project are from the following sources.

Federal-aid to Primary	\$2,422,000
Federal-aid to Secondary	468,900
Growth Center Funds	1,438,700
State Money	<u>1,211,400</u>
	\$5,541,000

Regarding the Ontario Area "Before Study":

The Ontario Study is approximately 30 percent complete. All progress was made between March 1 and November 30. Funds expended to date total \$1,400, and completion is expected in April 1974 at a total cost of \$7,000.

Regarding Cairo Junction-Ontario Demonstration Project:

As of March 1, 1973, \$36,500 had been programmed for preliminary engineering. The funds designated are from the following sources.

Federal-aid to Primary	\$23,195
Economic Growth Center Funds	7,300
State Money	<u>6,005</u>
	\$36,500

Mr. G. L. Green
January 14, 1974
Page Three

As of March 1, no money had been spent, but as of November 30, \$17,300 had been used. The route and location study is 90-90 percent complete. The environmental impact statement has not been started. No hearing dates have been set.

Regarding Construction, Completion Dates, and "After Studies":

No funds have been programmed for construction or for the "After Studies". At this time, the completion dates for the projects and studies are indeterminate.

Very truly yours,

R. L. Schroeder
Assistant State Highway Engineer

Enclosure

bc F. B. Klaboe
A. E. Johnson
R. E. Royer

LH:ap: ajw

Box 300
Salem OR 97308
April 10, 1973

10-35.3/710.121

Economic Growth Center Demonstration Highway
Program - Progress Reporting

Vernon V. Cusack, Acting Division Engineer
Salem, Oregon

Original signed by

R. M. Arenz

Plan. & Research Engr.

Mr. L. E. Lybocker, Regional Administrator
Portland, Oregon

10-00.313

Mr. Doe's March 19 memorandum requested the submission of a progress report as of March 1 for the subject program.

The "before study" for the two Economic Development Centers (Coca Bay and Ontario) in this State were started on March 16, 1972; an amount of \$50,000 was programmed for each of these studies at that time. A final report for the before situation in the Coca Bay area has been developed by the Oregon State Highway Division and was approved on January 23, 1973. Some work has been done on this study for the Ontario area. The completion date for the initial study in this area is somewhat uncertain at the present time. The State hopes to accomplish this task during 1973. It is now estimated that the before studies should cost approximately \$10,000 for each economic development center.

Preliminary engineering projects have been programmed for the development of highway construction projects in each of the economic development growth center demonstration areas. Dates of completion of this work as well as the development of environmental impact statements and the holding of public hearings are indeterminate at this time.

Arenz:bk

UNITED STATES GOVERNMENT

Memorandum

DEPARTMENT OF TRANSPORTATION

FEDERAL HIGHWAY ADMINISTRATION

Box 300

Salem OR 97308

DATE: December 12, 1973

In reply
refer to: 710.121

STATUS of the Economic Development Growth
 SUBJECT: Center Demonstration Program

FROM: *G. L. Green*
 G. L. Green, Division Engineer

TO: Mr. F. B. Klaboe, Administrator & State Highway Engineer
 Salem, Oregon

Our Office of Program and Policy Planning, Washington D.C., has requested an update of the status of the Economic Development Growth Center Demonstration Program through September 1, 1973. A previous progress report has been made covering the status of the program as of March 1, 1973. We would appreciate information, as requested on the attached memorandum, on this intervening period. Also attached is our summation of the status as of March 1, 1973.

G. L. Green

Enclosures

Washington DC memo dated 11/15/73
 OR Division memo to Region dated 4/10/73

RECEIVED STATE HWY ENGR						
DEC 13 '73						
REFER TO <i>Schuchman</i>						
FOR						
Info	Inves	R/D	TR	EN	PL	He

RECEIVED

DEC 17 1973

PLANNING SECTION

RFAWA L. E. Lybecke,

UNITED STATES GOVERNMENT

Memorandum

DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

DATE: NOV 15 1973

SUBJECT: INFORMATION: Progress Reporting for the Economic
Development Growth Center Demonstration ProgramIn reply
refer to: HPP-10FROM: Acting Director, Office of Program and Policy Planning
Washington, D. C. 20590


TO: Regional Federal Highway Administrators 1 through 10

RECEIVED
NOV 19 1973

Our March 12, 1973, memorandum requested brief narrative reports from the States on the progress of their economic growth center demonstration projects through March 1, 1973, and a later progress report covering the March 1 to September 1, 1973, period. As noted in that memorandum, certain important information not provided on the Project Status Record (Form PR-37) is required to allow us to meet the large number of information requests and to manage the demonstration program properly. The following information items are considered to be essential to this purpose:

1. Progress on the "Before Studies;" e.g., estimated starting date, costs, and completion date.
2. Highway project: route location studies completed; miles of highway completed or under construction; environmental impact studies; dates of hearings.
3. "After Study;" how programmed and estimated cost.
4. Problems or issues arising from the studies, PS&E, or construction work.

Those States which have already reported progress through the period ending March 1, 1973, have merely to update their initial reports. It would be of benefit to the overall program if the States could submit their reports within 30 days of receiving this request. The attached list indicates our record of reports submitted to date. Finally, we would like to know those growth centers on which the States intend to take no action.


Robert T. Adams

Attachment

8310
March 15, 1973

Mrs. Shirley B. Francis, Secretary
Myrtle Point Chamber of Commerce
Post Office Box 376
Myrtle Point, Oregon 97458

3756
Dear Mrs. Francis:

Thank you for sending us a copy of the resolution adopted by the Myrtle Point Chamber of Commerce which opposes construction of an east-west highway between the coast and I-5 until such time as improvements to Highway 42 have been completed. We appreciate your views.

The Highway Division is well aware of the need for improvements to Highway 42 and regrets the delay in accomplishing these improvements. We are proceeding as expeditiously as funds are available. At the present time, work is underway for the preparation of plans for improving the section from Slater Creek to Mystic Creek.

We have no plans for an east-west highway in the foreseeable future because of the cost involved and the lack of funds.

Sincerely,

George M. Baldwin
Administrator of Highways

GMB:fn

cc State Highway Commission

F. B. Klabee
A. E. Johnson
E. S. Hunter
Gary Ross
J. H. Versteeg

WHEREAS, for many years past the citizens of Myrtle Point and surrounding area have been acutely aware of the dangerous and economically depressing condition of Oregon State Highway No. 42 between Coos Bay and Roseburg; and,

WHEREAS, through diligent, concerted, and continuing efforts of such citizens, the Oregon State Highway Department has made substantial and much needed improvements to portions of said highway, leaving a relatively small sector thereof still urgently in need of improvement, to complete the project and eliminate remaining dangerous conditions; and,


WHEREAS, certain groups are now exerting pressure for construction of a completely new highway connecting the Coos Bay area and Interstate Highway No. 5, without regard to the completion of Oregon State Highway No. 42 improvements; and,

WHEREAS, failure to complete such improvements would be highly detrimental to all of Coos County and particularly the Coquille Valley area and would constitute a flagrant waste of funds already expended for partial improvements;

NOW, THEREFORE, BE IT RESOLVED, That the Myrtle Point Chamber of Commerce does hereby rigidly oppose any construction of a new East-West highway between the coast and Interstate Highway No. 5, unless and until the projected improvement of Oregon State Highway No. 42 has been fully completed, at which time such opposition shall be immediately withdrawn.

BE IT FURTHER RESOLVED, That copies of this Resolution be transmitted to the members of the Oregon Legislature representing this area and to officials of the Oregon State Highway Department.


THE FOREGOING RESOLUTION was duly adopted this 5th day of March 1973.



Shirley B. Francis, Secretary
Myrtle Point Chamber of Commerce

8310.

E. S. Hunter



OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Roseburg, Oregon

December 18, 1972

To: MEMO TO THE FILE

SUBJECT: Slater Cr.-Mystic Cr. Sec.
Coos Bay-Roseburg Highway
Douglas County

Al Bates and I met with Coos County Commissioners Frank Rema, Lonnie VanElsburg and Mickey Moffitt on the above location project, December 13, 1972.

The purpose of our meeting was to assure both Coos and Douglas Counties that the proposed project would have no harmful effects on the Myrtle Tree grove adjacent to the existing highway or to Bear Creek Park. The Commissioners were shown proposed alignment and cross sections both on paper and on the ground and they expressed complete satisfaction with our plans.

Photographs were taken by a reporter who accompanied the Commissioners and we were told there would be some kind of write-up in the Coos Bay paper.

J. X. Wilson
J. X. WILSON
Region Construction Engineer

JXW/cw

cc A. W. Bates

Schneider
Rogers
Wolfe
Hall

NOTED
E. S. HUNTER

RECEIVED
DEC 27 1972
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

R *H*

Item 3. The s and Cu 3 days w en progr
Item 2. A
may 42 f
Federal
contrac
Oth
e Sectio
Only
im. All
olved.
A me
scuss p
asent to
bert San
l John B
cussed:

END TO

FORM E-80 (REV. 10-69)

Roseburg, Oregon
November 6, 1972

To: MEMO TO THE FILE

RECEIVED						
STATE HWY ENGR						
NOV 7 '72						
REFER TO						
FOR						
Info	Specs	Plan	Per	Cost	Act	File

A meeting was held at 1:00 P.M. November 3 in Coquille to discuss planned highway improvement in Coos and Curry Counties. Present were Senator Sam Dement, George Baldwin, Fred Klaboe, Robert Sandmann, J. H. Versteeg, George Rice (local farmer) and John Brelage (local farmer). The following items were discussed:

11c. Item 1. Powers Highway
Mr. Baldwin explained that eight projects costing a total of \$2,800,000 were planned for the Powers Highway. Priority #1, costing \$400,000, should be under construction by the summer of 1973 and the balance of the projects completed by mid-1977.

Item 2. Highway 42
A six-mile section (Slater Creek-Mystic Creek) of Highway 42 is now being located. This will be funded under the Federal Economic Growth program. The project will have to be contracted by July 1, 1974.

Other alternate projects are the Hauser-McCullough Bridge Section on 101 and the China Camp Marsh-Coquille Section of 42. Only one of the above projects can be funded under this program. All projects have environmental problems that need to be resolved.

Item 3. Highway 101
The need for additional passing bays on Highway 101 in Coos and Curry Counties was discussed. It was agreed that passing bays were needed during the tourist season. No funds have been programmed for passing bays.

11-7-72

Bullock

November 6, 1972

Item 4. Budget

Mr. Baldwin outlined the problems with funding highway needs. It is hoped more funds can be put into the maintenance operation. Highway Division has basic requirement of \$500,000,000 for badly needed construction with some \$290,000,000 available for this purpose. Expenditures for Parks are being held to a minimum budget with no funds for the purchase of new parks being programmed.

Item 5. Bike Funds

Two million dollars will be spent on bike trails next year. Traffic counts are being made to determine use of existing bikeways. Mr. Baldwin explained that the widened shoulder concept was not the best solution. Mr. Klaboe discussed the high per-mile cost of constructing bikeways and some of the reasons for these costs.

Item 6. Coos Bay

Senator Dement discussed the Coos Bay Port and the need for a highway from the valley to promote the economic growth of Coos Bay. Mr. Baldwin agreed that none of the valley-coast routes were adequate. There are no funds on the horizon to improve any of these routes into a high speed, high volume facility.

Item 7. Funds

Interstate projects will not be completed until 1982 (FBK). These funds cannot be used on the primary and secondary highways. Highway bill has not been passed in Congress. No funds available after July 1, 1972 (GB).

Item 8. Park Fees

Any increase in Park fees planned (SD)? This is in review - two studies presently underway (GB).

Item 9. Fees

How much money would doubling auto license fees bring into fund (SD)? Somewhere between 15 and 20 million (FK).

Item 10. Tides

Tide gates at Haines and Larson Sloughs were discussed with George Rice and John Brelage. Mr. Klaboe read some excerpts from the 1928 Highway Commission meeting. The two tide gates were inspected by Baldwin, Klaboe, Sandmann, Versteeg, Rice and Brelage. Bob Sandmann was asked to make a further investigation and report his findings.

MENO TO THE FILE

-3-

November 6, 1972

*Const. Projects
Mini-Cape*

Item 11. Cape Arago Highway

Plans are to contract the Woodland Drive-Cape Arago Highway Section of the Coos Bay-Empire Highway in 1973. No money program for the Empire-Charleston Section at this time. There is the possibility of a contract overlay on this section in the next couple of years.

*Const. -
rlw -
Cape Arago Hwy.*

J. H. Versteeg
J. H. VERSTEEG
Region Engineer

JHV/cw

cc F. B. Klaboe

8310

FORM 8-59 (REV. 10-69)

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

October 20, 1972
Salem, Oregon

To: Mr. A. E. Johnson
Assistant State Highway Engineer

SUBJECT: Slide Corrections
Coos Bay-Roseburg Highway
Douglas County

BUILDING

Attached is a narrative concerning two slides on the Coos Bay-Roseburg Highway on which the Region has requested a slide control project. Please be sure these locations are included in your statewide priority listing of slide control projects which Maintenance is compiling.

We are deferring any action on this request because

1. Money is not available at this time.
2. It is the wrong time of the year to let the project.
3. Slater Creek-Mystic Creek Section is scheduled for reconstruction in the near future and will include these two slide locations.
4. Slide correction projects will be scheduled according to the priority list you are now formulating.

10/25/72

R. N. Bothman: Please be sure these are included in the State-wide priority of slide control projects.
ESH:jf AEJ
Attachment

cc: F. B. Klaboe
Victor D. Wolfe
J. H. Versteeg


E. S. Hunter
Assistant State Highway Engineer

RECEIVED
OCT 24 1972
OFFICE OF
A. E. JOHNSON
ASSISTANT STATE HIGHWAY ENGINEER

NOTED
A. E. JOHNSON

M.P. 47.76 and M.P. 49.56
Slide Corrections
Douglas County
Coos Bay- Roseburg Highway
Prefix No. 10-1426-901

NARRATIVE REPORT

This was a survey to prepare plans and specifications to correct slides at M.P. 47.76 and M.P. 49.56 on the Coos Bay- Roseburg Highway.

The slide at M.P. 47.76 was cored to determine the slip plane and the excavation and was designed to clean the unstable material from the face of the slide and replace the unstable material with rip rap and slope protection. The nearest rip rap that will pass Oregon State Highway Division Specifications is at Tenmile Creek with a haul of approximately seventeen miles. \$ 250,500

The sandstone in the cut at M.P. 49.56 is good durable material and it is proposed to relax the specifications to use this sandstone for rip rap and slope protection at both slides.

The core drilling on the slide at M.P. 47.76 showed considerable amount of water and it is proposed to drain this water with perforated pipe.

The slide correction at M.P. 47.76 will form part of the footing for the new alignment at this point and will not be wasted.

The river has a fairly flat grade at M.P. 47.76 and Two Thousand pond rip rap will be sufficient. The river deposits sediment at this location.

Pl. return to
Wolfe

Three different methods of correcting the slide at M.P. 49.56 were computed.

The river is on a very steep grade at this point (5% plus) and a consideration of standard rip rap with a toe trench and grouted rip rap in the toe, was computed. The cost for correcting the slide by this method would be \$ 1,050,000.00. This would correct the middle one-third of the slide by foundation excavation and rip rap slope protection. The rip rap being sandstone from the new alignment.

One estimate is to correct the slide using the present alignment and a square toed rip rap. This would cost \$ 581,000.00 plus R/W, and almost two-thirds of this would be discarded.

The recommended method of correcting the slide is to construct the new alignment from Sta. 1389+40 to Sta. 1399+00, correcting that amount of the slide which would be foundation for the new alignment and by-passing the balance of the slide. The estimated cost of this method is \$ 506,000.00 plus the R/W. *\$ 506,000*

The rip rap and slope protection is as recommended by the Region Geologist and the Hydraulics Engineer. *Total \$ 756,500*

The waste will balance the earthwork quantities on the new alignment South of the river.

Discussed with J.X - Told him we didn't have the additional \$650,000 - Couldn't get it built this winter anyway. Get on with the survey so we could build the Slater Cr. Mystic Cr. section which will include the slide area
AMW

RECEIVED

The Fish Commission and the Game Commission examined the plans and project on the ground. They were very happy with the project as we were eliminating erosion and not constricting the channel. The people from both Commissions were very opposed to channel changes.

Alfred W. Bates

Alfred W. Bates,
Resident Engineer

TRANSMITTAL AND TRANSACTION NUMBERS 10-12

2-72
1972
LE

83.0
RECEIVED
OCT 11 1972

FOR FILING

FORM PR-48
(REV. 7-67)

TRANSACTION NUMBERS 10-13 AND 10-14

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
BUREAU OF PUBLIC ROADS
TRANSMITTAL AND REQUEST FOR INITIAL PROGRAM APPROVAL OF PROJECTS
(PPM 21-1)

STATE HIGHWAY DEPARTMENT
OREGON
DATE
10-10-72

CLASS OF FEDERAL FUNDS
☐ FAI ☒ FAP ☐ FAU ☐ FAS

ECONOMIC GROWTH
☒ OTHERS CENTER

MR. L. H. YOUNG'S
TITLE
PROGRAMMING ENGINEER
DATE
10-10-72

OTHER IDENTIFICATION AND/OR REMARKS (State)

ITEM NO.	PROJECT NOS.	STAGE 2		FEDERAL FUNDS	LOCATION	WORK
		ITEM NOS.	THRU			
531	F-DP-29(20)	5.20	100,000	63,560	SLATER CREEK-MYSTIC CREEK SECTION	PRELIMINARY ENGINEERING
532	DP-F-29(20)	(5.20)	(100,000)	20,000	" "	" "

REMARKS (Division)

YOU ARE AUTHORIZED TO PROCEED WITH ALL PHASES OF PRELIMINARY ENGINEERING NECESSARY TO OBTAIN LOCATION/DESIGN APPROVAL.

ECONOMIC STUDIES ARE BEING CONDUCTED CONCURRENTLY UNDER PROJECT DP-29(21) APPROVED MARCH 16, 1972.

DATE

RECOMMENDED
SIGNATURE AND TITLE

DATE
10-10-72

APPROVED
SIGNATURE AND TITLE
ACTING DIVISION ENGINEER


*Program approval and any authorization to proceed with a Stage 1 project shall not constitute any commitment of Federal funds nor shall it be construed as creating in any money, any obligation on the part of the Federal Government to provide Federal funds for the undertaking.

RECEIVED
STATE HWY ENGR

OCT 11 1972

REFER TO
FOR

Info
Inves
R/D
U/R
S/P
A/C
E



**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING

SALEM, OREGON • 97310

DATE September 22, 1972

TO

G. L. Green, Acting Division Engineer

XXXXXXXXXXXXXXXXXXXXXXXXXXXX

Federal Highway Administration

FROM

L. H. Young

Programing Engineer

SUBJECT

Program Data Submission

We are submitting program data for one preliminary engineering project, Item Nos. 531 and 532, Project F-DP-29(20) which we desire to have included in the Primary and Economic Growth Center Federal-aid Highway Programs.

This project is being programed under the provisions of IM 50-6-71 and jointly financed with Primary and economic Growth Center Funds.

We further request your authorization to proceed with the phase of preliminary engineering necessary to obtain location/design approval. We will request additional authorization to proceed with the PS & E phase as soon as location/design approval is obtained.

This Economic Growth Highway Demonstration Project is to serve the Coos Bay area which was approved as an Economic Growth Center by Mr. F. C. Turner's memorandum of December 3, 1971.

This project is to replace the Economic Growth Center Project programmed as Primary and E.G.C. Item Nos. 507 and 508 which are concurrently being withdrawn (please note the Project Numbers are being reused for the new project), as that section of the highway is involved in the Corps of Engineers' plan for development of the Camas Valley Dam and Reservoir on the Coquille River. The section originally programed from Mystic Creek to two miles south of Camas Valley will be relocated and improved at a future date.

G. L. Green
September 22, 1972
Page 2

The highway section covered by this new project is immediately adjacent to and southwesterly of the project being withdrawn and, in our opinion, the new proposed project will have the same effect as the withdrawn project on the economic growth of the Coos Bay area.

Enclosed is one copy each of State and District 6 Clearinghouse letters of approval dated June 27, 1972 and June 22, 1972, respectively.

Enc.

RNC:dg

RECEIVED
JUL 17 1972



EXECUTIVE DEPARTMENT

LOCAL GOVERNMENT RELATIONS DIVISION

PUBLIC SERVICE BUILDING

SALEM, OREGON 97310

TOM McCALL
GOVERNOR

June 27, 1972

CLEIGHTON PENWELL
Director

DOUGLAS CO.

Mr. George Baldwin, Administrator
State Highway Division
Highway Building
Salem, Oregon 97310

Re: Slater Creek-Mystic Creek
PNRS #7206 2 090

Dear George:

This is to notify you that the State Clearinghouse has completed the review of the subject program.

Your Notice of Intent was referred to the appropriate state agencies and all respondents indicated concurrence and approval. Comments and suggestions for program improvement are attached for your information and assistance.

We are pleased to add our approval and wish you every success.

A copy of this letter should accompany your application to the Federal Agency as evidence of your having complied with OMB A-95. Comments of the appropriate local reviewing agencies should also be included.

cc: July 3, 1972

G.L. Green, FHWA

J.H. Versteeg

E.S. Hunter

F.L. Hall

D.H. Moehring

R.E. Royer

Roger Trygstad CP:nm

H.S. Cox

B.L. Gifford Enclosure

J.C. McCormick

cc: Hall
Hart
Wolfe



Sincerely,

Cleighton Penwell
Cleighton Penwell

NOTED

E. S. HUNTER, N. GIFFORD

Pen 6/2



COMMENTS AND SUGGESTIONS
FOR PROGRAM IMPROVEMENTS --

Highway Division
Slater Creek-Mystic Creek
PNRS #7206 2 090
June 27, 1972

Fish Commission of Oregon

"Beginning about 1/4 mile below Bear Creek and continuing upstream to approximately 1 mile above Mystic Creek there is a bolder cascade which blocks fish passage. The last tributary that coho presently utilize is Slater Creek. We plant coho adults in Twelvemile Creek so it is important to maintain good downstream passage where the new highway crosses Twelvemile Creek.

There are spawning areas downstream from work area in the Middle Fork Coquille River therefore water quality must be maintained.

We request that our area Resource Manager be contacted when more definite plans are available. Planning should include the maintenance of as much streamside cover as possible, adequate stream disturbance (turbidity) to a minimum.

Our area manager is Robert E. Mullen, Box 5529, Charleston, Oregon 97420. Phone: 888-3771."

Oregon Game Commission

"Stream crossings, streamside cover and channel alterations are of major concern. It will be necessary for the district field biologist to view the project plans on site with the project engineers in order to incorporate adequate safeguards in the contract to minimize riparian habitat alteration. Where habitat alteration is unavoidable, it may be necessary to provide some type of restoration. The district biologists to contact are Mr. Ed Schwartz of Coos Bay, Phone 267-4136 (office), 269-5493 (home), Bay Park, 300 Fifth Street and Mr. William Hall, Sitkum Route, Box 179, Myrtle Point, phone 572-5230."

State Department of Agriculture

"Cautions should be used on grade and fill sections to prevent undue erosion created by heavy run off. However, most of the erosion problems could be held to a minimum if areas are seeded and good stands of grass and shrubbery are established to prevent the loss of soil by erosion."

District Planning Section, Local Government Relations Division

"The improvement is necessary, and we urge great care in its planning and construction to maintain the scenic and recreation values of the Coquille River."

9-22-72

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

Budget Bureau No. 41-R2067; Approval Expires February 28, 1966

U.S. DEPARTMENT OF COMMERCE
BUREAU OF PUBLIC ROADS

PROJECT LOCATION (45 typewriter spaces)		SR 42 4.45 mi. SW Camas Valley SW 5.20 mi.		ADT		PRESENT		FUTURE		YEAR		REGION		STATE NAME		STATE CODE		APPN CODE		ITEM NO.	
						1,250		2,400		92		10		Oregon		35		012		531	
PROPOSED WORK (35 typewriter spaces)		NATL. FOREST		PM ROUTE NO.		DA CLASST.		DA AREA		EMERG. YR.		PL. AUTH YR.		PREFIX LETTER(S)		PROJECT NUMBER		NUMBER		SEQ. NO.	
		02 (63)		(03) (003)		(00)		(70)		(00)		(70) (71) (72)		F-DP-		29(20)		29(20)			
FUND		Primary		COUNTY NAME		Douglas		ROUTE NO. P		FEDERAL-AID		STATE		U.S.		PROGRAM STAGE					
								14		14		35		U.S.		1 OR 2					
WORK		TERMINI (Full description)		MILES		TOTAL ESTIMATED COST		FEDERAL FUNDS		STATE FUNDS		OTHER FUNDS		CHARACTER OF PROPOSED WORK (Full description)							
TYPE		STEP																			
PE		43 46 53		SR 42 4.45 mi. SW Camas Valley SW 5.20 miles		(154) (155) (156)		(160) (167)		(176)				Preliminary Engrg. all phases, incl. PS & E prep. (Future 2-12' lanes H.T. pave. with 8' shldrs. and necessary bridges all on improved alignments).							
ROW						5.20		100,000		(20,000 EGC) 63,560		16,440									
CONST (CODE)				"Slater Creek-Mystic Creek Section"																	
ED BY				PROJECT TOTALS		5.20		100,000		(20,000 EGC) 63,560		16,440									
AM APPROVAL DATES						(116)		(123) (124)		(123)											

See Item 532, Project DP-F-29(20). This is a jointly financed project using Primary and Economic Growth Center Funds.

-OVER-

EXISTING FACILITIES:

Roadway: 20' bituminous surface with 2' to 4' shoulders.

ADJACENT FACILITIES:

SW End 20' bituminous surface with 2' shoulders.
NE End

PROJECT DATA: The project consists of all phases of preliminary engineering including PS & E preparation for future 2-12' lanes high-type pavement with 8' shoulders and necessary bridges, all on improved alignment.

PUBLIC HEARING: Will be offered and held if requested.

SYSTEM ACTION, WATER DEVELOPMENT, AIRPORTS, RAILROADS, HISTORICAL AND RECREATIONAL AREAS: None known to be involved.

DATA FOR PR-37:

Total Cost	Pro Rate	Federal Funds	State Funds
\$100,000	(63.56% FAP) (20.00% EGC)	\$63,560 20,000	\$16,440
\$100,000	83.56%	\$83,560	\$16,440
	Preliminary Engineering		Field \$ 71,000 PS&E 29,000 \$100,000

Note:

This Highway Demonstration Project is to serve the Coos Bay area which was approved as an Economic Growth Center by Mr. F. C. Turner's Memorandum of December 3, 1971.

MONTHLY TRANSACTION NO.

FORM PR-1
(REV. 4-61)

DATE SUBMITTED TO W.O.

9-22-72

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

REPORT NUMBER		PROJECT LOCATION (45 typewriter spaces)		PRESENT		FUTURE		YEAR		REGION		STATE NAME															
CARD 2	1	SR 42 4.45 mi. SW Camas Valley SW 5.20 mi.		1,250		2,400		92		10		Oregon															
CHARACTER OF PROPOSED WORK (35 typewriter spaces)		NATL. FOREST		FH ROUTE NO.		SUPPLY AGENCY		DA CLASSIFICATION		DA AREA		EMERG. YR.															
CARD 3	Preliminary Engineering																										
CLASS OF FEDERAL FUNDS		Economic Growth Center		COUNTY NAME		Douglas		FEDERAL-AID		STATE		U.S.															
CARD 4	NAME OF URBAN AREA		ROUTE NO.		FEDERAL-AID		STATE		U.S.																		
17-31				P		14		35		35																	
CARD 5		LINE NO.		CHANGE CODE		PROJECT CODE		CLASS		WORK		TYPE		STEP		TERMINI (Full description)		MILES		TOTAL ESTIMATED COST		FEDERAL FUNDS		STATE FUNDS		OTHER FUNDS	
1		(1448)		118		41		42		43		40		93		SR 42 4.45 miles SW Camas Valley SW 5.20 miles		5.20		100,000		(63,560 FAP) 20,000		16,440			
5																ROW											
5																"Slater Creek-Mystic Creek Section"											
5																CONST (CODE)											
CARD 1		CODE		PREPARED BY		PROJECT TOTALS		(118)		(123)(124)		(125)		REMARKS													
1		14																									

See Item 531, Project F-DP-29
jointly financed project using
Economic Growth Center Funds

EXISTING FACILITIES:

Roadway: 20' bituminous surface with 2' to 4' shoulders.

ADJACENT FACILITIES:

SW End 20' bituminous surface with 2' shoulders.
NE End

PROJECT DATA: The project consists of all phases of preliminary engineering including PS & E preparation for future 2-12' lanes high-type pavement with 8' shoulders and necessary bridges, all on improved alignment.

PUBLIC HEARING: Will be offered and held if requested.

SYSTEM ACTION, WATER DEVELOPMENT, AIRPORTS, RAILROADS, HISTORICAL AND RECREATIONAL AREAS: None known to be involved.

DATA FOR PR-37:

Total Cost	Pro Rata	Federal Funds	State Funds
\$100,000	(63.56% FAP) (20.00% EGC)	\$63,560 20,000	\$16,440
\$100,000	83.56%	\$83,560	\$16,440
	Preliminary Engineering		Field \$ 71,000 PS&E 29,000 \$100,000

Note: This Highway Demonstration Project is to serve the Coos Bay area which was approved as an Economic Growth Center by Mr. F. C. Turner's Memorandum of December 3, 1971.

MONTHLY TRANSACTION NO.

FORM PR-9
(REV. 4-81)

Budget Bureau No. 41-R2066; Approval

U.S. DEPARTMENT OF AGRICULTURE

DATE SUBMITTED TO W.O.

REQUEST FOR APPROVAL
OF INDIVIDUAL PROJECT PROGRAM CHANGE
(PPM 21.1 AND 22.1)

REPORT NUMBER

PROJECT LOCATION (45 typewriter spaces)
SR 42 2.0 mi. SW Camas Valley
SW 3.0 mi.

ADT

1,250

FUTURE

2,400

YEAR

92

REGION

10

STATE NAME

Oregon

STAT
COO

35

CARD

CHARACTER OF PROPOSED WORK (35 spaces)

Preliminary Engineering

NATL.
FOREST

FM ROUTE NO

SUPERV AGCY

DA CLASSIF.

DA AREA

EMERG. VR.

PL AUTH VR

PREFIX LETTER(S)

PROJECT NUMBER

NUMBER-AGR. NO.

CARD

CLASS OF FEDERAL FUNDS 1

Primary

Douglas

CARD

NAME OF URBAN AREA

F.A. SYSTEM

Primary

RTE NO.

FEDERAL AID

STATE

35

CARD

WORK

TYPE

ITEMS

STATUS

ITEM
NUMBERPROJECT
NUMBER

TERMINI

MILES

TOTAL COST

FEDERAL FUNDS

STATE FUNDS

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

CHM
PRO

CARD

WORK

TYPE

ITEMS

STATUS

ITEM
NUMBERPROJECT
NUMBER

TERMINI

MILES

TOTAL COST

FEDERAL FUNDS

STATE FUNDS

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

CHM
PRO

CARD

WORK

TYPE

ITEMS

STATUS

ITEM
NUMBERPROJECT
NUMBER

TERMINI

MILES

TOTAL COST

FEDERAL FUNDS

STATE FUNDS

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

CHM
PRO

CARD

WORK

TYPE

ITEMS

STATUS

ITEM
NUMBERPROJECT
NUMBER

TERMINI

MILES

TOTAL COST

FEDERAL FUNDS

STATE FUNDS

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

CHM
PRO

CARD

WORK

TYPE

ITEMS

STATUS

ITEM
NUMBERPROJECT
NUMBER

TERMINI

MILES

TOTAL COST

FEDERAL FUNDS

STATE FUNDS

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

CHM
PRO

CARD

WORK

TYPE

ITEMS

STATUS

ITEM
NUMBERPROJECT
NUMBER

TERMINI

MILES

TOTAL COST

FEDERAL FUNDS

STATE FUNDS

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

CHM
PRO

CARD

WORK

TYPE

ITEMS

STATUS

ITEM
NUMBERPROJECT
NUMBER

TERMINI

MILES

TOTAL COST

FEDERAL FUNDS

STATE FUNDS

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

CHM
PRO

CARD

WORK

TYPE

ITEMS

STATUS

ITEM
NUMBERPROJECT
NUMBER

TERMINI

MILES

TOTAL COST

FEDERAL FUNDS

STATE FUNDS

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

CHM
PRO

CARD

WORK

TYPE

ITEMS

STATUS

ITEM
NUMBERPROJECT
NUMBER

TERMINI

MILES

TOTAL COST

FEDERAL FUNDS

STATE FUNDS

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

CHM
PRO

CARD

WORK

TYPE

ITEMS

STATUS

ITEM
NUMBERPROJECT
NUMBER

TERMINI

MILES

TOTAL COST

FEDERAL FUNDS

STATE FUNDS

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

CHM
PRO

CARD

WORK

TYPE

ITEMS

STATUS

ITEM
NUMBERPROJECT
NUMBER

TERMINI

MILES

TOTAL COST

FEDERAL FUNDS

STATE FUNDS

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

CHM
PRO

CARD

WORK

TYPE

ITEMS

STATUS

ITEM
NUMBERPROJECT
NUMBER

TERMINI

MILES

TOTAL COST

FEDERAL FUNDS

STATE FUNDS

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

PROJECT TOTAL

CHM
PROIf revision includes transfer from one class of project to another, or covers joint financing, show both classes of funds involved.
PREVIOUS EDITIONS OF THIS FORM ARE OBSOLETE AFTER 7-1-61

REQUEST FOR APPROVAL
OF INDIVIDUAL PROJECT PROGRAM CHANGE
(PPM 21.1 AND 22.1)

PROJECT LOCATION (45 typewriter spaces)
SR 42 2.0 mi. SW Camas Valley
SW 3.0 mi.

ADT

1,250

FUTURE

2,400

YEAR

92

REGION

10

STATE NAME

Oregon

STATE CODE

35

APPL. CODE

012

ITEM NO.

507

Engineering

Primary

F.A. SYSTEM

Primary

Douglas

COUNTY NAME

ROUTE NO. 14

STATE 35

U.S.

CODE 10

WORK TYPE	STATUS	ITEM NUMBER	PROJECT NUMBER	TERMINI	MILES	TOTAL COST	FEDERAL FUNDS	STATE FUNDS	CHARACTER OF PROPOSED WORK
-----------	--------	-------------	----------------	---------	-------	------------	---------------	-------------	----------------------------

PE		507	F-DP-29(20)	SR 42 2.0 mi. SW of Camas Valley SW 3.0 mi. "Mystic Creek-Camas Valley Section"	3.0	71,500	45,400 (14,300 EGC)	11,800	Preliminary Engineering All phases, including PS & E prep.
ROW									
CONST									

PE									
ROW									
CONST									

PE									
ROW									
CONST									

PE									
ROW									
CONST									

has been submitted Yes ☐ PROJECT WITHDRAWN YES ☒ CODE 11 CODE 2

REASON FOR CHANGE: To withdraw the project and release Primary and EGC funds for an EGC project on the highway immediately adjacent and westerly of this section.

-OVER-

DATE	September 22, 1972	DATE	
------	--------------------	------	--

SIGNATURE	Programing Engineer	SIGNATURE	
-----------	---------------------	-----------	--

FROM ARE OBSOLETE AFTER 7-1-61

Reason for Change - continued

The highway section covered by this withdrawn project is involved in the Corps of Engineers' plan for development of the Camas Valley Dam and Reservoir site within the Coquille River Basin. Therefore, any improvement of this section must be delayed until such time as the Corps of Engineers' plans have been finalized.

REQUEST FOR APPROVAL
OF INDIVIDUAL PROJECT PROGRAM CHANGE
(PPM 21.1 AND 22.1)

PROJECT LOCATION (45 typewriter spaces)		ADT		FUTURE		YEAR		REGION		STATE NAME		STATE CODE		APPL. CODE		ITEM NO.	
R 42 2.0 mi. SW Camas Valley SW 3.0 mi.		1,250		2,400		92		10		Oregon		35		106		508	
WORK (25 spaces)		MATERIAL		FOR MISCELLANEOUS FUNDS ONLY		EMERG. VR.		PLAUTM VR.		PREFIX LETTERS		PROJECT NUMBER		NUMBER-AGR. NO.		I. PROJECTS ONLY	
Routing		62 (65)		63 (65)		64 (65)		65 (65)		66 (65)		67 (65)		68 (65)		69 (65)	
Economic Growth Center		F.A. SYSTEM		Primary		Douglas		RTE NO.		FEDERAL AID		STATE		U.S.		CODE	
		P		14		35		14		35		35		14		0191	
STATUS		ITEM NUMBER		PROJECT NUMBER		TERMINI		MILES		TOTAL COST		PROJECT COST		FEDERAL FUNDS		STATE FUNDS	
RE- QUESTED REVISION		508		DP-F-29(20)		SR 42 2.0 mi. SW of Camas Valley SW 3.0 mi. "Mystic Creek-Camas Valley Section"		3.0		71,500		14,300 (45,400 FAP)		11,800		Preliminary Engineering All phases, including PS & E prep.	
PROJECT WITHDRAWN		YES		CODE 2		PROJECT TOTAL		3.0		71,500		14,300		11,800			
REASON FOR CHANGE:		To withdraw the project and release Primary and EGC funds for an EGC project on the highway immediately adjacent and westerly of this section.															
PROGRAM REVISION REQUESTED		DATE		SIGNATURE		TITILE		RECOMMENDED		DATE		SIGNATURE		TITILE		APPROVED	
September 22, 1972		PROGRAMING ENGINEER															

Reason for Change - continued

The highway section covered by this withdrawn project is involved in the Corps of Engineers' plan for development of the Camas Valley Dam and Reservoir site within the Coquille River Basin. Therefore, any improvement of this section must be delayed until such time as the Corps of Engineers' plans have been finalized.

8310

10150511W15
JUN 5 - 1972

FOR FILING

June 2, 1972

Executive Department
Federal Aid Coordination Unit
240 Cottage Street, S. E.
Salem, Oregon 97310

Gentlemen:

In accord with Executive Memorandum 02-270-20, attached are eight copies of the completed Notice of Intents to apply for federal assistance for federal-aid project as follows:

State Administrative District No. 6

Federal Aid Primary

Slater Creek-Mystic Creek
Cooe Bay-Roseburg Highway
Douglas County

This project will replace the withdrawn project, Mystic Cr.-
Canas Valley Sec., PNRS #7201-2-200.

The estimated date of filing for federal-aid funds on this project is July 17, 1972. In order that this date and the subsequent dates of contract letting may be met, your prompt attention to this proposal will be appreciated.

Very truly yours,

George M. Baldwin
Administrator of Highways

By

L. H. Young
Programing Engineer

Attachment

BLG:bb

cc: R. E. Simpson, FHWA
E. S. Hunter
F. L. Hall
D. H. Moehring
R. E. Royer
W. H. Tebanu
Roger Trygstad
H. S. Cox
B. L. Gifford
R. N. Chase
J. C. McCormick
J. H. Versteeg

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon
December 7, 1971

Edwards

To: Mr. R. L. Porter
State Highway Engineer

SUBJECT: Slater Creek-Bear Creek Section
Coos Bay-Roseburg Highway
Douglas County

Several weeks ago, the matter of obtaining a parcel of land from Longview Fibre was brought to our attention. The parcel is located about two miles east of the Coos County line on ORE42. It is a myrtlewood grove and Al Flegel was interested in its being acquired to substitute for a small BLM park (Bear Creek) some three miles farther east which was apparently due to be destroyed by relocation of the highway.

At present there is no firm highway location line available. It has not been positively established that the BLM Bear Creek Park will be wiped out, nor to what extent the Longview Fibre tract may be damaged. Contact with Longview Fibre by the Douglas County Land Agent indicates the property is probably obtainable.

Another park area which would be better than the Longview Fibre tract in some respects, but does not have a myrtlewood grove, is being sought a few miles to the west in Coos County. This is unlikely to diminish Douglas County's interest in replacement of the myrtle trees.

Chairman Jackson was interested in this matter several months ago and more recently it was brought to my attention again, this time by Mr. Edwards.

Until some more definite plans for the highway are available, a description covering the Longview Fibre tract is difficult to put together. Perhaps if Mr. Jackson understood these circumstances, the subject would be less recurrent.

Lloyd P. Shaw

Lloyd P. Shaw
Assistant State Highway Engineer

LPS:ajw
cc Tom Edwards
F. B. Klaboe
D. G. Talbot
C. T. Keasey

12-15-71

Tom is doing some investigating of alternate route.

Salem, Oregon
October 21, 1971

Mr. David G. Talbot
State Parks Superintendent

Slater Creek-Bear Creek Section
Coos Bay-Roseburg Highway
Station 1268 to 1281, approximately
~~Bear Creek Park (BLM)~~
Douglas County

The matter of our proposed highway location damaging a myrtle grove in this particular park was studied in October and November 1969. At that time it was considered possible that replacement could be arranged by obtaining adjacent property or another site to compensate the loss of public park facilities.

Chairman Jackson directed that steps be taken to determine definitely what can be done and if a satisfactory arrangement can be found, to take steps to make a new site available as replacement park area.

Lloyd P. Shaw
Assistant State Highway Engineer

LPS:ajw
cc R. L. Porter
Tom Edwards
F. B. Klaboe
C. T. Keasey

RECEIVED
NOV 30 1970
FOR FILING

RECEIVED
NOV 30 1970

FOR FILING

<i>Cancel</i>
<i>R/W</i>
<i>Coos Bay-Roseburg</i>

November 25, 1970

3756

Mr. George Burr, Chairman
Highway and Parks Committee
Coquille Chamber of Commerce
P. O. Box 711
Coquille, Oregon 97423

Dear Mr. Burr:

This is in response to your November 5 letter in which you inquired as to the future of the Bureau of Land Management park near Bear Creek on the Coos Bay-Roseburg Highway in Douglas County.

The survey for the new highway was completed through this area prior to the construction of the park. Funding is not presently in sight, so the park will continue to be used for some time. Prior to initiating construction, the problem will be worked out satisfactorily. We are presently investigating the possibility of replacement areas within a reasonable distance of this facility.

If we may be of further service, please let us know.

Very truly yours,

R. L. Porter
State Highway Engineer

By

Tom Edwards
Deputy State Highway Engineer

bc R. L. Porter
Lloyd Shaw
F. B. Klaboe
E. S. Hunter
Victor D. Wolfe
D. G. Talbot
C. T. Keasey

LPS:ajw/TE:ja

RECEIVED
NOV 18 1970

FOR FILING

November 16, 1970

3756

Ms. Shirley Francis, Secretary
Myrtle Point Chamber of Commerce
Post Office Box 578
Myrtle Point, Oregon 97458

Dear Ms. Francis:

Thank you for your recent letter concerning the future of the Bureau of Land Management park near Bear Creek on the Coos Bay-Roseburg Highway.

I believe the highway survey was completed or quite well along before the park was developed and since that time, this Division has done nothing additional in the area.

We will be glad to discuss this matter with the Bureau of Land Management and will do the best we can to see that all public interests are protected.

I do not have a definite idea or proposal to offer at this time, except that we will give the matter a thorough and careful review.

Very truly yours,

R. L. Porter
State Highway Engineer

RLP:fn

cc Tom Edwards
F. B. Klaboe
Lloyd P. Shaw
E. S. Hunter
Victor D. Wolfe
Frank Hall
David Talbot
C. T. Keasey



REFERRED TO
Adm
BY SECRETARY

E. Swends
Wm. J. Plante
KLP

Myrtle Point Chamber of Commerce

RECEIVED

Swenson

P. O. BOX 578

MYRTLE POINT, OREGON 97458

OCT 28 1970

Do Not File ☐

Myrtle Point, Oregon

October 23, 1970

DESIGN
SECTION

Keep ☐

Return To

Other

Oregon State Highway Department
Salem, Oregon 97310

Gentlemen:

It has been brought to the attention of the Myrtle Point Chamber of Commerce that your plans for improvement and realignment of State Highway No. 42 in the vicinity of the Coos and Douglas County line call for utilizing as roadway most of the land comprising the Bear Creek Recreation area developed and operated by the United States Bureau of Land Management.

As you know, this Chamber has been for many years, and now is, a staunch supporter of Highway No. 42 improvement; and the submission of this letter should in no way be regarded as any criticism or remonstrance against your proposals.

However, in view of the very heavy use of the Bear Creek area by the public, and the complete lack of any similar facilities on the highway between the Camas Mountain and Hoffman Waysides, you are earnestly requested to give your most serious consideration to alternate plans which might preserve this very picturesque, restful and much-used facility.

Very truly yours,

REFERRED TO



Wells

Please show me
H.

cc: Bureau of Land Management

Myrtle Point Chamber
of Commerce

by *Shirley Trami*
secretary



OREGON STATE HIGHWAY DEPARTMENT
INTER-DEPARTMENT CORRESPONDENCE

November 12, 1970

Salem, Oregon

To: Lloyd P. Shaw
Assistant State Highway Engr.
BUILDING

SUBJECT: Slater Creek-Bear Creek Sec.
Coos Bay-Roseburg Highway
Douglas County
Bear Creek Recreation Site

The site referred to in Mr. George Burr's letter is the developed BLM site immediately west of Bear Creek on the Middle Fork Coquille River. The area includes both banks of the river and is connected by a foot bridge.

As indicated in the Rough Draft the site was developed by BLM with the knowledge that it encroached on the area of our highway location on the south bank. We are presently studying the possibility of moving the line to avoid major encroachment on the recreation area, but it does not appear that all encroachment can be avoided within reasonable costs.

Frank L. Hall
Design Engineer
By:

George C. Wills
George C. Wills
Chief Locating Engineer

GCW:jf

cc: R. L. Porter
Tom Edwards
F. B. Klaboe
E. S. Hunter



Salem, Oregon
November 10, 1970

Bear Creek Recreation Site

Mr. Frank Hall
Design Engineer

Please prepare a draft of a reply to George Burr,
Chairman, Highway and Parks Committee, Coquille Chamber of Commerce.

The attached file includes copies of two Bureau of Land
Management letters and Mr. Burr's November 5 letter to this office.
The Bear Creek Recreation site referred to in the November 5 letter
appears to be the same site which was brought to our attention by
Douglas County Commissioner Al Flegel several months ago. At that
time, it was determined that damage to the Myrtle grove would be
relatively light. Perhaps circumstances have changed.

Please investigate and include in your draft, information
in regard to the ultimate effect on this recreation area.

Lloyd P. Shaw
Assistant State Highway Engineer

Attachments

LPS:ajw

cc R. L. Porter
Tom Edwards
E. S. Hunter

COQUILLE CHAMBER OF COMMERCE

P. O. Box 711

Phone 1001



Coquille

Oregon

November 5, 1970

REFERRED

TO

FOR

Edwards
Let's Discuss

Mr. R. L. Porter
State Highway Engineer
State Highway Division
Salem, Oregon 97310

Dear Mr. Porter:

We are enclosing a copy of a letter sent to the Bureau of Land Management in Salem by Mr. Richard L. Schaertl, Acting District Manager of the Coos Bay District Office in Coos Bay.

This letter points out that under tentative plans the Bear Creek Recreation Site would be all but destroyed when improvements to Highway 42 are undertaken by the Highway Division.

The Coquille Chamber of Commerce urges you to give your most serious consideration to alternate plans which might preserve this beautiful site without delaying further improvements to Highway 42.

Bear Creek Recreation site is one of the few beautiful parks which is still maintained without cost to the State Highway Department.

Very truly yours,

Geo. F. Burr
George Burr, Chairman
Highway and Parks Committee
Chamber of Commerce
Coquille, Oregon 97423





UNITED STATES
DEPARTMENT OF THE INTERIOR

BUREAU OF LAND MANAGEMENT
Coos Bay District Office
P.O. Box 1139
Coos Bay, Oregon 97420

IN REPLY REFER TO:

OCT 5 1970

Mr. George F. Burr
815 South First
Coquille, Oregon 97423

Dear George:

Enclosed is a copy of a recent letter sent to
our State Office regarding Bear Creek Recreation
Site.

We know of your personal interest in preserving
this area and thought you might be interested in
this correspondence.

Sincerely yours,

R. L. Schaeff

Acting District Manager



6260

Coos Bay District Office
P.O. Box 1139
Coos Bay, Oregon 97420

OCT 5 1970

State Director 100.3c-3

District Manager, Coos Bay

Bear Creek Recreation Site Use

During the months of July, August, and September, the district has had a traffic counter at the entrance of Bear Creek Recreation Site located adjacent to State Highway 42, 26 miles east of Myrtle Point. This counter was installed specifically to give site use data. Our best estimate of use during this period is 31,500 visitors.

We will continue to monitor the use throughout the year in order to obtain a better estimate of the site's total use. Our register shows visitors from almost every state and many foreign countries have enjoyed this facility provided by the Bureau.

The major purpose for writing this report on Bear Creek Recreation Site's use is that the State Highway Department has plans for improving Highway 42. According to their tentative plans, Bear Creek Recreation Site would be all but destroyed when these improvements to the highway are made. We feel the destruction of a heavily used and appreciated site such as this would be a mistake and all efforts should be made to work with the State Highway Department to preserve this area, without delaying further improvement of Highway 42.

RICHARD L. SCHAERTL

Acting

RKing:mll
10/5/70

8310

RECEIVED
NOV 19 1969

FOR FILE

OREGON STATE HIGHWAY DEPARTMENT
INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon
November 18, 1969

To: David G. Talbot
State Parks Superintendent
OFFICE

SUBJECT: Slater Creek-Bear Creek Section
Coos Bay-Roseburg Highway
Proposed Douglas County Park

Douglas Co

The major area of highway encroachment into the site does begin at approximately Station 1276+00, where the toe of the slope from the proposed alignment extends into the existing trees. This tree growth does not, however, contain any of the large myrtle, but mostly fir and small cedar, maple, and alder. The significant myrtle grove does overlap as far as about Station 1278+50. However, the myrtles are located beyond the proposed toe of the slope and probably would not be affected in an adverse manner.

Larry Jacobson
Larry Jacobson
Parks Planning Supervisor

LJ:aw

NOTED
LLOYD P. SHAW

*Original returned
to Talbot with Parks file
11-19-69*

RECEIVED
NOV 18 1969
OFFICE OF
STATE HIGHWAY ENGINEER

310
RECEIVED
NOV 24 1969
FORM 10-61

FOR FILING

OREGON STATE HIGHWAY DEPARTMENT

INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon

November 6, 1969

SUBJECT:

To: MEMO TO FILE

On this date, I talked to Douglas County Commissioner Al Flegel re the myrtle wood grove on the Slater Creek-Bear Creek Section of the Coos Bay-Roseburg Highway.

I told Commissioner Flegel that I had looked at the map which depicted the location through the myrtle wood grove and that it appeared that as we were following very closely to the existing alignment, there would be a substantial part of the grove left unmolested.

I also stated that regardless of right-of-way width that was taken any land not needed for highway slopes could be incorporated in the myrtle grove area.

Commissioner Flegel seemed satisfied that the problem could be readily worked out and stated that he would be in Salem on December 18 and would confer with Mr. Shaw re this matter.



Forrest Cooper
State Highway Engineer

FC:fn

cc R. L. Porter
Lloyd P. Shaw - with file
F. B. Klaboe
Victor D. Wolfe
David G. Talbot
H. S. Cox

OREGON STATE HIGHWAY DEPARTMENT

INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon

November 4, 1969

David G. Talbot
To: State Parks Superintendent
OFFICE

SUBJECT: Slater Creek-Bear Creek Section
Coos Bay-Roseburg Highway
Proposed Douglas County Park Site

Per Mr. Shaw's request, we have evaluated the proposed highway realignment in relation to the potential park area along the Slater Creek-Bear Creek section of Highway 42. There are two sections where the proposed alignment would most adversely affect the tree growth in this area.

From approximately station 1268+00 to 1272+50 the proposed toe of slope appears to extend into the existing trees far enough to require removal of a fringe of large myrtle trees immediately adjacent to the highway. A significant growth of large trees would remain between the river and the toe of slope, particularly if no clearing was done beyond the proposed toe of the fill. Photo 1 shows the trees adjacent to the existing highway.

The most encroachment occurs between station 1276+00 and 1281+00 where the proposed toe of slope extends in the potential park area about 75 feet from the existing toe of slope. The tree type in this section is fir, cedar, maple and alder, and does not include any of the large myrtle trees prominent along the river. Photo 2 shows the trees in this area.

The most attractive and largest myrtle trees are located between stations 1273+00 and 1278+50 and would not be adversely affected by the realignment.

Although the realignment would remove some significant tree growth, in my opinion there would be very little damage to the recreational attractions of the site. The traffic noise is a disturbing element from the existing highway and would not be measurably increased by the realignment. It appears that the realignment would improve the site distance in either direction from the potential point of access into the site.

The attached map shows the approximate location of a series of photographs taken at the site.

Larry Jacobson
Parks Planning Supervisor

LJ:aw
Attachment

8310

73

October 24, 1969

The Honorable Al Flegel, Commissioner
Douglas County Board of Commissioners
Courthouse
Roseburg, Oregon 97470

Dear Al:

This is just a note to let you know we have not forgotten you and the myrtle wood grove on the Slater Creek-Bear Creek Section of the Coos Bay-Roseburg Highway.

I have had some commerce with our Location people indicating that moving the highway realignment would be quite difficult and costly; however, there might be some other factor which would enter into it upon closer inspection.

Our Parks Planning people expect to be in that area about the middle of the week of October 27, following which we will have a report from them and any suggestions they may come up with.

I will contact you again after all this has transpired.

Very truly yours,

Forrest Cooper
State Highway Engineer

By

Lloyd P. Shaw
Assistant State Highway Engineer

LPS:ajw

cc Forrest Cooper
R. L. Porter
David G. Talbot

310

Salem, Oregon
October 13, 1969

Mr. David G. Talbot
State Parks Superintendent

Slater Creek-Bear Creek Section
Coos Bay-Roseburg Highway
Douglas County
Proposed Park Site

The attached exhibits and correspondence include a September 4 memorandum signed by R. E. Kischel, Land Agent for Douglas County. This memorandum and the attached copy of an aerial photograph were left with me by Al Flegel, who stated that he had been in contact with Chairman Jackson in regard to the proposed relocation of the highway and conflict with a grove of myrtle trees.

Will you please have someone examine the area and see if the impression gained by our people concurs with that stated in Division Engineer C. T. Keasey's letter of September 29.

Any substantial relocation of the highway would appear to be extremely costly because of the local topography. Some opinion as to the damage which might be caused by highway construction in relation to the remaining potential park area would be of interest. Any other comments you wish to make would be welcome; also prompt action on this matter would be appreciated.

Lloyd P. Shaw
Assistant State Highway Engineer

LPS:ajw
Attachments
cc Forrest Cooper
R. L. Porter
F. B. Klaboe

OREGON STATE HIGHWAY DEPARTMENT
INTER-DEPARTMENT CORRESPONDENCE

Roseburg, Oregon
September 29, 1969

To: Mr. D. J. Barbee
Design Engineer
S A L E M


SUBJECT: Slater Cr.-Bear Cr. Section
Coos Bay-Roseburg Highway
Proposed Douglas County Park Site

Attention George Wills

As requested in your letter of September 16, we have checked the location survey on the subject section and, after contacting Mr. R. E. Kischel, Land Agent for Douglas County, we have superimposed the proposed park limits on the location map, a copy of which is enclosed.

The proposed right of way for this section would, it appears, take a considerable portion of the proposed park area but the actual slope lines would not encroach too greatly.

A county park site in this area would not be objectionable so long as provision were made for the proposed reconstruction of the highway.



C. T. KEASEY
Division Engineer

CTK/cw
Enc.

Routing	
Barbee	Trout
Hall	Wills
A. Olson	Hackleman
Sample	Scott
Terpin	R. Olson
Swenson	Carstensen

RECEIVED
SEP 30 1969
DESIGN
DIVISION

LAND DEPARTMENT



COUNTY OF DOUGLAS

COURTHOUSE

ROSEBURG, OREGON 97470

September 4, 1969

MEMORANDUM: Regarding Park Site adjacent to Highway #42, West of Camas Valley

I. LOCATION:

Milepost #47, Coos Bay-Roseburg Highway; 7 miles west of Camas Valley and 2 miles inside county.

II. SCENIC FEATURES:

- A. Sandy beach on Middle Fork Coquille River
- B. Grove of old growth Myrtle Trees: 80' to 120' high, average 24" to 30" dbh and estimated to 100 MBF

III. TERRAIN:

Flat bench, above flood stage of river; 50'- 100' wide

IV. AREA:

Estimated to be 8.7 acres

V. ACCESS:

Needs improvement

VI. OWNER:

Longview Fibre Corp.
Longview, Washington

RECEIVED

SEP 16 1969

DESIGN

DIVISION

R.E. Kischel
R.E. Kischel
Land Agent

*Find - Al Fligle is trying to secure an unusual
grove of myrtle trees approximately 7 miles west of
Camas Valley - Route 42. He says Flus L. cannot
that options should be taken to accomplish this. That
is looking into park angle. How about highway relocation?*



COUNTY OF DOUGLAS
COURTHOUSE
ROSEBURG, OREGON 97470

September 4, 1969

MEMORANDUM: Regarding Park Site adjacent to Highway #42, West of Camas Valley

I. LOCATION:

Milepost #47, Coos Bay-Roseburg Highway; 7 miles west of Camas Valley and 2 miles inside county.

II. SCENIC FEATURES:

A. Sandy beach on Middle Fork Coquille River

B. Grove of old growth Myrtle Trees: 80' to 120' high, average 24" to 30" dbh and estimated to 100 MBF

III. TERRAIN:

Flat bench, above flood stage of river; 50'- 100' wide

IV. AREA:

Estimated to be 8.7 acres

V. ACCESS:

Needs improvement

VI. OWNER:

Longview Fibre Corp.
Longview, Washington

? This does not fit the "7 miles west of Camas Valley" is ruled.
It does fit MP 47.

R.E. Kischel
Land Agent

LLOYD
SHAW



This is not Bear Creek BLM.
Park. It is about
1.8 miles east of this
Deputy
11-5-71

LONGVIEW
FIGURE C

RIVER

BLM

Middle

This is not Bear Creek BLM
Park. It is about
1.8 miles east of this.

11-5-71
D. J. [unclear]

LONGVIEW
FIGURE 6

BLM



①



Taken at lower
end of subject
property.
Middle FK, Coquille
River.



Easterly end of
subject property.
Part of driveway
access is shown.



Large trees, all
myrtle.
Typical view
of property.

OREGON STATE HIGHWAY DEPARTMENT
CONSTRUCTION DIVISION
SOILS AND GEOLOGY SECTION
PROJECT BASE DESIGN

Page 1 of 4

Section BLADE CREEK - NEW CROSS Highway 0003 DAY-ROSBURG (PAR 14) County DOUGLAS
 Rec. Engr. Approx. Length 2.02 Miles. Sta. 1245 to Sta. 1342
 Truck A.D.T. 240 Traffic Coefficient 9.0 18 kip s.a. per day 166.1
 Annual Precipitation 36in Frost Penetration -----

(1) Typical Soil

- 36 LL
- 11 PI
- 96 SP 10
- 66 SP 200
- 2 % Gravel
- 9 % Sand
- 24 % Sand
- 31 % Silt
- 34 % Clay
- 13 % Value
- ()

AASHO CLASSIFICATION:


A-6 (7)

MATERIAL SOURCES:

To be determined by the Engineer.

cc:

- Asst. State Highway Engineer
- Construction Engineer
- Engineer of Materials
- Division Engineer
- Resident Engineer
- Office Engineer
- Design Engineer
- Division Geologist
-
- Rural Engineer



Note:
Specifications for Plant Mix Bituminous Base to be furnished by Laboratory.

Submitted by C. G. Long
 Staff Assistant

Recommended by
 Construction Engineer

Recommended by John C. Gunkel
 Engineer of Materials

Approved by
 Asst. State Highway Engineer

NOTED
F. B. KLABOE

RECEIVED		27 1966
FOR FILING		
10	11	12
13	14	15
16	17	18
19	20	21
22	23	24
25	26	27
28	29	30
31	32	33
34	35	36
37	38	39
40	41	42
43	44	45
46	47	48
49	50	51
52	53	54
55	56	57
58	59	60
61	62	63
64	65	66
67	68	69
70	71	72
73	74	75
76	77	78
79	80	81
82	83	84
85	86	87
88	89	90
91	92	93
94	95	96
97	98	99
100	101	102
103	104	105
106	107	108
109	110	111
112	113	114
115	116	117
118	119	120
121	122	123
124	125	126
127	128	129
130	131	132
133	134	135
136	137	138
139	140	141
142	143	144
145	146	147
148	149	150
151	152	153
154	155	156
157	158	159
160	161	162
163	164	165
166	167	168
169	170	171
172	173	174
175	176	177
178	179	180
181	182	183
184	185	186
187	188	189
190	191	192
193	194	195
196	197	198
199	200	201
202	203	204
205	206	207
208	209	210
211	212	213
214	215	216
217	218	219
220	221	222
223	224	225
226	227	228
229	230	231
232	233	234
235	236	237
238	239	240
241	242	243
244	245	246
247	248	249
250	251	252
253	254	255
256	257	258
259	260	261
262	263	264
265	266	267
268	269	270
271	272	273
274	275	276
277	278	279
280	281	282
283	284	285
286	287	288
289	290	291
292	293	294
295	296	297
298	299	300
301	302	303
304	305	306
307	308	309
310	311	312
313	314	315
316	317	318
319	320	321
322	323	324
325	326	327
328	329	330
331	332	333
334	335	336
337	338	339
340	341	342
343	344	345
346	347	348
349	350	351
352	353	354
355	356	357
358	359	360
361	362	363
364	365	366
367	368	369
370	371	372
373	374	375
376	377	378
379	380	381
382	383	384
385	386	387
388	389	390
391	392	393
394	395	396
397	398	399
400	401	402
403	404	405
406	407	408
409	410	411
412	413	414
415	416	417
418	419	420
421	422	423
424	425	426
427	428	429
430	431	432
433	434	435
436	437	438
439	440	441
442	443	444
445	446	447
448	449	450
451	452	453
454	455	456
457	458	459
460	461	462
463	464	465
466	467	468
469	470	471
472	473	474
475	476	477
478	479	480
481	482	483
484	485	486
487	488	489
490	491	492
493	494	495
496	497	498
499	500	501
502	503	504
505	506	507
508	509	510
511	512	513
514	515	516
517	518	519
520	521	522
523	524	525
526	527	528
529	530	531
532	533	534
535	536	537
538	539	540
541	542	543
544	545	546
547	548	549
550	551	552
553	554	555
556	557	558
559	560	561
562	563	564
565	566	567
568	569	570
571	572	573
574	575	576
577	578	579
580	581	582
583	584	585
586	587	588
589	590	591
592	593	594
595	596	597
598	599	600
601	602	603
604	605	606
607	608	609
610	611	612
613	614	615
616	617	618
619	620	621
622	623	624
625	626	627
628	629	630
631	632	633
634	635	636
637	638	639
640	641	642
643	644	645
646	647	648
649	650	651
652	653	654
655	656	657
658	659	660
661	662	663
664	665	666
667	668	669
670	671	672
673	674	675
676	677	678
679	680	681
682	683	684
685	686	687
688	689	690
691	692	693
694	695	696
697	698	699
700	701	702
703	704	705
706	707	708
709	710	711
712	713	714
715	716	717
718	719	720
721	722	723
724	725	726
727	728	729
730	731	732
733	734	735
736	737	738
739	740	741
742	743	744
745	746	747
748	749	750
751	752	753
754	755	756
757	758	759
760	761	762
763	764	765
766	767	768
769	770	771
772	773	774
775	776	777
778	779	780
781	782	783
784	785	786
787	788	789
790	791	792
793	794	795
796	797	798
799	800	801
802	803	804
805	806	807
808	809	810
811	812	813
814	815	816
817	818	819
820	821	822
823	824	825
826	827	828
829	830	831
832	833	834
835	836	837
838	839	840
841	842	843
844	845	846
847	848	849
850	851	852
853	854	855
856	857	858
859	860	861
862	863	864
865	866	867
868	869	870
871	872	873
874	875	876
877	878	879
880	881	882
883	884	885
886	887	888
889	890	891
892	893	894
895	896	897
898	899	900
901	902	903
904	905	906
907	908	909
910	911	912
913	914	915
916	917	918
919	920	921
922	923	924
925	926	927
928	929	930
931	932	933
934	935	936
937	938	939
940	941	942
943	944	945
946	947	948
949	950	951
952	953	954
955	956	957
958	959	960
961	962	963
964	965	966
967	968	969
970	971	972
973	974	975
976	977	978
979	980	981
982	983	984
985	986	987
988	989	990
991	992	993
994	995	996
997	998	999
1000	1001	1002

SLATER CREEK - BEAR CREEK
COOS BAY - NOSEBURG (PAR 14)
DOUGLAS COUNTY

"OTHER ROADS"

Truck ADT	A.C. Wearing Surface	Plant Mix Bituminous Base	Level	Crushed Base	CBE Req.	Actual Thickness
90 - 240	3.5"	8.0"	- - -	12.0"	26.0"	23.5"
30 - 90	3.5"	6.0"	- - -	11.5"	23.0"	21.0"
8 - 30	3.0"	6.0"	- - -	9.0"	20.0"	18.0"
1 - 8	2.0"	4.0"	- - -	9.5"	17.0"	15.5"
Cars Only	2.0"	4.0"	- - -	6.0" (Minimum)	12.5"	12.0"

For substitution use the "CBE Requirement Column" to obtain total thickness required and table below for values:

1.0" Asphaltic Concrete	=	1.25" Crushed Base
1.0" Plant Mix Bituminous Base	=	1.2" Crushed Base
1.0" Oil Mat	=	1.1" Crushed Base

Equivalency factors recommended by O. A. White, Engineer of Materials and Research.

For local materials an equivalency of 1.0" has been allowed untreated crushed base under the P.M.B.B. Should the same crushed base be used in a "non-treated" section, a maximum air degradation requirement of 30.0% P#20 sieve and a 3.0" height, in addition to the Standard Specifications, would be necessary to obtain a 1.0" equivalency.

Placing both courses of A.C. (4.0") immediately is recommended as no major fill subsidence is anticipated thru this section.

SECTION: SLATER CREEK - BEAR CREEK
HIGHWAY: COOS BAY-ROSEBURG (VAR 14)
COUNTY: DOUGLAS

Traffic Analysis:

Calculation for Traffic Coefficient

Loadmeter Study For Year _____

- A. Present ADT 1100 (Total)
- B. Future ADT 2100 (Total)
- C. Mean ADT 1600 $\frac{(A+B)}{2}$
- D. Design Period 20 Years
- E. No. of lanes 2
- F. Percent Trucks 7% Logging Trucks
16% (ADT Basis) Commercial Trucks
- G. Trucks (in one direction) $\frac{7}{8} \times (C) = \frac{1600}{1600} = \frac{112}{128}$
- H. % Trucks in Design Lane 100% $\frac{240}{240}$
- I. Trucks in Design Lane (G) 240 $\times (H) = 100\% = 240$

TRAFFIC COEFFICIENT = $K (I)$ 0.119
where $K = 4.669$
= 9.0

SECTION: SLATER CREEK - BEAR CREEK
 HIGHWAY: COOS BAY-ROSEBURG (PAR 14)
 COUNTY: DOUGLAS

PAVEMENT TYPE SELECTION

Principal Factors Governing Selection

1. Traffic Classification: See attached sheet
2. Soils Characteristics: See design chart attached
3. Weather: See design chart attached
4. Performance of Similar Pavements in Area: Good _____ Fair _____ Poor _____
 Remarks: A P.C.C. section made from this type material has not been in service
long enough to obtain a service record.
5. Cost Comparisons: See remarks

Secondary Factors Governing Selection

6. Adjacent Existing Pavements: A.C. or Oil
7. Stage Construction: Part of design
8. Depressed, Surface, or Elevated Design: Surface
9. Conservation of Aggregates: See remarks
10. Stimulation of Competition: See remarks
11. Construction Considerations: See remarks
12. Municipal Preference, Participating Local Government Preference, and
 Recognition of Local Industry: Not applicable
13. Traffic Safety: See remarks
14. Availability of an Adaption of Local Materials or of Local Commercially
 Produced Paving Mixes: Local materials are adaptable to this type construction

CONCLUSION AND REMARKS:

No cost comparison made for this project, as there are no known local material sources that would meet P.C.C. specifications.

8310 Slater Cr.-Mystic Cr. Sec. 1975
of Coos Bay-Roseburg Hwy.
(Grading, paving & structures)

CONFIDENTIAL

For official use of
Highway Division Personnel Only
DO NOT REPRODUCE OR DUPLICATE

**ARCHAEOLOGICAL INVESTIGATIONS AT THE LOONEY SITE (35 DO 13)
DOUGLAS COUNTY, OREGON**

Contract between

Highway Division

Oregon State Department of Transportation

and

University of Oregon

Oregon State Museum of Anthropology

by

Richard M. Pettigrew

Oregon State Museum of Anthropology

Eugene, Oregon

August 24, 1978

TABLE OF CONTENTS

	Page
INTRODUCTION	1
THE SETTING	1
ETHNOGRAPHIC BACKGROUND	2
ARCHAEOLOGICAL BACKGROUND	3
PROCEDURE	6
DESCRIPTION OF CULTURAL DEBRIS	7
AREAL COMPARISONS	20
CHRONOLOGY	24
HUMAN ACTIVITY AT THE LOONEY SITE	29
APPENDIX A: PROJECTILE POINT TYPOLOGY	31
APPENDIX B: TYPOLOGICAL INTERPRETATIONS OF PROJECTILE POINTS FROM REPORTED SOUTHWESTERN OREGON-NORTHWESTERN CALIFORNIA SITES	37
BIBLIOGRAPHY	42
<u>MAPS</u>	
1. Southwestern Oregon-Northwestern California, with Locations of Significant Archaeological Sites	4
2. Contour Map of the Looney Site	5
<u>FIGURES</u>	
1. Unifacially Flaked Edge Types	13
2. Important Attribute Distinctions in Projectile Point Typology	33
3. Projectile Point Types 1-6	35
4. Projectile Point Types 7-15	36
<u>TABLES</u>	
1. Frequency Distribution of Small Unifacially Flaked Artifacts, by Edge Types and Raw Material, Looney Site.....	14
2. Cores from the Looney Site, by Number of Striking Plat- forms, Frequency by Raw Material, and Range of Metrical Dimensions	15
3. Dimensions of Microblade Cores from the Looney Site and Site 35 MU 11	16
4. Assemblage from the Looney Site, by Artifact Class and Horizontal Provenience	21
5. List of Sites and Sources for Comparison with the Looney Site	22

ARCHAEOLOGICAL INVESTIGATIONS AT THE LOONEY SITE (35 DO 13)
DOUGLAS COUNTY, OREGON
INTRODUCTION

On January 16-18, 1976, through a contract between the Highway Division of the Oregon State Department of Transportation and the University of Oregon Museum of Natural History (MNH), Richard M. Pettigrew, then Research Assistant, MNH, surveyed the proposed Slater Creek-Mystic Creek Section of the Coos Bay-Roseburg Highway (Ore. 42), in Douglas County, Oregon, for archaeological sites on January 16, 18 and 19, 1976 (see Map 1). One archaeological site was found, called the Looney Site (35 DO 13) after the name of the nearest local resident.

Pettigrew and Rick Minor, a graduate student in anthropology at the University of Oregon, tested the site on April 5 and 6, 1976, to find the extent and concentrations of cultural debris and to determine the advisability of more extensive excavations. Based upon data from the test excavations, it was recommended that more of the site should be excavated to obtain a sample of cultural material large enough to be comparable to samples from other sites in the interior of southwestern Oregon. It was hoped also that further excavation might provide some data on the vertical and horizontal structure of the site, allowing a reasonably accurate functional interpretation of the aboriginal habitation.

Accordingly, from May 7 to 9, 1976, a crew of six persons led by Pettigrew excavated four two-meter squares. This report is the description of the data recovered from the excavations and the earlier test excavations.

THE SETTING

Located between Highway Stations 1285 and 1290 on the Coos Bay-Roseburg Highway (Ore. 42) at an elevation of 600 feet above mean sea level (see Map 1), the Looney Site is situated on a terrace overlooking the north bank of the Middle Fork Coquille River (see Map 2). This terrace, between about 30 and 150 meters north of the river, appears to be an ancient riverine terrace, formed at a time when the river was at the same elevation as the terrace. Subsequently, the river has cut down through the bedrock to its present channel, approximately 20-30 meters below the edge of the terrace.

The site is not, however, upon an alluvial deposit; rather, the soil appears to

TABLE OF CONTENTS, CONTINUED

<u>TABLES, CONTINUED</u>		Page
6.	Presences/Absences of Looney Site Artifact Classes at Other Sites	23
7.	Projectile Point Samples from Interior Sites, by Type, in Seriated Order	26
8.	Projectile Point Samples from Coastal Sites, by Type, in Seriated Order	27
<u>PLATES</u>		
1.	Excavation of the Looney Site in Progress	46
2.	Projectile Points and Bifaces	48
3.	Microblade Cores	50
4.	Mortar and Pestle	52
5.	Microblades	54

ARCHAEOLOGICAL INVESTIGATIONS AT THE LOONEY SITE (35 DO 13)
DOUGLAS COUNTY, OREGON
INTRODUCTION

On January 16-18, 1976, through a contract between the Highway Division of the Oregon State Department of Transportation and the University of Oregon Museum of Natural History (MNH), Richard M. Pettigrew, then Research Assistant, MNH, surveyed the proposed Slater Creek-Mystic Creek Section of the Coos Bay-Roseburg Highway (Ore. 42), in Douglas County, Oregon, for archaeological sites on January 16, 18 and 19, 1976 (see Map 1). One archaeological site was found, called the Looney Site (35 DO 13) after the name of the nearest local resident.

Pettigrew and Rick Minor, a graduate student in anthropology at the University of Oregon, tested the site on April 5 and 6, 1976, to find the extent and concentrations of cultural debris and to determine the advisability of more extensive excavations. Based upon data from the test excavations, it was recommended that more of the site should be excavated to obtain a sample of cultural material large enough to be comparable to samples from other sites in the interior of southwestern Oregon. It was hoped also that further excavation might provide some data on the vertical and horizontal structure of the site, allowing a reasonably accurate functional interpretation of the aboriginal habitation.

Accordingly, from May 7 to 9, 1976, a crew of six persons led by Pettigrew excavated four two-meter squares. This report is the description of the data recovered from the excavations and the earlier test excavations.

THE SETTING

Located between Highway Stations 1285 and 1290 on the Coos Bay-Roseburg Highway (Ore. 42) at an elevation of 600 feet above mean sea level (see Map 1), the Looney Site is situated on a terrace overlooking the north bank of the Middle Fork Coquille River (see Map 2). This terrace, between about 30 and 150 meters north of the river, appears to be an ancient riverine terrace, formed at a time when the river was at the same elevation as the terrace. Subsequently, the river has cut down through the bedrock to its present channel, approximately 20-30 meters below the edge of the terrace.

The site is not, however, upon an alluvial deposit; rather, the soil appears to

have formed out of weathered parent bedrock, which is a sandstone. This, most likely, is a unit either of the Flourney or the Tyee formation (Baldwin 1976: 24-26), observable on the hillslopes, in the highway cut, and in the channel of the river. These formations are composed of Eocene sedimentary rock, uplifted for the last time during the Miocene Epoch, 25 to 13 million years ago. Excavation revealed no homogeneous alluvial strata at the Looney Site, but, instead, a classic series of A, B and C horizons, with the size and frequency of weathered sandstone rocks increasing with depth.

The valley of the Middle Fork Coquille River in the vicinity of the Looney Site is narrow, with a deeply incised channel flanked by high ridges. Only occasionally are there flat areas above the river where one might reasonably expect habitation, either aboriginal or modern Euro-American.

The vegetational communities in the project vicinity are classed by Franklin and Dyrness (1973: 133-36) in their Mixed Evergreen vegetational zone, in which Douglas fir and tanbark oak are considered the dominant, climax, tree species. Other important trees in the project vicinity are Oregon White Oak, madrone, Oregon myrtle, chinkapin, and bigleaf maple. Two important species of undergrowth are poison oak and hazel. Before clearing the area for the highway, the area of the Looney Site on the flat portion of the terrace south of the original road was covered by a forest community dominated by Oregon myrtle.

The variety and dense growth of the vegetation in this portion of the valley of the Middle Fork Coquille River is due to a very mild climate, with relatively warm (only occasionally freezing) and wet winters and hot and dry summers.

Sizeable populations of black-tailed deer and Roosevelt elk inhabit the drainage area of the Middle Fork, and the project area is within their winter ranges. Of perhaps greater importance to the archaeological interpretation of the area are the runs of anadromous fish in the river, including steelhead, sea-run cutthroat trout, and chinook and coho salmon (Thompson, Smith and Lauman 1972).

ETHNOGRAPHIC BACKGROUND


The aboriginal inhabitants of the Middle Fork at the time of contact with Euro-Americans were the Mishikvivutmetunne, or 'Upper Coquille,' who spoke an Athabascan dialect closely related to that of their Athabascan neighbors who lived along the upper Umpqua River and the coastal streams of Oregon south of

the Coquille River (Drucker 1937: 279-82). Very little ethnographic information is available on the Upper Coquille people. Their culture was very similar to that of the Tolowa (Drucker 1937) and others on the coast near the Lower Klamath River, but distinct in two major respects: first, the territory of the Upper Coquille included no coastal lands, thus limiting their sources of food to inland species; and, second, the Upper Coquille were influenced more than their Athabascan neighbors by the Kusan people, the 'Lower Coquille' of the lower portion of the Coquille River, whose culture was related more to that of the Lower Columbia than that of the Lower Klamath River.

The number of ethnographically recorded sites mentioned by Dorsey (1890: 212) in Upper Coquille territory is 32, but Drucker (1937: 279) was able to record the names of only five. One was downstream from the present Coquille townsite area, one near the town of Coquille, and the remaining 30 apparently were all upstream from Coquille but with no specific locations listed. The boundary between the territories of the Upper Coquille (Athabascan) and the Lower Coquille (Kusan) is not known exactly, but it is reasonably certain that it was in the lower Coquille River area downstream from Coquille. Camas Valley, four miles upstream from the project area, with its broad, savannah-like expanse at the upper limit of the Middle Fork drainage area, probably was an important focus for aboriginal habitation, but it is not known whether it was claimed by the Upper Coquille or the Upper Umpqua.

ARCHAEOLOGICAL BACKGROUND

The drainage area of the Coquille River is poorly known archaeologically. The University of Oregon excavated sites near the mouth of the river in 1939 (Leatherman and Krieger 1940) and again in 1952 and 1962 (MNH records). In 1953 a site was excavated by the University of Oregon near the town of Coquille (MNH records). In 1974 Oregon State University personnel excavated a site near the mouth of the Coquille River (ms. in preparation). An archaeological survey of a section of Highway 42 in the Remote area, about seven miles downstream from the Looney Site, produced evidence of a site near the Remote store (Pettigrew and Cole 1977). In surveys by Richard Hanes, archaeologist for the Bureau of Land Management (BLM), Roseburg District, in the upper Middle Fork drainage area in 1976, three sites were found near the lower end of Camas Valley, six miles upstream from the Looney



Map 1: Southwestern Oregon-Northwestern California, with Locations of Significant Archaeological Sites.

Map 2: Contour Map of the Looney Site (35 DO 13).

Site; and three sites were recorded near the upper end of Boulder Creek, eight miles upstream from the Looney Site in the drainage area of Twelvemile Creek (Hanes, personal communication; MNH records). The three sites in Camas Valley were test-excavated in 1977 by a BLM crew led by Hanes (ms. in preparation).

PROCEDURE

Four one-meter test squares were excavated in April, 1976, all divided into arbitrary levels of 20 cm. Two of the squares (Test Pits 2 and 3) were north of the original highway, in the general location of the evidence of habitation found on the survey (see Map 2). The week before the site was tested, the area between the highway and the edge of the terrace above the river, where heavy vegetation previously had obscured the soil, was cleared by heavy machinery. The clearing caused heavy disturbance of the soil, and exposed a deposit of cultural debris much denser than in the area north of the original highway. Two of the test squares (Test Pits 1 and 4) were placed near the edge of the terrace in the only area where the soil had not been scraped. The test pits were excavated to the following depths: TP 1: 80 cm; TP 2: 30 cm; TP 3: 15 cm; TP 4: 30 cm.

The test excavations revealed that the greatest concentration of sub-surface cultural debris was in the area at the edge of the terrace, and that the density decreased as the elevation increased.

The two-meter squares excavated in May, 1976 (see Plate 1), were near Test Pits 1 and 4, at the edge of the terrace (see Map 2), the only area of the Looney Site where it seemed that a dense cultural deposit might be found within an undisturbed soil structure. A grid system was laid out along a baseline at an angle of $248^{\circ} 45'$ from magnetic north. A point at the eastern end of the baseline was arbitrarily designated 30N, 0W. The highest point of a sandstone boulder very close to the north edge of Test Pit 1 was the datum for elevation, arbitrarily set at 100.00 meters. The datum for horizontal control was the ground surface at the highway survey marker stake, labeled "RP L4 1285 + 4261," marking the northern boundary of the realigned right-of-way.

The squares excavated were 28-30N, 30-32W; 28-30N, 32-34W; 27-29N, 34-36W; and 27-29N, 36-38W. The squares were dug in 20 cm levels for vertical control, measured by a transit according to arbitrary elevations. The depth of the cultural deposit, however, proved to be rather shallow. Square 28-30N, 30-32W was excavated to the bottom of the first level, at which it was clear that the fill was

becoming sterile. Square 28-30N, 32-34W was dug also to the bottom of level 1. Square 27-29N, 34-36W was completed to about half of the first level before lack of time made it necessary to backfill. Square 27-29N, 36-38W was dug to a depth of 30 cm below the ground surface. In all excavation squares, the majority of cultural debris was concentrated in the top 20 cm of the soil.

The A horizon, which was about 20 cm thick, consisted of a dark brown, clayey silt mixed with pockets of yellowish brown, silty clay. Varying from 10-20 cm below the surface was a layer of tree bark, portions of which were burnt, and in the burned areas the soil had been turned to an orangish color. The layer of bark and other evidence such as mottled soil, and pieces of glass and other historic items throughout, indicate that the A horizon was disturbed prior to the present highway construction, most likely by early logging activities. Two meters west of square 27-29N, 36-38W was a large tree stump, about one and one-half meters in diameter, bearing signs that the tree was felled by a saw.

We had hoped that the mixed soil represented an overburden capping an undisturbed, buried soil. As excavation proceeded through the A horizon, however, and the lighter, yellowish brown, clayey silt of the B horizon appeared, it became apparent that there was no such buried soil, and that there was no hope of recording the original vertical structure of the site.

DESCRIPTION OF CULTURAL DEBRIS

All the artifacts from the site have been catalogued and labeled using a four part system, with each part separated by hyphens. The first number on each artifact is the site number, DO 13. The second number is a coded lot number specifying the horizontal provenience (excavation square or test pit). The third number is the level, according to 20 cm levels; and the fourth number is a unique artifact number. In this report, specimens will be referred to according to the last three numbers of the label, without the site number. The lot number code is as follows:

<u>Lot Number</u>	<u>Provenience</u>
A1	28-30N, 30-32W
A2	28-30N, 32-34W
A3	27-29N, 34-36W
A4	27-29N, 36-38W
TP1	Test Pit 1
TP2 & 3	Test Pits 2 & 3
TP4	Test Pit 4
Surf	Surface

In a laboratory error all the artifacts from Test Pits 2 and 3 were mixed together; hence they are grouped into a single lot. Also, artifacts from different levels in all the test pits were mixed so that the vertical provenience in the test pits is now unknown. Therefore, the artifacts in these lots are labeled '0' for the level number.

All the cultural debris has been classified according to the following outline:

- I - Flaked Stone Artifacts
- IA - Small Flaked Stone Artifacts
- IA 1 - Bifacially Flaked Small Stone Artifacts
- IA 1 a - Projectile Points
- b - Large Formed Bifaces
- c - Fragmentary Formed Bifaces
- d - Miscellaneous Bifaces
- IA 2 - Unifacially Flaked Small Stone Artifacts
- IB - Large Flaked Stone Artifacts
- IB 1 - Unifacially Flaked Cobbles
- IB 1 a - Split and Flaked Cobbles
- b - Unsplit Flaked Cobbles
- IB 2 - Cores
- IB 3 - Microblade Cores
- II A - Ground Stone Artifacts
- II A 1 - Mortars
- 2 - Pestles
- 3 - Edge-ground Cobbles
- 4 - Sandstone Grinding Slabs
- II B - Hammerstones
- C - Anvil Stones
- D - Pieces Esquillees
- E - Microblades
- F - Miscellaneous
- III - Flaked Stone Detritus
- III A - Used
- B - Unused
- IV - Historic Debris

The description of the assemblage from the site will be made in the order listed above. Measurements marked with an asterisk (*) are those lessened by breakage of the measure artifact. Dr. L. R. Kittleman, Director and Curator of Geology, MNH, assisted in the identification of raw materials.

I - Flaked Stone Artifacts: In this group are included all artifacts made of flaked stone.

IA - Small Flaked Stone Artifacts: This grouping is meant to distinguish small artifacts made from flakes or other tabular pieces of flaked stone from artifacts made on cobbles or on globular chunks of flaked stone.

IA 1 - Bifacially Flaked Small Stone Artifacts: Artifacts in this category are flaked on both faces, or bifacially.

IA 1a - Projectile Points: This is a traditional class, reserved for those artifacts considered to have tipped projectiles such as atlatl darts and arrows. Specimens are smaller than those in the next class, and are shaped in such a way as to facilitate hafting onto a shaft. A total of 12 specimens were found. The typology used in describing them is outlined and explained in Appendix A. Neck widths were measured by the criteria of Corliss (1972: Figure 8).

Specimen A 3 - 1 - 8 (Plate 2) - Type 2. The distal section of the blade is missing. It is made of cryptocrystalline silica (CCS). It has been heated, judging from several angular heat spalls. Broad thinning-flake scars are overlain by finer pressure-flake scars. Total length = 2.2* cm; blade length = 1.4 cm*; blade width = 1.5 cm; neck width = 1.3 cm; thickness = 0.9 cm; weight = 3.2* g.

Specimen A 3 - 1 - 13 (Plate 2) - Type 5. It is unbroken, made from a CCS flake with a bulb of percussion at the proximal end, and single-shouldered. There are no thinning flakes, and pressure-flake scars extend to the midline. Some original flake cortex is on one face. Total length = 3.2 cm; blade length = 2.5 cm; blade width = 1.5 cm; neck width = 0.9 cm; thickness = 0.5 cm; weight = 2.1 g.

Specimen A 1 - 1 - 3 (Plate 2) - Type 5. The distal end of the blade and one side of the remainder are broken away, as well as the proximal end of the stem, and it is made of obsidian or welded tuff. Broad thinning-flake scars are overlain by narrower pressure-flake scars, some of which extend to the midline and some only a very short distance from the edge. Both tips produced by breakage appear to be slightly burinated and show evidence of use. Total length = 2.5* cm; blade length = 1.5* cm; blade width = 1.7* cm; neck width = 1.2 cm; thickness = 0.9 cm; weight = 3.3* g; estimated original blade width = 2.2 cm.

Specimen A 1 - 1 - 7 (Plate 2) - Type 5. The distal end of the blade and the proximal end of the stem are broken away, and it is made of CCS. Broad thinning-flake scars are overlain by narrow pressure-flake scars extending to the midline. The shape is distinctive in that the shoulders protrude from the stem and the blade perpendicular to the long axis. Total length = 1.9* cm; blade length = 1.1* cm; blade width = 1.6 cm; neck width = 1.2 cm; thickness = 0.5 cm; weight = 1.7* g.

Specimen A 4 - 1 - 4 (Plate 2) - Type 5. The distal end of the blade has been

heat-spalled away, and it is made of CCS. Broad thinning-flake scars are visible on both faces, and narrower pressure-flake scars generally extend only part way from the edge to the midline. The shoulders are not very pronounced, but the flaking shows them to be intentional. Total length = 3.2* cm; blade length = 1.7* cm; blade width = 1.6 cm; neck width = 1.4 cm; thickness = 0.6 cm; weight = 3.3* g.

Specimen A1 - 1 - 9 (Plate 2) - Type 5. The distal end of the blade and the proximal end of the stem are absent, and it is made of CCS. The bulb of percussion of the flake from which the point was made is at the lateral edge of one face. One heat-spall scar is visible. The shoulders are not very pronounced. Total length = 2.2* cm; blade length = 1.4* cm; blade width = 1.6 cm; neck width = 1.3 cm; thickness = 0.4 cm; weight = 1.6* g.

Specimen A2 - 1 - 19 (Plate 2) - Type 5. Most of the blade and the proximal end of the stem are absent. One side of the distal end of the stem is heat-spalled away, and it is made of CCS. Pressure-flake scars are visible on the stem, extending up to the midline. Only one shoulder is visible, and it is not very pronounced. Total length = 1.5* cm; blade length = 0.5* cm; blade width = 1.3* cm; neck width = 1.1* cm; thickness = 0.6 cm; weight = 1.2* g; estimated original neck width = 1.2 cm.

Specimen A4 - 1 - 12 (Plate 2) - Type 6. The distal end and one side are absent, and it is made of CCS. Broad thinning-flake scars are overlain by narrower pressure-flake scars, most of which extend to the midline. The original outline of the specimen was diamond-shaped, and the edges are slightly serrated. Total length = 2.1* cm; width = 1.2* cm; thickness = 0.6 cm; weight = 1.1* g.

Specimen A1 - 1 - 2 (Plate 2) - Type 6. It is unbroken and made of CCS. There is one heat-spall scar on each face. Broad thinning-flake scars are overlain by narrower pressure-flake scars extending to the midline. Percussion scars radiate from the distal tip, possibly from use as a projectile point or from secondary use as a piece esquillee. The outline is diamond-shaped. Total length = 3.0 cm; width = 1.7 cm; thickness = 0.8 cm; weight = 3.7 g.

Specimen A1 - 1 - 14 (Plate 2) - Type 6. It is unbroken and made of obsidian. No broad thinning-flake scars are visible; flaking appears to be a combination of percussion and pressure techniques, with most scars extending to the midline. The outline is tear-drop-shaped. Total length = 2.3 cm; width = 1.4 cm; thickness = 0.7 cm; weight = 2.0 g.

Specimen A2 - 1 - 21 (Plate 2) - Type 9. One barb is absent, and it is made of CCS. Flaking was entirely by pressure techniques. Total length = 1.3 cm; blade length = 1.2 cm; stem length = 0.3 cm; blade width = 1.0* cm; neck width = 0.4 cm; weight = 0.2 g; estimated original blade width = 1.1 cm.

Specimen A2 - 1 - 25 (Plate 2) - Type 10. It is unbroken and made of CCS. Flaking was entirely by pressure techniques. Total length = 1.8 cm; blade length = 1.3 cm; blade width = 0.8 cm; neck width = 0.4 cm; weight = 0.3 g.

IA1b - Large Formed Bifaces: Items in this category are judged, because of size, lack of a suitably haftable shape, or both, not to be projectile points. No typology is used for describing this group. Only one specimen was found.

Specimen A4 - 1 - 2 (Plate 2) is the distal or proximal half of a large, pointed, foliate biface. The other half appears to have been fire-spalled away. It is made of CCS. All flaking appears to have been by percussion techniques. Length = 2.7* cm; width = 2.5 cm; thickness = 1.0 cm.

IA1c - Fragmentary Formed Bifaces: Specimens in this class are fragments of artifacts shaped by bi facial flaking, but with uncertain original configurations. Three specimens were found.

Specimen A1 - 1 - 10 (Plate 2) is a midsection fragment of what appears to be a crescentic form. Both ends are heat-spalled away, and it is made of CCS. One face shows broad thinning-flake scars with overlying, narrower pressure-flake scars. The other face has only the narrower pressure-flake scars, running up to the midline. Length = 1.9* cm; width = 1.5 cm; thickness = 0.8 cm.

Specimen A1 - 1 - 11 is a midsection fragment with a rectangular cross-section, made of CCS. Flaking is a mixture of percussion and pressure techniques. Length = 1.7* cm; width = 1.5 cm; thickness = 0.7 cm.

Specimen A4 - 1 - 11 is a midsection fragment with a lenticular cross-section, made of CCS. Percussion-flake scars extend to the midline, with no pressure flake scars. Length = 1.3* cm; width = 1.7 cm; thickness = 0.7 cm.

IA1d - Miscellaneous Bifaces: Specimens in this class have not been shaped, but instead are rather amorphous, with flaking on one or more edges. Four specimens were found.

Specimen A4 - 1 - 8 is a fire-spalled flake with one flaked edge, made of CCS. Overall dimensions are 2.2 by 1.6 by 0.4 cm.

Specimen A2 - 1 - 22 is an obsidian flake with flaked distal edges forming a blunt tip. Flake scars do not run far from the edges, and the flaked edges are

serrated. It is possibly an unfinished projectile point. Overall dimensions are 1.7 by 1.3 by 0.4 cm.

Specimen A1 - 1 - 16 is an angular fragment with two flaked edges, made of CCS. It is possibly a midsection fragment of a biface. Overall dimensions are 1.3 by 0.9 by 0.4 cm.

Specimen A2 - 1 - 23 is an angular obsidian fragment with one flaked edge. It also is possibly a midsection fragment of a biface. Overall dimensions are 1.3 by 1.0 by 0.4 cm.

IA 2 - Unifacially Flaked Small Stone Artifacts: Specimens in this group are flaked on one face only, or unifacially flaked. They are often called 'scrapers' and 'gravers' in archaeological reports. Constituting the largest single artifact category at the site, with a total of 36 specimens, they have been classified according to the configuration of the flaked edge rather than according to traditional categories. Many specimens have more than one type of flaked edge, so that classifying by this means allows a more precise way of describing these artifacts.

The edge types are defined as follows (see Figure 1):

1. Incurvate edge.
2. Straight edge.
3. Excurvate edge.
4. Edge pointed by the intersection of two edges flaked on the same face. These are often called 'gravers.'
5. Excurvate edge on the end of a flake, polished or spalled from use. These are often called 'end scrapers.'
6. Edge pointed by the intersection of a flaked with an unflaked edge, showing use at the point (distinguished from simple broken unifaces by the presence of minute use scars or polish at the point).
7. Notched edge (single notch).
8. Edge pointed by the intersection of two flaked edges flaked on opposite faces.
9. Double-notched edge (notches immediately adjacent to one another).

The sample from this class is listed in Table 1 according to the edge types described above.

As shown in Table 1, there are seven specimens with Type 5 edges. Their chord lengths ('chord length' refers to the direct distance between the extreme right and left ends of the flaked edge) are as follows: specimen TP4 - 0 - 6: 2.3 cm; specimen Surf - 46: 1.7 cm; specimen TP1 - 0 - 1: 1.1 cm; specimen A1 - 1 - 15: 1.1 cm; specimen A3 - 1 - 11: unmeasurable; specimen TP4 - 0 - 8: unmeasurable; specimen A3 - 1 - 15: 1.4 cm.




Fig. 1: Unifacially Flaked Edge Types.

IB1 - Unifacially Flaked Cobbles: Artifacts in this category are rounded or sub-angular stones that have been unifacially flaked. Pebbles (below 6.4 cm in diameter) are also included, though most specimens are cobble-sized.

IB1a - Split and Flaked Cobbles: Specimens in this class have been split in half, then flaked along the broken edge, using the cortex as the platform. Nine specimens were found. Of these, three are made of hard igneous stone, two of sandstone, one of quartzite, one of amphibolite, and two of unidentified materials. Four specimens have also been used as hammerstones on one or more edges or ends. Lengths range from 5.9 to 9.8 cm, widths from 3.9 to 7.9 cm, and thicknesses from 2.2 to 5.3 cm.

IB1b - Unsplit Flaked Cobbles: The only difference between this class and the previous one is that these specimens have not been split. Instead, the flaking has proceeded from an unbroken edge, resulting in the tendency for these specimens to have smaller flaked-edge angles. A total of seven specimens were found. Of these, one is made of hard igneous stone, five of sandstone, and one of an unknown material. Four specimens have been used also as hammerstones,

Table 1: Frequency Distribution of Small Unifacially Flaked Artifacts, by Edge Types and Raw Material, Looney Site.

Edge Type(s)	Frequency		
	CCS	Obsidian	Total
1	2	0	2
2	2	0	2
3	3	0	3
4	4	0	4
5	1	0	1
6	6	0	6
7	2	0	2
8	1	0	1
9	0	0	0
3, 6	1	0	1
4, 4	1	0	1
4, 5	2	1	3
4, 9	1	0	1
5, 6	1	0	1
6, 6	1	0	1
1, 4, 5	0	1	1
3, 4, 6	2	0	2
3, 6, 8	0	1	1
4, 4, 5	1	0	1
4, 6, 7	1	0	1
<u>Fragmentary</u>	<u>1</u>	<u>0</u>	<u>1</u>
Total	33	3	36

and one as an anvil stone. Lengths range from 6.9 to 11.4 cm, widths from 5.7 to 8.9 cm, and thicknesses from 3.5 to 6.0 cm.

IB 2 - Cores: These artifacts are chunks of stone from which flakes have been struck in such a way as to indicate that it was the flakes struck off, rather than the chunk itself, that was the object of the flaking. That is, the flaked edge itself does not appear to be useful, and often there are two or more platforms from which flakes have been struck. A total of 15 specimens were found at the site, all of which are summarized in Table 2, where they are listed according to the number of platforms present, the raw material, and the dimensional range.

IB 3 - Microblade Cores: This class is reserved for those specimens which appear to satisfy the criteria and fall within the metrical ranges discussed by Sanger (1968). Microblade cores have not been reported from this far south on the West Coast of North America, the nearest reported occurrence being the Ryegrass Coulee Site near Vantage on the Columbia River (Ibid: 100-102).

Table 2: Cores from the Looney Site, by Number of Striking Platforms, Frequency by Raw Material, and Range of Metrical Dimensions.

Number of Platforms	CCS	Frequency		Dimensional Range (cm)
		Other	Total	
1	3	0	3	Length 4.2-7.5 Width 3.9-6.1 Thickness 2.4-3.9
2	1	1	2	Length 3.5-7.5 Width 2.4-5.5 Thickness 2.3-5.3
3	3	1	4	Length 5.5-6.9 Width 3.8-5.5 Thickness 2.8-4.1
4	3	1	4	Length 6.0-8.8 Width 3.9-7.2 Thickness 2.8-5.6
5	1	0	1	Length 6.6 Width 3.7 Thickness 3.1
6	1	0	1	Length 7.2 Width 6.1 Thickness 4.7
Total	12	3	15	Length 3.5-8.8 Width 2.4-7.2 Thickness 2.3-5.6

Nevertheless, the qualitative and quantitative attributes of the specimens from the Looney Site compare well with what have been called microblade cores further north, especially those classed by Sanger (Ibid: 114) into his 'Plateau Microblade Tradition.'

Four specimens were found (Plate 3). In each case the striking platform is an unmodified ventral surface of a large, thick flake, weathered distinctively more than the fluted surface. In each case the platform edge is modified by crushing, and no attempt has been made to remove core rejuvenation flakes. Microblades have been removed only from one end of the core, and in the case of only one specimen, A3 - 1 - 7, does it appear that there has been core

rotation, resulting in two rather than one striking platform. On the two specimens complete enough to judge, the fluted surfaces contract, forming a wedge-shaped keel. All specimens are made of CCS.

The metrical attributes of the four specimens are presented in Table 3. Along with these, an additional specimen, MU 11 - 353 (Plate 3), is included. This specimen was found on the surface at Site 35 MU 11 on Sauvie Island in the Columbia River near Portland. It had been regarded as a unique item until the excavation of the Looney Site. It very closely resembles specimen A2 - 1 - 26, and is presented here for the sake of comparison. In each case, the flute widths range from 2 to 5 mm.

Table 3: Dimensions of Microblade Cores from the Looney Site and Site 35 MU 11.

Attribute	Specimen Number				
	<u>A2-1-26</u>	<u>A2-1-11</u>	<u>A1-1-4</u>	<u>A3-1-7</u>	<u>MU11-353</u>
Striking Platform Length (mm)	33	33	17*	13*	41
Striking Platform Width (mm)	20	18	24	14	21
Length of Core Edge (mm)	26	16	29	13	30
Length Edge Chord (mm)	19	14	22	13	22
Max. Fluted Surf. Length (mm)	11	12	11	9*	13
Height of Core (mm)	13	19	11*	9*	15
Number of Flutes	12	5	9	3	8
Mean Width of Flutes (mm)	2.4	2.6	2.8	3.3	4.1
Core Edge Angle (degrees)	92	78	83	88	87
Index of Curvature	137	114	132	100	136

II - Unflaked Stone Artifacts: This class includes those stone artifacts manufactured by techniques other than flaking, as well as those artifacts simply used as they are in their raw state, such as hammerstones.

II A - Ground Stone Artifacts: Specimens fitting into this class have been modified by means of grinding.

II A 1 - Mortars: This class consists of those artifacts characterized by a concavity ground into a stone. Only one specimen, A2 - 1 - 10 (Plate 4), was found. It is a broken section of the side of a deep bowl-shaped mortar, made of hard igneous stone. The length of the fragment is 17.6 cm, and the width is 12.5 cm.

cm. The wall thickness varies from 1.5 to 4.6 cm. The estimated outside diameter was 22.6 cm, and the inside diameter 20.4 cm.

II A 2 - Pestles: A pestle is a long, narrow cobble with one or two blunt ends with circular cross-sections and grinding wear. One specimen was found, Surf - 10 (Plate 4), a proximal fragment of a long, narrow, well-shaped pestle with a smoothed cortex. It is bluntly pointed, with a very symmetrical, parabolic outline, and is made of hard igneous stone. It looks very much like the proximal end of a 'flanged pestle,' such as described by Heizer and Elsasser (1964: 26, Figure 1).

II A 3 - Edge-ground Cobbles: Specimens in this class are rounded cobbles characterized by one or more facets ground into the edges. A total of six specimens were found, including five of sandstone and one of hard igneous stone. Five specimens have one facet, and one specimen has six separate facets. The width of the facets ranges from 0.6 cm to 2.4 cm. One specimen is also unifacially flaked. Three specimens have also been used as hammerstones. One specimen shows grinding use on both faces. Another specimen has been pecked into a cylindrical shape, with a longitudinal grinding facet. Length ranges from 6.0 to 17.9 cm, width from 4.8 to 13.0 cm, and thickness from 2.5 to 6.3 cm.

II A 4 - Sandstone Grinding Slabs: This group is composed of large, tabular, subangular sandstone cobbles, with one or both faces showing evidence of grinding wear. Four specimens were found, all of which have been broken by heavy percussion on a grinding surface. Of these four, three are used on both faces and a single specimen on one face. One specimen shows slight concavity in both grinding surfaces. Length ranges from 9.0 to 12.4 cm, width from 7.6 to 9.4 cm, and thickness from 2.7 to 6.8 cm.

II B - Hammerstones: All specimens in this group are rounded cobbles with crushing or pitting on the ends or edges indicating use in percussion. A total of 11 specimens were found, among which three were of sandstone, five of hard igneous stone, two of quartzite, and one of volcanic breccia. Three specimens were used also as anvil stones. Five specimens are complete, the remainder fragmentary. The weight ranges from 120 to 1050 grams. Lengths vary from 5.8 to 16.7 cm, widths from 4.4 to 9.3 cm, and thicknesses from 2.0 to 7.6 cm.

II C - Anvil Stones: This category is reserved for those artifacts which show no other kind of wear but pecking on one or more faces. All of the three specimens

found are fragmentary, rounded cobbles, broken by percussion on the used faces. One is made of sandstone, one of hard igneous stone, and the third of an unidentified sedimentary stone. Only one face is used on each specimen. Lengths range from 9.0 to 12.5 cm, widths from 4.9 to 9.7 cm, and thicknesses from 4.5 to 6.4 cm.

II D - Pieces Esquillees: This artifact class has been defined by MacDonald (1968), and has been discussed also in the original survey report (Cole and Pettigrew 1976: 7). Two of the four specimens of cultural debris found in the original survey were pieces esquillees, and these are not included in the summary description to follow.

A total of ten specimens were found, all made of CCS. Three specimens show one bipolar direction, six specimens show two directions, and a single specimen shows three directions. Six specimens are relatively complete, one of which is a re-used biface edge fragment. Two specimens are 'pseudo-cores' and one specimen is a 'pseudo-burin' in MacDonald's (1968) terms. One specimen is too fragmentary to classify in this way. Lengths vary from 1.6 to 5.3 cm, widths from 1.1 to 3.6 cm, and thicknesses from 0.7 to 2.3 cm.

II E - Microblades: A total of eight specimens were found which appear to satisfy Sanger's (1968) criteria for microblades (Plate 5). Their association with the microblade cores already described constitutes further evidence for the presence of microblade technology in the prehistoric assemblages of southwestern Oregon. The description of the microblades to follow is based upon the descriptive system of Sanger, McGhee and Wyatt (1968: 115-117), and the information for each specimen will be presented in the following order: breakage class; length (L); width (W); thickness (T); T/W; platform edge angle; dorsal arris class; platform class; lateral retouch class; and raw material. No end retouch is present on the specimens. All distance measurements are in millimeters.

Specimen A3 - 1 - 16: P; Lp = 18.8; W = 10.5; T = 3.3; T/W = 31.4; platform shattered away; A2; B; no retouch, but use spalls present on the left proximal and right proximal edges; CCS.

Specimen TP4 - 0 - 11: P; Lp = 14.6; W = 8.1; T = 2.3; T/W = 28.4; P/ = 50°; A2; B; no retouch, but use spalls present on the right edge; CCS.

Specimen TP4 - 0 - 10: C; Lc = 15.1; W = 6.1; T = 1.4; T/W = 23.0; P/ = 45°; A2; B; no retouch, but use spalls present on both the right and left edges; CCS.

Specimen A3 - 1 - 17: P; Lp = 17.6; W = 7.4; T = 1.4; T/W = 18.9; platform

not visible; A₂; B; no retouch, but use spalls present on both edges; obsidian.

Specimen A2 - 1 - 27: P; Lp = 7.7; W = 8.0; T = 1.1; T/W = 13.75; P/ = 55°; A₂; B; no retouch, but use spalls present on both edges; obsidian.

Specimen A3 - 1 - 18: PD; Lpd = 10.5; W = 6.0; T = 0.9; T/W = 15.0; platform not visible; A₂; can't see platform preparation; no retouch, but use spalls present on both edges; obsidian.

Specimen A4 - 1 - 17: PD; Lpd = 11.9; W = 8.4; T = 1.3; T/W = 15.5; platform not visible; A₃; can't see platform preparation; no retouch, but use spalls present on the left edge; obsidian.

Specimen A3 - 1 - 19: PD; Lpd = 10.2; W = 7.3; T = 1.2; T/W = 16.4; platform not visible; A₂; can't see platform preparation; retouch left dorsal distal, and use spalls present on the right edge; obsidian.

The dimensional ranges are as follows: length 7.7 - 18.8; width 6.0 - 10.5; thickness 0.9 - 3.3; T/W 13.75 - 31.4.

II F - Miscellaneous: In this category are fit all the unflaked stone artifacts which do not fit any of the other described groups. Three specimens were found.

Specimen Surf - 15 is a long, broad, thin flake of hard igneous stone, struck off the face of a rounded cobble and used on the distal edge. The use is indicated by rounding and polishing. The specimen resembles what are called "Teshua flakes; in Idaho (Roberts 1976). Overall dimensions are 9.2 by 7.3 by 1.5 cm.

Specimen Surf - 37 is a triangular remnant of a large flake, struck off the edge of a rounded cobble, and made of hard igneous stone. Percussion flake scars and crushing on opposite sides suggests that it was used as a piece esquillee, but this is uncertain. The tip of the triangle is at the end opposite the original cobble edge, and shows some flakes removed from the distal edges, suggesting that the tip was intentionally created. Overall dimensions are 5.5 by 5.4 by 1.8 cm.

Specimen Surf - 40 is a large sandstone flake struck off a large, rounded cobble, with flakes removed from opposite edges, perhaps intentionally, but perhaps also as a result of use. On one edge the flaking is unifacial, and on the other edge less regular and bifacial. Overall dimensions are 8.0 by 3.8 by 1.1 cm.

III - Flaked Stone Detritus: This class is reserved for the flakes and chunks considered to be waste from stone flaking, 494 specimens in all.

III A - Used: A total of 169, or 34.2% of all specimens of detritus, show evidence of having been used at their edges. Of these, 122 are made of CCS, 42 of obsidian,

three of quartzite, and two of hard igneous stone.

III A - Unused: A total of 325, or 65.8% of all specimens of detritus, show no use on their edges. Of these, 241 are made of CCS, 35 of hard igneous stone, 21 of quartzite, 17 of obsidian, one of sandstone, and ten of unidentified materials.

IV - Historic Debris: No artifacts of the contact period were found. However, there was a sample of modern historic artifacts recovered, as follows: nine glass shards, five .22 shells, four round nails, two metal strips, one chain link with a hook attached, one rusted metal fragment, and one spherical bell or tinkler made of metal. The largest sample of historic debris came from Test Pits 2 and 3, which were both in the vicinity of abandoned shacks north of the highway.

A complete list of the cultural debris recovered from the Looney Site, excluding the four specimens found in the original survey, is presented in Table 4.

AREAL COMPARISONS

Ethnographically, the Middle Fork Coquille River Valley belongs to a cultural area encompassing southwestern Oregon and northwestern California, an area whose cultural center was the Lower Klamath River (Drucker 1937, Barnett 1937, Kroeber 1935). Accordingly, a search of the literature was made for information on excavated archaeological sites in Humboldt, Siskiyou, and Del Norte Counties in California, and in Curry, Coos, Josephine, Jackson, and Douglas Counties in Oregon (see Map 1). The result of the search was that a total of 24 sites were found whose assemblages could be compared with that of the Looney Site, especially in terms of their projectile points, typically the most diagnostic artifact class in the assemblages. The sites considered and the sources containing the information about them are listed in Table 5.

The next step in the comparison was to see to what degree the assemblage at the Looney Site was shared by the other 24 sites. This was done simply by searching the sources for the other sites for references to the artifact classes observed at the Looney Site, and recording whether the class was present or absent at a given site. The result was Table 6, which shows the presences and absences of artifact classes at the Looney Site and at the other 24 sites. The miscellaneous and fragmentary classes were left out of the comparison. The first eight sites listed in the table are coastal sites, and the remainder, including the Looney Site, are interior sites.

CONFIDENTIAL

For official use of
Highway Division Personnel Only
DO NOT DISTRIBUTE OR DUPLICATE

Table 4: Assemblage from the Looney Site, by Artifact Class and Horizontal Provenience.

Artifacts Class	Provenience								Total	%
	A1	A2	A3	A4	TP1	TP2&3	TP4	Surf		
Projectile Points	5	3	2	2	0	0	0	0	12	8.7
Large Formed Bifaces	0	0	0	1	0	0	0	0	1	0.7
Fragmentary Formed Bifaces	2	0	0	1	0	0	0	0	3	2.2
Miscellaneous Bifaces	1	2	0	1	0	0	0	0	4	2.9
Small Unifaces	5	8	7	8	1	0	5	2	36	26.1
Split and Flaked Cobbles	0	3	0	0	0	1	0	5	9	6.5
Unsplit Flaked Cobbles	0	1	0	0	0	0	1	5	7	5.1
Cores	0	2	0	1	1	1	2	8	15	10.9
Microblade Cores	1	2	1	0	0	0	0	0	4	2.9
Microblades	0	1	4	1	0	0	2	0	8	5.8
Mortars	0	1	0	0	0	0	0	0	1	0.7
Pestles	0	0	0	0	0	0	0	1	1	0.7
Edge-ground Cobbles	1	1	1	0	0	0	0	3	6	4.3
Sandstone Grinding Slabs	0	0	0	0	0	0	0	4	4	2.9
Hammerstones	1	0	1	1	0	0	0	8	11	8.0
Anvil Stones	1	1	1	0	0	0	0	0	3	2.2
Pieces Esquillees	2	1	1	2	0	1	1	2	10	7.2
Miscellaneous	0	0	0	0	0	0	0	3	3	2.2
Total Artifacts	19	26	18	18	2	3	11	41	138	100.0
Used Detritus	45	33	32	28	5	3	18	5	169	34.2
Unused Detritus	69	66	51	72	24	11	26	6	325	65.8
Total Detritus	114	99	83	100	29	14	44	11	494	100.0
Historic	3	2	1	1	3	10	3	0	23	

Table 5: List of Sites and Sources for Comparison with the Looney Site.

<u>Site</u>	<u>Sources</u>
Strain (35 CU 37)	Newman 1959
Schwenn	Leatherman and Krieger 1940
Gold Hill	Cressman 1933a, 1933b
Gunther Island (5 Hum 67)	Heizer and Elsasser 1964; Loud 1918
5 Sis 13	Wallace and Taylor 1952
Pt. St. George (5 DNo 11)	Gould 1966, 1972
Lone Ranch Creek	Berreman 1944
Pistol River	Heflin 1966
Iron Gate	Leonhardy 1967
Patrick's Point (5 Hum 118)	Elsasser 1965; Elsasser and Heizer 1966
Tsurai (5 Hum 169)	Elsasser 1965; Elsasser and Heizer 1966
35 JA 10A	Davis 1968a
35 JA 5	Davis 1968b
35 JA 8	Davis 1968b
35 JA 12	Davis 1968b
35 JA 13	Davis 1968b
35 JA 14	Davis 1970
35 JA 16	Davis 1974
35 JA 19	Davis 1974
35 JA 18	Davis 1974
35 JA 7	Davis 1974
35 JA 21	Davis 1974
35 JA 6	Davis 1974
35 JA 23	Davis 1974

Table 6: Presences/Absences of Looney Site Artifact Classes at Other Sites.

Site/Artifact Class	Projectile Points	Large Formed Bifaces	Small Unifaces	Split and Flaked Cobbles	Unsplit Flaked Cobbles	Cores	Microblade Cores	Microblades	Mortars	Pestles	Edge-ground Cobbles	Sandstone Grinding Slabs	Hammerstones	Anvil Stones	Pieces Esquillees
Strain	X	X	X												
Schwenn	X				X				X ¹						
Gunther Island	X	X	X						X ¹	X			X		
Pt. St. George	X	X	X		X	X			X ¹	X					
Lone Ranch Creek	X		X			X			X	X		X ²	X	X	
Pistol River	X	X	X		X				X	X			X		
Patrick's Point	X	X	X	X	X				X ¹	X		X ²	X	X	
Tsurai	X	X	X	X	X				X ¹	X			X	X	
Gold Hill	X	X							X	X		X			
5 Sis 13	X	X	X							X		X ²	X		
Iron Gate	X	X	X		X				X ¹	X		X ²	X		
35 JA 10A	X	X	X		X	X						X ²	X		
35 JA 5	X	X	X		X	X			X	X		X ²	X		
35 JA 8	X	X	X		X	X						X ²	X		
35 JA 12	X	X	X			X			X ¹			X ²	X		
35 JA 13	X	X				X						X ²	X		
35 JA 14	X	X	X		X	X				X				X	
35 JA 16	X	X	X		X	X			X	X			X		
35 JA 19	X	X	X		X	X							X		
35 JA 18	X	X	X		X	X			X ¹	X			X		
35 JA 7	X	X	X												
35 JA 21	X	X	X		X	X									
35 JA 6	X	X	X		X	X			X				X		
35 JA 23	X	X	X		X	X							X		
Looney	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X

¹ hopper mortar bases

² not necessarily made of sandstone

The majority of the artifact classes at the Looney Site are present at one or more of the other sites, but there are some notable exceptions. Microblade cores and microblades are not reported from any of the other sites, for example. This could be, of course, because they were not present at these sites, but it is also quite possible that they were not recognized, since no investigator would be expected to look for them. Edge-ground cobbles and pieces esquillees are not reported from the other sites, either. In these cases it is also possible that they went unrecognized in the assemblages, especially since most investigators have tended to concentrate on the more traditional and obvious artifacts. Pieces esquillees have, moreover, been reported from the Lower Columbia and the Upper Siuslaw Rivers (Pettigrew 1975a, 1975b, 1977), and it is considered likely that their presence in Coquille River assemblages other than the Looney Site will eventually be demonstrated.

It also appears likely that the low number of sites from which split and flaked cobbles and anvil stones have been reported is the result of analytical bias toward the more distinctive artifacts. Their presence at the Looney Site as well as at coastal sites argues that they are widespread.

Overall, there appears to be no pattern in the presence/absence table to indicate differences in the type of site, even though both interior and coastal sites are represented. This is very possibly the case because the coastal and interior peoples shared the same lithic technology. It could also be that, if the relative proportions of the artifact classes at the various sites were compared significant differences would appear. This is beyond the scope of the present report, however.

CHRONOLOGY

Because there were no features discovered in excavation of the site, no charcoal or other organic matter could be collected which could be used for radio-carbon analysis. The only available means of dating the site, then, is by comparing the assemblage collected at the site to other reported assemblages from southwestern Oregon and northwestern California on the basis of chronologically sensitive artifact types. The only artifacts found at the Looney Site which appear to offer enough stylistic variability to make this analysis possible are the projectile points.

To provide a basis for chronological comparison, the projectile points from the 24 sites used in the previous comparison were classed according to the projectile point typology described in Appendix A. Since the different authors described their collections in many different ways, it was necessary to make many assumptions

and interpretations of their descriptions in order to type the projectile points. The reasoning used in interpreting each report is explained in Appendix B.

Once the projectile point samples from the other sites were translated into the typology, the sites were seriated by means of a variation of the method described by Ford (1962). Since most of the projectile point samples were rather small, in most cases only the presence or absence of a given type was used in the seriation rather than the type percentage. There were four sites whose projectile point samples were 91 or larger. These were considered on the basis of their type percentages. When it could be determined that a given site had at least 20 projectile points but less than 90 the point sample was summarized in terms of the relative proportion of each type, if that could be determined, in the following way: the letter 'A' was used for the most common type, 'B' for the next common, and so on. In those cases in which two or more different types were described as having about the same proportion, they were given the same letter. Recorded in this way, the sites were placed in what appears to be the best seriated order. It was discovered that there were some important differences in the type percentages between interior and coastal sites of comparable age. In particular, the proportion of Type 13 in late assemblages on the coast was seen to be significantly higher than in late assemblages in the interior. Conversely, Types 9 and 12 were seen to be more frequent at interior sites than on the coast in the late period. Accordingly, the interior and coastal sites were seriated separately, as seen in Tables 7 and 8, respectively, and both were compared with the Looney Site assemblage.

The last column in both Table 7 and Table 8 is reserved for whatever absolute chronological information was available from the sites. In four cases, at the Strain site, Tsurai, Patrick's Point, and at the Pistol River Site, trade goods of the contact period were found, and this is indicated in Table 8. Radiocarbon dates have been obtained from four sites, and these are also indicated in the tables.

More specific information about the radiocarbon dates is as follows: the Iron Gate dates, reported by Leonhardy (1967: 30), are A. D. 1440 $\pm$ 75 (I-230) and A. D. 1550 $\pm$ 75 (I-231). Both dates, from stratigraphically separate house floors in the same house, are good representative dates for the main occupation of the village. The dates from the Patrick's Point Site (5 Hum 118) are A. D. 1310 $\pm$ 90 (GX 0181), from the deepest level of the cultural deposit, and A. D. 1405 $\pm$ 115 (GX 0182), from a level 36 inches above the sterile substratum in the same excavation unit (Elsasser 1965: 246). Both appear to be good dates and relate to the earliest

Table 7: Projectile Point Samples from Interior Sites, by Type, in Seriated Order.

Site	Type														Chronological Information	
	1	2	3	4	5	6	7	8	9	10	12	13	14	N		
35 JA 13	-	-	-	-	-	-	-	-	P	-	-	-	-	-		
35 JA 6	-	-	P	-	-	P	-	-	-	-	P	P	-	4		
5 Sfs 13	0	0	0	0	0	2	10	4	55	4	15	9	0	10		
Iron Gate	0	0	0	0	0	4	5	1	72	8	5	6	0	193		
35 JA 12	-	-	-	-	-	-	P	-	-	-	P	P	-	12		
35 JA 14	-	-	-	-	-	P	-	-	-	-	P	-	-	4		
35 Ja 21	-	-	-	-	-	P	-	-	-	-	P	-	-	4		
35 JA 7	-	-	-	-	-	P	-	-	-	-	P	-	-	4		
Gold Hill upper	-	-	-	-	-	P	-	-	-	-	P	-	-	4		
35 JA 19	-	-	-	P	-	P	P	-	-	-	P	-	-	?		
35 JA 18	P	P	-	-	-	P	P	-	-	-	P	-	-	12		
35 JA 16	P	-	-	-	-	P	P	-	-	-	P	-	-	8		
35 JA 23	P	-	-	-	-	P	P	-	-	-	P	-	-	12		
35 JA 8	P	-	-	-	-	P	-	-	-	-	-	-	-	8		
Looney	-	P	-	-	-	-	P	-	-	-	-	-	-	7		
35 JA 10A	P	-	-	-	-	P	P	-	-	-	-	-	-	12		
35 JA 5	P	-	-	-	-	P	-	-	-	-	-	-	-	12		
Gold Hill lower	-	-	-	-	-	P	P	-	-	-	-	-	-	18		
	-	-	-	-	-	P	-	-	-	-	-	-	-	?		

A. D. 1440, 1550

period of occupation of the site. The date from the Gunther Island Site (5 Hum 67) is A. D. 900 (M-938) from the base of the site (Heizer 1964: 132). Finally, the date from the Pt. St. George Site (5 DNo 11) is 310 ± 210 B. C. (I-4006), from the lowest foot of the deepest stratum (Gould 1972). This is the oldest radiocarbon date yet reported for the southwestern Oregon-northwestern California region.

It is apparent in Table 7 that those interior sites with Type 13 points are the latest of the group. This set of sites includes the Iron Gate Site, whose earlier radiocarbon date is A. D. 1440. It appears, also, that Type 12 is a late type, but appeared somewhat earlier than Type 13, since there are seven sites with Type 12 points but without points of Type 13. The earliest group of sites is those without either Type 12 or Type 13 points. It is with this group that the Looney Site appears to fit. It will also be noticed that Types 1 through 5 are most common at sites in the lower half of the table, indicating that these are early types. Seven of the 12 points from the Looney Site are either Type 2 or Type 5, strengthening the argument that the Looney Site is one of the earlier sites among those from the interior. The site must date, then from a time well before A. D. 1440, probably even well before A. D. 1000.

The position of the Looney Site in Table 8, which shows the seriated order of the coastal sites, further narrows the time range in which the site must have been occupied. Again we see that Types 12 and 13 are late types, though Type 13 may have appeared slightly before Type 12. They are always present at sites with trade goods, and are most frequent at the Patrick's Point Site, whose earliest date is A. D. 1310. Type 13 is also present at the Gunther Island Site, which has produced a date of A. D. 900, but it would be incautious to suggest that Type 13 was present in the assemblage at the time of this date, since there is evidence that the site was used as recently as historic times (Loud 1918: 266-68). As in Table 7, the earliest group of components are those without Types 12 and 13. This group would include the Looney Site. Types 9 and 10 also come into play here since they appear to have been introduced before Types 12 and 13, but after the occupation of the earliest two components, the Schwenn Site and the earliest Pt. St. George component. Again, as in Table 7, Types 1 through 5 are early. Overall, the table seems to indicate that the Looney Site fits before the Gunther Island Site, with its A. D. 900 date, and after the earliest component at the Pt. St. George Site, with its date of 310 B. C. A good guess would be that the Looney Site was

inhabited some time between those two dates, and most likely during the period of A. D. 1 to A. D. 500.

This chronological estimate is contingent on the assumption that the cultural deposit at the Looney Site represents a single component. Since there was no stratigraphic separation of deposits there, this assumption cannot be tested. It can be disproven only if future research in the area demonstrates that the assemblage from the site contains artifacts which must belong to demonstrably distinct periods.

HUMAN ACTIVITY AT THE LOONEY SITE

Because there were no features discovered at the site, and in the absence of data relating to the aboriginal settlement pattern, only a few cautious statements can be made interpreting what activities were carried on at the site by its aboriginal inhabitants. We must rely on functional interpretations of the various kinds of artifacts present in the assemblage in order to do this.

The presence of a mortar and a pestle at the site suggests that the crushing and grinding of nuts, roots or both, was performed, and it is likely that the processing of acorns was a primary object of this activity. Domestic grinding activities also are suggested by the presence of grinding slabs and edge-ground cobbles.

Another set of artifacts points to the use of the site as a base camp for hunting. Projectile points were most likely used for this purpose, and at least some of the hammerstones were probably used in manufacturing the points, an activity also attested to by the presence of cores and a large sample of flaked detritus. Processing of the hides obtained in hunting could have been one of the main uses for the small unifaces found at the site, especially the Type 5 edges, or end-scrapers. The splitting of mammal bone, another product of hunting, was likely the use for the pieces esquillees, if MacDonald's (1968: 88) interpretations for their use are correct. These tools were likely used in conjunction with the anvil stones found at the site. The biface tools probably were used for cutting, to a large degree in butchering the carcasses brought back by the hunters. The flaked cobbles were likely multi-purpose cutting and chopping tools, though there is little ethnographic data relating to their use. The purpose to which the micro-blades were put is something of an enigma.

Overall, while there does not appear to be a high enough density to suggest a settled village, the range of artifacts present at the Looney Site makes it likely that many different activities were carried on at the site, both women's jobs (collecting, grinding) and men's jobs (hunting, butchering). The picture that emerges is one of a base camp, used perhaps only part of the year, e.g., in the fall, by a residence group of all ages and both sexes, to extract the whole range of resources available at the place and season.

When more sites in the drainage area of the Coquille River and adjacent areas have been excavated, and the collections are available for comparative study, it will be possible to interpret the settlement pattern of the Upper Coquille and their predecessors. Only then will a more detailed analysis of Looney Site assemblage provide a better understanding of the activities carried out there, by a comparison of the Looney Site with other sites in the same region.

APPENDIX A: PROJECTILE POINT TYPOLOGY

The projectile point typology used in this report is a modified version of the typology used in the analysis of points from the Lower Columbia River Valley, described by Pettigrew (1976, 1977). It was decided to use the Lower Columbia typology, rather than creating a new typology or using one described by another investigator, for three primary reasons: (1) no point forms commonly appear in the northwestern California-southwestern Oregon area which do not fit any of the Lower Columbia types; (2) none of the typologies used in the literature in describing collections from the area are defined rigorously enough to minimize the ambiguities and uncertainties that arise in assigning a given specimen to a particular type; and (3) the use of the Lower Columbia typology allows comparisons to be made between the Lower Columbia and the Lower Klamath cultural zones, so that chronological correlations can be attempted and mutual influences between the two areas can be better understood.

The point types are defined quite strictly. This reduces the danger of subjectivity in classifying a collection and of thereby biasing the resultant comparisons. It also makes it more possible for other investigators to classify other northwestern California-southwestern Oregon point collections in such a way as to make them comparable to the collections summarized in this paper.

There are three important attribute distinctions which are crucial enough to describe here. The first is the distinction between broad-necked and narrow-necked points. The definition of 'neck' is taken from Corliss (1972), and neck width is measurable only on stemmed and side-notched points. Based on patterns originally observed on Lower Columbia points, and apparently present also in northwestern California-southwestern Oregon collections, neck width is used as a discriminating dimension, with narrow-necked points defined as those with neck widths less than 7.5 mm and broad-necked points those with neck widths 7.5 mm or more.

The second distinction is between barbed and shouldered points. A barbed point is one whose blade corner has a downward projection, as in Figure 2a. Shoulders can be sharp or rounded (Figure 2b). Generally, if a stem is distinguishable, the point is at least shouldered. Also, if the blade corners differ, one barbed corner puts the point into the barbed category.

A fine distinction must be made between barbed and shouldered points, because,

in practice, a given point might otherwise be classed as shouldered by one investigator and barbed by another. The distinction made in classifying the points described here is as follows: if any portion of the blade edge running from the juncture of the stem with the blade to the blade corner is parallel to a line extending below the horizontal, then the point is classed as barbed. This criterion is applied quite strictly, even in cases in which the downwardly projecting portion of the blade is only slightly perceptible to the unaided eye. A practical aid in marginal cases is a straight-edge placed just below the blade corner perpendicular to the long axis of the point.

The third distinction is between diverging and non-diverging stems. A diverging stem (Figure 2c) is narrowest at the neck, but a non-diverging stem is not (Figure 2d). A parallel-sided stem, then, is a non-diverging stem.

In this case, also, a practical criterion must be used so that all investigators can use the distinction in the same way. The distinction made in classifying the points described here is as follows: if the width of the stem at any point along its length is less at that point, even by a barely perceptible margin, than at some other point closer to the proximal end of the stem, then the stem fits into the 'diverging' class by definition. A practical aid in applying this criterion to a point in marginal cases is the use of a pair of calipers, which, when closed to the sides of the stem, provide two parallel lines adjacent to the stem, allowing an observer to see the relative width along the length of the stem.

The typology utilizes these and other distinctions:

Type 1 is broad-necked, barbed, with a diverging stem (Figure 3a)

Type 2 is broad-necked, shouldered, with a diverging stem (Figure 3b).

Type 3 is broad-necked, with an incurvate stem base (Figure 3c).

Type 4 is broad-necked, barbed, with a non-diverging stem (Figure 3d).

Type 5 is broad-necked, shouldered, with a non-diverging stem (Figure 3e).

Type 6 is ovate, diamond-shaped, or bipointed in outline, unnotched and unstemmed (Figures 3f-3i). The type is not divided into sub-types, as it is on the Lower Columbia, because a large enough sample has not been analyzed to discern meaningful distinctions. The potential is there, of course, for subtype distinctions to be made at some future time when it appears useful.

Type 7 is narrow-necked, barbed, with a diverging stem (Figure 4a).




Fig. 2: Important Attribute Distinctions in Projectile Point Typology.

Type 8 is narrow-necked, shouldered, with a diverging stem (Figure 4b).

Type 9 is narrow-necked, barbed, with a non-diverging stem (Figure 4c).

Type 10 is narrow-necked, shouldered, with a non-diverging stem (Figure 4d).

Type 11 is ovate in outline, and side-notched (Figure 4e). No specimens of this type are known for the northwestern California-southwestern Oregon area, so it is not considered in this report. It is listed here only so that the type numbers will correspond with those in the Lower Columbia typology.

Type 12 has a triangular blade and is side-notched and unstemmed (Figure 4f). It may eventually be necessary to distinguish between small side-notched points, which are relatively recent, and large side-notched points, which are known in the Great Basin and the Plateau to be considerably earlier. I am not convinced, however, that specimens of the latter group have been found in northwestern California-southwestern Oregon, though Davis (1974: 49) believes he has found some on the upper Rogue River. This problem is discussed in greater detail in Appendix B.

Type 13 is unnotched and unstemmed, with an incurvate base (Figure 4g).

Type 14 has a triangular blade with a base that is not incurvate, and is unnotched and unstemmed (Figure 4h).

Type 15 is both side-notched and stemmed (Figure 4i). No specimens of this type are known to be reported from northwestern California-southwestern Oregon, but it is listed here because it is considered quite possible that some specimens will eventually be recognized. It is not, however, considered in this report.

In using this typology it must be kept in mind that it is the formal definition of the type, not necessarily the observed similarity to an illustrated type specimen that is to be considered in assigning a given specimen to a type. The specimens used to illustrate the types described above were found on the Lower Columbia, and it should not be expected that specimens observed in northwestern California-southwestern Oregon collections will necessarily look exactly like the illustrated specimens.



a
1



b
2



c
3



d
4



e
5



f
6a



g
6b



h
6c



i
6d

Fig. 3: Projectile Point Types 1-6.



a
7



b
8



c
9



d
10



e
11



f
12



g
13



h
14



i
15

Fig. 4: Projectile Point Types 7-15.

APPENDIX B: TYPOLOGICAL INTERPRETATIONS OF PROJECTILE POINTS FROM REPORTED NORTHWESTERN CALIFORNIA-SOUTH- WESTERN OREGON SITES

A considerable amount of interpretation was involved in compiling the information presented in Tables 7 and 8, because there are almost as many different ways of describing the projectile points as there are reported sites. Some reports attempt to define a typology and then list the point sample by type and stratigraphic provenience. Other reports give only a vague idea of what the projectile points looked like, and present no provenience data at all.

Prior to deciding on the typology described in Appendix A, I read each report and made some preliminary observations about the projectile point samples. After the typology had been established, I reread the reports and grouped the reported collections as best I could according to the typology. Each report presented its own problems in this effort. The following discussions are intended to satisfy those who desire to understand the reasoning behind the interpretations made.

Strain Site (35 CU 47): The description of this site and the collection excavated from it is by Newman (1959: 36-43). The projectile points, illustrated in his Plate VIII, are described (ibid.: 37) as "straight-sided with an indented base," and the illustration clearly establishes that they are all Type 13.

Schwenn Site: Described by Leatherman and Krieger (1940: 19-28), the projectile points from this site are illustrated in their Plate VIII. Eight of the points are described as "stemless, leaf-shaped points," clearly Type 6, and the others are described as "two or three stemmed, lozenge-shaped points." The illustration establishes that these latter are Type 5.

Gold Hill Site: This site is described by Cressman (1933a, 1933b) but only in the latter report is there any description of the projectile points (ibid.: 15-17). Plate VI, 3 in the report, shows a group of points from the deepest provenience, including three Type 6 points, one Type 5 point, and one Type 10 point. Plate VI, 4 shows a group of points from the upper levels of the site, including three Type 5, one Type 4, one Type 9, and one Type 12. He also illustrates, in Plate VI, 1, two Type 7 points, coming from the middle and upper strata. For purposes of comparison, the Gold Hill Site has been divided into two components in Table 7, the lower stratum into Gold Hill Lower, and the middle and upper strata into Gold Hill Upper.

Gunther Island Site (5 Hum 67): The only reliable reports of this site are those of Loud (1918) and of Heizer and Elsasser (1964). The latter authors classify the collection of projectile points they observed from the site into a typology they devised for the northwestern California area. The following correspondences are seen to apply between their typology and the one used in the present paper:

<u>Heizer and Elsasser (1964) Types</u>	<u>Present Types</u>
1	6
2	6
3	14
4	13
5A	7
5B	7
6	9
7A	5 or 10
7B	5 or 10
8	12

Heizer and Elsasser were not able to obtain type frequency counts on the collection, but did report (*ibid.*: 25) that their Type 5B (here Type 7) was the most common, thought their Types 1 through 8 were all present. Specimens of Types 2, 5, 8 and 10 (present typology) are also illustrated by Loud (1918: Plates 14 and 15).

5 Sis 13: This rockshelter site is described by Wallace and Taylor (1952). The 193 classifiable projectile points they found at the site are classed by them into a typology they devised for the collection. Their description allows the following correspondences to be made between their typology and the one used in the present paper:

<u>Wallace and Taylor (1952) Types</u>	<u>Present Types</u>
Stemmed 1	9
Stemmed 2	9
Stemmed 3	8 or 10
Stemmed 4	7
Stemmed 5	12
Stemmed 6	12
Stemless 1	13
Stemless 2	6

In the case of their stemmed Type 3, the sample of the type they report from the site was split into two equal parts, in the tabulation of Table 7, divided equally between Types 8 and 10 in the present typology.

Point St. George Site (5 DNo 11): The only available description of this site is

by Gould (1966). In his description of the projectile points from the site (*ibid.*: 50-58) he does not class the points into any groups or types or give frequency figures, so it is necessary to rely on his general verbal description and on his illustrations. What he calls "round base points" are interpreted to belong to Type 6; his "pointed stem points" apparently include broad-necked Types 2, 4 and 5; his "hollow-based" variety appears to refer to Type 13; and his "tanged" group seems to include only Type 9.

Of the two major strata at the site, F36 is the deeper and F31 the more recently deposited. Gould (1966: 51-53) describes a shift in the shapes of the points from "pointed stem" and "round base" points at the bottom of F36, through smaller, "tanged" points at the transition of the two strata, to "hollow base" points at the top of F31. His illustration of 31 projectile points along with their stratigraphic provenience helps to support his description of this stylistic shift. Using the provenience designations applied to the illustrations, the projectile points can be divided into three vertically separated groups: F36, depth 24-42 inches; F36, depth 0-24 inches; and F31. These three groups are separated in Table 8, and the presences and relative frequencies are taken both from Gould's verbal descriptions and his illustrations, especially from the latter.

Lone Ranch Creek Site: A sample of 27 projectile points is described from this site by Berreman (1944: 29). His Type NAb1 includes 12 specimens, of which nine are relatively small and can be confidently classed as projectile points, corresponding to the present Type 6. The single specimen of his Type NAb3 is too large to be called a projectile point. Both of his Type NBa specimens are illustrated (*ibid.*: Plate VII), and fit into Type 14. All five of his Type NBb are interpreted as Type 13 points. A total of three specimens are listed in his Type SAb, all of which are illustrated in his report. Each of these corresponds to a different type: one Type 7, one Type 9 and one Type 10. The seven specimens in his Type SBb could fit into either Type 7 or 9, and are divided equally in Table 8 between these two types. A unique, single-barbed specimen fits best into Type 13.

Pistol River Site: The sample of projectile points from this as described by Heflin (1966) is not broken down into type frequencies, though Heflin does use the typology used by Heizer and Elsasser (1964) for the Gunther Island Site. According to the verbal description given in the report (*ibid.*: 166), the predominant type

of point was triangular with an incurvate or square base. This indicates that Types 13 and 14 were the most common. The points illustrated in the report (ibid.: Plate 1) fit into these types as well as Types 5, 6, 7, 9, 10 and 12. The size of the sample is not given.

Iron Gate Site: The points from this site, as described by Leonhardy (1967: 13-17), were classified by him according to a revised version of the typology used by Cole (1954) on the Columbia River. Of the 187 points classified in the site report, 170 can be fit into the typology used here, according to the following interpreted correspondences:

<u>Present Types</u>	<u>Leonhardy (1967) Types</u>
6	1-A, 1-B, 1-C
7	1-I, 2-G, 3-F
8	1-F
9	1-G, 1-H, 1-J, 1-K, 1-L
	2-A, 2-C, 2-D, 2-E, 2-H
	3-B, 3-C, 3-D
10	2-B
12	2-I, 2-J
13	1-E, 3-A

Leonhardy's Types 1-D and 3-E have no counterparts in the present typology. Also, his Type 2-F can relate either to present Type 7 or 9, and his Type 2-K can include present Type 1 or 12. These four ambiguous types, 1-D, 2-F, 2-K and 3-E, are left out of the list of type correspondences above, and constitute the 17 specimens not considered in the comparison.

Patrick's Point Site (5 Hum 118): The projectile point sample taken from this site is described by Elsasser (1965) and by Elsasser and Heizer (1966). The collection is grouped in Table 8 according to the correspondences given above for the Gunther Island Site, since the reports on Patrick's Point use the same typology as was used for Gunther Island.

Tsurai Site (5 Hum 169): As with Patrick's Point, the projectile points from this site were grouped in the site reports (Elsasser 1965, Elsasser and Heizer 1966) using the typology utilized for the Gunther Island Site, and the collection is therefore grouped in Table 8 according to the correspondences given above for the Gunther Island Site.

Upper Rogue River Sites: The excavated sites in the upper Rogue River Valley which have produced projectile points have all been reported by Wilbur Davis

(1968a: 35 JA 10A; 1968b: JA 5, JA 8, JA 12, JA 13; 1970: JA 14; 1974: JA 6, JA 7, JA 16, JA 18, JA 19, JA 21, JA 23). In his 1968 reports, Davis does not strictly define the groups into which he classifies the points found, but his verbal descriptions and the illustrations allow some correspondences to be made. His "Gold Hill" points appear to fit well into Type 6; the "Gunther Barbed" specimens, as illustrated, appear to belong to Type 9; the "Lingo" points are divided between Types 9 and 10; the "Triangular nonstemmed" points, as illustrated, appear to relate best to Type 13; the "Corner-Notched" specimens are divided between Types 1 and 7; the "Desert Side-notched" specimens are Type 12; and the "Shouldered" points are most likely Type 5.

All of the four classifiable projectile points from JA 14 (Davis 1970: 7) are illustrated, and are easily recognized as two Type 6 and two Type 12 points.

Only the illustrated point specimens from the sites described in the 1974 report are considered in this comparison, because Davis utilizes no typology in this report, and his verbal descriptions do not allow unambiguous interpretations. Thus, for Site JA 6, only ten of a total of 26 projectile points are considered; for JA 7, four of four; for JA 16, 12 of 16; for JA 18, eight of nine; for JA 19, 12 of 18; for JA 21, four of four; and for JA 23, eight of 15. The points are classed into types according to the way they appear in the photographs. The only difficulty encountered was the classification of the side-notched points.

Davis (1974: 49) makes a distinction between broad and narrow side-notched points, and concludes that the broad style is early and the narrow style late. Analysis of the reports does not, however, necessitate the conclusion that there are two distinct types involved. There are some relatively large side-notched specimens, such as at Sites JA 6, JA 18, JA 19 and JA 21, but there seems to be a continuous range in size from smaller to larger points. Furthermore, the larger specimens do not tend to be associated with other early point styles at the same sites, as would be expected if they represented an early time period. In fact, at two of the sites at which they appear, JA 6 and JA 19, the larger side-notched points are associated with the smaller variety. The best and simplest interpretation, then, is that the side-notched points to which Davis refers belong to a single group, Type 12, which tends to be late in time.

BIBLIOGRAPHY

- Baldwin, Ewart M.
1976 Geology of Oregon. Dubuque, Iowa: Kendall/Hunt Publishing Company.
- Barnett, Homer G.
1937 Culture Element Distributions: VII Oregon Coast. University of California Anthropological Records 1: 155-204.
- Berreman, Joel V.
1944 Chetco Archaeology: A Report of the Lone Ranch Creek Shell Mound on the Coast of Southern Oregon. General Series in Anthropology 11. Menasha, Wisconsin: George Banta Publishing Company.
- Cole, David L., and Richard M. Pettigrew
1976 Archaeological Survey of the Proposed Improvement of the Slater Creek-Mystic Creek Section of the Coos Bay-Roseburg Highway, Douglas County, Oregon. Report of the Museum of Natural History, University of Oregon, to the Oregon State Highway Division. Eugene.
- Corliss, David W.
1972 Neck Width of Projectile Points: An Index of Culture Continuity and Change. Occasional Papers of the Idaho State University Museum 29. Pocatello.
- Cressman, Luther S.
1933a Aboriginal Burials in Southwestern Oregon. American Anthropologist 35: 116-130.
- 1933b Contributions to the Archaeology of Oregon: Final Report on the Gold Hill Burial Site. University of Oregon Publications 4:3.
- Davis, Wilbur A.
1968a Salvage Archaeology of the Elk Creek Dam Reservoir: Final Report. Report of the Oregon State University to the National Park Service. Corvallis: Department of Anthropology, Oregon State University.
- 1968b Salvage Archaeology of the Lost Creek Dam Reservoir: Final Report. Report of the Oregon State University to the National Park Service. Corvallis: Department of Anthropology, Oregon State University.
- 1970 Lost Creek Archaeology, 1968: Final Report. Corvallis: Department of Anthropology, Oregon State University.

-
- 1974 Lost Creek Archaeology, 1972: Final Report. Corvallis:
Department of Anthropology, Oregon State University.
- Dorsey, J. Owen
1890 The Gentile System of the Siletz Tribes. *Journal of American Folklore* 3: 227-37.
- Drucker, Philip
1937 The Tolowa and Their Southwest Oregon Kin. *University of California Publications in American Archaeology and Ethnology* 36: 4: 221-300.
- Elsasser, Albert B.
1965 The Archaeology of the North Coast of California. Ph. D. Dissertation, Department of Anthropology, University of California, Berkeley.
- Elsasser, Albert B., and Robert F. Heizer
1966 Excavation of Two Northwestern California Coastal Sites. *University of California Archaeological Survey Reports* 67: 1-150. Berkeley.
- Ford, James A.
1962 A Quantitative Method for Deriving Cultural Chronology. Technical Manual 1, Pan American Union. General Secretariat, Organization of American States. Washington, D. C.
- Franklin, Jerry F., and C. T. Dyrness
1973 Natural Vegetation of Oregon and Washington. USDA Forest Service Technical Report PNW-8. Portland.
- Gould, Richard A.
1966 Archaeology of the Point St. George Site, and Tolowa Prehistory. *University of California Publications in Anthropology* 4. Berkeley and Los Angeles.
-
- 1972 Radiocarbon Date from the Point St. George Site, Northwestern California. *Contributions of the University of California Archaeological Research Facility* 14: 41-44. Berkeley.
- Heflin, Eugene
1966 The Pistol River Site of Southwest Oregon. *University of California Archaeological Survey Reports* 67: 151-206. Berkeley.
- Heizer, Robert F.
1964 The Western Coast of North America. In Jesse D. Jennings and Edward Norbeck, eds., *Prehistoric Man in the New World*, pp. 117-148. University of Chicago Press.

- Heizer, Robert F., and Albert B. Elsasser
1964 Archaeology of Hum-67, the Gunther Island Site in Humboldt Bay, California. University of California Archaeological Survey Reports 62: 5-122. Berkeley.
- Kroeber, A. L.
1935 Preface to "Culture Element Distributions: I - The Structure of California Indian Culture" by S. Klimek. University of California Publications in American Archaeology and Ethnology 37: 1-11. Berkeley.
- Leatherman, Kenneth E., and Alex D. Krieger
1940 Contributions to Oregon Coast Prehistory. American Antiquity 6: 19-28.
- Leonhardy, Frank
1967 The Archaeology of a Late Prehistoric Village in Northwestern California. Museum of Natural History, University of Oregon, Bulletin 4. Eugene.
- Loud, L. L.
1918 Ethnogeography and Archaeology of the Wiyot Territory. University of California Publications in American Archaeology and Ethnology 14: 3. Berkeley.
- MacDonald, George F.
1968 Debert: A Palaeo-Indian Site in Central Nova Scotia. National Museum of Canada Anthropological Papers 16. Ottawa.
- Newman, Thomas M.
1959 Tillamook Prehistory and Its Relation to the Northwest Coast Culture Area. Ph. D. Dissertation, Department of Anthropology, University of Oregon, Eugene.
- Pettigrew, Richard M.
1975a Progress Report on the Lower Columbia Cultural Sequence. Paper presented at the 28th Annual Northwest Anthropological Conference, Seattle, Washington.
- 1975b A Comparison of Two Prehistoric Sites in Lane County, Oregon. In C. Melvin Aikens, ed., Archaeological Studies in the Willamette Valley, Oregon, pp. 427-54. University of Oregon Anthropological Papers 8. Eugene.
- 1976 Chronological Ordering of Lower Columbia Projectile Point Styles. Paper presented at the 29th Annual Northwest Anthropological Conference, Ellensburg, Washington, April 9.
- 1977 A Prehistoric Culture Sequence in the Portland Basin of the

Lower Columbia Valley. Ph. D. Dissertation, Department of Anthropology, University of Oregon. Eugene.

Pettigrew, Richard M., and David L. Cole
1977

Archaeological Survey of the Proposed Improvement of the Remote Section of the Coos Bay-Roseburg Highway, Coos County, Oregon. Report of the Museum of Natural History, University of Oregon, to the Oregon State Highway Division. Eugene.

Roberts, Daniel G.
1976

Technological Parameters of the Teshoa. Paper presented at the 29th Annual Northwest Anthropological Conference, Ellensburg, Washington, April 8.

Sanger, David
1968

Prepared Core and Blade Traditions in the Pacific Northwest. Arctic Anthropology 5: 1: 92-120.

Thompson, Kenneth E., Allan K. Smith and Jim E. Lauman
1972

Fish and Wildlife Resources of the South Coast Basin, Oregon, and Their Water Requirements. Portland: Oregon State Game Commission.

Wallace, William J., and Edith S. Taylor
1952

Excavation of Sis-13, a Rock Shelter in Siskiyou County, California. University of California Archaeological Survey Reports 15: 13-39. Berkeley.

Plate 1: Excavation of the Looney Site in progress.



Plate 2: Projectile Points and Bifaces. Actual Size.

2a-2l: Projectile Points


2a:	Specimen	A3 - 1 - 8
2b:	"	A3 - 1 - 13
2c:	"	A1 - 1 - 3
2d:	"	A1 - 1 - 7
2e:	"	A4 - 1 - 4
2f:	"	A1 - 1 - 9
2g:	"	A2 - 1 - 19
2h:	"	A4 - 1 - 12
2i:	"	A1 - 1 - 2
2j:	"	A1 - 1 - 14
2k:	"	A2 - 1 - 21
2l:	"	A2 - 1 - 25

2m: Large Formed Bifaces: Specimen A4 - 1 - 2

2n: Fragmentary Formed Bifaces: Specimen A1 - 1 - 10



a




b




c



d



e



f



g



h



i



j



k



l



m



n

Plate 3: Microblade Cores. Actual Size.

- 3a: Specimen A2 - 1 - 26. Left: Front; Right: Lateral Surface.
3b: Specimen A2 - 1 - 11. Left: Front; Right: Lateral Surface.
3c: Specimen 35 MU 11 - 353. Left: Front; Right: Lateral Surface.





**a****b****c**

Plate 4: Mortar and Pestle. Scale 1 : 2.
4a: Mortar: Specimen A2 - 1 - 10
4b: Pestle: Specimen Surf-10




b



a

Plate 5: Microblades. Scale 2.5 : 1.

5a:	Specimen	TP4 - 0 - 11
5b:	"	A3 - 1 - 16
5c:	"	A3 - 1 - 17
5d:	"	TP4 - 0 - 10
5e:	"	A4 - 1 - 17
5f:	"	A3 - 1 - 18
5g:	"	A2 - 1 - 27
5h:	"	A3 - 1 - 19

**a****b****c****d****e****f****g****h**

ARCHAEOLOGICAL SURVEY OF THE PROPOSED IMPROVEMENT OF
SLATER CREEK-MYSTIC CREEK SECTION OF THE
COOS BAY-ROSEBURG HIGHWAY, DOUGLAS COUNTY, OREGON

Contract

between

Highway Division

Oregon State Department of Transportation

and

Museum of Natural History

University of Oregon

by

David L. Cole

and

Richard M. Pettigrew

Eugene, Oregon

February 9, 1976

ARCHAEOLOGICAL SURVEY OF THE PROPOSED IMPROVEMENT OF
SLATER CREEK-MYSTIC CREEK SECTION OF THE
COOS BAY-ROSEBURG HIGHWAY, DOUGLAS COUNTY, OREGON

INTRODUCTION

An archaeological survey of the proposed Slater Creek-Mystic Creek section of Highway 42 in Douglas County was conducted under a contract between the Highway Division of the Oregon State Department of Transportation and the University of Oregon Museum of Natural History (MNH). The purpose of the survey was to determine if there were archaeological resources that would be impacted by the construction.

The Principal Investigator of the survey was D. L. Cole, curator of Anthropology, MNH, who has been conducting archaeological surveys as an ongoing activity since 1952.

The field work for the survey was performed by Richard M. Pettigrew, Research Assistant, MNH, on January 16, 18, 19, 1976. Pettigrew has four years of experience on archaeological surveys. Coverage of the project area took approximately 16 hours, including time spent along the highway right-of-way, and at the locality designated as the materials source several miles up Twelvemile Creek.

Mr. Al Bates, Resident Engineer, Roseburg Office of the Highway Division accompanied Pettigrew to the project area. The areas surveyed were those indicated as the construction areas by Mr. Bates. In addition, the construction route was followed with the aid of construction drawings 9B-13-5 and 9B-13-6, scale 1 inch = 100 feet, supplied by the Highway Division. Map 1 of this report is taken from these drawings.

We thank Mr. Bates for the assistance that he gave us in completing the survey.

To determine what cultural resources might be expected in the project area Oregon Archaeological Survey files of MNH were searched for information of site locations and previous surveys; the paleontology locality file of MNH was searched for records of prehistoric localities; and library references were examined for historic and ethnographic accounts of aboriginal use.

THE SETTING

The proposed highway project will improve a 5.0 mile section of Oregon Highway 42 along the Middle Fork of the Coquille River between Slater Creek on the west and Mystic Creek on the east. The project includes realignment, widening, changes in slope, rechannelization of a portion of the Middle Fork Coquille River,

the creation of waste areas for disposal of surplus soil and rock, and the quarrying of rock for riprap and rock inlay material (Oregon Department of Transportation (ODT) 1975).

The natural environment of the project area as described by the final environmental impact statement for the project (ODT 1975:19-34) was used as the reference for the survey. The considerations important to evaluation of the area's potential for archaeological sites are: The highway traverses the narrow Coquille River valley at the bottom of a deep canyon. The river which flows directly to the coast at an average gradient of about 100 ft. per mile, possesses significant annual runs of anadromous fishes. The slopes at the canyon are steep in most places, allowing only a few places adjacent to the river that are relatively flat and not normally affected by the annual flooding. The forest covering the slopes is of a mixed evergreen type, and it includes myrtle, oaks and chinkapin. The area is inhabited by a variety of animal wildlife. The climate of the area is mild in all seasons.

Ethnographic information concerning the aboriginal inhabitants of the Middle Fork of the Coquille River is very slight. The people referred to as Mishikhivut-metunne or the "Upper Coquille" spoke an Athabascan language related closely to their neighbors from the upper Umpqua River area. Athabascan dialects were spoken by peoples who lived southward and along the coast, including the Tolowa of extreme northwestern California. The Upper Coquille culture was closely related to that of the Tolowa and others inhabiting the region of the Lower Klamath River, but distinct in two major respects: first, the territory of the Upper Coquille did not include any coastal lands, thus restricting their food sources more than the people of the coastline; and, second, the Upper Coquille were influenced more than their Athabascan speaking neighbors by the Kusan speaking peoples who claimed as tribal lands, the lower portions of the Coquille River. These people were called "Lower Coquille" (Berreman 1937:3) and had a culture related more to the Lower Columbia River peoples than to the Lower Klamath River peoples (Drucker 1937:279-82).

The number of ethnographically recorded sites in Upper Coquille territory is very small. Dorsey (1890:212) mentions 32, but Drucker (1937:279) was able to record the names of only 5. There was one downstream from the present Coquille townsite area, one near the town of Coquille, and 30 others, apparently all upstream from Coquille but with no specific locations listed. While it is reasonably certain that the boundary between the territories of the Upper Coquille and the Lower Coquille was in the lower Coquille River area downstream from Coquille, the boundaries between the two groups is unknown. Camas Valley, 4 miles upstream from the project area, with its broad, savannah-like expanse at the upper limit of the Middle Fork of the Coquille

River drainage, was probably an important focus for aboriginal habitation, but it is not known whether it was claimed by the Upper Coquille or the Upper Umpquas.

It is not questioned that aboriginal groups used the valley of the Middle Fork of the Coquille River both in early historic and in prehistoric times. While it is not probable that there existed permanent villages in the project area, owing to a paucity of suitable land and the seasonal nature of the food supply, it is very likely that there exists there short-term habitation sites important to the aboriginal economy for the collecting of food and raw materials. Among the plants which were probably utilized in the area are Port Orford cedar (Chamaecyparis lawsoniana), for boxes, planks, clothing and rope; Oregon myrtle (Umbellularia californica), for its edible nuts; acorns from Oregon white oak (Quercus chrysoleous), and chinkapin (Castanopsis chrysophylla); vine maple (Acer circinatum), for salmon net frames; huckleberry (Vaccinium sp.), madrone (Arbutus menziesii), salal (Gaultheria shallon), green-leaf manzanita (Arctostaphylos patula), twinberry (Lonicera involucrata), and blue elderberry (Sambucus caerulea), for their edible berries; and Oregon grape (Berberis nervosa), for its edible berries and dye made from its roots.

The project area is suited for hunting game. The probable aboriginal prey included black bear (Ursus americanus), black-tailed deer (Odocoileus henionus), Roosevelt elk (Cervus canadensis), snowshoe hare (Lepus americanus), and brush rabbit (Sylvilagus bachmani). Even more important to subsistence were the fish to be caught in the Middle Fork of the Coquille River and its tributaries. Salmonid fishes available either during spawning or year-round include coho salmon (Oncorhynchus kisutch), steelhead (Salmo gairdnerii) and cutthroat trout (Salmo clarkii).

PREVIOUS ARCHAEOLOGICAL WORK

There are no records in the Oregon Archaeological Survey files of previous archaeological field work in the territory of the Upper Coquille, and consequently there is no record of archaeological sites in the vicinity of the project area found before the initiation of the present survey. There has been some archaeological work in surrounding regions, but this has been limited also. The University of Oregon excavated sites near the mouth of the Coquille River in 1939 (Leatherman and Krieger, 1940) and again in 1952 and 1962 (MNH Records). In 1953 a site was excavated near the town of Coquille (MNH Records). Also, in 1974 Oregon State University excavated a site near the mouth of the Coquille River (ms. in preparation). There have been several excavations on the Curry County coast (Newman 1959, Heflin 1966, Berreman 1944), a study of an Upper Umpqua artifact collection (Marchiando 1965),



Figure 1. *Topography and vegetation in the canyon of the Middle Fork of the Coquille River, in the area of the proposed highway relocation.*

excavation of a site at Gold Hill on the Rogue River (Cressman 1933), and surveys in the South Umpqua River (Newman and Scheans 1966) and Rogue River drainages (Cole 1965, 1966a, 1966b; Davis 1968a, 1968b). It is probable that the Coquille River drainage has been inhabited for as long as many other areas in Oregon, but there is no evidence for this, owing to the lack of archaeological field work.

SURVEY PROCEDURE

The project area was covered by walking the staked centerline while paying close attention to adjacent features that might indicate potential for archaeological sites. The right-of-way was covered quite intensively in this way, and all observed aboriginal cultural debris was recorded. The vegetation in many places made it very difficult to see the ground, and the nature of the terrain made some places inaccessible, or nearly so (see Fig. 1, for example). All of the right-of-way was covered except for two small areas that were so difficult of access that it was judged an unwise expenditure of time and energy to attempt to cover them. These two areas were on the south side of the river, one on either side of the mouth of

Twelvemile Creek. The area downstream from the creek mouth is between stations 1389 and 1393 and the area upstream from the creek mouth is between stations 1394 and 1398. Both areas are across the river from the highway centerline, and may not be affected by construction.

In addition to the highway right-of-way, the materials source at Twelvemile Creek Quarry was checked for possible archaeological sites by walking over the area and looking for evidence of aboriginal use.

RESULTS

The examination of the project area revealed the presence of one archaeological site, which has been designated Site 35 DO 13. [35 = Oregon, DO = Douglas County, 13 = 13th site recorded for this county.] The site is approximately 150 meters long by 20 meters wide and is located between highway survey points 1285 and 1290. The existing highway cuts through the southern edge of the site (cf. Map 1 and Figure 2). As could be anticipated, the site is in the area that is best suited for contemporary occupation, in the widest portion of the valley in the project area. Just to the east of the site, two unnamed but substantial creeks flow from the northern slopes into the Middle Fork of the Coquille River.

Archaeological specimens collected at Site 35 DO 13 consist of 4 pieces, all found where the vegetation has been cleared away for dirt access roads to two separate



Figure 2. SITE 35 DO 13. The site is apparent in the treeless area, but continues for at least 100 meters into the trees. Heavy vegetation prevented close inspection of the ground.

Map 1. The crosshatching indicates the limits of Site 35 D0 13, as determined from the survey. The map is taken from OSHD construction drawings.




Figure 3. ARTIFACTS FROM SITE 35 DO 13. a. *Quartz flake*; b. *Chalcedony flake with a used edge*; c,d. *Pieces esquillees-like tools*, c is *quartzite* and d is *chalcedony*. All specimens are actual size.

farmsteads. Two of the specimens are simple unretouched flakes, one of quartz (Fig. 3a) and the other of chalcedony, the latter showing use scars on one edge (Fig. 3b). The remaining two specimens are flaked in a bipolar fashion and have two opposite battered and crushed edges. One of these is of quartzite (Fig. 3c), and is made on large flake struck off a large core. One side of the flake is the primary platform, on which repeated percussion with a hammerstone has produced a concavity or notch. The opposite, or secondary edge, is relatively straight with broad flakes struck off both faces as the result of force reflected back from a hard anvil. The other specimen is of chalcedony (Fig. 3d) and differs from the just described specimen in one major respect: on of the edges shows unifacial retouch which may suggest that that edge was used as a scraper. Similar tools to these latter specimens have been called Pieces esquillees, and are generally considered to have been used as wedges and/or slotting tools (MacDonald 1968:88) for such purposes as splitting or slotting bone, antler, ivory and hardwood. The object to be split is placed on a stone anvil, one edge of the tool is placed on the object, and the other edge of the tool is struck with a hammerstone. Pieces esquilles have been found in both the Old and New Worlds, and are common enough that they cannot be used alone as chronological or cultural indicators. They do, however, appear to be functionally related to activities performed at hunting camps (MacDonald 1968:88-90).

Site 35 DO 13 did not appear to have any depth to its cultural deposit, but only in a few places was it possible to see the ground (cf. Fig. 2). It is possible, therefore, that there may be some buried deposits at the site. Furthermore, the

boundaries of the site have only been estimated, so it is possible that it may extend beyond the area indicated on Map 1.

RECOMMENDATIONS

The following recommendations are made with respect to both known and unknown archaeological resources in the project area:

1. Site 35 DO 13 should be further explored by controlled surface collecting and test excavations in order to determine more precisely the site area and depth. Controlled surface collection will increase the sample of cultural materials to better interpret the range of activities that were carried out at the site. Test excavations will add time perspective. It is estimated that no more than 6 man-days of field work would be required for this work if no deeply buried deposits are found. In the event there are buried deposits additional excavation may be necessary.

2. If there is to be any construction activity that might disturb the ground surface on the south side of the river on either side of and adjacent to the mouth of Twelvemile Creek, this area should be examined by a qualified archaeologist. The probability is considered relatively high that there is a site or sites associated with the mouth of this, the largest creek entering the river in the project area. The examination should take no more than a few hours.

3. Because dense vegetation caused it to be extremely difficult or impossible to see the soils in many places in the project area, sites that escaped notice during the ground survey may be discovered during construction. In order to implement Section 105.13, Standard Specifications for Highway Construction (Oregon Transportation Commission 1974), which provides that archaeological finds be properly studied and preserved, it is recommended that, if archaeological materials are discovered during construction, they should be reported as soon as possible to the University of Oregon Museum of Natural History. An archaeologist will be sent to evaluate the find.

PALEONTOLOGICAL LOCALITIES

There are no records in the MNH paleontological files of localities recorded in or near the project area. Since most of the deposits to be affected by highway construction are recent, it is not likely that fossil deposits will be disturbed. There is a possibility that ancient sandstones with marine fossils might be encountered, but these are commonplace. If fossils are found during construction, they should be collected and sent to the University of Oregon Museum of Natural History to be recorded.

BIBLIOGRAPHY

Berreman, J. V.

- 1937 Tribal Distribution in Oregon. American Anthropological Association, Memoir 47.
- 1944 Chetco Archaeology: A Report of the Lone Ranch Creek Shell Mound on the Coast of Southern Oregon. George Banta Company General Series in Anthropology 11. Menasha, Wisconsin.

Cole, David L.

- 1965 Report on Investigations of Archaeological Sites in the Reservoir Area of: Sucker Creek Dam, Applegate Dam, Elk Creek Dam, Lost Creek Dam, Willow Creek Dam and Collier State Park. Report of the Museum of Natural History, University of Oregon, to the National Park Service.
- 1966a Archaeological Survey of the Applegate River Dam Reservoir, Lost Creek Dam Reservoir and Elk Creek Dam Reservoir. Part 1, Report on the Archaeological Survey in the Reservoir Areas of the Applegate River Dam and Lost Creek Dam. Report of the Museum of Natural History, University of Oregon, to the National Park Service.
- 1966b Archaeological Survey of the Applegate River Dam Reservoir, Lost Creek Dam Reservoir and Elk Creek Dam Reservoir. Part 2, Report on the Archaeological Survey in the Reservoir Area of Elk Creek Dam. Report of the Museum of Natural History, University of Oregon, to the National Park Service.

Cressman, L. S.

- 1933 Contributions to the Archaeology of Oregon; Final Report on the Gold Hill Burial Site. University of Oregon Publications 4:3.

Davis, Wilbur

- 1968a Salvage Archaeology of the Elk Creek Dam Reservoir: Final Report. Report of the Oregon State University to the National Park Service.
- 1968b Salvage Archaeology of the Lost Creek Dam Reservoir: Final Report. Report of the Oregon State University to the National Park Service.

Dorsey, J. Owen

- 1890 The Gentile System of the Siletz Tribes. Journal of American Folklore 3:227-37.

Drucker, Philip

- 1937 The Tolowa and Their Southwest Oregon Kin. University of California Publications in American Archaeology and Ethnology 36:4:221-300.

Du Bois, Cora

- 1936 The Wealth Concept as an Integrative Factor in Tolowa-Tututni Culture. In essays in Anthropology Presented to A.L. Kroeber, pp. 49-65. Berkeley: University of California Press.

Heflin, Eugene

- 1966 The Pistol River Site of Southwest Oregon. University of California Archaeological Survey Reports 67. Berkeley.

Hoijer, Harry

- 1962 Linguistic Sub-Groupings by Glottochronology and by the Comparative Method: The Athapaskan Languages. *Lingua* 11:192-98.

MacDonald, George F.

- 1968 Debert: A Palaeo-Indian Site in Central Nova Scotia. National Museum of Canada Anthropology Papers 16. Ottawa.

Marchiando, Patricia J.

- 1965 A Technological and Statistical Analysis of Upper Umpqua River Artifacts. M.A. Thesis, Department of Anthropology, University of Oregon. Eugene.

Newman, Thomas M.

- 1959 Tillamook Prehistory and Its Relation to the Northwest Coast Culture. Ph.D. Thesis, Department of Anthropology, University of Oregon. Eugene.

Newman, Thomas M. and Daniel J. Scheans

- 1966 A Report on the Archaeological Potential of Three Proposed Reservoirs in the South Umpqua River Drainage, Oregon. Report of the Department of Anthropology, Portland State College, to the National Park Service.

Oregon Department of Transportation

- 1975 Final Environmental Impact Statement, Slater Creek-Mystic Creek Section, Coos Bay-Roseburg Oregon Highway 42, Douglas County. Salem.

Oregon Transportation Commission

- 1974 Standard Specifications for Highway Construction. Salem.

8311 Cabin Cr. Safety Rest Area 1975
of Pac. Hwy. N. of Oakland
(Sanitary sewer outfall)

04A 5513

12-3-75



STATE OF OREGON

INTER OFFICE MEMO

TO: Alfred Shirley, Jr.
Region Engineer
Roseburg
Attention: J. X. Wilson

DATE: November 6, 1979

SUBJECT: Cabin Creek Safety Rest Area and
City of Oakland Sewage Treatment Plant

FILED
H. S. COULTER

Reference your October 30 letter.

Recommend you proceed, initiating a request for payment for State's share of Parametrix, Inc. preliminary engineering costs (9.3% of 25% city share of \$14,100.12 = \$327.83) per Parametrix final billing to the City of Oakland dated August 23, 1979. This can be charged to prefix 10-6913, and is an appropriate cost to the state per section 2(m) of the 11/4/75 Agreement.

Although it may be a little early, it is very much in order that Region initiate a federally participating project request for State's share of the city sewage treatment plant improvements.

The only potential snag for FHWA approval that comes to mind is the "double-dipping" possibility. In other words, City of Oakland will doubtless apply for an EPA grant for construction. Whether or not participation by another federal agency in the local match (through State's share of cost) remains to be determined.

✓ A copy of your October 30 letter and attachments is being forwarded to Mr. Coulter for his review and further information to Project Management.

John W. Sheldrake
John W. Sheldrake
Maintenance Operations Engineer

JWS:sv

cc: H. S. Coulter, w/attachments ✓

2

RECEIVED STATE HWY ENGR						
NOV 8'79						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

OREGON STATE HIGHWAY DIVISION

FILE: MAI 12

INTER-OFFICE CORRESPONDENCE

Roseburg, Oregon

October 30, 1979

FROM: J.V. WILSON
Regional Maintenance Engineer

SUBJECT: Cabin Creek SRA &
Oakland Sewage Treatment Plant

TO: R.L. Schroeder
Asst. State Highway Engineer
SALEM

We have an agreement with the City of Oakland covering their acceptance of effluent from our Cabin Creek SRA. Under article "m", of Things To Be Done By The State, we are obligated to participate in modifications or expansions of the City's treatment facility.

Parametrix recently completed a facilities plan for the City which is the first step toward construction of a new facility. Parametrix has billed the City for this work and the City is in turn billing us for what is considered our portion.


Parametrix has computed our portion of the billing based on a prorata flowage amounting to 9.3%. Using the City's average total flow rate for the past two years of 67,915 gpd and ours of 6,330 gpd, I feel we should go along with the 9.3% for this early portion of the planned work. On this basis, cost to us on this billing amounts to \$327.83. We can pay for this under M.C. 69 if you have no objection.

For later design and construction work I propose we program for federal aid. I have discussed this with Tom Lowe, FHWA and our Program Management Section and neither see any great difficulty. Total cost for the project should be somewhere around \$400,000 assuming a lagoon system.

I would further propose that our participation in the cost of design and construction be based on estimated year 2000 flows rather than the current. This would drop our percentage share to approximately 7.9% as indicated in Walt Hart's attached letter. I assume a lump-sum payment rather than a monthly assessment would be simplest and more acceptable to both the City and FHWA.

With your approval and direction I will pursue the proposals in this letter with the City toward preliminary agreement. I have enclosed background correspondence for your review.

jxw/cp
attach.
cc: Jack McCormick



303 687-1141 Oregon 9/401

REGION
ED

9

TE
FILE

id, Ore

to
ilitie
r is
derally

lated
the
nthly
y's
for the
tions

ivalent
er the
160%
of
pears
on
ata

ON

ENCLOSURE



STATE OF OREGON

INTEROFFICE MEMO

TO: Mr. J. X. Wilson
Region 3 Maintenance Engineer

DATE: October 23, 1979

FROM: Walter J. Hart
Bridge Engineer

SUBJECT:

Sewage Disposal System
Cabin Creek Safety Rest Area
Douglas County
Pacific Highway (I-5)

We have analyzed Parametrix's assumptions and conclusions concerning the O.S.H.D. participation in the Oakland Sewage Treatment Plant improvements. Their information is substantially correct, although the following provides a more accurate description of the situation.

According to our telephone conversations with Tim Hanley, Parametrix arrived at the O.S.H.D. share of the project (9.3%) by using the monthly flow reports for the two facilities from April 1978 through March 1979. Those average sewage flows for the rest area and the city were respectively 6,330 and 69,500 gallons per day (gpd). The 6,330 gpd figure seems correct, since the chlorination water meter recorded an average of 6,100 gpd during that time period. There seems to be some discrepancy though, because my calculator yields 9.1% instead of 9.3% when using their data.

I anticipate the sewage flow to increase at the rest area by about 48% by the year 2000 to an average flow of 9,370 gpd. This assumes that the flow will increase directly proportional with the average daily traffic (ADT) on I-5 at the rest area. Attached is a letter from the Traffic Section projecting an 18,400 ADT for 2000, while the present ADT is 12,400 vehicles per day. Parametrix projects that Oakland's sewage flow will increase about 70% with sewage flow of approximately 118,000 gpd. The flow figures yield (9,370/118,000) 7.9% of the City flow at the year 2000 which is less than the 9.3% of the sewage flow proposed as the State's share.

Encl.

JSH:smd

cc R. L. Schroeder
Alfred Shirley

ROSEBURG REGION			
RECEIVED			
OCT 25 1979			
RE	RAE	RAE	RAE
RUE	LES	ROR	RPR
ENV	FAE	FBI	SEC

REGION
ED
9
ELITE
FILE

id, Oreg

to
ilities
r is
derally

lated
the
nthly
y's
for the
tions

ivalent
er the
160%
of
appears
on
ata

ON

September 20, 1979

Mr. J.X. Wilson
Regional Maintenance Engineer
Oregon State Highway Division, Region 3
P.O. Box 1128
Roseburg, Oregon 97470

Re: Cabin Creek Rest Area Sewage
Contribution to Oakland Sewage
Treatment Plant
PMX Project No. 14-819-01

ROSEBURG REGION RECEIVED				
SEP 21 1979				
✓	RE	ROE	TE	
RUE	DES	RSR	RPR	RLE
ENV	FAE	RBI	SEC	

Dear Mr. Wilson,

I am writing to you in response to your letter #MAI 12 of September 10, 1979 concerning O.S.H.D. participation in the Oakland, Oregon Sewage Treatment Plant improvements.

The enclosure to this letter is a copy of our final billing to Oakland for the first step of the project, known as the Oakland Facilities Plan. You will notice the \$14,100.12 in the lower left hand corner is the total of our billing on this project. 75% of this amount is federally funded and the remainder is Oakland's share (\$3,525.03).

To arrive at the O.S.H.D. share of this last figure we calculated the percentage of flow through the Oakland plant that originates at the rest areas. The figures used come from O.S.H.D.'s own figures on monthly pumpage from the rest areas as reported to the city and from the city's wastewater treatment plant monitoring report submitted monthly to the DEQ. The figures for the periods July, 1976 through June, 1977 and for the period April, 1978 through March, 1979 were the basis for the calculations and yielded the 9.3% figure.

In the Facilities Plan we have projected a 1998 population equivalent for Oakland of approximately 2,100 people, which is a 170% increase over the 1978 population equivalent of 1,240 people. This is very close to the 160% increase in usage of the highway rest areas projected by Mr. James Gix of the O.S.H.D. in January, 1978 and again in May, 1979. Therefore, it appears to be a good basis for budgeting purposes for the design and construction phases of the new plant subject, course, to revision if more accurate data is received.

I hope this answers your questions in this regard.

Sincerely,

PARAMETRIX, INC.

Tim Hanley
Tim Hanley, P.E.

cc: City of Oakland
w/encl.

Parametrix, Inc.

TH/k

Consultants in Engineering & Environmental Sciences
2300 Oakmont Way Suite 203 Eugene, Oregon 97401
503-687-1141

ROSEBURG REGION RECEIVED				
SEP 21 1979				
RE	RME	RCE	ROS	TE
RUE	DES	RSR	RPR	RLE
ENV	FAE	RBI	SEC	

ENCLOSURE (1)

PARAMETRIX, INC.

August 23, 1979

INVOICE NO. 5074

TERMS: Net - 30 days

City of Oakland
117 S.E. Third Street
Oakland, Oregon 97462

OAKLAND FACILITIES PLAN
PMX Project No. 14-819-01

FINAL BILLING THRU AUGUST - 1979

5.9% Completed This Period Times Basic Fee of \$15,242.00 = \$900.74
FINAL AMOUNT DUE \$900.74

BREAKDOWN

Hanley - 18.0	hours @ \$10.96	\$ 197.28
Daviscourt - 8.0	" @ 6.35	50.80
Poad - 7.0	" @ 6.06	42.42
Tate - 2.0	" @ 4.00	8.00

subtotal	298.50
Overhead @ 75%	<u>223.87</u>

subtotal	522.37
General & Administrative @ 15%	<u>78.35</u>

subtotal	600.72
Printing & Xerox	196.40
subtotal	<u>797.12</u>
Professional Fee	<u>103.62</u>

<u>Recap of Project Account To Date</u>	
Amount Due This Period	\$ 900.74
Plus Previous Billings	13,199.38
Total To Date	<u>14,100.12</u>
Less Previous Payments	12,670.62
Balance	<u>\$ 1,429.50</u>

AMOUNT DUE \$ 900.74

Mel Avery
Mel Avery, Regional Manager

Mail remittance to P.O. Box 460, Sumner, Washington 98390.
Past due accounts shall be subject to 1% per month interest
charge, but not exceeding the maximum allowable.

Parametrix, Inc.

Consultants in Engineering & Environmental Sciences

2300 Oakmont Way Suite 207 Eugene, Oregon 97401

ENCLOSURE(1)

City of
1878 **OAKLAND** 1978.

117 S. E. THIRD
P. O. BOX 788
OAKLAND, OREGON 97462

August 29, 1979

Jack C. McCormick, District Engineer
Highway Division
Department of Transportation
P. O. Box 1128
Roseburg, Oregon 97470

HISTORICAL
Re: Cabin Creek Safety
Rest Areas

Dear Mr. McCormick:

Reference is made to the AGREEMENT entered into by the State Highway Division and the City of Oakland, November 4, 1975, regarding the Cabin Creek Safety Rest Areas.

On Page 2 of said agreement, under Section (m), the State agrees to "participate in the cost of future modifications or expansion of the treatment facility in an equitable manner to be determined by the City."

We enclose a copy of a letter from PARAMETRIX, INC., the engineering firm doing the work on the new facilities plan for the City, under an EPA Step I Grant. Under the terms of the grant, the Federal Government will fund 75% of the cost of the Step I study, and the City will fund the 25% balance of the cost. You will note the usage of the city's sewage treatment plant by the Cabin Creek Rest Areas amounts to 9.3% of the total flow handled by the plant.

The final billing from PARAMETRIX on this Step I Facilities Plan is \$14,100.12. Of this, the Federal 75% share is \$10,575.09, and the City's 25% share is \$3,525.03. We are therefore requesting that the State reimburse the City of Oakland for 9.3% of our share, which would be \$327.63.

Jack C. McCormick
August 29, 1979
Page 2

Under separate cover, I am forwarding to your office one copy of the FACILITIES PLAN for your information.

If you have any questions regarding this request for reimbursement, kindly call or write this office, 459-4531.

Sincerely,

CITY OF OAKLAND

Geraldine Nickle
Geraldine Nickle,
City Recorder

gn
Encl.

May 21, 1979

Honorable Mayor Homewood
City of Oakland
117 S.E. Third Street
Oakland, Oregon 97462

Re: Oakland Facilities Plan
PMX Project No. 14-819-01

Dear Mayor Homewood,

To follow up on several items in the Facilities Plan questioned by you and the City Council, we offer the following:

The usage of the city's sewage treatment plant by the Cabin Creek rest areas amounts to 9.3% of the total flow handled by the plant. This figure is an average figure based on plant and rest area flows from April, 1978 through April, 1979 and is based only on the quantity of sewage flows, not on the potency of the flows.

A check with the Oregon State Highway Division in Roseburg revealed that the dual water system will first be tried this summer at the Cabin Creek rest areas. Future expansion of the rest areas is contingent upon the success of this dual system. However, the District Engineer still feels that an increase of 160% in average sewage flow as used in the Facilities Plan is a sound estimate for the year 2000.

As Mel Avery discussed at the public hearing, we prefer to revise our population estimate to the 3% compound growth rate figure once we have received the Step II EPA grant for the design of the new plant. If this is agreeable with you then we will proceed to have the Facilities Plan printed in its final form.

If this is not agreeable please notify us by the end of this month and we will be happy to discuss any questions you may have.

Sincerely,

PARAMETRIX, INC.

Tim Hanley (k)
Tim Hanley, P.E.

TH/k

Parametrix, Inc.

Consultants in Engineering & Environmental Sciences
2300 Oakmont Way Suite 207 Eugene, Oregon 97401
503-687-1141

8311

February 25, 1977

Employers Mutual Liability Insurance
Company of Wisconsin
2000 Westwood Drive
Wausau, WI 54401

Gentlemen:

On February 14, 1977, we wrote to you concerning release of final payment on Contract No. 8311 awarded to Kelly F. White Co. for a sanitary sewer outfall at the Cabin Cr. Safety Rest Area on the Pacific Highway in Douglas County.

Final payment on this contract is \$2,311.99 and the total contract amount is \$191,538.74 including \$43,362.87 for work performed under force account.

Very truly yours,

C. W. Head
COMMISSION SERVICES

kkc

cc: Kelly F. White Co.
767 Glenwood Drive
Bend, OR 97701

bc: C. T. Keasey
Walt Hart - Bridge
V. E. Skoog - Attn: Dick Hacek
A. Shirley

8311

STATE COPY

TO BE COMPLETED BY FHWA		U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION	Form Approved; O M B No. 04-R2089	
MONTHLY TRANSACTION NUMBER	<u>2-102</u>		State	<u>Oregon</u>
PROJECT REPORT NUMBER			County	<u>Douglas</u>
MODIFICATION NUMBER	<u>2</u>		Project Number	<u>I-5-3(105)145</u>

The Project Agreement for the above-referenced project entered into between the undersigned parties and executed by the Division Administrator on December 3, 1975, is hereby modified as follows:

	Former amount	Revised amount
Estimated total cost of project	\$ <u>179,086</u>	\$ <u>235,000</u>
Federal funds	\$ <u>165,260</u>	\$ <u>216,858</u>
Other revisions		

This modification is made for the following reasons:
To include additional approved items of work.

All other terms and conditions of the Project Agreement will remain in full force and effect. This modification is effective as of the 17th day of February, 1977.

OREGON STATE HIGHWAY DIVISION
(Official name of Highway Agency)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By 
Deputy State Highway Engineer
(Title)

By 
(Division Administrator)
for: G.L. Green

By _____
(Title)
By _____
(Title)

Oregon State Highway Division
Salem, Oregon February 14, 1977

Federal Aid Project
No. I-5-3(105)145

CABIN CREEK SAFETY REST AREA
PACIFIC HWY. IN DOUGLAS COUNTY

Revised Project Agreement Estimate.

Type Code Y022.
Rest Area (Sta. 1435+00 and Sta. 1465+00)

Subtotal on previous estimate of July 28, 1976 \$162,806.07

Additional Approved Items

EW0 2 Install Pressure Line & Construct Two Septic Tanks	All Required	39,580.61
SFO 8 Locate Utilities, Haul Excess Material & Clean Up	All Required	<u>2,000.00</u>
	Increase	\$ 41,580.61
	SUBTOTAL	\$204,386.68
	Engineering	<u>30,613.32</u>
	TOTAL	\$235,000.00

Length of Project - - - - -	0.0 mile
Federal Funds - - - - -	\$216,858.00
State Funds - - - - -	<u>18,142.00</u>
TOTAL	\$235,000.00

Group 1 - 100%
Contract No. 8311
Prefix: 610-1060

STATE COPY

TO BE COMPLETED BY FHWA

MONTHLY TRANSACTION NUMBER
8-30

PROJECT REPORT NUMBER

MODIFICATION NUMBER
1

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

MODIFICATION OF FEDERAL-AID
PROJECT AGREEMENT

8-3-76

Form Approved: OMB No. 04-R2089

State
Oregon

County
Douglas

Project Number
I-5-3(105) 145

The Project Agreement for the above-referenced project entered into between the undersigned parties
and executed by the Division Administrator on

December 3, 1975

is hereby modified as follows:

Estimated total cost of project

Federal funds

Other revisions

Former amount	Revised amount
\$ 159,683	\$ 179,086
\$ 147,355	\$ 165,260

This modification is made for the following reasons:

To include additional approved items

All other terms and conditions of the Project Agreement will remain in full force and effect. This modification is effective as of the 3rd day of August, 1976.

Oregon State Highway Division
(Official name of Highway Agency)

By Ed Hunter
Assistant State Highway Engineer
(Title)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By G. L. Green
(Division Administrator)
for: G. L. Green

By _____
(Title)

By _____
(Title)

Oregon State Highway Division
Salem, Oregon July 28, 1976

Federal-aid Project
No. 1-5-3(105) 145

CABIN CREEK SAFETY REST AREA

PACIFIC HIGHWAY IN DOUGLAS COUNTY

Revised Project Agreement Estimate.

Type Code Y022

Rest Area (Sta. 1435+00 and Sta. 1465+00)

Subtotal on previous estimate of November 26, 1975 \$145,167.00

Additional Approved ITEMS

Pa 4 Revise Exitways and Safety Rails	Lump Sum	6,286.80
Pa 5 Provide Washdown Facility	Lump Sum	1,027.00
Pa 6 Revise Effluent Pump Station	Lump Sum	695.00
EW01 Revise Drain Cleanouts, Alignment and Grade	All Required	1,970.27
SF02 City of Oakland Sewer Connection Fee	Lump Sum	<u>7,660.00</u>
	Increase	\$17,639.07

Sub total \$162,806.07

Engineering 16,279.93

Total \$179,086.00

Length of Project 0.0 mile
Federal Funds

\$165,260.00

State Funds

13,826.00

Total \$179,086.00

Group 1 - 100%
Contract 8311
Prefix 610-1060

TO BE COMPLETED BY FHWA
MONTHLY TRANSACTION NO.

12-126

U. S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

FEDERAL-AID PROJECT AGREEMENT

State

Oregon

County

Douglas

Project No.

I-5-3(105)145

The State, through its Highway Agency, having complied, or hereby agreeing to comply, with the applicable terms and conditions set forth in (1) Title 23, U.S. Code, Highways, (2) the Regulations issued pursuant thereto and, (3) the policies and procedures promulgated by the Federal Highway Administrator relative to the above designated project, and the Federal Highway Administration having authorized certain work to proceed as evidenced by the date entered opposite the specific item of work, Federal funds are obligated for the project not to exceed the amount shown herein, the balance of the estimated total cost being an obligation of the State. Such obligation of Federal funds extends only to project costs incurred by the State after the Federal Highway Administration authorization to proceed with the project involving such costs.

PROJECT TERMINI

I-5, 2.5 mi. N. of N. Oakland Interchange
Cabin Creek S.R.A.

PROJECT CLASSIFICATION OR PHASE OF WORK	EFFECTIVE DATE OF AUTHORIZATION	APPROXIMATE LENGTH (Miles)
HIGHWAY PLANNING AND RESEARCH (HP & R)		
PRELIMINARY ENGINEERING		
RIGHTS-OF-WAY	10-1-75	0.00
CONSTRUCTION		
OTHER (Specify)		

ESTIMATED TOTAL COST OF PROJECT

\$ 159,683.00

FUNDS

Pro Rata 92.28%

FEDERAL FUNDS

\$ 147,355.00

The State further stipulates that as a condition to payment of the Federal funds obligated, it accepts and will comply with the applicable provisions set forth on the reverse hereof.

OREGON STATE HIGHWAY

(Official name of Highway Agency)

By

Assistant State Highway Engineer

(Title)

By

(Title)

By

(Title)

U. S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By

For: G. L. Green

Date executed by
Division Administrator

AGREEMENT PROVISIONS

1. RESPONSIBILITY FOR WORK

a. Except for projects constructed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in compliance with the approved plans and specifications or project proposal which, by reference, are made a part hereof.

b. With regard to projects performed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in accordance with the terms of its approved Certification, or exceptions thereto as may have been approved by the Federal Highway Administration.

2. HIGHWAY PLANNING AND RESEARCH (HP&R)

PROJECT. The State highway agency will (a) conduct or cause to be conducted, under its direct control, engineering and economic investigations of projects for future construction, together with highway research necessary in connection therewith, pursuant to the work program approved by the Federal Highway Administration and (b) prepare reports suitable for publication of the result of such investigations and research, but no report will be published without the prior approval of the Federal Highway Administration.

3. PROJECT FOR ADVANCE ACQUISITION OF RIGHTS-OF-WAY.

In the event that actual construction of a road on this right-of-way is not undertaken by the close of the tenth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

4. PRELIMINARY ENGINEERING PROJECT FOR PREPARATION OF RIGHT-OF-WAY PLANS OR FOR PREPARATION OF CONSTRUCTION PLANS, SPECIFICATIONS AND ESTIMATES.

In the event that right-of-way acquisition for, or actual construction of the road for which this preliminary engineering is undertaken is not started by the close of the fifth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

5. INTERSTATE SYSTEM PROJECT.

(a) The State highway agency will not add or permit to be added, without the prior approval of the Federal Highway Administration any points of access to, or exit from, the project in addition to those approved in the plans and specifications for the project. (b) The State highway agency will not permit automotive service stations, or other commercial establishments for serving motor vehicle users, to be constructed or located on the right-of-way of the interstate system. (c) The State highway agency will not after June 30, 1968, permit the construction of any portion of the Interstate Route on which this project is located, including spurs and loops, as a toll road without the written concurrence of the Secretary of Transportation or his officially designated representative. The term 'toll road' does not include toll bridges or toll tunnels.

6. PROJECT FOR CONSTRUCTION IN ADVANCE OF APPORTIONMENT.

(a) This project authorized pursuant to 23 U.S.C. 115 as amended, will be subject to all procedures and requirements, and conform to the standards applicable to projects on the system on which located, financed with the aid of Federal funds. (b) No obligation of previously apportioned

Federal funds is created by this agreement, its purpose and intent being to provide that, upon application by the State highway agency, and approval thereof by the Federal Highway Administration, any Federal-aid funds of the class designated by the project number prefix, apportioned to the State under 23 U.S.C. 104 subsequent to the date of this agreement, may be used to reimburse the State for the Federal share of the cost of work done on the project.

7. STAGE CONSTRUCTION. The State highway agency agrees that all stages of construction necessary to provide the initially planned complete facility, within the limits of this project, will conform to at least the minimum values set by approved AASHTO design standards applicable to this class of highways, even though such additional work is financed without Federal-aid participation.

8. BOND ISSUE PROJECT. Construction, inspection and maintenance of the project will be accomplished in the same manner as for regular Federal-aid projects. No present or immediate obligation is created by this Agreement against Federal funds, its purpose and intent being to provide aid to the State, as authorized by 23 U.S.C. 122, for retiring maturities of the principal indebtedness of the bonds referred to below. When the State requests Federal reimbursement to aid in the retirement of such bonds, the request will be supported by the appropriate certification required by 23 CFR Part 140, Subpart F, and Volume 1, Chapter 4, Section 8 of the Federal-Aid Highway Program Manual or the alternative State procedure set forth in the State's Certificate, and payment of the authorized Federal share will be made from appropriate funds available. If in any year there is no unobligated balance of any apportioned Federal funds available from which payments hereunder may be made, there will be no obligation on the part of the Federal Government on account of bond maturities for that year. Funds available to the highway agency for this project are the proceeds of bonds issued by the governmental unit indicated on the attached tabulation, pursuant to the authority and in the amounts by date of issue and beginning date of maturities set forth therein.

9. SPECIAL HIGHWAY PLANNING AND RESEARCH PROJECT.

The State Highway agency hereby authorizes the Federal Highway Administration to charge the State's pro rata share of costs incurred against funds apportioned to the State under 23 U.S.C. 307 (c), as amended. In the event a project is financed with both Federal-aid funds and State matching funds, the State agrees to advance to The Federal Highway Administration the State matching funds for its share of the estimated cost. For a National Pooled Fund study, the State hereby assigns its responsibility for the work to the Federal Highway Administration. For an Intra-Regional Cooperative Study, the State hereby assigns its responsibility for the work to the lead State for the study.

10. PARKING REGULATION AND TRAFFIC CONTROL.

The State highway agency will not permit any changes to be made in the provisions for parking regulations and traffic control as contained in the agreement between the State and the local unit of Government referred to in the paragraph on "Additional Provisions," without the prior approval of the Federal Highway Administration, unless the State determines, and the Division Administrator concurs, that the local unit of Government has a functioning traffic engineering unit with the demonstrated ability to apply and maintain sound traffic operations and control.

Oregon State Highway Division
Salem, Oregon, November 26, 1975

Federal Aid Project
No. I-5-3(105)145

CABIN CREEK SAFETY REST AREA

PACIFIC HIGHWAY

DOUGLAS COUNTY

Project Agreement Estimate

Type Code Y022

Rest Area (Sta. 1435+00 and Sta. 1465+00)

Temporary Protection and Direction of Traffic	All Required		\$ 15,000.00
Temporary Signs	310 sq.ft.	3.00	930.00
Flagmen	160 hours	14.00	2,240.00
Well Abandonment	4 only	900.00	3,600.00
Extra for Pipe Under Pavement	6,720 lin.ft.	2.60	17,472.00
Bedding Material	550 cu.yd.	8.00	4,400.00
4-inch Cast Iron Sanitary Sewer Pipe	36 lin.ft.	10.00	360.00
6-inch Cast Iron Sanitary Sewer Pipe	538 lin.ft.	12.00	6,456.00
3-inch PVC Pressure Sewer Pipe, SDR-26	18,711 lin.ft.	2.00	37,422.00
6-inch PVC Gravity Sewer Pipe, SDR-35	3,079 lin.ft.	3.00	9,237.00
Concrete Manholes	5 only	800.00	4,000.00
Effluent Pump Station Concrete Sump	1 only	2,500.00	2,500.00
Effluent Pump Station Equipment	All Required		7,500.00
Siphon Dosing Tank	1 only	3,750.00	3,750.00
Pipeline Misc. Appurtenances	All Required		9,000.00
Electrical Distribution System, Complete	All Required		2,000.00

Building

Remodel Existing Toilet Building	2 only	8,000.00	<u>16,000.00</u>
			\$141,867.00

Anticipated Items

Building Permit Fee	All Required	\$ 300.00
Temporary Signing Building Closure	All Required	1,000.00
Temporary Erosion Control	All Required	<u>2,000.00</u>
		\$ 3,300.00

Oregon State Highway Division
Salem, Oregon, November 26, 1975

-2-

Federal Aid Project
No. I-5-3(105)145

Subtotal	<u>\$145,167.00</u>
Engineering	<u>14,516.00</u>
TOTAL	\$159,683.00

Length of Project - - - 0.00 mile

Federal Funds - - - - -	\$147,355.00
State Funds - - - - -	<u>12,328.00</u>
TOTAL	\$159,683.00

Group 1 100%

Contract No. 8311

Prefix No. 610-1060

8311

15

OREGON STATE HIGHWAY DIVISION FIELD ENGINEER'S WEEKLY REPORT FOR CONSTRUCTION PROJECTS ONLY CONSTRUCTION AND BRIDGE SECTION				SECTION Cabin Creek Safety Rest Area		WEEK ENDING January 8, 1977	
NAME OF JOB Cabin Creek Safety Rest Area				HIGHWAY Pacific		SECTION PREFIX 610-1060	
CONTRACTOR Kelly F. White Co.				KIND OF WORK Sanitary Sewer Outfall		COUNTY Douglas	
DATE OF CONTRACT 10-22-75				CONTRACT NUMBER 8311		FEDERAL AID PROJECT NUMBER I-5-3(105)145	
AVERAGE FORCE ON PROJECT FOR THE WEEK: MEN 0 SUPERVISION 0				DATE WORK STARTED 12-06-75		ESTIMATED COMPLETION DATE	
PROJECT AUTHORIZATION: 164,764.55				SPECIFIED WORK DAYS N/A		WORK DAYS USED	
EXCLUSIVE OF ENGINEERING: 151,699.52				SPECIFIED CALENDAR DAYS N/A		CALENDAR DAYS USED	
ESTIMATED COST OF COMPLETED PROJECT, EXCLUSIVE OF ENGINEERING 200,278.66				SPECIFIED COMPLETION DATE June 30, 1976		PERCENT OF TIME ELAPSED 100%	
ESTIMATED PERCENT: OVERRUN 37.9% UNDERRUN				ENGINEERING AUTHORIZATION This Week: 13,065.03		PERCENT OF CONTRACT COMPLETED BASED ON ESTIMATED COST 100	
				ENGINEERING COST TO DATE 24,328.58		PERCENT OF CONTRACT COMPLETED BASED ON TOTAL AUTHORIZATION 136.3	
				PERCENT OF AUTHORIZATION 186.2%		DATE PROJECT WAS COMPLETED June 11, 1976	
ESTIMATED PERCENT COMPLETE (ROADWORK)							
CLEARING	DRAINAGE	GRADING	BASE	OIL AND/OR PAVE.	MAT'L. PROD.		
			Sewer Line				
MILES IN PROJECT			4.24 miles	SURFACING	MAINTENANCE MATERIALS	OIL & BITUMINOUS MACADAM	PAVING
MILES PARTIALLY COMPLETED			4.24 miles				
MILES COMPLETED							
TOTAL ESTIMATED QUANTITIES (CONTRACT)			22,364 L.F.				
TOTAL QUANTITIES CORRECTED TO DATE			22,364 L.F.				
ESTIMATED QUANTITIES MOVED OR PLACED TO DATE							
AVERAGE DAILY QUANTITIES							
AVERAGE DAILY QUANTITIES NECESSARY TO COMPLETE PROJECT ON TIME							
NUMBER OF SHIFTS PER DAY							
HOURS PER SHIFT							
EQUIPMENT USED DURING THE WEEK:							
ESTIMATED PERCENT COMPLETE (STRUCTURES)							
BRIDGE NO.							
PERCENT							
	WEATHER	WORK DAYS CHARGED	HOURS DELAY	CAUSE OF DELAY			
SUNDAY 2	Showers	0					
MONDAY 3	Partly Cloudy	0					
TUESDAY 4	Overcast & Cool	0					
WEDNESDAY 5	Clear & Cool	0					
THURSDAY 6	Clear & Cool	0					
FRIDAY 7	Clear & Cold	0					
SATURDAY 8		0					

RECEIVED
K
B. Gifford
SECTION

BEN GIFFORD

GENERAL DESCRIPTION OF ACTIVITIES FOR THE WEEK

January
SUNDAY 2

No activity all week.

MONDAY
3

TUESDAY
4

WEDNESDAY
5

THURSDAY
6

FRIDAY
7

SATURDAY
8

No activity anticipated

STATUS OF WORK:

REMARKS

Septic tank and sewer pipe installation completed.

North and South Bound Rest areas now open for public use.

SIGNED

Curtis H. Duval

LOCATION

Roseburg

Curtis H. Duval, Resident Engineer

PRIME RESIDENT SUBMIT 2 COPIES WHEN BRIDGES AND GRADING BOTH ARE INVOLVED. SUBMIT 3 COPIES

8311

DATE: December 9, 1976
TO: Oregon Transportation Commission
FROM: H. S. Coulter
State Highway Engineer
SUBJECT: Cabin Creek Safety Rest Area, Contract No. 8311
Second Request for Increase in Project Authorization

Additional funding is needed on this project to cover an expected 19 percent overrun for work added after the original contract was completed. An 8.2 percent overrun of the original authorization was approved by the Commission at your March 30, 1976 meeting. That additional funding was due mainly to two reasons-- the \$7,660 hookup charge to the City of Oakland sewer system and over \$6,000 to provide handicap access to the toilet building entrances.

The project to provide some 4.24 miles of sewer line plus two pumping stations to connect the rest area sewer system to the City of Oakland system was completed in June of this year. With the new facility in use in the summer, complaints were received from citizens living in North Oakland, near where our new connection was made into the city sewer system, of sewer odors in the vicinity coming from manhole vents. Investigation concluded that the existing septic tanks at the rest area did not provide sufficient holding time for the effluent so that an objectionable build-up of hydrogen sulfide gas could not escape until it entered the City's gravity system. The contractor was called back on an extra work order basis to provide two additional 12,000-gallon septic tanks (one for each unit of the rest area) and also extend the pressure line 920 feet in Oakland to a different connecting point. This is estimated to cost \$30,000. In addition, a \$5,000 State Force Order was required for certain cleanup and location of existing utility lines that might be in conflict. Both these orders and their related engineering are federal participating. The work is now well under way.

Oregon Transportation Commission
Page 2
December 9, 1976

Your approval of an increase of \$34,516.28 to a new total project authorization of \$216,089.58 is requested. This item will be on the Consent Calendar for your consideration at the December 21 meeting.

JAB:fr 1a

bc R. A. Burco
C. W. Head
F. B. Klaboe
E. S. Hunter
R. L. Schroeder
C. T. Keasey
L. W. Rulien
V. E. Skoog
Alfred Shirley, Jr.
George Bell

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE: CON 5 #8311

Salem, Oregon
December 8, 1976

FROM: John A. Bond
Construction Administration Engineer

SUBJECT: Cabin Creek Safety Rest Area
Contract No. 8311
Second Request for Increase in
Project Authorization

TO: E. S. Hunter
Deputy State Highway Engineer

Additional funding is needed on this project to cover an expected 19 percent overrun for work added after the original contract was completed. An 8.2 percent overrun of the original authorization was approved by the Commission at their March 30, 1976 meeting. That additional funding was due mainly to just two reasons - the \$7,660 hookup charge to the City of Oakland sewer system, and over \$6,000 to provide handicap access to the toilet building entrances.

The project was considered completed in June of this year. The project had provided some 4.24 miles of sewer line plus two pumping stations to connect the rest area sewer system to the City of Oakland system. With the new facility in use in the summer, complaints were received from citizens living in North Oakland, near where our new connection was made into the city sewer system, of sewer odors in the vicinity coming from manhole vents. Investigation concluded that the existing septic tanks at the rest area did not provide sufficient holding time for the effluent which takes about 20 hours to go from the rest area into the sewer system through the new pressure line. The objectionable build-up of hydrogen sulfide gas would then escape where it entered the City's gravity system. The contractor was called back on an Extra Work Order basis to provide two additional 12,000 gallon septic tanks for each unit of the rest area and also extend the pressure line 920 feet in Oakland to a different connecting point. This is covered by E.W.O. 2 for \$30,000. In addition, a \$5,000 State Force Order was required for certain clean up and location of existing utility lines that might be in conflict. Both these orders and their related engineering are federal participating. The work is now well underway.

A rough draft letter to the Transportation Commission requesting an increase in \$34,516.28 to a new total project authorization of \$216,089.58 is attached.

JAB:fr

Att.

cc: Robert Church

RECEIVED STATE HWY ENGR						
DEC 8 '76						
REFER TO						
FOR						
Mr.	Mr.	Mr.	Mr.	Mr.	Mr.	Mr.

8311

11-3-76

DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION

PROJECT NO.

LETTER OF APPROVAL AND/OR AUTHORIZATION

I-5-3(105)145

STATE PROJECT NO.

Cabin Creek Safety Rest Area

FROM:

G. L. Green, Div. Administrator
Salem, Oregon

PROGRAM NO.

ITEM NO.

I-838

COUNTY NAME

Douglas

PROGRAM STAGE (Check)

☐ 1. ☐ 2.

TO:

Mr. H. S. Coulter
State Highway Engineer
State of Oregon
Salem, Oregon

NOV 12 '76

DATE PS&E APPROVED

10-1-75

DATE AUTHORIZATION
EFFECTIVE

9-28-76

FEDERAL ROUTE NUMBER

Interstate 5

STATE ROUTE NUMBER

Primary 1

REFER TO

Rulien
FOR

GENERAL LOCATION:

City of Oakland

GENERAL DESCRIPTION OF WORK:

Furnish and install 920 feet of 3-inch pressure sewer line and construct two 12,000 gallon septic tanks - order for Extra Work #2 and locate utilities, haul excess material and clean up by State Forces.

YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW

PRELIMINARY ENGINEERING TO DETERMINE

☐ LOCATION ONLY

PRELIMINARY ENGINEERING FOR SURVEY AND PLAN

☐ PREPARATION☐ OTHER (Specify)☐ ACQUISITION OF RIGHT-OF-WAY

CONSTRUCTION - ADVERTISE FOR RECEIPT

☐ OF BIDS☒ CONSTRUCTION - PROCEED ON AN AGREED
PRICE AND/OR FORCE ACCOUNT BASIS

REMARKS

As requested in Mr. Keasey's letter of 10-1-76 and based on the data submitted, you are authorized to proceed with the use of State Forces as being in the public interest, under State Force Order No. 8 and Extra Work Order No. 2 in the amount of \$35,000 - Federal Funds \$32,250.

DATE

11-3-76

SIGNATURE OF APPROVING OFFICIAL

G. L. Green

TITLE

Division Administrator

FORM FH-1240
(REV. 6-68)EXISTING STOCKS OF FORM FH-1240 (REV. 6-68)
WILL BE USED

U. S. GOVERNMENT PRINTING OFFICE: 1975-001-000

8311 LETTER OF APPROVAL AND/OR AUTHORIZATION 9-17-76

FEDERAL AID PROJECT NO.

T-5-3(105)145

ATE PROJECT NO.

Cabin Creek Safety Rest Area

COUNTY NAME

Douglas

PROGRAM STAGE (Check)
☐ 1. ☐ 2.FROM: G. L. Green, Division Administrator
Salem, Oregon

PROGRAM NO.

ITEM NO.

I-838

TO:

Mr. H. S. Coulter
State Highway Engineer
State of Oregon
Salem, OregonRECEIVED
STATE HWY ENGR

SEP 21 '76

REFER TO

Ruben

FOR

Info	Inves	R/D	D/R	Sign	Act	File

DATE PS&E APPROVED

10-1-75

DATE AUTHORIZATION
EFFECTIVE

2-20-76

FEDERAL ROUTE NUMBER

Interstate 5

STATE ROUTE NUMBER

Primary 1

GENERAL LOCATION:

City of Oakland.

GENERAL DESCRIPTION OF WORK:

Temporary signing for toilet building closure.

YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW

PRELIMINARY ENGINEERING TO DETERMINE

☐ LOCATION ONLY

PRELIMINARY ENGINEERING FOR SURVEY AND PLAN

☐ PREPARATION☐ OTHER (Specify)☐ ACQUISITION OF RIGHT-OF-WAY

CONSTRUCTION - ADVERTISE FOR RECEIPT

☐ OF BIDS☒ CONSTRUCTION - PROCEED ON ~~ADVANCED~~
~~XXXXXX~~ FORCE ACCOUNT BASIS

REMARKS

As requested in Mr. Keasey's letter of 8-26-76 and based on the data submitted, you are authorized to proceed with the use of State Forces as being in the public interest, under State Force Order No. 3 in the amount of \$1,000 - Federal Funds \$920.

DATE

9/17-76

SIGNATURE OF APPROVING OFFICIAL

G. L. Green

TITLE

Division Administrator

FORM PR-1240
(REV. 8-70)EXISTING STOCKS OF FORM PR-1240 (REV. 8-68)
WILL BE USED

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

August 19, 1976

Salem, Oregon

FILE: CON 8311

FROM:

Jimmy S. Hansen
 Jimmy S. Hansen
 Sanitary and Water Supply Engineer

SUBJECT:

Cabin Creek Safety Rest Area
 Pacific Hwy.
 Douglas County
 Water Supply

TO:

Memorandum to the File

The existing water supply wells at Cabin Creek SRA are under a two-year test program and I have been receiving the chloride level results from the two wells (#8 and #9) on a twice monthly sampling basis. In addition I have been receiving the results of the water samples taken at a drinking fountain in the rest area. Attached are those results received from June 14, 1976 to August 12, 1976 as tested by the DEQ laboratory.

The chloride level of both wells have been steadily increasing through the summer months. The Oregon State Health Division's maximum allowable chloride concentration is 250 mg/l. Well # 9 exceeded that value (260.4 mg/l) on July 16, but then decreased to about 100 mg/l. Well # 8 came close (223 mg/l) to the maximum concentration on July 30, and exceeded it on August 12 with a concentration of 896 mg/l.

Well # 8 exceeded the maximum chloride concentration by so much that it was turned off today. Well # 8 was delivering about 20 gpm, while Well # 9 delivers about 45 gpm to the system. Well # 9 should have no problem supplying the rest area with an adequate supply for domestic and irrigation needs, although the extra load on the well might increase the chloride level of the water at a faster rate.

JSH/ag

cc R. W. Ellison
 A. Shirley w/encl.
 J. McCormick
 E. Parker
 J. H. Versteeg w/encl.

Versteeg ✓
 Olson
 Christensen
 Scott
 Swenson
 A Savage
 Trout

RECEIVED

AUG 23 1976

ROAD
DESIGN
SECTION

Requires Reply ☐
 Requires Approval ☐
 Receiver Keep ☐
 Do not File ☐
 Return To _____
 Bring Up _____
 Other _____



DEPARTMENT OF
ENVIRONMENTAL QUALITY

1234 S.W. MORRISON STREET • PORTLAND, ORE. 97205 • Telephone (503) 229-5983

ERT W. STRAUB
GOVERNOR

August 18, 1976

Jack C. McCormick
Oregon State Highway Division
P.O. Box 1128
Roseburg, OR 97470

Dear Mr. McCormick:

The chloride level results from the Cabin Creek Safety
Rest Area collected by G. McBee on August 12, 1976 are as
follows:

Well #8 - 896 mg/l

Well #9 - 98 mg/l

Sincerely,


LOREN KRAMER
DIRECTOR

Ellen M. Johnson

Ellen M. Johnson
Water Quality Laboratory Supervisor
Environmental Quality Laboratories
and Applied Research
8148 S.W. Beaverton Highway
Portland, OR 97225

cc: Elliot Parker
Jim Hansen

EMJ:jek





DEPARTMENT OF
ENVIRONMENTAL QUALITY

1234 S.W. MORRISON STREET • PORTLAND, ORE. 97205 • Telephone (503) 229-5983

August 11, 1976

BERT W. STRAUB
GOVERNOR

Mr. Jack C. McCormick
Oregon State Highway Division
P.O. Box 1128
Roseburg, Oregon 97470

Dear Mr. McCormick:

The chloride level results from the Cabin Creek Safety
Rest Area are as follows:

7/30/76, sampling point of Well # 8 - 223 mg/l
(Collected by G. McKee)

7/30/76, sampling point of Well #9 - 70 mg/l
(Collected by G. McKee)

7/26/76, sampling point of the fountain - 256 mg/l
(Collected by Mr. Lengele)

Sincerely,

LOREN KRAMER
DIRECTOR

Ellen M. Johnson

Ellen M. Johnson
Water Quality Laboratory Supervisor
Environmental Quality Laboratories
and Applied Research
8148 S.W. Beaverton Highway
Portland, Oregon 97225

cc: Elliot Parker
Jim Hansen

EMJ:jek

RECEIVED

AUG 13 1976

BRIDGE SECTION



**DEPARTMENT OF
ENVIRONMENTAL QUALITY**

1234 S.W. MORRISON STREET • PORTLAND, ORE. 97205 • Telephone (503) 229- 5983

ROBERT W. STRAUB
GOVERNOR

August 3, 1976

229- 5983

Jack C. McCormick
Oregon State Highway Division
P.O. Box 1128
Roseburg, OR 97470

Dear Mr. McCormick:

The chloride level of the sample collected by Chuck Tyrer which arrived at the laboratory on July 22, 1976 from the Cabin Creek Safety Rest Area is 40.0 ppm.


Sincerely,

LOREN KRAMER
DIRECTOR

Ellen M. Johnson
Water Quality Laboratory Supervisor
Environmental Quality Laboratories
and Applied Research
8148 S.W. Beaverton Highway
Portland, OR 97225

cc: Elliot Parker
Jim Hansen

EMJ:jek





DEPARTMENT OF
ENVIRONMENTAL QUALITY

ROBERT W. STRAUB
GOVERNOR

1234 S.W. MORRISON STREET • PORTLAND, ORE. 97205 • Telephone (503) 229- 5983
July 21, 1976

Jack C. McCormick
Oregon State Highway Division
P.O. Box 1128
Roseburg, OR 97470

Dear Mr. McCormick:

The chloride level results from the Cabin Creek Safety
Rest Area collected by G. McBee on July 16, 1976 are as
follows:

Well #8 - 106.8 ppm

Well #9 - 260.4 ppm

Sincerely,

LOREN KRAMER
DIRECTOR


Ellen M. Johnson

Ellen M. Johnson
Water Quality Laboratory Supervisor
Environmental Quality Laboratories
and Applied Research
8148 SW Beaverton Highway
Portland, OR 97225

NOTED
G. J. BALLARD

EMJ:jek

cc: Elliot Parker
Jim Hansen



NOTED
R. W. ELLISON



DEPARTMENT OF
ENVIRONMENTAL QUALITY

1234 S.W. MORRISON STREET • PORTLAND, ORE. 97205 • Telephone (503) 229- 5983

July 7, 1976

ROBERT W. STRAUB
GOVERNOR

Jack C. McCormick
Oregon State Highway Dept.
P.O. Box 1128
Roseburg, OR 97470

Dear Mr. McCormick:

The chloride level results from the Cabin Creek Safety
Rest Area are as follows:

6/28/76, sampling point of fountain - 131 mg/l
(Collected by Mr. Lengele)

7/2/76, sampling point well #8 - 93.2 mg/l
(Collected by G. McBee)

7/2/76, sampling point well #9 - 194 mg/l
(Collected by G. McBee)

Sincerely,


LOREN KRAMER
DIRECTOR

Ellen M. Johnson

Ellen M. Johnson
Water Quality Laboratory Supervisor
Environmental Quality Laboratories
and Applied Research
8148 S.W. Beaverton Highway
Portland, OR 97225

EMJ:jek

cc: Elliot Parker
Jim Hansen





DEPARTMENT OF
ENVIRONMENTAL QUALITY

1234 S.W. MORRISON STREET • PORTLAND, ORE. 97205 • Telephone (503) 229- 5983

ROBERT W. STRAUB
GOVERNOR

June 29, 1976

Jack C. McCormick
Oregon State Highway Division
P.O. Box 1128
Roseburg, OR 97470

Dear Mr. McCormick:

The chloride level results of the samples collected by
Mr. G. McBee on June 18, 1976 from the Cabin Creek Safety Rest
Area are as follows:

Well #8 - 101 mg/l

Well #9 - 100 mg/l

Sincerely,


LOREN KRAMER
DIRECTOR

Ellen M. Johnson

Ellen M. Johnson
Water Quality Laboratory Supervisor
Environmental Quality Laboratories
and Applied Research
8148 S.W. Beaverton Highway
Portland, OR 97225

cc: Elliot Parker
Jim Hansen

EMJ:jek





**DEPARTMENT OF
ENVIRONMENTAL QUALITY**

1234 S.W. MORRISON STREET • PORTLAND, ORE. 97205 • Telephone (503) 229- 5983

June 18, 1976

ROBERT W. STRAUB
GOVERNOR

Jack C. McCormick
Oregon State Highway Dept.
P.O. Box 1128
Roseburg, OR 97470

Dear Mr. McCormick:

The chloride level of the sample collected by Mr. Lengele
on June 14, 1976 from the Cabin Creek Safety Rest Area is
84.7 mg/l.

Sincerely,


LOREN KRAMER
DIRECTOR

Ellen M. Johnson

Ellen M. Johnson
Water Quality Laboratory Supervisor
Environmental Quality Laboratories
and Applied Research
8148 S.W. Beaverton Highway
Portland, OR 97225

cc: Elliot Parker
Jim Hansen

EMJ:jek



OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Roseburg, Oregon

August 17, 1976

FILE:

ORIGINAL SIGNED BY JAMES J. GIX

FROM: JAMES J. GIX
Regional Maintenance Engineer

SUBJECT: Sewage Effluent Line
Cabin Creek SRA
Pacific Highway
Douglas County
Oakland Odor Problem

TO: Walter J. Hart
Bridge Engineer

At approximately 10:00 a.m. July 13, 1976, hand dosing of the effluent sump at Cabin Creek N.B. Rest Area started. The sump was dosed by pouring in 3% hydrogen peroxide after each pump down. Original dosing started at 45 oz. per 600 gal. and was increased to 2 gal. per 600 gal. on Saturday and Sunday. The pumps were shut down from 5:00 p.m. through 7:00 a.m. and effluent overflowed into the drain field.

Total peroxide used was 30 gallons in pints for the three-day period. Dosage was reduced to 1 gal./600 on Monday.

Odor was sampled Monday in the manholes at Oakland and in the yards of some of the local citizens who have been complaining. The odor was detectable but within the acceptable threshold. No complaints had been received at City Hall by 2:00 p.m. July 16, 1976.

Based on the emotions of the citizens group I met with on Friday at City Hall, I feel we must continue with the two-stage plan to dose and extend the line to the 14" sewer main in Oakland. We should request federal participation in this correction of a design oversight.

C. H. Duval is investigating the possibility of a Price Agreement or Extra Work Order to accomplish the work.

The complete eradication of the odor is the only solution if we contemplate any additional installations of sewage effluent pumping in Southern Oregon.

jjg/cw

cc H. S. Coulter ✓
Jack McCormick
C. H. Duval

RECEIVED						
STATE HWY ENGR						
AUG 18 '76						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

1-5

2311

FORM 81-734-3030

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE
Salem, Oregon
June 28, 1976

FILE:
CON 8311

FROM: *R. W. Ellison*
R. W. Ellison
Bridge Administration Engineer

SUBJECT:
Cabin Creek Safety Rest Area
Douglas County
Water Supply Research

TO:
Mr. J. H. Versteeg
Road Design Engineer

Attached is a copy of a Memo to the File by Mr. Jim Hansen, one of our Mechanical Engineers, concerning activities on the two-year test period of the Cabin Creek Safety Rest Area water supply wells. Also enclosed is a copy of the District Attorney's May 4, 1976 letter to Mr. Sexson of the Water Resources Department, outlining the status of the State Engineer's December 12, 1972 Order regarding the adjacent private well.

Also attached are graphs showing chloride levels for wells 8 and 9 and the rest area potable water for the period from 1970 to present. The chloride level for 1975 has improved considerably over previous years. This is due to the lack of pumping of the private (Morris) well. However, the well is still able to flow in artesian fashion for part of the year. Apparently Morris will not voluntarily comply with the Water Resources Department's Order to seal off salt-bearing aquifers of the private well and the District Attorney will not prosecute due to the time lapse involved since the Order was issued. The Water Resources Department is consulting with its attorney as to what steps should be next and apparently have taken no further action.

In order to obtain more data for the critical period from June to December, we have arranged with Elliot Parker to increase the frequency of sampling of wells 8 and 9 to twice a month. By the first part of 1977 there should be enough information available to determine the capability of the wells.

We recommend that plans for the expansion of Cabin Creek Safety Rest Area be deferred until after the well capability has been determined.

JSH:dh
Enclosure

cc Jack Sollis /w/ encl.
Alfred Shirley /w/ encl.
C. G. Swenson /w/ encl.

Versteeg ☒
Olson ☒
Christensen ☒
Scott ☐
Swenson ☐
Savage ☐
Trout ☐

RECEIVED

JUN 29 1976

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

June 22, 1976

Salem, Oregon

FILE: CON 8311

Jimmy S. Hansen

FROM: Jimmy S. Hansen
Sanitary and Water Supply Engineer

SUBJECT:

TO: Memorandum to the File

Cabin Creek Safety Rest Area
Pacific Highway
Douglas Co.
Water Supply Research

In trying to develop a master plan for the future of Cabin Creek Safety Rest Area, a two-year test program of the existing water supply wells has been in effect since May 29, 1975 (See J. H. Versteeg's May 29, 1975 letter to Alfred Shirley). This memo is an interim report on the progress of the testing program after one year has elapsed, and a proposed testing procedure for the next year.

Enclosed are graphs and supporting data that show how the chloride level for wells 8 and 9 and the rest area potable water have varied from the year 1970 to present. It was required as part of the testing procedure that wells 8 and 9 be checked for chloride once a month, which is being done. The other test requirement was to cut the flow rate of well 8 back from 35 gpm to 20 gpm which was done in June, 1975.

Other supporting information necessary to evaluate the system is the daily volume pumped and all previous chloride readings, both of which are enclosed with this report. As background information the December 14, 1972 State Engineer's Administrative Order (in the matter of water right application numbered G-5250 in the name of Kathleen G. Morris and a protest by the OSHD against approval of the said application) states that in February, 1970 the OSHD started using wells 8 and 9 exclusively for the water supply for the rest area. The record also states that the pumping of the Morris well began in July, 1970 and that it was pumped at about 80-100 gpm, four hours per day for the irrigation seasons of 1970 and 1971. Presumably, the Morris well was also being pumped regularly during the irrigation season of 1972 before the Administrative Order was issued. The Order stated that the Kathleen G. Morris well be permanently abandoned before June 1, 1973, or if it is to be used for stock or domestic purposes that it be sealed and plugged of lower salt water aquifers. Apparently Kathleen G. Morris has not yet complied with the Order, as the watermaster has had a lock on the pump control panel since June 10, 1975. We can be fairly certain that the Morris well pump has not operated during this past year of testing because of the locked well pump panel. On April 17, 1973, the OSHD complied with its portion of the Order by plugging and sealing well 8 of all salt water aquifers.

NOTED
R. W. ELLISON

NOTED
W. J. BENT

Memorandum to the File

June 22, 1976

-2-

It is readily apparent from the graphs that during the last year (in particular the summer and fall of 1975) the chloride level has improved considerably, although the level did exceed the Public Health limitation of 250 mg/liter chloride by about 10% (280 mg/liter). This improvement could be due to several factors, but the obvious one is the elimination of the pumping of the Morris well. Another thing that is obvious from the graphs is that well 8 has improved much more than well 9. The chloride levels for the two wells were almost identical for 1975; whereas the previous years show the chloride level of well 8 about 300% more than well 9 fairly regularly. This improvement was probably due to the following two factors, sealing of the bottom portion of well 8 and choking of this well to 20 gpm. Sealing well 8 of all salt water aquifers in April, 1973, showed some improvement during that year but since there were no chloride samples taken in 1974, it is difficult to tell how much. When well 8 was throttled back to 20 gpm in June, 1975, there seemed to be a much greater improvement.

It is still obvious that the chloride level rises significantly during the later summer and fall seasons, and that the increase corresponds very closely to the increase of the rest area water usage rate. It also seems to correspond to the static water level of the wells. We have plugged a portion of well 8 to keep the salt water aquifers isolated from our wells, but it is obvious that we are still getting salt water from somewhere. I doubt that the elimination of the salt water problem is as simple as plugging and sealing the wells from more salt water aquifers, but it could be. Our pumping could be affecting the Morris well enough that its unplugged salt water aquifers are contaminating the fresh water aquifer.


There are still lots of questions to be answered and perhaps some answers lie in the next six months of testing. It is obvious that the critical period is from July through December, and for this reason I have had Elliott Parker start taking chloride samples from the wells twice a month during this period. Static water levels of wells 8 and 9 should also be taken twice a month. Daily recording of the rest area water usage should still be made at the chlorination building and both toilet buildings.

JSH/ag


Encls.

cc Elliott Parker w/graph enclosures
Wm. P. Milne w/graph enclosures
Tom Savage w/graph enclosures
Wm. Bartholomew w/graph enclosures


DRINKING FOUNTAIN
CABIN CREEK SRA
DOUGLAS COUNTY
CON. 8311, BR. 9551D
JIM HANSEN, 6/16/76



NO. 340R-10% DIETZGEN GRAPH PAPER
10 X 10 PER HALF INCH



WELL #9
CABIN CREEK S.R.A.
DOUGLAS COUNTY
CON. 8311, BR. 9551D
JIM HANSEN, 6/16/76



8311

May 4, 1976

Mr. James E. Sexson
Director
Water Resources Department
1178 Chemeketa Street NE
Salem, OR 97310

Re: State Engineer's Order December 12, 1972
regarding Kathleen G. Morris Appl. G-5250

Dear Mr. Sexson:

On November 20, 1975, I wrote to you regarding the above matter and you responded by letter dated March 15, 1976. I have again reviewed the entire file and feel our position is weak because of the extraordinary lapse of time from the date of the order to the present.

This matter has suffered from indecision and inaction at both the State level and our office and its too late to now attempt to rectify the situation by judicial enforcement. Mrs. Morris, as you know, refuses to voluntarily comply. My suggestion is that your office reinstitute administrative proceedings against Mrs. Morris and obtain a "fresh" order. There would then be no hesitancy on the part of this office to enforce such an order.


I have enjoyed working with John Youngquist on this matter as he has been most cooperative and eager to assist. I will most receptive to assist your office should you decide to pursue this matter.

Yours truly,

William L. Lasswell
District Attorney

Paul Nolte
County Counsel

WLL/PN;caj



OREGON STATE HIGHWAY DIVISION

Order for State Force Work

Contract No. 8311

APPLYING TO CONTRACT PROJECTS

Order No. 5

Section Cabin Creek Safety Rest Area

Date April 20

1976

Highway Pacific I-5

F.A.P. No. I-5-3(105) 145

County Douglas

Prefix 610-1060

Account No. 279-05

Description of Work To Be Done:

Install additional wall mounts for toilet partitions in toilet buildings and change anchoring system on existing mounts. Revise partition hinges for satisfactory operation.

Location by Station Numbers:

Existing toilet buildings in NB and SB rest areas.

Estimate of Quantities and Costs:

Labor: 64 hours @\$5.08

Materials

\$434.00

Equipment: 1/2 ton 72-145

\$ 50.00

32 hours @ \$1.125

\$ 36.00

Total

\$520.00

Explanation:

Mounting system supplied under contract specifications does not secure partitions to concrete block walls adequately to withstand public usage. Hinge assemblies supplied under contract provisions became inoperative in the first week of use.

INSTRUCTIONS

Submit a separate order for each piece or kind of state force work to be undertaken. Use the account number applying to that work as indicated in the account numbers assigned to state force work on contract jobs.

Five copies of the order are to be submitted to Salem. After final approval, two copies will be sent to the Regional Engineer and one copy to the Resident Engineer.

Project authorization

Present estimate of project cost, including \$164,764.55

\$520.00 for work under this order \$176,093.30

Expected over-run (amount) \$11,328.75

Expected over-run (per cent) 6.9%

Space to right of this line is for use of Salem Office

Submitted by: J. H. Wilson

Resident Engineer

Approval Recommended:

Approval Recommended:

Regional Engineer

Approved:

For:

Construction Engineer or Bridge Engineer

Construction Engineer

Head
Baldwin
Hunter

PT 5-11-76
8.2 per
in Doug
and th
covers th
tus two p
system to
of two c
int 15 cov
10 hookup
in agree
ict fundin
comply w
ndicapped
state proj
ng.

increase

safety Res

ngineer

station
PWP Co

JING

OREGON STATE
DIVIS



OREGON STATE HIGHWAY DIVISION

HIGHWAY BUILDING • SALEM, OREGON • 97310

DATE March 18, 1976

TO Oregon ~~State Highway~~ ^{Transportation} Commission

FROM ORIGINAL SIGNED BY
F. B. KLABOE
State Highway Engineer

SUBJECT Cabin Creek Safety Rest Area
Contract No. 8311
Request for Increase in Project Authorization

AGENDA

MAR 30 1976

46-1

An overrun of 8.2 percent, or \$13,808.75 is now expected on this project in Douglas County. Kelly F. White Company is the contractor and the project is now about 60 percent completed.

The project covers the installation of some 4.24 miles of sewer line plus two pumping stations to connect the rest area sewer system to the City of Oakland system and some modification of two existing buildings. Over half of the overrun amount is covered by one unanticipated item. This is the \$7,660 hookup charge to the city system, which is covered by an agreement with the City but was not included in the project funding. Revisions to toilet building entrances to comply with the latest requirements to accommodate the handicapped cost an additional \$6,286.80. This is an Interstate project and the added items are all participating.

Your approval of an increase in the project authorization of \$13,808.75 to a new total authorization of \$178,573.30 is requested. This matter will be on the agenda for your consideration at the March 30 meeting.


bc: C. W. Head
G. M. Baldwin
E. S. Hunter (w/att.)
H. S. Coulter
C. T. Keasey
V. E. Skoog
Alfred Shirley
George Bell

JAB:fr dpy

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

Salem, Oregon
March 16, 1976

FILE: CON 5 #8311

FROM:  John A. Bond
Construction Administration Engineer

TO: H. S. Coulter
Assistant State Highway Engineer

SUBJECT: Cabin Creek Safety Rest Area
Contract No. 8311
Request for Increase in
Project Authorization

Herewith form E-372 showing an expected overrun of 8.2 percent, or \$13,808.75 on this project. Kelly F. White Company is the contractor and the project is now about 60 percent completed.

The project covers the installation of some 4.24 miles of 3 and 4 inch sewer line plus 2 pumping stations to connect the rest area sewer system to the City of Oakland system and some modification of 2 existing buildings. Over half of the overrun amount is covered by one unanticipated item. This is the \$7,660 hookup charge to the city system, which is covered by a State Force Order and a city agreement, but was not anticipated in the project funding. Another price agreement order cost an additional \$6,286.80 for revisions to toilet building entrances to comply with latest requirements to accommodate handicapped. We added a \$3,000 item to the form here to provide an approximate 4-1/2 percent contingency allowance on the unfinished work. This is an Interstate project and the added items are all participating.

The amendment type price agreements in the project so far are very minor, amounting to only a little over 1 percent of the contract amount, so we do not have to submit this to the Public Contract Review Board.

A rough draft letter to the Transportation Commission is attached.

JAB:fr

Att.

cc: Robert Church

RECEIVED

MAR 17 1976

Office of
Assistant State Highway Engineer

UNITED STATES GOVERNMENT

Memorandum

DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
Box 300
Salem OR 97308

DATE: February 9, 1976

In reply
refer to: 1041EC

NOTED
E. S. HUNTER

SUBJECT: Project No. I-5-3(105)145
State-City of Oakland Agreement
Sanitary Sewer Services for Cabin Creek
Safety Rest Area

FROM: G. L. Green, Division Administrator

TO: Mr. F. B. Klaboe, Administrator & State Highway Engineer
Salem, Oregon

Since the subject agreement is between the City of Oakland
and the State, Federal Highway Administration's formal approval
is not required.

Federal Highway Administration's participation in the costs incurred
as a result of this agreement will be in accordance with usual
Federal-aid policies.

G. L. Green
G. L. Green

RECEIVED STATE HWY ENGR						
FEB 11 '76						
REFER TO <i>See Note by Rubin</i>						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File



STATE OF OREGON
DEPARTMENT OF TRANSPORTATION

INTER OFFICE MEMO

TO: Jack Sollis ✓

DATE: February 5, 1976

FROM: C. W. Head *C.W.H.*
Commission Services

SUBJECT:

Attached are xerox copies of letters and attachments received from R. A. Hatch Co., formerly Kelly F. White Company, requesting that the name be changed on their Contract No. 8311, Cabin Creek Safety Rest Area Section, Douglas County.

As you will note they have listed four contracts on which they are sub-contractors. Can this be done with their letter of request and attached Corporate Articles of Amendment reflecting the name change? It seems like the surety would have to get into the act, too. Right? Please advise.

yes

CWH:rw

Attachments

should have letter from Surety on a new performance bond in new name.



(VCS)

2-5-76

*2/5/76 - I tel Jack's reply to Richard Hatch, he will ask the Surety to send us a letter —
C.H.*

KELLY F. WHITE COMPANY
General Contractors

POST OFFICE BOX 201 • BEND, OREGON 97701 • (503) 382-8418

February 3, 1976

Mr. Cecil Head
Oregon State Highway Division
Highway Building
Salem, Oregon 97310

Dear Mr. Head:

Forwarded to you under separate cover on this date were details of our Corporate name change.

The following are active contracts on which we are now working. The records of these contracts should be changed to reflect our new name, R. A. Hatch Co.

PRIME CONTRACTOR:

Contract No. 8311 - Cabin Creek Safety Rest Area
Douglas County

SUB-CONTRACTOR:

Contract No. 8187 - McKenzie River-Willamette River
Section - Lane County

Contract No. 8224 - Irrigon Jct.-Wash. State Line
Section-Columbia River Highway,
Morrow & Umatilla Counties

Contract No. 8190 - Glendale Jct.-N. Wolf Creek Intchge.-
Pacific Highway, Douglas & Josephine Cos.


Contract No. 8199 - Wolf Creek Intchge.-Sunnyvalley Intchge.-
Pacific Highway - Josephine County

Very truly yours,
KELLY F. WHITE CO.

now
R. A. HATCH CO.

Richard N. Hatch
Richard N. Hatch,
Controller

RNH/jkn



KELLY F. WHITE COMPANY
General Contractors

POST OFFICE BOX 201 • BEND, OREGON 97701 • (503) 382-8418

February 3, 1976

Mr. Cecil Head
Oregon State Highway Division
Highway Building
Salem, Oregon 97310

Dear Mr. Head:

As of February 1, 1976, Kelly F. White Company is changing it's Corporate name to R. A. Hatch Co. All other aspects of the corporation remain unchanged.


Enclosed herewith is a copy of the Corporate Articles of Amendment reflecting this change. We would appreciate all records of the Oregon State Highway Division changed to reflect our new name.

Very truly yours,

KELLY F. WHITE CO.

now


R. A. HATCH CO.



Richard N. Hatch,
Controller

RNH/jkn

Encl.



Articles of Amendment

of

KELLY F. WHITE COMPANY
(Present (not new) Corporate Name)

Pursuant to ORS 57.360(1), a majority of the shareholders of the corporation entitled to vote thereon adopt the following Articles of Amendment:

1. The name of the corporation prior to this amendment is:


KELLY F. WHITE COMPANY

2. The following amendment of the Articles of Incorporation was adopted by the shareholders on January 31, 1976:

(The article or articles being amended should be set forth in full as they will be amended to read.)

Article I of the Articles of Incorporation of Kelly F. White Company shall be amended to read as follows:

"ARTICLE I. The name of this corporation is
R. A. HATCH CO."



1-P

OREGON STATE HIGHWAY DIVISION

Order for State Force Work

Contract No. 8311

APPLYING TO CONTRACT PROJECTS

Order No. 2

Section Cabin Creek Safety Rest Area

Date January 23, 1976

Highway Pacific

F.A.P. No. I-5-3(105)145

County Douglas

Prefix 610 1060

Account No. 282-02

Description of Work To Be Done:

Pay to City of Oakland a connection fee for connecting 3-inch pressure line into City Sewer Treatment System.

Location by Station Numbers:

S.E.W. 231 + 65

APPROVED EFFECTIVE DATE 2/6/76
Contingent upon modification of project agreement if additional funds are required.

BY G. K. Hosmer
TITLE Dist. Engineer

DATE 3/15/76
FEDERAL HIGHWAY ADMINISTRATION

Estimate of Quantities and Costs:

Connection Fee Lump Sum \$7,660.00

See attached copy of agreement between the State of Oregon and the City of Oakland.

Explanation:

This fee is part of the agreement with the City of Oakland. The contract authorization does not include this item.

INSTRUCTIONS

Submit a separate order for each piece of kind of state force work to be undertaken. Use the account number applying to that work as indicated in the account numbers assigned to state force work on contract jobs. Five copies of the order are to be submitted to Salem. After final approval, two copies will be sent to the Regional Engineer and one copy to the Resident Engineer.

Project authorization	
Present estimate of project cost, including	\$
\$7,660.00 for work under this order	\$
Expected under-run over-run (amount)	\$
Expected under-run over-run (per cent)	\$

Space to right of this line is for use of Salem Office

Submitted by Paul H. Hume
Resident Engineer

Approval Recommended: A. X. Wilson
Regional Engineer
12-17-76

Approval Recommended: For: [Signature]
Construction Engineer or Bridge Engineer
Approved: [Signature]
Construction Engineer
H. Hume

OREGON STATE HIGHWAY DIVISION

Order for State Force Work

Contract No. 8311

APPLYING TO CONTRACT PROJECTS

Order No. 1

Section Cabin Creek Safety Rest Area

Date December 18, 1975

Highway Pacific

F.A.P. No. I-5-3(105)145

County Douglas

Prefix 610-1060 Account No. 210-1

Description of Work To Be Done:

Purchase "Tone Wire" for installation in trench with sewer line adjacent to County Roads.

APPROVED EFFECTIVE DATE 12/15/75
Contingent upon modification of project agreement if additional funds are required. 12/15/75

Location by Station Numbers:

S. E. W. 14 + 50 to 80 + 00

BY *C. H. Duval*

TITLE Engineering Coordinator

DATE 1/12/76

FEDERAL HIGHWAY ADMINISTRATION

Estimate of Quantities and Costs:

6500 feet #16 THHN Stranded copper wire @ \$ 19.61/1000 feet = \$ 127.47

Explanation: Per agreement between "State of Oregon" and "Douglas County" dated December 12, 1960, Douglas County has jurisdiction over this area. The tone wire is to comply with Douglas County Ordinance for Utilities installation and Maintenance as revised February 20, 1975.

INSTRUCTIONS				Space to right of this line is for use of Salem Office
Submit a separate order for each piece or kind of state force work to be undertaken. Use the account number applying to that work as indicated in the account numbers assigned to state force work on contract jobs.		Project authorization	\$ 164,764.55	
Five copies of the order are to be submitted to Salem. After final approval, two copies will be sent to the Regional Engineer and one copy to the Resident Engineer.		Present estimate of project cost, including	\$ 164,764.55	
		\$ 127.47 for work under this order		
Expected	under-run (amount)	\$ -0-		
	over-run			
Expected	under-run (per cent)	\$ -0-		
	over-run			

Submitted by: *Curtis H. Duval*
Curtis H. Duval
Resident Engineer

Approval Recommended: For *1* Construction Engineer
Bridge Engineer

Approval Recommended: *J. X. Wilson*
J. X. Wilson
Regional Engineer

Approved: *J. X. Wilson*
Construction Engineer

DEPARTMENT OF TRANSPORTATION

Adela Egan
Right of Way Branch

December 3, 1973

C. W. Reed
Commission Services

City of Oakland Agreement

MISC. CONTRACTS and
AGREEMENTS No. 5513

Attached are two copies (one fully executed and one conformed) of an agreement with the City of Oakland providing sanitary sewer services at the Cabin Creek Safety Rest Area on the Pacific Highway in Douglas County.

It is my understanding that you will transmit a copy to the City of Oakland. We have retained the original for the Transportation Commission's files.

sr
Att.

#8311

File Br. 9551D

I-5



OREGON STATE HIGHWAY DIVISION

HIGHWAY BUILDING • SALEM, OREGON • 97310

ROBERT W. STRAUB
GOVERNOR

October 27, 1975

F. B. KLASOE
Administrator of Highway

Mr. Wm. S. Bartholomew
Ground Water Division
State Engineer
1178 Chemeketa St. NE
Salem, OR 97310

Dear Sir:

Water Supply
Cabin Creek SRA
Douglas Co.

This letter is to inform you about our intentions as to the water wells at Cabin Creek SRA on I-5 in Douglas County.

The present wells (#8 and #9) supply all the water for the rest areas. We have no plans to supplement this supply at the present time. We are restricting our irrigation use to stay within the capacities of the wells to produce low chloride potable water.

Very truly yours,

ORIGINAL SIGNED
WALTER J. HART
Walter J. Hart
Bridge Engineer

GJB/ag

cc J. H. Versteeg
R. Olson
A. Shirley
G. Hossner, FHWA

☒ Versteeg	RECEIVED	Requires Reply
☐ A. Olson		Requires Approval
☐ Terpin		Receiver Keep
☐ Scott		Do not File
☐ Swenson		Return
☐ R. Olson		Bring Up
☐ Trout		Other

OCT 28 1975

ROAD
DESIGN
SECTION

A DIVISION OF THE DEPARTMENT OF TRANSPORTATION

UNITED STATES GOVERNMENT
Memorandum

DEPARTMENT OF TRANSPORTATION

FEDERAL HIGHWAY ADMINISTRATION

Box 300

Salem OR 97308

DATE: September 23, 1975

In reply
refer to: 1041EC.3

SUBJECT:

Oregon Project I-5-3(105)145
Cabin Creek Safety Rest Area
Location/Design Approval

FROM :

G. L. Green, Division Administrator

TO :

Mr. F. B. Klaboe, Administrator & State Highway Engineer

Based on the subject report furnished in Mr. Rulien's September 4 letter, I hereby grant location/design approval for the subject project.

G. L. Green
G. L. Green

CC:

OSHD (Rulien)

RECEIVED
STATE HWY ENGR

SEP 25 '75

REFER TO
Rulien

FOR

Info	Inves	R/D	D/R	Sign	Act	File

September 4, 1975

TO G. L. Green, Division Administrator
Federal Highway Administration

FROM E. S. Hunter
Deputy State Highway Engineer

SUBJECT Location/Design Approval
Project No. I-5-3(-)145
Cabin Creek Safety Rest Area Expansion
Pacific Highway, I-5
Douglas County

We request your approval of the location/design as set forth hereinafter and in the enclosed study report for the subject project.

Location/Design:

- a. The location is the existing northbound and southbound units of the Cabin Creek Safety Rest Area.
- b. The proposed design for the expansion of the safety rest area consists of:
 - (1) Enlarging parking areas to accommodate 28 cars and 12 trucks in the northbound unit and 27 cars and 11 trucks in the southbound unit.
 - (2) Adding two type 8 toilet buildings in each unit.

ion. All
es and Highway

ic High
and
f Roseb
to the

G. L. Green
Page 2
September 4, 1975

- (3) Adding one 6,000-gallon septic tank to sewer system, a sewer pumping facility and connection to the City of Oakland sewage disposal system for sewage treatment.
- (4) Adding irrigation systems with pumping facilities.
- (5) Providing additional features common to this type of motorist service, e.g., lighting, landscaping, picnic facilities, etc.

Original construction of the existing facilities for this rest area was authorized October 11, 1965. According to the criteria set forth in FHPM 7-6-3, paragraph 5h(2), the expansion of the facilities for this rest area is based on projected 1985 traffic, which is 20 years from the basic FAI construction authorization.

Additional location/design details are contained in the enclosed study report which consists of the following documents:

- 1 copy Expansion Study Report (Landscape Unit)
- 1 copy Traffic Section Report, May 1, 1975
- 1 copy Design Guide for Interstate Safety Rest Area (Cabin Creek), May 28, 1971
- 1 copy Preliminary Development Plans for Northbound and Southbound Units

The Highway Division has considered the enclosed study report, as well as the social, economic and environmental effects and has concluded that the location/design as set forth hereinabove is suitable for the proposed project.

A public hearing is not required under the provisions of paragraph 6c of FHPM 7-7-5.

FHMA concurred on January 6, 1975 that this is a nonmajor action project

Enclosed is one copy each of State Clearinghouse and District 6 Clearinghouse A-95 review letters of approval dated June 23, 1971 and June 18, 1971, respectively.

Division. A11
ies and Highway

B. L. Green
Page 3
September 4, 1975

The description of the location/design for which we are requesting your approval is being published in appropriate news media as required by RHPM 7-7-5. A copy of the request to the news media for publication is enclosed.

JB:vld

Enclosures

cc: F. B. Klaboe
L. W. Rulien
Victor Wolfe
J. H. Versteeg

Geo. Hopkins
D. E. Swan
B. L. Gifford
Alfred Shirley (Reg. 3)

AREA

Pacific
ound and
th of Ro
ted to the

Highway A11

CABIN CREEK SAFETY REST AREA

The Safety Rest Area is located on the Pacific Highway I-5 in Douglas County. It consists of two units, Northbound and Southbound. The location is approximately 18 miles north of Roseburg.

Expansion of the Rest Area is based on ADT projected to the year 1985, which is 17940. The expansion will provide for:

Northbound, 28 cars and 12 trucks

Southbound, 27 cars and 11 trucks

It is proposed to connect to the City of Oakland sewage disposal plant to take care of the effluent from the septic tanks.

No additional property is required for the expansion. All improvements will lie within the Rest Area boundaries and Highway right-of-way.

	ACTION	INFO
EX-10.		
CITY		
FAL AID		
MAY-NFEDD		
CONTROL		
TMPHULE		

DESIGN GUIDE FOR INTERSTATE SAFETY REST AREAS

NAME OF REST AREA Cabin Creek (Expansion)
HIGHWAY Pacific M.P. U.B. 142.50 COUNTY Douglas DATE May 28, 1971

I Traffic Data

A = 20 year ADT
19 85 = 13,800 x 1.30 (Seasonal factor) = 17,940

B = Peak hour directional traffic = A 17,940 x K 0.135 x D 0.6 = 1,453
Where K = Ratio of design hourly volume to ADT (0.135)
D = Directional distribution of design hourly volume (0.6)

C = Vehicles stopping peak hour = B 1,453 x .065 = 94

The percentage of vehicles stopping in rest areas varies from about 5 percent to about 13 percent, depending upon location. For example,

- 1) Near commercial or recreational facilities, C = B x 0.05
- 2) Typical rural area, C = B x 0.09
- 3) In an isolated area, with no nearby commercial or recreational facilities, C = B x 0.13

II Parking Requirements

M = Total parking spaces = C x 0.5 = 47
N = Car parking spaces = M x 0. = 32
O = Truck parking spaces = M - N = 15

Proposed
S.B. N.B.

III Comfort Facilities

P = Persons/hour using facilities = C x 2.25 = 212
The factor 2.25 is derived by multiplying the average vehicle occupancy (3.0) by the ratio of persons using comfort facilities (0.75)
Q = Number of persons using men's facility = P x 0.5 = 106
R = Number of persons using women's facility = P x 0.5 = 106

The required facilities may be determined by entering the value for persons/hour into the following tables:

Existing Type "6"

Persons/hour using rest room during design hours (Q)	Number of facilities - men's room				
	Urinals	Toilets	Wash basins	Hand dryers	
				Paper towels	Air dryers
0-105	2	2	2	2	2
105-225	3	3	4	3	4
225-315	4	4	5	4	6
315-375	5	4	5	4	7
375-435	7	4	5	5	7
435-500	9	5	7	5	8

Persons/hour using rest room during design hours (R)	Number of facilities - women's room			
	Toilets	Wash basins	Hand dryers	
			Paper towels	Air dryers
0-105	4	3	2	2
105-225	6	4	3	4
225-315	9	6	4	6
315-375	10	6	4	7
375-435	12	8	5	7
435-500	14	8	5	8

Use Type "8" For Expansion

IV Other Facilities

S = Picnic tables (includes shelters w/tables) = M x .4 = 19
(Factor of .3 to .5 may be used where local conditions so dictate)
T = Litter receptacles = M x .3 = 14
(Factor of .2 to .4 may be used where local conditions so dictate)
U = Drinking fountains = M x .1 = 5

DATE	10/10/54	BY	W. H. HARRIS
NO. ROAD	101	PROJECT	101
10	CHEGO	1	

Preliminary Plan

PLANT LIST


BOTANICAL NAME	COMMON NAME	GRADE CLASS	SIZE & DESCRIPTION	SPACING	TOTAL
TREES:					
CORNUS NUTTALLI	PACIFIC DOGWOOD	11.3.4	2.4	45	10.5
QUERCUS MUSTRIB	PIN OAK	11.3.1	1.8		5
SHRUBS:					
CEANOTHUS PROSTRATUS	SEAWAXHART CEANOTHUS	41.3.1	2.4	45	10.5
CYTISUS FRACOSA 'HOLLANDIA'	HOLLANDIA WAXMYRTLE BROOM	41.3.3	1.8		5
FORSYTHIA INTERMEDIA 'SPRING GLODY'	SPRING GLODY BOKKER FORSYTHIA	31.4	1.8		5
UNIFERUS CHINENSIS 'PITZER'	PITZER CHINESE UNIFERUS	31.3.2	1.8		5
UNIFERUS VIRGINIANA 'KEISLER'	KEISLER EASTERN REDCEDAR	31.3.5	1.8		5
MANITIA AGROFOLIA	OREGON GRATE	41.3.4	1.8		5
MANITIA DOMESTICA	MANITIA	41.3.4	1.8		5
PROTIA GLABRA 'FRAZER'	FRAZER JAPANESE PROTIA	41.3.4	1.8		5
PRINUS MUCO MUCRUS	MUCHO SWISSMOUNTAIN PRIN	31.3.1	1.8		5
POTENTIALIA FRUTICOSA 'GOLD DROP'	GOLD DROP BUSH CANOEFL	21.3.2	1.8		5
STREPTA VULGARIS	COMMON LILAC	21.3.2	1.8		5
VIBURNUM DAVID	DAVID VIBURNUM	41.3.2	1.8		5



SCALE IN FEET
0 50 100 150 200 250

CABIN CREEK SAFETY REST AREA				
PACIFIC HIGHWAY				
DOUGLAS COUNTY				
PROJECT NO.	STAGE	DATE	BY	CHKD.
10	OPEN			


GRADING & STAKING PLAN SOUTH BOUND UNIT



NOTES:

- SLOPE PAVING AWAY FROM DROPS AT 1% PER FOOT
- ALL WALKS TO HAVE A CROSS PITCH OF 1% PER FOOT IN THE DIRECTION THAT PROVIDES POSITIVE DRAINAGE.
- BENCH CONNECTIONS TO PCC PAVING WILL BE LEVEL IN RELATION TO EACH OTHER.
- REDWOOD BOARD SPACING MAY VARY 10" O.C. UNLESS OTHERWISE SHOWN (SEE DEVELOPMENT PLAN FOR SPACING & PATTERN)
- SAVE AND PROTECT EXISTING TREES
- INSTALL 3' WALK IN BACK OF EXIST. BLVD. (AS SHOWN ON PLAN)

BENCH AREA DETAIL NO SCALE






CLARK CREEK SAFETY REST AREA				
PACIFIC HIGHWAY				
CLATSOP COUNTY				
NO. ROAD	DATE	PROJECT	SCALE	TOTAL
10	OREGON			

GRADING & STAKING PLAN NORTHBOUND UNIT

EXISTING LOTPOUS ————
REVISED LOTPOUS ————


NOTE: ELEVATIONS ARE APPROXIMATE: 75 FEET TO 100 FEET
ELEVATIONS ARE APPROXIMATE ONLY AND ARE TO BE VERIFIED BY ENGINEER





CABIN CREEK SAFETY REST AREA				
PACIFIC HIGHWAY				
DOUGLAS COUNTY				
NO. ROAD	STATE	PROJECT	ACRES	TOTAL
10	OREGON			

PLANTING PLAN SOUTH BOUND UNIT






0 50 100 150 200 250
Feet

CABIN CREEK SAFETY REST AREA					Sheet No.
PACIFIC HIGHWAY					
DOUGLAS COUNTY					
RD. ROAD	STATE	PROJECT	SCALE	TOTAL SHEETS	
10	OREGON				

PLANTING PLAN NORTHBOUND UNIT





EXECUTIVE DEPARTMENT

5 CAPITOL

SALEM, OREGON 97310

TOM McCALL
GOVERNOR

June 23, 1971

Cleighton Penwell
EDWARD G. WESTERDAHL
Director

R. L. Porter, State Highway Engineer
Transportation Department
129 Highway Building
Salem, Oregon 97310

Re: Cabin Creek Safety Rest Area
Clearinghouse #71.0238

Dear Mr. Porter:

This is to notify you that the State Clearinghouse has officially completed the review of this program as required by Governor's Directive No. 01-270-02.

Your Notice of Intent was referred to the appropriate State agencies for review. All respondents indicated concurrence and approval.

June 30, 1971

R. E. Simpson, FHWA
F. L. Hall
D. H. Moehring
W. H. Tebeau
H. S. Cox
J. C. McCormick
C. T. Keasey

The reply from Department of Environmental Quality cautions:

"We concur and approve of the project #71.0238. All waste treatment disposal facilities must be reviewed and approved by the appropriate agency prior to the start of construction."

We are pleased to add our approval and wish you every success.

A copy of this letter should accompany your application to the Federal agency.



Sincerely,

NOTED
TOM EDWARDS

Cleighton Penwell
Cleighton Penwell

NOTED
R. N. CHASE

cc: Umpqua Regional Council of Governments



SEN OFFORD



DOUGLAS
COUNTY

BOARD OF COMMISSIONERS
STANFORD BUELL RAY E. DOERNER AL FLEGEL

COURTHOUSE . . . ROSEBURG, OREGON 97470 TELEPHONE 503/672-3311

June 18, 1971

Oregon State Highway Division
Highway Building
Salem, Oregon 97310

Attention: L. H. Young

Project: Cabin Creek Safety Rest
Area, Pacific Hwy., I-5, Douglas Co.

Gentlemen:

The Umpqua Regional Council of Governments sat in regular session on June 16th and reviewed and voted approval of the above described project.


Very truly yours,

J. E. Slattery
J. E. Slattery
Executive Director
Umpqua Regional Council
of Governments

JES:rs

cc: June 22, 1971

R. E. Simpson, FHWA
F. B. Klaboe
F. L. Hall
D. H. Moehring
W. H. Tebeau
H. S. Cox
B. L. Gifford
J. C. McCormick
C. T. Keasey



BEN GIFFORD

NOTED
R. N. CHASE

Edman

TRANSMITTAL AND REQUEST FOR INITIAL PROGRAM APPROVAL OF PROJECTS

(PPM 21-1)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

STATE HIGHWAY DEPARTMENT
Oregon

DATE
9-23-75

BY (Signature)

L. W. Rullen's September 19, 1975 letter

TITLE
Project Management Engineer

CLASS OF FEDERAL FUNDS

☒ FAI

☐ FAP

☐ FAU

☐ FAS

☐ OTHERS

ITEM NOS. 838 THRU

ITEM NOS. THRU

ITEM NO. PROJECT NOS.

LENGTH (Miles)

TOTAL ESTIMATED COST

FEDERAL FUNDS

OTHER IDENTIFICATION AND/OR REMARKS (State)

Location

Work

838 1-5-3(105)145

0.0

218,000

201,000

Cabin Creek Safety Rest
Area. Douglas County
State of Oregon.

Sanitary Sewer,
utility adjustments
including preparatory
work.

REMARKS (Division)

RECOMMENDED

SIGNATURE AND TITLE

DATE

9-23-75

SIGNATURE AND TITLE

** Program approval shall not constitute any commitment of Federal funds nor shall it be construed as creating in any manner, any obligation on the part of the Federal Government to provide Federal funds for the undertaking.

FD-448 (Rev. 8-71)

GPO 915-690

RECEIVED	
STATE HWY ENGR	
SEP 26 1975	
DEFER TO	
Rullen	
Info	
Inves	
R/D	
D/R	
Sign	
Act	
File	

September 19, 1975

TO G. L. Green, Division Administrator
Federal Highway Administration

FROM L. W. Rulien
Project Management Engineer

SUBJECT Program Data Submission
Project No. I-5-3(105)145

We are submitting program data for one project, Item No. 838, Project No. I-5-3(105)145, "Cabin Creek Safety Rest Area", which we desire to have included in the Federal Aid Interstate Highway Program.

It is our present intention to receive bids for this project on October 23, 1975.

One copy each of State Clearinghouse and District 6 Clearinghouse A-95 review letters of approval were previously submitted with our request for location/design approval.

Enclosure
JG:bz

MONTHLY TRANSACTION NO.

FORM FR-1
(REV. 4-61)

DATE SUBMITTED TO B.O.

9-19-75

FEDERAL-AID PROGRAM DATA (PPM 21-1)

CARD 1		REPORT NUMBER		PROJECT LOCATION (45 typewriter spaces)		ADT		PRESENT		FUTURE		YEAR		REGION		STATE NAME	
1		1		I-5, 2.5 mi. N. of N. Oakland Interchange		10,100		18,300		95		10		Oregon			
CARD 2		CHARACTER OF PROPOSED WORK (35 typewriter spaces)		NATL. FOREST		FH ROUTE NO.		AD CLASHING		DA AREA		EMERG. YR.		PL. AUTH YR.		PREFIX LETTER(S)	
Sanitary Sewer																I-5-3	
CARD 3		CLASS OF FEDERAL FUNDS		Interstate		COUNTY NAME		Douglas		STATE		U.S.					
NAME OF URBAN AREA		17-81				ROUTE NO. 1		FEDERAL-AID I-5		1		I-5					
CARD 4		LINE NO.		CHANGE CODE		PROJECT CODE		CLASS		TYPE		STEP		TERMINI (Full description)		MILES	
1		11-40		11-6		41		42		43		44		45		1-5, 2.5 mi. N. of N. Oakland Intchange	
5										PE							
3										ROW							
3										CONST (CODE)							
3										Y022							
CARD 5		CODE		PREPARED BY		PROJECT TOTALS		0.0		218,000		201,000		17,000			
1		1															
1		1															

REMARKS Additional Data: Item No 546 & 575: Project No's. I-5-3 (80) & (84) respectively.

FORM PR-1
(REV. 4-61)

9-19-75

FEDERAL-AID PROGRAM DATA
(PPM 21-1)

PROJECT LOCATION (45 typewritten spaces)		ADT		PRESENT	FUTURE		YEAR	REGION	STATE NAME		STATE CODE	APPN CODE	ITEM NO.
5, 2.5 mi. N. of N. Oakland Interchange		10,100		18,300	95	10	Oregon	41	042	338			
WORK (35 typewritten spaces)	NATL. FOREST	FM ROUTE NO.	SUPV AGENCY	DA CLASSIF.	DA AREA	EMERG. YR.	PL. AUTH YR.	PROJECT NUMBER		SEQ. NO.	T. Projects Only		
								PREFIX LETTER(S)		NUMBER	POST M. DESIG.		
								I-5-3		(105)	145		
Interstate		COUNTY NAME		Douglas		STATE		U.S.		PROGRAM STAGE			
		ROUTE NO. 1		FEDERAL-AID I-5		1		I-5		1 OR X 2			
ESTIMATED PROJECT COST BY PHASES													
WORK TYPE	STEP	TERMINI (Full description)	MILES	TOTAL ESTIMATED COST	FEDERAL FUNDS	STATE FUNDS	OTHER FUNDS	CHARACTER OF PROPOSED WORK (Full description)					
E		I-5, 2.5 mi. N. of N. Oakland Intchange	0.0	218,000	201,000	17,000		Construct sewer pumping station and install sanitary sewer main with connection to city of Oakland existing sewer system. Re-model existing toilet buildings.					
OW													
ONST		"Cabin Cr. Safety Rest Area"	0.0	218,000	201,000	17,000		ROW - 250' min.: Access Control-full: Parking Restrictions-complete. Utility adjustment required incl. prep. work.					
Y022													
PROJECT TOTALS			0.0	218,000	201,000	17,000	REMARKS Additional Data: Item No's. 118, 421, 474, 546 & 575: Project No's. I-5-3(11), (71), (76), (80) & (84) respectively.						

-OVER-

CABIN CREEK SAFETY REST AREA

PROJECT NO. I-5-3(105)145

REMARKS - continued:

Project Data: The work under this project consists of constructing a sewer pumping station and installation of sanitary sewer main (including appurtenances) with connection to city of Oakland existing sewer system. Remodel existing toilet buildings to accommodate use by the physically handicapped persons.

IM 50-1-70 Requirements: State Clearinghouse and District 6 Clearinghouse A-95 review letters of approval dated June 23, 1971 and June 18, 1971 respectively.

FHPM 7-7-2 Requirements: Nonmajor action project concurred in by FHWA January 6, 1975.

FHPM 7-7-5 Requirements:

- (a) Public Hearings - - - None required under provisions of paragraph 6c.
- (b) Location/Design - - - Approval request submitted to FHWA under separate action.

NOTE:

- (1) On-the-job trainees, as set forth in FHWA order interim 7-2(2), on this project will be determined at P.S. & E. stage and the number stipulated in the P.S. & E. documents.
- (2) The project is in Congressional District No. 4.

Data for PR-37: On ROW-1; ROW-F; Sanitary Facilities-Y.

UNITED STATES GOVERNMENT

MemorandumDEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATIONBox 300
Salem OR 97308
DATE: September 19, 1974In reply
refer to: 1041DB.3SUBJECT: Cabin Creek Safety Rest Area
Pacific Highway

FROM: G. L. Green, Division Engineer

TO: Mr. F. B. Klabe, Administrator & State Highway Engineer
Salem, Oregon

I agree with your preliminary Environmental Assessment of the subject project. A third possible solution could be to use a primary septic system and pump the effluent (through a small pipe) to one of the adjacent city systems.

It appears that economics will have a large influence on alternate selection. Therefore, reasonable cost estimates will be necessary. I suggest that a consultant in the field of Sanitary Engineering be considered for technical input. Sanitary Engineering is becoming quite specialized due to numerous recent code restrictions and new technical developments. This specialization is sufficient to warrant serious consideration of engaging a practicing Sanitary Engineer for all Technical Engineering work on this type of project.

I concur that a Negative Declaration is appropriate for the proposed project.

Attachment
Assessment

No attachment received
in reply. 9-24-74

G. L. Green
for G. L. Green

NOTED
E.S. HUNTER
C. R. Hunter
Hart
Wolfe

RECEIVED STATE HWY ENGR							
SEP 23 '74							
REFER TO							
FOR							
Info	Spec	RD	DR	Sign	Dist	File	

RECEIVED
SEP 24 1974
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

RECEIVED
A. E. JENSEN

RECEIVED
SEP 25 1974
PROJECT MANAGEMENT SECTION

Schroeder (215)
Bea
#

PROJECT ASSESSMENT

Project Manager Donna Kilber Date September 3, 1974

A. PROJECT IDENTIFICATION

Name of Project Cabin Creek Safety Rest Area - NB & SB I-5-3(-)145 Section
Location of Project Pacific Highway I-5 Highway
City Near Oakland County Douglas Region III
Est. Cost \$ 600,000 Length _____ Prefix 10-1908
R/W & Constr. Only

B. BRIEF GENERAL DESCRIPTION OF PROJECT

The project consists of expansion of both NB and SB safety rest areas
which would include construction of type 8 toilet facilities, increasing the
number of parking spaces, and construction of additional picnic tables.

In addition a new solution to sewage disposal is necessary for the
SB SRA. Proposed alternatives are:

1. Hook-up to Oakland or Sutherlin sewage system. Oakland is approxi-
mately 5 miles south of the SRA and Sutherlin is approximately 7
miles south of the SRA.

2. Construct a sewage lagoon north of the SRA's.

C. STATUS OF FHWA-OSHD ACTION

		Date
System Action	☐	<u>NA</u>
Program (PE) Approval	☐	<u>NA</u>
Corridor Approval	☐	<u>NA</u>
Design Approval	☐	_____
P.S. & E. Approval	☐	_____

D. PRELIMINARY STUDY REQUIREMENTS

	Yes	No
Study Area Environmental Inventory	☐	☒
Formal Environmental Classification Study	☐	☒
Formal Environmental Classification Study Completed	☐	☒

3 CATEGORY
PROJECT

E. STATUS OF PROJECT DEVELOPMENT

Page 2

Reconnaissance ☐
 Location (Field) ☐
 Location (Office) ☐

Preliminary Design (Field) ☐
 Preliminary Design (Office) ☒
 Final Design ☐
 Contract Plans Completed ☐

PNRS No. #71.0238
 Date A-95 Submitted 6/2/71
 Date Reply Received 6/23/71
 Reply Not Required ☐

F. STATUS OF PUBLIC HEARINGS

Hearing Not Required ☒
 Hearing Not Requested ☐
 Hearing Requested ☐

Corridor Hearing Held ☐ Date _____
 Design Hearing Held ☐ _____
 Combination Hearing Held ☐ _____

G. RESOURCE PERSONNEL ALLOCATION

PERSONNEL	EFFORT REQUIRED*			COMMENT
	MINIMUM	AVERAGE	MAXIMUM	
Biologist				
Urban Economist				
Agricultural Economist				
Acoustical Engineer				
Air Quality Engineer	XXX			
Sociologist				If lagoon alternative is chosen.
Urban Planner		XXX		If lagoon is constructed in conjunction with housing development
Landscape Architect	XXX			
Geologist	XXX			
~~Water Quality~~				

*For the sake of clarification and mutual understanding the terms minimum, average, and maximum effort have been defined as follows:
 MINIMUM - Research and Project Management Staff consultation. No formal typewritten report.
 AVERAGE - Routine analysis. Short to medium length report including consideration of existing setting, probable impact, and steps to minimize harm.
 MAXIMUM - Special detail of analysis. Comprehensive technical report.

H. BRIEF SYNOPSIS OF PROJECT

Page 3

(Narrative)

TOPICAL AREAS

- History of Project (Begin with origin, if known, including public input).
- Purpose of Project (Expressed need or program relationship).
- Siting (Topographic and resource features).
- Major Effects (High impact features if determined). Expand Under "Basic Considerations", page 4.
- Other General Information.

Safety Rest Areas are routinely scheduled for expansion based on projected need derived from ADT counts. Cabin Creek SRA expansion was initiated in this manner and is scheduled for bid letting in the second quarter of 1975.

In the intervening time, both NB and SB SRA's have experienced sewage disposal problems. In March of 1973 both drainfields were uncovered and examined. At the NB-SRA one of the two drainfields was found not to be functioning. After excavation, the second field began to function spontaneously. It is felt that by alternating the two fields, this drainage system will function effectively for 2 or 3 years.

The drainfield of the SB-SRA was found to be completely inoperative. A temporary drainfield was constructed and is now in operation. It has an expected lifespan of about 2 years.

There are two proposed permanent solutions to the sewage problem-hook-up to a city sewage system or construction of a sewage lagoon. The regional office is currently entering discussions with both Oakland and Sutherlin concerning the possible hook-up to either of these city systems.

The second alternative, the sewage lagoon, has not been fully developed. A tentative location has been found which would require from 5 to 10 acres of new ROW which is presently fixed hardwood forest. A private developer owning adjoining property has expressed a desire to jointly finance a sewage lagoon.

The topography of both SRA's is hilly. Three major stream drainages

(Use more space if required)

converge within the SB-SRA. The largest drains approximately 1,100 acres and becomes highly reticulalated, forming saturated, swampy conditions at the north end of the SB-SRA.

Cabin Creek has been diverted around the NB-SRA. The original streambed is within the rest area and is drained at its lower end to the channel.

The entire area lies on a thick base of heavy clay. Poor percolation and filtration and relatively high surface runoff are characteristic.

Vegetation in the area consists of mixed hardwoods, shrubs and grassland.

No major impacts are expected from this project as it is presently designed. If the lagoon alternative is chosen, however, careful examination of the development possibilities must be examined. The lagoon could also have adverse visual and air quality impacts depending on design and location.

I. BASIC CONSIDERATIONS

Page 4

(Use whatever space is required but be brief)

1. RIGHT OF WAY REQUIREMENT

None or Not Significant

☒

Significant Amount

☐

(Explain and Assess)

If lagoon alternative is selected, additional ROW would be required.

2. WILL PROJECT CHANGE ANY FUNCTIONAL CHARACTERISTICS OF:

a. Existing Facility?

No

☒

Yes

☐

(Explain and Assess)

Will expand capacity.

b. Adjacent Land Use?

No

☐

Yes

☒

(Explain and Assess)

Will change the land use in the area of the lagoon if that alternative is selected. Adjacent land use will be effected, if the joint construction alternative is selected.

c. Adjacent Land Access?

No

☒

Yes

☐

(Explain and Assess)

I. BASIC CONSIDERATIONS. (Continued)

Page 5

3. ARE SPECIAL CONSTRUCTION METHODS REQUIRED?

No

☒

Yes

☐

(Explain and Assess)

4. WHAT LOCATION OR DESIGN ALTERNATIVES HAVE BEEN IDENTIFIED?

1. Sewer line hook-up to City of Oakland or City of Sutherland, both about
5 miles away.

2. Construction of a sewage lagoon north of the SRA.

5. IDENTIFY ANY SIGNIFICANT POTENTIAL FOR FUTURE CONTROVERSIAL ISSUES.

(Social, Economic, Natural Resource)

J. TYPE OF DOCUMENT REQUIRED

Draft E. I. S.

☐

Negative Declaration

☒

Statewide Negative Declaration

☐

Final E. I. S.

☐

Section 4(f)

☐

Environmental Assessment


☐

K. PRELIMINARY FHWA CONCURRENCE

Approval of Type of Document

Date

FHWA AREA ENGINEER



UMPUQA REGIONAL COUNCIL OF GOVERNMENTS

1-5
Telephone 503/672-3311 Ext. 316
206 S.E. Jackson St.
Roseburg, Oregon 97470

11/24/76

cc: G. L. Green
H. S. Coulter
F. E. Terpin
J. B. Boyd
R. E. Royer
J. H. Versteeg
Gary Potter
W. J. Hart
Alfred Shirley - Region 3
J. C. McCormick - District 6
Aeronautics Division
Paul Hartwig
B. L. Gifford

November 22, 1976

L. W. Rulien
Dept. of Transportation
State Highway Division
State Highway Building
Salem, Oregon 97310

Dear Mr. Rulien:

re: Applicant: State Highway Division
Project: District 6, FY 77 Annual
Program Projects for Review
PNRS #: 7610-2-1720

On November 17, 1976, according to OMB Circular A-95, the Umpqua Regional Council of Governments reviewed the above Notification of Intent and have the following comments:

70004 Cabin Creek SRA - No adverse comments.

70005 South Umpqua SRA

NOTE:

The City of Myrtle Creek desires to negotiate with the State to ensure that the sewerage hookup is agreeable to both parties.

70006 Cow Creek SRA

The City of Glendale questions the advisability of a lagoon system being built close to Cow Creek and upstream from the community of Glendale. They desire to meet with representatives of the State Highway Division in Glendale to discuss the project.

Sincerely,

Paul Howard, Director
Umpqua Regional Council of Governments

PH:rs

cc: State Clearinghouse
City of Glendale
City of Myrtle Creek

Versteeg
Olson
Scott
Swenson

RECEIVED

NOV 26 1976

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☒
Return To ☐
Bring Up ☒ BEN GIFFORD
Other ☐

10-4-76

UNITED STATES GOVERNMENT

Memorandum

DEPARTMENT OF TRANSPORTATION

FEDERAL HIGHWAY ADMINISTRATION
Box 300

Salem OR 97308

DATE: August 14, 1975

In reply
refer to: 1041DB

SUBJECT: Oregon Project I-5-3(-)
Cabin Creek Safety Rest Area
Proposed Expansion and Upgrading

FROM : G. L. Green, Division Administrator

TO : Mr. F. B. Klaboe, Administrator & State Highway Engineer
Salem, Oregon

The concept for stage expansion and upgrading of subject safety rest area, as presented in Mr. Hunter's August 7 letter, is approved. The proposed work is eligible for Interstate funding.

G. L. Green
for G. L. Green

CC:
OSHD (Versteeg)
OSHD (R. Olsen)

RECEIVED STATE HWY ENGR						
AUG 15 '75						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

NOTED
E. S. HUNTER

8-18-75
cc: Hart
Rulien

Walt Hart

August 7, 1975

Mr. Glen L. Green, Division Engineer
Federal Highway Administration
Post Office Box 300
Salem, Oregon 97308

Dear Mr. Green:

Cabin Creek Safety Rest
Area Expansion

A meeting was held on August 5, 1975. Those attending were Glen Hossner, and Tom Lowe, FHWA; Hal Versteeg, Gordon Ballard, Bob Ellison and Roy Olson, OSHD.

The proposal to do the upgrading and expansion in stages was discussed. The initial stage will be the construction of a sewage disposal line to pump septic tank effluent into the City of Oakland facility, and to upgrade the existing toilet buildings to accommodate use by the physically handicapped persons.

The existing water supply system is to be monitored for a long enough time to determine if the existing system, with some modifications can support the rest area water supply needs.

The next stage of expansion will be additional parking, two additional toilet buildings, walks, drinking fountains, landscaping, and irrigation as required.

Approval of the expansion in stages and eligibility of Interstate funds for construction is requested.

Very truly yours,

E. S. Hunter
Deputy State Highway Engineer

Road Design js

bc: F. B. Klaboe
 J. H. Versteeg
 Walt Hart

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE:

Salem, Oregon

August 5, 1975

FROM:

J. H. Versteeg
J. H. Versteeg
Road Design Engineer

SUBJECT:

Cabin Creek Safety Rest Area
Pacific Highway
Douglas County

TO:

MEMORANDUM TO THE FILES

A meeting with Roy Olson, ~~Adrian Olson~~, Bob Ellison, Glenn Hossner and Tom Lowe was held in my office on August 5, 1975, to discuss the status of the Cabin Creek Safety Rest Area Project.

After a review of the alternates the decision was made to proceed with the upgrading of the Cabin Creek Safety Rest Area. Plans for the rest area are as follows:

1. As soon as plans and specifications are complete and all the necessary agreements signed, we will proceed to let a contract for the sanitary sewer and its connection to the City of Oakland's sanitary system. In addition minor modifications are planned in the existing rest area buildings to provide facilities for the physically handicapped. Estimated cost of the sanitary sewer is \$149,000, and to modify the buildings, something less than \$5,000.
2. We will continue to test and evaluate the water supply through the summer of 1976. At that time a decision will be made on what alternate water sources, if any, should be developed.
3. The Landscaping Unit will redesign the plans for the rest area with the following guidelines.
 - a. The toilet building should be designed to handle the anticipated use based on our present design criteria.
 - b. The parking facilities should be designed to achieve compatibility and balance with the area available for this purpose rather than on the projected need or the desirable number of parking spaces.

Versteeg _____
A. Olson *[Signature]* _____
Terpin _____
Scott _____
Swenson _____
R. Olson _____
Trout _____

RECEIVED

AUG - 5 1975

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

MEMORANDUM TO THE FILES
August 5, 1975
Page 2

- c. Lawn areas and planting beds should be sized with the knowledge that the water supply will be limited and its use for irrigation will need to be restricted. Efforts should be made in the south-bound rest area to enhance the natural setting and the existing trees. As trees appear to grow very slowly in this area all the trees need to be located and every effort should be made to preserve them.
4. A contract for the expansion of the Cabin Creek Safety Rest Area is presently planned for late fall of 1976 if everything goes as expected.

JHV:jh

cc: Glenn Hossner
Tom Lowe
L. W. Rulien
D. H. Moehring
Alfred Shirley (w/attachments)
Bob Ellison
Roy Olson

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE:

Salem, Oregon
July 28, 1975

FROM:

J. H. Versteeg
J. H. Versteeg
Road Design EngineerSUBJECT: Cabin Creek Rest Area
Pacific Highway
Douglas County

TO:

E. S. Hunter
Deputy State Highway Engineer

The existing Cabin Creek Rest Area site was chosen for its natural beauty and the fact that it conforms to the 35-45 mile spacing. Gettings Creek Rest Area is 35 miles north and South Umpqua is 31 miles south. If Cabin Creek were eliminated, there would be 66 miles between rest areas.

There is a need for a rest area in this immediate vicinity according to traffic figures. The question then becomes should we redo the existing area or select a new location.

The present location demands that something be done about the water supply and sewer. The sewer can be taken care of by piping it to Oakland at a cost of \$149,000. A study of the water supply indicates that a Mr. Morris put in a well in the area and applied for a permit to appropriate 100 gpm from the well. The Highway Division protested and the State Engineer ordered the Morris well abandoned. To date this has not been done.

The Bridge Section recommends that we force the Morris well into compliance with the State Engineer's order and then our present water supply may be adequate. This will take a delay of expansion of about two years. If the supply is not adequate at that time, the City of Oakland feels they could supply potable water at a cost to us of about \$100,000 for installation.

The expansion of the rest area, not counting the sewer to Oakland which is immediately necessary, would cost \$519,000 to \$619,000 depending on the adequacy of the present well.

Two alternate locations were investigated for the rest area. One is at the Metz Hill Interchange which uses the existing ramps. The area is low and has a high water table not suitable for septic tanks. The second site is north of the Yoncalla Interchange about nine miles north of Cabin Creek. This area is flat with few trees. There is a possibility of pumping effluent into Yoncalla and gaining a water supply from that city. This site is estimated to cost \$1,675,000 to construct and with hearings and all would take about 2-1/2 years to complete.

APPROVED

E. S. Hunter
E. S. HunterDate *7-31-75*
cc Versteeg

Info	FOR REFER TO	JUL 30 1975	RECEIVED STATE HWY ENGR
Inves			
R. D.			
D. R.			
Sign			
Act			
File			

E. S. Hunter
July 28, 1975
Page 2

In view of the above it is recommended the Cabin Creek sewer be constructed to Oakland for \$149,000. Delay expansion for two years to determine the well adequacy. If necessary, get a water supply from Oakland after that and expand the rest area at a cost of some \$619,000.

Supporting data is available in the Road Design office if you wish to see it.

DNS:jh
cc: Bob Ellison
Roy Olson

#2311

FBI: MAI 11

IS

FORM E-30

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Roseburg, Oregon

DATE July 9, 1975

TO Jim Gix, Maintenance Engineer

FROM

Jack C. McCormick, District Engineer

SUBJECT Cabin Creek Safety Rest Area
Well #8

As per your letter of 6-18-75 (copy attached), Harvey Argo has had Reagles Plumbing install a Dole 20 G.P.M. restraining valve on the intake side of pressure tank on well #8. Total cost of installation was \$55.00. If this meets with your approval, please notify Mr. Versteeg.

JCM:gl

Attachment

cc Elliott Parker
Harvey Argo

cc: H. J. Versteeg ✓
D. O. Christensen.

1 ✓
3 ✓
4 ✓
Swenson
2 R. Olson
Trout

RECEIVED

JUL 11 1975

ROAD

Requires Reply
Requires Approval
Receiver Keep
Do not file
Return To
Bring Up
Other

ROSEBURG REGION									
RECEIVED									
JUL 9 1975									
PE	DES	PA	FILE	JE					
PE	DES	PA	FILE	JE					
PE	DES	PA	FILE	JE					

#8311

I-5

Salem, Oregon
July 9, 1975

ORIGINAL SIGNED BY

J. H. VERSTILG

J. H. Versteeg
Road Design Engineer

Roy E. Olson
Landscape Engineer

Rest Area Expansion
Cabin Creek
Cow Creek
Gettings Creek

There are two things that are of concern to those people responsible for rest area construction and maintenance (1) that the natural or existing trees etc. are given enough consideration in the placement of parking areas, building location, walkways, lawns and irrigation systems and (2) that the shrub beds are too large and the lawn too expansive, requiring further commitment of maintenance funds.

Please get the proposed parking areas and building location staked and evaluate the impacts before final plans are completed. The Region Engineer will give you the necessary assistance in getting the field work done and will want to be involved in the on-site review of the proposals.

REFERRED TO

Beard	Reed
2 Cole <i>WEC</i>	Sample
1 Erikson <i>FE</i>	Watson
Hager	Wolfe
Return Discuss Do File Copy Due	

BY FINAL DESIGN ENGINEER

JHV:we

cc: Alfred Shirley
Jack McCormick
William Anhorn
D. H. Moehring

Versteeg	
1 A. Olson <i>alk</i>	
2 Terpin <i>T</i>	
Scott	
Swenson	
R. Olson	
Trout	

RECEIVED

JUL 9 1975

ROAD
DESIGN
SECTION

Requires Reply	☐
Requires Approval	☐
Receiver Keep	☐
Do not File	☐
Return To	_____
Bring Up	____/____/____
Other	_____

OREGON STATE HIGHWAY DIVISION
 INTER-OFFICE CORRESPONDENCE
 Roseburg, Oregon
 June 18, 1975

FILE: MAI 11

ORIGINAL SIGNED BY JAMES J. GIX

SUBJECT: Cabin Creek Safety Rest Area
Water Supply WellsFROM: JAMES J. GIX
Regional Maintenance EngineerTO: J. C. McCormick, District Engineer
Elliott Parker, Regional Geologist

You should have Mr. Versteeg's letter of May 29, 1975 on this subject. To do our part, we must perform three functions:

1. Monitor the use of the K. Morris well. The Watermaster has padlocked this well until the State Engineer's ruling has been fully complied with.
2. Well No. 8 will be choked down to 20 GPM. McCormick will take necessary action to accomplish this.
3. Salinity tests will be made monthly at Wells No. 8 and 9. Parker to look after this testing. (Harvey Argo will continue to sample water at rest area for standard acceptability tests).


Should anyone in our employ notice suspicious activity connected with the K. Morris well, it should be brought to the attention of Elliott Parker who will be the contact man with the Watermaster and the State Engineer's Office.

JJG/cw

cc: H. J. Versteeg ✓
 W. L. Hart

1 Versteeg ✓
 2 A. Olson ✓
 4 Terpin ✓
 5 Scott ✓
 3 Swenson ✓
 5 R. Olson ✓
 5 Trout ✓

RECEIVED
 JUN 18 1975
 ROAD
 DESIGN
 SECTION



OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE: BR 9551D

Salem, Oregon
June 17, 1975

ORIGINAL SIGNED

FROM: *for* DUANE O. CHRISTENSEN
R. W. Ellison
Bridge Administration EngineerTO: Mr. Jack C. McCormick
District EngineerSUBJECT:
Cabin Creek Safety Rest Area
Douglas County
Bridge 9551D

We have reviewed your comments of June 3, 1975 on the proposed sewage disposal system at Cabin Creek Safety Rest Area and will attempt to clarify the questions brought by Harvey Argo.

First, we intend to keep the northbound rest area disposal field in operation. This field should be capable of serving both rest areas in an emergency.

Second, the system was designed to pump septic tank effluent to the City of Oakland sewer system with one pump installation. The pump was designed for duplex operation of over 50 gpm while the design flow of the 1985 projection is only 21 gpm. Also, there is over 1,000 gallons of storage available before the pump sump overflows into the disposal field distribution box.

Mr. Argo mentions that the existing system is sluggish. Additional information is required as to what system he is referring to and what the problems are. The gravity portion of the proposed design (between rest areas) is served by a dosing tank that will flush the lines out with approximately 500 gallons of effluent at intervals. We don't foresee any problems here.

The effluent pumps do not have a screen on them and are capable of passing a 3/4-inch solid sphere. The 3.5 mile three-inch pressure line has cleanouts only at critical points. On every pump cycle a minimum velocity of 2.5 fps occurs. Scouring velocity is recognized as being 2 fps.

The proposed 6-inch gravity sewer pipe from the southbound unit to the northbound unit specifies 45° cleanouts at 300-foot intervals. The local "Roto-Rooter" service has indicated a capability of 250-feet. The cleanout detail shall be revised from the 45° connection to the sewer pipe, to a "T" connection which will allow cleaning of the line in both directions. Therefore, 300 feet seems like a good number to us for cleanouts on the gravity line.

Mr. Jack C. McCormick

-2-

June 17, 1975

We are sending a copy of your letter to Roy Olson for his comments on access to septic tanks and the installation of picnic shelters and irrigation line over the disposal field at the northbound area.

Mr. Olson should also comment on salvaging of the "Blue Star Memorial."

GJB:dh

cc Roy Olson /w/ encl.
Frank Terpin

REFERRED TO

Beard	Reed
Cole	Sample
<u>Eriksen</u>	Watson
Hager	Wolfe
<u>Return</u>	Discuss Do File Copy Due

BY FINAL DESIGN ENGINEER

1 ✓
3 T
2 ✓
100-111111

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

ROSEBURG, OREGON 97470

DATE JUNE 10, 1975

TO ALFRED SHIRLEY
REGION 3 ENGINEER

FROM

ELLIOTT PARKER
REGIONAL ENGINEERING GEOLOGISTSUBJECT Cabin Creek Safety Rest Area
Water Supply

Versteeg
A. Olson
Terpin
Scott
Swenson
R. Olson
Trout

RECEIVED

JUN 13 1975

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

in copy to Bob Ellison re comments

The statement which is high-lighted in red in the attached copy of Hal Versteeg's letter of May 29, 1975 to you contains an error that results in a distortion of the over all picture.


The quantitative information referred to was obtained during a two week period in July of 1970. No such data was furnished concerning the "Morris Well" during 1974. The southbound portion of the rest area was shut down during a large part of last year's tourist season due to drain field problems therefore our inspections of the water system were temporarily terminated.

Future sampling and routine inspections will be coordinated through Jim Gix.

Efforts to up date ^{data} on Mrs. Morris' well have been unsuccessful, to date. The people at the State Engineer's and the county water master offices seem to be tossing the ball back and forth. The watermaster is on vacation leave at present, but his assistant is obtaining additional information for us.

cc: V. H. Versteeg

*We will keep digging -
Bud*



OREGON STATE HIGHWAY DIVISION

FILE:

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

May 29, 1975

FROM *J. H. Versteeg*
J. H. Versteeg
Road Design Engineer

SUBJECT: Cabin Creek Safety Rest Area
Bridge 9551D.
Water Supply Wells

TO: Alfred Shirley
Region 3 Engineer

RECEIVED
MAY 29 1975
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

We have been trying to develop a master plan for the future of the Cabin Creek Safety Rest Area. A critical part of this plan is the water supply and one alternative is to use the existing wells. This requires that we know the quality of the water from the wells.

As you know, water is presently furnished from wells nos. 8 and 9 and is found to be salty during the fall of the year (see Parker's graphs attached). The salinity of these wells is affected by the private well which pumps from the same aquifer. Certain restrictions have been put on the private well by the State Engineer in order that the aquifer will not be overpumped and will continue to supply fresh water for our SRA. These include sealing the well and pumping no more than that required for domestic use and stock watering (see attached order). It is our understanding that the sealing has not been done and the well flows in artesian fashion for part of the year. Such flow reduces the "recharging" effect of the aquifer when the wells are not being pumped. We have received verbal report from Elliott Parker that the private well pumped between two and three million gallons during a month's time last summer.

We have complied to that part of the order which applies to our wells (see Milne memo attached).

In order to protect the fresh water aquifer the private well should be brought to conformity with the conditions imposed by the State Engineer. Since the local Watermaster has jurisdiction over wells and their operation you should contact him relative to the noncompliance of the private well. The only way our interests can be protected is to make sure the private well conforms to the regulations imposed. Complaints to the Watermaster regarding violations are appropriate.

It is hoped that the fresh water flow from our wells can be re-established sufficiently to supply requirements of the SRA. In order to check on this well no 8 should be choked down to a maximum pumping rate of 20 gallons per minute. Because of the large size of the existing pump it may be necessary to change to a smaller pump to accomplish this. In addition the Region Geologist should test both wells nos. 8 and 9 for salinity once a month.

NOTED
J. H. VERSTEEG

Alfred Shirley
May 29, 1975
Page 2

If the tests prove satisfactory for a year or two, it can be assumed the fresh water flow has been re-established. Additional pumping tests will then determine a safe pumping rate and maximum supply available for the next area.

I know this is a long process but it is the only way to determine the fresh water capability of the wells.

JHV:jh

cc: E. S. Hunter
W. J. Hart
Jack Sollis (w/encl.)
Elliott Parker (w/encl.)
F. W. Yarbrough
Jack McCormick
R. W. Ellison
Roy E. Olson

Salem, Oregon
June 12, 1973

Cabin Creek S.R.
Well #8
Pump Test

Memo to the Files:

Following the compliance with the State Engineer's ruling to plug the suspected salt water zone, a pump test was run April 20, 1973.

An analysis of that test indicates that the well can sustain the originally designed pumping rate of 30-35 C.P.M. A field test conducted by Elliott Parker indicates that the water now produced is salt free. Well #8 is now producing in the system. Water quality tests conducted during this summer's usage will indicate whether it will continue to be salt free. The salt free condition will be in part dependent on Kathleen Morris' compliance with the order.

It is our understanding that it is the State Engineer's responsibility to see that Kathleen Morris complies with the portion of the order that deals with her well. If it seems she has not, the local water master could be contacted.

Records of performance of our two wells should continue to be kept.

William P. Milne
William P. Milne
Geologist-Geophysicist

John F. Demezas
John F. Demezas
Geologist-Geophysicist

WPM:af

cc: Victor D. Wolfe
J. H. Versteeg
F. W. Yarbrough
Jack McCormick
Elliott Parker



STATE
ENGINEER

WATER RESOURCES DEPARTMENT

1178 CHEWKEETA STREET N.E. • SALEM, OREGON • 97310 • Phone 372-3759

December 14, 1972

TOM McCALL
GOVERNOR

CHRIS L. WHEELER
State Engineer

File No.

Mr. C. W. Head, Secretary
Oregon State Highway Commission
Highway Building
Salem, Oregon 97310

Dear Mr. Head:

A certified copy of the State Engineer's Administrative Order in the matter of water right application numbered G-5250 in the name of Kathleen G. Morris and a protest by the Oregon State Highway Division against approval of the said application is enclosed.

You are entitled to judicial review of this Order. Judicial review may be obtained by filing for petition for review within sixty days from the service of this Order and judicial review is pursuant to the provisions of ORS Chapter 183.

Very truly yours,

James W. Carver, Jr.
James W. Carver, Jr.
Deputy State Engineer

JWC:st
Enclosure


cc: Jack L. Sollis
Assistant Attorney General

Via hand delivery

REFERRED TO
Jan Brough
Location Engineer

RECEIVED
DEC 15 1972
LOCATION
SECTION

Copies to: Victor Wolfe
Hal Verstreng



BEFORE THE STATE ENGINEER OF OREGON

IN THE MATTER OF APPLICATION)
NUMBERED G-5250 IN THE NAME)
OF KATHLEEN G. MORRIS)
-----)

ORDER

On July 17, 1970, an application in the name of Kathleen G. Morris for a permit to appropriate 100 gallons per minute of water from a well located 75 feet North and 120 feet East from the West quarter corner of Section 8, being within the SW $\frac{1}{4}$ NW $\frac{1}{4}$ of said Section 8, Township 24 South, Range 5 West, W.M., Douglas County, Oregon, for irrigation of 22.0 acres of land within the SE $\frac{1}{4}$ of Section 7 of said township and range, was filed in the office of the State Engineer and designated as application numbered G-5250.

A protest in the name of the Oregon State Highway Division against approval of the said application numbered G-5250 was filed in the office of the State Engineer on August 31, 1970. In the protest, it is alleged that the proposed appropriation would conflict with existing rights for appropriation of ground water by the Oregon State Highway Division for use at the Cabin Creek rest areas.

Pursuant to notice of September 15, 1971, the matter of application numbered G-5250 and the protest against it were brought to hearing before Mr. James W. Carver, Jr., Deputy State Engineer, on Wednesday, September 29, 1971, in the City Council Chambers of the Sutherlin City Hall at Sutherlin, Oregon. The protestant, Oregon State Highway Division, was represented by Mr. Jack L. Sollis, Assistant Attorney General, Salem, Oregon. The applicant, Kathleen G. Morris, appeared without legal counsel.

FINDINGS

The water well intended to serve as the source of the proposed appropriation as described by application numbered G-5250, was constructed during the two day period of September 26 and 27, 1969. The water well report for the said well, submitted by water well contractor, Delbert S.

R 11/1/71

Jones, describes the well as having been constructed with a diameter of 12 inches to a depth of 20 feet and a diameter of 8 inches to a completed depth of 195 feet. The well was cased with 8 inch diameter steel, one-quarter inch wall casing to a depth of 21 feet. The static water level was measured by the driller at 27 feet below land surface on September 27, 1968. The well report indicated that the well bailed 75 gallons per minute with 167 feet of drawdown at the time of completion.

The subject well is located between Oregon State Highway Division wells numbers 8 and 9, being approximately 400 feet Southwest of well number 8 and 360 feet Northeast of well number 9.

The said Highway Division well number 8 was completed on September 24, 1968, to a depth of 140 feet and was cased with 24 feet of 6 inch diameter casing. A pump test by the driller at the time of completion indicated yields of 40 gallons per minute with 20 feet of drawdown for 2 hours and 50 gallons per minute with 30 feet of drawdown for a period of 6 hours. The static water level was measured at 7 feet below land surface on September 24, 1968.

The said Highway Division well number 9 was completed on September 25, 1968, to a depth of 140 feet and was cased with 18.5 feet of 6 inch diameter casing. A pump test at the time of completion by the driller showed yields of 47 gallons per minute with 42 feet of drawdown after 4 hours and 57 gallons per minute with 54 feet of drawdown after 6 hours. The static water level was measured at 1.5 feet below land surface on September 26, 1968.

On May 14, 1969, water right permit numbered G-4360 was issued in approval of application numbered G-4636 in the name of the Oregon State Highway Division authorizing the appropriation of 0.15 cubic foot per second from Highway Division wells numbers 8 and 9 for uses within Cabin Creek Safety Rest Area, Northbound Unit, and Cabin Creek Safety Rest Area, Southbound Unit, located adjacent to Interstate Highway 5 in Sections 17 and 20 of Township 24 South, Range 5 West, W.M., with a date of priority of October 8,

1968 (the date application numbered G-4636 was filed in the office of the State Engineer).

The Oregon State Highway Division opened the Cabin Creek rest areas to public usage during the summer of 1966; the Northbound Unit, located on the East side of Interstate Highway 5, being opened to public use on June 21, 1966, and the Southbound Unit, located West of the said highway, being opened to public use on July 19, 1966. Each of the two units relied on its own well as the primary source of water for drinking fountains, public restrooms, and irrigation of a limited lawn area.

Both wells yielded water high in sodium chloride content and with a strong sulfur odor. Beginning late in July of 1966, the yield of the wells was supplemented by hauling water by tank truck from the communities of Sutherlin and/or Oakland and putting the water in storage tanks connected into the rest area water supply system. Highway Division records for the month of August, 1969, show that the consumption of water at the rest area required the delivery of approximately 2,000 gallons of water per day by tank truck.

From the summer of 1966 to the fall of 1968, the Highway Division constructed a series of wells in various locations to obtain a suitable supply of water for the rest area. After tests to determine the quality and yield of water available from the wells, wells numbers 8 and 9, as described above, were connected into the rest area water system by means of a two mile long pipeline and the original well at each of the roadside rest area units was removed from service. The record indicates that Highway Division wells numbers 8 and 9 began to serve as the source of water supply for the Cabin Creek rest area in early February of 1970.

The record also indicates that pumping from the Morris well began in July of 1970. Mrs. Morris testified that when pumping began during the summer of 1970, the well was pumped for about ten hours per day for one week, then allowed to remain idle for about one week, then pumping was resumed for

two days and again shut down and allowed to remain idle for two weeks. At the end of the two weeks, the well was again placed in service, being pumped at four hours per day, and has continued on that basis during the balance of the irrigation season of 1970 and during the irrigation season of 1971 about the first of September. Water from the Morris well was allowed to discharge into a surface storage pond immediately West of the well and the water from the well co-mingled with surface water stored in the pond and was repumped by means of a centrifugal pump onto pasture lands lying South and Southwest of the well.

Testimony indicated that the yield of the Morris well while being pumped into the surface pond was in the range of 80 to 100 gallons per minute. Pumping at the rate of 80 gallons per minute for four hours each day during the months of June, July and August would produce approximately 5.0 acre feet of water.

The records indicate that from September 1 of 1970 until about September 1 of 1971, the Highway Division wells numbers 8 and 9, together, produced approximately 6.0 acre feet of water.

Water quality samples taken from Highway Division wells numbers 8 and 9 at intervals through 1971 by Oregon State Highway Division employees and analyzed at the Oregon Department of Environmental Quality Laboratory at Portland, showed the following levels of chloride content present in the well water:

<u>Sample Collected</u>	<u>Well No. 8</u>	<u>Well No. 9</u>
February 24, 1971	28.2 ppm	33.4 ppm
July 5, 1971	125.0 ppm	30.7 ppm
July 21, 1971	367.0 ppm	44.6 ppm
August 5, 1971	870.0 ppm	74.0 ppm
August 20, 1971	1300.0 ppm	119.0 ppm

Drinking water standards adopted by the U. S. Public Health Service provide that the chloride level of water for human consumption should not exceed 250.0 ppm.

Extension Bulletin 808, "Quality of Irrigation Water", published

in December, 1962, by the Cooperative Extension Service, Oregon State University, Corvallis, Oregon, reports that water having a salt concentration in excess of 1440 ppm is not suitable for irrigation under ordinary conditions.

Commencing on September 20, 1971, with the prior knowledge of, and in agreement with all parties to the proceeding, an aquifer test was conducted under the supervision of the State Engineer to determine aquifer characteristics, water chemical change and pumping effects between the Kay Morris well and Oregon State Highway Division wells numbers 8 and 9. Prior to beginning of the aquifer test, all affected wells were taken out of service to allow the aquifers involved to reach a stable static condition. The Kay Morris well was then pumped at a predetermined steady state rate for a period of 24 hours and an additional 24 hour period was used to monitor recovery of the aquifers to a stabilized condition.

The Oregon State Highway Division wells numbers 8 and 9 were used as measurement observation wells during the course of the test. Also, Oregon State Highway Division nonproductive wells, numbers 6 and 10, being located within the SW $\frac{1}{4}$, SE $\frac{1}{4}$, SE $\frac{1}{4}$ of Section 7 and the SW $\frac{1}{4}$, NW $\frac{1}{4}$, SW $\frac{1}{4}$ of Section 8, Township 24 South, Range 5 East, W.M., respectively, were also used for measurement observations during the course of the test.

The Kay Morris well and Highway Division wells numbers 8 and 9 all penetrate into and all develop water from shallow submarine basaltic rocks and associated interbedded and overlying sedimentary rocks of limited areal extent. Preliminary investigation indicated that this rock unit provided a limited source of relatively fresh water within an area where the majority of wells produced saline waters of undesirable chemical quality from surrounding marine sedimentary rocks. Prior investigation of the Highway Division wells numbers 8 and 9 by instrument logging methods and by evaluation of well log data indicated also that the subject wells obtained water from numerous small confined aquifers within the aforesaid water-bearing rock unit. Instrument logging of the wells showed that waters within

the lowermost aquifers of well number 8, below a depth of 128 feet, were considerably more saline than waters within overlying aquifers. Chemical evaluation of water from the Morris well during the test, well log data and correlation of strata indicated that the lowermost aquifers of the Morris well also produced saline water.

Aquifer characteristics as determined by the aquifer test of the Morris well indicated a low transmissivity of the producing formation reflecting poor to fair permeability suitable for domestic or limited irrigation use. The storage coefficient as determined by the test indicated that the water producing formation consisted of thin confined aquifers of extremely low storage having artesian characteristics. Prior investigations of the Key Morris well by representatives of the State Engineer disclosed that the well displayed definite artesian characteristics and, in fact, flowed during the winter and spring months of the year.

During the aquifer test, pumping effects were observed almost immediately in observation wells numbers 8 and 9. Interference effects reached well number 9 after 1 minute of pump operation in the Morris well. After 3 minutes of pumping, the water level in well number 9 declined 0.31 feet and, after 11 hours, declined 8.5 feet. At the end of the 24 hour pumping cycle, total water level decline was measured at 12.5 feet in well number 9. In well number 8, the water level was affected after 7 minutes of pumping. A total decline of 2.5 feet was measured in well number 8 at the end of the 24 hour pumping period. Pumping effects were not noted in Highway Division wells numbers 6 and 10 during the course of the aquifer test.

Chemical evaluation of water samples collected at regular time intervals from the Morris well during the pumping cycle of the aquifer test showed no marked deterioration in water quality. Analyses of the aforesaid samples did show a slight decrease in chloride concentrations as the well was pumped, indicating recharge of fresh waters to the well during pumping by

overlying fresh water aquifers as a result of decreasing head of the lowermost saline water producing aquifer. Samples of water from the Cabin Creek Rest Area drinking fountain, Southbound Unit, prior to the test, and from Highway Division wells numbers 8 and 9, after the recovery cycle of the aquifer test, were also collected for chemical evaluation. Subsequent analyses of said samples did not indicate a significant change in the quality of the water in the Highway Division wells during the test period.

CONCLUSIONS

The Fay Morris well and Highway Division wells numbers 8 and 9 all obtain water from a common fresh water producing formation of limited areal extent and of limited storage.

Numerous small confined aquifers within this producing formation are directly hydraulically connected between the Morris well and the aforesaid Highway Division wells numbers 8 and 9.

The storage capacity of the fresh water producing formation is not sufficient to provide for the needs of the Oregon State Highway Division's Cabin Creek Roadside Rest Area under the provisions of its water permit numbered G-4360 and to also provide water for the appropriation proposed by the application in question.

The results of the aquifer test confirm that pumpage of the Morris well substantially interferes with Highway Division well number 9 and, to a lesser extent, with Highway Division well number 8, and that the appropriation proposed by the application in question would cause undue injury to existing water rights for appropriation of ground water by the Oregon State Highway Division for use at the Cabin Creek Rest Area, and therefore should be denied.

Investigation revealed that salt water producing aquifers are present in the lower portions of the Fay Morris well and Highway Division well number 8 and that the salt concentration present in the water is too high for the water to be suitable for agricultural irrigation purposes. The present depths of casing and general construction of each of these two wells do thus

allow the commingling of saline waters from the lower aquifers with waters within overlying fresh water aquifers.

ORDER

NOW, THEREFORE, it is ORDERED that application numbered G-5250, in the name of Kathleen G. Morris, for a permit to appropriate 100 g.p.m. minute of water from a well within the SW $\frac{1}{4}$ NW $\frac{1}{4}$ of Section 8, Township 24 South, Range 5 West, W.M., Douglas County, Oregon, for irrigation of 22.0 acres of land within the SE $\frac{1}{4}$ of Section 7, of said Township and range, be, and hereby is denied.

It is FURTHER ORDERED that the Kathleen G. Morris well be permanently abandoned according to the general standards for the construction and maintenance of water wells in Oregon or, in the event that said well is to be used for stock or domestic purposes, that it be repaired by sealing or plugging of lower salt water aquifers to prevent salt water contamination of overlying fresh water aquifers.

It is FURTHER ORDERED that Highway Division well number 8 be repaired by sealing or plugging of salt water aquifers to prevent salt water contamination of overlying fresh water aquifers.

It is FURTHER ORDERED that the plans and procedure for the afore-said abandonment or repairs be approved by the State Engineer prior to beginning the work which shall be completed on or before June 1, 1973.

Dated and signed at Salem, Oregon, this 12th day of December, 1972.

CHRIS L. WHEELER
State Engineer

STATE OF OREGON, }
County of Marion } ss.

Chris L. Wheeler, State Engineer of the State of Oregon, do hereby
certify that the foregoing copy of order entered on the 12th day of December, 1972, and
recorded at page 343, Volume 22, Special Order Records of the State Engineer,
has been compared with the original and that it is a correct transcript therefrom and the whole of
such original order as the same appears
of record in my office and custody.

IN WITNESS WHEREOF, I have hereunto set my hand this 14th day of
December, 1972.

CHRIS L. WHEELER

State Engineer

By

James W. Carver, Jr.

Deputy

NaCl

PARTS

PER M

2-16-70

7-17-70

7-24-70

8-8-70

9-2-70

9-18-70

10-5-70

10-9-70

11-27-70

11-20-71

2-11-71

2-22-71

2-24-71

3-15-71

3-18-71

3-29-71

4-5-71

4-19-71

4-28-71

5-5-71

6-7-71

6-7-71

6-23-71

7-8-71

7-14-71

7-21-71

7-28-71

8-5-71

8-11-71

8-26-71

7-28-73

9-18-73

11-2-73

5-18-74


5-6-75

PARTS PER MILLION

800 900 1000 1100 1200 1300

WELL # 3

No. C1



NaCl PARTS PER MILLION

500

600

700

800

900

1000

1100

WELL # 9

7-11-70

7-24-70

8-5-70

9-2-70

9-15-70

10-8-70

10-9-70

10-27-70

12-20-71

12-11-71

2-22-71

2-24-71

3-7-71

3-7-71

3-29-71

4-6-71

4-19-71

4-28-71

5-8-71

6-7-71

6-9-71

6-25-71

7-8-71

7-14-71

7-21-71

7-28-71

8-5-71

8-11-71

8-22-71

8-28-71

1-28-73

1-28-73

9-18-73

9-18-73

11-2-73

11-2-73

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

=====

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

N.B.

S.B.

N.B.

N.B.

S.B.

N.B.

S.B.

N.B.

S.B.

N.B.

S.B.

200

100

000

500

400

300

200

100

0

250

NaCl

PARTS PER MILLION

600

700

800

900

1000

1100

1200

DRINKING

FOUNTAINS

N.B.

S.B.

DRINKING FOUNTAINS

N.B.
S.B.
N.B.
S.B.
N.B.
S.B.

1000

1000

1000

1000

1000

1100

1200

#7211

CABIN CREEK SAFETY REST AREA EXPANSION

May 22, 1975

1. Existing Wells - Water Requirement of 5.8 Ac-Ft. Domestic and 10.0 Ac-Ft. Irrigation @ Ex. Size (Supply Questionable)	Nothing	
2. Side Channel Impoundment 25.0 Ac-Ft. required	\$ 55,000	
Irrigation Main - 3" PVC Line 4,000' about 50¢/ft. SB to NB	2,000	
Plumbing Changes		
\$1,000/building	2,000	
Pump installation	<u>8,000</u>	
	\$ 67,000	
+ 20% E & C	<u>13,000</u>	
		\$ 80,000
3. Domestic Water Supply from City of Oakland (Supply Questionable)	\$100,000	
+ 20% E & C	<u>20,000</u>	
		120,000

CABIN CREEK SAFETY REST AREA EXPANSION
ESTIMATE

May 22, 1975

Sewage Disposal:

1. Septic Tank Effluent Pumping to City of Oakland (Includes hook-up charge) +20% E & C	\$131,000 <u>26,000</u>	\$157,000
2. Lagoon System on East Side of Freeway + 20% E & C	\$146,000 <u>29,000</u>	175,000
3. Raw Sewage Pumping to the City of Oakland + 20% E & C	\$231,000 <u>46,000</u>	277,000
4. Septic Tank and Built-up Disposal Field (Permit Refused)		20,000
5. Physical-Chemical Treatment Plant 46,000/unit x 2 (Permit Refused)		92,000
6. Magic-Flush (Recycle Oil) \$20,000 x 4 Bldg. (Permit Questionable) + 20% E & C	\$ 80,000 <u>16,000</u>	96,000

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE: BR 9551D

Salem, Oregon
May 21, 1975FROM: R. W. Ellison *R.W. Ellison*
Bridge Administration EngineerSUBJECT:
Cabin Creek Safety Rest Area
Expansion Recommendations
Bridge 9551DTO:
Mr. J. H. Versteeg
Road Design Engineer

The first consideration is whether or not this rest area should be relocated because of the water supply and sewage disposal problems.

If the safety rest area is to remain in its present location, is a two-year delay of its expansion acceptable? This is the time required to determine whether or not overpumped well No. 8 will recuperate sufficiently to supply all water requirements. If such a delay is acceptable, we have the following recommendations:

1. Delay expansion of safety rest area until water problem is solved.
2. Water supply. Implement a program to attempt salvage of the existing system. This will require approximately two years. If it is then determined the system will not supply sufficient water, install surface impoundment for irrigation and flushing only. (Adequacy of surface water available must be determined by Hydraulics Engineer.)
3. Reduce landscape irrigation requirements as required to insure adequate water supply for other needs (drinking, flushing, et cetera).
4. Sewage disposal. Pump septic tank effluent to City of Oakland disposal system. Estimated cost - \$120,000. This should be done as soon as possible since it solves both current and long-range problems.
5. Buildings. Existing buildings have been upgraded and will match new buildings proposed for the future expansion. Installing dual plumbing to separate flushing from potable water, if necessary, will be a problem. Information shelter has been demolished and should be replaced at time of area expansion.

Information supporting the above recommendations is attached.

RWE:dh
Attachments

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

May 19, 1975

Salem, Oregon

FILE: Br. 9551D

FROM: Gary C. Teeter *GCT*
Senior Mechanical Engineer

SUBJECT:

TO: Memorandum to the File

Cabin Creek Safety Rest Area
Water Supply Investigation Summary

Four types of water sources have been investigated for the Cabin Creek SRA. These are:

1. Wells. Presently all water comes from wells.
2. Horizontal drains in a cut.
3. Connection to the City of Oakland.
4. Surface water impoundment for flushing toilets and urinals and irrigation, with potable water from another source.

A brief discussion of what has been investigated with respect to each of these sources is presented below:

WELLS

An extensive program has been carried out in the past in an attempt to obtain a satisfactory well. The problems in obtaining a satisfactory well for the rest area are related to the geology of the area.

The attached geophysical survey gives an indication of the geological conditions in the area. All of the area around the rest area is of the Umpqua formation. This formation consists of layers of shale, siltstone, and sandstone, and was formed by sediment from a shallow inland sea. The formation is tight and has few voids for storage or passage of water. Salt water from the former sea underlays the entire area.

A total of four wells have been drilled into the formation described above and these are the well in the northbound unit, and wells #1, #2, and #3. These wells yielded very little fresh water, and struck salt water at a depth near 100 feet.

Memorandum to the File
May 19, 1975
-2-

North of the rest areas is a submarine basalt flow known as Turkey Hill. This hill was formed by lava flowing through a fissure onto the sea floor. The submarine deposited basalt is somewhat fractured, and has water storage capacity. The contact zone under the basalt, between the basalt and the underlying sediment, is a fairly open formation that formed when the hot lava contacted the sea floor sediment. This zone can pass water. The basalt of Turkey Hill is recharged yearly by rainfall which creates a reservoir of fresh water storage in the hill mass. This fresh water mass or "bulb" overlays the salt water in the lower sediment.

Wells # 4 through #10 were drilled in the basalt of Turkey Hill, with the intent of tapping its water supply. Wells #4 and #5 were exploratory, to determine the depth of salt water. Well #6 was drilled into the basalt for use as a well, but had relatively low yield, about 6 gallons per minute. Well #7 was exploratory. Wells #8, #9 and #10 were drilled into the contact zone between the basalt and the sedimentary formation, with the intent of using the contact zone as a water collector. This was successful in producing wells with a relatively high yield of fresh water. Wells #8 and #9 are used as water producing wells, and Well #10 is used as an observation well.

At the advice of our geologists, Well # 8 is throttled to 35 gpm and Well #9 is throttled to 45 gpm to prevent drawing salt water up into the wells.

Following completion of our well development, J. E. Galentine and Kay Morris drilled a well between our Wells #8 and #9, and applied for a permit to appropriate 100 gpm from the well. The Oregon State Highway Division protested approval of the application, and the matter went to hearing September 29, 1971. In December of 1972, the State Engineer issued an order denying the Morris permit. He also ordered that the Morris well be abandoned, or used only for domestic or stock purposes. If the well was to be used for such purposes, it was to be sealed or plugged to above the salt water aquifers. This work was to be completed before June 1, 1973. At present the well has not been plugged, is not used for domestic purposes, and is not used to fill stock watering troughs. At present, there is some question as to how much water has been taken from the Morris well during the 1973 and 1974 seasons.

Wells #8 and #9 have yielded salty water during heavy use in late summer. This increase in salinity can be halted by lowering the rate at which water is pumped from the wells. Records concerning the salinity of the wells and pumping rates from our wells, and perhaps the Morris well for the last two summers are incomplete. The records available are attached.

Memorandum to the Files
May 19, 1975

-3-

Our geologists, Mr. William Milne and Mr. John Demezas, believe that the wells may adequately support the rest area if no water is taken from the Morris well.

Horizontal Holes in Weeping Hillside

A series of horizontal holes have been bored horizontally into a cut hillside that showed seepage. The location of these holes is shown in the attachments. These holes produced about 4 gpm initially but yield tapered off to nothing in a few weeks as the hill was drained.

Connection to the City of Oakland

The possibility of connecting to the City of Oakland's water system has been investigated. Oregon Water Corporation, which supplies Oakland, is only licensed to supply water in Oakland. However, water is supplied to several residences outside the city limits, and the local water-master told John Grassman that he felt we could proceed with a plan to obtain water for uses other than irrigation. Generally irrigation users are the first to be cut off when Calapooya Creek, which supplies Oakland, gets low, as has happened in two out of the last eight years. It is estimated that connection to Oakland's water supply, for everything but irrigation, would cost in excess of \$100,000.

Recommendation

1. Take steps to force the Morris well into compliance with the State Engineer's Order.
2. Delay changing the water system until sufficient data on the existing system's capabilities are obtained. The existing system may be able to handle the expanded rest area, including both irrigation and building requirements, once the Morris well is brought to compliance.

Procedure to check existing system:

- a. Seal off well at known salt water levels
- b. Throttle well No. 8 to 20 gpm. (change pumps).
- c. Check well for salinity every other month.
- d. If salinity is satisfactory after two years, increase volume of pumped water accordingly.
- e. If salinity is high, abandon well and look to other supplies.

Memorandum to the Files
May 19, 1975

-4-

3. If the existing wells are shown to be inadequate, build a side channel impoundment pond on Cabin Creek and split the plumbing systems so that impounded water can be used for irrigation and, perhaps, flushing urinals and toilets.

GT/ag
Attachs.

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE
May 19, 1975
Salem, Oregon

FILE: Br. 95510

FROM: Jimmy S. Hansen
Mechanical Engineer

SUBJECT:

TO: Memorandum to the Files

Cabin Creek Safety Rest Area
Sewage Disposal Alternates

This memo is in response to R. W. Ellison's note of May 14, 1975, requesting a summary of sewage disposal alternates for Cabin Creek Safety Rest Area and the investigation done on each.

The existing sewage treatment facilities consist of a subsurface sewage disposal system consisting of 4,000 gallon septic tanks and effluent disposal fields. This system has failed repeatedly due primarily to high ground water conditions and poor soil permeability. When the system fails, the rest area usually remains closed until ground water conditions stabilize. It is obvious that another approach must be taken to resolve the sewage disposal problems, especially due to the proposed expansion of the rest area.

There were four alternates proposed for sewage disposal as follows:

- Subsurface Disposal System
- Physical-Chemical Treatment System
- Discharge to a Community Sewerage System
- Lagoons

Following is a discussion of the history and investigations done to date on each of the proposed alternates:

Septic Tank and Built-up Disposal Field - This system was designed for the southbound unit with a 10,000 gallon septic tank and with the built-up disposal field located in the most favorable site according to our soil percolation tests. Plans and specifications were sent to the Health Division and the County Sanitarian on 6/22/73, with an estimate of \$19,700.

Memorandum to the Files
May 16, 1975

-2-

Douglas County Health Department would not approve the proposed system due to location of the disposal area, poor soil permeability and high ground water conditions.

Physical-Chemical Treatment Plant System - This FMC Physical-Chemical Treatment Plant (4,000 gpd) with waste spray of effluent on park property 1,200 feet NW of the southbound unit, was preliminary designed for the southbound unit on 8/6/73 with an estimate of \$46,400.

Discharge to a Community Sewerage System - Two such systems were proposed; one system would involve raw sewage and the other would involve septic tank effluent. Both systems proposed the discharge of the waste water to the City of Oakland sewer system, via gravity and pressure pipelines.

The system involving discharge of raw sewage was preliminary designed on 11/7/74 with an estimate of \$221,000; while the system involving discharge of septic tank effluent was preliminary designed on 11/7/74 with an estimate of \$187,000. These systems were not recommended by the designer, because of the high costs involved, possible maintenance problems associated with long sewer lines (four miles), and possible conflicts involving future highway improvement work that may develop early obsolescence or reconstruction.

The system involving the discharge of septic tank effluent to Oakland's sewer system was chosen to be further designed. Final design of the system is completed with full plans and specifications; the estimate was \$120,000. A preliminary agreement drafted by the City of Oakland for our connection to their system was received on May 12, 1975. The proposed connection charge is \$10,300 with a monthly sewer use charge of \$10.00 plus 6.5¢ per hundred gallons of sewage.

Lagoons - Two areas were selected for an on-site lagoon sewage disposal facility.

The first site was on State-owned land 2,000 feet NW of the southbound unit. The preliminary estimate for this facility was \$132,500.

The second site was on land east of the highway and between the rest area units. The preliminary estimate for this facility was \$145,500.

The designer recommended this method of sewage disposal over all other alternates, because of its relatively low cost, anticipated low maintenance requirements (less than 150 hours/year of attention), and reliability.

Memorandum to the Files

May 16, 1975

-3-

No additional design has been done on this system.

Other Systems - Other sewage disposal systems that were not seriously considered included the following: Storage and intermittent hauling to a community sewer system, nonwater flushing system with intermittent hauling to a community sewer system, biological treatment processes, et cetera.

JSH/ag

cc R. W. Ellison
G. J. Ballard
J. S. Hansen

Oregon State Highway Division
BRIDGE DESIGN UNIT

Sheet

Bridge Cabin Creek Safety Rest Area County DouglasCalculations by R. F. Knapp Date 11/7/74 Bridge No. 9551-D

SP-67746-734

PROPOSED NEW SEWAGE FACILITIES
STUDY & COST ESTIMATESUMMARY (Results from a detailed cost analysis)

||

||

Sewage Delivery and Disposal to City of OaklandRaw sewage line delivery system - - - \$221,000Septic effluent line delivery system - - - \$187,000Notes:These sewage delivery systems are not recommended for several reasons, as follows:

1. High cost of the systems.
2. Adverse maintenance prospects due to long sewer lines together with unfavorable gradients requiring an undesirable pumping system.
3. Crowded portions of the highway corridor together with conflicts involving drainage structures and channels may develop early obsolescence or require reconstruction due to future highway improvement work.
4. These systems cost much more, present worse operational and maintenance prospects than a complete and proper sewage disposal facility located at the rest area site.

Oregon State Highway Division
BRIDGE DESIGN UNIT

Sheet

Bridge Cabin Creek Safety Rest Area County DouglasCalculations by R. F. Knapp Date 11/12/74 Bridge No. 9551-D

SP-67746-734

SUMMARY (continued)Rest Area on Site Sewage Disposal Facilities

Lagoon facilities & waste water disposal on
existing state owned land 200 ft NW from
rest area. — — — — — \$132,500

Notes:

1. The character of this sewage disposal facility should afford more trouble free operations and lower maintenance costs than the facilities delivering sewage to the City of Oakland.
2. This system will require approximately 150 man hours of attention yearly.
3. This system includes auxiliary standby power for running all sewage pumps in case of power failure.
4. This system results ⁱⁿ a complex of sewage piping and pumping stations, which would likely require relocation at considerable expense in future rest area expansion work.

Oregon State Highway Division
BRIDGE DESIGN UNIT

Sheet

Bridge Catin Creek Safety Rest Area County DouglasCalculations by R. F. Knap Date 11/14/74 Bridge No. 9551-D


SP-67746-734

SUMMARY (Continued)

Lagoon facilities & waste water disposal
on purchased land east of the highway
and between the rest area units — — — \$145,500

Notes:

1. This cost estimate includes the land cost and a moderate channel change of Catin Creek but no realignment of the frontage road.
2. A portion of this land purchase would enhance the future expansion of the rest area N.B.D Unit.
3. This system would largely operate by gravity flow and is probably the most reliable and trouble free of the sewage facilities considered.
4. Labor attention and maintenance will normally require less than 100 man hours yearly.
5. This system is recommended in preference to all the others evaluated in this cost estimate.



**OREGON STATE
HIGHWAY DIVISION**

CON 5

REGION 3

P.O. BOX 1128 • ROSEBURG, OREGON • 97470 • Phone 672-6541

ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator and
State Highway Engineer

Mr. Donald Franklin
Manager
Oregon Water Corporation
P. O. Box 1305
Roseburg, OR 97470

May 13, 1975

Dear Mr. Franklin:

The Highway Division is considering expanding the Cabin Creek Safety Rest Area near Oakland. One of the problems is a suitable water source and the Division is considering installation of a water line into the Oakland water system. We anticipate using 9,200 gal./day in 1985. Before committing ourselves to further engineering studies, I would like to know if Oregon Water Corporation would be willing and capable of supplying this amount of water.

Very truly yours,

GARY KENNEN
Regional Utility Engineer

GK/cw

cc J. H. Versteeg
Gordon Ballard

1
2
3

RECEIVED

11 11 75

11 11 75

11 11 75

CC: OSHD - Olson

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

INSPECTION REPORT

Lowe
Hosner
Baker

I-5

REGION NO. 10	REPORT ON Cabin Creek Rest Area Expansion	DIVISION Oregon
DATE OF INSPECTION 5-9-75	INSPECTION MADE BY T. P. Lowe, Area Engineer	PROJECT NO. I-5-3(-)145
IN COMPANY WITH Roy Olson, Robert Knapp, Jim Hanson, OSHD.		

REMARKS

SCOPE

A field review was made to consider all aspects of the proposed expansion, namely:

1. Piping septic effluent to North Oakland vs. a lagoon.
2. Possible surface water impoundment for irrigation.
3. Existing rest area facilities in light of proposed additional facilities.
4. Subjective value judgment concerning landscaping, new shelters, new sidewalks, and new irrigation system.

SUMMARY OF RECOMMENDATIONS

Following is a brief summary of my recommendations:

1. Expansion of parking to allow truck pull-through parking is recommended.
2. No additional rest area facilities should be approved for "I" funding.
3. A sewage lagoon must be fully considered before approving the proposed septic effluent pipeline to North Oakland.
4. No Interstate funds should be approved for correcting the deficient water problem.

FINDINGS

1. Existing truck parking is too small for present use. Expansion of the parking area should be made to allow for additional capacity and provide truck pull-through parking. Generally the expansion should be made toward the through lanes to avoid as much of the existing facility as possible.
2. a. The existing facility is a "Type 6". Using 1971 traffic projections and our Design Guide for Interstate Rest Areas a Type 12 facility is barely warranted. Under normal circumstances I would recommend

(more)

I-5-3(-)145, 5-9-75

12 toilets per side; i.e., an additional Type 6 facility. However, the water supply at this location is precarious. Also, due to energy shortages, long-range traffic projections made in 1971 are probably high. Therefore, I interpret our guidelines to indicate a Type 8 facility as desirable.

From a cost effectiveness standpoint, I recommend the existing facility be enlarged to a Type 8 facility or left status quo. I do not feel a large expenditure is justified to provide one more toilet per side per sex.

b. The existing tables, shelters, AC sidewalk, drinking fountains and shrubs are functional and in good condition. I recommend Interstate funds not be used to replace these facilities.

3. To correct the inadequate septic system the State has proposed to pipe the effluent to North Oakland (estimated cost \$150,000). From a cost standpoint I feel a lagoon in the vicinity of the rest area must be fully explored. At first glance, it appears an adequate lagoon could be built for considerable less cost than the pipe line.

4. Interstate funds were used to construct wells and a pipe line to correct the deficient water supply for this rest area. I assume subsurface water rights were obtained by the State in conjunction with construction of the wells. Later a private land owner constructed a well adjacent to the State wells and withdrew large quantities of water for irrigation. This removal of a large quantity of water led to the intrusion of salt into the water bulb. I understand the State enforced their water rights through the local Water Board after the salt became evident. However, the private well is apparently still being used as evidenced by irrigation pipe in the adjacent field.

Two questions must be considered:

1. Is the State responsible under the terms of our maintenance agreement to protect the wells by enforcing the water rights?
2. Is the owner of the private well that destroyed the water bulb by overpumping liable to the State for damages?

I recommend withholding Interstate funds for correcting the water supply system until the State makes a legal determination on the above matters.

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

Salem, Oregon

May 5, 1975

FILE: BR 9551D

FROM: Gordon J. Ballard
Supervising Design Engineer

TO: Memo to the Files

SUBJECT:
Water and Irrigation Requirements
Expansion of Cabin Creek SRA
Douglas County

On May 2, 1975, a meeting was held in the Bridge Section on the proposed expansion of Cabin Creek Safety Rest Area. Those attending were Mr. Wong and Mr. T. Lowe of FHWA, Messrs. Adrian Olson and Roy Olson of OSHD Road Design and Messrs. R. F. Knapp, J. S. Hansen and me from OSHD Bridge Section.

The discussion centered about the water demand of the proposed expansion and the existing well capabilities. It has been determined by tests taken by Elliott Parker, Regional Geologist, that Well #8 has reached a saline level of 1330 ppm on occasion. A saline level of 250 ppm is the allowable drinking water standard.

Steps should be taken immediately to reduce the demand on the wells, especially Well #8.

It has been proposed by Robert Knapp to split the existing facilities in the toilet buildings so that only the lavatories and drinking fountains are on potable water. Everything else, including irrigation, to be on a surface runoff impoundment that extends into State Parks' property to the northwest of the southbound rest area. Other alternates should be considered such as water supplied by the town of Oakland and additional wells.

Tom Lowe of the FHWA has decided that it would be in the best interest of the public to delay the proposed expansion scheduled for June 19, 1975 letting until these alternates can be studied. However, the sewer disposal line to the town of Oakland should be let as scheduled.

We expect to proceed with this expansion as soon as the determination is made on feasible alternates.

GJB:dh

- cc W. J. Hart /w/ attach.
R. W. Ellison /w/ attach.
T. Lowe (FHWA) /w/ attach.
J. H. Versteeg /w/ attach.
Alfred Shirley /w/ attach.
Elliott Parker /w/ attach.

- Adrian Olson /w/ attach.
Roy Olson /w/ attach.
L. W. Rulien /w/ attach.
C. G. Swenson.
R. F. Knapp

2
RECEIVED
ROAD DESIGN SECTION
Return To
Bring Up
Other



DEPARTMENT OF
ENVIRONMENTAL QUALITY

RECEIVED

AUG 7 - 1973

DEPT. ENGR.
ROSEBURG ORE.
HMO J DMC J

1234 S.W. MORRISON STREET • PORTLAND, ORE. 97205 • Telephone (503) 229- 5983

TOM McCALL
GOVERNOR

DIARMUID P. O'SCANNLAIN
Director

August 3, 1973

Jack C. McCormick
Oregon State Highway Dept.
P.O. Box 1128
Roseburg, Oregon 97470

Dear Mr. McCormick:

The chloride levels of the samples collected on July 23, 1973,
from the Cabin Creek Safety Rest Area are as follows:

Adj. E. & W. MP 175.4 Pacific Hwy. - Tap in line from Well #8 (collected by RM Pope)	- 771 ppm
Adj. E. & W. MP 175.4 Pacific Hwy. - Tap in line from Well #9 (collected by D. Petersen)	- 854 ppm
Adj. E. & W. MP 175.4 Pacific Hwy. - Drinking Fountain S/B (collected by RM Pope)	- 750 ppm
Adj. E. & W MP 175.4 Pacific Hwy. - Drinking Fountain N/B (collected by RM Pope)	- 729 ppm

Sincerely,

Alan W. Hose

Alan W. Hose, Chief Chemist
Environmental Quality Laboratories
and Applied Research
8148 S.W. Beaverton-Hillsdale Hwy.
Portland, Oregon 97225

AWH:bmf

B-7



DEPARTMENT OF
ENVIRONMENTAL QUALITY

RECEIVED
SEP 24 1973

DIST. ENGR.
ROSEBURG, ORE.
DEPT. OF ENVIRONMENTAL QUALITY
DMC

1234 S.W. MORRISON STREET • PORTLAND, ORE. 97205 • Telephone (503) 229- 5983

13

TOM McCALL
GOVERNOR

DIARMUID F. O'SCANLAIN
Director

September 24, 1973

Jack C. McCormick
Oregon State Highway Dept.
P.O. Box 1128
Roseburg, Oregon 97470

Dear Mr. McCormick:

The chloride levels of the samples collected on September 13, 1973 by Don Petersen from the Cabin Creek Safety Rest Area are as follows:

Adj. E & W MP 175.4 Pacific Hwy. - Tap in line from Well #8	- 1330 ppm
Adj. E & W MP 175.4 Pacific Hwy. - Tap in line from Well #9	- 781 ppm
Adj. E & W MP 175.4 Pacific Hwy. - Tap S/B rest area	- 694 ppm
Adj. E & W MP 175.4 Pacific Hwy. - Tap N/B rest area	- 755 ppm

Sincerely

DIARMUID F. O'SCANLAIN
Director

Alan W. Hose

Alan W. Hose, Chief Chemist
Environmental Quality Laboratories
and Applied Research
8148 S.W. Beaverton-Hillsdale Hwy.
Portland, Oregon 97225

AWH:bmfg



**DEPARTMENT OF
ENVIRONMENTAL QUALITY**

1234 S.W. MORRISON STREET • PORTLAND, ORE. 97205 • Telephone (503) 229-5983

March 26, 1974

Jack C. McCormick
Oregon State Highway Dept.
P.O. Box 1128
Roseburg, Oregon 97470

Dear Mr. McCormick:

The chloride levels of the samples collected on March 18, 1974,
by Don Petersen from the Cabin Creek Safety Rest Area are as follows:

Well # 8 - Between well and tank - 51.7 ppm

Well # 9 - Between well and tank - 94.8 ppm

Sincerely,

Lawrence W. Seeber, Chief Chemist
Environmental Quality Laboratories
and Applied Research
8148 S.W. Beaverton-Hillsdale Hwy.
Portland, Oregon 97225

pkw

COPY

STATE COPY

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

cc: OSHD (JHVerstaeg)

INSPECTION REPORT

REGION NO. 10	REPORT ON Rest Area Expansion	DIVISION Oregon
DATE OF INSPECTION 5-1-75	INSPECTION MADE BY T. P. Lowe, Area Engineer	PROJECT NO. I-5-3(-)145
IN COMPANY WITH Adrian Olson, Preliminary Design Engr, OSHD; Roy Olson, Landscape Engineer		

REMARKS

CABIN CREEK SAFETY REST AREA
Pacific Highway
Rest Area - Water, Sewer, Expansion, and Landscaping

SCOPE

A meeting was held to explore the various alternate actions that would correct deficiencies at the subject Rest Area. Existing deficiencies are as follows:

- Insufficient water quality
- Insufficient sewage desposal
- Insufficient parking capacity
- Insufficient rest area facilities

SUMMARY OF ALTERNATIVES DISCUSSED

1. Construct a new Rest Area in a more suitable location with respect to water and sewage problems.
2. Continue with the present Rest Area facilities without expansion, except for possible increase in the truck parking area.
 - a. Existing Septic drainfield problems can be corrected by piping septic effluent to the North Oakland disposal plant. Estimated cost is \$150,000.
 - b. Providing the required quantity of potable and irrigation water is more complex. Several possibilities exist such as:
 - (1) Pipe in sufficient potable water from North Oakland. A feasibility study exploring costs and existing water rights is needed.

- (2) Use well #9 for potable water supply and contain surface water for irrigation. This seems the most economical solution, but the possibility of future salt contamination of well #9 must be considered.

RECOMMENDATION

A decision, based on a feasibility study, concerning retention of the existing site must be made prior to spending \$150,000 to pipe septic effluent to North Oakland. The cost of constructing a new facility must be weighed against possible solutions to the water and sewage corrections.

Landscaped areas requiring irrigation must be weighed against the costs. The possibility of maintaining the status quo with minimum irrigation using well #9 for a small potable supply must be thoroughly considered.

Any expansion of the rest area facilities should be reanalyzed and thoroughly supported. The 1971 traffic projections barely justified expansion. Recent reductions in traffic projections due to the energy shortages, combined with water supply problems at this location, must be considered before approving any expansion plans.

#8311

15

FORM 81-734-3030

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

FILE:

Salem, Oregon
February 24, 1975

AD Olson
FROM: A. D. Olson
Preliminary Design Engineer

SUBJECT: Sewer Designs (I-5)

TO: Walter J. Hart
Bridge Engineer

Data has been provided to your people on the sanitary sewer lines required from the Siskiyou Rest Area to Ashland, the Cabin Creek Rest Area to Oakland and from Gettings Creek Rest Area to Cottage Grove. The first two projects are on the schedule for May 22 and June 19, respectively. The Gettings Creek project is not currently scheduled (pending results of well drilling for additional water I assume); however, it would be appropriate to build the sewer line as soon as possible.

In each instance base plans need to be made at an early stage so that agreements may be made with the appropriate city.

My understanding is that your people will review the field plan and get the base data to Final Design so that plan sheets can be prepared while your detailed study and designs are being completed. Hopefully, this or some other arrangement will get these projects to a stage where agreements can be reached with the cities, preliminary approvals from D.E.Q., and whatever else is necessary prior to advertising the job.

If you have any questions please contact me.

ADO:we
cc: Alfred Shirley
Roy E. Olson

15

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Roseburg, Oregon

January 20, 1975

To: J. H. Versteeg
Road Design Engineer
Salem

SUBJECT: Sewer Line Cabin Creek
Safety Rest Area - Oakland

Attention: Roy Olson
Landscape Engineer

This date I am submitting, under separate cover, one roll, plan & profile, of the above proposed sewer line.

We commenced at the Southbound Rest Area with station 10+00 then across the freeway with two routes, "A" through a RCBC and "B" through an existing 24" culvert to a common point on the easterly side of the freeway. Then along a County Frontage road to the Northbound Rest Area. Leaving this Rest Area we again followed the County Road to the Metz Hill Interchange. Leaving the Interchange we stayed between the guardrail and Cabin Creek to Sta. 113+00. Sta. 113 - 177 the present fill slope breaks from the guardrail to the creek on a 1½:1 slope with no working room to install a sewer line so we show the 'B' line going along the shoulder with 'A' line 9 feet back of the guardrail on the slope. From St. 177 to the Calapooya Creek Bridge we followed the old Hwy. 99 shoulder. We took our line across the structure to an existing Manhole at Sta. 231+63.

We took our information for the Rest Area from Construction plans 9V386 and 8V373 as well as transit ties from our alignment. The present Highway Alignments & R/W was taken from R/W maps and Construction plans.

On the plan & profile roll we also show typical cross-sections throughout plus 18 photos showing typical alignment.

We did not run line or profile for a crossing of Calapooya Creek. If this or any other additional information is needed please advise.

Vernon E. Shull
Vernon E. Shull
Resident Engineer

cc: J.X. Wilson

1. Versteeg ☒	RECEIVED	Requires Reply ☐
2. J. Olson ☒		Requires Approval ☐
Terpin ☐		Receiver Keep ☐
Scott ☐		Do not File ☐
Swenson ☐		Return to ☐
R. Olson ☐	JAN 23 1975	Bring Up ☐
Trout ☐		Other ☐
ROAD DESIGN SECTION		

data to Gordon Ballard for design
all.

Photos for Cabin Creek Rest Area-
Oakland Sewer Line

- 1) Calapooya Creek Bridge at Oakland, Ahead on Line
- 2) Sta. 218+00 Along shoulder, Ahead on Line
- 3) Sta. 208+00 Along shoulder, Ahead on Line
- 4) Sta. 208+00 Back on Line from Oakland
- 5) Sta. 178+00 Ahead on Line towards Oakland
- 6) Sta. 178+00 Back along Old highway from Oakland
- 7) Sta. 171+00 Back on line, change from back of rail to front
- 8) Sta. 159+00 Back on Line behind G.R., has asphalt fill
- 9) Sta. 115+00 Ahead on Line, Alternate lines in front & behind guardrail
- 10) Sta. 115+00 Back on Line, Alternate lines in front & behind guardrail
- 11) Sta. 79+00 Ahead on Line, cross "CR" line Metz Hill Int.
- 12) Sta. 78+50 Back on Line, crossing "CR" and back along toe of fill
- 13) Sta. 50+00 Ahead on Line, county road ditch/toe of highway fill
- 14) Sta. 50+00 Back on Line, exit N.bound rest area/along county road
- 15) Sta. 38+00 Ahead on line, along county rd. ditch/ enter N.bound rest area
- 16) Sta. 38+00 Back on line, along county road ditch/toe of fill
- 17) Sta. 24+00 Ahead on line, along county road ditch line
- 18) Sta. 24+00 Back on line, ran along county rd. ditch line

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

December 18, 1974

Salem, Oregon

FILE: Br. 9551D
9470AFROM: R. W. Ellison
Bridge Administration Engineer

TO: Memorandum to the File

SUBJECT:

Cabin Creek Safety Rest Area
Gettings Creek Safety Rest Area
Sewage Disposal*Cottrell (G) one*

Today I called Bud Shirley, Region 3 Engineer, regarding sewage disposal for the subject safety rest areas.

His people are negotiating with the cities of Oakland and Ashland in an attempt to obtain agreements whereby the State will be allowed to pump sewage effluent from the safety rest areas into the sewer system of the appropriate city. *Part of Entry*

It is Bud Shirley's opinion that favorable negotiations have progressed sufficiently with both cities to warrant our proceeding with the designs necessary to pump sewage effluent into the appropriate city's system. The Region office will complete negotiations and execute required agreements with the cities as soon as possible.

RWE/ag

cc E. S. Hunter
~~H. S. Coulter~~
A. Shirley
C. T. Keasey
G. J. Ballard
D. H. Moehring

RECEIVED

DEC 19 1974

Office of
Assistant State Highway EngineerNOTED
H.S. COULTER

MANAGEMENT SECTION

8311

Contract # 8311

FORM E-30

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE
Salem

DATE September 26, 1974
TO E. S. Hunter
Assistant State Highway Engineer
FROM L. W. Ruffen
Project Management Engineer
SUBJECT Assessment and Project Category

DOUGLAS

Attached for your information is an assessment on the Cabin Creek Safety Rest Area - NB & SB, concurred in by the FHWA indicating that the following environmental documentation is appropriate: Negative EIS.

Project Management classified this section as a category 3 project. Action Plan procedures must be implemented for all activities following corridor/design approval.

Attach.

BLG:dg

cc J. B. Boyd
L. E. George
W. J. Hart
C. T. Keasey
J. H. Versteeg
V. D. Wolfe
H. S. Cox
G. A. Potter
R. E. Royer
D. E. Swan
A. Shirley
J. C. McCormick

9-30-74
OK
EDW

L

RECEIVED
SEP 27 1974
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

RECEIVED
SEP 3 1974
PROJECT MANAGEMENT SECTION

8311

Form FHWA 121 (Rev. 5-73)

UNITED STATES GOVERNMENT

MemorandumDEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATIONSUBJECT: Cabin Creek Safety Rest Area
Pacific HighwayBox 300
Salem OR 97308
DATE: September 19, 1974In reply
refer to: 1041DB.3

FROM : G. L. Green, Division Engineer

TO : Mr. F. B. Klaboe, Administrator & State Highway Engineer
Salem, Oregon

I agree with your preliminary Environmental Assessment of the subject project. A third possible solution could be to use a primary septic system and pump the effluent (through a small pipe) to one of the adjacent city systems.

It appears that economics will have a large influence on alternate selection. Therefore, reasonable cost estimates will be necessary. I suggest that a consultant in the field of Sanitary Engineering be considered for technical input. Sanitary Engineering is becoming quite specialized due to numerous recent code restrictions and new technical developments. This specialization is sufficient to warrant serious consideration of engaging a practicing Sanitary Engineer for all Technical Engineering work on this type of project.

I concur that a Negative Declaration is appropriate for the proposed project.

Attachment
AssessmentNo attachment received
on 9-24-74

G. L. Green

NOTED
E. S. HUNTERC. R. Rulien
HartDoefe
9-25-74

RECEIVED					
FEDERAL HIGHWAY ENGR					
SEP 23 '74					
REFER TO					
Hunter (Design)					
FOR					
Info	Plan	Spec	Act	File	

RECEIVED
SEP 24 1974OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

Schroeder (215)

OREGON STATE HIGHWAY DIVISION
ENVIRONMENTAL SECTION

Page 1

PROJECT ASSESSMENT

Project Manager Donna Kilber Date September 3, 1974

A. PROJECT IDENTIFICATION

Name of Project Cabin Creek Safety Rest Area - NB & SB I-5-3(-)145 Section

Location of Project Pacific Highway I-5 Highway

City Near Oakland County Douglas Region III

Est. Cost \$ 600,000 Length Prefix 10-1908
R/W & Constr. Only

B. BRIEF GENERAL DESCRIPTION OF PROJECT

The project consists of expansion of both NB and SB safety rest areas which would include construction of type 8 toilet facilities, increasing the number of parking spaces, and construction of additional picnic tables.

In addition a new solution to sewage disposal is necessary for the SB SRA. Proposed alternatives are:

1. Hook-up to Oakland or Sutherlin sewage system. Oakland is approximately 5 miles south of the SRA and Sutherlin is approximately 7 miles south of the SRA.

2. Construct a sewage lagoon north of the SRA's.

C. STATUS OF FHWA-OSHD ACTION

		Date
System Action	☐	<u>NA</u>
Program (PE) Approval	☐	<u>NA</u>
Corridor Approval	☐	<u>NA</u>
Design Approval	☐	<u> </u>
P.S. & E. Approval	☐	<u> </u>

D. PRELIMINARY STUDY REQUIREMENTS

	Yes	No
Study Area Environmental Inventory	☐	☒
Formal Environmental Classification Study	☐	☒
Formal Environmental Classification Study Completed	☐	☒

3 CATEGORY PROJECT

E. STATUS OF PROJECT DEVELOPMENT

Page 2

Reconnaissance	☐	Preliminary Design (Field)	☐	PNRS No. <u>#71.0238</u>
Location (Field)	☐	Preliminary Design (Office)	☒	Date A-95 Submitted <u>6/2/71</u>
Location (Office)	☐	Final Design	☐	Date Reply Received <u>6/23/71</u>
		Contract Plans Completed	☐	Reply Not Required ☐

F. STATUS OF PUBLIC HEARINGS

Hearing Not Required	☒	Corridor Hearing Held	☐	Date _____
Hearing Not Requested	☐	Design Hearing Held	☐	_____
Hearing Requested	☐	Combination Hearing Held	☐	_____

G. RESOURCE PERSONNEL ALLOCATION

PERSONNEL	EFFORT REQUIRED*			COMMENT
	MINIMUM	AVERAGE	MAXIMUM	
Biologist				
Urban Economist				
Agricultural Economist				
Accoustical Engineer				
Air Quality Engineer	XXX			If lagoon alternative is chosen.
Sociologist				
Urban Planner		XXX		If lagoon is constructed in conjunction with housing development
Landscape Architect	XXX			
Geologist	XXX			
~~Water Quality~~ Water Quality				

*For the sake of clarification and mutual understanding the terms minimum, average, and maximum effort have been defined as follows:

MINIMUM - Research and Project Management Staff consultation. No formal typewritten report.

AVERAGE - Routine analysis. Short to medium length report including consideration of existing setting, probable impact, and steps to minimize harm.

MAXIMUM - Special detail of analysis. Comprehensive technical report.

H. BRIEF SYNOPSIS OF PROJECT

Page 3

(Narrative)

TOPICAL AREAS

- History of Project (Begin with origin, if known, including public input).
- Purpose of Project (Expressed need or program relationship).
- Siting (Topographic and resource features).
- Major Effects (High impact features if determined). Expand Under "Basic Considerations", page 4.
- Other General Information.

Safety Rest Areas are routinely scheduled for expansion based on projected need derived from ADT counts. Cabin Creek SRA expansion was initiated in this manner and is scheduled for bid letting in the second quarter of 1975.

In the intervening time, both NB and SB SRA's have experienced sewage disposal problems. In March of 1973 both drainfields were uncovered and examined. At the NB-SRA one of the two drainfields was found not to be functioning. After excavation, the second field began to function spontaneously. It is felt that by alternating the two fields, this drainage system will function effectively for 2 or 3 years.

The drainfield of the SB-SRA was found to be completely inoperative. A temporary drainfield was constructed and is now in operation. It has an expected lifespan of about 2 years.

There are two proposed permanent solutions to the sewage problem-hook-up to a city sewage system or construction of a sewage lagoon. The regional office is currently entering discussions with both Oakland and Sutherlin concerning the possible hook-up to either of these city systems.

The second alternative, the sewage lagoon, has not been fully developed. A tentative location has been found which would require from 5 to 10 acres of new ROW which is presently fixed hardwood forest. A private developer owning adjoining property has expressed a desire to jointly finance a sewage lagoon.

The topography of both SRA's is hilly. Three major stream drainages

(Use more space if required)

15
converge within the SB-SRA. The largest drains approximately 1,100 acres and becomes highly reticulalated, forming saturated, swampy conditions at the north end of the SB-SRA.

Cabin Creek has been diverted around the NB-SRA. The original streambed is within the rest area and is drained at its lower end to the channel.

The entire area lies on a thick base of heavy clay. Poor percolation and filtration and relatively high surface runoff are characteristic.

Vegetation in the area consists of mixed hardwoods, shrubs and grassland.

No major impacts are expected from this project as it is presently designed. If the lagoon alternative is chosen, however, careful examination of the development possibilities must be examined. The lagoon could also have adverse visual and air quality impacts depending on design and location.

I. BASIC CONSIDERATIONS

Page 4

(Use whatever space is required but be brief)

1. RIGHT OF WAY REQUIREMENT

None or Not Significant

☒

Significant Amount

☐

(Explain and Assess)

If lagoon alternative is selected, additional ROW would be required.

2. WILL PROJECT CHANGE ANY FUNCTIONAL CHARACTERISTICS OF:

a. Existing Facility?

No

☒

Yes

☐

(Explain and Assess)

Will expand capacity.

b. Adjacent Land Use?

No

☐

Yes

☒

(Explain and Assess)

Will change the land use in the area of the lagoon if that alternative is selected. Adjacent land use will be effected, if the joint construction alternative is selected.

c. Adjacent Land Access?

No

☒

Yes

☐

(Explain and Assess)

I. BASIC CONSIDERATIONS (Continued)

Page 5

3. ARE SPECIAL CONSTRUCTION METHODS REQUIRED?

No ☒ Yes ☐ (Explain and Assess)

4. WHAT LOCATION OR DESIGN ALTERNATIVES HAVE BEEN IDENTIFIED?

1. Sewer line hook-up to City of Oakland or City of Sutherland, both about 5 miles away.
 2. Construction of a sewage lagoon north of the SRA.
-
-
-
-

5. IDENTIFY ANY SIGNIFICANT POTENTIAL FOR FUTURE CONTROVERSIAL ISSUES.

(Social, Economic, Natural Resource)

J. TYPE OF DOCUMENT REQUIRED

Draft E. I. S. ☐

Negative Declaration ☒

Statewide Negative Declaration ☐

Final E. I. S. ☐

Section 4(f) ☐

Environmental Assessment ☐

K. PRELIMINARY FHWA CONCURRENCE

Approval of Type of Document

Date

FHWA AREA ENGINEER



TOM MCCALL
GOVERNOR

OFFICE OF THE GOVERNOR
STATE CAPITOL
SALEM 97310

August 29, 1973

42
Ms. Kathleen G. Morris
Route 1, Box 22
Oakland, Oregon 97462

Dear Ms. Morris:

I contacted the Highway Division after receiving your letter concerning the closing of your well by the State Engineer. Obviously there has been some misunderstanding concerning this issue.

The Highway Division had water permits from the State Engineer for the wells that they drilled for the rest area. The reason that the Highway Division filed a complaint with the State Engineer was that by drilling your well right next to the fence of the rest area, and between the two Highway Division wells, you were drawing down the water level. When it was drawn down far enough, it contaminated the two Highway Division wells with salt water and made the water undrinkable.

The Highway Division objected to a permit for your well and a hearing was held as required by law. The State Engineer tells me that since the Highway Division wells had a prior water right, and because of the possibility of salt water contamination of the existing wells, he couldn't give you a permit for your own well. The State Engineer advised you on December 12, 1972, as you recall, that you could not be given a permanent water right because of the salt water contamination existing there and that you were too close to your well. Since you didn't, the watermaster was authorized to lock your well.

It doesn't seem to me, on the basis of the record, that Mr. Carver did advise you that the State planned to abandon its wells. But even so, a representative of the Highway Division tells me that while the possibility of piping water in from Oakland was investigated, it is not feasible.

I'm sorry that your request cannot be granted; but as I'm sure you are aware, there is only so much water at any given location, and Oregon has a long-standing practice of respecting prior water rights. It is unfortunate that there is not enough water for everyone, but that sometime turns out to be the case.

NOTED
MARIE STEPHENS

9-6

Ms. Kathleen G. Morris
Page 2
August 29, 1973

Since it appears to me that the Highway Division and State Engineer complied with the law and long-standing practice, the matter is closed. However, of course, you certainly are free to consult with your attorney to determine together with him whether a different outcome is possible.

Sincerely,

Governor

TG:dr

bcc: Highway

RECEIVED STATE HWY ENGR							
SEP 4 '73							
REFER TO							
FOR							
1	2	3	4	5	6	7	8

LEE JOHNSON
ATTORNEY GENERAL



JAMES W. DURHAM
DEPUTY ATTORNEY GENERAL

DEPARTMENT OF JUSTICE
TRIAL DIVISION

106 STATE OFFICE BUILDING
SALEM, OREGON 97310
TELEPHONE: (503) 378-6313

July 31, 1973

NOTED
H. S. COULTER

OK
ABC

Mr. H. S. Coulter
Assistant State Highway Engineer
State Highway Building
Salem, Oregon 97310

Re: Complaint of Kathleen G. Morris to Governor

Dear Scott

Attached please find a draft of a reply to be sent to the Governor for him to answer Mrs. Morris.

I also enclose for your information a copy of the State Engineer's Order along with two memos to the State Engineer by Highway Division personnel indicating that the wells have been handled pursuant to the Engineer's Order.

I might also add that Mrs. Morris is a pretty slick old gal and is able to appear completely helpless and put upon when, in fact, she is a pretty shrewd operator and the letter to the Governor is certainly no indication of her mental ability or capacity to realize what her actual situation is.

Sincerely

Jack L. Sollis
Jack L. Sollis
Assistant Attorney General
and Counsel

ph
enc.

7-13-73 Morris to Hwy

July 12, ml973

Re: Salem Highway Dept.
Page 1 of 2

JUL 13 1973

Dear Governor McCall:

I purchased 87 acres of land in 1968, at that time
my father ^{witched} ~~witted~~ a well for me and I had it drilled and it
produces 80 gallons of water a minute.

The highway department drilled two wells #8 and #9
on the side of the county road. Both wells are contaminated.
They pump these wells 2 miles to the rest area for flushing
toilets, irrigating lawns and drinking. Because they don't
have enough good water they haul thousands of gallons from Oakland.

The head of the highway department in Salem drove
down hi 5 by my ranch and saw the water running into my pond.
He immediately applied for a permit and had the watermaster
shut my well down. I pleaded with the highway dept. and was
allowed to pump 4 hours a day. The following year they tested
my well and pumped it for 24 hours and then several weeks later
had a hearing. Nine highway men the State engineer a geoglist
and their attorney and myself were at this hearing to prove my
well was contaminating their already contaminated wells. In
my estimations they did not prove this. Each one testified that
my well should be shut down. Thirteen months later I received
an order to cement my well in. This I did not do.

RECEIVED STATE HWY ENGR						
JUL 16 '73						
REFER TO <i>Coallin</i>						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

I have 45 black angus beef cows and calves. I use this well to pump into a pond and then pump onto ten acres of land so that the mother cows will have green grass, which produces more milk for the calves.


The highway department cemented their #8 well in as it was highly contaminated with salt.

Today the watermaster came and pad locked my well until i agree to cement it in. I have a smergable pump in this well and I also need to pump 4hours a day in order to irrigate my pasture.

Mr. Caver indicated that within 3 to 5 years the State will abandon the wells and pipe it in from Oakland and at that time I would be able to have a permit.

Does this sound reasonable to you to run a rancher out of business to bring tourists in.

Yours truly,



Kathleen G. Morris
Rt. 1 Boxx22

Oakland, Oregon, 97462

Salem, Oregon
June 12, 1973

Cabin Creek S.R.A.
Well #8
Pump Test

Memo to the Files:

Following the compliance with the State Engineer's ruling to plug the suspected salt water zone, a pump test was run April 20, 1973.

An analysis of that test indicates that the well can sustain the originally designed pumping rate of 30 - 35 G.P.M.

It is my understanding that it is the State Engineer's responsibility to see that Kathleen Morris complies with the portion of the order that deals with her well. If it seems she has not, the local water master could be contacted.

Records of performance of our two wells should continue to be kept.

William P. Milne

William P. Milne
Geologist-Geophysicist

John F. Demezas

John F. Demezas
Geologist-Geophysicist

WPM:af


cc: Victor D. Wolfe
J. H. Versteeg
F. W. Yarbrough
Jack Mc Cormick
Elliott Parker

NO. 340-L310 DIETZGEN GRAPH PAPER
SEMI-LOGARITHMIC
3 CYCLES X 10 DIVISIONS PER INCH

EUGENE DIETZGEN CO.
MADE IN U. S. A.

Pump Test 4-20-73

Cabin Creek
#8



OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Roseburg, Oregon

April 30, 1973

SUBJECT:

To:

Chris L. Wheeler
State EngineerATT: James W. Carver, Jr.
Deputy State EngineerGrouting In (139'-111')
OSHD Well #8
Cabin Creek Safety Rest Area
Pacific Highway
Douglas County

W.W. Drilling and Pump Service at Springfield, Oregon completed the plugging and sealing operation on April 17, 1973. This was in conformance with the State Engineer's administrative order in the matter of application numbered G-5250 in the name of Kathleen G. Morris.

The following information regarding the altered well and the attached record of a pump test are submitted for your convenience.

<u>Well No.</u>	<u>New Depth</u>	<u>Pump Setting</u>	<u>Bottom of Air Line Indicator</u>	<u>Static Level</u>	<u>System Set Pumping Rate/GPM</u>
OSHD #8	111'	97'	89'	5'	33 GPM

NOTE: The figures in the remarks column represent "time" and the meter readings at the chlorinator shed.

Sincerely yours,

*Elliott Parker*Elliott Parker
Region Geologist

EP:slr

cc: Region Maint. Eng.
Dist. Engr.
Wm. P. Milne ✓
File

ENGINEER

LEWIS, OREGON

STATE WELL NO. 77 HCounty Douglas

AQUIFER TEST

Date of Test 4-30-73Test By R.D. HalterType of Pump existing submersible pumpWater Level Measured By air tube depth gaugeDischarge Measured By flow meter at chlorinator housePump On 9:53 Pump Off 14:00 Total Time 247 minutesStatic Level at Start of Test 5'

Time	Time Since Pumping Began (t)	Water Level	Drawdown or recovery (s)	Head on Measuring Device	Discharge (g.p.m.)	Remarks
09:53	0	5	0	—	0	9:45 7172700
09:55	2	20	15		33 1/2	me galy
09:57	4	28	23			Flow
10:00	7	31	26			500
10:05	12	34	29			average
10:10	17	36	31			chlorinator house
10:15	22	37	32			based on
10:20	27	38	33			chlorinator house
10:25	32	38 1/2	33 1/2			based on
10:30	37	39	34			10:30 7172800
10:45	52	41	36			10:45 7173200
11:00	67	42	37			Discharge 15 min 11:00 7173700
11:15	82	43	38			11:15 7174200
11:30	97	43 1/2	38 1/2			11:30 7174700
11:45	112	44	39		33 1/2	11:45 7175200

Form G-1

Sheet 1 of 2


AQUIFER TEST

Date of Test 4-20-73

Test By R.D. H. H.

Time	Time Since Pumping Began (t)	Water Level	Drawdown or recovery (s)	Head on Measuring Device	Discharge (c.p.m.)	Remarks
12:00	127	44 $\frac{1}{2}$	39 $\frac{1}{2}$		33 $\frac{1}{2}$	12:00 7175700
12:30	157	45"	40			12:15 7176200
13:00	187	45 $\frac{1}{2}$	40 $\frac{1}{2}$			12:30 7176600
13:30	217	46	41			12:45 7177200
14:00	247	46 $\frac{1}{2}$	41 $\frac{1}{2}$		33 $\frac{1}{2}$	13:00 7177600
						Recovery
14:00	0	46 $\frac{1}{2}$	0			13:15 7178100
14:01	1	33	13 $\frac{1}{2}$			13:30 7178600
14:02	2	28	18 $\frac{1}{2}$			13:45 7179100
14:03	3	26	20 $\frac{1}{2}$			14:00 7179600
14:04	4	24	22 $\frac{1}{2}$			14:15 7179800
14:05	5	23	23 $\frac{1}{2}$			14:30 7179900
14:10	10	20	26 $\frac{1}{2}$			
14:15	15	17	29 $\frac{1}{2}$			
14:20	20	16 $\frac{1}{2}$	30 $\frac{1}{2}$			
14:25	25	16	30 $\frac{1}{2}$			

Cabin Creek Well #8
Test Date: 4-20-73
Test by: R.D. Hulse



BEFORE THE STATE ENGINEER OF OREGON

IN THE MATTER OF APPLICATION)
NUMBERED G-5250 IN THE NAME)
OF KATHLEEN G. MORRIS)

O R D E R

On July 17, 1970, an application in the name of Kathleen G. Morris for a permit to appropriate 100 gallons per minute of water from a well located 75 feet North and 120 feet East from the West quarter corner of Section 8, being within the SW $\frac{1}{4}$ NW $\frac{1}{4}$ of said Section 8, Township 24 South, Range 5 West, W.M., Douglas County, Oregon, for irrigation of 22.0 acres of land within the SE $\frac{1}{4}$ of Section 7 of said township and range, was filed in the office of the State Engineer and designated as application numbered G-5250.

A protest in the name of the Oregon State Highway Division against approval of the said application numbered G-5250 was filed in the office of the State Engineer on August 31, 1970. In the protest, it is alleged that the proposed appropriation would conflict with existing rights for appropriation of ground water by the Oregon State Highway Division for use at the Cabin Creek rest areas.

Pursuant to notice of September 15, 1971, the matter of application numbered G-5250 and the protest against it were brought to hearing before Mr. James W. Carver, Jr., Deputy State Engineer, on Wednesday, September 29, 1971, in the City Council Chambers of the Sutherlin City Hall at Sutherlin, Oregon. The protestant, Oregon State Highway Division, was represented by Mr. Jack L. Sollis, Assistant Attorney General, Salem, Oregon. The applicant, Kathleen G. Morris, appeared without legal counsel.

FINDINGS

The water well intended to serve as the source of the proposed appropriation as described by application numbered G-5250, was constructed during the two day period of September 26 and 27, 1969. The water well report for the said well, submitted by water well contractor, Delbert S.

Jones, describes the well as having been constructed with a diameter of 12 inches to a depth of 20 feet and a diameter of 8 inches to a completed depth of 195 feet. The well was cased with 8 inch diameter steel, one-quarter inch wall casing to a depth of 21 feet. The static water level was measured by the driller at 27 feet below land surface on September 27, 1969. The well report indicated that the well bailed 75 gallons per minute with 167 feet of drawdown at the time of completion.

The subject well is located between Oregon State Highway Division wells numbers 8 and 9, being approximately 400 feet Southwest of well number 8 and 360 feet Northeast of well number 9.

The said Highway Division well number 8 was completed on September 24, 1968, to a depth of 140 feet and was cased with 24 feet of 6 inch diameter casing. A pump test by the driller at the time of completion indicated yields of 40 gallons per minute with 20 feet of drawdown for 2 hours and 50 gallons per minute with 30 feet of drawdown for a period of 6 hours. The static water level was measured at 7 feet below land surface on September 24, 1968.

The said Highway Division well number 9 was completed on September 25, 1968, to a depth of 140 feet and was cased with 18.5 feet of 6 inch diameter casing. A pump test at the time of completion by the driller showed yields of 47 gallons per minute with 42 feet of drawdown after 4 hours and 57 gallons per minute with 54 feet of drawdown after 6 hours. The static water level was measured at 1.5 feet below land surface on September 26, 1968.

On May 14, 1969, water right permit numbered G-4360 was issued in approval of application numbered G-4636 in the name of the Oregon State Highway Division authorizing the appropriation of 0.15 cubic foot per second from Highway Division wells numbers 8 and 9 for uses within Cabin Creek Safety Rest Area, Northbound Unit, and Cabin Creek Safety Rest Area, Southbound Unit, located adjacent to Interstate Highway 5 in Sections 17 and 20 of Township 24 South, Range 5 West, W.M., with a date of priority of October 8,

1968 (the date application numbered G-4636 was filed in the office of the State Engineer).

The Oregon State Highway Division opened the Cabin Creek rest areas to public usage during the summer of 1966; the Northbound Unit, located on the East side of Interstate Highway 5, being opened to public use on June 21, 1966, and the Southbound Unit, located West of the said highway, being opened to public use on July 19, 1966. Each of the two units relied on its own well as the primary source of water for drinking fountains, public restrooms, and irrigation of a limited lawn area.

Both wells yielded water high in sodium chloride content and with a strong sulfur odor. Beginning late in July of 1966, the yield of the wells was supplemented by hauling water by tank truck from the communities of Sutherlin and/or Oakland and putting the water in storage tanks connected into the rest area water supply system. Highway Division records for the month of August, 1969, show that the consumption of water at the rest area required the delivery of approximately 2,000 gallons of water per day by tank truck.

From the summer of 1966 to the fall of 1968, the Highway Division constructed a series of wells in various locations to obtain a suitable supply of water for the rest area. After tests to determine the quality and yield of water available from the wells, wells numbers 8 and 9, as described above, were connected into the rest area water system by means of a two mile long pipeline and the original well at each of the roadside rest area units was removed from service. The record indicates that Highway Division wells numbers 8 and 9 began to serve as the source of water supply for the Cabin Creek rest area in early February of 1970.

The record also indicates that pumping from the Morris well began in July of 1970. Mrs. Morris testified that when pumping began during the summer of 1970, the well was pumped for about ten hours per day for one week, then allowed to remain idle for about one week, then pumping was resumed for

two days and again shut down and allowed to remain idle for two weeks. At the end of the two weeks, the well was again placed in service, being pumped at four hours per day, and has continued on that basis during the balance of the irrigation season of 1970 and during the irrigation season of 1971, until about the first of September. Water from the Morris well was allowed to discharge into a surface storage pond immediately West of the well and the water from the well co-mingled with surface water stored in the pond and was repumped by means of a centrifugal pump onto pasture lands lying South and Southwest of the well.

Testimony indicated that the yield of the Morris well while being pumped into the surface pond was in the range of 80 to 100 gallons per minute. Pumping at the rate of 80 gallons per minute for four hours each day during the months of June, July and August would produce approximately 5.0 acre feet of water.

The records indicate that from September 1 of 1970 until about September 1 of 1971, the Highway Division wells numbers 8 and 9, together, produced approximately 6.0 acre feet of water.

Water quality samples taken from Highway Division wells numbers 8 and 9 at intervals through 1971 by Oregon State Highway Division employees and analyzed at the Oregon Department of Environmental Quality Laboratory at Portland, showed the following levels of chloride content present in the well water:

<u>Sample Collected</u>	<u>Well No. 8</u>	<u>Well No. 9</u>
February 24, 1971	28.2 ppm	33.4 ppm
July 8, 1971	125.0 ppm	30.7 ppm
July 21, 1971	367.0 ppm	44.6 ppm
August 5, 1971	870.0 ppm	74.0 ppm
August 20, 1971	1300.0 ppm	119.0 ppm

Drinking water standards adopted by the U. S. Public Health Service provide that the chloride level of water for human consumption should not exceed 250.0 ppm.

Extension Bulletin 808, "Quality of Irrigation Water", published

in December, 1962, by the Cooperative Extension Service, Oregon State University, Corvallis, Oregon, reports that water having a salt concentration in excess of 1440 ppm is not suitable for irrigation under ordinary conditions.

Commencing on September 20, 1971, with the prior knowledge of, and in agreement with all parties to the proceeding, an aquifer test was conducted under the supervision of the State Engineer to determine aquifer characteristics, water chemical change and pumping effects between the Kay Morris well and Oregon State Highway Division wells numbers 8 and 9. Prior to beginning of the aquifer test, all affected wells were taken out of service to allow the aquifers involved to reach a stable static condition. The Kay Morris well was then pumped at a predetermined steady state rate for a period of 24 hours and an additional 24 hour period was used to monitor recovery of the aquifers to a stabilized condition.

The Oregon State Highway Division wells numbers 8 and 9 were used as measurement observation wells during the course of the test. Also, Oregon State Highway Division nonproductive wells, numbers 6 and 10, being located within the SW $\frac{1}{4}$ SE $\frac{1}{4}$ SE $\frac{1}{4}$ of Section 7 and the SW $\frac{1}{4}$ NW $\frac{1}{4}$ SW $\frac{1}{4}$ of Section 8, Township 24 South, Range 5 West, W.M., respectively, were also used for measurement observations during the course of the test.

The Kay Morris well and Highway Division wells numbers 8 and 9 all penetrate into and all develop water from shallow submarine basaltic rocks and associated interbedded and overlying sedimentary rocks of limited areal extent. Preliminary investigation indicated that this rock unit provided a limited source of relatively fresh water within an area where the majority of wells produced saline waters of undesirable chemical quality from surrounding marine sedimentary rocks. Prior investigation of the Highway Division wells numbers 8 and 9 by instrument logging methods and by evaluation of well log data indicated also that the subject wells obtained water from numerous small confined aquifers within the aforesaid water-bearing rock unit. Instrument logging of the wells showed that waters within

the lowermost aquifers of well number 8, below a depth of 128 feet, were considerably more saline than waters within overlying aquifers. Chemical evaluation of water from the Morris well during the test, well log data and correlation of strata indicated that the lowermost aquifers of the Morris well also produced saline water.

Aquifer characteristics as determined by the aquifer test of the Morris well indicated a low transmissivity of the producing formation reflecting poor to fair permeability suitable for domestic or limited irrigation use. The storage coefficient as determined by the test indicated that the water producing formation consisted of thin confined aquifers of extremely low storage having artesian characteristics. Prior investigations of the Kay Morris well by representatives of the State Engineer disclosed that the well displayed definite artesian characteristics and, in fact, flowed during the winter and spring months of the year.

During the aquifer test, pumping effects were observed almost immediately in observation wells numbers 8 and 9. Interference effects reached well number 9 after 1 minute of pump operation in the Morris well. After 5 minutes of pumping, the water level in well number 9 declined 0.31 feet and, after 11 hours, declined 8.5 feet. At the end of the 24 hour pumping cycle, total water level decline was measured at 12.5 feet in well number 9. In well number 8, the water level was affected after 7 minutes of pumping. A total decline of 2.5 feet was measured in well number 8 at the end of the 24 hour pumping period. Pumping effects were not noted in Highway Division wells numbers 6 and 10 during the course of the aquifer test.

Chemical evaluation of water samples collected at regular time intervals from the Morris well during the pumping cycle of the aquifer test showed no marked deterioration in water quality. Analyses of the aforesaid samples did show a slight decrease in chloride concentrations as the well was pumped, indicating recharge of fresh waters to the well during pumping by

overlying fresh water aquifers as a result of decreasing head of the lowermost saline water producing aquifer. Samples of water from the Cabin Creek Rest Area drinking fountain, Southbound Unit, prior to the test, and from Highway Division wells numbers 8 and 9, after the recovery cycle of the aquifer test, were also collected for chemical evaluation. Subsequent analyses of said samples did not indicate a significant change in the quality of the water in the Highway Division wells during the test period.

CONCLUSIONS

The Kay Morris well and Highway Division wells numbers 8 and 9 all obtain water from a common fresh water producing formation of limited areal extent and of limited storage.

Numerous small confined aquifers within this producing formation are directly hydraulically connected between the Morris well and the aforesaid Highway Division wells numbers 8 and 9.

The storage capacity of the fresh water producing formation is not sufficient to provide for the needs of the Oregon State Highway Division's Cabin Creek Roadside Rest Area under the provisions of its water permit numbered G-4360 and to also provide water for the appropriation proposed by the application in question.

The results of the aquifer test confirm that pumpage of the Morris well substantially interferes with Highway Division well number 9 and, to a lesser extent, with Highway Division well number 8, and that the appropriation proposed by the application in question would cause undue injury to existing water rights for appropriation of ground water by the Oregon State Highway Division for use at the Cabin Creek Rest Area, and therefore should be denied.

Investigation revealed that salt water producing aquifers are present in the lower portions of the Kay Morris well and Highway Division well number 8 and that the salt concentration present in the water is too high for the water to be suitable for agricultural irrigation purposes. The present depths of casing and general construction of each of these two wells do thus

allow the commingling of saline waters from the lower aquifers with waters within overlying fresh water aquifers.

ORDER


NOW, THEREFORE, it is ORDERED that application numbered G-5250, in the name of Kathleen G. Morris, for a permit to appropriate 100 gallons per minute of water from a well within the SW $\frac{1}{4}$ NW $\frac{1}{4}$ of Section 8, Township 24 South, Range 5 West, W.M., Douglas County, Oregon, for irrigation of 22.0 acres of land within the SE $\frac{1}{4}$ of Section 7, of said Township and range, be, and hereby is denied.

It is FURTHER ORDERED that the Kathleen G. Morris well be permanently abandoned according to the general standards for the construction and maintenance of water wells in Oregon or, in the event that said well is to be used for stock or domestic purposes, that it be repaired by sealing or plugging of lower salt water aquifers to prevent salt water contamination of overlying fresh water aquifers.

It is FURTHER ORDERED that Highway Division well number 8 be repaired by sealing or plugging of salt water aquifers to prevent salt water contamination of overlying fresh water aquifers.

It is FURTHER ORDERED that the plans and procedure for the afore-said abandonment or repairs be approved by the State Engineer prior to beginning the work which shall be completed on or before June 1, 1973.

Dated and signed at Salem, Oregon, this 12th day of December, 1972.


CHRIS L. WHEELER
State Engineer

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon

DATE August 9, 1973
TO Memorandum to the Files
FROM J. H. Wood
Supervising Design Engineer

RECEIVED
AUG 9 1973

OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

SUBJECT Cabin Creek Safety Rest Area (SB)
Pacific Hwy.
Douglas Co.
Sewage Facilities
Br. 9551D

NOTED
E. S. HUNTER

We have troubles at Cabin Creek Safety Rest Area. The southbound disposal fields are completely inoperative and the effluent is running into a nearby ditch. The following is a brief summary of steps that have been taken to find a solution.

March 1, 2, 1973 Field survey confirmed that fields were inoperative.

March 9 Notes and vicinity map received from field to prepare comparison estimates. Three areas were studied.
Area A - Wooded area east of the rest area. This was picked as the most likely spot.
Area B - Area between rest area and highway.
Area C - Across the highway from the rest area.

March 26 Received soil percolation tests from field. Area A and Area C ruled out. Area B only one that would meet minimum requirements for built-up field.

June 22 Design drawings and specifications for new disposal fields between highway and rest area sent to Health Division and County Sanitarian for review and approval.

Memorandum to the File
August 9, 1973

-2-

July 9

Received letter from Health Division stating that plans were essentially in compliance with minimum Oregon rules. Besides minor corrections, they required written approval from the Douglas County Health Department.

August 2

Received letter from Douglas County Health Department stating that plans were not approved. Main reasons were:

1. We were placing our seepage bed 25 feet from the creek. Present regulations require 100 feet. This is a recent change.
2. They did not believe our percolation rate. Minimum is 1.2 gallons per square foot per day. Our field tests indicated 2.4 gals./sq.ft./day. Their information on soils close by would indicate 0.6 gals./sq.ft./day.
3. Built-up fields are no longer allowed. State subsurface disposal rules require a minimum of 12" backfill over disposal fields and do not allow for systems which are constructed shallow with backfill mounded higher than normal ground.

As of this date, our most favorable site for a new disposal field has been turned down by the County. The time has come for a new approach to sewage disposal. The physical-chemical treatment system appears to be the best solution if we do not have to depend on a bulky, expensive installation similar to Chem-Pure.

On Monday, July 2, 1973, Gordon Ballard, Robert Knapp and I went to Toutle River Rest Area in Washington to observe the operation of a physical-chemical waste treatment system that was demonstrated by the FMC Corporation. It was developed originally for marine use but is well adapted for use in rest areas. We were impressed by the plant's efficiency, compactness, and seemingly low cost operation. We wrote to the company for more information.

As a result of our inquiry, an appointment was set up for Friday, August 3, 1973, with Mr. Morris English, Manager, and Mr. Floyd Hobbs, Senior Chemist. The following is some information gathered from the meeting.

In order to limit the length of this memorandum, I am attaching a copy of the literature that explains the functioning of the system and the analysis of the effluent of a typical installation. Also attached is a copy of a specific analysis prepared by CH₂M.

Memorandum to the File
August 9, 1973

-3-

We had a lengthy discussion on Oregon's requirements for effluent as prescribed by DEQ and EPA. It was determined that there would be no problem meeting these requirements.

There is a three- to four-month delivery time for the 8,000-gallon-per-day model and a six-month delivery time for the 50,000-gallon-per-day model. Models are available between the 8,000 to 50,000 range.

Cost of chemicals to maintain the system is about \$1.50 per 1,000 gallons per day. Daily maintenance primarily consists of replenishing the chemicals and hauling away the sewer cake, which can be collected in a 30-gallon garbage can. The sewer cake can be used for land fill or hauled to a Class II dump. Chemicals are readily available, commercial products.

Some additional items would be required to adapt the system to our rest areas. They are:

1. Collecting sump with macerator pump.
2. Heavy metal removal at influent end (needed only for trailer dumping stations).
3. Postchlorination of effluent.
4. Irrigation system and reservoir.
5. Building enclosure.

The units can be sized for present needs and additional units added as the rest areas are expanded.

Mr. English stated that he could probably obtain a 4,000-gallon-per-day model for our use within a short time (four to six weeks) and that we could purchase it on a trial basis.

I strongly recommend that we purchase this unit from FMC on a conditional performance basis for the southbound Cabin Creek Rest Area. If, during a six-month period, the unit is not producing a satisfactory effluent and a DEQ Permit cannot be obtained, we can ship the unit back to the factory. I believe these conditions can be obtained from FMC.

The estimated cost for this installation is as follows:

1. Plant Installation (FMC Model 50-200 @ \$22,500) including postchlorination system, 15' x 25' steel rigid frame building, concrete slab, wiring, concrete sump, chopper sump pump, and irrigation pump \$ 30,800

Memorandum to the File
August 9, 1973

-4-


2. Pipeline Installation includes influent line, effluent line, return waste line.	\$ 4,300
3. Disposal Area Installation including 100 x 50' x 1.5' holding pond, irrigation line and sprinkler heads, return sump, woven wire fence and gate.	3,540
20% Engineering and Contingencies	\$38,640
Total Estimate	\$46,400

The estimated cost for our proposed disposal field installation was \$20,000 including engineering and contingencies.

The FMC system appears to be suited to our needs. We need to take a positive approach at the Cabin Creek site and have a working model for observation. The DEQ is also interested in studying the compact physical-chemical units and have indicated a willingness to exchange information on any new products. Their main concern about these plants is the daily attention required. We are able to provide this with very little change in personnel.



JHW/ag
Attachs.

cc E. S. Hunter
H. S. Coulter
W. J. Hart
L. L. Wallace
R. W. Ellison



**SEWAGE TREATMENT AND
WASTE WATER DISPOSAL**

OREGON ~~STATE~~ ~~DEPT.~~ Hwy Div.		
~~SEWERAGE DIVISION~~		
SCALE: 1"=100'	APPROVED BY	DATE: 4-30-64
(SOUTHBOUND) CABIN CREEK S. R. A		
CONTOUR INTERVAL - 2'		869





THE FMC SHIPBOARD WASTE TREATMENT SYSTEM

by
A.C. Green
M. F. Hobbs

Presented at the
WWEMA INDUSTRIAL WATER & POLLUTION CONFERENCE AND EXPOSITION
MARCH 14-16, 1973 - CONRAD HILTON HOTEL - CHICAGO

THE FMC SHIPBOARD WASTE TREATMENT SYSTEM *

A. C. Green and M. F. Hobbs
FMC Corporation

Introduction

Historically, the nation's waterways have been the recipient of man's sewage wastes, treated or untreated, from both land and watercraft sources. Most of the wastes from our cities and industries are now being treated before discharge. However, vessels of all types continue to dump raw sewage.


The harmful effects of untreated sewage in the waterways include: (1) virus and bacteria that can infect people, directly or through marine life, with various diseases, (2) excessive oxygen demands that reduce the life supporting oxygen concentration of the water, (3) upset of the aquatic environment by blockage of sunlight by suspended or floating solids as well as sludge layers on the bottom and (4) the aesthetic insult created by floating sewage. The mobility of marine vessels allows discharge of sewage wastes anywhere at anytime. This creates a specific hazard to public health, recreational and port facilities and commercial fishing industries.

Now the Federal Government has taken action to control the discharge of sewage from vessels. The Water Quality Improvement Act of 1970 prohibited the discharge of

untreated or inadequately treated sewage into or upon the navigable waters of the United States. The Environmental Protection Agency (EPA) was delegated the responsibility of establishing effluent standards for marine sanitation devices, while the U.S. Coast Guard has the responsibility of promulgating the implementation regulations. In June 1972, the EPA announced a no-discharge standard, which replaced their proposed standards requiring the equivalent of secondary sewage treatment. The Coast Guard is preparing the implementation regulations for publication in 1973. The standards will become effective for new vessels after 2 years from publication, and for existing vessels after 5 years.

A practical, economical solution to the control of sewage from watercraft is made difficult by the great variety of vessels, their service conditions, usage rates, adequate space and available manpower. Vessel configuration may necessitate on-site fabrication of the unit from individual components. Effects of pitch, roll and trim must be considered in the unit's design.

Holding tanks provide no sewage treatment. They may be a satisfactory solution for small pleasure craft (16- to 60-foot length), but in larger vessels, their cost, safety hazard



*Patent Pending

and labor requirements make them undesirable. Holding tanks require shore facilities for pumping out and flushing. Municipal treatment of some chemically treated holding tank wastes is unacceptable because certain components of these wastes can severely upset the activated sludge process.

Process Specification

The ideal solution to the control of sewage from vessels is a flow-through marine sanitation device that produces a clear, sanitary water that may be recycled. The unit should be safe, compact, lightweight, automatically operated, simple in design, durable, relatively inexpensive and available in several different capacities; provide immediate start up and shut down on demand and consistently produce a high quality effluent during the entire operating cycle.

Process Development

Using the criteria cited above, a research and develop-

ment program was undertaken by FMC Corporation to develop a marine sanitation device to be installed on vessels that would meet the requirements set forth by EPA and the design standards of the Coast Guard.

First, the concept of a physical-chemical treatment system for processing shipboard sewage was evaluated in the laboratory. A pilot plant was constructed and test results indicated that this system was capable of economically producing an effluent that met the proposed EPA standards and would be acceptable for reuse in recirculating systems. Evaluation of the design showed that the system would be simple, compact and easy to install aboard ships. Besides sewage, the system could treat galley and scullery wastes, soap solutions and reasonable amounts of solvents and oils that may enter the sewer system.

Figure 1 illustrates the unit rated at 4000 gallons per day capacity. Its envelope is 4 feet by 8 feet by 7 feet high, and weighs 2500 pounds dry. The construction materials exposed to fluids are copper-nickel and 316 stainless steel.




FIGURE 1 MARINE SANITATION DEVICE MODEL 50-2000 CAPACITY 4000 GPD

Process Description

The process (Figure 2) is as follows:

- Sewage and other wastes are comminuted to reduce the size of solid particles to one-half inch or smaller. These move freely through the "open-pipe" system.
- Chlorine is added, in a water solution, to stop the growth of harmful bacteria. A metering pump adds the chemical automatically in proportion to sewage entering the system.
- The influent flows to a surge tank designed to handle anticipated load fluctuations.
- From a hopper above the surge tank, dry chemicals are added—a mixture of activated carbon and filter aid. These adsorb dissolved and suspended solids, making them filterable.
- Dry chemicals are added automatically, and in proper proportion, by a vibrating feed mechanism.
- As the surge tank fills, sewage is moved by a low volume pump, and a chemical flocculant is metered in automatically to condition the sewage as it flows through a copper-nickel pipe-reactor coiled around the surge tank.
- Treated sewage then flows to the pan of a rotary vacuum filter system. Here, liquid and solids are separated.
- A sanitary filter cake results. It is relatively dry and clean smelling with only a faint odor of chlorine. This material can be disposed of in Class II dumps, or burned and reduced to a sterile, inorganic ash.
- The rotary vacuum filter provides for uninterrupted, automatic treatment with low service requirements. From the pan below, liquid is drawn through the filter cloth by the force of a vacuum. Solids are retained on the cloth and scraped off by a wire knife. Main components of the filter system and vacuum pump are of stainless steel to insure long life in the marine environment.
- From the filter, a clear effluent passes through an air separator. The effluent can be discharged or recycled, but not as potable water.
- Inorganic salts such as calcium and sodium chloride remain in the effluent water. Compounds containing nitrogen are oxidized by chlorine.

System Evaluation

As part of the development program, a test of 1000 hours




FIGURE 2

duration was performed to determine process efficiency, chemical consumption and the maintenance and service requirements of the system.

The evaluation of the waste treatment system was performed using raw sewage from the FMC Facility in San Jose and the following reagents:

- Bactericidal Agent - Calcium Hypochlorite or CDB-63 (FMC Corporation)
- Filter Aid - Johns-Manville "Celite"
- Activated carbon
- Coagulant - Alum
- Acidifying Agent - Sulfamic Acid or Sodium Bisulfate

The availability of sewage from the FMC Facility was intermittent; consequently, sewage was collected from an 8-inch main when available and stored in a 250 gallon tank for processing. The storage tank contained a variable-speed mixer and a recirculating pump to keep the solid material suspended throughout the processing period. Sewage from the holding tank was pumped to the treatment unit by means of the recirculating pump.

Sewage flow to the treatment unit was set at 2 to 3 gpm. During the major portion of the study, reagent addition to the unit was on a time basis. During the latter period, the reagent addition was controlled by use of a Foxboro Magnetic Flowmeter, which gave an electrical impulse for each 2 gallons of sewage entering the system. Other reagent additions to the sewage and process flow in the unit were on the normal automatic operating mode for the system.

The process efficiency was determined by obtaining a composite sample of the raw sewage and grab samples of the effluent and filter cake when the desired processing conditions were established, such as effluent pH and chlorine residual.

Typical test results for the waste treatment system obtained during this 1000 hour test period are given in Table I for influent and effluent, respectively. The efficiency of the unit is shown graphically in Figures 3 and 4 which depict the concentration of suspended solids and BOD₅ in the influent and effluent, respectively.

TABLE I
TYPICAL SEWAGE TREATMENT EFFICIENCY

	MARINE INFLUENT SEWAGE	EFFLUENT WATER
SUSPENDED SOLIDS (MG/L)	800	10-20
BIOCHEMICAL OXYGEN DEMAND-BOD ₅ (MG/L)	600	20-50
COLIFORM COUNT (MPN PER 100 ML)	1 X 10 ¹²	3
pH	6.7-8.4	4-6
TEMPERATURE (F)	32-95	32-95
PHOSPHATE (MG/L AS PHOSPHORUS)	45	1.0
NITROGEN TOTAL (MG/L)	80-120	10-30
OILS AND GREASE	500-1500	15
FILTER CAKE CHARACTERISTICS (PER CENT SOLIDS)		27
COLIFORM COUNT (MPN PER GM OF CAKE)		10




FIGURE 3




FIGURE 4

The chemical usages during the evaluation are summarized as follows:

TABLE II

CHEMICAL USAGE: POUNDS/1000 GALLONS

	AVERAGE
FILTER AID	17.3
ACTIVATED CARBON	5.7
CHLORINE (C12)	0.4
ALUM	4.8
ACIDIFYING AGENT	3.5

The 1000-hour performance evaluation of the waste treatment system indicated a very high level of performance for processing domestic wastes. Improved operation occurred for suspended solids and BOD₅ removal as the evaluation progressed into the 1000-hour test period. These phenomena resulted in a high clarity effluent. The turbidities through the test period decreased from 16 to 7 JTU's.

Biological tests for coliform organisms indicated that operation at low chlorine residuals of 0.1 to 1.0 mg/liter were satisfactory for reducing the coliform count (MPN) to about 3 or less per 100 ml. Consequently, greater usages of chlorine are not required for coliform control, but can be used for the oxidation of ammonia and urea.

During the 1000 hour test, no equipment failure occurred. Servicing requirements have been estimated to require approximately 30 minutes for each 24-hour day of operation.

Current Research

The process capabilities are currently being extended to:

- Remove oils and greases from marine bilge water.
- Process holding tank wastes from recreational watercraft and recreational vehicles.
- Produce a bacteria and virus free effluent in order that reclaimed water may be reused (non-potable) in showers or laundry.

Typical Bilge Water Process Results

Bilge waste obtained from Mare Island Naval Shipyard Vallejo, California, was processed through FMC's physical-chemical waste treatment system, and a summary of the findings follows:

First, a sample was evaluated to determine processing parameters. The sample possessed a heavy oil odor and, when allowed to stand, a black oily material collected on the surface. Analytical results showed the sample to have a grease content of 1830 mg/liter, a TOC of 309 mg/liter and a pH of 7.4.

The bilge waste was processed, resulting in a clear, water white effluent with only a trace of any oily odor. The analytical data obtained (see Table III) indicated that about 99% of the grease, 95% of the TOC, and 76% of the SOC were removed. Also, no surface refraction of light (opalescence) was obtained on samples allowed to stand for several hours, which suggests that only soluble carbon compounds were present in the effluent. This concept is supported by the small differential between the TOC and SOC data.

The results obtained are very encouraging, and indicate the adaptability of FMC's basic waste treatment system to processing bilge waste.

Holding Tank Sewage Process Results

The significant increase in leisure time activities has resulted in an unforeseen side effect; a tremendous increase in the number of recreational watercraft and vehicles in which the owners use bacteriostatic chemicals in their holding tanks. When this material is dumped into sewers without adequate dilution (100 to 2500 times), the biological treatment plants receiving this material may be adversely affected.

The test data on Table IV for marine holding tank sewage from Bethel Island, California, demonstrates the effectiveness of FMC's waste treatment system in processing holding tank wastes.

The processing results indicated that SS and BOD₅ removals were 98% and 94% respectively, and the effluent from the process had a tint of blue. It should be noted that no chlorine was used for biological control and NH₃ removal for this test.

TABLE III

BILGE WASTE PROCESS RESULTS

	MINSY* BILGE WASTE	PROCESS EFFLUENT	PERCENT REMOVAL
SS MG/LITER	183	9	
GREASE MG/LITER	1830	15**	99.2
TOC MG/LITER	309	19	93.8
SOC MG/LITER	74	18	75.7
pH	7.40	8.1	
CONDUCTIVITY (μ MHO)		5600	
TURBIDITY, JTU		7	

*MARE ISLAND NAVAL SHIP YARD, VALLEJO, CALIFORNIA

**NO EVIDENCE OF OIL FILM UNDER "BLACK LIGHT"

TABLE IV

HOLDING TANK SEWAGE PROCESS RESULTS

	BETHEL ISLAND RAW SEWAGE	PROCESS EFFLUENT	PERCENT REMOVAL
SS MG/LITER	1460	26	98.2
VSS MG/LITER	1040	18	98.3
TUBIDITY, JTU		70	
TOC MG/LITER	670	179	73.7
SOC MG/LITER	355	110	69.0
BOD ₅ MG/LITER	850	52	93.8
T-PO ₄ MG/LITER	137	28	79.7
NH ₃ -N MG/LITER	539	505*	6.2*
T-N MG/LITER	683	567	17.0
pH	8.60	4.10	

*NO CHLORINE USED FOR BIOLOGICAL CONTROL AND FOR OXIDIZING AMMONIA

Virus Inactivation

The current public interest in improving the viral as well as biological quality of our surface waters resulted in FMC contracting for a study by Baylor College of Medicine, Houston, Texas. Results of this study were presented at the national meeting of the American Society of Civil Engineers in Houston last year. Table V summarizes the process efficiency.

Conclusions

The evaluation program for the preproduction model of the FMC Shipboard Waste Treatment Unit achieved design goals and specifications that were established as

a solution to the control of sewage and other waste from vessels. The unit is compact, lightweight, simple in design, automatic in operation and provides for immediate start up and shut down on demand with a high quality effluent being produced during the operating cycle.

System operation was not affected by oils, greases and toxic chemicals normally present in marine sewage systems. Operator attention, chemical consumption and service requirements were minimal during the test period.

The FMC shipboard waste treatment system is suitable for installation in either of two modes — "Complete Treatment Configuration," Figure 5, and "No-Discharge Configuration," Figure 6, which should provide protection of the marine environment regardless of future changes to the law.

TABLE V

VIRUS REMOVAL EFFICIENCY OF PROCESS

	TOTAL VIRUS* (PFU-10 ⁷)		PERCENT REMOVAL
	INFLUENT	EFFLUENT	
SEWAGE (757 MG/LITER S.S.)			
COMPLETE TREATMENT	52	0.0036	99.993
	4.3	0.0044	99.90
WITHOUT CHLORINE	9.0	0.0003	99.996
	27.0	0.016	99.94
CONTAMINATED RIVER WATER	86.0	* *	-----
	39.0	* *	-----

*TYPE I POLIOVIRUS, VACCINE STRAIN LSC

**VIRUS COULD NOT BE DETECTED IN THESE SAMPLES




FIGURE 5 MARINE SANITATION DEVICE COMPLETE TREATMENT CONFIGURATION




FIGURE 6 MARINE SANITATION DEVICE "NO-DISCHARGE" CONFIGURATION



MARINE SANITATION DEVICE DESIGN CHARACTERISTICS

MODEL	OVERALL DIM.	DRY WT. LB.	OPER. WT. LB.	DESIGN FLOW RATE G.P.D.	VACUUM FILTER SIZE SQ. FT.	ELECT. DEMAND MAX KVA	HEAVY METAL REMOVAL
50-2000	L 94" W 48" H 80"	2,500	3,200	\$ 22,500 4,000	5	12	NO
50-3000	L 94" W 48" H 80"	2,600	3,300	\$ 27,000 8,000	10	12	NO
<i>This model adapted to use of trailer</i> 50-4000 dumping stations	L 106" W 48" H 81"	3,100	4,000	\$ 28,000 8,000	10	12	YES
50-8000	L 18'-0" W 8'-0" H 8'-8"	8,000	16,000	\$ 40,000 50,000	110	12	NO

**AIR & WATER LABORATORY****CLAIR A. HILL & ASSOCIATES**

1525 Court Street P.O. Box 2088, Redding, California 96001, Telephone: 916/243-5831

REF NO. 445Physical
Chemical &
Bacteriological
Analysis**SPECIFIC ANALYSIS****REPORT TO**FMC Environmental Engr. Labs1185 Coleman Ave., Santa Clara, CA 95052ATTN: Mr. M. F. Hobbs**SAMPLE DESCRIPTION**DATE OF SAMPLE _____ DATE RECEIVED 6/25/73 DATE TESTED _____

ANALYSIS	388-48-1	388-49-2	388-48-2	388-49-3
pH	7.28	7.20	10.00	10.10
Sus. Solids	220	150	2	4
Vol Sus. Solids	140	120	1	1
Total Solids	490	510	3000	2560
Total Vol Sol	250	300	230	240
Total PO ₄	27.6	41.8	1.2	1.3
TKN as N	59.2	93.5	10.8	65.7
BOD ₅	160	240	1	1
COD	325	400	66	140
TOC	96	141	20	45
SOC	35	49	18	39
Zn	0.25	<0.25	0.16	0.03
Turbidity (JTU)	-	-	0.90	2.3

REPORTED BY *[Signature]*

COMMENTS _____

All analyses by "Standard Methods" unless noted otherwise

State Approved Water Laboratory For Chemical and Bacteriological Examinations

AW-102



AIR & WATER LABORATORY
CLAIR A. HILL & ASSOCIATES
1525 Court Street P.O. Box 2088, Redding, California 96001, Telephone: 916/243-5831

REF NO. 445

Physical
Chemical &
Bacteriological
Analysis

SPECIFIC ANALYSIS

REPORT TO _____

ATTN: _____

SAMPLE DESCRIPTION _____

DATE OF SAMPLE _____ DATE RECEIVED _____ DATE TESTED _____

Total Solids

Total Vol Solids

388-49-1	32.7%	7.79% of original sample
388-50-2	31.7%	7.73% of original sample

Total Coliforms

MPN/100 mls

388-48-1 2,300,000

388-49-2 23,000,000

388-48-2 *effluent* { 12

388-49-3 { 12

388-48-3 { 7

388-50-1 *cake* { 4

8/gm of Dry Cate.
4/gm of Dry Cate.

REPORTED BY _____

COMMENTS _____

All analyses by "Standard Methods" unless noted otherwise

State Approved Water Laboratory For Chemical and Bacteriological Examinations

AW-102

83!!

March 27, 1973
Salem, Oregon

Mr. L. H. Young
Office Engineer

Sanitary Facilities
South Umpqua, Cabin Creek,
Siskiyou and Boardman
Rest Areas

BUILDING

You have received a copy of the report prepared by Walt Hart on five rest areas needing additional sanitary sewerage treatment facilities.

By copy of this letter I am asking those who are involved in the planning for expansion of these rest areas to supply that information as requested by Mr. Hart in order that we may design the corrective treatment facilities large enough to include anticipated future expansion.

I would like to hold to his suggested scheduling date of not later than June for having all five projects under contract.

E. S. Hunter
Assistant State Highway Engineer

ESH:jf

cc: F. B. Klaboe
A. E. Johnson
Walt Hart
Frank Hall
J. H. Versteeg
W. E. Schwartz
Roy Olson

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon

RECEIVED
MAR 19 1973OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

DATE March 16, 1973
TO Mr. E. S. Hunter *Hold for*
Assistant State Highway Engineer
FROM Walter J. Hart *Walter Hart*
Bridge Engineer
SUBJECT Sanitary Facilities
South Umpqua, Cabin Creek,
Siskiyou, and Boardman
Rest Areas

The inadequate sanitary facilities in Region 3 mentioned in your letter of March 5 were surveyed in the field Thursday and Friday, March 1 and 2. The conclusions reached after checking these facilities are as follows:

1. South Umpqua Rest Area (NB)

It was found that the disposal field was inundated by the intrusion of ground water above the field lateral tile. Adequate dewatering of the field by ditching and trenching should eliminate the standing ditch water and high ground water table which had made this disposal field inoperative. If this operation is successful, the disposal field should be able to service the area for three to four years.

2. South Umpqua Rest Area (SB)

The disposal field installed by Maintenance is operating satisfactorily and with alternate use with the original disposal fields should be adequate for another two to three years.

3. Cabin Creek Rest Area (NB)

The present disposal fields were excavated and it was determined that the northerly field was carrying most, or all of the load. The alternate south disposal field has not been used in the past and is one of the principal reasons for our current problems. The distribution and divergent boxes were uncovered and the distribution box for the northerly field shows signs of being flooded. Since that time the southerly field has started working on its own and from the condition of the field the laterals should serve for another two or three years. The District Engineer was given instructions about how to prolong the life of these disposal fields by alternating their use.

The ultimate solution for disposal problems at this area is a lagoon, but this can only be designed after expansion consideration has been made.

Mr. E. S. Hunter

-2-

March 16, 1973

4. Cabin Creek Rest Area (SB)

This is the only area where it is necessary to spend any substantial amount of money, approximately \$5,000. The disposal fields are completely inoperative and the effluent is running into the nearby ditch. We are now designing and estimating relative costs of two on-site disposal fields.

One of these disposal fields would be above the rest area in a wooded area above the development line. This design would necessitate pumping the effluent about 600 feet and the field would be layed among the trees which would aid in transpiration of the effluent. No large trees would be removed and the woody setting would be maintained.

The other alternative would be in the brushy median between the parking area and the south-bound roadway. This area would require installing a new four-inch water line around the disposal field. This water line goes from the water supply reservoir to the north-bound area about a half mile away.

The District Engineer was asked to take percolation tests of each location to determine the suitability of the soils. Four to five years is the expected life of the proposed disposal field.

5. Boardman Rest Area

This area's waste system now discharges its effluent with no treatment other than disinfecting, directly into the adjacent creek on the west-bound area. The conditions that existed when the area was constructed are still the same. Although this system does not meet present DEQ standards, it will continue to function as designed until a new lagoon system can be constructed and put into operation.

Although the recommendations given to the District Engineer are not a permanent solution, it does create a livable condition for the next two or three years. Therefore the only pressing problem to deal with immediately is the condition at Boardman Rest Area in Region 5. A contract should be let at the earliest possible date. We are continuing our study of possible solutions to the problems at all of our safety rest areas. The present recommendation should keep these facilities in operation until a satisfactory solution to the overall problem can be arrived at.

Mr. E. S. Hunter

-3-

March 16, 1973

Therefore, I recommend that the Road Design Section be contacted for their consideration of probable expansion to be considered in the final design of the waste disposal system.

South Umpqua, Cabin Creek and Siskiyou Rest Areas should be scheduled for expansion, construction and completion no later than June of 1976. The ensuing time should be adequate for programing, scheduling, design and construction for these rest area expansions.

GJB:dh

cc A. E. Johnson
L. H. Young
J. H. Versteeg
W. E. Schwartz
F. L. Hall
Roy Olson

8311
RECEIVED
JAN 5 1972
FORM 6-66 (REV. 10-60)
FOR FILING

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Roseburg, Oregon
January 2, 1973

NOTED
A. E. JOHNSON

To: Walter J. Hart
Bridge Engineer
SALEM

Attention L. L. Wallace

SUBJECT: Investigations of Sewage Disposal
Facilities
Cabin Creek Safety Rest Area
Manzanita Safety Rest Area
South Umpqua Safety Rest Area
Pacific Highway

As per our recent phone conversation, we will make an investigation of the sewage disposal facilities at these rest areas. We do have some concern about the outcome of these investigations as follows:

1. Use during the past two months may be less than 25% of the tourist season.
2. How water tables may make evaluation of the sewage disposal systems difficult.
3. The Manzanita Safety Rest Area system is operating on a six months temporary permit. If we invite inspection we need to have a correction plan and date in mind.
4. The South Umpqua Rest Area disposal system is not adequate and we may have a problem explaining why we are not scheduling a larger system.

ORIGINAL SIGNED BY
J. H. VERSTEEG

J. H. VERSTEEG
Region Engineer

JHV/cw

cc A. E. Johnson
E. S. Hunter

RECEIVED
JAN 3 1973
OFFICE OF
A. E. JOHNSON
ASSISTANT STATE HIGHWAY ENGINEER

(D) 5051111
10 1972

FOR FILING
FORM 8-30

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon

DATE December 14, 1972

TO J. Versteeg
Region 3 Engineer

FROM Walter J. Hart
Bridge Engineer

SUBJECT Investigations of Sewage Disposal Facilities
Cabin Creek Safety Rest Area
Manzanita Safety Rest Area
South Umpqua Safety Rest Area
Pacific Highway

NOTED
A. E. JOHNSON

As a result of the existing sewage disposal problems at the subject rest areas and several other areas, we feel that field investigations of the existing septic tank, drain field systems are necessary.

This work is requested in order that we may fully evaluate the cause of the malfunctions and take into account these findings when we design the expansion of these facilities and the building of new sewage disposal facilities.

These investigations should be conducted on sewage systems at Cabin Creek, South Umpqua, and the northbound Manzanita Safety Rest Areas. These investigations should consist of checking out septic tanks, distribution boxes, supply lines from septic tanks to distribution boxes, and digging into various areas of drain fields.

This work should be conducted by someone capable of evaluating the findings. We would also recommend that the local county sanitarian be present to assist in evaluating the findings. A representative of the Health Division should also be present.

This work at Cabin Creek and Manzanita should be charged to preliminary engineering. The investigation at South Umpqua will have to be charged to maintenance funds as it is not scheduled for expansion. This work should be accomplished as soon as possible.

DOC/ag

cc A. E. Johnson
E. S. Hunter
Roy Olson

RECEIVED
DEC 18 1972
OFFICE OF
A. E. JOHNSON
ASSISTANT STATE HIGHWAY ENGINEER

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon

DATE November 24, 1972

TO Mr. Walter J. Hart
Bridge Engineer

FROM *Duane O. Christensen*
Duane O. Christensen
Supervising Design Engineer

SUBJECT Safety Rest Area Deficiencies

We have studied the sewage disposal and water supply problems that exist in the various regions and recommend that the following work be done in order listed. This order is our determination of priority in which the project should be worked on and is based on correcting problems that are detrimental to next year's operation and as an interim step to expansion.

1. Manzanita Safety Rest Area - Region 3

Sewage Disposal - Present facilities are on a septic-tank-drain-field system which is operating on a temporary permit from DEQ. Negotiations are underway to have Wasteco, Inc. design and install a waste treatment facility as an experimental project.

In addition there will be an expansion of the facilities to include a gravity type water system, new toilet buildings, revising existing facilities for the new system.

A contract to revise the parking areas and provide a new well has been completed.

This work is presently being programmed with FHWA for an early contract.

2. Memaloose Safety Rest Area - Region 4

An expansion project for this area is presently on the schedule for the February 22, 1973, bid opening. This contract will add two new toilet buildings, a new water supply (well has been drilled and sufficient water is available), and a new sewage disposal facility.

3. Cabin Creek Safety Rest Area - Region 3

Water Supply - Private well is presently effecting the saline content and drawdown of the wells. The State Engineer is taking action to eliminate

NOTED
E. S. HUNTER

NOTED
11/27/72

11/27/72

NOTED
W. J. HART

Mr. Walter J. Hart

-2-

November 24, 1972

this interference. Well No. 8 should be back-filled with concrete below the 122-foot level to seal off the salt zone (about 15 feet). Replace existing pump at well No. 8 with smaller pump capable of supplying 20 gpm to prevent excessive drawdown. Irrigation should be limited to 50,000 gpd on an automatic sprinkler system. This will adequately irrigate five acres of lawn on an 8-hour schedule. Any further irrigation need will have to be supplied from some other source. Additional expansion is permissible provided the sewage disposal problem can be solved.

Sewage disposal - Install new 10,000 gallon septic tanks at each unit to replace present 4,000 gallon tanks. Existing tanks are way too small and possibly contributed to our problems by clogging drainage field lines.

Construct new seepage bed drainage field on state park property about 1200 feet northeast of the southbound unit building. This would serve the unit until any expansion is proposed. The northbound unit can be served on new seepage beds built up in the wooded area on the northeast side. Two beds should be constructed at each site and used alternately.

When expansion of these areas are proposed it should include a lagoon in the vicinity of Chenoweth Park Interchange.

It is recommended that further expansion of this rest area not be done until suitable solution to the sewage problems are worked out.

4. Boardman Safety Rest Area - Region 5

Sewage Disposal - The most likely solution to the sewage disposal problem at this site would be sewage lagoon, polishing pond, and chlorination system. The DEQ has indicated that effluent dumping would be permissible into the irrigation ditch at times of adequate runoff. The effluent would necessarily have to be impounded until such times.

5. South Unpqua Safety Rest Area - Region 3

Water Supply - Join the community water district or construct a 25,000 gallon hillside reservoir near the community tank. A well on the Booth Ranch would be necessary to supplement the existing well if we went our own way.

Sewage Disposal - The southbound unit has had a new disposal field installed beyond the two existing fields. At the present time this field is saturated.

Mr. Walter J. Hart

-3-

November 24, 1972

The northbound area's disposal field is also saturated. There is some evidence that this field has been driven on and could have some broken tile. The ditches have water backing up in them and a culvert to the south floods over the field. Before abandoning this field, some investigation should be done. Dye tests, digging up some of the laterals, exposing the distribution boxes, et cetera, to determine the extent to which these field are inoperable.

If these investigations are negative, then the only other solution would be the same type of treatment proposed for Boardman Safety Rest Area on a site across the freeway from the southbound unit.

6. Siskiyou Safety Rest Area - Region 3

Water Supply - It is necessary to test existing well to find out how much this well is producing. Additional right of way should be obtained to the east of the present area so further exploration can be made for additional wells, sewage disposal, and expansion. After testing of the existing well, a reservoir should be constructed on the hillside directly west of the freeway to change the system to a gravity type.

Sewage Disposal - Requires new right of way so sufficient area for a disposal field can be had, a 10,000 gallon septic tank should be installed, stilling tank, and two disposal fields to be used alternately.

With the problems presently encountered, expansion of this area should not proceed until these have been solved.

The additional land acquisition for the disposal field should also include land requirements for future expansion.

7. Cow Creek Safety Rest Area - Region 3

Water supply - The well supplying both northbound and southbound units has some plumbing problems. The best solution to this would be a 50,000 gallon reservoir on the hillside to the east of the northbound unit and installation of an automatic sprinkler system to even out the demand on the system. The reservoir would be located on land already owned by the Highway Division so additional right of way would not be needed.

Sewage disposal is not critical, but installation of a 10,000 gallon septic tank at each unit would forestall any problems.

8. Gettings Creek Safety Rest Area - Region 3

Water Supply - This area is presently being explored for a new well. Well development should proceed as planned so any future expansion will

Mr. Walter J. Hart

-4-

November 24, 1972

not have to depend on the existing source. The existing well has been diminishing its supply of water the last few years and it would be a good idea to find out why. It is possible that the well screen has plugged and needs cleaning. Therefore the well liner and pump should be pulled and cleaned and the well tested. This would give us an idea as to what to expect of the new well. The new well would be plumbed into the existing system. An automatic irrigation system should be installed to even out the demand on the system.

Sewage disposal is not presently a problem.

We do not recommend expansion at this site unless sufficient water is obtained.

9. Dooley Mountain Safety Rest Area - Region 5

Water Supply - Water supply is from a spring located on the site. Attempts to clean this spring have proven unsuccessful and water samples are polluted. It will be necessary to build a springhouse and provide a chlorinator if we keep this area operating.

Vault-type forest toilets should be used in locations of this type.

10. Chief Joseph Canyon Viewpoint - Region 5

Vault-type forest toilets should be installed at this site. The U.S. Forest Service has indicated to the District Engineer that they are trying to eliminate the use of pit toilets in the National Forests.

The estimated costs for these improvements are shown on the accompanying outline. These proposals should be sent to the respective regions for their concurrence and investigation. The State Department of Environmental Quality has been informed of our proposals for their information and advice, but the Regional Engineer should contact the local County Sanitarians for a permit to proceed with these proposals.

GJB:dh

Attachment

cc R. W. Ellison
L. L. Wallace
D. O. Christensen
R. F. Knapp

Outline: Rest Area Deficiencies

The following is an outline of current Rest Area deficiencies listed in decending order of need. The costs listed are for the interim solutions to these problems and don't include monies for expansion and ultimate solutions in most cases.

1. Manzanita SRA - Region III

Water supply & Sewage Treatment included in expansion plans.

Cost-(plans now being prepared)

2. Memaloose SRA -Region IV

Water supply & Sewage Treatment included in expansion plans.

Cost-(plans now being prepared)

3. Cabin Creek SRA - Region III

(a.) Water Supply (including irrigation)

Cost - \$9200

(b.) Sewage disposal

(includes sewage pumping, and disposal fields)

Cost -\$29800

Total Cost (includes 20% E & C) = \$46,800

4. Boardman SRA - Region V

Sewage disposal-(includes 2 lagoon ponds & Chlorination System)

Total Cost (includes 20% E & C and R/W acquisition) = \$50,000

5. South Umpqua SRA - Region III

(a.) Water Supply (includes new well, reservoir, and land acquisition)

Cost- \$66,000

(b.) Sewage disposal- (includes 2 lagoon ponds, Chlorination System, and land acquisition)

Cost--\$51,000

Total Cost (includes 20% E & C) = \$140,000

6. Siskiyou SRA - Region 111

(a.) Water Supply (includes reservoir, irrigation, and land acquisition)

Cost--\$38,000

(b.) Sewage disposal (includes septic tank, disposal field, and Land acquisition for future expansion)

Cost -- \$31,000

Total Cost (includes 20% E & C) = \$83,000

7. Cow Creek SRA - Region 111

(a.) Water Supply (includes irrigation system, reservoir, and Chlorination system)

Cost -- \$30,000

(b.) Sewage Disposal (includes new septic tanks).

Cost-- \$9000

Total Cost (Includes 20% E & C) = \$47,000

8. Getting Creek SRA - Region 111

Water Supply (Includes new well, pumps, land acquisition, and irrigation system)

Total (Includes 20% E & C) = \$25,000

9. Dooley Mountain SRA - Region V

(a.) Water Supply (includes spring house & Chlorinator)

Cost -- \$2000

(b.) Sewage disposal-(Vault toilet & bldg.)

Cost --\$2500

Total Cost (Includes 20% E & C) = \$5400

(3)

10. Chief Joseph Canyon Viewpoint - Region V

Sewage disposal - Vault Toilet and Bldg.)

Cost (Includes 20% E & C = \$ 3,000

Total Cost of all improvements .
(Excluding Manzanita SRA and Memaloose SRA) = \$400,200

8312 Fern Valley Rd. & Valley View 197
• Rd. Sec. of Rogue Valley Hwy.
• (Traffic signal install.)

CIA 5435 9-2-75

CIA 5434 9-2-75

September 6, 1978

Williams, Stark, Hiefield, Norville & Griffin, P.C.
Attorneys and Counselors at Law
Suite 775, Boise Cascade Building
1600 S.W. Fourth Avenue
Portland, OR 97201

Attention: Michael D. Williams

Gentlemen:

In response to your letter of August 31, 1978, we are attaching certified copies of the following documents pertaining to Contract No. 8312 with Hamilton Electric, Inc. for a traffic signal installation on Fern Valley Road and Valley View Road in Jackson County:

1) Report of Action Under Delegated Authority by State Highway Engineer showing the acceptance of Contract No. 8312. (In your letter you ask for a copy of the resolution accepting this job. The Transportation Commission no longer adopts resolutions accepting projects and has delegated that authority to the State Highway Engineer. The report we have attached replaces the resolution and is reported to the Transportation Commission by the State Highway Engineer and entered in the minutes of the Commission meeting.)

2) Letter dated January 12, 1977, from Richard E. Alexander, Attorney at Law, and attached Notice of Claim.

3) Letter dated January 17, 1977, from C. W. Head, Commission Services, acknowledging receipt of this claim.

Your letter refers to a notice of claim filed with General Electric Supply Co. on March 16, 1977. We have no record of a claim filed on that day. The claim dated in January is the only claim we have on record and have certified that one.

Very truly yours,

C. W. Head
COMMISSION SERVICES

fkn:kk
Enclosures

STATE OF OREGON)
)
COUNTY OF MARION) ss

I, C. W. Head, Manager, Commission Services, Department of Transportation, do hereby certify that the attached photocopy of the Report of Action Under Delegated Authority by State Highway Engineer which lists H. S. Coulter's approval of October 6, 1976, on behalf of the Transportation Commission, of State Highway Division Contract No. 8312, Fern Valley Road and Valley View Road, Jackson County, has been compared with the original on file as Exhibit B in the Transportation Commission's minutes of October 26, 1976, Salem, Oregon, and that the same is a true and correct copy of said report and of the whole thereof.

DATED this 6th day of September, 1978.


C. W. Head
COMMISSION SERVICES

EXHIBIT B
MINUTES OF 10-26-76
REPORT OF ACTION UNDER DELEGATED AUTHORITY BY
STATE HIGHWAY ENGINEER

On behalf of the Commission and under authority delegated to me to accept contracts completed according to specifications, I accepted the following:

<u>Contractor and Contract No.</u>	<u>Section and County</u>	<u>Acceptance Date</u>
Robert H. O'Hair & O'Hair Const. Co., No. 8197	Sage Hen Hill-Hines, Harney County	September 29, 1976
Babler Bros., Inc., No. 8047	Arlington Intchge.-Irrigon Jct., Gilliam and Morrow Counties	September 29, 1976
F. H. McEwen Constr., No. 8212	Goshen-Cottage Grove, Lane County	September 30, 1976
Roy L. Matchett, Inc., No. 8346	Warner Rock Production, Lake County	October 6, 1976
Hamilton Electric, Inc., No. 8312	Fern Valley Road and Valley View Road, Jackson County	October 6, 1976
Clark Painting Co., No. 8297	Siletz River Bridges Mainte- nance, Lincoln County	October 6, 1976
Cascade Construction Company, Inc., No. 8390	Hubbard (5th St.), Marion County	October 15, 1976
Robert H. O'Hair & O'Hair Const. Co., No. 8220	M.P. 5.3 to M.P. 15.5 Unit, Riley-Lake Co. Line, Harney County	October 19, 1976

October 19, 1976


H. S. Coulter, State Highway Engineer

STATE OF OREGON)
)
COUNTY OF MARION) ss

I, C. W. Head, Manager, Commission Services, Department of Transportation, do hereby certify that the following photocopies attached hereto have been compared with the letters and notice as filed in the records of the Oregon Transportation Commission, Salem, Oregon, and that the said copies are true and correct copies of the said letters and notice and of the whole thereof:

Letter dated 1-12-77 from Richard E. Alexander, Attorney at Law, and attached Notice of Claim filed on behalf of General Electric Supply Co. against Hamilton Electric, Inc. and Great American Insurance Company in the amount of \$750, plus interest.

Letter dated 1-17-77 from C. W. Head, Commission Services, acknowledging the above letter and forwarding Mr. Alexander's letter and Notice of Claim to Hamilton Electric, Inc., Great American Insurance Co. and to the Secretary of State for filing.

DATED this 6th day of September, 1978.

C. W. Head
COMMISSION SERVICES

DAVID R. WILLIAMS
DONALD R. STARK
PRESTON C. HIEFIELD, JR.
OLIVER I. NORVILLE
JAMES E. GRIFFIN
MICHAEL D. WILLIAMS

WILLIAMS, STARK, HIEFIELD, NORVILLE & GRIFFIN, P. C.
ATTORNEYS AND COUNSELORS AT LAW
SUITE 775, BOISE CASCADE BUILDING
1600 S.W. FOURTH AVENUE
PORTLAND, OREGON 97204

TELEPHONE
(503) 222-9966

August 31, 1978

IN REPLY PLEASE REFER TO
FILE NO. 76-197

Oregon State Highway Department
Department of Transportation
Commissions Services Office
Salem, Oregon 97310

Re: State of Oregon ex rel, General
Electric Supply Co. v. Hamilton
Electric, Inc. (Multnomah County
Circuit Court No. A77-06-08239)

Gentlepeople:

We represent the plaintiff in the above matter which is an action on a bond pursuant to ORS 279.526 et seq. The bond was furnished by Great American Insurance Company on Oregon State Highway Department Contract No. 8312 wherein Hamilton Electric, Inc. was the prime contractor with the State of Oregon at the job site at Fern Valley Road and Valley View Road in Medford, Oregon. This matter has been scheduled for trial on October 13, 1978.

Would you please provide me with a certified copy of the notice of claim filed with General Electric Supply Co. on March 16, 1977 together with a certified copy of the resolution of the Highway Department accepting the job.


Very truly yours,

WILLIAMS, STARK, HIEFIELD,
NORVILLE & GRIFFIN, P.C.

Michael D. Williams
MICHAEL D. WILLIAMS

MDW:clk

NOTED
C. W. HEAD



8312

45

January 19, 1977

Great American Insurance Co.
2030 Ninth Avenue
Seattle, Washington 98121

Gentlemen:

A second post-final payment for \$231.77 will be made to Hamilton Electric, Inc., on Contract No. 8312 for a traffic signal installation on Fern Valley Road and Valley View Road at Rogue Valley Highway in Jackson County as soon as the warrant is prepared.

The total amount paid on this contract will be \$50,360.11 including the post-final payment. No force account work was performed on this contract.

Very truly yours,

C. W. Head
COMMISSION SERVICES

fkn

cc Hamilton Electric, Inc.
232 West 5th Ave.
P. O. Box 708
Eugene, OR 97401



C. T. Keasey
Walt Hart - Bridge
V. E. Skoog Attn: Dick Hacek
Alfred Shirley



Department of Transportation

STATE HIGHWAY BUILDING, SALEM, OREGON 97310

January 17, 1977



Williams, Stark, Hiefield, Norville & Griffin
Attorneys and Counselors at Law
Boise Cascade Building
Portland, OR 97201

Attention: Richard E. Alexander

EDG

1-24-77

Gentlemen:

Reference is made to your letter of January 12 with attached Notice of Claim of General Electric Supply Company stating that they have a claim for light poles furnished in the sum of \$750 plus interest against the bond taken from Hamilton Electric, Inc., and Great American Insurance Company.

This appears to be in connection with the Hamilton Electric, Inc., Contract No. 8312, Fern Valley Road and Valley View Road Section Project in Jackson County.

The Great American Insurance Company furnished the performance bond on this contract. We will advise the surety and the principal contractor of the receipt of this claim and we will forward it to the Secretary of State for filing.

Please let us know when this claim has been satisfied.


Very truly yours,

C. W. HEAD
COMMISSION SERVICES

CWII: fkn

cc Hamilton Electric, Inc.
Great American Insurance Co.
Hon. Norma Paulus - Secretary of State - Please
acknowledge receipt of the attached claim on the
enclosed copy of this letter.

NOTED
C. W. HEAD



DAVID R. WILLIAMS
DONALD R. STARK
PRESTON C. HIEFIELD, JR.
OLIVER I. NORVILLE
JAMES E. GRIFFIN
RICHARD E. ALEXANDER
GARY M. ANDERSON
MICHAEL D. WILLIAMS

WILLIAMS, STARK, HIEFIELD, NORVILLE & GRIFFIN, P. C.
ATTORNEYS AND COUNSELORS AT LAW
BOISE CASCADE BUILDING
PORTLAND, OREGON 97201
January 12, 1977

TELEPHONE 222-9966

IN REPLY PLEASE REFER TO
FILE NO. 76-197

Clerk
Oregon Transportation Commission
State Highway Building
Salem, Oregon 97310

Gentlemen:

Pursuant to ORS 279.528 I am enclosing herewith
a notice of claim by General Electric Supply Company against
Hamilton Electric, Inc., and its surety, Great American
Insurance Company of Seattle, for payment for certain materials
on the construction on Fern Valley Road, and Valley View Road,
in Medford, Oregon, contract no. 8312.

Very truly yours,


WILLIAMS, STARK, HIEFIELD,
NORVILLE & GRIFFIN, P.C.

RELE all

RICHARD E. ALEXANDER

REA:clk

cc: Hamilton Electric, Inc.
Great American Insurance Co., of Seattle



NOTED
C. W. HEAD

NOTICE OF CLAIM

TO: OREGON TRANSPORTATION COMMISSION
State of Oregon (Oregon State Highway Department)

NOTICE IS HEREBY GIVEN that the undersigned, GENERAL ELECTRIC SUPPLY COMPANY, a division of GENERAL ELECTRIC COMPANY, has a claim for light poles furnished in the sum of \$750.00, plus interest from the date due, against the bond taken from HAMILTON ELECTRIC, INC., and GREAT AMERICAN INSURANCE COMPANY OF SEATTLE for the construction work on the Fern Valley Road, and Valley View Road, in Medford, Oregon, contract No. 8312.

GENERAL ELECTRIC SUPPLY CO.


By

R. J. Iacopi
R. J. IACOPI

WILLIAMS, STARK, HIEFIELD,
NORVILLE & GRIFFIN, P.C.

By

Richard E. Alexander
RICHARD E. ALEXANDER
Of Attorneys for General Electric
Supply Co.



8312

November 2, 1976

Great American Insurance Co.
Pacific NW Regional Office
2030 Ninth Avenue
Seattle, WA 98121

Gentlemen:

A post-final payment for \$1,264.62 will be made to Hamilton Electric, Inc. on Contract No. 8312 for work on the Fern Valley Road and Valley View Road Section of the Rogue Valley Highway in Jackson County as soon as the warrant is prepared.

The total amount paid on this contract will be \$50,128.34 including the post-final payment. No force account work was performed on this contract.

Very truly yours,

C. W. Head
COMMISSION SERVICES

kkf

cc: Hamilton Electric, Inc.
232 West 5th Avenue
P. O. Box 708
Eugene, OR 97401

bc: C. T. Keasey
Walt Hart
V. E. Skoog (Attn: Dick Hacek)
A. Shirley



**OREGON STATE
HIGHWAY DIVISION**

October 29, 1976

HIGHWAY BUILDING • SALEM, OREGON • 97310

ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator of Highways

Oregon State Treasurer
Room 103 Capitol Building
Salem, Oregon 97310

Attention: Merle Crowe

Re: Hamilton Electric Inc.
Contract 8312

Our contract 8312 with Hamilton Electric Inc. has been finalized. Please cancel your safekeeping receipt no. 2008 and return the \$5,000 in bonds deposited in lieu of retainage on this contract to Hamilton Electric

Vernon E. Skoog
Controller

By _____
Janice H. Peterson
Contract Payments Executive

cc: Hamilton Electric Inc.

bc: C.W. Head ✓
R. Church
C. Barrett

NOTED
C. W. HEAD

A DIVISION OF THE DEPARTMENT OF TRANSPORTATION

8312

October 27, 1976

Hamilton Electric, Inc.
232 W. Fifth
P. O. Box 708
Eugene, OR 97401

Gentlemen:

We have reviewed your request for an extension of time on Contract No. 8312 for work on the Fern Valley Road and Valley View Road Section of the Rogue Valley Highway in Jackson County.

Careful consideration was given to the reasons you submitted. In light of the available facts, an extension of 15 days is granted (one-half of the liquidated damages) because of late delivery of Valmont poles. This 15 days is based on the State sharing in the responsibility for the delay caused by checking pole shop drawings. The specified pole listing contained in the special provisions made checking of drawings unnecessary.

This will leave \$750 liquidated damages in effect.

Very truly yours,

E. S. Hunter
Deputy State Highway Engineer

bc H. S. Coulter
C. T. Keasey
Robert Church
Alfred Shirley

JAB:fr/ESH:ja

OREGON STATE HIGHWAY DIVISION

FILE: CON 5 #8312

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

October 21, 1976

FROM: John A. Bond
Construction Administration Engineer

SUBJECT: Fern Valley Rd. & Valley View Rd.
Contract No. 8312
Request for Time Extension

TO: E. S. Hunter
Deputy State Highway Engineer

Herewith request from Hamilton Electric, Inc. for an additional 30 days which would delete all liquidated damages on this project. The request is based on the usual sad story about late delivery of Valmont poles. This contract covered signal installations at two intersections on the Rogue Valley Highway. Some pertinent dates are:

Bids opened	10-23-75
Contract time started	11-20-75 (200 calendar days allowed)
Site work started	5-17-76 (93% of contract time elapsed)
Poles delivered	6-17-76 (211 days counted)
Contract completion date	7-6-76 (30 days liquidated damages accrued at \$50 per day.)

There was a two-part mix-up on pole drawing approval. The special provisions include pole lists showing catalog numbers of acceptable poles for three manufacturers, including Valmont. Nevertheless, the contractor submitted shop drawings to the Resident Engineer under date of January 20. These were not sent back to the contractor until March 30. This was 70 days, or over three times our usual turn-around interval on shop drawings. During this time (on March 3) the contractor had learned that drawing approval was not required and contacted Valmont.

The Resident Engineer and Region both recommend complete time extension because of our involvement in the shop drawings by, 1) accepting them for checking, and 2) then taking too long for the checking.

It seems to me the contractor and/or his suppliers also have some responsibility in this. The whole idea of having pole lists is to speed up the acquisition of the materials. Section 661 of the Standard Specs. applies. I suggest an equal sharing with the contractor of the liquidated damages and would recommend granting one-half, or 15 days time extension. This would leave \$750 in effect. Our engineering costs came out about at the amount authorized.

This is a State Bond project. A rough draft letter to the contractor on the 15-day basis is attached.

JAB:fr
Att.
cc: Robert Church

RECEIVED STATE HWY ENGR	
OCT 25 '76	
REFER TO	
FOR	
Info	
Inves	
R/D	
D/R	
Sign	
Act	
File	

OREGON STATE HIGHWAY COMMISSION

**Engineers Recommendation Regarding
Contractors Request**

for

Increase in Number of Workdays

to

Complete Construction Contract

Investigation has been completed regarding the request (see reverse side) for an increase in the number of workdays within which to complete, without assessment of liquidated damages, the following project:

Contract No. 8312 Contractor Hamilton Electric, Inc.

Highway

Section Fern Valley-Valley View Road

Kind of Work

It is recommended that the request for increase in the number of workdays within which to complete said contract be ~~DENIED~~ or GRANTED. The reasons for such recommendation are as follows:

Recommend 15-day time extension of contract time due to late delivery of Valmont poles. This is 1/2 of the liquidated damages and is based on the State sharing equally in the unnecessary pole drawing approval and resulting delay.

Recommended for Approval:

J. X. Wilson
Regional Engineer

Robert J. Friel
Construction Engineer or
Bridge Engineer

Ed Hunter
Deputy State Highway Engineer

SP-57865-734

Contract No.	
Project designation	 State-Federal
Date awarded	
Work started	
Per cent completed	 Date
No. of Workdays Allowed	
No. of Workdays Used	
No. of Added Workdays Requested	

OREGON STATE HIGHWAY COMMISSION

Contractors Request
for
Increase in Number of Workdays
to
Complete Construction Contract

Oregon State Highway Commission
Salem, Oregon

Date July 16, 1976

Gentlemen:

We, the undersigned, respectfully request an increase in the number of workdays from 200 days to 230 days, within which to complete our Contract No. 8312, without the assessment of liquidated damages. The said contract is described as follows:

The dates of the workdays during which prosecution of the work was actually prevented and the conditions or causes which actually prevented the prosecution of work on said dates were as follows:

Please see attached letter for justification for request for time extension.

Respectfully submitted,

Hamilton Electric, Inc.

Contractor

By

CONSENT OF SURETY

Date July 19th, 1976

We, GREAT AMERICAN INSURANCE COMPANY

, as

surety on the bond guaranteeing the completion of the contract above-named and listed, hereby join in and consent to said request for an increase in the number of workdays, and hereby agree to remain fully bound as surety in all respects as if the number of workdays remained as stipulated in the original agreement.

Douglas E. Walwyn

Resident Agent

(SEAL)

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE: CON 5

Roseburg, Oregon
September 28, 1976

FROM: *J. X. Wilson*
J. X. WILSON
Regional Construction Engineer

SUBJECT: Time Extension
Fern Valley Rd. & Valley View Rd.
Rogue Valley Highway
Jackson County
Contract No. 8312

TO: C. T. Keasey
Construction Engineer

Attention John Bond

Attached is the time extension request I discussed briefly with you recently. The contractor is requesting 30 additional days which is the amount of contract overrun.

Although not required, the contractor and supplier both thought approval of pole shop drawings was necessary. We apparently did nothing to dispel this misconception. For this reason, I am recommending the contractor's request for thirty additional days be granted with no assessment of liquidated damages. I hope you concur.

jxw/cw

Attach.

cc Keith Martin

Routing	
Keasey	RECEIVED
Bond	
Jackmond	SEP 30 1976
Harwood	
Johnsen	CONSTRUCTION
Walker	SECTION

John Bond
30 days @ \$50

OREGON STATE HIGHWAY DIVISION

FILE: CON 5-8312

INTER-OFFICE CORRESPONDENCE

Grants Pass, Oregon 97526

September 8, 1976

Keith L. Martin
 FROM: KEITH L. MARTIN
 Resident Engineer

TO: J.X. Wilson
 Region Construction Engineer
 P.O. Box 1128
 Roseburg, Oregon 97470

TIME EXTENSION
 SUBJECT: FERN VALLEY RD. & VALLEY VIEW RD.
 Rogue Valley Highway
 Jackson County
 Contract #8312

Forwarded for your consideration is a request for a 30 day extension in time. I do not have any documentation to verify dates in the request dealing with communications between the contractor and his suppliers. However, I am enclosing letters of transmittal which document the time pole drawings were retained by the state for approval. Drawings were received by the state on January 21, 1976 and forwarded to the contractor, after checking, on March 30, 1976. This is a period of 70 days or 10 weeks.

A normal period for checking would be 2 weeks, with a maximum of 4 weeks. This would have increased the pole delivery date and ultimate completion by 42 days. The specifications do not require pole approval when using the pole lists from the Special Provisions to order poles.

I recommend that the number of work days be increased to 230 with no assesment of liquidated damages. Even though pole approval was not mandatory, failure to return the pole drawings after approval did delay the contractor.

Last day July 6th

KLM:ml
 Enclosures

cc: file (2)

9-27-76
 CC: C.T. Leasey
JHE

ROSEBURG REGION			
RECEIVED			
SEP - 9 1976			
RE	RM	CE	TE
DES	DES	DES	DES
DES	DES	DES	DES

1312
6. (Continued)

record should have been submitted.

7. On March 24, 1976 Valmont was telexed requesting a release for immediate shipment.

8. On April 1, 1976 the approved prints were received in our office and forwarded to our supplier who received them on April 6th.

14 wks 7
9. The materials were shipped to us on June 10, 1976 approximately 11 weeks after the telephone conversation from Ken Hamilton to the pole supplier.

10. When the poles were received by us we expedited the installation to the best of our ability.

HAMILTON ELECTRIC, INC.


Emerson Hamilton

EH/ss

8312

73

October 19, 1976

Great American Insurance Company
Pacific NW Regional Office
2030 Ninth Avenue
Seattle, WA 98121

Gentlemen:

On October 11, 1976, we wrote to you concerning release of final payment on Contract No. 8312 awarded to Hamilton Electric, Inc., for traffic signal installation on the Fern Valley Road and Valley View Road Section of the Rogue Valley Highway in Jackson County.

Final payment on this contract is 95c and the total contract amount is \$48,863.72. No work was performed under force account.

Very truly yours,

C. W. Head
COMMISSION SERVICES

sr

cc Hamilton Electric, Inc.
232 West 5th Ave.
P. O. Box 708
Eugene, OR 97401

bc C. T. Keasey
Walt Hart
V. E. Skoog Attn: Dick Hacek
A. Shirley



July 16, 1976



Oregon State Highway Department
Mr. Keith Martin, Resident Engineer
P.O. Box 306
Grants Pass, Oregon 97526

Re: OSHD Contract #8312
Fern Valley-Valley View Road

The following information is submitted as the justification for this request for time extension. The delay was caused by slowness in the delivery of poles.

1. The job was quoted to us by our pole supplier (G.E. Supply) on October 25, 1975 with an 8 to 10 week delivery schedule.
2. The contract was awarded to us on October 28, 1975 by the Oregon State Highway Department.
3. Our purchase order was issued on November 14, 1975 and received by our supplier on November 20, 1975.
4. The approval drawings were submitted on January 12, 1976 to our office.
5. In February the Valmont factory pole manufacturer advised that due to the economy turn down material delivery was slowing and delivery would be extended to 10 to 12 weeks.
6. March 3, 1976 Ken Hamilton advised the pole supplier that approval was not required and that a print of



232 WEST 5th AVENUE

503/345-8711

POST OFFICE BOX 708

EUGENE, OREGON 97401

GENERAL DESCRIPTION OF ACTIVITIES FOR THE WEEK

SUNDAY	22	No activity
MONDAY	23	No activity.
TUESDAY	24	No activity.
WEDNESDAY	25	No activity by contractor. Final inspection by J.X. Wilson.
THURSDAY	26	No activity.
FRIDAY	27	Contractor doing miscellaneous cleanup and detail work found during final inspection.
SATURDAY	28	No activity.

REMARKS

STATUS: Final inspection held by J.X. Wilson, Region Construction Engineer, and Mike Anhorn, Assistant Resident Engineer. Project complete.
Third Notification submitted August 27, 1976.

NOTE: THIS IS THE FINAL WEEKLY REPORT FOR THIS PROJECT.

SIGNED Keith L. Martin
KEITH L. MARTIN, RES. ENGR.

LOCATION GRANTS PASS, OREGON

PRIME RESIDENT SUBMIT 2 COPIES WHEN BRIDGES AND GRADING BOTH ARE INVOLVED. SUBMIT 3 COPIES



**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING • SALEM, OREGON • 97310

ROBERT W. STRAUB
GOVERNOR

April 15, 1976

Oregon State Treasurer
103 Capitol Building
Salem, Oregon 97310

Attention: Merle Crowe

Re: Hamilton Electric Inc.
Contracts: 8122, 8231 & 8312

Contract 8122 has been completed. The contractor, Hamilton Electric Inc., requests that Alabama Power Bond #B4795, \$3,000, deposited in lieu of retainage on contract 8122, be transferred to contract 8312.

Contract 8231 is also complete. Hamilton Electric requests transfer of Alabama Power Bonds #4645, \$1,000, and #6286, \$1,000 to contract 8312 from contract 8231.

V. E. Skoog
Controller


By _____
Janice Peterson
Contract Payments Executive

JP/jm

cc: Hamilton Electric Inc.

bc: C.W. Head ✓
J. Bond

R. Church
C. Barrett



A DIVISION OF THE DEPARTMENT OF TRANSPORTATION

8312

September 2, 1973

Board of County Commissioners
Jackson County
Courthouse
Medford, OR 97501

Attention: Harry Chipman
County Clerk

52

2-37 75

MISC. CONTRACTS and
AGREEMENTS No. 5435

Gentlemen:

Attached for your records is a fully executed copy of an agreement with Jackson County and the Highway Division for a traffic signal at the intersection of the Rogue Valley Highway and Valley View Road.

We have retained a fully executed copy of this agreement for the Transportation Commission's files.

Very truly yours,

C. W. Head
COMMISSION SERVICES

fkn

Att.

cc L. E. George (agree. att.)

8312

54

City of Phoenix
City Hall
Phoenix, OR 97535

September 2, 1975

Attention: Frances Stevenson
City Recorder

8-27-75

MISC. CONTRACTS and
AGREEMENTS No. 5434

Gentlemen:

Attached for your records is a fully executed copy of an agreement covering traffic signals at the intersection of the Rogue Valley Highway and Fern Valley Road.

We have retained a fully executed copy of this agreement for the Transportation Commission's files.

Very truly yours,

C. W. Head
COMMISSION SERVICES

fkn

Att.

cc L. E. George (agree. att.)

**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING • SALEM, OREGON • 97310

TO **Transportation**
Oregon ~~SALEM~~ Commission

DATE **August 12, 1975**

FROM F. B. Klaboe
State Highway Engineer

SUBJECT **Traffic Signal Installation**

We have an agreement which has been executed by Jackson County for the traffic signal at the intersection of the Rogue Valley Highway and Valley View Road in Jackson County.

The agreement provides that the State will do all the work of the project and maintain the traffic signal after the installation. The estimated cost is \$38,000, of which the State will pay all costs thereof, funded by State Bond money. The County will pay all power costs after installation.

This will be on the agenda for your consideration at the August 27 meeting. Your approval of the agreement is recommended.

bc Cecil Head
George Baldwin
E. S. Hunter
R. L. Schroeder
L. E. George
V. E. Skoog
Don Harwell
Alfred Shirley, Jr.
Jack Graham
Gary L. Sund

VLT:rj jwa

**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING • SALEM, OREGON • 97310

DATE **August 12, 1975**

TO **Transportation**
Oregon ~~State Highway~~ Commission

FROM F. B. Klaboe
State Highway Engineer

SUBJECT **Traffic Signal Installation**

We have an agreement which has been executed by the City of Phoenix covering traffic signals at the intersection of Rogue Valley Highway and Fern Valley Road.

The agreement provides that the State will do all the work of the project and maintain the traffic signals after the installation. The estimated cost is \$34,000, of which the State shall pay all costs thereof using State Bond money. The City will pay all power costs after installation.

This will be on the agenda for your consideration at the August 27 meeting. Your approval of the agreement is recommended.

bc: C. W. Head	George M. Baldwin
E. S. Hunter	R. L. Schroeder
L. E. George	V. E. Skoog
Don Harwell	Jack Graham
Gary Sund	Alfred Shirley, Jr.

VLT:rj srb

8312

RECEIVED
JAN 17 1973

FOR FILING

Maint
Traffic
Lights
Jm

Classified to:

Int 5-2
Jackson Co.

January 16, 1973

Mrs. Elsie O. Snyder
P.O. Box 384
Phoenix, OR 97535

Dear Mrs. Snyder:

Thank you for your letter of January 4 concerning the pedestrian problems at the intersection of Fern Valley Road and the Rogue Valley Highway.

I have asked our Regional Engineer in Roseburg, Mr. J. H. Versteeg, to investigate this location and to improve the existing signing to draw drivers' attention to the existence of the crosswalk. The necessary signs will be installed in the near future.

Very truly yours,

F. B. Klaboe
State Highway Engineer

bc: R. L. Schroeder
E. S. Hunter
L. E. George
J. H. Versteeg - Attachment - Please take indicated action and report.

VPJ:sv dpy

Medford, Oregon
January 4-1973

KLS R/D	
RECEIVED STATE HWY ENGR	
JAN 8 '73	
REFER TO	
FOR	
Info	Adv
R/D	Dis
Eng	Asst
File	

Oregon State Highway Division

Highway Bldg. Salem, Oregon

Mr. F.B. Klaboe
Deputy State Hwy. Engineer

Dear Mr. Klaboe;

Your letter of Nov. 8th. 1972, regarding a traffic signal was disappointing of course. However all of us that signed the petition will be grateful for anything that will help this situation.

I sincerely hope that the left turn lanes will help to solve our problem. Is there something that can be done about the cross walk there by the drug store, coming north, just before FernValley Rd. No one pays any attention to it. I believe there should be something done to call attention to the motorist, that there is a cross walk and that the pedestrian does have right of way. Myself and others have nearly been run over there. I believe that if you will thoroughly check this situation, you will find it is true.

We the residents of this area, certainly will appreciate any thing that can be done to help the situation.

Thanks for giving it your attention. I was on a 60 day tour of the U.S. and part of Canada, found my letter from you upon my return.

Sincerely,

Mrs) Elsie O. Snyder
P. O. Box 384
Phoenix, Ore.
97535

NOTED
R. L. SCHROEDER

RECEIVED
JAN 9 1973

Office of
Assistant State Highway Engineer

TELEPHONE

RECEIVED

FORM 8-30 (REV. 10-69)

FOR
Traffic
Light

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Roseburg, Oregon
November 13, 1972

NOTED
A. E. JOHNSON

To: A. E. Johnson
Assistant State Highway Engineer
S A L E M

SUBJECT: Betterment Funding

We seem to be having some problems with our Minor Betterment funds that need to be explored. The District Engineers, with the assistance of the Region Office, submit a list of Minor Betterment projects to the Maintenance Engineer for budgeting. After some adjustment, the betterment budget is submitted through normal channels and finally, a final budget comes back approved.

maint
umpqua
highway

We recently received a request from Salem to pave the shoulder of several miles of the Umpqua Highway easterly of Reedsport. It may be very difficult for us to comply with this request because of the commitment of our betterment funds to lower priority projects.

might
highway

Attached is a letter making a commitment to construct left turn lanes at Fern Valley Road and the Rogue Valley Highway. I would estimate that this left turn refuge will cost \$30,000. Although no funds are budgeted, a commitment has been made. Regardless of what priority it may have in the Districts, or Region, it must come first before other perhaps more worthy projects.

I would like to suggest that a contingency fund be set up to be controlled in Salem. The funding of these left turn refuges would then be similar to the traffic signals. I believe traffic signals were budgeted for \$800,000 in the 71-73 budget. As with the traffic signals, when these special funds are spent, no further commitment of funds or for projects can be made.

What I am really hoping for is that Minor Betterment funds budgeted to the District and the Region be used on the priority projects they have selected. These funds, however small, would permit the District Engineer to use his judgement and his initiative on how this money was spent. He could then face up to the complaints of the public and our highway staff, knowing who was responsible for the decision that had been made.

A. E. Johnson

-2-

November 13, 1972

Right of wrong, the present handling of the betterment funds causes more conflicts in our relationship with District Engineers than any other aspect of our maintenance operations.

J. H. Versteeg
J. H. VERSTEEG
Region Engineer

JHV/cw
Attach.

RECEIVED
NOV 14 1972
OFFICE OF
A. E. JOHNSON
ASSISTANT STATE HIGHWAY ENGINEER

RECEIVED
NOV 7 - 1972
FOR FILING

Cross Referenced To:

Adm
Petitions
Jackson Co

Maint
Traffic
Lights

November 8, 1972

Ms. Elsie O. Snyder
Post Office Box 384
Phoenix, Oregon 97535

Gen

156

Dear Ms. Snyder:

We have completed a study of traffic conditions at the intersection of Fern Valley Road and the Rogue Valley Highway. Our study indicates that conditions at this intersection are not severe enough to require control through the use of traffic signals. Guidelines based on traffic volumes and past accident history have been developed nationally and are in use by all states to determine the need for traffic signals.

Traffic signals are costly and funds are not readily available. The available funds must be utilized to improve critical locations statewide. However, during the next construction season, we are planning some remedial improvement which will consist of left-turn lanes. It is anticipated that this will improve the traffic conditions.

We appreciate your concern.

Sincerely yours,

F. B. Klaboe
Deputy State Highway Engineer

LEG:pb/FBK:1a

cc George M. Baldwin
Tom Edwards
A. E. Johnson
R. L. Schroeder
L. E. George
J. H. Versteeg

Bud George

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Roseburg, Oregon

November 1, 1972

To: J. H. Versteeg
Region Engineer
OFFICE

SUBJECT: Traffic Signal Warrant Investigation
Rogue Valley Highway at
Fern Valley Road
ORE99 - Hwy No. 63 - M.P. 11.14
RLS156

Attached is a petition dated October 3, 1972, signed by 441 county residents requesting the installation of a traffic signal at the subject location.

"T"
This 90° type intersection is located just north of Phoenix on ORE99 in a 4-lane section with open ditches and relatively narrow shoulders. A small market is located in the southeast quadrant, a service station in the northeast quadrant, and a mobil home sales office westerly of this intersection. The overall area is solid business and residential in composition. A flashing beacon exists with current standard 12" lenses.

There were 12 reported accidents at this intersection during the period January 1, 1967 to July 31, 1972. There were no fatalities, but 8 persons were injured. There were 5 rear-end, 5 turning, one angle and one backing type accidents. There were no accidents of a type preventable by signalization during the last 12 months studied.

A 16 hour manual turning movement count factored to 24 hours taken October 24 - 25, 1972, revealed that 12,964 vehicles entered this intersection. 11,999 or 93% entered on ORE99, while 965 or 7% entered from Fern Valley Road. 593 made left turns north to east. The relatively low right turn (south to east) and left turn (east to south) is explained by the new Church Street connection between Fern Valley Road and ORE99, as can be seen on the attached city plat. No pedestrians were recorded crossing ORE99 at this location. 42 pedestrians crossed Fern Valley Road parallel to ORE99 at the stop position.

The attached Warrant Comparison Data Sheet indicated the relatively high ORE99 volume and the low side street volume. The only warrant (using the 70% of standard warrant due to the area population being less than 10,000 persons) approached for signalization is the interruption of continuous traffic.

RECEIVED

1972

TRAFFIC ENGINEER

13121
J. H. Versteeg
Region Engineer

-2-

November 1, 1972

This intersection is one of seven which has been scheduled for left turn refuge construction. Five of these have been completed and only Charlotte Ann Road and this intersection remains to be completed.

In summary, few of the accidents occurring are types preventable by signalization; the majority are types preventable by left turn refuge construction; none of the standard warrants are met; the side street volume is low and 704 of 965 make right turns. Therefore, it is recommended that signalization not be considered at this time, but that next construction season the left turn refuge be built and, if further improvement seem advisable in the future, that the left turn east to south be prohibited and cared for via Church Street.

Glen L. Clark

GLEN L. CLARK
Region Traffic Engineer


GLC/jw
attach.

cc L. E. George —
George Thornton

APPROVED
By *J. H. Versteeg*
J. H. VERSTEEG
Region Engineer

13121

13



○ Intersection Investigated

LEGEND

- | | |
|-------------------------------------|---------------------------------|
| FEDERAL AID INTERSTATE SYSTEM | INTERSTATE NUMBERED ROUTE (FAI) |
| FEDERAL AID PRIMARY SYSTEM | U.S. NUMBERED ROUTE |
| FEDERAL AID SECONDARY SYSTEM-STATE | STATE NUMBERED ROUTE |
| FEDERAL AID SECONDARY SYSTEM-COUNTY | |
| OTHER FEDERAL AID SECONDARY-LOCAL | |
| TERMINATION OF FA SYSTEM | |
| DIVIDED HIGHWAY | POST OFFICE |
| UNDIVIDED HIGHWAY-NO. OF LANES | SCHOOL |
| STREET OPEN FOR TRAVEL | CITY CENTER |
| STREET DEDICATED BUT NOT OPEN | R.R. DEPOT |
| | CITY LIMITS |
| | PUBLIC BLDG. |
| | CITY HALL |
| | COURT HOUSE |
| | ARMORY |
| | LIBRARY |

PHOENIX
JACKSON COUNTY, OREGON

OREGON STATE HIGHWAY DEPARTMENT
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
BUREAU OF PUBLIC ROADS
Population 1,100
Scale 1 inch = 1 mile
April 1960

13121

DEPARTMENT OF TRANSPORTATION
OREGON STATE HIGHWAY DIVISION
REGION III-ROSEBURG

TRAFFIC SIGNAL WARRANT COMPARISON *

LOCATION Rogue Valley Highway - North of Phoenix
Fern Valley Road

Hourly Volumes on Major Street -
Same 8 hrs. (Total of both
approaches)

869 801 803 817 926 1006 1068 666

Hourly Minor Street Volumes -
Same 8 hrs. (Highest hourly
volumes from each approach)

45 67 70 64 62 105 95 62

Hourly Pedestrian Volumes Across
Major Street - Same 8 hrs.
(Highest volume crosswalk)

Minimum Vehicular Volumes:
Major Street
Minor Street

Minimum Volume
Warrant

Number of Hours
Warrant is Met
(8 required)

100%	70%	
600	420	8
<u>150</u>	<u>105</u>	<u>1</u>

Interruption of Continuous Traffic:
Major Street
Minor Street

900	630	8
<u>75</u>	<u>53</u>	<u>7</u>

Minimum Pedestrian Volumes:
Major Street
Minor Street

600	420	8
<u>150</u>	<u>105</u>	<u>1</u>

Accident Experiences:
Preventable Accidents (last 12 months)
Minimum Warrant

0
<u>5</u>

Systems Warrant:
Entering Volume (Weekday Peak Hour)
Minimum Warrant

1163
<u>800</u>


The hourly warrants are those prescribed in the National Manual on Uniform Traffic Control
Devices for Streets and Highways, 1971 edition.

OREGON STATE HIGHWAY DIVISION
TRAFFIC ENGINEERING SECTION

TWENTY-FOUR HOUR VEHICULAR VOLUME

DATE October 24-25 1972
DAY OF WEEK Tuesday Wednesday
ACTUAL COUNT (VEH.) 16 HRS.
HOURS COUNTED 6AM to 10PM
PEDESTRIAN COUNT 16 HRS.
HOURS COUNTED 6AM to 10PM
WEATHER Clear

CITY OR COUNTY Phoenix
INTERSECTION OF Rogue Valley Hwy #43
1st St
MILE POST 11.1
CLASSIFICATION All Vehicles




STATE HIGHWAY DIVISION
TRAFFIC ENGINEERING SECTION
ACCIDENT ANALYSIS
COLLISION DIAGRAM

City of _____ County San Diego
Intersection of Rogue Valley Hwy and Fern Valley Rd.
Highway Number 23 (US99) A.P. 11.14
Period Covered 1-1-67 to 7-31-72
Compiled by VBC Drawn by _____ Date 10-18-72

LEGEND

- Person Killed
- ◆ Pedestrian Killed
- Person Injured
- ◇ Pedestrian Injured
- Property Damage Only
- ⇄ Collision - Rear-end
- ⇄ Collision - Head-on
- ⇄ Collision - Sideswipe

- ⤴ Path of Pedestrian
- Path of Vehicle
- ⤴ Path of Animal
- Vehicle Moving
- Vehicle Stopped
- Vehicle Backing
- Properly Parked
- Improperly Parked
- ↻ Vehicle Overturned
- ↻ Vehicle Skidded



Collision Type	1967-1969				1970				1971				7 Mths. 1972				Total			
	Fatal	Non-fatal	Prop. Damage	Total	Fatal	Non-fatal	Prop. Damage	Total	Fatal	Non-fatal	Prop. Damage	Total	Fatal	Non-fatal	Prop. Damage	Total	Fatal	Non-fatal	Prop. Damage	Total
Angle											1	1							1	1
Head-on																				
Rear-end		1		1						1	1	2		1	1	2		3	2	5
Sideswipe																				
Turning Movement			2	2		1	1	2		1		1						2	3	5
Parking																				
Non-collision																				
Fixed Object																				
Pedestrian																				
Backing							1	1										1	1	
Misc.																				
TOTAL		1	2	3		1	2	3		2	2	4		1	1	2		5	7	12

1312
RECEIVED
OCT 19 1972

FOR FILING

Maint.
Traffic
Lights
Lew.

October 18, 1972

Mr. Glenn L. Jackson, Chairman
Oregon State Highway Commission
c/o Pacific Power and Light Company
920 S. W. 6th Avenue
Portland, Oregon 97304

Dear Glenn:

A few days ago you inquired about the disposition of a petition from Jackson County residents requesting installation of traffic signals at the intersection of Fern Valley Road and the Rogue Valley Highway.

This petition was received in this office on October 9 and was acknowledged by letter on that date to Ms. Elsie Snyder, P. O. Box 384, Phoenix.

The request was passed through our Traffic Engineering Section to Mr. J. H. Versteeg, Regional Engineer at Roseburg, for investigation and report. I will inform you of further developments.

Sincerely,

George M. Baldwin
Administrator of Highways

GMB:fn

bc Tom Edwards
F. B. Klaboe
R. L. Schroeder
L. E. George
J. H. Versteeg

83,21

B

October 9, 1972

Ms. Elsie O. Snyder
Post Office Box 384
Phoenix, Oregon 97535

Dear Ms. Snyder:

The petition containing 441 signatures of Jackson County residents requesting installation of traffic signals at the intersection of Fern Valley Road and the Rogue Valley Highway has been received in this office.

Our staff will be in further communication with you after they have had an opportunity to take a look at the situation.

Thank you for your interest in traffic safety.

Sincerely,

George M. Baldwin
Administrator of Highways

fn

RECEIVED						
STATE HWY ENGR						
OCT 9 '72						
REFER						
FOR						
Info	Spec	Eng	Des	Sup	Act	Adm

TO OREGON STATE HIGHWAY DEPARTMENT

We the undersigned voters of Jackson County, Oregon, do petition the State Highway Department to install a stop and go traffic signal where Fern Valley Road intercepts Rogue Valley Highway, (formerly known as Highway 99) in Jackson County.

I am a legal voter of Jackson County, State of Oregon. I have personally signed this petition, my address is correctly written after my name.

- 1 Donald D. McLaughlin ^{4170 Griffin Creek Road Medford}
- 2 Reinhardt Smith ^{3895 Pacific Highway So. Eugene 7th Beale}
- 3 ^{4069 S. Pacific Hwy. So. Eugene} W. R. B. ^{4069 S Pacific}
- 4 Eva Graham
- 5 Ruth A. Graham ^{4069 S. Pac Hwy. Sp 5}
- 6 M. C. Wynn ^{4069 S Pacific Hwy}
- 7 Christine Williamson ^{4069 S. Hwy Florence Hartley}
- 8 ^{4069 S. Pac Hwy Medford, Ore}
- 9 William O. Frost ^{4069 So Pac Hwy #19 Medford Ore}
- 10 Artie D. Frost ^{4069 So Pac Hwy #19 Medford Ore}

I Elsie D. Snyder, being first duly sworn, depose and say; That I 3761 So. Pacific Hwy. am over the age of 21 years and am the circulator of the above petition, that I personally secured all the signatures appearing hereon and 10 persons signed this sheet and each signature was made in my presence and is the genuine signature of the person, and each person represented to me that he was a duly qualified elector and entitled to sign this petition and that his address as herein stated is true and correct.

Dated this 3 day of Oct. 1972

Subscribed and sworn to before me this 3 day of Oct. 1972

Notary Public for Oregon Frances Stevenson

My commission expires Oct. 13, 1975

8313 Powell Blvd. @ SE 47th & 1975
69th Aves. on Mt. Hood Hwy.
(Pedestrian signal revision)

CIA 5393-7-8-75

026	1056	900	00	P	1	6.415.35	66
026	1056	900	00	P	1	6.415.35CR	
026	1056	900	00	N	1	34.74	
026	1056	900	01	P	1	750.00	
026	1056	900	01	P	1	750.00CR	
026	1056	900	05	P	1		
026	1056	915	00	P	1		
026	1056	950	00	P	1		
026	1056	985	00	P	1		
		TOT	P1			7.165.35	745
		TOT	P2			6.415.35CR	
		TOT	N1			715.26CR	3
** JOB TOTALS **						34.74	749

SE 47 MT 4010 CONT NO 8313 * FA PROJ NOS U 640001 100
 026 1057 201 00 P 1

DECEMBER 1978 PAGE

DEPARTMENT	FREQ	FUNCTION	GP	CURRENT MONTH	FISCAL YEAR TO DATE	GRAND TO DATE	
026	1057	202	00 P 1		22		
026	1057	202	00 N 1		72CR		
026	1057	206	00 N 1				
026	1057	296	00 N 9	1,599.69CR	1,599.69CR	18.09	
026	1057	298	00 N 9	1,599.69	1,599.69	18.09	
026	1057	900	00 P 1	2.70CR		1.87	
026	1057	900	00 N 1	2.70	32.70		
026	1057	915	00 P 1	3.25CR			
026	1057	915	00 N 1	3.25	3.25		
		TOT	P1	5.95CR	72	21.09	
		TOT	N1	5.95	35.23	18	
** JOB TOTALS **						35.95	21.18

82ND AVE CONT NO 8355 * FA PROJ NOS U 323027 100

026	1066	201	00 P 1			138.40
026	1066	201	00 N 1			1.41
026	1066	203	00 P 1			2.57
026	1066	203	00 N 1			
026	1066	270	02 P 1			2.60
026	1066	290	01 N 1			41
026	1066	296	00 N 9		20.33CR	119.04
026	1066	298	27 N 9		20.33	2.74
026	1066	900	00 P 1			121.79
026	1066	900	00 N 1			17.22
026	1066	985	00 P 1			20
		TOT	P1			155.76
		TOT	N1			1.18
** JOB TOTALS **						156.94

900	00	P	1	6 415 35	66 950 87	75	78
900	00	P	1	6 415 35CR		77	78
900	00	N	1	34 74	417 62	75	78
900	01	P	1	750 00	944 90	76	78
900	01	P	1	750 00CR		76	78
900	05	P	1		91 41	77	78
915	00	P	1		135 25	77	78
950	00	P	1		100 76	76	78
985	00	P	1		191 77	75	78
TOT	P1			7 165 35	745 800 32		
TOT	P2			6 415 35CR			
TOT	N1			715 35CR	3 725 45		
** JOB TOTALS **				34 74	749 125 77		

FA PROJ NOS U 640001 100 00 STATE 19 252 60

				DECEMBER 1978	PAGE	85		
FUNCTION	GP	CURRENT MONTH	FISCAL YEAR TO DATE	GRAND TOTAL TO DATE	ACTIVE BEG	END		
202	00 P 1		72	29 28CR	76	78		
202	00 N 1		72CR	72CR	75	78		
206	00 N 1			17 94	78	78		
296	00 N 9	1 599 69CR	1 599 69CR	18 094 59CR	76	78		
298	00 N 9	1 599 69	1 599 69	18 094 59	76	78		
900	00 P 1	2 70CR		1 873 32	75	78		
900	00 N 1	2 70	32 70	79 57	75	78		
915	00 P 1	3 25CR			78	78		
915	00 N 1	3 25	3 25	3 25	79	78		
TOT	P1	5 95CR	72	21 096 64				
TOT	N1	5 95	35 23	100 00				
** JOB TOTALS **				35 95	21 196 64	**		

				00		STATE	
FA PROJ NOS U	323027	100		138 400 80	76	77	
201	00	P 1		1 415 00	77	77	
203	00	P 1		2 574 00CR	76	78	
207	00	N 1		26 00CR	78	78	
270	02	P 1		2 606 18	77	77	
290	01	N 1		416 00CR	77	77	
296	00	N 9	20 33CR	119 042 78CR	76	78	
298	27	N 9		2 749 56CR	77	77	
298	00	N 9	20 33	121 792 64	76	78	
900	00	P 1		17 228 26	76	77	
900	00	N 9		209 06	76	77	
985	00	P 1		103 74	76	77	
TOT	P1			155 264 98			
TOT	N1			1 182 06			
** JOB TOTALS **				156 947 04			

*** JOB TOTALS ***

13,891.00

PIAL-54TH. PTLD
 CONT NO 326 1923
 326 1923
 FA PROJ NOS RRP 005011 JO
 901 00 P 1
 905 00 P 1
 TOT P1
 *** JOB TOTALS ***

N 2 22ND. PTLD
 CONT NO 326 1924
 326 1924
 326 1924
 FA PROJ NOS RRP 005011 100
 901 00 P 1
 905 00 P 1
 914 00 P 1
 TOT P1
 *** JOB TOTALS ***

E 2-PTWELL BL C
 CONT NO 326 1925
 326 1925
 326 1925
 326 1925
 326 1925
 326 1925
 326 1925
 326 1925
 326 1925
 326 1925
 326 1925
 FA PROJ NOS M 640001 100
 296 00 N 9
 298 00 N 9
 901 00 P 1
 905 00 P 1
 910 00 P 1
 911 00 P 1
 914 00 P 1
 920 00 P 1
 921 00 P 1
 922 00 P 1
 TOT F1
 *** JOB TOTALS ***
 301.31CR
 301.31
 301.31CR
 301.31

DECEMBER 1978

E 2-PTWELL BL C
 DEPARTMENT PREFIX FUNCTION GR CURRENT MONTH FISCAL YEAR TO DATE
 ENCL 3 1ST BAPTIST CONT NO 326 1926
 326 1926
 326 1926
 326 1926
 326 1926
 326 1926
 326 1926
 326 1926
 326 1926
 326 1926
 326 1926
 FA PROJ NOS M 000001 100
 296 00 N 9
 298 00 N 9
 901 00 P 1
 907 00 P 1
 905 00 P 1
 909 00 P 1
 909 00 N 1
 911 00 P 1
 920 00 P 1
 921 00 P 1
 TOT P1
 TOT N1
 *** JOB TOTALS ***
 4,288.00CR
 4,288.00
 4,113.60
 3.64
 4,117.24
 4,117.24

FA PROJ NOS M 719001 100

11 JOB TOTALS 11

15.391 00

15.272 23 11

FA PROJ NOS RRP 005011 100

00

STATE

1923

901

00 P 1

1.907 57

1923

905

00 P 1

48.87

TOT

P1

1.956 44

11 JOB TOTALS 11

1.956 44 11

FA PROJ NOS RRP 005011 100

00

STATE

1924

901

00 P 1

1.642 40

1924

905

00 P 1

22.16

1924

914

00 P 1

52.27

TOT

P1

1.716 83

11 JOB TOTALS 11

1.716 83 11

FA PROJ NOS M 640001 100

00

STATE

1925

296

00 N 9

301.31CR

301.31CR

2.099.31CR

1925

298

00 N 9

301.31

301.31

2.099.31

1925

901

00 P 1

6.59

1925

905

00 P 1

170.42

1925

910

00 P 1

239.80

1925

911

00 P 1

1.278.52

1925

914

00 P 1

44.66

1925

920

00 P 1

20.65

1925

921

00 P 1

520.69

1925

923

00 P 1

166.27

TOT

F1

2.447.60

11 JOB TOTALS 11

2.447.60 11

DECEMBER 1978

PAGE 662

PREFIX

FUNCTION

GR

CURRENT MONTH

FISCAL
YEAR TO DATE

GRAND TOTAL
TO DATE

FA PROJ NOS M 000001 100

0

00

STATE

1926

296

00 N 9

4.288.00CR

4.288.00CR

1926

298

00 N 9

4.288.00

4.288.00

1926

901

00 P 1

67.34

1926

902

00 P 1

4.113.60

4.113.60

1926

905

00 P 1

270.92

1926

909

00 P 1

2.83

1926

909

00 N 1

2.92

1926

911

00 P 1

3.64

1.170.61

1926

920

00 P 1

160.00

1926

921

00 P 1

1.117.69

TOT

P1

4.117.24

6.902.99

TOT

N1

7.05

11 JOB TOTALS 11

4.117.24 11

6.910.91 11

FA PROJ NOS M 718001 100

7

00

STATE

October 3, 1957
United Pacific Insurance Company
Executive & Security Department
P. O. Box 1104
Tacoma, WA 98402

Enclosure:

On October 3, 1957, we wrote to you concerning
release of final payment on Contract No. 4555 awarded to
United Electric Co. for production signal residence at Small
Island at S.I. 4701 and 4801 pursuant to Multinational Contract.

The total contract amount is \$20,000.00. No work
was performed under these accounts.

Very truly yours,

C. A. Ross
DIRECTOR, SECURITY

cc

cc

United Electric Co.
1117 South Broadway
Chgo Ill. 60607

cc

C. T. Kasper
SALT LAKE
P. O. Box 1104
Tacoma

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Portland, OR 97213
December 2, 1976

FAP 24

FILE: INT 5

FROM: ROBERT N. BOTHMAN *ebg*
Ass't. State Highway Engineer

TO: L. W. RULIEN
Project Management Engineer

SUBJECT: City of Portland request for
86-14 per cent federal aid
match on FAUS projects

Attached is a request from the city of Portland for the new federal aid match ratio of 86-14 percent on all ongoing FAUS projects in the city.

This includes all projects underway or for which final estimates have not been concluded. I draw your attention to the Foster/Woodstock couplet as one in that category where the project has not been finalized.

The CRAG Transportation Improvement Program Subcommittee is addressing the issue of all local jurisdictions maximizing the federal aid monies and minimizing the local match by using the 86-14 per cent match.

In the case of the city, they have indicated they wish to proceed on the basis of the 86-14 per cent and will adjust their portion of the TIP accordingly.

It will be necessary, as the other jurisdictions also take this option, that adjustments be made in the TIP to accommodate the larger federal aid portion for projects on the urban system.

Please take the necessary steps to comply with the city's request.

ebg

attachment

Cy: *Laur
Hacker*


Hopkins _____
Harwell _____
Holmes _____
Prange *R* _____
Unrein *A* _____

RECEIVED

DEC 6 - 1976

COUNTY _____
CITY _____
UNIT _____

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

PROJECT MANAGEMENT						
DEC - 3 '76						
						
FOR						
Info	Investigate	R/D	Action	File	Letter	See me
			☒			

Don Harrell
J. R. Oakes
Virgil Boy
John Jenk
Don Trout
L. E. Gao

:md

ions not acc
nce Date

st you retur
1st condit
t work.

Multnomah

Mt. Hood (F

Powell Blvd

3313

Engineer

nts Engineer

8313

Salem, Oregon
June 4, 1976

R. D. Church
Contract Payments Engineer

Request Contract
Acceptance

C. T. Keasey
Construction Engineer

Contract 8313, Work Completed May 19, 1976

Project Powell Blvd. @ S.E. 47th & 69th Avenues

Highway Mt. Hood (FAUS 0640)

County Multnomah

We request you return a signed copy of this letter indicating acceptance or list conditions that would prevent your acceptance of the contract work.

Acceptance Date _____

Conditions not acceptable:

Construction Engineer

RDC:md

cc: Don Harwell
J. R. Oakes
Virgil Boyd
John Jenkins
Don Trout
L. E. George

8.31.3

FORM E-1 (REV. 10-65)

OREGON STATE HIGHWAY DIVISION

FIELD ENGINEER'S WEEKLY REPORT

FOR CONSTRUCTION PROJECTS ONLY
CONSTRUCTION AND BRIDGE SECTION

SECTION

Powell Blvd, at S. W.
47th & 69th

WEEK ENDING

May 29, 1976

SECTION PREFIX

26-1057

HIGHWAY

Mt. Hood (FAUS 0640)

COUNTY

Multnomah

NAME OF JOB

Powell Blvd, signal revisions

KIND OF WORK

Pedestrian signal revisions

CONTRACTOR

Hansen Electric Co.

CONTRACT NUMBER

8313

FEDERAL AID PROJECT NUMBER

M-0640 (1)

DATE OF CONTRACT

October 29, 1976

DATE WORK STARTED

April 23, 1976

ESTIMATED COMPLETION DATE

August 15, 1976

AVERAGE FORCE ON PROJECT FOR THE WEEK:

MEN: 1

SUPERVISION: 1

SPECIFIED WORK DAYS

SPECIFIED CALENDAR DAYS 180

SPECIFIED COMPLETION DATE

WORK DAYS USED

CALENDAR DAYS USED 181

PERCENT OF TIME ELAPSED

100.5%

PROJECT AUTHORIZATION:

23,645.40

ENGINEERING
AUTHORIZATION

2,056.10

PERCENT OF CONTRACT COMPLETED
BASED ON ESTIMATED COST

99

EXCLUSIVE OF ENGINEERING:

21,580.30

ESTIMATED COST OF COMPLETED
PROJECT, EXCLUSIVE OF
ENGINEERING

21,580.30

ENGINEERING
COST TO DATE

1,000.00

PERCENT OF CONTRACT
COMPLETED BASED ON
TOTAL AUTHORIZATION

90

ESTIMATED PERCENT: OVERRUN
UNDERRUN

0%

PERCENT OF
AUTHORIZATION

49%

ESTIMATED PERCENT COMPLETE (ROADWORK)

CLEARING

DRAINAGE

GRADING

BASE

OIL AND/OR PAVE.

MAT'L. PROD.

GRADING

SURFACING

MAINTENANCE
MATERIALSOIL & BITUMINOUS
MACADAM

PAVING

MILES IN PROJECT

MILES PARTIALLY COMPLETED

MILES COMPLETED

TOTAL ESTIMATED QUANTITIES (CONTRACT)

TOTAL QUANTITIES CORRECTED TO DATE

ESTIMATED QUANTITIES MOVED OR PLACED TO DATE

AVERAGE DAILY QUANTITIES

AVERAGE DAILY QUANTITIES NECESSARY TO
COMPLETE PROJECT ON TIME

NUMBER OF SHIFTS PER DAY

HOURS PER SHIFT

EQUIPMENT USED DURING THE WEEK:

1 boom truck w/trailor

ESTIMATED PERCENT COMPLETE (STRUCTURES)

BRIDGE NO.

PERCENT

WEATHER

WORK DAYS
CHARGEDHOURS
DELAY

CAUSE OF DELAY

SUNDAY 5/23

cldy/shwrs

MONDAY 5/24

cldy/shwrs

TUESDAY 5/25

cldy

WEDNESDAY 5/26

shwrs

THURSDAY 5/27

occ clde

FRIDAY 5/28

cldy

SATURDAY

Keasey

Bond

Jackmond

Harwood

Johnsen

Walker

RECEIVED

JUN 2 1976

CONSTRUCTION
SECTION

Richards

Glenn

Berg

BEN GIFFORD

GENERAL DESCRIPTION OF ACTIVITIES FOR THE WEEK

SUNDAY May 23, 1976	No activity
MONDAY 5/24/76	2 men No problems with new signal equipment. Removed existing signal equip. at 69th & 47th, excepting for wood pole at 47th which still has telephone service & guy wires.
TUESDAY 5/25/76	No contractor activity. 2 men from city wiring up interconnect at existing control cabinets 43rd, 47th, 50th, 62nd, 69th, & 70th.
WEDNESDAY 5/26/76	2 men 1/2 day remove wood pole at 47th. No contractor activity until permanent controllers arrive at job site to replace temporary controllers. Anticipated delivery late August 76.
THURSDAY	
FRIDAY	
SATURDAY	

REMARKS

Last weekly report until new controllers arrive at job site.

SIGNED

[Signature]

LOCATION

PORTLAND
ORE.

PRIME RESIDENT SUBMIT 2 COPIES WHEN BRIDGES AND GRADING BOTH ARE INVOLVED SUBMIT 3 COPIES

8.31.5

AGREEMENT PROVISIONS

1. RESPONSIBILITY FOR WORK

- a. Except for projects constructed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in compliance with the approved plans and specifications or project proposal which, by reference, are made a part hereof.
- b. With regard to projects performed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in accordance with the terms of its approved Certification, or exceptions thereto as may have been approved by the Federal Highway Administration.

2. HIGHWAY PLANNING AND RESEARCH (HP&R) PROJECT. The State highway agency will (a) conduct or cause to be conducted, under its direct control, engineering and economic investigations of projects for future construction, together with highway research necessary in connection therewith, pursuant to the work program approved by the Federal Highway Administration and (b) prepare reports suitable for publication of the result of such investigations and research, but no report will be published without the prior approval of the Federal Highway Administration.

3. PROJECT FOR ADVANCE ACQUISITION OF RIGHTS-OF-WAY. In the event that actual construction of a road on this right-of-way is not undertaken by the close of the tenth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

4. PRELIMINARY ENGINEERING PROJECT FOR PREPARATION OF RIGHT-OF-WAY PLANS OR FOR PREPARATION OF CONSTRUCTION PLANS, SPECIFICATIONS AND ESTIMATES. In the event that right-of-way acquisition for, or actual construction of the road for which this preliminary engineering is undertaken is not started by the close of the fifth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

5. INTERSTATE SYSTEM PROJECT. (a) The State highway agency will not add or permit to be added, without the prior approval of the Federal Highway Administration any points of access to, or exit from, the project in addition to those approved in the plans and specifications for the project. (b) The State highway agency will not permit automotive service stations, or other commercial establishments for serving motor vehicle users, to be constructed or located on the right-of-way of the interstate system. (c) The State highway agency will not after June 30, 1968, permit the construction of any portion of the Interstate Route on which this project is located, including spurs and loops, as a toll road without the written concurrence of the Secretary of Transportation or his officially designated representative. The term 'toll road' does not include toll bridges or toll tunnels.

6. PROJECT FOR CONSTRUCTION IN ADVANCE OF APPORTIONMENT. (a) This project authorized pursuant to 23 U.S.C. 115 as amended, will be subject to all procedures and requirements, and conform to the standards applicable to projects on the system on which located, financed with the aid of Federal funds. (b) No obligation of previously apportioned

Federal funds is created by this agreement, its purpose and intent being to provide that, upon application by the State highway agency, and approval thereof by the Federal Highway Administration, any Federal-aid funds of the class designated by the project number prefix, apportioned to the State under 23 U.S.C. 104 subsequent to the date of this agreement, may be used to reimburse the State for the Federal share of the cost of work done on the project.

7. STAGE CONSTRUCTION. The State highway agency agrees that all stages of construction necessary to provide the initially planned complete facility, within the limits of this project, will conform to at least the minimum values set by approved AASHTO design standards applicable to this class of highways, even though such additional work is financed without Federal-aid participation.

8. BOND ISSUE PROJECT. Construction, inspection and maintenance of the project will be accomplished in the same manner as for regular Federal-aid projects. No present or immediate obligation is created by this Agreement against Federal funds, its purpose and intent being to provide aid to the State, as authorized by 23 U.S.C. 122, for retiring maturities of the principal indebtedness of the bonds referred to below. When the State requests Federal reimbursement to aid in the retirement of such bonds, the request will be supported by the appropriate certification required by 23 CFR Part 140, Subpart F, and Volume 1, Chapter 4, Section 8 of the Federal-Aid Highway Program Manual or the alternative State procedure set forth in the State's Certificate, and payment of the authorized Federal share will be made from appropriate funds available. If in any year there is no unobligated balance of any apportioned Federal funds available from which payments hereunder may be made, there will be no obligation on the part of the Federal Government on account of bond maturities for that year. Funds available to the highway agency for this project are the proceeds of bonds issued by the governmental unit indicated on the attached tabulation, pursuant to the authority and in the amounts by date of issue and beginning date of maturities set forth therein.

9. SPECIAL HIGHWAY PLANNING AND RESEARCH PROJECT. The State Highway agency hereby authorizes the Federal Highway Administration to charge the State's pro rata share of costs incurred against funds apportioned to the State under 23 U.S.C. 307 (c), as amended. In the event a project is financed with both Federal-aid funds and State matching funds, the State agrees to advance to The Federal Highway Administration the State matching funds for its share of the estimated cost. For a National Pooled Fund study, the State hereby assigns its responsibility for the work to the Federal Highway Administration. For an Intra-Regional Cooperative Study, the State hereby assigns its responsibility for the work to the lead State for the study.

10. PARKING REGULATION AND TRAFFIC CONTROL. The State highway agency will not permit any changes to be made in the provisions for parking regulations and traffic control as contained in the agreement between the State and the local unit of Government referred to in the paragraph on "Additional Provisions," without the prior approval of the Federal Highway Administration, unless the State determines, and the Division Administrator concurs, that the local unit of Government has a functioning traffic engineering unit with the demonstrated ability to apply and maintain sound traffic operations and control.

Oregon State Highway Division
Salem, Oregon, November 26, 1975

Federal-aid Project
No. M-0640(1)

POWELL BLVD. AT S.E. 47TH AND 69TH AVES.
MT. HOOD HIGHWAY
MULTNOMAH COUNTY

Project Agreement Estimate.

Type Code P.E.

Preliminary Engineering

All Required

\$ 2,300.00

Type Code Y031

Signals (Powell Blvd. at 47th and 69th Aves.)

Temporary Protection and
Direction of Traffic
Temporary Signs
Flagmen

All Required

160 sq.ft.
80 hour

4.50
15.50

\$ 600.00
720.00
1,240.00

Traffic Signal

Traffic Signal Installation,
Complete

All Required

18,091.00

Subtotal
Engineering

\$20,651.00
2,065.00

Total

\$22,716.00

Length of Project - - - - - 0.00 Mile

SUMMARY OF FUNDS

Description

Total
Cost

Federal
Funds

State
Funds

Preliminary Engineering
Traffic Signal

\$ 2,300.00
22,716.00

\$ 1,798.00
17,761.00

\$ 502.00
4,955.00

Totals

\$25,016.00

\$19,559.00

\$5,457.00

Group 1 - 100%

Contract No. 8313

Prefix No. 26-1057

Prefix No. P.E. 326-1925.

UNITED STATES GOVERNMENT

Memorandum

DEPARTMENT OF TRANSPORTATION

FEDERAL HIGHWAY ADMINISTRATION

Bx 300

Salem OR 97308

DATE: August 25, 1975

In reply
refer to: 1041DA.6

TO : Oregon Project M-0640(2)
Powell Blvd.-Safety Overlay

SUBJECT: Project Assessment

FROM : G. L. Green, Division Administrator

TO : Mr. F. B. Klaboe, Administrator & State Highway Engineer
Salem, Oregon

The subject project assessment has been reviewed. This Office concurs in the proposed type of environmental document and in your finding that the project constitutes a nonmajor action.

William A. Kappas
for G. L. Green

CC:
OSHD (G Potter)
OSHD (C Laux)
OSHD (G Kaiser, Metro)

RECEIVED STATE HWY ENGR						
AUG 26 '75						
REFER TO						
FOR						
Info	Inv	RD	DE	SEC	Act	File

THIS COPY FOR

8-26-75
ORIGINAL TO
L. W. Rulien
Please handle.

NOTED
E. S. HUNTER

City of Portland
1220 S.W. 5th Ave.
Portland, OR 97204

July 8, 1975

Attention: George Yerkovich
Auditor

51

6-50-75

746-S
992-f

MISC. CONTRACTS and
AGREEMENTS 5313

Gentlemen.

Attached are two fully executed copies of an agreement covering the revision and interconnection of traffic signals at the intersections of S. E. 47th Avenue and Powell Boulevard, and S. E. 69th Avenue and Powell Boulevard in Portland.

We have retained a fully executed copy of this agreement for the Transportation Commission's files.

Very truly yours,

C. W. Head
COMMISSION SERVICES

flm

Att.

cc L. E. Goerge
(conf. agree. att.)

313

**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING • SALEM, OREGON • 97310

TO Oregon ~~State Highway~~ ^{Transportation} Commission

DATE June 10, 1975

FROM F. B. Klaboe
State Highway Engineer

SUBJECT Revision & Interconnection of
Existing Traffic Signals
Powell Blvd.- Portland

We have an agreement which has been executed by the City of Portland covering the revision and interconnection of traffic signals at the intersections of SE 47th Avenue and Powell Boulevard, and SE 69th Avenue and Powell Boulevard in Portland. The agreement provides that the State shall do all the work on the project and pay all costs, which are estimated to be \$30,000 (FAUS funds). The City agrees to pay all power and maintenance costs. The State's share of these costs shall be negotiated annually, as previously agreed.

This item will be on the agenda for your consideration at the June 30 meeting. Your approval is recommended.

bc: C. W. Head
G. M. Baldwin
A. E. Johnson
R. L. Schroeder
L. E. George
V. E. Skoog
Don Harwell
E. L. Hardt
Jack Graham
Gary Sund

VLT:pb dpy

Transaction number 4-85

TRANSMITTAL AND REQUEST FOR INITIAL PROGRAM APPROVAL OF PROJECTS

(FPM 21-1)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

STATE HIGHWAY DEPARTMENT

DATE

OREGON

4-15-75

BY (Signature)

L.W. Rullen's April 8, 1975 letter

TITLE

CLASS OF FEDERAL FUNDS

☐ PAI

☐ PAP

☒ PAU

☐ PAS

☐ OTHERS

STAGE 1

ITEM NOS. THRU

STAGE 2

ITEM NOS. 27 THRU

ITEM NO.

PROJECT NOS.

LENGTH (Miles)

TOTAL ESTIMATED COST

FEDERAL FUNDS

OTHER IDENTIFICATION AND/OR REMARKS (State)

Location

Work

SE Powell Blvd @ SE 47th Ave. & SE 69th Ave. (Portland) Section. Multnomah County State of Oregon

Preliminary Engineering and Traffic Signals.

27

M-0640(1)

0.0

30,000

23,400

REMARKS (Division)

I concur that this project qualifies for the time saving procedures of FHPM 6-8-2.1.

You are authorized to proceed with all phases of preliminary engineering necessary to obtain PS&E approval.

DATE

SIGNATURE AND TITLE

RECOMMENDED

DATE

SIGNATURE AND TITLE

APPROVED

4-15-75

L. W. Rullen's
L. W. Rullen, Division Engineer

* Program approval and any authorization to proceed with a Stage 1 project shall not constitute any commitment of Federal funds nor shall it be construed as creating in any manner, any obligation on the part of the Federal Government to provide Federal funds for the undertaking.

FD-302 (Rev. 8-71)

GPO 915-880

MONTHLY TRANSACTION NO.

FORM PR-1
(REV. 4-81)

Budget Bureau No. 41-R2067; Approval

U.S. DEPARTMENT
OF TRANSPORTATION

DATE SUBMITTED TO W.O.

APR 15 1975

April 8, 1975

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

CARD 2	REPORT NUMBER 1	PROJECT LOCATION (45 typewriter spaces) St. Rt. 26, S.E. 47th Ave. & S.E. 69th Ave. (Portland)	ADT	PRESNT see below	FUTURE see below	YEAR 95	REGION 10	STATE NAME Oregon	STATE CODE 41			
CARD 3	CHARACTER OF PROPOSED WORK (35 typewriter spaces) P.E. & Traffic Signals	NAT'L FOREST	PM ROUTE NO.	ADT NO.	DA CLASS. NO.	DA AREA NO.	EMERG. YR. NO.	PL. AUTH YR. NO.	PROJECT NUMBER NUMBER 0640	SEQ. NO. (1)		
CARD 4	CLASS OF FEDERAL FUNDS Urban System	COUNTY NAME Multnomah	ROUTE NO. U	FEDERAL-AID 0640	STATE 26	U.S. ---	CODE 051					
CARD 5	NAME OF URBAN AREA Portland	WORK TYPE STEP	TERMINI (Full description)	MILES (54) (50) (50)	TOTAL ESTIMATED COST (54) (50) (50)	FEDERAL FUNDS (50) (57) (78)	ESTIMATED PROJECT COST BY PHASES	STATE FUNDS	OTHER FUNDS	REMARKS		
1	10	1	41	48	48	53	St. Rt. 26, SE 47th Ave & SE 69th Ave (Portland)	0.0	3,000	2,340	660	P.E. & Traffic Signals w/ pedestrian signal
5							ROW					ROW-60 Access Parkin none
5							CONST (CODE) TOPICS Y031	0.0	27,000	21,060	5,940	
CARD 1	CODE 1	PREPARED BY 3	PROJECT TOTALS	0.0	30,000	23,400	6,660					
1	14	PROGRAM APPROVAL DATES										

FHWA OREGON DIVISION

ADT	1975	1995
SE 47th Ave.	29,500	47,400
SE 69th Ave.	15,000	24,000

(ov

FORM PR-1
(REV. 4-61)

APR 15 1975

April 8, 1975

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

Budget Bureau No. 41-R2067; Approval Expires February 28, 1966

U.S. DEPARTMENT OF COMMERCE
BUREAU OF PUBLIC ROADS

PROJECT LOCATION (45 typewriter spaces)		ADT		PRESENT	FUTURE	YEAR	REGION	STATE NAME	STATE CODE	APRN CODE	ITEM NO.
St. Rt. 26, S.E. 47th Ave. & S.E. 69th Ave. (Portland)				see below	see below	95	10	Oregon	41	W36	27
ED WORK (35 typewriter spaces)	MATL. FOREST	IN. NO. 1	IN. NO. 2	IN. NO. 3	IN. NO. 4	IN. NO. 5	IN. NO. 6	IN. NO. 7	IN. NO. 8	IN. NO. 9	IN. NO. 10
Signals											
Urban System		COUNTY NAME		FEDERAL-AID		STATE		U.S.		PROGRAM STAGE	
Portland		Multnomah		ROUTE NO. 0640		26		--		1 OR XX 2	
ESTIMATED PROJECT COST BY PHASES											
WORK	TYPE	STEP	TERMINI (Full description)	MILES	TOTAL ESTIMATED COST	FEDERAL FUNDS	STATE FUNDS	OTHER FUNDS	CHARACTER OF PROPOSED WORK (Full description)		
P.E. TOPICS		3	St. Rt. 26, SE 47th Ave & SE 69th Ave (Portland)	0.0	3,000	2,340	660		P.E. all phases; Replace existing signals w/2 phase pedestrian actuated signals.		
				(164)	(165)(166)	(167)	(168)	(169)	(170)		
CONST (CODE) TOPICS Y031		3	"SE Powell Blvd. @ SE 47th Ave. & SE 69th Ave. (Portland) Section"	0.0	27,000	21,060	5,940		ROW-60' min. Access Control-none Parking Restrictions-none		
				(164)	(165)(166)	(167)	(168)	(169)	(170)		
PROJECT TOTALS				0.0	30,000	23,400	6,660		REMARKS		
APPROVAL DATES											
REGION DIVISION				ADT SE 47th Ave. 1975 29,500 1995 47,400 SE 69th Ave. 15,000 24,000							

(over)

S.E. Powell Blvd. @ S.E. 47th and S.E. 69th Avenues (Portland) Section

Project No. M-0640(1)

REMARKS: Cont'd.

EXISTING FACILITY: Two pedestrian actuated school crossing traffic control signals not interconnected.

S.E. 47th Avenue --- 48' four-lane curbed section with parking on the south side.

S.E. 69th Avenue --- 40' two-lane curbed section with parking on both sides.

PROJECT DATA: The work under this project consists of the following:

- (1) Preliminary engineering all phases including PS & E preparation.
- (2) Replace existing signals with two-phase pedestrian actuated interconnected traffic control signals.

NOTE: Portions of the preliminary engineering will be accomplished by City of Portland forces with required supervision and contract by State forces.

System Action, Airports, Railroads, Water Developments, Historical and Recreational Areas: None involved.

NOTE: Interim Urban System approved by FHWA on March 3, 1975.

Additional Right-of-Way: None required.

IM 50-1-70: Exempt from State and District 2 Clearinghouse A-95 reviews under working agreements dated April 28, 1970 and October 26 respectively.

FHPM 7-7-5 Requirements: (a) Public Hearings -- Not required under the provisions of para. 6c.
(b) Location/Design -- Not a factor in the development of this project.

FHPM 7-7-2 Requirements: Non-major action project.

Urban Transportation Planning (PPM 50-9): Not applicable as the project will not result in an alteration of land use or traffic flow that would require a significant change in planning completed or underway.

<u>Data for PR-37: Preliminary Engineering</u>	
Field Work	- \$ 500.00
PS & E Prep.	- 2,500.00
	<u>\$3,000.00</u>

NOTE: This project is in Congressional District No. 3.

S.E. Powell Blvd. @ S.E. 47th and S.E. 69th Avenues (Portland) Section

Project No. M-0640(1)

Cont'd.

FACILITY: Two pedestrian actuated school crossing traffic control signals not interconnected.

47th Avenue --- 48' four-lane curbed section with parking on the south side.

69th Avenue --- 40' two-lane curbed section with parking on both sides.

DATA: The work under this project consists of the following:

Preliminary engineering all phases including PS & E preparation.

Replace existing signals with two-phase pedestrian actuated interconnected traffic control signals.

Portions of the preliminary engineering will be accomplished by City of Portland forces with required supervision and contracting forces.

Action, Airports, Railroads, Water Developments, Historical and Recreational Areas: None involved.

Interim Urban System approved by FHWA on March 3, 1975.

Additional Right-of-Way: None required.

0-1-70: Exempt from State and District 2 Clearinghouse A-95 reviews under working agreements dated April 28, 1970 and October 26, 1970, respectively.

7-7-5 Requirements: (a) Public Hearings -- Not required under the provisions of para. 6c.
(b) Location/Design -- Not a factor in the development of this project.

7-7-2 Requirements: Non-major action project.

Transportation Planning (PPM 50-9): Not applicable as the project will not result in an alteration of land use or traffic flow patterns which would require a significant change in planning completed or underway.

for PR-37: Preliminary Engineering	\$ 500.00
Field Work	2,500.00
PS & E Prep.	\$3,000.00

NOTE: This project is in Congressional District No. 3.

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

Transaction number 4-85
TRANSMITTAL AND REQUEST FOR INITIAL PROGRAM APPROVAL OF PROJECTS
(FHWA 21-1)

STATE HIGHWAY DEPARTMENT

DATE
4-15-75

BY (Signature)
O'DONNELL

TITLE
L.W. Rulien's April 8, 1975 letter

CLASS OF FEDERAL FUNDS

☐ FAI

☐ FAP

☒ FAV

☐ FAS

☐ OTHERS

OTHER IDENTIFICATION AND/OR REMARKS (State)

Location

Work

STAGE 1
ITEM NOS. _____ THRU _____
PROJECT NOS. _____

STAGE 2
ITEM NOS. _____ THRU _____
LENGTH (Miles) _____
TOTAL ESTIMATED COST _____

FEDERAL FUNDS

27 M-0640(1)

0.0

30,000

23,400

SE Powell Blvd @ SE 47th Ave. & SE 69th Ave. (Portland) Section. Multnomah County State of Oregon

Preliminary Engineering and Traffic Signals.

RECEIVED
STATE HIGHWAY ENGR
APR 18 1975

REFER TO

Info
Inves
R/D
D-R
Sign
Act
File

REMARKS (Division)

I concur that this project qualifies for the time saving procedures of FHPM 6-8-2.1.

You are authorized to proceed with all phases of preliminary engineering necessary to obtain PS&E approval.

4-18-75
ORIGINAL TO:

J.W. Rulien

RECOMMENDED

SIGNATURE AND TITLE

DATE

4-15-75

APPROVED

SIGNATURE AND TITLE

J.W. Rulien, Division Engineer

DATE

* Program approval and any authorization to proceed with a Stage 1 project shall not constitute any commitment of Federal funds nor shall it be construed as creating in any manner, any obligation on the part of the Federal Government to provide Federal funds for the undertaking.

4-15-75

13

8313
Robert W. Straub
XXXXXXXXXX

APR 9-2
April 8, 1975

TO Mr. G. L. Green, Oregon Division Engineer
Federal Highway Administration

FROM L. W. Rulian
Project Management Engineer

SUBJECT Program Data Submission
Project No. M-0640(1)

We are submitting program data for one Urban System project, Item No. 27, Project No. M-0640(1), "S.E. Powell Blvd. at S.E. 47th Avenue & S.E. 69th Avenue (Portland) Section", which we desire to have included in the Federal Aid Urban System Highway Program.

This project has been originated by local officials and concurred in by the Oregon Transportation Commission and the State Highway Division.

We hereby request your concurrence that the project qualifies for the timesaving procedures enumerated in FHPM 6-8-2.1.

We request your concurrence that this project falls in the classification of non-major action as set forth in FHPM 7-7-2, Para. 10e, and does not require an environmental statement.

We further request, concurrent with program approval, authorization to proceed with all phases of the preliminary engineering by City of Portland and State forces necessary to obtain P.S. & E. approval.

Att.
CL:ljt

8313
Robert W. Straub
~~XXXXXXXXXX~~

April 8, 1975

TO Mr. G. L. Green, Oregon Division Engineer
Federal Highway Administration

FROM L. W. Rulien
Project Management Engineer

SUBJECT Program Data Submission
Project No. M-0640(1)

We are submitting program data for one Urban System project, Item No. 27, Project No. M-0640(1), "S.E. Powell Blvd. at S.E. 47th Avenue & S.E. 69th Avenue (Portland) Section," which we desire to have included in the Federal Aid Urban System Highway Program.

This project has been originated by local officials and concurred in by the Oregon Transportation Commission and the State Highway Division.

We request your concurrence that this project falls in the classification of non-major action as set forth in FAPM 7-7-2, Para. 10e, and does not require an environmental statement.

We further request concurrent with program approval, authorization to proceed with all phases of the preliminary engineering by City of Portland and State forces necessary to obtain P.S. & E. approval.

Att.
CL:ljt

MONTHLY TRANSACTION NO.

FORM P.R.1
(REV. 4-61)FEDERAL-AID PROGRAM DATA
(PPM 21-1)

Budget Bureau No. 41-R-2067; Approved

U.S. DEPARTMENT
OF TRANSPORTATION

DATE SUBMITTED TO B.O.

April 8, 1975

PROJECT LOCATION (45 typewriter spaces)

St. Rt. 26, S.E. 47th Ave. & S.E. 69th Ave.
(Portland)

ADT

PRESENT
see below

FUTURE

see below

YEAR

95

REGION

10

STATE NAME

Oregon

PROJECT NUMBER

NUMBER

SEQ

CARD

REPORT NUMBER

1

21

CHARACTER OF PROPOSED WORK (35 typewriter
spaces)NATL.
FOREST

VIA ROUTE

DA CL. ADT. DA AREA

EMERG. YR.

PL. AUTH YR

PREFIX LETTER(S)

M-

287

0640

CODE

051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

CARD

P.E. & Traffic Signals

28

CLASS OF FEDERAL FUNDS

Urban System

Portland

MILES

TOTAL

ESTIMATED

COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

CARD

NAME OF URBAN AREA

Portland

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL

ESTIMATED

COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

CARD

NAME OF URBAN AREA

Portland

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL

ESTIMATED

COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

CARD

NAME OF URBAN AREA

Portland

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL

ESTIMATED

COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

CARD

NAME OF URBAN AREA

Portland

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL

ESTIMATED

COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

CARD

NAME OF URBAN AREA

Portland

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL

ESTIMATED

COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

CARD

NAME OF URBAN AREA

Portland

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL

ESTIMATED

COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

CARD

NAME OF URBAN AREA

Portland

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL

ESTIMATED

COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

CARD

NAME OF URBAN AREA

Portland

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL

ESTIMATED

COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

1051

U.S. DEPARTMENT OF COMMERCE
BUREAU OF PUBLIC ROADS

April 8, 1975

FEDERAL-AID PROGRAM DATA
(PPM 21-1)

PROJECT LOCATION (45 typewriter spaces)

St. Rt. 26, S.E. 47th Ave. & S.E. 69th Ave.
(Portland)

ADT

PRESENT
see below

FUTURE

see below

YEAR

95

REGION

10

STATE NAME

Oregon

STATE
CODE

41

APRM
CODE

W36

ITEM
NO.

27

flic Signals

NATL
FOREST

VA

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

MOUNTAIN

FUND

Urban System

COUNTY NAME

Multnomah

Portland

ROUTE NO.

U

FEDERAL-AID

0640

STATE

26

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

ESTIMATED PROJECT COST BY PHASES

TERMINI
(Full description)

MILES

TOTAL
ESTIMATED
COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

CHARACTER OF
PROPOSED WORK
(Full description)PE
TOPICSSt. Rt. 26, SE 47th
Ave & SE 69th Ave
(Portland)

0.0

3,000

2,340

660

ROW

CONST
(CODE)TOPICS
Y031"SE Powell Blvd. @
SE 47th Ave. & SE
69th Ave. (Portland)
Section"

0.0

27,000

21,060

5,940

PROJECT
TOTALS

0.0

30,000

23,400

6,660

APPROVAL DATES

ADT
SE 47th Ave. 1975 29,500
SE 69th Ave. 1995 47,400
15,000 24,000

(over)

S.E. Powell Blvd. @ S.E. 47th and S.E. 69th Avenues (Portland) Section

Project No. M-0640(1)

REMARKS: Cont'd.

EXISTING FACILITY: Two pedestrian actuated school crossing traffic control signals not interconnected.
S.E. 47th Avenue -- 48' four-lane curbed section with parking on the south side.
S.E. 69th Avenue -- 40' two-lane curbed section with parking on both sides.

PROJECT DATA: The work under this project consists of the following:

- (1) Preliminary engineering all phases including PS & E preparation.
- (2) Replace existing signals with two-phase pedestrian actuated interconnected traffic control signals.

NOTE: Portions of the preliminary engineering will be accomplished by City of Portland forces with required supervision and contracting by State forces.

System Action, Airports, Railroads, Water Developments, Historical and Recreational Areas: None involved.

NOTE: Interim Urban System approved by FHWA on March 3, 1975.

Additional Right-of-Way: None required.

IM 50-1-70: Exempt from State and District 2 Clearinghouse A-95 reviews under working agreements dated April 28, 1970 and October 26, 1970, respectively.

FHPM 7-7-5 Requirements: (a) Public Hearings -- Not required under the provisions of para. 6c.
(b) Location/Design -- Not a factor in the development of this project.

FHPM 7-7-2 Requirements: Non-major action project.

Urban Transportation Planning (PPM 50-9): Not applicable as the project will not result in an alteration of land use or traffic flow patterns that would require a significant change in planning completed or underway.

Data for PR-37: Preliminary Engineering

Field Work	-	\$ 500.00
PS & E Prep.	-	2,500.00
		<u>\$3,000.00</u>

NOTE: This project is in Congressional District No. 3.

FAU



OREGON STATE HIGHWAY DIVISION

METROPOLITAN SECTION • 5821 N.E. GLISAN • PORTLAND, OREGON 97213

BOB STRAUB
GOVERNOR

April 7, 1975

F. B. KLABOE
Administrator of Highways

City of Portland
GARY STOUT, Director
Office of Planning & Development
1220 SW Fifth Avenue
Portland, OR 97204

In order that all those bureaus in the City are aware of recently approved project requests from the City of Portland, for Urban Systems Projects, please be advised that the traffic signals at SE 47th and Powell Boulevard, and SE 69th and Powell Boulevard, have been approved.



I have initiated correspondence, as has the Project Development Engineer of the Division, with Don Bergstrom, to initiate the City's design work. The Highway Division will provide for final plans advertising awards and administration of the construction contract on the project.

Mr. L. E. George, Traffic Engineer, has been requested to proceed with preparation of the necessary agreements for the project.

R. N. BOTHMAN
Metropolitan Engineer

ebg

cc: Ernie Bonner, Director, Bureau of City Planning
Mike Lindberg, Public Works Administrator
Don Bergstrom, City Traffic Engineer
L. W. Rulien, Project Management Engineer
L. E. George, Traffic Engineer
J. H. Versteeg, Road Design Engineer
G. A. Potter, Director Environmental Section
Richard Unrein, Urban Engineer
E. L. Hardt, Region 1 Engineer



FAU

Salem, Oregon

April 1, 1975

Mr. D. E. Swan
Project Management

for *JEZ*
Richard Unrein
Urban Engineer
County-City Unit

Urban System Project Programming Request

City: Portland. Section: S. E. Powell Boulevard (FAU 0640) at
S. E. 47th and S. E. 69th Avenues
(Portland) Section.

Proposed Work: State to perform preliminary engineering necessary to
prepare project for contracting. (City of Portland
will prepare preliminary plans at its sole expense.)

Costs:

	<u>Total</u>	<u>Federal</u>	<u>State</u>
*P. E.	\$ 3,000	\$ 2,340	\$ 660
Right-of-Way	--	--	--
Construction	(27,000)	21,060	5,940
	<u>\$30,000</u>	<u>\$23,400</u>	<u>\$6,660</u>

*Field--\$500 P.S.&E.--\$2,500

Existing Facilities:

S. E. 47th Avenue: 48-foot pavement with parking on south side,
four lanes.

S. E. 69th Avenue: 40-foot pavement with parking on both sides,
two lanes.

*Proposed Project: Modernize two pedestrian actuated school crossing
traffic control signals to meet the standards of
the manual on "Uniform Traffic Control Devices".

Project No.: M-0640(-).

Additional Right-of-Way: None.

*See attached project request.

☒ ENGR.	☐ ASST.	☒ OE	☐ AE	☒ UE
☒ UPE	☐ CE	☐ RE	☐ RPE	☐

Mr. D. E. Swan
April 1, 1975
Page 2

System Action: None required. Interim Urban System approved 3/3/75.

Railroads: None.

Airports: None.

Water Developments: None.

Historic and Recreation Areas: None.

Relocation Assistance Payments: Not required.

Route Data: PAU 0640.

State Clearinghouse Approval: Exempt per 4/28/70 working agreement.

District 2 Clearinghouse Approval: Exempt per 10/16/70 working agreement.

Hearing: Not required.

Access Control: Not applicable.

Parking Restrictions: None.

ADT:

	Present (1975)	Future (1995)
S. E. 47th Avenue	29,500	47,400
S. E. 69th Avenue	15,000	24,000

GHZ:scr


Attachment

☒ ENGR. ☐ ASST. ☐ OE ☐ AE ☐ UE
☐ UPE ☐ CE ☐ RE ☐ RPE ☐

FAU

MEMORANDUM TO FILES

DATE: March 18, 1975

FROM: 
George N. Hopkins
Project Development Engineer

RE: Traffic Signals--City of Portland
47th Avenue and Powell Boulevard
69th Avenue and Powell Boulevard

The matter of advancing the two pedestrian-actuated traffic signals to an early contract has been worked out between Don Bergstrom, City of Portland and Richard Unrein, County-City Unit.

Don Bergstrom will perform the design at City's expense. OSHD will review City's design and provide 100 percent of match funds. OSHD will advertise, award and administer the construction contract.

GNH:scr

cc: Don Bergstrom, City of Portland
E. S. Hunter
L. E. George--Please proceed with preparation of agreement.
J. H. Versteeg
County-City Unit

☒ ENGR.	☐ ASST.	☒ OE	☐ AE	☒ UE
☒ UPE	☐ CE	☐ RE	☐ RPE	☐

OREGON STATE HIGHWAY DIVISION

AUTHORITY FOR SURVEY

11060

12

Location SE 47th and S.E. 69th Traffic Signals

Date March 5, 1975

Highway FAU 0640 - Powell Boulevard

Authorization No. 1

County Multnomah

Survey Prefix 326-1925
(Assigned by Salem office)

Description of termini, route, length, etc.:

Two traffic signals located as above.

Purpose of survey: To modernize two pedestrian-actuated, school crossing traffic control signals to comply with the "Manual on Uniform Traffic Control Devices", per letter of Richard Unrein of 2/26/75.

Purpose of survey:

Field 901
Plans 905
Spec's 921

\$3,000.
250
250

Estimate of cost:

INSTRUCTIONS

Submit four copies to Salem. After approval by the State Highway Engineer, one copy will be sent to the Division Engineer and one copy to the Resident Engineer.

This form does not constitute authority for making survey until approved and returned.

Submit separate order for each survey.

Total estimated cost of survey \$ 3,500
Previous authorization
Additional authorization requested
Additional authorization approved (Salem)
Total all authorizations approved (Salem)

Requests made by:

Recommended for Approval

Location *Victor Moore*
Approved: *Victor Moore*
Ass't. *Victor Moore*

Field Engineer

Division Engineer

OFFICE ENGINEERING SECTION

P. E. APPR. 4-15-75

TID. AND FAUS STATE

313

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

SALEM, OREGON

February 26, 1975

TO: Mr. R. N. Bothman
Metro Engineer
Portland

RE: Approved Urban System Project
Powell Boulevard at S. E. 49th and
69th Avenues
Portland

146-5
992-5

FROM: *Richard Unrein*
Richard Unrein
Urban Engineer
County-City Unit

RECEIVED
E. S. HUNTER

Attached are two copies each of a summary and description of a City of Portland Urban System project. The Transportation Commission approved this project at its February 26, 1975 meeting.

Please initiate an "Authority for Survey" for this project.

Also, please inform the City of Portland of the Commission's approval of the project request.

RU:scr

Attachment

cc w/att: E. S. Hunter
L. W. Rulien
L. E. George
J. H. Versteeg
J. B. Boyd
W. J. Hart
C. T. Keasey
R. E. Royer
Victor Wolfe
Gary Potter
E. L. Hardt, Region 1 Engineer
C. T. Christianson, FHWA

RECEIVED
FEB 27 1975
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

CITY OF PORTLAND
Proposed Urban System Project


S. E. Powell Boulevard (FAU 0640) at S. E. 47th Avenue and
S. E. 69th Avenue (Portland) Section
Traffic signals; \$30,000

This project entails all the necessary work and costs to modernize two pedestrian-actuated school crossing traffic control signals to comply with the Manual on Uniform Traffic Control Devices.


Perform all necessary engineering.

Provide necessary traffic signals and interconnect.

75-b
2/13/75



PROPOSED F. A. URBAN SYSTEM PROJECT





OREGON STATE HIGHWAY DIVISION

HIGHWAY BUILDING • SALEM, OREGON • 97310

DATE February 19, 1975

TO Transportation
Oregon State ~~XXXXXX~~ Commission
ORIGINAL SIGNED BY
F. B. Klaboe

FROM F. B. Klaboe
State Highway Engineer

SUBJECT Federal Aid Urban System Project Requests

Ten requests for approval of Urban System projects will be presented for your consideration at the February 26 meeting.

- (1) The City of Baker is requesting a project to widen a half-mile section of Birch Street in east Baker.
- (2) The request from Clackamas County involves the signalization of seven intersections within the Portland urban area.
- (3) Urban System funds are being requested by Dallas to complete a TOPICS project on the Kings Valley Highway and Uglov Avenue that was approved by the Commission on August 26, 1974.
- (4) A 1.25-mile segment of Royal Avenue in West Eugene will be widened by a request from the City of Eugene.
- (5) The City of Newport is requesting funds to widen a 0.7-mile portion of Bay Boulevard adjacent to Yaquina Bay.
- (6) Oregon City is requesting improvements to the intersection of Cascade Highway and Beaver Creek Road. *The 7*
- (7) Two pedestrian-actuated school crossing signals on S. E. Powell Boulevard will be modernized by the request of the City of Portland. *Tappr...*

(more)

Transportation Commission
February 19, 1975

-2-

- 7 (8) Two requests come from the City of Springfield. One involves widening and signalization of a 0.5-mile section of Centennial Boulevard. The other project provides for traffic signal work at four intersections in northern Springfield.
- 8 (9) The City of The Dalles is requesting Urban System funds to complete the Mill Creek Bridge on West Tenth Street that was approved as a TOPICS project by the Commission on October 19, 1971.

Federal Urban System funds for these projects are estimated at \$1,283,100 with the State providing approximately \$180,950 in match funds and an equal amount being contributed by the involved local units of government.

These projects have been investigated and are eligible for funding under the Federal Aid Urban System program. I recommend your approval and request authority to sign the project agreements for and on your behalf.

Attachment

bc C. W. Head
George M. Baldwin
A. E. Johnson
E. S. Hunter
R. L. Schroeder
H. S. Coulter
L. W. Rulien
V. E. Skoog
D. N. Harwell
R. N. Bothman
E. L. Hardt
C. O. Fredrickson
Alfred Shirley, Jr.
C. M. Williams
W. E. Schwartz
Jack Graham
Gary Sund

RU:scr ms

Portland
FAU

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Region 1 - Milwaukie

February 18, 1975

FILE:

FROM:

JON ROSE *J. Rose*
Regional Federal Aid Engineer

SUBJECT: Urban System Projects
City of Portland

TO:

DICK UNREIN
Urban Engineer

You asked that we review the request by the City of Portland for two Urban System projects on Powell Blvd. Both are signal projects - one at SE 47th and the other at SE 69th to upgrade existing pedestrian-actuated school crossing units.

The City Traffic Engineer's office advises that the existing signals were installed in the late 40's or early 50's and neither are interconnected to the general signal system. Since these are quite ancient, neither complies with the standards of the MUTCD and the absence of coordination with the system creates traffic hazards which the proposed improvement would remedy.

It is the opinion of both Region 1 and Metro that these projects are worthwhile and should be improved.

JR/b

☒ Hopkins	RECEIVED FEB 19 1975 COUNTY CITY UNIT	Requires Reply ☐
☐ Harwell		Requires Approval ☐
☒ Holmes		Receiver Keep ☐
☐ Prange		Do not File ☐
☒ Unrein		Return To _____
☐ _____		Bring Up _____
☐ _____		Other _____

FEDERAL AID URBAN SYSTEM PROJECT REQUEST

NOTE: This form is intended to collect general information for proposed projects so that the State and Federal Highway Administration will have a better understanding of the requested project. Please use the footnote area to answer any ambiguous questions or to explain any unusual conditions.

Applicant Agency City of Portland Date December 10, 1974
 Federal Aid System Route No. US26 Route Name Mt. Hood Highway
 Project Name Modernization of traffic control signals on S.E. Powell
Blvd. at S.E. 47th Ave. and S.E. 69th Ave.
 Project Length _____ Project Location (Attached sketch map)
 Project Description Modernize two pedestrian actuated school crossing
traffic control signals to meet the standards of the Manual on
Uniform Traffic Control Devices for streets and highways.

Average Daily Traffic 28,000-47th Design Speed 30 MPH
16,000-69th

Complete Applicable Sections:

I. ROADWAY DATA1. Existing Roadway: (Attach sketch)

48' at 47th
 Width 40' at 69th Travel Lanes see below Shoulders --
 Medians -- Parking see below
 Sidewalks on both sides of variable width
 Other at 47th, 4 lanes, 2 @ 9.5', 1 @ 10', 1 @ 11' with parking
on south side; at 69th, 2 lanes, both 13' with parking on both
sides.

2. Desired Roadway Cross Section: (Attach sketch)

Width _____ Travel Lanes _____ Shoulders _____
 Medians _____ Parking _____
 Curbed _____ Length Curb Radii _____
 Sidewalk/Bikeway _____
 Other _____

FOOTNOTES: No change in roadway

Description of Proposed Roadway Work _____

II. RIGHT-OF-WAY DATA

1. Existing Right-of-Way:
General Width 60' & 80' Minimum 60' Maximum 80'
2. Will Additional Right-of-Way Be Needed? NO Explain _____

3. Will cost of additional right-of-way be included in project or will applicant acquire without cost to project? _____

4. Will applicant acquire right-of-way and have State review negotiations?
Yes _____ No _____
5. Should State negotiate and acquire right-of-way in behalf of applicant?
6. Should State prepare options? Yes _____ No _____
7. Is a public hearing necessary? _____
(NOTE: If additional right-of-way is needed, or the improvement would have an adverse effect upon abutting real property, or if the layout or function of the facility or connecting streets or roads would be changed, an opportunity for a hearing must be afforded.)
8. Will there be any persons displaced from their homes, farms or business?
_____ If so, explain _____

(NOTE: No property owner shall be required to move from his home, farm, or business without at least 90 days' written notice prior to the intended vacation date.)
9. Will this project affect any park or recreation facility? _____
If so, explain _____

III. TRAFFIC CONTROL DATA

1. Existing Signalization: Pedestrian actuated signals for school crossings at mid-block locations, not interconnected.

2. Proposed Signalization:
Location Mid-block between 47th and 48th and 69th and 70th on Powell Boulevard
Type Pedestrian actuated
Phases 2 phase
Type of Suspension span wire

Interconnected _____ to be installed in this project
Other _____

FOOTNOTES: Replace obsolete controllers, signal heads, wood poles and bring up to MUTCD standard. Install 5,200 feet of interconnect cable to provide coordination.

3. Permanent Signing:

Include in project or by applicant? _____ no change

4. Permanent Striping:

Include in project or by applicant? _____

IV. ILLUMINATION DATA

1. Present Illumination and Location:

2. Proposed Illumination:

Location _____

Type _____

V. STRUCTURE DATA

1. Existing Structure:

Location _____

Type _____

Size _____

To Remain in Place? _____

2. Proposed Structure:

Location _____

Is a particular type of structure and design desired? _____

Approximate size of proposed structure _____

Are sidewalk/bikeways desired? _____

Are any utilities to be attached to structure? _____

FOOTNOTES: _____

Are provisions for illumination desired? _____

Are there any unusual or complicating conditions? _____

VI. RAILROAD DATA

1. Are there any railroad crossings? _____ Location _____

Type of existing crossing _____

Existing crossing protection _____

Name of Railroad _____

Number of tracks: Mainline _____ Siding _____ Total _____

Angle of Intersection _____

Sight distance: (Direction) _____ Distance _____

(Direction) _____ Distance _____

Number of Trains: Passenger _____ Speed _____

Freight _____ Speed _____

2. Will existing railroad crossing be altered? _____

VII. GENERAL INFORMATION

1. Other work or conditions not covered by proceeding sections _____

2. Applicant's Estimate of Cost for Requested Project:

Roadway Work	\$ -
Right-of-Way Costs (If participating)	-
Traffic Control	25,700
Illumination	-
Structures	-
Railroad	-
Other	-
Preliminary Engineering	-

PROJECT TOTAL \$ 25,700

FOOTNOTES: See attached estimates and plans for details

THIS APPLICATION IS AN OFFICIAL REQUEST FROM:

City of Portland, Oregon
By D. E. Benson
By City Traffic Engineer

Multnomah County
By _____
By _____
By _____

CONTRACT INSTALLATION

12/ 5/74

ESTIMATE FOR REVISION OF TRAFFIC CONTROL SIGNAL

ON

S.E. POWELL BLVD. AND 47TH AVE.

	LABOR + EQUIPMENT	MATERIAL
SET 1-26 FT STEEL POLES	236.89	410.89
INSTALL 1-2 POINT SIGNAL SPANS	70.12	9.37
INSTALL 2-1 WAY PEDESTRIAN SIGNALS	181.27	223.79
INSTALL 2 PUSH BUTTONS AND SIGNS	55.38	80.07
INSTALL 2 OVERHEAD JUNCTION BOXES	140.24	78.01
INSTALL 55 FT OVERHEAD CABLING	60.49	25.40
INSTALL 2200 FT OVERHEAD INTERCONNECT	1512.49	677.59
INSTALL CONTROLLER	164.54	3964.93
INSTALL SERVICE EQUIPMENT	90.44	42.91
INSTALL 4 VEHICLE SIGNAL HEADS 8- 8-12	140.24	581.25
REMOVE OLD SIGNAL EQUIPMENT	280.49	15.39
TOTAL MATERIAL		6109.27
TOTAL LABOR AND EQUIPMENT	2932.68	2932.68
TOTAL MATERIAL, LABOR AND EQUIPMENT		9041.95
+25 PERCENT OVERHEAD AND PROFIT		2260.48
TOTAL ESTIMATE FOR INSTALLATION		11302.44
ENGINEERING AND INSPECTION BY CITY		681.19
TOTAL ESTIMATE		11983.64

CONTRACT INSTALLATION

12/ 5/74

ESTIMATE FOR REVISION OF
TRAFFIC CONTROL SIGNAL

ON

S.E. POWELL BLVD. AND 69TH AVE.

	LABOR + EQUIPMENT	MATERIAL
SET 2-26 FT STEEL POLES	410.84	821.79
INSTALL 1-2 POINT SIGNAL SPANS	70.12	8.77
INSTALL 2-1 WAY PEDESTRIAN SIGNALS	181.27	223.79
INSTALL 2 PUSH BUTTONS AND SIGNS	55.38	80.07
INSTALL 2 OVERHEAD JUNCTION BOXES	140.24	78.01
INSTALL 45 FT OVERHEAD CABLING	49.49	20.78
INSTALL 3000 FT OVERHEAD INTERCONNECT	2062.49	923.99
INSTALL CONTROLLER	164.54	3964.53
INSTALL SERVICE EQUIPMENT	90.44	42.91
INSTALL 4 VEHICLE SIGNAL HEADS 8- 8-12	140.24	581.25
REMOVE OLD SIGNAL EQUIPMENT	280.49	15.39
TOTAL MATERIAL		6761.35
TOTAL LABOR AND EQUIPMENT	3645.63	3645.63
TOTAL MATERIAL, LABOR AND EQUIPMENT		10406.98
+25 PERCENT OVERHEAD AND PROFIT		2601.74
TOTAL ESTIMATE FOR INSTALLATION		13008.72
ENGINEERING AND INSPECTION BY CITY		703.29
TOTAL ESTIMATE		13712.01

CITY OF PORTLAND, OREGON
DEPARTMENT OF PUBLIC WORKS
BUREAU OF TRAFFIC ENGINEERING

L. E. ANDERSON COMMISSIONER
D. E. BERGSTROM TRAFFIC ENGINEER

**SIGNALIZATION
PLAN**

S.E. POWELL BLVD.
AND
S.E. 47TH AVENUE

SCALE: 1" = 30'-0"

Revisions

Date	Description
	Remodel Signals

APPROVED

City Traffic Engineer

DATE 7-25-73

PL --4--604

S.E. 47TH AVENUE



P.P.

10/C Fig. 8

E. POWELL

Junction Box & Push Button on P.P.

O.P.P.

2-5/C

1-10/C

P4

2

7

3

6

P5

BLVD.

Set S.C.P. with Controller, J. Box & Push Button

PLAN

CITY OF PORTLAND, OREGON
DEPARTMENT OF PUBLIC WORKS
BUREAU OF TRAFFIC ENGINEERING

L. E. ANDERSON COMMISSIONER
D. E. BERGSTROM TRAFFIC ENGINEER

**SIGNALIZATION
PLAN**

**S. E. POWELL AVENUE
BETWEEN
SE. 69TH & SE. 70TH AVENUE**

SCALE: 1" = 30'-0"

Revisions

Date	Description
	Remodel Signals

APPROVED

City Traffic Engineer

DATE 7-25-73

PL --4--608


Form PL-2

110V Service & Push Button

10/C Fig. 8

BLVD.

S. E. 70TH AVE.



8314 Memaloose Safety Rest Area- 1975
Idaho St. Line Sec. Col. R. Hwy.
(Signs & shelters)

C/A 5130 4-30-75

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

FILE: CON 4

Salem, Oregon
January 17, 1977

FROM: C. T. Keasey
Construction Engineer

SUBJECT: Approval of Change Orders

TO: Carl Williams
Regional Engineer

Attention: R. A. Sandmann

In response to your letter of January 7, 1977, concerning the late change orders on the Memaloose Safety Rest Area project, and especially in regard to approval of change orders in general, I wish to again cite that the delegation of authority for final approval of any change order on contract work has never been extended beyond the Construction Section.

This matter has been discussed at considerable length in the past at Region Engineer Meetings and at our annual meetings with the Resident Engineers and the Regions. I still believe that it is necessary to retain the final approval authority in this office because of the insistence of the Federal Highway Administration on uniformity of documentation and application of specifications as well as maintaining a reasonably uniform construction policy throughout the State.

As has been previously stated, those minor, obviously required change orders can be approved by the Region Engineer if it is necessary to begin work on them immediately, and, of course, in any emergency type situation, the Resident Engineer can and should authorize commencement of the work.

These procedures do not, however, excuse the delay in submitting the required documents for final approval, such as happened on the Memaloose project.

If the work to be done under the change order cannot be delayed until the approved written order is received back, then a telephone or teletype request for approval can and should be made in accordance with previous instructions. In most situations, the change order can be anticipated in advance in time to route the paperwork through the necessary approval channels.

This is especially important if a project is overrunning the authorization, and there were two overrun requests to the Commission on the Memaloose project, or if it is approaching or exceeding the limits established by the Public Contract Review Board.

RECEIVED STATE HWY ENGR	JAN 18 '77	REFER TO	FOR	Info
				Inves
				R/D
				D/R
				Sign
				Act
				File

Carl Williams
Attn: R. A. Sandmann
January 17, 1977
Page 2

Your proposed "Advance Notice of Change Order" seems inappropriate, as the information it would contain is very similar to the check-off form currently used to transmit change orders. If advance approval is necessary, it can be obtained as indicated above by telephone or teletype.

We have received authorization from the FHWA for self-coding of change orders as to whether they are participating or non-participating, and more recently we received authority for final approval on many of the routine and minor changes, so that we no longer have to contact them on every change order in order to obtain participation. To do this, however, we have to indicate an approval date, and the Feds are becoming very critical of the quantity of very late change orders received. We do not want to lose the delegations of authority we have gained, and we cannot stand to lose participation on change order work.

CTK:fr

cc: E. S. Hunter

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCEBend, Oregon 97701
January 7, 1977FILE: CON 1
CON 5FROM: Robert A. Sandmann
Regional Construction EngineerSUBJECT: Memaloose SRA
13 Late OrdersTO: C. T. Keasey
Construction Engineer

ATT: John Bond

RECEIVED STATE HWY ENGR						
JAN 10 '77						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

Your letter of December 23, 1976 on "Subject" did not request a response, but I feel one is warranted.

You are absolutely correct that all change orders should be processed in a timely manner so that loss of federal participation does not occur.

Resident Engineer Oliva has written a response to your letter. His letter is attached.

I believe he has brought up a point that needs to be considered. That is how do we get a working contractor to give us prices in a timely manner. What lever do we have in getting cost information so that a change order can be prepared? Oliva admits that he should have been more diligent in getting the information. The same applies to me. I believe this is a topic that should be discussed in our upcoming annual Resident Engineer's meeting.

Another facet exposed by this situation and brought out in your letter is that you were not contacted for approval.

The total of all thirteen (13) Price Agreements (No. 33-45) was approximately \$14,400. PA No. 33 was for approximately \$9,650; PA No. 42 was for a \$200 credit; PA No. 44 was for approximately \$1,100; the remaining ten (10) price agreements were for approximately \$3,850.

Oliva and I did discuss the "substantial" price agreements (Nos. 33, 42, 45 and 43) with Dave Carter of FHWA. We were remiss in not making this known on the transmittals with the change orders.

As far as not contacting your office to get approval, I guess I am the guilty party. At the time, I was operating under the impression that Region could approve minor or obviously required orders. I consider all of the price agreements except No. 33 to be minor and necessary in nature. If you consider the dollar value of the orders and exclude No. 33, 42, and 44, the average cost is \$385 per order. Every one of the thirteen (13) change orders was required. Whether we had your approval or not, the work had to be done.

January 7, 1977

Even today, in retrospect, I do not feel it was necessary to get your approval for every change order. I do feel that you should be notified of an impending change order. That is where I goofed.

With that in mind, I have attached a suggested form for use by the field. The intent is to minimize both problems brought out by "Subject" situation. The form can be used as a 'tickler' and as a vehicle for giving everyone notice.

Your comments on its format and useage are solicited.


RAS:mr

enclosure

cc: E. S. Hunter
N. L. Oliva

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE:

The Dalles, Oregon
January 3, 1977
FROM: Norman L. Oliva
Resident EngineerSUBJECT: Memaloose Safety Rest Area
Late Work OrdersTO: Robert A. Sandmann
Region Construction Engineer

In response to C. T. Keaseys letter on arrival of late work orders; I have to concur that late arrival of work orders create problems.

I have only one valid excuse and that excuse is that I repeatedly asked the contractor for cost estimates for the proposed changes. Once in awhile I would get one out of him but the bulk of the change order requests piled up on his desk. On any change order that a subcontractor was involved with, I had little problem getting prices because the subcontractor went through the prime contractor and he made sure the subs' were paid in full for work performed. Waybo is a small company and both partners are working partners. I had enough difficulty in getting the routine paper work from him let alone the cost estimates. In fact I think that if I hadn't set a date to meet with him at his office in early November I still would be waiting for cost estimates.

I suppose that more insistence on my part may have produced the estimates sooner but I had other projects besides this one and these cost estimates were inadvertently forgotten for awhile.

ROE RE RME RCE FAE
ITE RECEIVED ENV
RUE JAN 5 1977 RDE
RSO REGION 4 RBE
ASSIGNED _____

9214

ADVANCE NOTICE OF CHANGE ORDER

Region _____

Date _____

Project Name _____

Contract No. _____

Circle one: PA EWO SFO No. _____

Brief description of work to be done:

Reason why work is necessary:

Has work started: Yes _____
No _____

Date Started _____
Est. Starting Date _____

Estimated Cost: Labor _____
Equipment _____
Materials _____

TOTAL _____

Salem headquarters notified: Yes _____ No _____
Who discussed _____

FHWA notified: Yes _____ No _____
Who discussed _____

Comments:

cc: Region
Construction

Resident Engineer _____

8314

November 22, 1976

United Pacific Insurance Company
Fidelity & Surety Department
P. O. Box 1216
Tacoma, WA 98401

Gentlemen:

Contract No. 8314 awarded to Waybo, Inc., for interpretive shelters in the Memaloose Safety Rest Area-Idaho State Line Section of the Columbia River Highway and Old Oregon Trail in five counties was completed on June 5, 1976, and accepted by the State Highway Engineer on November 17, 1976.

The total contract amount is \$136,442.21 including \$1,472.76 for work performed under force account.

No claims for labor or material have been filed with us.

Very truly yours,

C. W. Head
COMMISSION SERVICES

sr

cc Waybo, Inc.
7580 N.E. Killingsworth
Portland, OR 97218

bc C. T. Keasey
Walt Hart
V. E. Skoog Attn: Dick Hacek
W. E. Schwartz

8314



**OREGON STATE
HIGHWAY DIVISION**

July 21, 1976

Waybo, Inc.
7800 NE Killingsworth St.
Portland, OR 97218

Attention: Wayne J. Easley

Re: Contracts: 8072, 8314

We received a safekeeping receipt from the Oregon Bank for certificate of deposit #334, \$65,000. At your request, we are crediting contract 8072 for \$58,000 in lieu of retainage and contract 8314 for \$7000 in lieu of retainage.

You should shortly be receiving our check for \$46,164.89, returning the amount of your cashiers check used as a deposit in lieu of retainage on contract 8072.

Vernon E. Skoog, Controller

by _____

Janice Peterson
Contract Payments Executive

JP:bk

bc: ✓ C.W. Head
R. Church
C. Barrett

WAYBO INC.

GENERAL CONTRACTORS - ROCK PRODUCTS

7800 N.E. Killingsworth St.
Portland, Oregon 97218
254-1569

July 12, 1976

Oregon State Highway Dept.
Finance Section
State Highway Building
Salem, Oregon 97310


Attention Janice Petersen,

Dear Ms. Petersen,

Your department should have received, or will receive shortly a notification from the Oregon Bank that we have placed a certificate of deposit with them for safekeeping, in the name of the Oregon State Highway Division. The amount of the certificate will be for \$65,000.00 and it is to be held for the State in lieu of retainage on our contracts #8072 and #8314. We would like \$7,000.00 to be allocated to Contract #8314 and \$58,000.00 to #8072.

In March we sent your office a certified, or cashier's check for \$46,164.89 in order to have a certificate of deposit released at that time. We would now like to have that money plus the balance retained to date in our next payment, if possible. We hope this does not cause you a lot of extra work. Thank you.

Yours truly,


Wayne J. Easley, Jr./s.
Waybo Inc.

NJE/de

RECEIVED

JUL 13 1976

CONTRACT ACCOUNTING

SAFEKEEPING DEPARTMENT



Waybo Inc.

NAME Assigned to The Oregon State Hwy Division
Finance Branch
Oregon State Highway Division
Salem, Oregon 97310

INVESTMENT DEPARTMENT
P.O. BOX 2715
PORTLAND, OREGON 97208
PHONE (503) 226-4266

☒ DEPOSITED AND PLEDGED.

The securities listed are deposited by depository bank to secure the repayment of funds deposited with it by see below and are to be held, released, surrendered and delivered in the manner prescribed by the Laws of the State of Oregon with reference thereto. The custodian bank shall give the said securities only the care ordinarily given to special deposits of this character.

☐ DEPOSITED. The securities listed are to be held in safekeeping and delivered upon proper receipt therefor from the owner or the authorized representative of the owner. The income from said securities shall be disposed of as indicated. The bank shall give the said securities only the care ordinarily given to special deposits of this character.

NOT NEGOTIABLE: THIS RECEIPT MUST BE PRESENTED WHEN SAFEKEEPING SECURITIES ARE WITHDRAWN

DATE	SECURITY NO.	ACCOUNT NO.	NO. VAULT	DISPOSITION OF INCOME
7-13-76			1	Parkrose Branch
UNIT SHARES FACE VALUE		DESCRIPTION		
\$65,000.00		ISSUE: The Oregon Bank Certificate of Deposit		
RECEIVED JUL 15 1976 CONTRACT ACCOUNTING		RATE 5-1/2%		
		DUE 10-7-76		
		OPTIONAL		
		DATED 7-9-76		
NEXT COUPON		LEGAL		
Note: Funds in this certificate to be released to (contractor)		only upon written notice to disburse from Oregon State Highway Division.		
CERTIFICATE NO. #334				
PREPARED BY		APPROVED BY		
7/73 INV. #266		CUSTOMER COPY		

2609

8314

FORM 81-784-3001

OREGON STATE HIGHWAY DIVISION

FIELD ENGINEER'S WEEKLY REPORT

FOR CONSTRUCTION PROJECTS ONLY
CONSTRUCTION AND BRIDGE SECTION

SECTION

Memaloose SRA-
Idaho State Line

WEEK ENDING

June 11, 1976

SECTION PREFIX

653-1014-900

HIGHWAY

Columbia River &
Old Oregon Trail

COUNTY

Five (5) Counties

NAME OF JOB

Memaloose SRA-Idaho State Line

KIND OF WORK

Interpretive Shelter Construction

CONTRACTOR

Waybo, Inc.

CONTRACT NUMBER

8714

FEDERAL AID PROJECT NUMBER

I80N-0(4)70 & I80N-7(48)295

DATE OF CONTRACT

October 29, 1975

DATE WORK STARTED

March 5, 1976

ESTIMATED COMPLETION DATE

June 5, 1976

AVERAGE FORCE ON PROJECT FOR THE WEEK:

MEN: SUPERVISION:

SPECIFIED WORK DAYS

SPECIFIED CALENDAR DAYS

200

WORK DAYS USED

199

SPECIFIED COMPLETION DATE

PERCENT OF TIME ELAPSED

99½

PROJECT AUTHORIZATION:

193,324.35

ENGINEERING AUTHORIZATION

15,329.70

PERCENT OF CONTRACT COMPLETED
BASED ON ESTIMATED COST

100

EXCLUSIVE OF ENGINEERING:

177,994.85

ENGINEERING COST TO DATE

23,933.34

PERCENT OF CONTRACT
COMPLETED BASED ON
TOTAL AUTHORIZATION

100

ESTIMATED COST OF COMPLETED
PROJECT, EXCLUSIVE OF
ENGINEERING:

177,994.85

this week

510.00

DATE PROJECT WAS COMPLETED:

June 5, 1976

ESTIMATED PERCENT: OVERRUN
UNDERRUN

PERCENT OF
AUTHORIZATION

156%

ESTIMATED PERCENT COMPLETE (ROADWORK)

CLEARING	DRAINAGE	GRADING	BASE	OIL AND/OR PAVE.	MAT'L. PROD.		
Shelter Construction							
			ROADSIDE	SURFACING	MAINTENANCE MATERIALS	OIL & BITUMINOUS MACADAM	PAVING
MILES IN PROJECT							
MILES PARTIALLY COMPLETED							
MILES COMPLETED							
TOTAL ESTIMATED QUANTITIES (CONTRACT)							
TOTAL QUANTITIES CORRECTED TO DATE							
ESTIMATED QUANTITIES MOVED OR PLACED TO DATE							
AVERAGE DAILY QUANTITIES							
AVERAGE DAILY QUANTITIES NECESSARY TO COMPLETE PROJECT ON TIME							
NUMBER OF SHIFTS PER DAY			1				
HOURS PER SHIFT			12				

EQUIPMENT USED DURING THE WEEK:

1 flatbed truck, 1 pickup

ESTIMATED PERCENT COMPLETE (STRUCTURES)

BRIDGE NO.							
PERCENT							
	WEATHER	WORK DAYS CHARGED	HOURS DELAY	CAUSE OF DELAY			
SUNDAY 6		0					
MONDAY 7	Fair, Windy	0					
TUESDAY 8	Fair	0					
WEDNESDAY 9	Overcast	0					
THURSDAY 10	Fair	0					
FRIDAY 11	"	0					
SATURDAY 5	"	1					

Routing

Keasey

Bond

Jackmond

Harwood

Johnsen

Walker

RECEIVED

JUN 15 1976

CONSTRUCTION

SECTION

Richards

Glenn

Berg

BEN GIFFORD

Work on this project completed as of this date

GENERAL DESCRIPTION OF ACTIVITIES FOR THE WEEK

SUNDAY 6	No Activity
MONDAY 7	Placing Interpretive ~~XXXX~~ Displays at Memaloose SRA, Westbound
TUESDAY 8	Placing Interpretive Displays at Memaloose SRA, Eastbound
WEDNESDAY 9	Placing displays at Stanfield both Eastbound and Westbound SRA
THURSDAY 10	Placing displays at Deadmans Pass SRA, both Eastbound and Westbound
FRIDAY 11	Placing displays at Charles Reynolds SRA, Eastbound and Westbound
SATURDAY 5	Placing trim and stain on ceilings at Stanfield SRA, both sides, also clean up work at both sites.

REMARKS

Contract completed on June 5, 1975 except for some minor cleanup and installing Interpretive displays supplied by the State.

W. Bush

SIGNED for: A. N. Van Cleave, LOCATION Pendleton

PRIME RESIDENT SUBMIT 2 COPIES WHEN BRIDGES AND GRADING BOTH ARE INVOLVED SUBMIT 3 COPIES

8314

TO BE COMPLETED BY FHWA		U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION MODIFICATION OF FEDERAL-AID PROJECT AGREEMENT <i>STATE COPY</i>	Form Approved: O M B No. 04-R2089	
MONTHLY TRANSACTION NUMBER <u>5-188</u>			State <u>Oregon</u>	
PROJECT REPORT NUMBER			County <u>Baker</u>	
MODIFICATION NUMBER <u>1</u>			Project Number <u>I-80N-7(48)295</u>	

The Project Agreement for the above-referenced project entered into between the undersigned parties and executed by the Division Administrator on December 3, 19 75 is hereby modified as follows:

	Former amount	Revised amount
Estimated total cost of project	\$ <u>44,049</u>	\$ <u>44,049</u>
Federal funds	\$ <u>40,648</u>	\$ <u>44,049</u>
Other revisions		

This modification is made for the following reasons:
The Project Agreement executed December 3, 1975 is modified to increase Federal-aid participation to 100 percent in accordance with PL 94-30. Such additional Federal Funds requested total \$ 3,401.
All other terms and conditions of the Project Agreement will remain in full force and effect. This modification is effective as of the 13th day of May, 19 76.

<u>OREGON STATE HIGHWAY DIVISION</u> (Official name of Highway Agency)	U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION
By <u><i>C. S. Hunter</i></u>	By <u><i>G. L. Green</i></u>
<u>Assistant State Highway Engineer</u> (Title)	(Division Administrator) For: G. L. Green
By _____	

(Title)	
By _____	

(Title)	

TO BE COMPLETED BY FHWA MONTHLY TRANSACTION NO. 12-100	U. S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION FEDERAL-AID PROJECT AGREEMENT 12 3 75	Form Approved; O M B No. 04-R2089 State Oregon County Baker Project No. I-80N-7(48)295
The State, through its Highway Agency, having complied, or hereby agreeing to comply, with the applicable terms and conditions set forth in (1) Title 23, U.S. Code, Highways, (2) the Regulations issued pursuant thereto and, (3) the policies and procedures promulgated by the Federal Highway Administrator relative to the above designated project, and the Federal Highway Administration having authorized certain work to proceed as evidenced by the date entered opposite the specific item of work, Federal funds are obligated for the project not to exceed the amount shown herein, the balance of the estimated total cost being an obligation of the State. Such obligation of Federal funds extends only to project costs incurred by the State after the Federal Highway Administration authorization to proceed with the project involving such costs.		
PROJECT TERMINI I-80N, Baker Valley and Weatherby SRA		
PROJECT CLASSIFICATION OR PHASE OF WORK	EFFECTIVE DATE OF AUTHORIZATION	APPROXIMATE LENGTH (Miles)
HIGHWAY PLANNING AND RESEARCH (HP & R)		
PRELIMINARY ENGINEERING		
RIGHTS-OF-WAY		
CONSTRUCTION	10-1-75	0.00
OTHER (Specify)		
FUNDS Pro Rata 92.28%		
ESTIMATED TOTAL COST OF PROJECT	FEDERAL FUNDS	
\$ 44,049.00	\$ 40,648.00	
The State further stipulates that as a condition to payment of the Federal funds obligated, it accepts and will comply with the applicable provisions set forth on the reverse hereof.		
OREGON STATE HIGHWAY DIVISION (Official name of Highway Agency) By <u>E. Hunter</u> Assistant State Highway Engineer (Title) By _____ (Title) By _____ (Title)		U. S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION By <u>R. O. Wright</u> G. L. Green (Division Administrator) for _____ Date executed by Division Administrator _____

AGREEMENT PROVISIONS

1. RESPONSIBILITY FOR WORK

a. Except for projects constructed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in compliance with the approved plans and specifications or project proposal which, by reference, are made a part hereof.

b. With regard to projects performed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in accordance with the terms of its approved Certification, or exceptions thereto as may have been approved by the Federal Highway Administration.

2. HIGHWAY PLANNING AND RESEARCH (HP&R) PROJECT.

The State highway agency will (a) conduct or cause to be conducted, under its direct control, engineering and economic investigations of projects for future construction, together with highway research necessary in connection therewith, pursuant to the work program approved by the Federal Highway Administration and (b) prepare reports suitable for publication of the result of such investigations and research, but no report will be published without the prior approval of the Federal Highway Administration.

3. PROJECT FOR ADVANCE ACQUISITION OF RIGHTS-OF-WAY.

In the event that actual construction of a road on this right-of-way is not undertaken by the close of the tenth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

4. PRELIMINARY ENGINEERING PROJECT FOR PREPARATION OF RIGHT-OF-WAY PLANS OR FOR PREPARATION OF CONSTRUCTION PLANS, SPECIFICATIONS AND ESTIMATES.

In the event that right-of-way acquisition for, or actual construction of the road for which this preliminary engineering is undertaken is not started by the close of the fifth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

5. INTERSTATE SYSTEM PROJECT.

(a) The State highway agency will not add or permit to be added, without the prior approval of the Federal Highway Administration any points of access to, or exit from, the project in addition to those approved in the plans and specifications for the project. (b) The State highway agency will not permit automotive service stations, or other commercial establishments for serving motor vehicle users, to be constructed or located on the right-of-way of the interstate system. (c) The State highway agency will not after June 30, 1968, permit the construction of any portion of the Interstate Route on which this project is located, including spurs and loops, as a toll road without the written concurrence of the Secretary of Transportation or his officially designated representative. The term 'toll road' does not include toll bridges or toll tunnels.

6. PROJECT FOR CONSTRUCTION IN ADVANCE OF APPORTIONMENT.

(a) This project authorized pursuant to 23 U.S.C. 115 as amended, will be subject to all procedures and requirements, and conform to the standards applicable to projects on the system on which located, financed with the aid of Federal funds. (b) No obligation of previously apportioned

Federal funds is created by this agreement, its purpose and intent being to provide that, upon application by the State highway agency, and approval thereof by the Federal Highway Administration, any Federal-aid funds of the class designated by the project number prefix, apportioned to the State under 23 U.S.C. 104 subsequent to the date of this agreement, may be used to reimburse the State for the Federal share of the cost of work done on the project.

7. STAGE CONSTRUCTION. The State highway agency agrees that all stages of construction necessary to provide the initially planned complete facility, within the limits of this project, will conform to at least the minimum values set by approved AASHTO design standards applicable to this class of highways, even though such additional work is financed without Federal-aid participation.

8. BOND ISSUE PROJECT. Construction, inspection and maintenance of the project will be accomplished in the same manner as for regular Federal-aid projects. No present or immediate obligation is created by this Agreement against Federal funds, its purpose and intent being to provide aid to the State, as authorized by 23 U.S.C. 122, for retiring maturities of the principal indebtedness of the bonds referred to below. When the State requests Federal reimbursement to aid in the retirement of such bonds, the request will be supported by the appropriate certification required by 23 CFR Part 140, Subpart F, and Volume 1, Chapter 4, Section 8 of the Federal-Aid Highway Program Manual or the alternative State procedure set forth in the State's Certificate, and payment of the authorized Federal share will be made from appropriate funds available. If in any year there is no unobligated balance of any apportioned Federal funds available from which payments hereunder may be made, there will be no obligation on the part of the Federal Government on account of bond maturities for that year. Funds available to the highway agency for this project are the proceeds of bonds issued by the governmental unit indicated on the attached tabulation, pursuant to the authority and in the amounts by date of issue and beginning date of maturities set forth therein.

9. SPECIAL HIGHWAY PLANNING AND RESEARCH PROJECT.

The State Highway agency hereby authorizes the Federal Highway Administration to charge the State's pro rata share of costs incurred against funds apportioned to the State under 23 U.S.C. 307 (c), as amended. In the event a project is financed with both Federal-aid funds and State matching funds, the State agrees to advance to The Federal Highway Administration the State matching funds for its share of the estimated cost. For a National Pooled Fund study, the State hereby assigns its responsibility for the work to the Federal Highway Administration. For an Intra-Regional Cooperative Study, the State hereby assigns its responsibility for the work to the lead State for the study.

10. PARKING REGULATION AND TRAFFIC CONTROL.

The State highway agency will not permit any changes to be made in the provisions for parking regulations and traffic control as contained in the agreement between the State and the local unit of Government referred to in the paragraph on "Additional Provisions," without the prior approval of the Federal Highway Administration, unless the State determines, and the Division Administrator concurs, that the local unit of Government has a functioning traffic engineering unit with the demonstrated ability to apply and maintain sound traffic operations and control.

Oregon State Highway Division
Salem, Oregon, November 26, 1975

Federal-aid Project
No. I-80H-7(48)295

BAKER VALLEY AND WEATHERBY SRA
OLD OREGON TRAIL HIGHWAY
BAKER COUNTY

Project Agreement Estimate.

Type Code Y002

Interpretive Signing (H.P. 295 and H.P. 335.8)

Small Shelter	2 only	7,250.00	\$14,500.00
Site Work, Baker Valley SRA	All Required		5,220.00
Site Work, Weatherby SRA	All Required		6,340.00
			<u>\$26,060.00</u>

Anticipated Items

Temporary Erosion Control (E.W.)	All Required (25%)	\$ 25.00
Construct One Sign Shelter (S.F.)	All Required	9,460.00
Production and Shipping Interpretive Sign (S.F.)	All Required	4,500.00
		<u>\$13,985.00</u>

Subtotal	\$40,045.00
Engineering	<u>4,004.00</u>

Total	\$44,049.00
-------	-------------

Length of Project - - - - - 0.000 Mile

Federal Funds - - - - -	\$40,648.00
State Funds - - - - -	<u>3,401.00</u>

Total	\$44,049.00
-------	-------------

Group 2 - 20%

Contract No. 8314

Prefix No. 633-1014

Prefix No. for SFU's #1 and 2: 601-1083

8314

TO BE COMPLETED BY FHWA		U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION 5-1376 MODIFICATION OF FEDERAL-AID PROJECT AGREEMENT STATE COPY	Form Approved: O M B No. 04-R2089	
MONTHLY TRANSACTION NUMBER 5-178			State Oregon	
PROJECT REPORT NUMBER			County Umatilla, Malheur	
MODIFICATION NUMBER 1			Union & Wasco Project Number 1-80N-0(4)70	

The Project Agreement for the above-referenced project entered into between the undersigned parties

and executed by the Division Administrator on

December 3, , 19 **75**

is hereby modified as follows:

	Former amount	Revised amount
Estimated total cost of project	\$ <u>143,324</u>	\$ <u>143,324</u>
Federal funds	\$ <u>132,250</u>	\$ <u>143,324</u>
Other revisions		

This modification is made for the following reasons:

The Project Agreement executed Dec. 3, 1975
is modified to increase Federal-aid participation to
100 percent in accordance with PL 94-30.

Such additional Federal Funds requested total \$ 11,065."

All other terms and conditions of the Project Agreement will remain in full force and effect. This modi-

fication is effective as of the 13th day of May, 19 76

OREGON STATE HIGHWAY DIVISION
(Official name of Highway Agency)

**U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION**

By *C. J. Hunter*

By *W. J. Green*
(Division Administrator)

Asst. State Highway Engineer
(Title)

for: **G. L. Green**

By _____

(Title)

By _____

(Title)

TO BE COMPLETED BY FHWA
MONTHLY TRANSACTION NO.

12-99

U. S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

FEDERAL-AID PROJECT AGREEMENT

Form Approved: O M B No. 04-R2089
State

Oregon

County **Wasco, Umatilla,
Union, Malheur**

Project No.

I-80N-0(4)70

The State, through its Highway Agency, having complied, or hereby agreeing to comply, with the applicable terms and conditions set forth in (1) Title 23, U.S. Code, Highways, (2) the Regulations issued pursuant thereto and, (3) the policies and procedures promulgated by the Federal Highway Administrator relative to the above designated project, and the Federal Highway Administration having authorized certain work to proceed as evidenced by the date entered opposite the specific item of work, Federal funds are obligated for the project not to exceed the amount shown herein, the balance of the estimated total cost being an obligation of the State. Such obligation of Federal funds extends only to project costs incurred by the State after the Federal Highway Administration authorization to proceed with the project involving such costs.

PROJECT TERMINI

I-80N, S.R.A. Signs M.P. 70, 184, 228, 265, & 376

PROJECT CLASSIFICATION OR PHASE OF WORK

HIGHWAY PLANNING AND RESEARCH (HP & R)	EFFECTIVE DATE OF AUTHORIZATION	APPROXIMATE LENGTH (Miles)
PRELIMINARY ENGINEERING		
RIGHTS-OF-WAY		
CONSTRUCTION		
OTHER (Specify)	10-1-75	0.00

ESTIMATED TOTAL COST OF PROJECT

\$ 143,324.00

FUNDS **Pro rata 92.28%**
FEDERAL FUNDS

\$ 132,259.00

The State further stipulates that as a condition to payment of the Federal funds obligated, it accepts and will comply with the applicable provisions set forth on the reverse hereof.

OREGON STATE HIGHWAY DIVISION
(Official name of Highway Agency)

By Ed Hunter

Assistant State Highway Engineer
(Title)

By _____
(Title)

By _____
(Title)

U. S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By R. O. Wright
(Division Administrator)

For G. L. Green

Date executed by
Division Administrator _____

AGREEMENT PROVISIONS

1. RESPONSIBILITY FOR WORK

- a. Except for projects constructed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in compliance with the approved plans and specifications or project proposal which, by reference, are made a part hereof.
- b. With regard to projects performed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in accordance with the terms of its approved Certification, or exceptions thereto as may have been approved by the Federal Highway Administration.

2. HIGHWAY PLANNING AND RESEARCH (HP&R) PROJECT. The State highway agency will (a) conduct or cause to be conducted, under its direct control, engineering and economic investigations of projects for future construction, together with highway research necessary in connection therewith, pursuant to the work program approved by the Federal Highway Administration and (b) prepare reports suitable for publication of the result of such investigations and research, but no report will be published without the prior approval of the Federal Highway Administration.

3. PROJECT FOR ADVANCE ACQUISITION OF RIGHTS-OF-WAY. In the event that actual construction of a road on this right-of-way is not undertaken by the close of the tenth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

4. PRELIMINARY ENGINEERING PROJECT FOR PREPARATION OF RIGHT-OF-WAY PLANS OR FOR PREPARATION OF CONSTRUCTION PLANS, SPECIFICATIONS AND ESTIMATES. In the event that right-of-way acquisition for, or actual construction of the road for which this preliminary engineering is undertaken is not started by the close of the fifth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

5. INTERSTATE SYSTEM PROJECT. (a) The State highway agency will not add or permit to be added, without the prior approval of the Federal Highway Administration any points of access to, or exit from, the project in addition to those approved in the plans and specifications for the project. (b) The State highway agency will not permit automotive service stations, or other commercial establishments for serving motor vehicle users, to be constructed or located on the right-of-way of the interstate system. (c) The State highway agency will not after June 30, 1968, permit the construction of any portion of the Interstate Route on which this project is located, including spurs and loops, as a toll road without the written concurrence of the Secretary of Transportation or his officially designated representative. The term 'toll road' does not include toll bridges or toll tunnels.

6. PROJECT FOR CONSTRUCTION IN ADVANCE OF APPORTIONMENT. (a) This project authorized pursuant to 23 U.S.C. 115 as amended, will be subject to all procedures and requirements, and conform to the standards applicable to projects on the system on which located, financed with the aid of Federal funds. (b) No obligation of previously apportioned

Federal funds is created by this agreement, its purpose and intent being to provide that, upon application by the State highway agency, and approval thereof by the Federal Highway Administration, any Federal-aid funds of the class designated by the project number prefix, apportioned to the State under 23 U.S.C. 104 subsequent to the date of this agreement, may be used to reimburse the State for the Federal share of the cost of work done on the project.

7. STAGE CONSTRUCTION. The State highway agency agrees that all stages of construction necessary to provide the initially planned complete facility, within the limits of this project, will conform to at least the minimum values set by approved AASHTO design standards applicable to this class of highways, even though such additional work is financed without Federal-aid participation.

8. BOND ISSUE PROJECT. Construction, inspection and maintenance of the project will be accomplished in the same manner as for regular Federal-aid projects. No present or immediate obligation is created by this Agreement against Federal funds, its purpose and intent being to provide aid to the State, as authorized by 23 U.S.C. 122, for retiring maturities of the principal indebtedness of the bonds referred to below. When the State requests Federal reimbursement to aid in the retirement of such bonds, the request will be supported by the appropriate certification required by 23 CFR Part 140, Subpart F, and Volume 1, Chapter 4, Section 8 of the Federal-Aid Highway Program Manual or the alternative State procedure set forth in the State's Certificate, and payment of the authorized Federal share will be made from appropriate funds available. If in any year there is no unobligated balance of any apportioned Federal funds available from which payments hereunder may be made, there will be no obligation on the part of the Federal Government on account of bond maturities for that year. Funds available to the highway agency for this project are the proceeds of bonds issued by the governmental unit indicated on the attached tabulation, pursuant to the authority and in the amounts by date of issue and beginning date of maturities set forth therein.

9. SPECIAL HIGHWAY PLANNING AND RESEARCH PROJECT. The State Highway agency hereby authorizes the Federal Highway Administration to charge the State's pro rata share of costs incurred against funds apportioned to the State under 23 U.S.C. 307 (c), as amended. In the event a project is financed with both Federal-aid funds and State matching funds, the State agrees to advance to The Federal Highway Administration the State matching funds for its share of the estimated cost. For a National Pooled Fund study, the State hereby assigns its responsibility for the work to the Federal Highway Administration. For an Intra-Regional Cooperative Study, the State hereby assigns its responsibility for the work to the lead State for the study.

10. PARKING REGULATION AND TRAFFIC CONTROL. The State highway agency will not permit any changes to be made in the provisions for parking regulations and traffic control as contained in the agreement between the State and the local unit of Government referred to in the paragraph on "Additional Provisions," without the prior approval of the Federal Highway Administration, unless the State determines, and the Division Administrator concurs, that the local unit of Government has a functioning traffic engineering unit with the demonstrated ability to apply and maintain sound traffic operations and control.

Oregon State Highway Division
Salem, Oregon, November 26, 1975

Federal-aid Project
No. I-80N-0(4)70

MEMALOOSE S.R.A.-IDAHO STATE LINE
COLUMBIA RIVER AND OLD ORE. TRAIL HWYS.
WASCO, UMATILLA, UNION & MALHEUR COUNTIES

Project Agreement Estimate

Type Code Y002
Interpretive Signing (M.P. 73 to M.P. 377.5)

Small Shelter	6 only	7,250.00	\$ 43,500.00
Large Shelter	3 only	9,400.00	28,200.00
Site Work, Memaloose S.R.A. Eastbound	All Required		2,500.00
Site Work, Memaloose S.R.A. Westbound	All Required		2,500.00
Site Work, Stanfield S.R.A. Eastbound	All Required		3,500.00
Site Work, Stanfield S.R.A. Westbound	All Required		3,500.00
Site Work, Deadmans Pass S.R.A. Eastbound	All Required		5,200.00
Site Work, Deadmans Pass S.R.A. Westbound	All Required		5,200.00
Site Work, Chas. Reynolds S.R.A. Eastbound	All Required		3,300.00
Site Work, Chas. Reynolds S.R.A. Westbound	All Required		3,300.00
Site Work, Ontario S.R.A.	All Required		5,870.00
			<u>\$106,570.00</u>

Anticipated Item		
Temporary Erosion Control (E.W.)	All Required (75%)	\$ 75.00
Production and Shipping of Signs (S.F.)	All Required	23,650.00
		<u>\$ 23,725.00</u>
	Subtotal	<u>\$130,295.00</u>
	Engineering	<u>13,029.00</u>
	Total	<u>\$143,324.00</u>

Length of Project - - - - 0.00 Miles

Federal Funds - - - - -	\$132,250.00
State Funds - - - - -	<u>11,065.00</u>
Total	<u>\$143,324.00</u>

Group 1 - 80%
Contract No. - 8314
Prefix No. - 633-1014
Wasco - 28%
Umatilla - 37%
Union - 18%
Malheur - 17%

OREGON
HIGHWAY

March

cc: Waybo, Inc.
7580 N.E. Kil
Portland, O

Person, Contract Paym

oller

eping receipt for ce

\$100,000. matures,
e contractor, Waybo,
deposited in Lieu of
\$10,000) and 8314 (\$40
ed a cashiers check
etainage requirements

A Dik



**OREGON STATE
HIGHWAY DIVISION**

ROBERT W. STRAUB
GOVERNOR

HIGHWAY BUILDING • SALEM, OREGON • 97310

March 23, 1976

The Oregon Bank
Investment Dept.
P.O. Box 2715
Portland, Oregon 97208

RE: Waybo, Inc.
Contracts 8072 & 8314

When Certificate of Deposit 285, \$100,000, matures, the proceeds may be returned to the contractor, Waybo, Inc. This certificate is currently deposited in lieu of retainage on contract 8072 (\$60,000) and 8314 (\$40,000). The contractor has deposited a cashiers check with us sufficient to cover the retainage requirements on contract 8072 (\$46,164.89).

We enclose the safekeeping receipt for certificate 285.

V.E. Skoog, Controller

By _____
Janice Peterson, Contract Payments Executive

JP/jm

cc: Waybo, Inc.
7580 N.E. Killingsworth
Portland, Oregon 97218

A DIVISION OF THE DEPARTMENT OF TRANSPORTATION

Oregon State Highway Division

NOTIFICATION OF ADVANCE DEPOSIT

To: FINANCE BRANCH
Ledgers & Revenue Unit

ACCOUNTING ONLY

Reference _____
Invoice No. _____
Date Recd. _____

Depositor Waybo, Inc.Amount 46,464.89Section Responsible for Monitoring Project Finance BranchEstimated Completion Date 12/76Purpose Deposit in lieu of retainageOther Information (File #, FA Project, etc.) 80N-3(64)70

Billing Method (CHECK ONE ONLY):

A. Request for Outside Billing Submitted by Responsible Section -

(1) ☐ Monthly (2) ☐ Upon Completion (3) ☒ Other When necessary

B. Billing Made by Finance Branch Based Upon Contract Payments -

Construction Prefix _____

PE Prefix _____

(4) ☐ SCA(7) ☐ Off System(5) ☐ Urban(8) ☐ Title II, Normal(6) ☐ FAS-C(9) ☐ Title II, Grade CrossingRemarks Waybo to be reimbursed when retainage is reduced and/or contract is finalizedPrepared by Plerson Date 3/23/76

NOTICE OF ADVANCE DEPOSIT RECEIVED

To:

ACCOUNTING ONLY

Reference _____
Invoice No. _____
Date Recd. _____
Deposit Amt. _____

Depositor _____

Remarks _____

Received by _____



**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING

ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator and
State Highway Engineer

February 3, 1976

The Oregon Bank
Investment Dept.
PO Box 2715
Portland, OR 97208

Re: Waybo, Inc.
Contracts 8314, 8072

We received your safekeeping receipt 2307, covering TCD 277, \$100,000 to be used as a deposit in lieu of retainage on our contracts 8314 and 8072 with Waybo, Inc. This replaces matured TCD 95969, \$100,000. A copy of the safekeeping receipt for the matured security is enclosed.

Vernon E. Skoog
Controller

by

Janice Peterson
Contract Payments Executive

JP:p1

cc: Waybo, Inc.

bc: C. W. Head R. Church
J. Bond C. Barrett

SAFEKEEPING DEPARTMENT



INVESTMENT DEPARTMENT
P.O. BOX 2715
PORTLAND, OREGON 97208
PHONE (503) 226-4266

☐ DEPOSITED AND PLEDGED.

The securities listed are deposited by depositor to secure the repayment of funds deposited with

it by and are to be held, released, surrendered and delivered in the manner prescribed by the Laws of the State of Oregon with reference thereto. The custodian bank shall give the said securities only the care ordinarily given to special deposits of this character.

☒ DEPOSITED. The securities listed are to be held in safekeeping and delivered upon proper receipt therefor from the owner or the authorized representative of the owner. The income from said securities shall be disposed of as indicated. The bank shall give the said securities only the care ordinarily given to special deposits of this character.

NAME **Waybo Inc.**
Assigned to the Oregon State Hwy Division
Finance Branch
Oregon State Highway Division
Salem, Oregon 97310

NOT NEGOTIABLE. THIS RECEIPT MUST BE PRESENTED WHEN SAFEKEEPING SECURITIES ARE WITHDRAWN

1-26-76		1	Parkrose Br
UNIT SHARE VALUE	PRINCIPAL		
\$100,000.	ISSUE: The Oregon Bank Certificate of Deposit RATE 4.75 DUE 2-25-76 OPTIONAL DATED 1-26-76 LEGAL NEXT COUPON CERTIFICATE NO. 277		
PREPARED BY	APPROVED BY	SECURITIES RECEIVED BY	
<i>[Signature]</i>	<i>[Signature]</i>		

FORM NO. 7/73 INV. #366

CUSTOMER COPY

2307



**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING

ROBERT W. STRAUB
GOVERNOR

November 13, 1975

F. B. KLABOE
Administrator and
State Highway Engineer

The Oregon Bank
Parkrose Branch
10120 NE Sandy Blvd.
Portland, OR 97218

We received your safekeeping receipt number 2112, \$100,000,
to be used as deposits in lieu of retainage on our contracts
with Watson Asphalt Paving Co. as follows:

<u>Contract</u>	<u>Amount</u>
8072	\$60,000
8314	40,000

Vernon E. Skoog
Controller

by

Janice Peterson
Contract Payments Executive

JP:pl

cc: Waybo, Inc.

bc: C. W. Head R. Church
J. Bond C. Barrett



Waybo, Inc.,

NAME Assigned to the Oregon State Highway Division

Finance Branch

Oregon State Highway Division

Salem, Oregon 97310

P.O. BOX 2715
PORTLAND, OREGON 97208
PHONE (503) 226-4266

deposited by the bank to secure the repayment of funds deposited with it by see below and are to be held, sent, surrendered and delivered in the manner prescribed by the Laws of the State of Oregon with reference thereto. The bank shall give the said securities only the care ordinarily given to special deposits of this character.

☐ DEPOSITED. The securities listed are to be held in safekeeping and delivered upon proper receipt therefor from the owner or the authorized representative of the owner. The income from said securities shall be disposed of as indicated. The bank shall give the said securities only the care ordinarily given to special deposits of this character.

NOT NEGOTIABLE: THIS RECEIPT MUST BE PRESENTED WHEN SAFEKEEPING SECURITIES ARE WITHDRAWN

DATE	SECURITY NO.	ACCOUNT NO.	NO. VAULT	DISPOSITION OF INCOME
11-10-75			1	Parkrose Branch
UNIT SHARES FACE VALUE		DESCRIPTION		
\$100,000.	ISSUE: The Oregon Bank Certificate of Deposit			RATE 7.0
				DUE 1-26-76
				OPTIONAL
				DATED 7-30-75
	NEXT COUPON			LEGAL
Note: Funds in this certificate to be released to (contractor) only upon written notice to disburse from Oregon State Highway Division. CERTIFICATE NO. 95969				
PREPARED BY <i>[Signature]</i>		APPROVED BY <i>[Signature]</i>		SECURITIES RECEIVED BY

FORM NO. 7/73 INV. #366

CUSTOMER COPY

2112

September 4, 1975

TO: G. L. Green, Division Admin.
Federal Highway Administration

FROM: L. W. Rullen
Project Management Engineer

SUBJECT: Hamaloosa Safety Rest Area-Idaho
State Line Section
Projects: I-80N-0(4) and I-80N-7(48)295

Concurrence is requested in rejecting the bids received August 28, 1975 for the subject projects. The low bid received from RDM Constructors, of Salem in the amount of \$172,283 which is \$82,933.00 or 92.8% above the Engineers estimate of \$89,350.00 is considered too high for the Oregon Transportation Commission to accept. Two other bids were received in the amounts of \$225,500.00 and \$239,180.00.

We are reviewing the plans and specifications to determine if changes can be made to make the project less costly to construct.

Federal Highway Administration
Endorsement

I concur in rejecting the bid.

Date _____

G. L. Green, Division Admin.

CL:dc

cc: E. S. Hunter

834

June 24, 1975

TO OREGON TRANSPORTATION COMMISSION

FROM F. B. Klaboe, Administrator &
State Highway Engineer

SUBJECT Finance Approval

The following are projects not in the six-year construction
program that need finance approval for contracting:

SECTION	FUNDING	AMOUNT	REMARKS
N. Albany Intchge.--Lohanon Rd. Intchge., Pacific Hwy., Linn Co., Rdad. Impr.	FAI	196,300	Last Stage, Existing Contract
Old Ore. Trail Sign Shelters, Col. Riv & OOT Hwys., Shelters, Landscape	FAI	100,000	Historical Interpretive Signs
Bubbs Ranch-Weatherby, Old Ore. Tr. Hwy., Baker Co.: Rock Fallout Fencing	FAI	155,000	Accident Prevention, Safety
Ontario Intchge., Old Ore. Tr. Hwy., Malheur Co.: Rdad. Impr.	FAI	85,000	Completion of Previous Work
Neil Creek-Calif. State Line, Pacific Hwy., Jackson Co.: Truck Escape Ramps	FAI	550,000	Adverse Grade, Safety

OREGON TRANSPORTATION COMMISSION

Page 2

June 24, 1975

The above projects are either final stages of previous work or specialized work not previously anticipated.

Your approval is recommended and the matter will be on the agenda for your consideration at the June meeting.

LWR:dqk



**DEPARTMENT OF
TRANSPORTATION**

HIGHWAY BUILDING

SALEM, OREGON

97310

ROBERT W. STRAUB
GOVERNOR

May 23, 1975

GEORGE M. BALDWIN
Director of Transportation

SAM R. HALEY
Deputy Director

Mr. Tom Vaughan
Director, Oregon Historical Society
1230 SW Park Avenue
Portland, OR 97205

Dear Tom:

Your letter of April 25 outlined a proposal involving the installation of highway signs and trail markers on a state-wide basis. Subsequently, this proposal was presented at the April 29 Transportation Commission meeting by Millard McClung of your office. Since that presentation, Mr. L. E. George, our Traffic Engineer, has met with your Memorials Committee to discuss this program in further detail.

Based on this last meeting, we understand that the Oregon Historical Society will function as the main coordinator of the proposed program. As was indicated to you at that meeting, a considerable amount of effort will be required to field check the locations of the suggested signs and markers, to determine if a safe traffic operation is possible or available at each of the locations. This, of course, is necessary in order for a vehicle and its occupants to stop and read the legends since they will be of a size not legible from a moving car. An additional expenditure of funds will be required if the Highway Division installs the units located on the state highway system, or if any construction might be necessary such as shoulder widening.

An accurate assessment of the extent of the Highway Division's cooperation in this matter is not possible until additional information is available concerning the number and at least the approximate location of the units involved. This

NOTED
F. B. KLABOE

RECEIVED STATE HWY ENGR							
MAY 27 '75							
REFER TO							
FOR							
Info	Inves	R/D	D/R	Sign	Act	File	

Mr. Vaughan - 2
May 23, 1975

data is needed to determine the total expenditure of funds that would be required by the Highway Division. We support the project in concept but would prefer to reserve final judgment on the matter and extent of our commitment in this program.

Sincerely,

George M. Baldwin
Director of Transportation

LEG:pb:jv

cc: F. B. Klaboe ✓
A. E. Johnson
R. L. Schroeder
C. W. Head
L. E. George
Jack Graham
Gary Sund

OREGON STATE HIGHWAY DIVISION

FILE:

INTER-OFFICE CORRESPONDENCE

SALEM, OR 97310

May 16, 1975

L. E. George
Traffic Engineer

FROM:

SUBJECT: Oregon Historical Society
Old Oregon Trails and MemorialsTO: F. B. Klaboe
Administrator & State Highway Engineer

On Friday, May 9 I met with the Committee on Old Oregon Trails and Memorials, which is a permanent standing committee of the Oregon Historical Society. The purpose of this meeting was to discuss in greater detail, the proposal made to the April 29 Commission meeting.

If you recall, at that time Chairman Jackson indicated that we would look into the matter. The total program as envisioned by the Oregon Historical Society, fits in with the various activities, particularly at the county level, relating to the Bicentennial activities that are currently being administered by the Bicentennial Commission. About 1,500 signs and trail markers are proposed under the program, an undetermined portion of which would be located on the state highway system with the remainder being located on city streets and county roads. Both the historic signs and the trail markers are of a size that will require a vehicle to stop if the legend is to be read. This then implies that a safe stopping area must be available.

It is the proposal of the OHS to receive from the local level, suggestions for the marking program. It is further proposed that the Highway Division, more specifically this office, assist in field work that would involve checking the various proposed locations for available area that would provide safe stopping in reading areas. It is further the proposal of OHS that the particular governmental body involved would pay for the installation of the trail marker or sign. The funding of the signs and markers themselves is still not determined. Private donations, bicentennial funds, or some other sources are possibilities.

The field checking of all proposed markers and sign installation sites by the Highway Division would impose a considerable work load, not only on this office, but in the form of assistance from the various regions. The installation of those units on the state highway system would also entail an expenditure of funds. If any construction is necessary such as shoulder widening, additional funds would be required. It is not possible to even make a reasonable estimate of time, manpower, and funds that might be required from the Highway Division to cooperate in this program, until further information has been received from the OHS concerning the number and location of the proposed markers and signs.

Attached is a Suggested Draft that is recommended for Mr. Baldwin's use in replying to a transmission concerning this matter prior to the Transportation Commission meeting.

NOTED
F. B. KLABOELEG:pb
Attachmentcc: R. L. Schroeder
D. H. MoehringNOTED
1975 / E. JOHNSorig draft to Baldwin
5-21-75

May 16, 1975

s
u
g
e
d
s
t
e
d
r
a
f
t

For Mr. Baldwin

Mr. Tom Vaughan
Director, Oregon Historical Society
1230 SW Park Avenue
Portland, OR 97205

Dear Mr. Vaughan:

Your letter of April 25 outlined a proposal involving the installation of highway signs and trail markers on a statewide basis. Subsequently, this proposal was presented at the April 29 Transportation Commission meeting by Millard McClung of your office. Since that presentation, it is understood that Mr. George, our Traffic Engineer, has met with your Memorials Committee to discuss in further detail this program.

Based on this last meeting, we understand that the Oregon Historical Society will function as the main coordinator of the proposed program. As was indicated to you at that meeting, a considerable amount of effort will be required to field check the locations of the suggested signs and markers, to determine if a safe traffic operation is possible or available at each of the locations. This, of course, is necessary in order for a vehicle and its occupants to stop and read the legends since they will be of a size not legible from a moving car. An additional expenditure of funds will be required if the Highway Division installs the units located on the state highway system, or if any construction might be necessary such as shoulder widening.

An accurate assessment of the extent of the Highway Division's cooperation in this matter is not possible until additional information is available concerning the number and at least the approximate location of the units involved.

NOTED
R. L. SCHROEDER

RECEIVED

MAY 19 1975

COMM. OF
TRANSPORTATION

Mr. Vaughan
Page Two
May 16, 1975

This data is needed to determine the total expenditure of funds that would be required by the Highway Division. We support the project in concept, but would prefer to reserve final judgement on the matter and extent of our commitment in this program.

Very truly yours,

George M. Baldwin
Director of Transportation

LEG:pb

bc: F. B. Klaboe
A. E. Johnson
R. L. Schroeder
L. E. George
Jack Graham
Gary Sund

C.W. Head



Oregon Historical Society
1230 S.W. Park Avenue • Portland, Oregon 97205 • (503) 222-1741 • Cable: Histore

April 25, 1975

Mr. George Baldwin, Director
Department of Transportation
135 State Highway Building
Salem, Oregon 97310

Dear George:

Re: Highway Markers Proposal

*See 7
C. 19
H. 20.*
This proposal is set in such a way that a number of groups and persons are analyzing its possibilities. To date it has received 100% support including the Governor, representatives of the Society and other associations.

At this time we are approaching the Department of Transportation and the Bicentennial Commission through our co-chairmen Sam Johnson and Jack Steiwer. They believe, as I do, that the real reason for the success of this program resides in its very broad participation potential for every Oregon county and the reservations as indicated. This proposal has also been sent to the Chairman of the Commission for his information prior to the Tuesday, April 29th meeting. Unfortunately I am unable to be in attendance myself, but I believe that Mr. Steiwer, Representative Sam Johnson (representing the county community service committee of the Bicentennial Commission) and Millard McClung, the associate director of this Society, are scheduled to attend the meeting. Mr. McClung will make the presentation.

I am leaving Portland at noon on Monday for several days. If you would like to ask me any questions about this

With which are now incorporated The Battleship Oregon Museum, Oregon Geographic Names Board,
Oregon Landmarks Committee, Oregon Lewis and Clark Trail Heritage Foundation Committee,
North Pacific (Irkutsk) Archival Research Group


RECEIVED STATE HWY ENGR						
MAY 5 '75						
REFER TO <i>Paul Steiwer</i>						
FOR						
Info	Inves	R-D	D-R	Sign	Alt	File

Paul Steiwer
John McClung

state wide program I will be very happy to try to answer them.

As you can imagine, not everyone has been informed of this project, but we are sure this will be of interest to the Highway Department.

Sincerely,



Thomas Vaughan
Director

TV:hl

Enclosure



May 16, 1975

TO G. L. Green, Division Engineer
Federal Highway Administration

FROM L. W. Rullen
Project Management Engineer

SUBJECT Project No. I-80N-7(48)295
Oregon Trail Interpretive Signing Project

We are forwarding for approval and authorization six copies of an "Order for State Force Work", covering site preparation, fabrication and erection of the interpretive sign shelter, installation of the interpretive display sign and necessary landscaping of the sign shelter site in the westbound Baker Valley Safety Rest Area under the subject project.

The estimated cost of this work is \$9,460; which includes \$1,760 for the production and shipping of the required display signs by Exhibi Graphics Group; with estimated federal funds of \$8,729. Authorization to proceed with the production and shipping of the interpretive display signs was requested in our previous letter of May 13, 1975.

Approval to perform the work by State Forces is requested as being in the public interest based on the following:

(a) A formal dedication ceremony is scheduled for July 3, 1975 in the westbound Baker Valley Safety Rest Area and insufficient time remains to insure completion of the Interpretive Sign Shelter by regular contract.

(b) The State has sufficient equipment and trained personnel available to accomplish the work without delay and at minimum cost.

Encl.

CL:jb

FORM PR-1240 EXISTING STOCKS OF FORM PR-1240 (REV. 5-68)
REV. 9-73 WILL BE USED

Transaction No. 5-77
TRANSMITTAL AND REQUEST FOR INITIAL PROGRAM APPROVAL OF PROJECTS
(PPM 21-1)

U.S. DEPARTMENT OF TRANSPORTATION
 FEDERAL HIGHWAY ADMINISTRATION

STATE HIGHWAY DEPARTMENT
 Oregon
 DATE
 5-13-75

By (Signature)
 L. W. Rulien's May 6, 1975 letter

TITLE
 Project Management Engineer

CLASS OF FEDERAL FUNDS
☒ FAI ☐ FAP ☐ FAV ☐ FAS ☐ OTHERS

OTHER IDENTIFICATION AND/OR REMARKS (Specs)

ITEM NO.	PROJECT NOS.	STAGE 2		FEDERAL FUNDS
		ITEM NOS.	828 THRU	
828	I-80N-0(4)70	0.0	90,350	83,800
		LENGTH (Miles)	TOTAL ESTIMATED COST	

Location
 Oregon Trail Interpretive Signing Project
 (Memaloose-Wasco County Stanfield and Deadmans Pass-Umatilla County C.Reynolds-Union County and Ontario, Malheur County Safety Rest Areas)
 State of Oregon

Work
 Signing

REMARKS (Division)
 You are authorized to proceed with the actual production of the interpretive display signs by Exhibit Graphics Group as per approved agreement.

NOTED
 MAY 14 1975
 R. L. SCHROEDER
 RECEIVED

RECOMMENDED
 DATE
 5-13-75
 SIGNATURE AND TITLE
 L. W. Rulien's

APPROVED
 DATE
 5-13-75
 SIGNATURE AND TITLE
 G. L. Green, Division Engineer

* Program approval and any authorization to proceed with a Stage 1 project shall not constitute any commitment of Federal funds for the undertaking.
 Item on the part of the Federal Government to provide Federal funds for the undertaking.

FORM FH-45
 (Rev. 8-71)

GPO 915-690

RECEIVED
 STATE HWY ENGR
 MAY 14 1975
 REFER TO
 FOR

ROBERT W. STRAUB

May 6, 1975

TO G. L. Green, Division Engineer
Federal Highway Administration

FROM L. W. Rullen
Project Management Engineer

SUBJECT Program Data Submission-
Project No. I-80N-0(4)70

We are submitting program data for one Interstate project, Item No. 828, Project No. I-80N-0(4)70, "Oregon Trail Interpretive Signing Project," which we desire to have included in the Federal-Aid Interstate Highway Program.

We request a waiver of Districts 9, 12 and 13 Clearinghouse A-95 review based on the fact that the work involved is such that it will not affect decisions or other public works activities of concern to Clearinghouse agencies, or result in significant alteration of land-use or traffic-flow patterns which would require changes in planning completed or underway.

We further request your concurrence that the project qualifies for the timesaving procedures enumerated in FHPM 6-8-2.1.

We also request your concurrence that this project falls in the classification of nonmajor action as set forth in FHPM 7-7-2, paragraph 10e.

We further request, concurrent with approval of the program, authorization to proceed with the actual production of the interpretive display signs by Exhibit Graphics Group as per approved agreement.

Enc.

CL:pr

MONTHLY TRANSACTION NO.

FORM PR-3
(REV. 4-61)

Budget Bureau No. 41-R2067

DATE SUBMITTED TO H.O.

5-6-75

FEDERAL-AID PROGRAM DATA
(PPM 21-1)

U.S.

REPORT NUMBER

PROJECT LOCATION (45 typewritten spaces)

ADT

PRESENT

NA

FUTURE

NA

YEAR

95

REGION

10

STATE NAME

Oregon

I-80N, SRA Signs M.P. 70, 184, 228, 265 & 376

CHARACTER OF PROPOSED WORK (35 typewritten spaces)

Signing

NATL. FOREST

FH ROUTE NO.

SUPV AGENCY

SA CLASSIF.

SA AREA

EMERG. VR.

PL. AUTHVR

PREFIX LETTER(S)

PROJECT NUMBER

I-80-0

CLASS OF FEDERAL FUNDS

Interstate

COUNTY NAME

Various (see back)

CODE

NAME OF URBAN AREA

17-31

CARD

NO.

CHANGE CODE

PROJECT CODE

CLASS

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL ESTIMATED COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

ESTIMATED PROJECT COST BY PHASES

ROUTE NO. 1

FEDERAL-AID

STATE

U.S.

I-80N

I-80N

I-80N

I-80N

I-80N

I-80N

I-80N

I-80N

PE

I-80N Safety Rest Area
Signs M.P. 70, 184,
228, 265 & 376

ROW

CONST

(CODE)
Y002"Oregon Trail
Interpretive Signing
Project"

CARD

CODE

PREPARED BY

PROJECT TOTALS

0.0

90,850

83,800

7,050

0.0

90,850

83,800

7,050

CARD

CODE

PROGRAM APPROVAL DATES

REMARKS

0.0

90,850

83,800

7,050

0.0

90,850

83,800

7,050

5-6-75

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

Budget Bureau No. 41-R2067; Approval Expires February 28, 1966
U.S. DEPARTMENT OF COMMERCE
BUREAU OF PUBLIC ROADS

PROJECT LOCATION (45 typewrite spaces)

I-80N, SRA Signs M.P. 70, 184, 228, 265 & 376

ADT

PRESENT NA

FUTURE NA

YEAR 95

REGION 10

STATE NAME Oregon

STATE CODE 41

APPH CODE 042

ITEM NO. 828

WORK (35 typewrite spaces)

NATL. FOREST

FM ROUTE NO.

SUPV AGENCY

SA CLASSIF. SA AREA

EMERG. YR.

PL. AUTH YR

PREFIX LETTER(S)

PROJECT NUMBER

NUMBER

SEQ. NO.

POSTAL DESIG.

Interstate

COUNTY NAME

Various (see back)

ROUTE NO. 1

FEDERAL-AID I-80N

STATE 2 & 6

U.S. CODE

I-80N

PROGRAM STAGE

1 OR 2

ESTIMATED PROJECT COST BY PHASES

TOTAL ESTIMATED COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

CHARACTER OF PROPOSED WORK (Full description)

I-80N Safety Rest Area Signs M.P. 70, 184, 228, 265 & 376

"Oregon Trail Interpretive Signing Project"

Signing consisting of construction of sign shelters in rest areas and furnish and install interpretive display signs.

APPROVAL DATES

PROJECT TOTALS

0.0

90,850

83,800

7,050

REMARKS

-OVER-

OREGON TRAIL INTERPRETIVE SIGNING PROJECT

PROJECT NO. I-80N-0(4)70

Remarks continued:

The work under this project consists of the construction of interpretive sign shelters in the following rest areas and the furnish installation of interpretive display signs.

<u>SRA</u>	<u>M.P.</u>	<u>County</u>	<u>Co. Code</u>	<u>No. of Shelters</u>	<u>Est. Cost</u>	<u>No. of Signs</u>	<u>Est. Cost</u>	<u>Project Total</u>
Mema loose	70	Wasco	065	2	\$16,500	2	\$ 8,900	\$25,400
Stanfield	184	Umatilla	059	2	13,200	2	3,500	16,700
Deadmans Pass	228	Umatilla	059	2	13,200	2	3,500	16,700
Chas. Reynolds	265	Union	061	2	13,200	2	3,500	16,700
Ontario	376	Malheur	045	1	8,250	1	7,100	15,350
					\$64,350		\$26,500	\$90,850

Note: The signs shelters will be constructed under regular contract and the interpretive display signs will be produced and shipped ready for installation by the consultant firm of Exhibi Graphics Group of Salt Lake City as per approved agreement.

IM 50-1-70 Requirements:

- (a) State Clearinghouse: Exempt from A-95 review under working agreement dated April 28, 1970.
- (b) District 14 Clearinghouse: Exempt from A-95 review under working agreement dated August 11, 1970.
- (c) Districts 9, 12 & 13 Clearinghouses: Waiver of A-95 reviews being requested under the program cover letter on the fact that the project is solely installation of signs in existing rest areas.

FHPM 7-7-5 Requirements:

Not applicable under "Timesaving Procedures" set forth in FHPM 6-8-2.1.

- (a) Public Hearings---Not required under provisions of para. 6c.
- (b) Location/Design---Not a factor in the development of this project.

FHPM 7-7-2 Requirements:

Nonmajor action project.

NOTE: This project is in Congressional District No. 2.

OREGON TRAIL INTERPRETIVE SIGNING PROJECT

PROJECT NO. I-80N-0(4)70

under this project consists of the construction of interpretive sign shelters in the following rest areas and the furnishing and interpretive display signs.

<u>M.P.</u>	<u>County</u>	<u>Co. Code</u>	<u>No. of Shelters</u>	<u>Est. Cost</u>	<u>No. of Signs</u>	<u>Est. Cost</u>	<u>Project Total Cost</u>
70	Masco	065	2	\$16,500	2	\$ 8,900	\$25,400
184	Umatilla	059	2	13,200	2	3,500	16,700
228	Umatilla	059	2	13,200	2	3,500	16,700
265	Union	061	2	13,200	2	3,500	16,700
376	Malheur	045	1	8,250	1	7,100	15,350
				<u>\$64,350</u>		<u>\$26,500</u>	<u>\$90,850</u>

shelters will be constructed under regular contract and the interpretive display signs will be produced and shipped ready for the consultant firm of Exhibit Graphics Group of Salt Lake City as per approved agreement.

Comments: (a) State Clearinghouse: Exempt from A-95 review under working agreement dated April 28, 1970.
(b) District 14 Clearinghouse: Exempt from A-95 review under working agreement dated August 11, 1970.
(c) Districts 9, 12 & 13 Clearinghouses: Waiver of A-95 reviews being requested under the program cover letter based on the fact that the project is solely installation of signs in existing rest areas.

Comments: Not applicable under "Timesaving Procedures" set forth in FHPPM 6-8-2.1.
(a) Public Hearings---Not required under provisions of para. 6c.
(b) Location/Design---Not a factor in the development of this project.

Comments: Nonmajor action project.

Project is in Congressional District No. 2.

Transaction No. 5-46

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATIONTRANSMITTAL AND REQUEST FOR INITIAL PROGRAM APPROVAL OF PROJECTS
(PPM 21-1)

STATE HIGHWAY DEPARTMENT

DATE

Oregon

5-5-75

BY (Signature)

L. W. Rulien's May 1, 1975 letter

TITLE

Project Management Engineer

CLASS OF FEDERAL FUNDS

☒ FAY☐ FAP☐ FAV☐ FAS☐ OTHERS

STAGE 1*

ITEM NO. _____ THRU _____

STAGE 2

ITEM NO. 825

THRU _____

ITEM NO.

PROJECT NO.

LENGTH (Miles)

TOTAL ESTIMATED COST

FEDERAL FUNDS

OTHER IDENTIFICATION AND/OR REMARKS (Show)

Location

Work

Oregon Trail Interpretive
Signing Project. Baker
County, State of Oregon
(Baker Valley and
Weatherby Safety Rest
Areas)

825	I-80N-7(48)295	0.0	28,380	26,100
-----	----------------	-----	--------	--------

REMARKS (Division)

RECEIVED	STATE HWY ENGR
MAY 6 '75	
REFER TO	
FOR	
Info	
Inves	
R/D	
D/R	
Sign	
Act	
File	

RECEIVED

MAY 6 1975

Office of
Assistant Comptroller General

DATE

RECOMMENDED
SIGNATURE AND TITLE

DATE

5-5-75

APPROVED
SIGNATURE AND TITLE

* Program approval and any authorization to proceed with a Stage 1 project shall not constitute any commitment of Federal funds nor shall it be construed as creating in any manner, any obligation on the part of the Federal Government to provide Federal funds for the undertaking.

FORM FH-48
(Rev. 8-71)

GPO 915-690

OREGON STATE HIGHWAY DIVISION

Order for State Force Work

Contract No.

APPLYING TO CONTRACT PROJECTS

Order No. 1

Section Oregon Trail Interpretive Signing Project Date May 5, 1975

Highway Old Oregon Trail (I-80N) F.A.P. No. I-80N-7 (48) 295

County Baker Prefix Account No.

Description of Work To Be Done: Construct one interpretive sign shelter (See attached sketch) at Baker Valley Safety Rest Area (Westbound Unit) to include:

- a. Site preparation - grading, slab, electrical connections, etc.
- b. Fabrication of the interpretive sign shelter.
- c. Erection of the interpretive sign shelter.
- d. Installation of the interpretive displays.
- e. Landscaping of site.

Location by Station Numbers: ..

Baker Valley Safety Rest Area (Westbound Unit)

APPROVED EFFECTIVE DATE 5/13/75
Contingent upon modification of project agreement if additional funds are required

BY E. J. Valach
TITLE Dist. Engineer

DATE 5/20/75
FEDERAL HIGHWAY ADMINISTRATION

Estimate of Quantities and Costs:

Labor:	\$3,664
Equipment:	1,416
Materials:	3,520
	<u>\$8,600</u>
Eng., Conting., etc.	860
	<u>\$9,460</u>

Explanation: Estimate of work required to construct an interpretive sign shelter and install display panels in the westbound Baker Valley Safety Rest Area. This work will be done by State forces.

INSTRUCTIONS		
Submit a separate order for each piece or kind of state force work to be undertaken. Use the account number applying to that work as indicated in the account numbers assigned to state force work on contract jobs.	Project authorization \$9,460.00 Present estimate of project cost, including \$9,460.00 for work under this order \$9,460.00	
Five copies of the order are to be submitted to Salem. After final approval, two copies will be sent to the Regional Engineer and one copy to the Resident Engineer.	Expected under-run (amount) \$..... Expected over-run	
	Expected under-run (per cent) Expected over-run	Space to right of this line is for use of Salem Office

Submitted by: Robert B. True
Parks Trails & Interpretation Specialist
Approval Recommended: James B. Tilley
State Parks Superintendent

Approval Recommended:
For: Construction Engineer or Bridge Engineer
Approved: [Signature]
Construction Engineer

COST ESTIMATE FOR
OREGON TRAIL INTERPRETIVE SHELTER

Baker Valley Safety Rest Area (Westbound Unit)

Shelter Fabrication (Includes site preparation.)

Labor	\$1,842
Equipment	908
Materials	<u>2,750</u>
Total	\$5,500

Engineering and Contingencies (10%)	\$ 550
---	--------

TOTAL - SHELTER FABRICATION	\$6,050
--------------------------------	---------

Interpretive Displays (Includes shipping.)

Labor	\$1,072
Equipment	208
Materials	<u>320</u>

TOTAL	\$1,600
-------	---------

Shipping and contingencies (10%)	160
--	-----

TOTAL - INTERPRETIVE DISPLAYS	\$1,760
-------------------------------------	---------

Shelter Erection (Includes display installation, landscaping.)


Labor	\$ 750
Equipment	300
Materials	<u>450</u>

TOTAL	\$1,500
-------	---------

Contingencies (10%)	<u>150</u>
---------------------	------------

TOTAL - SHELTER ERECTION	\$1,650
-----------------------------	---------

TOTAL - ALL ITEMS	<u><u>\$9,460</u></u>
-------------------	-----------------------



OREGON STATE HIGHWAY DIVISION
BRIDGE SECTION

APPROVED:

BRIDGE ENGINEER


DATE

BRIDGE NO.

DESIGNED

DRAWN

DRAWING NO.



Robert W. Straub
XXXXXXXXXX

May 1, 1975

TO G. L. Green, Division Engineer
Federal Highway Administration

FROM L. W. Rulien
Project Management Engineer

SUBJECT Program Data Submission

We are submitting program data for one Interstate project, Item No. 825, Project No. I-80N-7(48)295, "Oregon Trail Interpretive Signing Project", which we desire to have included in the Federal-aid Interstate Highway Program.

We request a waiver of District 13 Clearinghouse A-95 review based on the fact that the work involved is such that it will not affect decisions or other public works activities of concern to clearinghouse agencies, or result in significant alteration of land use or traffic flow patterns which would require changes in planning completed or underway.

We further request your concurrence that the project qualifies for the timesaving procedures enumerated in FHPM 6-8-2.1.

We also request your concurrence that this project falls in the classification of nonmajor action as set forth in FHPM 7-7-2, paragraph 10e.

CL:bu

MONTHLY TRANSACTION NO.

FORM PR-1
(REV. 4-81)

Budget Bureau No. 41-R2067; Approved

U.S. DEPARTMENT OF
BUREAU OF

DATE SUBMITTED TO R.O.

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

CARD 2	REPORT NUMBER	PROJECT LOCATION (45 typewriter spaces)	ADT	PRESENT	FUTURE	YEAR	REGION	STATE NAME	ST CO					
	1	I-80N, Baker Valley & Weatherby SRA		1/A	NA	95	10	Oregon						
CARD 3	CHARACTER OF PROPOSED WORK (35 typewriter spaces)	NATL. FOREST	PM ROUTE NO.	SUPV AGENCY	DA CLASSIF.	DA AREA	EMERG. YR.	PL. AUTH YR.	PREFIX LETTER(S)	PROJECT NUMBER	NUMBER	SEQ		
	Signing									I-80-7				
C	CLASS OF FEDERAL FUNDS	Interstate												
4	NAME OF URBAN AREA	Baker												
	17-81	U.S.												
CARD 5	LINE NO.	CHANGE CODE	PROJECT CODE	CLASS	WORK	TYPE	STEP	TERMINI (Full description)	MILES	TOTAL ESTIMATED COST	FEDERAL FUNDS	STATE FUNDS	OTHER FUNDS	REMARKS
1	(1448)	(16)	41	42	43	46	82	I-80N, Baker Valley & Weatherby Safety Rest Areas	(144) (160) (169)	(166) (167) (168)				Sign
3														cons
3														she
3														area
3														inst
3														disp
CARD 1	CODE	PREPARED BY	PROJECT TOTALS											
1	16	PROGRAM APPROVAL DATES	(118) (119) (120) (121) (122) (123) (124) (125) (126) (127) (128) (129) (130)											

Additional Data: Items 104, 596, 633, Project Nos.: I-80N-7(3), (29), (33) respectively.

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

Budget Bureau No. 41-R2067; Approval Expires February 28, 1966
U.S. DEPARTMENT OF COMMERCE
BUREAU OF PUBLIC ROADS

LOCATION (45 typewriter spaces)		ADT		PRESENT	FUTURE	YEAR	REGION	STATE NAME	STATE CODE	APPN CODE	ITEM NO.
N. Baker Valley & Weatherby SRA				IAA	INA	95	10	Oregon	41	042	825
MARK (35 typewriter spaces)	NATL. FOREST	FM ROUTE NO.	SUPV AGENCY	DA CLASSIF.	DA AREA	EMERG. YR.	PL. AUTH YR.	PREFIX LETTER(S)	PROJECT NUMBER	SEQ. NO.	POST M. DESIG.
									I-80-7	(4E)	295
Interstate		ROUTE NO.	FEDERAL-AID	STATE	U.S.	COUNTY NAME		Baker	CODE	PROGRAM STAGE	
		1	I-80N	6					1 OR X 2		
ESTIMATED PROJECT COST BY PHASES											
WORK TYPE	STEP	TERMINI (Full description)	MILES	TOTAL ESTIMATED COST	FEDERAL FUNDS	STATE FUNDS	OTHER FUNDS	CHARACTER OF PROPOSED WORK (Full description)			
CONSTRUCTION	40	I-80N, Baker Valley & Weatherby Safety Rest Areas	40	(184) (185) (186)	(166) (167)			Signing consisting of construction of sign shelters in the rest areas and furnish and install interpretive display signs.			
	41										
	42										
"Oregon Trail Interpretive Signing Project"			0.0	28,380	26,100	2,280		ROW-230' min.; Access control-full; Parking restrictions-complete.			
PROJECT TOTALS			0.0	28,380	26,100	2,280					

REMARKS
Additional Data: Items 104, 596, 635, 707 and 708.
Project Nos.: I-80N-7(3), (29), (33), (39) and (40), respectively.

-OVER-

OREGON TRAIL INTERPRETIVE SIGNING PROJECT
PROJECT NO. I-80N-7(48)295

REMARKS - continued:

The work under this project consists of the construction of three interpretive sign shelters in existing rest areas and the furnishing and installation of interpretive display signs at the following locations.

Baker Valley Rest Area: Two sign shelters and display signs (one eastbound and one westbound).

Weatherby Rest Area: One sign shelter and display signs.

Note: Formal dedication ceremonies marking the completion of I-80N to four-lane traffic is scheduled for July 3, 1975 in the Westbound Baker Valley Rest Area and since insufficient time remains to construct the sign shelter by regular contract we propose to construct the sign shelter in the westbound rest area by State forces. The remaining two sign shelters will be accomplished at a later date under regular contract.

The interpretive display signs will be produced and shipped ready for installation by the consultant firm of Exhibi Graphics Group of Salt Lake City as per approved agreement.

IM 50-1-70 Requirements:

(a) State Clearinghouse: Exempt from A-95 review under working agreement dated April 28, 1970.

(b) District 13 Clearinghouse: Waiver of A-95 review being requested under the program cover letter based on the fact that the project is solely installation of signs in existing rest areas.

FHPM 7-7-5 Requirements: Not applicable under "Timesaving" set forth in FHPM 6-8-2.1.

(a) Public Hearings: Not required under provisions
(b) Location/Design: Not a factor in the development project.

FHPM 7-7-2 Requirements: Nonmajor action project.

Note: This project is in Congressional District No. 2.

INTERPRETIVE SIGNING PROJECT
IT NO. I-80N-7(48)295

Project consists of the construction of three shelters in existing rest areas and the furnishing of interpretive display signs at the following:

a: Two sign shelters and display signs (one westbound).

One sign shelter and display signs.

Construction ceremonies marking the completion of I-80N is scheduled for July 3, 1975 in the Westbound area and since insufficient time remains to construct by regular contract we propose to construct the westbound rest area by State forces. The shelters will be accomplished at a later date.

Display signs will be produced and shipped ready for the consultant firm of Exhibi Graphics Group as per approved agreement.

House: Exempt from A-95 review under working order and April 28, 1970.

Hearinghouse: Waiver of A-95 review being requested for the program cover letter based on the fact that the project is solely installation of signs in existing rest areas.

FHPM 7-7-5 Requirements: Not applicable under "Timesaving Procedures" set forth in FHPM 6-8-2.1.

(a) Public Hearings: Not required under provisions of par. 6c.
(b) Location/Design: Not a factor in the development of this project.

FHPM 7-7-2 Requirements: Nonmajor action project.

Note: This project is in Congressional District No. 2.

8314

April 30, 1975

The Exhibigraphics Group
701 East South Temple
Salt Lake City, Utah 84103

MISC. CONTRACTS AND
AGREEMENTS No. 5130

Gentlemen:

Attached for your records is a fully executed copy of a supplemental agreement with the Highway Division and The Exhibigraphics Group for interpretive work along the Old Oregon Trail. This agreement places you as consultant under the jurisdiction of the courts of Oregon.

We have retained a fully executed copy of this agreement for the Transportation Commission's files.

Very truly yours,

C. W. Head
COMMISSION SERVICES

fkn

Att.

cc Daivd Talbot
Attn: Bob True

UNITED STATES GOVERNMENT

Memorandum

DEPARTMENT OF TRANSPORTATION

FEDERAL HIGHWAY ADMINISTRATION

Box 300
Salem OR 97308

DATE: March 13, 1975

In reply
refer to: 1041DA/510.2

SUBJECT: Oregon Trail Interpretive Program


FROM: G. L. Green, Division Engineer

TO: Mr. F. B. Klaboe, Administrator & State Highway Engineer
Salem, Oregon

Mr. Jacobson's March 7, 1975 letter presented preliminary design for interpretive shelters under the Oregon Trail Interpretive Program. In scale and concept, the proposed structures are acceptable.

cc:
OSHD (L Jacobson, Parks)

G. L. Green
G. L. Green





OREGON STATE HIGHWAY DIVISION

Robert W. Straub
TOM-McCALL
GOVERNOR

F. B. KLABOE
Administrator of Highways

HIGHWAY BUILDING • SALEM, OREGON • 97310

March 7, 1975

Mr. Glen L. Green
Division Engineer
Federal Highway Administration
P.O. Box 300
Salem, OR 97308

E. S. HUNT

Dear Mr. Green:

In accordance with your request for an opportunity to review design concepts for the Oregon Trail Interpretive Program in the preliminary stage before final designs are selected, we are forwarding the preliminary design for the small (Type "C") interpretive shelter recommended for use in this project. This design was developed by Highway Division architects, utilizing the basic concepts provided by The ExhibiGraphics Group, consultants for this project.

The preliminary cost estimate for the Type "C" interpretive shelter is \$5,500 each, excluding the interpretive displays. Thirteen (13) of the Type "C" shelters will be needed for the Oregon Trail Interpretive Program at a cost of \$71,500. Nine (9) of these shelters costing \$49,500 would be located in Safety Rest Areas, and eligible for Federal Highway funding. The other four (4) shelters (\$22,000) would be located in state parks.

In our discussions with ExhibiGraphics personnel, it was determined that the large (Type "A") shelter (see page 45 of Interpretive Prospectus) would not be needed to accommodate the interpretive displays planned for either end of the trail, and that the intermediate (Type "B") shelter would suffice. This decision should result in a considerable cost saving for the program.

While the Highway Division architects have not done any detailed planning and design for the Type "B" shelter, they anticipate that it would be a somewhat larger version of the Type "C" model, with an additional display module, larger roof, and expanded floor slab. It would be quite similar in appearance to the Type "C" shelter, thus maintaining the visual integrity of structure design for the Oregon Trail Interpretive Program.

RECEIVED
MAR 11 1975

OFFICE OF

A DIVISION OF THE DEPARTMENT OF TRANSPORTATION ASSISTANT STATE ENGINEER


Mr. Glen L. Green
March 7, 19
Page 2.

It is estimated that the Type "B" shelter will cost about \$7,000 each, excluding displays. Three (3) of these shelters will be needed, all in Safety Rest Areas, at a cost of \$21,000.

The total estimated cost for the proposed display shelters for the Oregon Trail Interpretive Program is \$92,500, with \$70,500 for structures in Safety Rest Areas and eligible for federal funding, and \$22,000 for shelters in state parks.


Your approval of the preliminary design and cost of the interpretive shelters is requested, so that we may proceed with the development of the final design and the construction of the structures for the Oregon Trail Interpretive Program.

Very truly yours,



Larry Jacobson, Assistant
State Parks Superintendent

LJ:aw
Encl.


cc: Carl Williams
W. E. Schwartz
Roy Olson
Bob Ellison
Gordon Ballard
Ed Hunter
Jerry Pulsipher




DISPLAY MODULE "A"
PLAN - SCALE 1/2" = 1'-0"



DISPLAY MODULE "B"
PLAN - SCALE







STUD FRAME

SPACE

6'-0" CLEAR

DISPLAY SPACE

4'-0" CLEAR

5'-0"

STUD FRAME

DISPLAY MODULE "P"



PLAN - SCALE 1/2" = 1'-0"

E "A"
= 1'-0"

10'-4" and 12'-4"

4"







7'-6"

DISPLAY MODULE "A"
SECTION

DISPLAY MODULE "B"
SECTION





MATERIALS :-

Site :-

Production :-

Rough estimate

APPROVED:

BRIDGE ENGINEER

ASS'T. STATE HIGHWAY ENGINEER


STATE HIGHWAY ENGINEER

DESIGNED.....

CHECKED.....

DRAWN.....

CAL. BOOK.....



DISPLAY MODULE "B"
SECTION




12'-9"

SKYLIGHT (OVER)

ROOF LINE

1'-6"

MATERIALS :-



- roughsawn wood exterior (individual boards or T1-11 plywood.)
- stone, random rubble pattern, (use very sparingly due to cost.)
- decking
- any material that relates to the rustic theme of the Oregon Trail history.
 1. canvas
 2. leather

- roughsawn wood exterior (individual boards or T1-11 plywood.)
- stone, random rubble pattern, (use very sparingly due to cost.)
- decking
- any material that relates to the rustic theme of the Oregon Trail history.
 1. canvas
 2. leather
 3. iron

must provide at least one ramp if site is serviced by stairs.

raised slab is a good idea to pursue.

module "B" should be oriented toward the parking and toilet building.

- the units should be designed so as to make prefabrication a viable solution.

etc - For shelter type "C" \$5,500/per installation.

OREGON STATE HIGHWAY DIVISION
BRIDGE SECTION

PRELIMINARY DESIGN
OREGON TRAIL INTERPRETIVE PROGRAM

SHELTER — TYPE "C"

DATE..... BRIDGE NO.
ACCOMPANIED BY DWGS.

SHEET..... OF.....

DRAWING NO.....

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

January 21, 1975

FILE: PAR-8

FROM: David G. Talbot
State Parks Superintendent

SUBJECT: Interpretive Planning and
Design Assistance
Proposed Champoeg Visitor
Center

TO: F. B. Klaboe
Highway Administrator

It is proposed to develop a visitor center at Champoeg State Park during the 1975-77 biennium. This will be State Park's Bicentennial project. Completion of the visitor center is planned to correspond with the Nation's 200th birthday celebration.

Highway Division staff will undertake the design of the visitor center building and associated facilities, and a separate contract will be let for their construction. However, the planning and design of the interpretive material requires specialized knowledge, skills, and techniques which are not available in the Highway Division.

We propose an agreement with a firm to do the planning, design, and plans and specifications for the interpretive displays for the visitor center. The estimated cost for this agreement is \$12,500 - \$15,000.

Less than a year ago we went through the consultant selection process for the Oregon Trail interpretive project in rest areas and parks along I-80N. The ExhibiGraphics Group of Salt Lake City was chosen as the most qualified for the project. They are one of very few firms who actively specialize in this field. Their reputation and qualifications are highly regarded.

The selection of The ExhibiGraphics Group to undertake the planning and design phase of this project has been tentatively approved by Legal and Project Management, pending approval by Highway Administration and the Executive Department. Preliminary contact with the Executive Department representative was favorable. We believe that a negotiated agreement with ExhibiGraphics for the planning and design phase will result in a considerable time and cost saving to the State. It will also result in historic interpretation that will be a suitable tribute to the pioneers who made Champoeg the "Birthplace of Oregon" and provide a beneficial service to our park visitors.

Your approval of this proposal is requested. ✓

Attachment

APPROVED
F. B. Klaboe
STATE HIGHWAY ENGINEER
DATE: 1-23-75

RECEIVED STATE HWY ENG.				
JAN 22 '75				
REFER TO				
FOR				
Info	Files	NO	CR	Sign

F - CREDENTIALS

Following is the basic factual information regarding the organization of The ExhibiGraphics Group, the supervisory personnel involved, and typical projects. Please note that each of the projects listed involves a different interpretive situation.

 The ExhibiGraphics Group
*Interpretive and Conceptual Planning
Graphic Design, Illustration
Exhibits and Communication Media*
352 Paxton Avenue (1170 South)
Salt Lake City, Utah 84101
Telephone (801) 486-7224

SERVICE
Graphic
interpre
conceptual
raphic
ther a
ning; e
ign; ex
nd art
exhibi
lastic
restor
With
interpr
master
exhibits
tive sig
dels and

L INFO
ibigra
as offe
ices,
Salt La

T

THE EXHIBIGRAPHICS GROUP
701 East South Temple
Salt Lake City, Utah 84101

F A C T S H E E T

GENERAL INFORMATION

The ExhibiGraphics Group is a consortium of three inter-related companies offering a complete range of interpretive services, with offices, design and production facilities at 352 Paxton Avenue, Salt Lake City, Utah.

SCOPE OF SERVICES

The ExhibiGraphics Group specializes in planning, designing and producing interpretive and educational exhibits, including related conceptual and interpretive planning, audio-visual services, graphic arts and illustration services. The Group brings together a team of individuals and equipment to do interpretive planning; environmental research, planning and design; interior design; exhibit design; audio-visual planning; publication design and art work; architectural and topographical modeling; and exhibit production (including cabinet work, photography, plastic fabrication, electrical work, model preparation, artifact restoration and simulation, packing, shipping and installation). With these capabilities, the ExhibiGraphics Group produces interpretive and conceptual plans, environmental impact studies, master plans, exhibit plans, museum exhibits, visitor center exhibits, portable and traveling exhibitions, outdoor interpretive signs, wayside exhibits, overlook exhibits, publications, models and audio-visual installations.

AREA SERVED

The ExhibiGraphics Group has done planning and design work or has completed exhibits and projects in 25 states, ranging from California to New Jersey and from Texas to Montana. The Group has the capacity to do planning and production work for exhibits throughout the United States and Canada.

A HISTORY OF GROWTH

The ExhibiGraphics Group had its beginnings as an outgrowth of the Ralph Reynolds Studio, an art and illustration firm with nineteen years experience in the Salt Lake City area. Since 1965, ExhibiGraphics has increasingly specialized in interpretive communication services, work that now accounts for more than 95 percent of the Group's business. In 1972, the volume of business resulted in the formation of separate affiliate companies for each function to provide maximum flexibility in meeting the needs of clients.

lib .51
ag

THE COMPANIES

The ExhibiGraphics Group is comprised of three separate affiliate companies, each offering specialized interpretive services and working together to offer a complete range of planning, design and production services:

Communication Services -- the marketing and consulting arm of the ExhibiGraphics Group. James F. Peters, president, is a marketing/management graduate of the University of Utah, and has 10 years experience in marketing, client relations and interpretive services. Maintains nationwide contact with clients and coordinates client communication.

Concept Design Associates -- specializes in interpretive conceptual and environmental planning and design for the Group. Headed by Gerreld L. Pulsipher, journalism and art graduate, University of Utah, who has 14 years experience in interpretive planning, exhibit design, publication work, advertising, cartography, and state government. Former director, Utah Travel Council. G. Michael Alder, director of planning, holds M.S. degree in Plant Ecology and Environmental Biology from the University of Utah, with field experience for the U.S. Forest Service. Kurt Hanks, industrial design graduate of Brigham Young University, heads the design function. He has experience in environment design, exhibit design, interior and graphic design, and is a fine artist in his own right. Other designers, modelers, and outside consultant "associates" in ecology, history, geology and other disciplines round out the company's areas of expertise.

The Designer's Workshop -- the production arm of the ExhibiGraphics Group, with responsibility for fabrication, production, finished art work, photography, assembly and installation. Gary L. Dansie, president, holds a B.S. degree in Business from the University of Utah, served for five years as contracts and engineering supervisor for one of the mountain west's largest cabinet and institutional equipment manufacturers, and has experience as professional photographer. The Designer's Workshop brings together an experienced staff with creative abilities in cabinet work, fabrication, illustration, silk screening, photography, painting and installation. Art director Olinda Hoehne is recognized as one of the West's outstanding nature illustrators.

ASSOCIATED SPECIALISTS

The abilities and talents of the Group's staff are augmented by outside "Associates" from the professional and academic world, who are called in as needed for specific projects. These associates include historians, interpreters, geologists, ecologists, archaeologists, recreation specialists, travel researchers, specialty artists, naturalists, model makers, restorers, cartographers, landscape architects, architects, interior designers, electronics specialists, photographers and photo-processors.

SOME CURRENT OR RECENT PROJECTS

Golden State Park Visitor Center, Colorado

An environmentally-oriented group of exhibits aimed at stimulating visitors to "experience" the park and its natural setting. Emphasis in the exhibits is on visitor participation, with objects to touch, feel, smell and handle. Located about 40 miles northwest of Denver in the Front Range of the Rocky Mountains.

Museum of the Mountain Men, Pinedale, Wyoming

Planning and design for what is envisioned as the authoritative museum in the United States on the fur trade era. Exhibits will re-create for visitors the setting of the era of the mountain men, with emphasis on the special role of the fur trappers in the opening and settling of the interior West.

Strategic Aerospace Museum, Bellevue, Nebraska

Situated adjacent to Offutt Air Force Base, headquarters of the Strategic Air Command, this major museum covers a 40-acre complex, including a large exhibit building and a concrete ramp with more than 30 actual historical bombers, fighter aircraft, cargo planes, helicopters, utility aircraft and missiles. The Exhibigraphics Group is now completing exhibits that are part of a multi-year planning, design and production program for exhibits and interpretive media at the museum.

Oklahoma Wildlife Conservation Mobile Exhibit Unit

A colorful and unique trailer interpretive exhibit, dealing with fish and game management and the relationship of wildlife to human populations. Primarily intended for use with school groups, fairs and other special gatherings.

Kansas Wildlife Interpretive Center, Pratt, Kansas

Master planning and conceptual design for the conversion of a stately old building into a contemporary museum and educational facility on Kansas wildlife and ecology. Exhibits will cover a broad spectrum of ecological subjects.

Cochise Visitor Center and Museum of the Southwest, Willcox, Arizona

This modern facility, opened in 1972 adjacent to Interstate Highway 10, is situated in the heart of Arizona's Apache Indian

country. The exhibits just recently completed feature Cochise and the Chiracahua Apaches, together with historical material relating the settlement and growth of southeastern Arizona.

Hardware Ranch Visitor Center, Utah

Located on a hill overlooking the winter feeding grounds of the large Cache elk herd, this visitor center interprets the elk and the ranch to thousands of winter and summer visitors. Exhibits cover elk characteristics, habits, migration patterns and annual physiological changes, together with the history of the area.

Fort Churchill State Historical Park, Nevada

Master planning and visitor center design for a significant historical site on the Carson River, Nevada. Master planning included a comprehensive analysis of the site's historical and physical resources and recommendations on visitor use, interpretation, location of facilities, etc.

Lake Oroville Visitor Center, California

Creation of exhibits for what will be the California "State Water Museum," located at Lake Oroville, key unit of the California State Water Project. Exhibits in the 5,000 square-foot exhibit area deal with the properties of water, the State Water Project, and the influence of water on prehistoric life and historical developments in California.

Buffalo Bill Ranch Master Plan, North Platte, Nebraska

An overall master plan for the preservation and visitor use of an outstanding historical site, which is now beginning to be encroached upon by an expanding urban area. The plan outlines steps to preserve the ranch's setting and esthetic environment, as well as delineating compatible visitor activities and uses.

Jackson Hole Information Center, Jackson, Wyoming

This large-scale information center, a cooperative venture between the National Park Service, U.S. Forest Service, the Bureau of Sport Fisheries and Wildlife and the Wyoming Highway Department, will provide a central clearing point for dissemination of visitor information in the Jackson Hole/Grand Teton region. Exhibits for the multi-leveled building will provide an overall visitor orientation to the area's varied recreational activities.

Bonneville Dam Visitor Center, Oregon

A comprehensive analysis of interpretive resources and preparation of an interpretive prospectus, preliminary exhibit concepts, projects signing and interior design for a new visitor center at the most famous and heavily-visited of the Corps of Engineer's Columbia River projects.

Eastern Washington State Historical Society, Spokane, Washington

An evaluation of the present exhibit and interpretive program for the major historical museum of the Columbia Plateau, including preparation of an exhibit program prospectus, preliminary exhibit design, working drawings and specifications for fabrication. This work is being done to coordinate the museum's visitor experience with the total experience of Expo '74.

Nebraska Travel Industry Development Plan

One of the first programs in the nation to inventory and analyze an entire state's travel development resources and make comprehensive guiding recommendations for coordinated development of facilities and attractions. Phase I of the work, formulation of guiding criteria and planning procedures, has been completed and work is under way on a pilot plan for regional travel development. The planning effort brings together all concerned agencies of state government, utilizing planning expertise in and out of government.

Arizona Historical Society Mining History Wing, Tucson

Development of a basic interpretive plan and exhibit concepts for a new wing now under construction at the Society's Tucson Museum. In collaboration with leading historians and mining engineering experts, working drawings for the exhibit are now in preparation. Features of the new exhibits include an authentic re-creation of a mine tunnel and sound/light display of turn-of-the-century stamp milling equipment.

8315 • Gettings Creek Safety Rest 1975
Area of Pacific Hwy.
(Well drilling)

U. S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION		FEDERAL AID PROJECT NO. -5-3(104)178															
LETTER OF APPROVAL AND/OR AUTHORIZATION		ATE PROJECT NO. Getting Creek Safety Rest Area															
FROM: G. L. Green, Division Administrator Salem, Oregon		PROGRAM NO.															
		ITEM NO.															
TO: Mr. H. S. Coulter State Highway Engineer State of Oregon Salem, Oregon		COUNTY NAME Lane															
		PROGRAM STAGE (Check) ☐ 1. ☐ 2.															
DATE PS&E APPROVED 8-19-75		DATE AUTHORIZATION EFFECTIVE 8-5-76															
		FEDERAL ROUTE NUMBER Interstate Route 5															
		STATE ROUTE NUMBER Primary Route 1															
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>Info</td> <td>Inves</td> <td>R/D</td> <td>D/R</td> <td>Sign</td> <td>Act</td> <td>File</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>				Info	Inves	R/D	D/R	Sign	Act	File							
Info	Inves	R/D	D/R	Sign	Act	File											
GENERAL LOCATION: I-5 3.3 miles north of Cottage Grove																	
GENERAL DESCRIPTION OF WORK: Prepare and seed barren sections of abandoned access roads thru-out project.																	
YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW																	
☐ PRELIMINARY ENGINEERING TO DETERMINE ☐ LOCATION ONLY ☐ PRELIMINARY ENGINEERING FOR SURVEY AND PLAN ☐ PREPARATION ☐ OTHER (Specify) ☐ ACQUISITION OF RIGHT-OF-WAY CONSTRUCTION - ADVERTISE FOR RECEIPT ☐ OF BIDS ☒ CONSTRUCTION - PROCEED ON ~~AN~~ ~~WORKED~~ ~~PRICE AND/OR~~ FORCE ACCOUNT BASIS																	
REMARKS: As requested in Mr. Keasey's letter of 8-20-76 and based on the data submitted, you are authorized to proceed with the use of State Forces as being in the public interest, under State Force Order No.2 in the amount of \$200 - Federal Funds \$180.																	
DATE 9-17-76		SIGNATURE OF APPROVING OFFICIAL <i>G. L. Green</i>															
		TITLE Division Administrator															

FORM PR-1240 (REV. 6-70) EXISTING STOCKS OF FORM PR-1240 (REV. 6-68) WILL BE USED

This order does not constitute authority for expenditures until approved by the Deputy or Assistant State Highway Engineer.

State Printing

August 12, 1978

United Pacific Insurance Co.
P. O. Box 1788
Eugene, OR 97401

Enclosed
On August 12, 1978, we advise you concerning release
of final payment on contract No. 2012 awarded to Casey
Jones Well Drilling Co., Inc. for work on drilling (well
safety test area on the Pacific Highway to Lake County).
Final payment on this contract is \$25,000.00 and the total
contract amount is \$17,000.00. We have not performed under
these account.

Very truly yours,

C. M. Reed
Vice President

cc Casey Jones Well Drilling Co., Inc.
37115 Emigrant Rd.
Pleasant Hill, OR 97401

United Pacific Insurance Co.
P. O. Box 1788
Eugene, OR 97401

bc C. T. Keasey
Walt Hart
V. E. Skoog Attn: Dick Harsh
A. Shirley

8315

August 17, 1976

United Pacific Insurance Company
Fidelity & Surety Department
P. O. Box 1216
Tacoma, WA 98401

Gentlemen:

On August 11, 1976, we wrote to you concerning release of final payment on Contract No. 8315 awarded to Casey Jones Well Drilling Co., Inc., for work in Gettings Creek Safety Rest Area on the Pacific Highway in Lane County.

Final payment on this contract is \$853.14 and the total contract amount is \$17,000.86. No work was performed under force account.

Very truly yours,

C. W. Head
COMMISSION SERVICES

cc

Casey Jones Well Drilling Co., Inc.
37115 Immigrant Rd.
Pleasant Hill, OR 97401

United Pacific Insurance Co.
P. O. Box 1788
Eugene, OR 97401

bc

C. T. Keasey
Walt Hart
V. E. Skoog Attn: Dick Hacek
A. Shirley

8315

July 19, 1976

Casey Jones Well Drilling Company, Inc.
37115 Immigrant Road
Pleasant Hill, OR 97401

Gentlemen:

We have reviewed your request for an extension of time on Contract No. 8315 for work on the Gettings Creek Safety Rest Area (Well Drilling) on the Pacific Highway in Lane County.

Careful consideration was given to the reasons you submitted. In light of the available facts, an extension of 16 days is granted because of added work, and deletes all liquidated damages.

Very truly yours,

E. S. Hunter
Deputy State Highway Engineer

bc H. S. Coulter
C. T. Keasey (enc.)
Robert Church "
Alfred Shirley "

JAB:fr ja

UNITED STATES GOVERNMENT

Memorandum

DEPARTMENT OF TRANSPORTATION

FEDERAL HIGHWAY ADMINISTRATION

P.O. Box 300

Salem, Oregon 97308

DATE: July 16, 1976

In reply
refer to: 1041B.3

SUBJECT: FAP I-5-39104)178
Gettings Creet Safety Rest Area
Pacific Highway
Time Extension

FROM : G. L. Green, Division Administrator

TO : Mr. H. S. Coulter
State Highway Engineer
Salem, Oregon

I concur with a time extension of 16 days as requested and
supported in Mr. Hunter's letter of July 12.

G. L. Green
G. L. Green

RECEIVED STATE HWY ENGR						
JUL 19 '76						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

*Cy Keesey
Chapman
Shirley*

July 12, 1976

rea

uests a
project
d to 150

ed the
ing
for-
for

Hunter
Duty State Highway Engineer

8315

15

July 12, 1976

Mr. Glen L. Green
Division Administrator
Federal Highway Administration
Box 300
Salem, OR 97308

Dear Mr. Green:

Time Extension Request
Gettings Creek Safety Rest Area
(Well Drilling)
FAP No. I-5-3(104)178
Contract No. 8315

Casey Jones Well Drilling Company requests a 30-day extension because of added work. This project was for drilling and developing two new wells up to 150 feet deep as originally contracted.

Three significant price agreements increased the project cost about 60 percent. These covered drilling both wells deeper than 150 feet, the addition of perforated well liner and providing a larger capacity pump for testing the deeper wells.

The contract required completion in 60 calendar days. The contractor started the work fairly promptly and at actual completion on April 30, 1976, 16 days' liquidated damages had been assessed at \$30 per day (after allowing for a stop-work order awaiting drier conditions for the final cleanup).

We ask your concurrence in a 16-day extension to delete all liquidated damages because of the added work.

Very truly yours,

bc H. S. Coulter
C. T. Keasey
Robert Church
Alfred Shirley

E. S. Hunter
Deputy State Highway Engineer

JAB:fr ja

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

July 7, 1976

FILE: CON 5 #8315

FROM:

John A. Bond
Construction Administration EngineerSUBJECT: Gettings Creek Safety Rest Area
(Well Drilling)
Contract No. 8315
Request for Time Extension

TO:

E. S. Hunter
Deputy State Highway Engineer

Casey Jones Well Drilling Company requests a 30-day extension because of added work. This project was for drilling and developing two new wells up to 150 feet deep as originally contracted.

Three significant price agreements increased the project cost about 60 percent. These covered drilling both wells deeper than 150 feet, the addition of perforated well liner and providing a larger capacity pump for testing the deeper wells. The contract required completion in 60 calendar days. The contractor started the work fairly promptly and at actual completion April 30, 1976, 16 days liquidated damages had been assessed at \$30 per day (after allowing for a stop work order awaiting drier conditions for the final cleanup). Engineering is badly overrun on the project, something like 100 percent, also partly due to the added work.

We concur in the Resident and Region recommendations for a complete time extension of 16 days. This is an Interstate project. Rough draft letters to FHWA and to the contractor are attached.

JAB:fr

Att.

cc: Robert Church

OK

RECEIVED STATE HWY ENGR							
JUL 9 '76							
REFER TO							
FOR							
Info	Inves	R/D	D/R	Sign	Act	File	

OREGON STATE HIGHWAY COMMISSION

Contractors Request
for
Increase in Number of Workdays
to
Complete Construction Contract

Oregon State Highway Commission
Salem, Oregon

Date February 4, 1976

Gentlemen:

We, the undersigned, respectfully request an increase in the number of workdays from 60 days to 90 days, within which to complete our Contract No. 3312, without the assessment of liquidated damages. The said contract is described as follows:

The dates of the workdays during which prosecution of the work was actually prevented and the conditions or causes which actually prevented the prosecution of work on said dates were as follows:

~~Extra work and material on SB Rest Area from 150 feet to 260 feet depth.~~
On NB Rest Area from 150 feet to 238 feet. Had to install 6" Liner in both wells and perforation had to be cut with mills knife and torch in certain area.
Had to wait for controll box for pump.
Had to wait for dry weather to smooth roadway to well sites.

Respectfully submitted,

Lasey Jones well Drilling Co., Inc.
Contractor

By [Signature]

CONSENT OF SURETY

Date February 5, 1976

We, UNITED PACIFIC INSURANCE COMPANY
P. O. Box 1788, Eugene, Oregon 97401, as

surety on the bond guaranteeing the completion of the contract above-named and listed, hereby join in and consent to said request for an increase in the number of workdays, and hereby agree to remain fully bound as surety in all respects as if the number of workdays remained as stipulated in the original agreement.

J. W. Ward,

Attorney-in-Fact

(SEAL)

J. W. Ward,

Resident Agent

OREGON STATE HIGHWAY COMMISSION

**Engineers Recommendation Regarding
Contractors Request
for
Increase in Number of Workdays
to
Complete Construction Contract**

Investigation has been completed regarding the request (see reverse side) for an increase in the number of workdays within which to complete, without assessment of liquidated damages, the following project:

Contract No. Contractor

Highway

Section

Kind of Work

It is recommended that the request for increase in the number of workdays within which to complete said contract be **DENIED** or **GRANTED**. The reasons for such recommendation are as follows:

Recommend 16-day extension of contract time which deletes all liquidated damages because of added work, (P.A. 1, 2 and 3).

Recommended for Approval:

J. X. Wilson
Regional Engineer

Robert A. Bue
Construction Engineer or
Bridge Engineer

E. J. Hunter
Deputy State Highway Engineer

Contract No.	8315
Project designation	Federal I-5-3(104)178 State-Federal
Date awarded	November 3, 1975
Work started	December 1, 1975
Per cent completed	76.53 1-30-76 Date
No. of Workdays Allowed	60
No. of Workdays Used	75
No. of Added Workdays Requested	30

GENERAL DESCRIPTION OF ACTIVITIES FOR THE WEEK

SUNDAY	Gettings Creek S.R.A. - for week of May 23 thru 29, 1976.
MONDAY	No activity this week.
TUESDAY	
WEDNESDAY	
THURSDAY	
FRIDAY	
SATURDAY	

REMARKS

This week: Office crew completing Semi-Final.
Semi-Final data to be submitted by June 1, 1976.

Project work completed April 30, 1976.

SIGNED

Ellis H. Jones

LOCATION

Eugene

Ellis H. Jones, Resident Engineer

PRIME RESIDENT SUBMIT 2 COPIES WHEN BRIDGES AND GRADING BOTH ARE INVOLVED SUBMIT 3 COPIES

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon

April 5, 1976

To: Frank Terpin

SUBJECT: Water Supply Development
Gettings Creek S.R.A. Expansion
Pacific Highway I-5
Lane County

Att: W. H. Tebeau

As requested by Ellis Jones, Resident Engineer, the drilling and testing of two test wells were monitored and analyzed. On the basis of the data collected, information supplied by Geophysical Exploration, and previous drilling, the following is suggested:

1. A split system be designed for potable and irrigation water.
2. Storage tanks be provided west side for potable water, east side for irrigation water.
3. Water from the existing well (Area III shown on map) be combined with water from test well (Area IV shown on map) and used in potable system.
4. Water from test well (Area V shown on Map) be used in the irrigation and flushing systems.
5. Pump well #III at 38 GPM, test well #IV at 18 GPM, and well # V at 45 GPM.

Discussion:

In December of 1964, a 415' well with 7 GPM yield (see Log) was drilled in Area I. Then in Area II, possibly two wells were drilled (however, there is a record of only one, which is included.) The one for which there is a record was 300' deep and yielded 5 GPM. The other one was verbally reported to have been over 400' deep and yielded about 5 GPM.

At this point the Geophysical Unit was asked to investigate the area. Based on the findings, a well (in use) was drilled in Area III to a depth of 75' with a yield of 40 GPM. It soon became apparent that this well could not keep up with peak summer demands without a reservoir.

For the proposed expansion, the Geophysical Unit was asked to locate additional water. Two more wells were drilled in Areas IV and V. The water from well in Area V has minerals in it that produce a laxative effect on humans; however, it

Frank Terpin
April 5, 1976
Page 2

should be suitable for irrigation and toilets. Because of the slow recovery rate of the well in Area V, a reservoir is recommended for the non-potable system to carry through the peak demand periods.

The water from well in Area IV could be combined with the water from the existing well for the potable system. This would reduce the iron ratio. The amount in well #IV is just barely enough to give a slight iron taste, although the County objects to even this much. The mixing of the water should reduce the iron ratio to satisfy their objection.

It is recommended that no additional wells be drilled in the immediate vicinity based on the information now available.

William P. Milne
Geologist, Geophysicist

John F. Demezas
John F. Demezas
Geologist, Geophysicist

WPM: af

cc: F. W. Yarbrough
Walter J. Hart
J. H. Versteeg ✓
Alfred Shirley
Thomas L. Savage
Robert Knapp
Ellis Jones
Elliott Parker

1 Versteeg ✓
2 Olson ✓
Crisp
Scott
Swenson
Cory Savage
Trost

RECEIVED

APR 7 1976

ROAD
DESIGN
SECTION

Requires Reply ☐

Requires Approval ☐

Receiver Keep ☐


Do not File ☐

Return To _____

Bring Up _____/_____/_____

Other _____

Proposed R/W Line, ?



Test Wells
 Gettings Creek SRA
 Pacific Highway I-5
 Lane County

Scale 0 50 100 200 300 Feet



CALL NUMBER	
DATE	REVISION

WELL CC

Proposed R/W Line

Proposed Rest Area Expansion

Drilled 1/5/76
60 GPM

Drilled 5/8/65
5 GPM

Existing Disposal field

6" Toilet Bldg

6" Toilet Bldg

NORTHBOUND UNIT

HIGHWAY

SOUTH

Test
Gettin
Pacifi
Land

Scale 0 50 100

Exist Well
Drilled 9/15/71
40 GPM

Exist Dump House

Proposed Rest Area Expansion

Prop Sanitary Dump Station

Drilled 1/13/74
Drilling test site
20 GPM

AREA 'A'

SOUTHBOUND UNIT

Proposed R/W Line

AREA 'B'

Drilling test site

Prop Sanitary Dump Station

Existing Rest Area

Existing R/W Line

Proposed R/W Line

PACIFIC

NORTHBOUND

Existing Rest Area

Prop toilet Bldg

Drilled 12/13/74
7 GPM

Existing 10" Bldg

Existing Disposal field

Existing R/W Line

Existing Rest Area

NOTICE TO WATER WELL CONTRACTOR

The original and first copy of this report are to be filed with the

STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

WATER WELL REPORT

STATE OF OREGON (Please type or print)

State Well No. 20/300-11C

State Permit No. 20/1-11

(1) OWNER:

Name State Highway Department
Address State Highway Division
Salem, Oregon

(2) LOCATION OF WELL:

County Lane Driller's well number
NE 1/4 NW 1/4 Section 11 T. 20 S R. 3 W
Bearing and distance from section or subdivision corner 314

(3) TYPE OF WORK (check):

New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(4) PROPOSED USE (check):

Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☒

(5) TYPE OF WELL:

Rotary ☒ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(6) CASING INSTALLED:

Threaded ☐ Welded ☒
6" Diam. from 0 ft. to 28 ft. Gage 1715
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(7) PERFORATIONS:

Perforated? ☐ Yes ☒ No
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(8) SCREENS:

Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
1 in. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(9) CONSTRUCTION:

Well seal—Material used in seal cement
Depth of seal 20 ft. Was a packer used? ☒ No
Diameter of well bore to bottom of seal 10 in.
Were any loose strata cemented on? ☐ Yes ☒ No Depth
Was a drive shoe used? ☐ Yes ☒ No
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.
If any strata containable water? ☐ Yes ☒ No
Type of water? Depth of strata
Method of sealing strata

(10) WATER LEVELS:

Static level 2 ft. below land surface Date 12/30/64
Artesian pressure lbs. per square inch Date

(11) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?

Yield: gal./min. with ft. drawdown after hrs.

Air test with rotary - 7 rpm after 8 hrs.

Water test 7 gal./min. with 30 ft. drawdown after 1 hrs.

Artesian flow g.p.m. Date

Temperature of water Was a chemical analysis made? ☐ Yes ☒ No

(12) WELL LOG:

Diameter of well below casing 6

Depth drilled 415 ft. Depth of completed well 380 ft.

Formation: Describe by color, character, size of material and structure, and show thickness of aquifers and the kind and nature of the material in each stratum penetrated, with at least one entry for each change of formation.

MATERIAL	FROM	TO
Yellow clay & rock	0	6
Gravel & rocks	6	19
Hard basalt rock	19	360
Red shale	360	415

Work started 10/6/64 19 Completed 12/30/64 19
Date well drilling machine moved off of well 12/30/64 19

(13) PUMP:

Manufacturer's Name
Type: H.P.

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

NAME W. H. Drilling and Pump Service
(Person, firm or corporation) (Type or print)

Address 4127 Main St. Springfield, Ore.

Drilling Machine Operator's License No. 336

Seal W. H. Drilling and Pump Service
(Water Well Contractor)

Contractor's License No. 268 Date 12/31/64, 19

The original and first copy
of this report are to be
filed with the

STATE ENGINEER, SALEM, OREGON 97310
within 30 days from the date of well completion.

STATE OF OREGON
(Please type or print)

State Well No. 20/3w-11

State Permit No. _____

Name Oregon State Hwy Dep.
Address Box 1269
Eugene, Oregon

County Lane Driller's well number _____
 1/4 Section 11 T. 20S R. 36E W.M. _____
 Bearing and distance from section or subdivision corner _____

New Well ☒ **Deepening** ☐ **Reconditioning** ☐ **Abandon** ☐

1. **Abandonment, describe material and procedure in Item 12.**

Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

Rotary	☒	Driven	☐
Cable	☐	Jettied	☐
Dug	☐	Bored	☐

(6) CASING INSTALLED: Threaded ☐ Welded ☐

....." Diam. from ft. to ft. Gage

....." Diam. from ft. to ft. Gage

....." Diam. from ft. to ft. Gage

Perforated? ☐ Yes ☒ No

Size of perforations	m. by	m	
perforations from		ft. to	ft.
perforations from		ft. to	ft.
perforations from		ft. to	ft.
perforations from		ft. to	ft.
perforations from		ft. to	ft.

Well screen installed? ☐ Yes ☒ No

Time		Model No.	
A.	Slot size	Set from	ft. to
Diam.	Slot size	Set from	ft. to

Well seal—Material used in seal _____

Depth of seal _____ ft. Was a packer used? ☒ Yes ☐ No

Diameter of well bore to bottom of seal _____ in.

Were any loose strata cemented off? ☐ Yes ☒ No Depth _____

Was a drive shoe used? ☒ Yes ☐ No

Was well gravel packed? ☐ Yes ☒ No Size of gravel _____

Gravel placed from _____ ft to _____ ft

Did any strata contain mud, silt, or water? ☐ Yes ☒ No

Type of water? _____ Depth of strata _____

Method of sealing strata off _____

Static level 12 ft. below land surface Date 11/1/54
Artesian pressure _____ lbs. per square inch Date _____

Drawdown is amount water level is lowered below static level

Yield:	gal./min. with	ft. drawdown after	hrs.
00	00	00	00
00	00	00	00

Temperature of water Was a chemical analysis made? ☐ Yes ☒ No

Diameter of well below casing 6"

Formation. Describe by color, character, size of material and structure, and show thickness of aquifers and the kind and nature of the material in each stratum penetrated, with at least one entry for each change of formation.

[illegible]

Work started 4/29/65 19 . Completed 5/5/65 19
 10" well drilling machine moved off of well 5/5/65 19

Manufacturer's Name _____
Type _____ H.P. _____

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

NAME Wacey Jones Well Drilling Company
(Person, firm or corporation) (Type or print)
Address Rt. 2 Box 695 Creswell, Oregon

1. Ring Machine Operator's License No. 160.....

signed | Robert A. Diaz
(Water Well Contractor)

Instructor's License No. 150... Date . 5/11/65....., 19.....

(USE ADDITIONAL SHEETS IF NECESSARY)

NOTICE TO WATER WELL CONTRACTOR:

The original and first copy
of this report are to be
filed with the

STATE ENGINEER, SALEM, OREGON 97301 SEP 29 1965
within 30 days from the date
of well completion

STATE ENGINEER

WATER WELL REPORT

State Well No

20/3w-11-C

State Permit No

(1) OWNER: Oregon

Name State Highway Dept.

Address State Highway Building
Salem, Oregon

(2) LOCATION OF WELL:

County Lane

Driller's well number

Well # 3

Section 11/4 T. 20 S. R. 3 W M

Bearing and distance from section or subdivision corner

Highway Station 549+15

File post 140 900 ft. South of
Gettings Creek on Pacific Highway.

(3) TYPE OF WORK (check):

New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐

If abandonment describe material and procedure in Item 12.

(4) PROPOSED USE (check):

Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

(5) TYPE OF WELL:

Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(6) CASING INSTALLED:

Threaded ☐ Welded ☒

6" Diam. from 0 ft. to 20 ft. Gage 2.50
5" Diam. from 15 ft. to 75 ft. Gage 2.50
" Diam. from ft. to ft. Gage

(7) PERFORATIONS:

Perforated? ☒ Yes ☐ No

Type of perforator used torch

Size of perforations 1/2 in. by 6 in.

perforations from ft. to ft.
220 perforations from 20 ft. to 75 ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(8) SCREENS:

Well screen installed? ☐ Yes ☒ No

Manufacturer's Name

Type Model No.

Diam. Slot size Set from ft. to ft.

Diam. Slot size Set from ft. to ft.

(9) CONSTRUCTION:

Well seal - Material used in seal cement

Depth of seal 18 ft. Was packer used? no

Diameter of well bore to bottom of seal in

Were any loose strata cemented off? ☐ Yes ☒ No DepthWas a drive shoe used? ☒ Yes ☐ NoWas well gravel packed? ☐ Yes ☒ No Size of gravel

Gravel placed from ft. to ft.

Did any strata contain methane water? ☐ Yes ☒ No

Type of water? depth of strata

Method of sealing strata off

(10) WATER LEVELS:

Static level 5 ft. below land surface Date 9/8/65

(11) WELL TESTS:

Drawdown is amount water level is
lowered below static levelWas a pump test made? ☒ Yes ☐ No If yes, by whom?

Yield: 45 gal/min with 23 ft drawdown after 6 hrs

Bailer test gal/min. with ft drawdown after hrs.

Artesian flow g.p.m. Date

Temperature of water Was a chemical analysis made? ☐ Yes ☒ No

(12) WELL LOG:

Diameter of well below casing 6

Depth drilled 75 ft. Depth of completed well 75 ft.

Formation: Describe by color, character, size of material and structure, and
show thickness of aquifers and the kind and nature of the material in each
stratum penetrated, with at least one entry for each change of formation

MATERIAL

FROM

TO

Dirt and gravel

0 10

Red shale rock

10 39

Black rock

39 52

Basalt

52 57

Grey rock

57 75

Work started 9/3/65 19 Completed 9/8/65 19

Date well drilling machine moved off of well 9/8/65 19

(13) PUMP:

Manufacturer's Name

Type: H P

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is
true to the best of my knowledge and belief

NAME W. W. Drilling and Pump Service

(Person firm or corporation)

(Type or print)

Address 4157 Main St. Springfield, Ore.

Drilling Machine Operator's License No. 336

(Signed) Walt Wilson

(Water Well Contractor)

269


9/14/65

Rest Area
Diagram of
Well #3

Bail
Test

Pump
Test

6 hr @ 44
GPM



[illegible]

CORE RECOVERY		Driller's class. sys. for soils.	COLOR	BEDDING	TEXTURE	JOINTS	COMPOSITION	MOISTURE CONDITION	GEOLOGICAL CHARACTERISTICS	SPECIAL TESTS	pertinent to the particular problem	
50	Shoe 48' of 8" welded casing 12" Hole	14 sacks Boulders + sand	Brown	None	FG	None	Clay qtz Boulders + sand	Wet		100 ft/sec		
20	8" Hole	Sample Log	Black	None	SG MG	None	Boulders + sand	Wet		100 ft/sec		
0	12" Hole	Sample Log	Black	None	SG MG	None	Boulders + sand	Wet		100 ft/sec		
0	12" Hole	Sample Log	Black	None	SG MG	None	Boulders + sand	Wet		100 ft/sec		

casing Port 38-48
Cased out

Medium Pieces
Brittle
Large Pieces

MP

Cuttings
MP

Cuttings

Cuttings

Cuttings

Cuttings

Dec 16, 1975
Pump test 14-16
static 4" GPM
Drilled to Here Dec 15

Cuttings

Cuttings


Cuttings


Cuttings


Cuttings

Cuttings

Brown H2O develop
Gray "







South Getty Creek Water Rest Area

Analysis of:
•Water Wells
•Swimming Pools
•Waste Water
•Water Supplies



Water Analysis & Consulting, Inc.

304 BLAIR BLVD
EUGENE, OREGON 97402
TELEPHONE 302 242-7044

Lab Report No: 002406

Inv. No: 3077 Date: 2/2/76

PO Number: _____

WATER TESTING - COMMUNITY CLASS I & II and PUBLIC WATER SUPPLY SYSTEMS

NAME: Oregon State Hwy Dept.

LOCATION: South Getty Creek SOURCE: Well

ADDRESS: 2193 E 15th Ave.

DATE COLLECTED: 1/29/76 BY: DBT

Eugene, Oregon 97403

DATE ANALYZED: 1/29/76

CRITERIA

Physical & Chemical

	Test Results	Permissible	Desirable
Color	<u>0.0</u> CU	15 Color Units	
Turbidity	<u>2.5</u> FTU	5 FTU	0 FTU
Total Solids	<u>201</u> mg/l	1000 mg/l	500 mg/l
Total Dissolved Solids	<u>200</u> mg/l		
Volatile Solids	<u>23</u> mg/l		
pH	<u>7.3</u>	6.0 to 8.5	7.0
Specific Conductance	<u>350</u> Micromhos/cm		
Hardness (as CaCO ₃)	<u>60</u> mg/l		
Calcium	<u>13.6</u> mg/l		
Magnesium	<u>6.3</u> mg/l		
Sodium	<u>1.4</u> mg/l		
Chlorides	<u>60</u> mg/l	250 mg/l	25 mg/l
Sulfates	<u>0.0</u> mg/l	250 mg/l	25 mg/l
Nitrate	<u>2.5</u> mg/l	45 mg/l	0 mg/l
Nitrite	<u>.022</u> mg/l		
Iron	<u>0.56</u> mg/l	0.3 mg/l	0 mg/l
Manganese	<u>0.00</u> mg/l	0.05 mg/l	0 mg/l
Arsenic	<u>0.000</u> mg/l	0.05 mg/l	0 mg/l
Fluoride	<u>0.0</u> mg/l	Max. Concentrate	2.4 mg/l
Silica	<u>19</u> mg/l		

THE FOLLOWING ARE REQUIRED ON INITIAL TESTS (or as irregularities are noted).

() Barium	_____ mg/l	1.0 mg/l	
() Cadmium	_____ mg/l	0.01 mg/l	
() Chromium (Cr ₆)	_____ mg/l	0.05 mg/l	
() Copper	_____ mg/l	1.0 mg/l	
() Carbon Chloroform Extract	_____ mg/l		0.2 mg/l
() Cyanide	_____ mg/l	0.2 mg/l	0.01 mg/l
() Lead	_____ mg/l	0.05 mg/l	
() Mercury	_____ mg/l	0.005 mg/l	
() Selenium	_____ mg/l	0.01 mg/l	
() Silver	_____ mg/l	0.05 mg/l	
() Zinc	_____ mg/l	5.0 mg/l	
() Alkyl Benzene Sulfonate	_____ m/l		
() Phosphorus	_____ m/l		
() Potassium	_____ m/l		

Schedule SDH (8/74)

BY: [Signature]

Analysis of:
 •Water Wells
 •Swimming Pools
 •Waste Water
 •Water Supplies



Water Analysis & Consulting, Inc.

304 BLAIR BLVD
 EUGENE, OREGON 97402

Telephone: 503/485-8404

LABORATORY NO. 002407

BACTERIOLOGICAL REPORT

NAME Oregon State Highway Dept.

SOURCE Well

ADDRESS 2193 E 15th Ave.,

LOCATION South Gate Creek Rest Area

Eugene, Oregon 97403

T. _____ R. _____ Sec. _____ Tax Lot _____

Date Collected 1/29/76 Set Up 1/29/76

Received 1/29/76 Client No. _____

FECAL STREPTOCOCCI ANALYSIS	
Membrane Filter	
Std. Plate Count	
Nonquantitative	

STAPHYLOCOCCUS	
Membrane Filter	
Std. Plate Ct. (Mannitol Salt)	
Coagulase Test	

PSEUDOMONAS AERUGINOSA	
Membrane Filter	
Multiple Tube	

MOLD AND YEAST	
Membrane Filter	

IRON BACTERIA	
SULFUR BACTERIA	

GRAM STAIN	
------------	--

OTHER (Specify)	
-----------------	--

TOTAL COLIFORM								
X	LACTOSE	10ml	10ml	10ml	10ml	10ml	1ml	0.1ml
	24hr	-	-	-	-	-		
	48hr	-	-	-	-	-		

B.G.L.B.	10ml	10ml	10ml	10ml	10ml	1ml	0.1ml
	0	0	0	0	0		

Confirmed MPN Less than 2.2 /100ml

MEMBRANE FILTER METHOD						
TOTAL Coliform (Endo)	100ml	100ml	100ml	100ml	100ml	
COUNT per 100ml						

M.F. (Ave. Count) _____ /100ml

☒ Water sample conforms with accepted bacteriological standards of purity for drinking water.
☐ Water sample shows CONTAMINATION and does not conform with accepted bacteriological standards of purity for drinking.
Remarks

TOTAL BACTERIA COUNT	
Membrane Filter	
Std. Plate Count	

FECAL-COLIFORM							
E COLI	10ml	10ml	10ml	10ml	10ml	1ml	0.1ml

E. Coli MPN _____ /100ml

MEMBRANE FILTER METHOD						
E. Coli. (EC)	100ml	100ml	100ml	100ml	100ml	
COUNT per 100ml						

M.F. (Ave. Count) _____ /100ml

Remarks

Randall BACTERIOLOGIST

NOTICE TO WATER WELL CONTRACTOR

The original and first copy of this report are to be filed with the

STATE ENGINEER, SALEM, OREGON 97310
within 30 days from the date of well completion.

WATER WELL REPORT

STATE OF OREGON

(Please type or print)

(Do not write above this line)

State Well No. _____

State Permit No. _____

(1) OWNER: North Bound Well #2

Name Gettings Creek Rest Area

Address State Hwy. Dept.

Salem, Oregon 97310

(2) TYPE OF WORK (check):

New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐

If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary ☒ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):

Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED:

Threaded ☐ Welded ☒
8" Diam. from 0 ft. to 20 ft. Gage .250
6" Diam. from 4 ft. to 238 ft. Gage .188
" Diam. from " ft. to " ft. Gage "

(6) PERFORATIONS:

Perforated? ☒ Yes ☐ No.

Type of perforator used Torch

Size of perforations 3/8 in. by 5 in.
448 perforations from 155 ft. to 235 ft.
perforations from " ft. to " ft.
perforations from " ft. to " ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☒ No

Manufacturer's Name _____

Type _____ Model No. _____

Diam. _____ Slot size _____ Set from _____ ft. to _____ ft.

Diam. _____ Slot size _____ Set from _____ ft. to _____ ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☐ No If yes, by whom? Pump Co.

Yield: 80 gal./min. with 155 ft. drawdown after 8 hrs.

Ball test 75 gal./min. with 227 ft. drawdown after 1 hrs.

Artesian flow g.p.m. _____

Temperature of water _____ Depth artesian flow encountered _____ ft.

(9) CONSTRUCTION:

Well seal—Material used Cement

Well sealed from land surface to 19 ft.

Diameter of well bore to bottom of seal 12 in.

Diameter of well bore below seal 3 in.

Number of sacks of cement used in well seal 10 sacks

Number of sacks of bentonite used in well seal _____ sacks

Brand name of bentonite _____

Number of pounds of bentonite per 100 gallons

of water _____ lbs./100 gals.

Was a drive shoe used? ☐ Yes ☐ No Plugs _____ Size: location _____ ft.

Did any strata contain unusable water? ☐ Yes ☒ No

Type of water? _____ depth of strata _____

Method of sealing strata off _____

Was well gravel packed? ☐ Yes ☐ No Size of gravel: _____

Gravel placed from _____ ft. to _____ ft.

(10) LOCATION OF WELL:

County Lane

Driller's well number _____

1/4 1/4 Section 1 T. 20 S. R. 3 W. W.M.

Bearing and distance from section or subdivision corner _____

(11) WATER LEVEL: Completed well.

Depth at which water was first found 65' ft.

Static level 11 ft. below land surface. Date 1-5-76

Artesian pressure _____ lbs. per square inch. Date _____

(12) WELL LOG:

Diameter of well below casing 8"

Depth drilled 238 ft. Depth of completed well 238 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Too Soil	0	6'	
Brown sand & clay	6'	12'	
Brown sandstone	12'	22'	
Blue black basalt	22'	23'	
Blue black claystone	23'	32'	
Brown black claystone	32'	38'	
Blue green conc.	38'	43'	
Blue green clay	43'	67'	
Blue green sandstone	67'	75'	
Blue black basalt	75'	124'	
Blue black sandstone	124'	131'	
Black basalt	131'	205'	
Brown claystone	205'	205'	
Black basalt	205'	238'	

Work started 12-11 1975 Completed 1-5 1976

Date well drilling machine moved off of well 1-5 1976

Drilling Machine Operator's Certification:

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] ALVIN K. JONES Date _____, 19____

(Drilling Machine Operator)

Drilling Machine Operator's License No. _____

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

Name _____, Inc.

(Person, firm or corporation) (Type or print)

Address 1710 Lane Hwy. Dept. Salem, Oregon 97310


[Signed] _____

(Water Well Contractor)

Contractor's License No. _____ Date 1-4-76, 19____

County Lane ^{Expansion} Resident Engineer E. Jones Prefix 620-1943-910
Hole No. AKI#2 Equipment used Cable + Air Rotary Collar elev. _____ Attitude V
Hole location State #6 E North Bend Depth _____
Purpose of work Test well to develop water supply
Sheet no. _____ of _____

CONDITIONS & METHODS. CORE RECOVERY	Drillers Log	COLSEMN Use unified class. sys. for soils.	COLOR	BEDDING	TEXTURE	JOINTING	COMPONENT	MOISTURE CONDITION	GEOPHYSICAL CHARACTERISTICS	SPECIAL SAMPLING TESTING	Any features pertinent to the particular problem
12" Hole	Soil					F-C		static			static level
	Brn sand							dry			11' 1-5-76
	Brn sand										10'8" 1-28-76
10 sacks cement seal	BLK Basalt	Basalt	Gray		Fine			dry		Cuttings coarse	
	clay stone		Brown		Fine			dry		Cuttings C-F	
	clay stone		More Brown		x			dry		Cuttings M-F	
50	Blue Green Cg		Brown			Fractures	clay	dry		Cuttings M-F	
			Black				Green talc	dry		Cuttings coarse	Brittle
	Blue Green clay		Black					dry		Cuttings F	Hard
										Cuttings C	Brittle
100	Blue Green sand stone		Black			Fractures		dry		Cuttings M	
										Cuttings C	Brittle
			Some Brown							Cuttings M-F	Hard
	Blue BK		Black					dry		Cuttings C	Brittle
										Cuttings M-F	
150	Black Basalt	Basalt					No talc			clean Cuttings F	Hard
							Green talc	dry		Cuttings F	Hard
							Some talc			clean Cuttings F	Hard
										clean Cuttings F	Hard
										clean Cuttings VF	Hard
200	clay		Brown							clean Cuttings M	
	Brn sand		Black					Blowing 40" GPM		Cuttings F	First water



Pump Test
Gettings Co SRA
North Bound Side
AKT #2
Depth of hole 238'
Temp of Water 58°
Jan. 28, 1976
Liner in place
Static 10'8"

NAME: J. J.
ADDRESS:
Eugene
CRITERIA
Physical
Color
Turbid
Total
Total
Volat
PH
Spec
Hard
Calc
Mag
Sod
Ch
Sul
N
N

Analysis of:
-Water Wells
-Swimming Pools
-Waste Water
-Water Supplies

WATER

Analysis of:
 •Water Wells
 •Swimming Pools
 •Waste Water
 •Water Supplies



Water Analysis & Consulting, Inc.

304 BLAIR BLVD
 EUGENE, OREGON 97402
 TELEPHONE 533 342-7044

North Union Gettys Creek Rest Area

Lab Report No: 002403
 Inv. No: 3070 Date: 1/30/76
 PO Number: _____

WATER TESTING - COMMUNITY CLASS I & II and PUBLIC WATER SUPPLY SYSTEMS
 NAME: Oregon State Hwy Dept. LOCATION: Rest Area
2193 E 15th SOURCE: Well
Eugene, Oregon 97403 DATE COLLECTED: 1/28/76 BY: DBT
 DATE ANALYZED: 1/28/76

CRITERIA Attn: Carl Cleaver
Physical & Chemical

	Test Results	Permissible	Desirable
Color	<u>0</u> CU		
Turbidity	<u>2.5</u> FTU	15 Color Units	
Total Solids	<u>1658</u> mg/l	5 FTU	0 FTU
Total Dissolved Solids	<u>1300</u> mg/l	1000 mg/l	500 mg/l
Volatile Solids	<u>130</u> mg/l		
pH	<u>7.1</u>		
Specific Conductance	<u>3000</u> Micromhos/cm	6.0 to 8.5	7.0
Hardness (as CaCO ₃)	<u>262</u> mg/l		
Calcium	<u>91.2</u> mg/l		
Magnesium	<u>8</u> mg/l		
Sodium	<u>1.5</u> mg/l		
Chlorides	<u>1000</u> mg/l		
Sulfates	<u>40</u> mg/l	250 mg/l	25 mg/l
Nitrate	<u>2.1</u> mg/l	250 mg/l	25 mg/l
Nitrite	<u>.02</u> mg/l	45 mg/l	0 mg/l
Iron	<u>0.16</u> mg/l		
Manganese	<u>0.00</u> mg/l	0.3 mg/l	0 mg/l
Arsenic	<u>0.000</u> mg/l	0.05 mg/l	0 mg/l
Fluoride	<u>0.00</u> mg/l	0.05 mg/l	0 mg/l
Silica	<u>10.5</u> mg/l	Max. Concentrate	2.4 mg/l

THE FOLLOWING ARE REQUIRED ON INITIAL TESTS (or as irregularities are noted).

Barium	_____ mg/l	1.0 mg/l	
Cadmium	_____ mg/l	0.01 mg/l	
Chromium (Cr ₆)	_____ mg/l	0.05 mg/l	
Copper	_____ mg/l	1.0 mg/l	
Carbon Chloroform Extract	_____ mg/l		
Cyanide	_____ mg/l		
Lead	_____ mg/l	0.2 mg/l	0.2 mg/l
Mercury	_____ mg/l	0.05 mg/l	0.01 mg/l
Selenium	_____ mg/l	0.005 mg/l	
Silver	_____ mg/l	0.01 mg/l	
Zinc	_____ mg/l	0.05 mg/l	
Alkyl Benzene Sulfonate	_____ mg/l	5.0 mg/l	
Phosphorus	_____ mg/l		
Potassium	_____ mg/l		

Schedule SDH (8/74)

BY: Carl Cleaver

Analysis of:
 •Water Wells
 •Swimming Pools
 •Waste Water
 •Water Supplies



Water Analysis & Consulting, Inc.

304 BLAIR BLVD.
 EUGENE, OREGON 97403

Telephone: 503/485-8404

LABORATORY NO. 002404

BACTERIOLOGICAL REPORT

NAME Oregon State Hwy Dept.

ADDRESS 2193 E 15th St.,

Eugene, Oregon 97403

SOURCE Well

LOCATION North Getty Creek Rest Area

T. R. Sec. Tax Lot

Date Collected 1/28/76 Set Up 1/28/76

Received 1/28/76 Client No.

FECAL STREPTOCOCCI ANALYSIS	
Membrane Filter	
Std. Plate Count	
Nonquantitative	

STAPHYLOCOCCUS	
Membrane Filter	
Std. Plate Ct. (Mannitol Salt)	
Coagulase Test	

PSEUDOMONAS AERUGINOSA	
Membrane Filter	
Multiple Tube	

MOLD AND YEAST	
Membrane Filter	

IRON BACTERIA	
SULFUR BACTERIA	

GRAM STAIN	

OTHER (Specify)	

TOTAL COLIFORM								
X	LACTOSE	10ml	10ml	10ml	10ml	10ml	1ml	0.1
	24hr	-	-	-	-	-		
	48hr	-	-	-	-	-		

B.G.L.B.	10ml	10ml	10ml	10ml	10ml	1ml	0.1ml
	0	0	0	0	0		

Confirmed MPN Less than 2.2 /100ml

MEMBRANE FILTER METHOD						
TOTAL Coliform (Endo)	100ml	100ml	100ml	100ml	100ml	
COUNT per 100ml						

M.F. (Avg. Count) /100ml

☐ Water sample conforms with accepted bacteriological standards of purity for drinking water.
☐ Water sample shows CONTAMINATION and does not conform with accepted bacteriological standards of purity for drinking.
Remarks

TOTAL BACTERIA COUNT	
Membrane Filter	
Std. Plate Count	

FECAL-COLIFORM							
E. COLI	10ml	10ml	10ml	10ml	10ml	1ml	0.1ml

E. Coli MPN /100ml

MEMBRANE FILTER METHOD					
E. Coli. (EC)	100ml	100ml	100ml	100ml	100ml
COUNT per 100ml					

M.F. (Avg. Count) /100ml

Remarks

R. Smith BACTERIOLOGIST

OREGON STATE HIGHWAY DEPARTMENT

Order for State Force Work

APPLYING TO CONTRACT PROJECTS

Order No. 1Project Name Gettings Creek Rest Area Date January 28, 1976Highway Pacific Contract No. 8315 F. A. Project No. I-5-3(104)171County Lane Prefix 620-1072 Account No. _____

Description of Work To Be Done: Provide payment for obtaining samples and testing of well water taken from the project well sites.

APPROVED EFFECTIVE DATE 1-28-76
Contingent upon modification of project agreement if additional funds are required.BY G. K. Hosner
G. K. Hosner
TITLE Dist. EngineerDATE 2-23-76
FEDERAL HIGHWAY ADMINISTRATION

Location by Station Numbers:

North Bound Well Site No.1
South Bound Well Site No.1

Estimate of Quantities and Costs:

Special testing of well water.....\$230.00

Explanation: The Special Provisions call for the sampling of water during the pump test operations, but no provision is made for the testing of the water to determine the bacteriological and mineralogical qualities of the water. This work is to be done by outside laboratory (not State Forces).

INSTRUCTIONS		Space to right of this line is for use of Salem Office
Submit a separate order for each piece or kind of state force work to be undertaken. Use the account number applying to that work as indicated in the account numbers assigned to state force work on contract jobs.	Project authorization \$16,895.62 Present estimate of project cost, including	
Five copies of the order are to be submitted to Salem. After approval by the Assistant State Highway Engineer, one copy will be sent to the Division Engineer and one copy to the Resident Engineer.	\$ 230.00 for work under this order \$24,185.60	
	Expected ~~XXXXXXX~~ over-run (amount) \$ 7,289.98	
	Expected ~~XXXXXXX~~ over-run (per cent) 43.2%	

Submitted by: E. H. Jones

Resident Engineer

Approval Recommended:

Construction Engineer or Bridge Engineer

Approval Recommended:

E. H. Wilson
Division Engineer

Approved:

W. H. Bond
Deputy State Highway Engineer,
Assistant State Highway Engineer or
Construction Engineer.

8315

15

January 22, 1976

Public Contract Review Board
100 State Office Building
Salem, OR 97310

Gentlemen:

Contract No. 8315, Exemption Request
Gettings Creek Safety Rest Area Well Drilling

In accordance with Rule 10.140, application is hereby made on behalf of the Oregon Department of Transportation for an exemption of certain additional work under this contract which exceeds the 10 percent limitation of Rule 10.130(b).

1. The subject contract is for drilling two water wells to provide an increased water supply for this roadside rest area.
2. The original contract was for \$12,756. One agreement for drilling additional depth has been negotiated for up to 30.6 percent and a second agreement for perforated well liner for up to 19.2 percent of the original contract amount. Total increased cost will be up to \$6,850 under these amendments.
3. To avoid costly standby time on the part of the well driller, a timely decision had to be made so work could continue in the most economical manner. There would obviously be no saving, and in fact a significant increase in total cost, if we were to terminate the current contract and do the further work by a separate call for bids. An additional move and mobilization of equipment would have increased the cost of the deeper drilling significantly.
4. Since this additional work also involves an overrun of our total project authorization exceeding the allowable 10 percent under our Departmental regulations, an explanation and request for additional funding authorization has been approved by the Transportation Commission. A copy of the request and form summarizing such requests is attached for your information. The Federal Highway Administration has also approved the increased work and costs.

Public Contract Review Board
Page 2
January 22, 1976

5. This work under the contract and the amendments is already under way and almost completed.

We respectfully request your consent to exceeding the 10 percent limitation and approval of the procedures used.

Very truly yours,

H. S. Coulter
Assistant State Highway Engineer

Att.

cc F. B. Klaboa
E. S. Hunter
C. T. Kessey
Alfred Shirley, Jr.

JAB:fr HSC:la

**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING • SALEM, OREGON • 97310

DATE January 14, 1976

TO Oregon ~~State Highway~~ ^{Transportation} Commission

FROM F. B. Klaboe
State Highway Engineer

SUBJECT Gettings Creek Safety Rest Area
Well Drilling
Contract No. 8315
Request for Additional Authorization

An overrun of the contract authorization is expected on this contract. This is a negotiated contract with Casey Jones Well Drilling Company for drilling two wells. It is the first phase of an expansion of the area which will be done under a future contract.

The work was set up for drilling each well to 150 feet. At the first drilling site (southbound), drilling was carried to the contract limit of 150 feet and water was encountered just at the 150-foot level. After reviewing well drilling experience in the area and with the advice of our Geology Section, it was believed advisable to carry the drilling on deeper. It is now at 180 feet with an estimated 12-15 gal./min. The second well (on northbound side) has also been drilled now and an estimated 40-60 gal./min. found with a completed depth of 234 feet.

The extra drilling depth plus the installation of perforated well liner, required because of several badly fractured areas in each well, will result in an overrun of \$6,210.38.

Your approval of an increase in the authorization to a new total authorization of \$23,106 is requested. This is a Federal Interstate project and the additional cost will be Federal participating. This will be on the agenda for your consideration at the January 22 meeting.

bc: C. W. Head Gary L. Sund
E. S. Hunter -Atack Graham
G. M. Baldwin
Vern Skoog JAB:fr dpy
Larry Bullen
J. H. Steeg
C. T. Keasey
Alfred Shirley

NOTED
C. W. HEAD

OREGON STATE HIGHWAY DEPARTMENT

Expected Overrun of Project Authorization

Project Gettings Creek Safety Rest Area Date 12/19/75
 Highway Pacific
 County Lane Kind of Work Well Drilling Contract No. 8315
 Contractor Casey Jones Well Drilling

	Authorized	Estimated
Contract Amount	12,756.00	12,756.00
Anticipated Items	2,000.00	4,450.00
Contingency (4 1/2%)	664.02	3,900.00
Engineering	1,475.60	2,000.00
Credits	---	---
PROJECT COST	16,895.62	23,106.00
NET INCREASE \$		6,210.38

MAJOR OVERRUNS AND UNDERRUNS (Describe Briefly)

(Indicate whether contract (C), anticipated (A), or unanticipated (U).
 (List all unanticipated items)

	Expected Amount	Net Change
(U) P.A. #1 Additional Well Drilling (150'-350')	-	+ 3900.00
(A) T.A. #2 Perforated Well Liner	500.00	+ 2450.00
Item #9999 Engineering	1475.60	+ 524.40

Principal reasons for overruns (Continue on reverse side): Additional well drilling, perforated well liner, and engineering items not anticipated.

INSTRUCTIONS: A report on this form is to be submitted if and when it becomes evident that the project cost will exceed the original project authorization by more than five per cent and again if and when it becomes evident that the project cost will exceed by more than five per cent a subsequently approved increased project authorization. Submit five copies to Salem. After having been noted by the Deputy or Assistant State Highway Engineer, one copy will be sent to the Division Engineer and one copy to the Resident Engineer.

Submitted by Ellen Jones
 Resident Engineer

Noted by [Signature]
 Construction or Bridge Engineer

Confirmed by A. X. Wilson
 Division Engineer

Noted by [Signature]
 Deputy or State Highway Engineer

8315



OREGON STATE HIGHWAY DIVISION

HIGHWAY BUILDING • SALEM, OREGON • 97310

DATE January 14, 1976

TO Oregon ~~State Highway~~ ^{Transportation} Commission
 ORIGINAL SIGNED BY
 F. B. KLABOE
 FROM F. B. Klaboe
 State Highway Engineer
 SUBJECT Gettings Creek Safety Rest Area
 Well Drilling
 Contract No. 8315
 Request for Additional Authorization

AGENDA

JAN 22 1976

4-2

An overrun of the contract authorization is expected on this contract. This is a negotiated contract with Casey Jones Well Drilling Company for drilling two wells. It is the first phase of an expansion of the area which will be done under a future contract.

The work was set up for drilling each well to 150 feet. At the first drilling site (southbound), drilling was carried to the contract limit of 150 feet and water was encountered just at the 150-foot level. After reviewing well drilling experience in the area and with the advice of our Geology Section, it was believed advisable to carry the drilling on deeper. It is now at 180 feet with an estimated 12-15 gal./min. The second well (on northbound side) has also been drilled now and an estimated 40-60 gal./min. found with a completed depth of 234 feet.

The extra drilling depth plus the installation of perforated well liner, required because of several badly fractured areas in each well, will result in an overrun of \$6,210.38.

Your approval of an increase in the authorization to a new total authorization of \$23,106 is requested. This is a Federal Interstate project and the additional cost will be Federal participating. This will be on the agenda for your consideration at the January 22 meeting.

bc: C. W. Head ✓ Gary L. Sund
 E. S. Hunter-Atack Graham
 G. M. Baldwin
 Vern Skoog JAB:fr dpy
 Larry Rulien
 J. H. Versteeg
 C. T. Keasey
 Alfred Shirley

NOTED
 C. W. HEAD

OREGON STATE HIGHWAY DIVISION

FILE: CON 5 #8315

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

January 5, 1976

FROM: John A. Bond
Construction Administration Engineer

SUBJECT: Gettings Creek Safety Rest
Area Well Drilling
Contract No. 8315

TO: H. S. Coulter
Assistant State Highway Engineer

Herewith Form E-372 showing an expected authorization overrun of 36.8 percent on this contract. This is a negotiated contract with Casey Jones Well Drilling Company for drilling two wells under 7 bid items. It is the first part of an expansion of the area to be done under a future contract.

The work was set up for lump sum amounts for drilling each well up to 100 feet and with unit prices of \$14.50 per foot for additional depth from 100 to 150 feet. At the first drilling site (southbound) drilling was carried to the contract limit of 150 feet and water was encountered just at the 150 ft. level. After reviewing well drilling experience in the area and with the advice of our Geology Section, it ~~is~~ ^{was} believed advisable to carry the drilling on deeper. It is now at 180 ft. with 12-15 gal./min. The second well (on northbound side) has also been drilled now and an estimated 40-60 g.p.m. found with a completed depth of 234 ft. Price Agreement No. 1 provides for the drilling below 150 ft. in two more increments. Further deepening is now planned back at the first well so the P.A. 1 amount of \$3,900 will be mostly spent.

Several fractured zones have been encountered in both wells and it is anticipated that both wells will require perforated well liner. P.A. 2 provides for this at an estimated cost of \$2,950 (if as much as 250 feet is lined in each well). Engineering on this additional work adds another \$525, accumulating an increase of a possible \$6,210.38. The well drilling is still underway, so this is only estimated. The request for additional authorization seems clearly necessary, however, so we are forwarding this at this time with the attached rough draft letter to the Transportation Commission.

We should consider whether this also has to go to the new Public Contract Review Board. Either of these price agreements exceeds 10 percent of the contract amount. P.A. 1, if it is fully utilized, is 30.6 percent and P.A. 2 is 19.2 percent. If fully utilized combined, they are 49.8 percent. In a precise or narrow sense, each covers work not contemplated, or covered, by the contract, namely deeper drilling and adding perforated liner, yet they are certainly the same kind of work and they obviously do not lend themselves towards performance by new or separate contract. Please advise if you wish us to prepare a submittal to the Public Contract Board.

JAB:fr
Att.
cc: Robert Church

RECEIVED

JAN 6 1976

Office of
Assistant State Highway Engineer

November 8, 1974

Mr. Glen L. Green, Division Engineer
Federal Highway Administration
P. O. Box 300
Salem, Oregon 97308

Dear Mr. Green:

Gettings Creek Safety Rest Area
Expansion

The proposal for expansion includes an item for drilling an additional well to assure an ample supply of water for the Rest Area.

Approval is requested to solicit bids rather than formally advertise for bids because of our past experience in not receiving response. We will use our standard interstate proposal form with all necessary assurances as required and award the contract through the Department of General Services after the bid quotes are approved by your office.

There have been times of a shortage of water during the summer months, and an additional well will alleviate this problem. Also, the location of the well and its available water output is necessary to design the water supply system for future expansion.

Your approval of well drilling as Phase One of the expansion is requested and eligibility of Interstate Funds for construction. The estimated cost is \$7,000.

Very truly yours,

E. S. Hunter
Assistant State Highway Engineer

REO:vmt js

bc: F. B. Klahoe
A. E. Johnson
J. H. Versteeg
R. E. Olson

October 20, 1975

TO: G. L. Green, Division Administrator
Federal Highway Administration

FROM: L. W. Rulien
Project Management Engineer

SUBJECT: Getting Cr. Safety Rest Area
Project No. I-5-3(104)178

Tentative concurrence is requested in the award of contract for the subject project. Bids were solicited from 15 well drilling companies with two contractors submitting bids in the amounts of \$12,756.00 and \$17,708.00.

Our P.S. & E. estimate dated July 25, 1975, in the amount of \$6,297.00, was made from 3-year old data and doesn't reflect prices of today. We received 10 bids for a well on project No. I-5-5(64)283, Baldock Safety Rest Area, on July 31, 1975. These bids, adjusted to the quantities and size of well of the subject project, are within \$242.09 of this low bid, which we feel makes this a very reasonable bid. A revised estimate using the average of the 10 bids is attached.

Realizing the difficulty we have in getting well drillers to bid on our projects, we believe it is in the public interest to award the contract to Casey Jones Well Drilling Co., Inc., even if it is 2% over our latest revised estimate.

DAR:ek

cc: Bob Ellison
D. E. Swan

Oregon State Highway Division
Salem, Oregon, October 20, 1975

Federal-Aid Project
No. I-5-3(104)178

GETTINGS CREEK SAFETY REST AREA
PACIFIC HIGHWAY
LANE COUNTY

Revised Engineers Estimate

		Average Unit Prices From Baldock R.A. Project	
Drilling Wells, 0-100 feet deep	2 only	\$2,731.00	\$ 5,462.00
Drilling Wells, 100-150 feet deep	100 lin.ft.	21.03	2,103.00
Furnish and Install 8-inch Casing	200 lin.ft.	10.94	2,188.00
Well Development	30 hours	42.94	1,288.20
Pumping Tests	25 hours	60.90	1,522.50
Abandonment of Holes	1 only	600.00	600.00
Stand-by Time	24 hours	30.86	740.64
			<u>\$13,904.34</u>
		* -10%	<u>1,390.43</u>
			\$12,513.91

* Note: The well at the Baldock Rest Area is a 10-inch well and the well at Gettings Creek is to be an 8-inch well. Conversations with local drillers indicate that there is a 10% difference in cost between the two sizes.

8315

Form Approved; O.M.B. No. 04-R2089

TO BE COMPLETED BY FHWA MONTHLY TRANSACTION NO. 11-119		U. S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION FEDERAL-AID PROJECT AGREEMENT 11-17-75		STATE Oregon	
				COUNTY Lane	
				PROJECT NO. I-5-3(104)178	
The State, through its Highway Agency, having complied, or hereby agreeing to comply, with the applicable terms and conditions set forth in (1) Title 23, U.S. Code, Highways, (2) the Regulations issued pursuant thereto and, (3) the policies and procedures promulgated by the Federal Highway Administrator relative to the above designated project, and the Federal Highway Administration having authorized certain work to proceed as evidenced by the date entered opposite the specific item of work, Federal funds are obligated for the project not to exceed the amount shown herein, the balance of the estimated total cost being an obligation of the State. Such obligation of Federal funds extends only to project costs incurred by the State after the Federal Highway Administration authorization to proceed with the project involving such costs.					
PROJECT TERMINI Gettings Creek SRA					
PROJECT CLASSIFICATION OR PHASE OF WORK				EFFECTIVE DATE OF AUTHORIZATION	APPROXIMATE LENGTH (Miles)
HIGHWAY PLANNING AND RESEARCH (HP & R)					
PRELIMINARY ENGINEERING					
RIGHTS-OF-WAY					
CONSTRUCTION				8-19-75	0.00
OTHER (Specify)					
FUNDS				Pro rata 92.28%	
ESTIMATED TOTAL COST OF PROJECT \$ 16,231.00				FEDERAL FUNDS \$ 14,977.00	
The State further stipulates that as a condition to payment of the Federal funds obligated, it accepts and will comply with the applicable provisions set forth on the reverse hereof.					
OREGON STATE HIGHWAY DIVISION (Official name of Highway Agency) By <u><i>[Signature]</i></u> Assistant State Highway Engineer (Title) By _____ (Title) By _____ (Title)				U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION By <u><i>R. O. Wright</i></u> (Division Engineer) For: G. L. GREEN Date executed by Division Engineer _____	

AGREEMENT PROVISIONS

1. RESPONSIBILITY FOR WORK

a. Except for projects constructed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in compliance with the approved plans and specifications or project proposal which, by reference, are made a part hereof.

b. With regard to projects performed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in accordance with the terms of its approved Certification, or exceptions thereto as may have been approved by the Federal Highway Administration.

2. HIGHWAY PLANNING AND RESEARCH (HP&R) PROJECT. The State highway agency will (a) conduct or cause to be conducted, under its direct control, engineering and economic investigations of projects for future construction, together with highway research necessary in connection therewith, pursuant to the work program approved by the Federal Highway Administration and (b) prepare reports suitable for publication of the result of such investigations and research, but no report will be published without the prior approval of the Federal Highway Administration.

3. PROJECT FOR ADVANCE ACQUISITION OF RIGHTS-OF-WAY. In the event that actual construction of a road on this right-of-way is not undertaken by the close of the tenth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

4. PRELIMINARY ENGINEERING PROJECT FOR PREPARATION OF RIGHT-OF-WAY PLANS OR FOR PREPARATION OF CONSTRUCTION PLANS, SPECIFICATIONS AND ESTIMATES. In the event that right-of-way acquisition for, or actual construction of the road for which this preliminary engineering is undertaken is not started by the close of the fifth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

5. INTERSTATE SYSTEM PROJECT. (a) The State highway agency will not add or permit to be added, without the prior approval of the Federal Highway Administration any points of access to, or exit from, the project in addition to those approved in the plans and specifications for the project. (b) The State highway agency will not permit automotive service stations, or other commercial establishments for serving motor vehicle users, to be constructed or located on the right-of-way of the interstate system. (c) The State highway agency will not after June 30, 1968, permit the construction of any portion of the Interstate Route on which this project is located, including spurs and loops, as a toll road without the written concurrence of the Secretary of Transportation or his officially designated representative. The term 'toll road' does not include toll bridges or toll tunnels.

6. PROJECT FOR CONSTRUCTION IN ADVANCE OF APPORTIONMENT. (a) This project authorized pursuant to 23 U.S.C. 115 as amended, will be subject to all procedures and requirements, and conform to the standards applicable to projects on the system on which located, financed with the aid of Federal funds. (b) No obligation of previously apportioned

Federal funds is created by this agreement, its purpose and intent being to provide that, upon application by the State highway agency, and approval thereof by the Federal Highway Administration, any Federal-aid funds of the class designated by the project number prefix, apportioned to the State under 23 U.S.C. 104 subsequent to the date of this agreement, may be used to reimburse the State for the Federal share of the cost of work done on the project.

7. STAGE CONSTRUCTION. The State highway agency agrees that all stages of construction necessary to provide the initially planned complete facility, within the limits of this project, will conform to at least the minimum values set by approved AASHTO design standards applicable to this class of highways, even though such additional work is financed without Federal-aid participation.

8. BOND ISSUE PROJECT. Construction, inspection and maintenance of the project will be accomplished in the same manner as for regular Federal-aid projects. No present or immediate obligation is created by this Agreement against Federal funds, its purpose and intent being to provide aid to the State, as authorized by 23 U.S.C. 122, for retiring maturities of the principal indebtedness of the bonds referred to below. When the State requests Federal reimbursement to aid in the retirement of such bonds, the request will be supported by the appropriate certification required by 23 CFR Part 140, Subpart F, and Volume 1, Chapter 4, Section 8 of the Federal-Aid Highway Program Manual or the alternative State procedure set forth in the State's Certificate, and payment of the authorized Federal share will be made from appropriate funds available. If in any year there is no unobligated balance of any apportioned Federal funds available from which payments hereunder may be made, there will be no obligation on the part of the Federal Government on account of bond maturities for that year. Funds available to the highway agency for this project are the proceeds of bonds issued by the governmental unit indicated on the attached tabulation, pursuant to the authority and in the amounts by date of issue and beginning date of maturities set forth therein.

9. SPECIAL HIGHWAY PLANNING AND RESEARCH PROJECT. The State Highway agency hereby authorizes the Federal Highway Administration to charge the State's pro rata share of costs incurred against funds apportioned to the State under 23 U.S.C. 301(c), as amended. In the event a project is financed with both Federal-aid funds and State matching funds, the State agrees to advance to The Federal Highway Administration the State matching funds for its share of the estimated cost. For a National Pooled Fund study, the State hereby assigns its responsibility for the work to the Federal Highway Administration. For an Intra-Regional Cooperative Study, the State hereby assigns its responsibility for the work to the lead State for the study.

10. PARKING REGULATION AND TRAFFIC CONTROL. The State highway agency will not permit any changes to be made in the provisions for parking regulations and traffic control as contained in the agreement between the State and the local unit of Government referred to in the paragraph on "Additional Provisions," without the prior approval of the Federal Highway Administration, unless the State determines, and the Division Engineer concurs, that the local unit of Government has a functioning traffic engineering unit with the demonstrated ability to apply and maintain sound traffic operations and control.

Oregon State Highway Division
Salem, Oregon, November 7, 1975

Federal Aid Project
No. I-5-3(104)178

Gettings Creek Safety Rest Area
Pacific Highway
Lane County

Project Agreement Estimate.

Type Code Y022
Well Drilling (Sta. 544)

Drilling Wells, 0-100 feet deep	2 only	2,890.00	\$ 5,780.00
Drilling Wells, 100-150 feet deep	100 lin.ft.	14.50	1,450.00
Furnish and Install 8-inch Casing	200 lin.ft.	10.00	2,000.00
Well Development	30 hours	48.00	1,440.00
Pumping Tests	25 hours	26.00	650.00
Abandonment of Holes	1 only	500.00	500.00
Standby Time	24 hours	30.00	936.00
			<u>\$12,756.00</u>

Anticipated Items

Well Screens	All Required	\$ 500.00
Extra Well Development	All Required	500.00
Perforated Well Liner	All Required	500.00
Polyphosphate Treatment	All Required	500.00
		<u>\$ 2,000.00</u>
	Subtotal	\$14,756.00
	Engineering	<u>1,475.00</u>
	Total	\$16,231.00

Length of Project 0.00 mile

Federal Funds - - - - -	\$14,977.00
State Funds - - - - -	<u>1,254.00</u>
Total	\$16,231.00

Group 1 100%

Contract No. 8315

Prefix No. 620-1072

8315

Salem
October 17, 1975

L. W. Rulien
Project Management Engineer

Alfred Shirley
Regional Engineer
Post Office Box 1128
Roseburg, OR 97470

Gettings Creek SRA
Well Construction Contract
Project No. I-5-3(104)178

Attention: Elliot Parker

Here are three copies of a proposed contract for your use in the final negotiations with Casey Jones Well Drilling Co., Inc. Bids were requested through the Department of General Services and received on September 29, 1975. The proposals that were sent out by the Department of General Services were incomplete in regard to Federal regulations; therefore, the Department of General Services part in this contract is being canceled and negotiations should be completed as per our conversation.

Also, here are three copies of Bidders Certification of Nondiscrimination in Employment and three copies of Sworn Statement which you should have signed (one copy each) and returned with the initialed copy of the contract. These extra copies (one for you and one for the contractor) are as per your request.

The initialing of the contract assures the State that the contractor will sign the official copy when it is returned to him by Cecil Head after his (in this case) negotiated bid has been approved by the Federal Highway Administration.

This procedure is somewhat out of the ordinary but we are trying to salvage the contractor's response rather than start all over again.

You can charge your time to Prefix 620-1963. It is our understanding that Ellis Jones will be the Resident Engineer on the contract.

DAR:bb

cc: G. L. Green, FHWA
C. G. Swenson
D. E. Swan
G. Winchcomb

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE
October 7, 1975
Salem, OregonI-5
FILE: Br. 9470A

FROM: R. W. Ellison
Bridge Administration Engineer

TO: Mr. Gordon Winchcomb
Accounts Payable Supervisor

SUBJECT:
Water Supply Wells
Gettings Creek SRA
Lane Co.
FHWA File 1041 EC.2

This letter is to recommend acceptance of the low bid for well drilling received by General Services on September 29, 1975. The purchase request number is H 16405. Please take steps to process this request.

The amount of the low bid was \$12,756.00 as compared to the engineers estimated bid of \$6,297.00.

The engineer's estimate was low because our price data was out of date. Well drilling companies have increased prices over the last three years about 150%. A copy of our revised engineer's estimate is attached. This justifies the low bid received. I have received telephonic approval from Mr. Tom Lowe of the FHWA for the additional money required.

We have had a poor record getting well drilling companies to bid on our jobs. Most of our wells have been done lately under a negotiated contract by the field. I hope we can establish a better record in the future.

GJB/ag
2 encls.

cc Tom Lowe - FHWA w/2 encls.
A. Shirley - w/ 2 encls.
Ellis Jones w/ 2 encls.
L. W. Rulien w/ 2 encls.
J. H. Versteeg w/ 2 encls.

BID JUSTIFICATION
Revised Engineers Estimate

Prices shown were obtained from drilling companies, private individuals and the State Engineers Office.

Item 1	Drilling Wells 0-100 ft. deep 2 only @ \$1,800 ea. =	\$ 3,600
Item 2	Drilling Wells 100-150 ft. deep 100 lin. ft. x \$18.00/ft. =	1,800
Item 3	Furnish and Install 8" casing 200 lin. ft. x \$10.00/ft. =	2,000
Item 4	Well Development Work 30 hours @ \$35.00/hr. =	1,050
Item 5	Pumping Tests 25 hours @ \$35.00/hr. =	875
Item 6	Abandonment of holes 1 only @ \$300/ea. =	300
Item 7	Standby Time 24 hours @ \$30.00/hr. =	<u>720</u>
	For Comparison of Bids	\$10,345
	Estimated Construction Authorization	
	Estimate Contract Amount	\$12,756
	Anticipated Additional Items	
	Contingency Work (Well screens, Extra well development, perforated well liner)	<u>2,000</u>
		\$14,756
	14 1/2% E & C	<u>2,140</u>
	Estimated Net Authorization, Const. -	\$16,896

I, Ruth Jones Certify that on item #2, \$14.50 was erased
 before the bid was submitted.

and perform all work for the State project designated as "Well Drilling"
 to be performed on the grounds of Oregon State Hwy. Division, in strict
 accordance with the plans and specifications attached, on the basis of the
 unit and/or lump sum prices as follows:

Item No.	Item	Quantity and Unit	Unit Price	Amount
1.	Drilling Wells, 0-100 feet deep	2 only		
	For <u>Twenty Eight Hundred Ninety & No</u> each		\$ <u>2890.00</u>	\$ <u>5780.00</u> --
2.	Drilling Wells, 100-150 feet deep	100 lin.ft.		
	For <u>Fourteen Dollars & fifty cents</u> per lin.ft.		\$ <u>14.50</u>	\$ <u>1450.00</u> --
3.	Furnish and Install 8-inch Casing	200 lin.ft.		
	For <u>Ten Dollars & no cent</u> per lin.ft.		\$ <u>10.00</u>	\$ <u>2000.00</u> --
4.	Well Development Work	30 hours		
	For <u>Forty Eight Dollars</u> per hour		\$ <u>48.00</u>	\$ <u>1440.00</u> --
5.	Pumping Tests	25 hours		
	For <u>Twenty Six Dollars</u> per hour		\$ <u>26.00</u>	\$ <u>650.00</u> --
6.	Abandonment of Holes	1 only		
	For <u>Five Hundred Dollars</u> each		\$ <u>500.00</u>	\$ <u>500.00</u> --
7.	Standby Time	24 only		
	For <u>Thirty Nine Dollars (per hour)</u> each		\$ <u>39.00</u>	\$ <u>936.00</u> --

NOTED
 G. J. BALLARD

Total Amount of Bid \$ 12,756.00

Bid No. Y6-7084-75

Opening Date: 4:00 PM PDT 9-29-75

FORM OF PROPOSAL

The undersigned proposes to furnish all material, equipment, and labor, and perform all work for the State project designated as "Well Drilling" to be performed on the grounds of Oregon State Hwy. Division, in strict accordance with the plans and specifications attached, on the basis of the unit and/or lump sum prices as follows:

Item No.	Item	Quantity and Unit	Unit Price	Amount
1.	Drilling Wells, 0-100 feet deep	2 only		
	For <u>Thirty two hundred dollars</u> each		\$ <u>3200.00</u>	\$ <u>6400.00</u>
2.	Drilling Wells, 100-150 feet deep	100 lin.ft.		
	For <u>Thirty two dollars</u> per lin.ft.		\$ <u>32.00</u>	\$ <u>3200.00</u>
3.	Furnish and Install 8-inch Casing	200 lin.ft.		
	For <u>Fourteen dollars & 40/100</u> per lin.ft.		\$ <u>14.40</u>	\$ <u>2880.00</u>
4.	Well Development Work	30 hours		
	For <u>Sixty dollars</u> per hour		\$ <u>60.00</u>	\$ <u>1800.00</u>
5.	Pumping Tests	25 hours		
	For <u>Eighty Dollars</u> per hour		\$ <u>80.00</u>	\$ <u>2000.00</u>
6.	Abandonment of Holes	1 only		
	For <u>Six hundred dollars</u> each		\$ <u>600.00</u>	\$ <u>600.00</u>
7.	Standby Time	24 only		
	For <u>Thirty four dollars 50/100</u> each		\$ <u>34.50</u>	\$ <u>828.00</u>

Total Amount of Bid \$ 17,708.00

UNITED STATES GOVERNMENT
Memorandum

DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
Box 300
Salem OR 97308

SUBJECT: Oregon Project I-5-3(-)178
Gettings Creek Safety Rest Area

DATE: December 2, 1974
In reply
refer to: 1041EC.2


FROM : G. L. Green, Division Engineer

TO : Mr. F. B. Klaboe, Administrator & State Highway Engineer
Salem, Oregon

Reference is made to Mr. Versteeg's November 8 letter on the above subject. The need for an additional water well was recognized in the design for this rest area which we approved August 23, 1971, and therefore the construction of that well would be eligible for Interstate funds. However, any proposal for this work must meet the program requirements for that type of project including satisfaction of L-COG's June 30, 1971 provisional approval of the water supply system. Also justification would need to be furnished to support a finding that a deviation from the standard advertising and bidding procedures would be in the public interest.

G. L. Green
G. L. Green

cc:
OSHD (Versteeg)




RECEIVED
DEC 4 1974
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

nts

8315

U. S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION		FEDERAL AID PROJECT NO. I-5-3(104)178
LETTER OF APPROVAL AND/OR AUTHORIZATION		STATE PROJECT NO. Gettings Creek Safety Rest Area
FROM: G. L. Green, Division Administrator Salem, Oregon	PROGRAM NO. ITEM NO. I-836	COUNTY NAME Lane
TO:		PROGRAM STAGE (Check) ☐ 1. ☐ 2.
Mr. F. B. Klaboe Administrator and State Highway Engineer State of Oregon Salem, Oregon NOTED E. S. HUNTER		
DATE PS&E APPROVED August 19, 1975	DATE AUTHORIZATION EFFECTIVE August 19, 1975	FEDERAL ROUTE NUMBER Interstate Route 5
		STATE ROUTE NUMBER Pacific Highway Route
GENERAL LOCATION: I-5, 3.3 miles north of Cottage Grove.		
GENERAL DESCRIPTION OF WORK: (Interstate) - Potable Water Well		
YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW		
PRELIMINARY ENGINEERING TO DETERMINE ☐ LOCATION ONLY PRELIMINARY ENGINEERING FOR SURVEY AND PLAN ☐ PREPARATION ☒ OTHER (Specify) Solicitation of Bids ☐ ACQUISITION OF RIGHT-OF-WAY CONSTRUCTION - ADVERTISE FOR RECEIPT ☐ OF BIDS ☐ CONSTRUCTION - PROCEED ON AN AGREED PRICE AND/OR FORCE ACCOUNT BASIS		
REMARKS		
My program approval memorandum of August 19, 1975 approved this project for inclusion in the Federal-aid program. As requested in Mr. Rulien's August 13, 1975 letter it has been determined to be in the public interest to solicit bids for the subject project. Certifying statements regarding right of way and utilities are accepted. PS&E documents have been reviewed and are approved for a total estimated cost of \$9,126.00 - federal funds \$8,421.00.		
DATE 8-19-75	SIGNATURE OF APPROVING OFFICIAL <i>P. R. Buehler</i>	TITLE Division Administrator



8-21-75
ORIGINAL TO
L. W. Rulien
W/att.

August 13, 1975

TO: G. L. Green, Division Engineer
Federal Highway Administration

FROM: L. W. Rullen
Project Management Engineer

SUBJECT: Program and PS & E Data Submission
Project No. I-5-3(104)178

We are submitting program data for one project, Item No. 836, Project No. I-5-3(104)178, "Gettings Creek Safety Rest Area", which we desire to have included in the Federal-aid Interstate Highway Program.

We request authorization to solicit bids rather than formally advertise for bids because of our past experience of not receiving response to our advertising for well drilling projects. We will use our standard Interstate proposal form with all necessary assurances as required and award the contract through the Department of General Services after the bid quotes are approved by your office.

Enclosed is a copy of the PS & E estimate and specifications. The title sheet plan will be submitted with the project agreement.

Compliance with paragraph 16 of FHPM 6-4-1-6 has been met concerning product selection; the plans conform to paragraph 5 of FHPM 6-5-3-2 pertaining to floodplain data; the proposal contains a certification conforming to FHPM 6-4-1-1, in regard to nonsegregated facilities; the special provisions contain the latest requirements for equal employment opportunity as per FHPM 6-4-1-1.

G. L. Green
August 13, 1975
Page 2

All right-of-way or rights-of-entry have been acquired and all families and individuals have been relocated to decent, safe, and sanitary housing with the exceptions, if any, as covered in the project specifications and right-of-way status reports previously submitted. All right-of-way has been acquired in accordance with the current FHWA directives covering the acquisition of real property in accordance with FHPM 6-4-2-1.

All necessary arrangements have been made for all utility and railroad work not included as part of the construction contract to be undertaken and completed without conflicting or delaying the State's contractor's operations. The statement is supported by previously submitted utility-railroad status reports.

In conformance with FHPM 6-4-2, subsection 1, paragraph 5j, a review of environmental impact and related statements covered in FHPM 7-7-2 have been made and environmental mitigating requirements have been incorporated in the design and specifications for the project.

DAR:dc
Enclosure

MONTHLY TRANSACTION NO.

FORM PR-1
(REV. 4-81)

Budget Bureau No. 41-R2067; Ap

U.S. DE

DATE SUBMITTED TO W.O.

8-13-75

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

CARD 2	REPORT NUMBER	PROJECT LOCATION (45 typewriter spaces)			PRESENT		FUTURE		YEAR	REGION	STATE NAME				
	1	I-5, 3.3 mi. N. of Cottage Grove			ADT 18,500		30,000		95	10	Oregon				
CARD 3	CHARACTER OF PROPOSED WORK (35 typewriter spaces)				NATL. FOREST	FM ROUTE NO.	SUPV AGENCY	HAZ. CLASSIF.	QA AREA	EMERG. VR.	PL. AUTHORITY	PREFIX LETTER(S)	PROJECT NUMBER		
	Ratable Water Well												I-5-3		
CARD 4	CLASS OF FEDERAL FUNDS				Interstate				COUNTY NAME				Lane	CODE	
	NAME OF URBAN AREA								ROUTE NO. I				FEDERAL-AID I-5	STATE 1	U.S. I-5
CARD 5	LINE NO.	CHANGE CODE	PROJECT CODE	CLASS	WORK	TYPE	STEP	TERMINI (Full description)		MILES	TOTAL ESTIMATED COST		FEDERAL FUNDS	STATE FUNDS	OTHER FUNDS
1	(1048)	(116)	41	42	43	46	83	I-5, 3.3 mi. N. of Cottage Grove		(164)	(169)(189)	(164)(167)	(169)		
5								ROW							
5								CONST (CODE)							
5								Y022		0.0	9,000	8,300	700		
CARD 1	CODE	PREPARED BY				PROJECT TOTALS				0.0	9,000	8,300	700	REMARKS	
1	16	PROGRAM APPROVAL DATES								(118)	(123)(124)	(123)			

1. Additional Data: Item Nos. 137, 406, & 691; Project Nos. I-5-3(12), (68) &
2. Data for PR-37: ROW-1; ROW-F; Sanitary Facility-Y.
3. This project is in Congressional District No. 4

FEDERAL-AID PROGRAM DATA

8-13-75

(PPM 21-7)

2067; Approval Expires February 28, 1966
U.S. DEPARTMENT OF COMMERCE
BUREAU OF PUBLIC ROADS

ON (45 typewriter spaces)		ADT		PRESENT		FUTURE		YEAR		REGION		STATE NAME		STATE CODE		APPN CODE		ITEM NO.	
N. of Cottage Grove		18,500		30,000		95		10		Oregon		41		042		836			
NATL. FOREST		FV ROUTE NO.		SUPV AGCY		DA CLASSIF.		DA AREA		EMERG. YR.		PL. AUTH YR.		PREFIX LETTER(S)		PROJECT NUMBER		SEQ. NO.	
62 (63)		1003 (1003)		1003		1003		1003		1003		1003		1003		1003		1003	
Interstate		COUNTY NAME		Lane		ROUTE NO. 1		FEDERAL-AID I-5		STATE 1		U.S. 1-5		CODE 059		PROGRAM STAGE		1 OR XXXX 2	
STEP		TERMINI (Full description)		MILES		TOTAL ESTIMATED COST		FEDERAL FUNDS		STATE FUNDS		OTHER FUNDS		CHARACTER OF PROPOSED WORK (Full description)					
1-5, 3.3 mi. N. of Cottage Grove														Construct one or more 8" dia. wells, as required to obtain a min. total yield of 60 gpm of potable water and incidental work common to this type of project.					
"Gettings Creek Safety Rest Area"														(Stage const. for future expansion of rest area)					
PROJECT TOTALS				0.0		9,000		8,300		700		700		ROW-250' normal; Access control-full; Parking restrictions complete.					

1. Additional Data: Item Nos. 137, 406, & 691; Project Nos. I-5-3(12), (68) & (90) respectively.
2. Data for PR-37: ROW-1; ROW-F; Sanitary Facility-Y.
3. This project is in Congressional District No. 4



**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING • SALEM, OREGON • 97310

ROBERT W. STRAUB
GOVERNOR

July 10, 1975

BR 9470A

F. B. KLABOE
Administrator of Highways

Mr. Glen Green
Division Engineer
Federal Highway Administration
P. O. Box 300
Salem, OR 97308

Your File 1041EC.2

Dear Mr. Green:

Gettings Creek Safety Rest Area
Lane County
Water Supply

In response to your letter of December 2, 1974, we are sending two copies of the plans and specifications on water well construction at Gettings Creek Safety Rest Area.

One copy is for your files. Please return the other copy with your approval and/or comments. We are forwarding to the Lane Council of Governments' office the same copy of plans and specifications for their approval.

Justification for deviation from standard advertising and bidding procedures will be sent to you as soon as documentation can be made. In the past, well drillers hesitated to bid on jobs through the normal process. Therefore, it has become necessary to get bids through the General Services Division of the State of Oregon.

We are also enclosing a copy of the engineer's estimate.

Very truly yours,

ORIGINAL SIGNED
DUANE O. CHRISTENSEN
Walter J. Hart
Bridge Engineer

GJB:dh
Enclosures

cc J. H. Versteeg
C. G. Swenson
D. E. Swan
Roy Olson

Alfred Shirley
Ellis Jones

A DIVISION OF THE DEPARTMENT OF TRANSPORTATION

GETTINGS CREEK SAFETY REST AREA

WELLS

1. Drilling Wells, 0-100 feet deep	2 only	\$800.00	\$1,600.00
2. Drilling Wells, 100-150 feet deep	100 lin.ft.	10.00	1,000.00
3. Furnish and Install 8-inch Casing	200 lin.ft.	9.00	1,800.00
4. Well Development Work	30 hours	18.00	540.00
5. Pumping Tests	25 hours	25.00	625.00
6. Abandonment of Holes	1 only	300.00	300.00
7. Stanby Time	24 only	18.00	432.00
For Comparison of Bids			<u>\$6,297.00</u>

ESTIMATED CONSTRUCTION AUTHORIZATION

Estimated Contract Amount	\$6,297.00
Anticipated Additional Items:	
Contingency Work	
(Well Screens, Extra Well	
Development, Perforated	
Well Liner)	<u>2,000.00</u>
	<u>\$8,297.00</u>
14-1/2% Engineering & Contingencies	<u>1,203.07</u>
Estimated Net Authorization, Const.	\$9,500.07

DESCRIPTION OF WORK

Wells
Gettings Creek Safety Rest Area
Pacific Highway
Lane County

IDENTIFICATION OF APPLICABLE SPECIAL PROVISIONS

The Special Provisions applicable to the above-described work, as it is to be bid upon at the time and place above stated, are those in which both the description of the work and the stated time and place of receiving proposals are the same as stated above.

Contractors are cautioned against basing their proposals on Special Provisions bearing any different description or date.

COMPLETION TIME LIMIT

The work to be done under the contract shall be completed before the elapse of 60 calendar days.

APPLICABLE STANDARD SPECIFICATIONS

The Standard Specifications which are applicable to the work on this project are the 1974 edition of the "Standard Specifications for Highway Construction".

All number reference in these special provisions shall be understood to refer to the Section or subsection of the Standard Specifications bearing like numbers.

Where there is a conflict between the General Provisions of Part 100 and those of the Department of General Services, the provisions of the Department of General Services shall take precedence.

SPECIAL PROVISIONS

Gettings Creek Safety Rest Area Wells

WORK TO BE DONE

The work to be done under this contract consists of the following work at Gettings Creek Safety Rest Area on the Pacific Highway in Lane County approximately 5 miles north of Cottage Grove:

1. Develop a supply of potable well water of 60 gpm minimum by drilling one or more wells.
2. Performance of such additional and incidental work as is called for by the specifications and plans.

SECTION 102 - BIDDING REQUIREMENTS AND CONDITIONS

102.19 Plans - The plans which are applicable to the work to be performed under this contract bear title and date as follows:

"Oregon State Highway Division
Bridge Section
Gettings Creek Safety Rest Area
Pacific Highway
Lane County
Well Construction"

CONSTRUCT WELLS

Work to be Done

The contractor shall construct, develop and test one or more water wells as required to obtain a minimum total yield of 60 gpm.

Gettings Creek Safety Rest Area

Wells

Locations

Possible areas for well exploration test holes and well construction work are indicated on the plans and designated as "area 'A'" and "area 'B'", with each possible drilling point numerically identified in the field by stakes. Generally work at drilling points shall be in the numerical order indicated by the plans and as staked in the field.

The first priority in the drilling work shall take place in area "A" westerly of the rest area. It shall be understood that drilling shall be done only at the points designated by the engineer and may possibly include additional drilling points not shown on the plans.

It is not guaranteed that drilling will be done in drilling area "B" nor that drilling will take place at both drilling points in area "A" shown on the plans. It is possible that test results at drilling point #1 in area "A" may call for revised locations for other designated drilling points within the area.

Conditions at the Site

This is a difficult area for obtaining good yielding wells. Geophysical exploration of the subsurface formations has been completed to select the prospective well drilling points shown on the plans, at locations which may penetrate the most permeable zones of the underlying formations.

The combined thickness of the valley fill materials together with the weathered bedrock zones range between the approximate limits of 5 to 50 feet. It is possible but not guaranteed that valley fill water-bearing formations of sand, sand and gravel or volcanic ash may be found.

Well logs of the vicinity indicate that bedrock materials may consist of either or both sedimentary rock strata and basalt. Based on the best available information it is anticipated that some of the bedrock formations, within the valley floor area, at less than 150 feet depth may have water-bearing strata. There is usually no water yield from the basalt rock within these valley floor areas.

The entire valley floor region is underlaid with a blue submarine shale which may have some water yield at its surface but usually none below a penetration depth of 10 or 20 feet.

Gettings Creek Safety Rest Area

Wells

Further information concerning geological formations, groundwater conditions and information from well logs may be obtained from the State Engineer.

Laws and Regulations

All drilling and well construction work shall be carried out in a manner to safeguard the underlying water-bearing formations from surface water pollution, as set forth in the following publications:

1. State of Oregon rules and regulations of the State Engineer prescribing "General Standards for the Construction and Maintenance of Water Wells in Oregon".

2. "Oregon Ground Water Laws".

Latest copies of these publications may be obtained from the State Engineer, 1178 Chemeketa Street N.E., Salem, Oregon 97310.

Other regulations pertaining to well construction are covered in "Guidelines for Minimum Requirements" by the State of Oregon Health Division publication titled "Community and Public Water Supply Source, December 1973".

Well Drilling License

The contractor shall have a valid license to construct water wells in the State of Oregon. He shall register his license number and the expiration date with the Highway Commission Secretary at time of signing the contract.

The drill rig operator with a valid State of Oregon machine operator's license shall be in charge of operations during all drilling and well work. Machine operators shall not be changed without prior knowledge of the engineer. All machine operators in charge of well construction operations shall present their machine operator's license to the engineer for recording of name, license number and expiration date.

General Details

In the performance of the work called for under these provisions, the contractor shall conform to the following:

Gettings Creek Safety Rest Area

Wells

Only those trees, shrubs or ground covers which it is absolutely necessary to remove for constructing the well shall be disturbed. All other trees, shrubs, ground covers and grass areas shall be protected from damage.

At the conclusion of the work the contractor shall remove from the limits of the project all debris resulting from his drilling operations and shall leave the area in a neat and orderly condition.

General Description of Well Construction

The completed well or wells shall have a minimum diameter of 8 inches.

It is anticipated that the type of well construction normally required for these sites will involve either a partially cased hole together with an open rock hole or a fully cased hole with perforated casing. However, some conditions may require the well to be additionally equipped with a well screen or a well liner as described herein under the title heading "Contingency Work".

Normally the maximum well depth shall be limited to 150 feet unless additional drilling depth is ordered in writing by the engineer. Also no hole depth shall penetrate more than 20 feet into any submarine shale formations that may be encountered.

Contingency Work

Possible contingency work that may be involved in the well construction work is set forth under the headings "Well Screens", "Extra Well Development" and "Perforated Well Liner".

In the event that any of the above categories of work are required, payment therefor will be on an extra work basis as set forth in subsection 104.04.

Well Screens - In the event that useful water-bearing zones are encountered in "sandy" types of formations, it likely will be necessary to install an approved well screen.

Slot size selection of any well screen shall be based upon a proper sieve analysis, of the appropriate and applicable formation samples, by an

Gettings Creek Safety Rest Area
Wells

authorized agency of the well screen manufacturer. Also a sieve analysis on a similar sample will be run by the Highway Division Testing Laboratory.

Before any well screen is installed the engineer shall receive a written report, from an authorized representative and agency of the well screen manufacturer, concerning the screen materials, slot sizes and other pertinent data.

The type of well screen and the methods of installing shall be in accordance with practices recommended by the well screen manufacturer.

Any well screen installed shall be a continuous slot type of non-clogging design. The slot openings shall be full V-shaped, streamlined design expanding open inwardly and designed to allow complete release of any sand grains which pass by the outermost face of the slot opening. Materials of the screen slots and structural members shall be Type 304 stainless steel. Approved lead packers, self-sealing packers, etc., for connection and sealing to the well casing shall be appropriate for the selected well screen installation procedures in accordance with the screen manufacturer's recommendations.

The selected well screen shall be a "Johnson" or approved equal. All well screens shall be of the same brand.

The development equipment and the methods employed shall not damage the well screens.

Payment for all well screen work together with idle time and delays in operations caused by awaiting delivery of the well screen will be paid for on an extra work basis.

Extra Well Development - In the event that "dirty" formations in water-bearing zones are difficult to develop and surge clean the engineer may require additional well development work in conjunction with polyphosphate treatment.

The volume of each polyphosphate treatment batch shall be not less than 100 gallons of solution, or any greater volume as may be selected by the engineer. The solution shall be made up by dissolving not less than one pound of dry polyphosphate powder into each two gallons of clean potable water. The treatment batch shall be point-released in the hole directly adjacent to the water-bearing zones. Placing of the batch shall be by a drop pipe, bailer or other means approved by the engineer. After treatment is applied the well shall be lightly surged for 30 minutes and then remain inactive for a minimum period of 12 hours before development work is continued.

Gettings Creek Safety Rest Area
Wells

Payment for this work, together with any idle time caused by unusual delays in receiving polyphosphate materials, will be paid for on an extra work basis.

Perforated Well Liner - Depending upon the results of the pumping test of the approved well, together with the evaluation of any caving conditions in an open rock hole, the engineer may require the installation of a perforated well liner.

The well liner shall be straight and fabricated from 6-5/8-inch (O.D.) black steel plain end pipe with a minimum wall thickness of 0.188 inch and weighing 12.89 pounds per linear foot. Pipe sections of the liner shall be welded for the full circumference of the pipe.

Slots shall be torch-cut where required on the liner, adjacent to water-bearing zones, and the slot width shall be 1/2 inch and the length shall be no more than 6 inches. Slots shall be spaced no closer than 4 inches to each other at any point. Slots may be oriented either longitudinally or radially with respect to the liner length. Liner slots shall normally be placed in the area of the water-bearing zones and shall have an open area not less than the equivalent of 4 square inches for each gallon of estimated water yield from the respective water-bearing zones.

The liner shall be installed to be free standing from the bottom of the well and projecting approximately 10 feet up into the well casing.

Payment for perforated well liners in place as may be required will be paid for on an extra work basis.

Records

The contractor shall furnish to the engineer certain records of drilling activities. The records to be furnished shall be a copy of the water well report for each hole drilled and a properly identified log of the water discharge from each hole during drilling operations.

Performance of the Work

Drilling - Drilling may be done either by cable tool or rotary drilling methods. Water used in drilling operations shall be from a potable source and shall be sterilized. The drill hole shall be protected against contamination.

Gettings Creek Safety Rest Area
Wells

Generally each test hole and completed well shall be limited to 150 feet or less depth as called for hereinbefore under the title headings "Conditions at the Site" and "General Description of the Well Construction".

A record shall be maintained of the estimated quantities of water encountered at various depths during drilling operations.

Hole Log Formation Samples - Except as otherwise specified herein, starting at the 25-foot depth samples shall be taken at a maximum of 10-foot intervals or at every change in formation, whichever is the lesser distance. Except for sandy-type or granular formations, samples shall be approximately one quart in size collected in appropriate containers and shall be clearly identified and labeled as to a designated drill hole and depth.

Samples of sand, sand and gravel, sandy or other permeable-type formations, etc., shall be a minimum of four quarts in size and collected at intervals of not more than three feet throughout the thickness of the formation. The samples shall be carefully collected and remain uncontaminated in substantial containers and clearly identified and labeled for future reference and possible transport to testing laboratories.

(To the Engineer - Before the samples are disposed of, the engineer will have the samples classified by a geologist and will have a hole log formation data sheet made of each well hole for inclusion in the records.)

Alignment and Plumbness - Alignment and plumbness of each well shall be maintained in good order at all times. Each completed well hole shall be straight enough for the installation of a well liner.

Casing - Casing remaining as a permanent part of the well shall be 8-inch black steel "API plain end line pipe" free from pits or breaks and with a normal average wall thickness of 0.25 inch and weighing approximately 22.36 pounds per linear foot. Sections of the casing shall be joined with leak-proof welded joints as called for by the State Engineer in Article "71-004, Casing Joints" of the General Standards for the Construction and Maintenance of Water Wells in Oregon, June 11, 1962.

The casing shall be fitted with a standard commercial driving shoe and shall be driven into position without wrinkling, kinking or developing out-of-roundness. Sealing of the well casing shall be carried out in accordance with the "rules and regulations" of the State Engineer.

Gettings Creek Safety Rest Area
Wells

Well Development - Well development work shall be consistent with the best practices of the industry. Development shall utilize the fullest practical capabilities of the selected water-bearing zones.

As described herein previously, the engineer may require a polyphosphate treatment of the well water-bearing zones in conjunction with well development work. After placement of the polyphosphate solution the well shall be lightly surged, preferably with a surge block, throughout the full depth of the treatment zone. The surging shall continue for not more than one hour for each 100 feet or fraction thereof for the treated zone. As previously outlined under "well treatment", the well shall remain inactive for a minimum of 12 hours before continuing well development work.

The contractor shall not do development or treatment work unless the engineer or his representative is present at the site. The contractor shall notify the engineer 24 hours prior to the commencement of this work.

Each approved well shall be developed to a sand-free condition.

Pumping Tests - Pumping tests for water yield and drawdown, together with well recovery readings, shall be done in the presence of the engineer or his authorized representative. A bailing test will not be satisfactory.

The well shall be permitted to remain idle a minimum of 12 hours prior to the pumping test.

Unless otherwise directed by the engineer the testing pump intake shall be set at the lower edge of the bottommost water-bearing zone. The testing pump shall have the ability to pump 80 gpm with the pumping level drawn down to the pump. Throughout the tests the pump shall have its flow regulated by an approved globe throttling valve. A gate-type shuff-off valve will not be acceptable. All equipment shall be in good serviceable condition and placed in good working order prior to the test.

Before start of the pumping test, equipment for readily and accurately measuring the water surface drawdown shall be installed and put into operation by the contractor. The approved measuring methods shall be either by air-line or by electrical logging tape.

All equipment shall be satisfactorily maintained and serviced in order to prevent any malfunction of equipment and prevent any interruption of operations during the tests.

Gettings Creek Safety Rest Area
Wells

The approximate length of each pumping test will be determined by the yield rate range and the final maximum pumping rate from each well hole at the tabulated pumping ranges as follows:

<u>Pumping or Yield Range, GPM</u>	<u>Approx. Test Duration, Hrs.</u>
10-30	
30-60	4
60-100	6
	10

Pumping Test Procedure - The pumping test shall be conducted in the following manner:

- (a) The natural static water level shall be recorded at start of the test.
- (b) The pumping test rate shall be started at approximately 2/3 of the estimated well yield or 6 gpm, whichever is the greater. Should the yield appear to prove much greater than the initial pumping rate, the test shall be completed by "step down" phases as called for in paragraph (f) herein.
- (c) As nearly as is practical, the pumping rate shall be kept uniform throughout each phase of the test. Pumping operations shall be continuous without interruption from phase to phase throughout the test.
- (d) The water temperature shall be taken and recorded at the beginning, at midpoint and at end of each pumping test. The recorded data shall be clock time on the field test data sheet.
- (e) Water samples, from completed and approved wells, will be collected by the engineer in approved containers and in an approved procedure, for bacteriological analysis and mineralogical analysis. Samples shall be taken at approximately midpoint and at the end of the pumping test on each approved well.
- (f) Periodically, and at predetermined time intervals, readings and recordings of the water level readings and the pump flow in each phase of the test shall be made as follows:
 1. For the first 5 minutes of each test phase, readings shall be taken at 1-minute intervals.
 2. For the next 10 minutes of the test phase, readings shall be taken at 2-minute intervals.

Gettings Creek Safety Rest Area
Wells

3. For the remainder of the first hour of a test phase, the readings shall be made at 5-minute intervals.

4. After the first hour of each test phase, readings shall be made at 15-minute intervals.

When the following conditions exist simultaneously, the test shall be conducted and completed by "step down" phases:

1. The initial pumping rate shall have been in effect a minimum of 1 hour and the pumping level of the water surface shall have stabilized and remained essentially static for a minimum of 1/2 hour.

2. The stabilized position of the pumping water level shall leave a remaining minimum 30% of the original water depth above the bottommost water-bearing zone.

3. If criteria of items 1 and 2 are satisfied, the test shall be concluded as a "step down" phased test, by increasing the pumping rate or rates as required.

The maximum percentage increase in the pumping rate for each succeeding "step down" phase of the test shall be equal to the percentage of the original water depth remaining in the well above the well screen. The maximum required test pumping rate will be 80 gpm.

The pumping rate shall be limited so as to avoid pumping the well dry during the test.

(g) When the pumping is stopped, the water level shall be promptly recorded and the water level recovery readings shall be made for a minimum period of 2 hours in the following manner:

1. First 5 minutes, readings at 1-minute intervals.

2. For the next 10 minutes, readings at 2-minute intervals.

Gettings Creek Safety Rest Area
Wells

3. At 5-minute intervals for the remainder of the hour.

4. At 15-minute intervals for the second hour.

5. A final "recovery" reading shall be made approximately 18 to 24 hours after the end of the test.

Pumping rates during the test shall be as determined by the engineer.

Water pumped shall not be permitted to recirculate through the well, but shall be drained away.

Abandonment of Holes

Where drill test holes have a yield of less than 10 gpm, and after other suitable well sources have been developed, the engineer may order the holes abandoned. The contractor shall fill the entire hole depth in accordance with the "General Standards for the Construction and Maintenance of Water Wells" in Oregon. This work shall also include the removal of not less than the top 25 feet of any well casing, which shall become the property of the contractor.

Standby Time

Standby time shall apply only to such instances when the operations are delayed or stopped on the written order of the engineer. As an example, the time lost as the result of the engineer ordering a suspension of operations, while decision is being made as to the feasibility of continuing further work on the well, would be a valid claim for standby time.

Standby time shall not apply to incidental interruptions in the work nor to the delays necessary in carrying out certain essential parts of the work.

Gettings Creek Safety Rest Area
Wells

Measurement and Payment

Payment for all labor, materials, equipment, tests, etc., required for all drilling, well construction work and tests as specified will be paid for at the contract unit prices for the following items:

<u>Item Reference</u>	<u>Item</u>	<u>Unit</u>
(a)	Drilling Wells 0-100 feet deep	Each
(b)	Drilling Wells 100-150 feet deep	Linear Foot
(c)	Furnish and Install 8-inch Casing	Linear Foot
(d)	Well Development Work	Hour
(e)	Pumping Tests	Hour
(f)	Abandonment of Holes	Each
(g)	Standby Time	Hour

Payment for Item (a) above at the contract lump sum price will be made for each well drilled to 100-foot depth or less.

Payment for Item (b) above will be made at the contract unit price per linear foot for each foot drilled within the range of 100 to 150 feet for each well.

Payment for Item (c) above will be made at the contract unit price per linear foot of casing incorporated in each well as specified. This payment shall also include payment for all work required in setting, sealing and capping the casing.

Payment for Item (d) above shall be for the actual hours of development work required or authorized by the engineer.

Payment for Item (e) above shall be the actual hours of supervised pumping tests.

Payment for Item (f) above shall be full payment for all well holes which the engineer orders abandoned as specified herein.

Payment for Item (g) above shall be for a certain number of hours of time which may be lost in the drilling operations, as described hereinbefore under the heading "Standby Time".

Gettings Creek Safety Rest Area
Wells

BID SCHEDULE

<u>Item No.</u>	<u>Item</u>	<u>Quantity and Unit</u>	<u>Unit Price</u>	<u>Amount</u>
1.	Drilling Wells, 0-100 feet deep	2 only		
	For _____	each	\$ _____	\$ _____
2.	Drilling Wells, 100-150 feet deep	100 lin.ft.		
	For _____	per lin.ft.	\$ _____	\$ _____
3.	Furnish and Install 8-inch Casing	200 lin.ft.		
	For _____	per lin.ft.	\$ _____	\$ _____
4.	Well Development Work	30 hours		
	For _____	per hour	\$ _____	\$ _____
5.	Pumping Tests	25 hours		
	For _____	per hour	\$ _____	\$ _____
6.	Abandonment of Holes	1 only		
	For _____	each	\$ _____	\$ _____
7.	Standby Time	24 only		
	For _____	each	\$ _____	\$ _____

Total Amount of Bid \$ _____



**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING • SALEM, OREGON • 97310

July 10, 1975

ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator of Highways

Lane Council of Governments
135 East 6th Street
Eugene, Oregon

Attention: Ronard Ted Schaadt

Dear Mr. Schaadt:

1041 Ec.2
Gettings Creek Safety Rest Area
Lane Co.
Water Supply

I refer to your letter of June 30, 1971 regarding expansion plans for the Gettings Creek Safety Rest Area on I-5 in Lane County.

Plans are to develop the project in two stages.

The first stage will be drilling an additional well and pump test to assure ample water for the expansion. We are investigating the possibility of sewage disposal by installation of a sewer line and connecting to the City of Cottage Grove sewage disposal plant.

The next stage will be completion of the expansion with additional parking areas and sanitary facilities.

Lane Council of Governments
July 10, 1975
-2-

Attached are two copies of the plans and specifications for a well drilling contract to be let as soon as possible. Your approval is requested for this stage of development. Keep one copy for your files and return the other copy.

Additional plans will be furnished for the water system and sewer line as soon as plans are completed.

Very truly yours,

ORIGINAL SIGNED


for DUANE O. CHRISTENSEN
Walter J. Hart
Bridge Engineer

GJB/ag
Encls.

cc J. Versteeg _____
D. E. Swan
R. W. Ellison
C. G. Swenson
R. Olson
A. Shirley
E. Jones
Federal Highway Administration

1 ✓
2
R


Scale 0 50 100 200 300 Feet



ADVANCE PLANS
JUL 10 1975

DO NOT USE FOR CONSTRUCTION

APPROVED <i>Walter J. Hunt</i> BRIDGE ENGINEER		OREGON STATE HIGHWAY DIVISION BRIDGE SECTION	
DESIGNED <i>R.F. Knapp</i> DRAWN <i>A. Ettestad</i>		GETTINGS CREEK SAFETY REST AREA	
CHECKED REVIEWED <i>gjs</i> REVIEWED <i>RWP</i> CALC. BOOK		PACIFIC HIGHWAY LANE COUNTY	
DATE		WELL CONSTRUCTION	
REVISION		DATE JULY '75	
		BRIDGE NO. 9170 A	
		SHEET 1 OF 1	
		DRAWING NO. 50766	



I-5

Salem, Oregon
July 9, 1975

ORIGINAL SIGNED BY
J. H. VERSTEEG

J. H. Versteeg
Road Design Engineer

Roy E. Olson
Landscape Engineer

Rest Area Expansion
Cabin Creek
Cow Creek
Gettings Creek

There are two things that are of concern to those people responsible for rest area construction and maintenance (1) that the natural or existing trees etc. are given enough consideration in the placement of parking areas, building location, walkways, lawns and irrigation systems and (2) that the shrub beds are too large and the lawn too expansive, requiring further commitment of maintenance funds.

Please get the proposed parking areas and building location staked and evaluate the impacts before final plans are completed. The Region Engineer will give you the necessary assistance in getting the field work done and will want to be involved in the on-site review of the proposals.

REFERRED TO

Board	Reed
2 Cole <i>WEC</i>	Sample
1 Erikson <i>FE</i>	Watson
Hager	Wolfe
☒ Return	Discuss Do File Copy Due

BY FINAL DESIGN ENGINEER

JHV:we
cc: Alfred Shirley
Jack McCormick
William Anhorn
D. H. Moehring

Versteeg
1 A. Olson <i>all</i>
2 Terpin <i>T</i>
Scott
Swenson
R. Olson
Trout

RECEIVED

JUL 01375

ROAD
DESIGN
SECTION

Requires Reply	☐
Requires Approval	☐
Receiver Keep	☐
Do not File	☐
Return To	_____
Bring Up	____/____/____
Other	_____

Lane Council of Governments Subject: Cottage Creek
135 East 6th Street Safety Rest Area Expansion
Eugene Oregon

Attention: Richard Ted Schacht

I refer to your letter of June 30, 1971
regarding expansion plans for the Cottage Creek
Safety Rest Area on I-5 in Lane County.

Plans are to develop the project in two-
stages.

The first stage will be drilling an additional
well and pump test to assure ample water
ample water for the expansion. We are investigating
of installation of a sewer line and connect
to the City of Cottage Grove sewage disposal
plant.

The next stage will be completion of
the expansion with additional parking areas and
additional facilities.

Attached are plans for a well drilling
contract to be let as soon as possible. Your
approval is requested for this stage of
development.

Additional plans will be furnished for the
water system and sewer line as soon as
plans are completed.

Copies to Bud Shirk

Riv. Eng. Plan

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE:

Salem, Oregon

February 24, 1975

AD Olson
FROM: A. D. Olson
Preliminary Design Engineer

SUBJECT: Sewer Designs (I-5)

TO: Walter J. Hart
Bridge Engineer

Data has been provided to your people on the sanitary sewer lines required from the Siskiyou Rest Area to Ashland, the Cabin Creek Rest Area to Oakland and from Gettings Creek Rest Area to Cottage Grove. The first two projects are on the schedule for May 22 and June 19, respectively. The Gettings Creek project is not currently scheduled (pending results of well drilling for additional water I assume); however, it would be appropriate to build the sewer line as soon as possible.

In each instance base plans need to be made at an early stage so that agreements may be made with the appropriate city.

My understanding is that your people will review the field plan and get the base data to Final Design so that plan sheets can be prepared while your detailed study and designs are being completed. Hopefully, this or some other arrangement will get these projects to a stage where agreements can be reached with the cities, preliminary approvals from D.E.Q., and whatever else is necessary prior to advertising the job.

If you have any questions please contact me.

ADO:we

cc: Alfred Shirley
Roy E. Olson

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

EUGENE, OREGON

DATE

1-2-75
Dec. 26, 1974

TO

Alfred Shirley, Jr.
Region Engineer

Attn: J.X. Wilson

FROM

Ellen D. Jones
Resident Engineer

SUBJECT

Getting Creek Safety Rest Area
Sewer Line

Please find enclosed plan and profile as requested. Also enclosed are plans (4 sheets) showing the City of Cottage Grove sewer lines and field notes with locations of utility holes in structures.

The red line on plan sheets is the suggested location of the 1½-inch high pressure sewerline. This location is in the existing right shoulder south bound lanes and with slight alignment adjustments will fit the existing utility holes in structures.

The proposal to place the sewer line in the right shoulder is based on the uncertainties of the proposed safety project improvements thru this area and proposed changes at the Saginaw Interchange.

Sewer lines thru structure utility holes could be subject to freezing and insulation of some kind should be considered for those locations.

WHN/jc

cc: file

1-2-75

CC: Roy Olson - This is info. you requested.
If something more is needed,
let me know. *Ellen*

J.H. Versteeg

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE
December 18, 1974
Salem, Oregon

FILE: Br. 9551D
9470A

FROM: R. W. Ellison
Bridge Administration Engineer
TO: Memorandum to the File

SUBJECT:

Cabin Creek Safety Rest Area
Gettings Creek Safety Rest Area
Sewage Disposal

Cottages (7 miles)

Today I called Bud Shirley, Region 3 Engineer, regarding sewage disposal for the subject safety rest areas.

His people are negotiating with the cities of Oakland and Ashland in an attempt to obtain agreements whereby the State will be allowed to pump sewage effluent from the safety rest areas into the sewer system of the appropriate city.

It is Bud Shirley's opinion that favorable negotiations have progressed sufficiently with both cities to warrant our proceeding with the designs necessary to pump sewage effluent into the appropriate city's system. The Region office will complete negotiations and execute required agreements with the cities as soon as possible.

RWE/ag

cc E. S. Hunter
~~H. S. Coulter~~
A. Shirley
C. T. Keasey
G. J. Ballard
D. H. Moehring

DEC 17 1974

Office of
Assistant State Highway Engineer

NOTED
H.S. COULTER

UNITED STATES GOVERNMENT

Memorandum

DEPARTMENT OF TRANSPORTATION

FEDERAL HIGHWAY ADMINISTRATION
Box 300

Salem OR 97308

DATE: December 2, 1974

In reply
refer to: 1041EC.2

SUBJECT: Oregon Project I-5-3(-)178
Gettings Creek Safety Rest Area

FROM , G. L. Green, Division Engineer

TO : Mr. F. B. Klaboe, Administrator & State Highway Engineer
Salem, Oregon

Reference is made to Mr. Versteep's November 8 letter on the above subject. The need for an additional water well was recognized in the design for this rest area which we approved August 23, 1971, and therefore the construction of that well would be eligible for Interstate funds. However, any proposal for this work must meet the program requirements for that type of project including satisfaction of L-COG's June 30, 1971 provisional approval of the water supply system. Also justification would need to be furnished to support a finding that a deviation from the standard advertising and bidding procedures would be in the public interest.

G. L. Green

cc:
OSHD (Versteeg)

10 5 9
 REF ID: A66666
 FOR

Study Report
Gettings Creek Safety Rest Area
Expansion

The safety rest area is located on Pacific Highway I-5 in Lane County, Mile Post 140.2 which is three miles north of Cottage Grove.

The project is an expansion of the rest area to provide ample facilities for the enjoyment and safety of the traveling public. Additional property is required for the expansion.

There are no buildings or other occupants involved, therefore, no relocation requirements.

In conformance with Federal Regulations and State Statutes, the State Highway Commission published a notice appearing in the appropriate newspaper in the vicinity for two successive weeks.

The notice contained information asking that requests for a hearing be directed to the Lane County Board of Commissioners, Eugene. The deadline for the request was set for Friday, June 11, 1971.

A letter dated June 22, 1971, from Jess Hill, Chairman of the Lane County Board of Commissioners, advised that they had received no requests for a corridor-design hearing on Gettings Creek Safety Rest Area Expansion.

I-5

Lane Council of Governments
135 East 6th Street
Eugene Oregon

Subject: Cettings Creek
Safety Rest Area Expansion

Attention: Bernard Ted Schandl

I refer to your letter of June 30, 1971
regarding expansion plans for the Cettings Creek
Safety Rest Area on I-5 in Lane County.

Plans are to develop the project in two
stages.

The first stage will be drilling an additional
well and pump test to assure ample water
ample water for the expansion. We are investigating
of installation of a sewer line and connect
to the City of Cottage Grove sewage disposal
plant.

The next stage will be completion of
the expansion with additional parking areas and
additional facilities.

Attached are plans for a well drilling
contract to be let as soon as possible. Your
approval is requested for this stage of
development.

Additional plans will be furnished for the
water system and sewer line as soon as
plans are completed.

Copies to Bud Shirley
RW Ellise, Bridge
V. Linn

8-215 75
November 8, 1974

Mr. Glen L. Green, Division Engineer
Federal Highway Administration
P. O. Box 300
Salem, Oregon 97308

Dear Mr. Green:

Gettings Creek Safety Rest Area
Expansion

The proposal for expansion includes an item for drilling an additional well to assure an ample supply of water for the Rest Area.

Approval is requested to solicit bids rather than formally advertise for bids because of our past experience in not receiving response. We will use our standard interstate proposal form with all necessary assurances as required and award the contract through the Department of General Services after the bid quotes are approved by your office.

There have been times of a shortage of water during the summer months, and an additional well will alleviate this problem. Also, the location of the well and its available water output is necessary to design the water supply system for future expansion.

Your approval of well drilling as Phase One of the expansion is requested and eligibility of Interstate Funds for construction. The estimated cost is \$7,000.

Very truly yours,

E. S. Hunter
Assistant State Highway Engineer

REO:vmt js

bc: F. B. Klaboe
A. E. Johnson
J. H. Versteeg
R. E. Olson

I-5

FORM E-30

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Eugene, Oregon

DATE October ¹⁰ 7, 1974

TO Alfred Shirley
Region III Engineer

FROM *Ellis H. Jones*
Resident Engineer

SUBJECT Location
Gettings Creek Rest Area

Please find enclosed two (2) plan sheets and profile notes for the gutter lines in the existing parking area for the subject project.

Frank Terpin's letter also requested that tree locations be tied down to the proposed alignment, both inside the existing R/W and within the expanded R/W. The trees as shown within the existing R/W are as plotted.

We were unable to obtain the needed information on the trees outside the boundaries of the existing R/W. The property owner was contacted for permission to make the necessary survey. He felt that under the circumstances he would rather not permit access to the property.

It should be noted that a number of the trees which are shown in the new R/W areas are being cut down.

REFERRED TO

WEE Cole Reed
Eriksen Sample
Hager Watson
Return ☐ Forward ☐
Discuss ☐ File ☐

BY FINAL DESIGN ENGINEER

ROSEBURG REGION			
RECEIVED			
OCT - 8 1974			
RE	TE	FILE	
RE	TE	FILE	
NV	RE	FILE	

10-10-74

CC: Frank Terpin - We hope this supplies enough info. for your purposes.

*Plans & Notes retained
in Design Room
WEE
10/14/74*

WEE

OREGON STATE HIGHWAY DIVISION
LOCATION SECTION
SOILS AND GEOLOGY UNIT
PROJECT BASE DESIGN

Section: Gettings Creek S.R.A.
Highway: Pacific (FAR 3)
County: Lane
Prefix: 620-1943

Res. Engr. _____
Approx. Length _____
Sta. _____ to Sta. _____
Date September 4, 1974

Mean Truck A.D.T. 210
Traffic Coefficient 8.7
18 kip s. a. per day 95.8

Annual Precipitation 42"± (Eugene)
Frost Penetration - - -
CBE Total Requirement 28.0"

(1)

Typical Soil

38 LL
13 PI
97 %P 10
71 %P 200
3 % Gravel
8 % C Sand
18 % F Sand
40 % Silt
31 % Clay
10 R Value
A-6 AASHO Classif.


Materials Source:

To be determined
by the Engineer.

Credit	Actual Thick.	Component
8.0	4.0	A.C.
16.0	9.0	C.T.B.
4.0	4.0	A.B.
28.0	17.0	

STRUCTURAL SECTION
NEW WORK

ACCELERATION, DECELERATION LANES AND TRUCK PARKING



F.H.W.A.
Asst. State Highway Engineer
Location Engineer
Construction Engineer
Engineer of Material and Research
Regional Engineer
Resident Engineer
Design Engineer
Specifications Engineer
Final Design Engineer
Regional Geologist

RECEIVED
SEP 23 1974
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

Submitted by C. J. Dugg
Base Design Engineer
Recommended by John C. ...
Engineer of Materials and Research
Recommended by Richard S. ...
Location Engineer
Approved by ...
Asst. State Highway Engineer

**OREGON STATE HIGHWAY DIVISION
LOCATION SECTION
SOILS AND GEOLOGY UNIT
PROJECT BASE DESIGN**

Page 2

Section: Gettings Creek S.R.A.
Highway: Pacific (FAR 3)
County: Lane
Prefix: 620-1943

Res. Engr. _____
Approx. Length _____
Sta. _____ to Sta. _____
Date _____

Mean Truck A.D.T. 210
Traffic Coefficient 8.7
18 kip s. a. per day 95.8

Annual Precipitation 42"± (Eugene)
Frost Penetration ---
CBE Total Requirement 28.0"

(1)

Typical Soil


LL
S E PI
E %P 10
E %P 200
P % Gravel
A % C Sand
G % F Sand
E % Silt
1 % Clay
R Value
AASHO Classif.

Materials Source:

Credit	Actual Thick.	Component
	4.0	A.C.
OVER EXISTING ROADWAY		
*		

STRUCTURAL SECTION

S.B. OFF RAMP, N.B. ON RAMP, AND CAR PARKING



* Overlay thickness determined by deflection measurements.

F.H.W.A.
Asst. State Highway Engineer
Location Engineer
Construction Engineer
Engineer of Material and Research
Regional Engineer
Resident Engineer
Design Engineer
Specifications Engineer
Final Design Engineer
Regional Geologist

RECEIVED

OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

Submitted by C. G. Dugg
Base Design Engineer
Recommended by John C. ...
Engineer of Materials and Research
Recommended by Richard A. ...
Location Engineer
Approved by ...
Asst. State Highway Engineer

SECTION: Gettings Creek S.R.A.HIGHWAY: Pacific (FAR 3)COUNTY: Lane**"OTHER ROADS"**

<i>Traffic Coefficient</i>	<i>A.C. Wearing Surface</i>	<i>Aggregate Base</i>	<i>1.0"-0 Aggregate Base</i>	<i>"CBE" Total Requirement</i>	<i>Actual Thickness</i>
NEW WORK					
Cars Only	4.0"	---	5.0"	13.0"	9.0"

Should substitutions be made use the "CBE" Total Requirement column to obtain the "Total Thickness Required" and the table below for values:

1.0" Asphalt Concrete	= 2.0 "	Aggregate Base
1.0" Plant Mix Bituminous Base	= 1.8 "	Aggregate Base
1.0" Cement Treated Base	= 1.8 "	Aggregate Base
1.0" Oil Mat	= 1.1 "	Aggregate Base
1.0" Aggregate Subbase	= 0.8 "	Aggregate Base
1.0" Lime Treated Subgrade	= 1.0 "	Aggregate Base

Above factors apply to materials that comply with Standard Specifications and Special Provisions.

TRAFFIC ANALYSISSECTION: Gettings Creek S.R.A.HIGHWAY: Pacific (FAR 3)COUNTY: Lane1000 Present ADT (1975)15.5 Percent Trucks

<u>AXLES</u>	<u>ONE WAY TRUCK ADT</u>	<u>EXPANSION FACTOR</u>	<u>TOTAL TADT</u>	<u>MEAN TADT</u>	<u>ONE WAY EWL</u>	<u>AVERAGE ANNUAL EWL</u>
2	<u>87</u>	<u>1.7</u>	<u>148</u>	<u>118</u>	900	<u>106,200</u>
3	<u>40</u>	<u>1.7</u>	<u>68</u>	<u>54</u>	2000	<u>108,000</u>
4	<u>5</u>	<u>1.7</u>	<u>9</u>	<u>7</u>	2500	<u>17,500</u>
5	<u>20</u>	<u>1.7</u>	<u>34</u>	<u>27</u>	6360	<u>171,720</u>
6	<u>3</u>	<u>1.7</u>	<u>5</u>	<u>4</u>	5140	<u>20,560</u>
			<u>210</u>	TOTAL		

TOTAL AVERAGE ANNUAL DESIGN EWL 423,980TWENTY YEAR EWL 8,479,600TRAFFIC COEFFICIENT 8.7

SECTION: Gettings Creek S.R.A.

HIGHWAY: Pacific (FAR 3)

COUNTY: Lane

PAVEMENT TYPE SELECTION

Principal Factors Governing Selection

1. Traffic Classification: See attached sheet
2. Soils Characteristics: See design chart attached
3. Weather: See design chart attached
4. Performance of Similar Pavements in Area: Good X Fair _____ Poor _____
Remarks: _____
5. Cost Comparisons: _____ None made -- See remarks.

Secondary Factors Governing Selection

6. Adjacent Existing Pavements: P.C.C. or A.C.
7. Stage Construction: Not applicable.
8. Depressed, Surface, or Elevated Design: Surface.
9. Conservation of Aggregates: Not a consideration.
10. Stimulation of Competition: Not a consideration.
11. Construction Consideration: Not a consideration.
12. Municipal Preference, Participating Local Government Preference, and Recognition of Local Industry: Not applicable.
13. Traffic Safety: Not a problem.
14. Availability of an Adaption of Local Materials or of Local Commercially Produced Paving Mixes: Local materials are adaptable to this type construction.

CONCLUSION AND REMARKS:

This is a short section and traffic does not warrant the use of C.R.P.C.C.

Salem, Oregon

September 4, 1974

Alfred Shirley, Region III Engineer

F.E.T.
Frank E. Terpin, Final Design Engineer

Gettings Creek Safety Rest Area
Pacific Highway
Lane County
(Field Work)

To complete the design on the subject project additional field work is requested by this office.

The existing parking areas are planned for an overlay, therefore, we need profiles of the four existing gutter lines on southbound and northbound parking areas to establish new grades (shown in red).

Also, please tie in existing trees shown on the enclosed preliminary plans. Enclosed please find coordinate sheets to help your people establish the "A" line and "B₁" line.

WEC:we
Enclosures
cc: Victor D. Wolfe
Roy Olson

Versteeg ✓
A. Olson
Terpin
Scott
Swenson
R. Olson
Trout

RECEIVED

SEP 9 - 1974

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To ☐
Bring Up ☐
Other ☐

I-5

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon
August 21, 1974

SUBJECT: Gettings Creek S.R.A. Expansion

To: J. H. Versteeg
Road Design Engineer
224 State Highway Building

Skip Spooner and I met with Peter J. Horvath, Waste Water Plant Superintendent for Cottage Grove, on July 24, 1974. The purpose of the meeting was to look into an experimental chemical treatment plant that the City is working with. We found out that the D.E.Q. had not given approval for operation of the plant; so no one needs to pursue.

We did find out that there is a good possibility that the City will accept sewage from the Gettings Creek Safety Rest Area. This will require approval of the D.E.Q. and agreement with the City.

In order to assure ample water supply, it will require another well with storage reservoirs. Bill Milne made seismic tests in the north-bound area and has chosen four locations for test well.

It is recommended that we drill another well as soon as purchase of property is final and ask the region people to investigate the sewer line into Cottage Grove.

Roy E. Olson

Roy E. Olson
Landscape Engineer

REO:vmt

/ *U*
ase

UNITED STATES GOVERNMENT
Memorandum

DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

Box 300

Salem OR 97308

DATE: February 12, 1974

In reply
refer to: 10-41-EC3/410.1

SUBJECT: Modification in Project Agreements
Relating to Right of Way

FROM: Vernon V. Cusack, Acting Division Engineer

Settling Cr.

TO: Mr. F. B. Klaboe, Administrator & State Highway Engineer
Salem, Oregon

Section 113 of the Federal-aid Highway Act of 1973 extends the time allowed between execution of right of way project agreements and commencement of construction from 7 years to 10 years. While all PR-2 agreements entered into after August 13, 1973 should provide for the 10-year limitation there is no automatic extension of time for those agreements in existence prior to that date. These can be modified, however, to take advantage of the more liberal provisions. We are sure you have some in this category.

NOTED

A. E. J.

A procedure has been devised to facilitate this modification with a minimum of effort and paperwork. Attached is a Form PR-2A Modification of Federal-aid Project Agreement on which we have included the proper wording to effect the change. This has been signed and dated and refers to an attachment which lists all the agreements which you desire changed. You may complete the action by furnishing that attachment, executing the agreement and return it to this office.

Vernon V. Cusack
Vernon V. Cusack

Enclosure

NOTED
R. L. SCHROEDER

Original w/att. to Young - Include all
R/W project agreements. 2-15-74

RECEIVED
FEB 14 1974

Office of
Assistant State Highway Engineer

RECEIVED STATE HWY ENGR					
FEB 13 '74					
REFER TO <i>Settling Cr.</i>					
FOR					
Info	Inv	Eng	Plan	Spec	File

MONTHLY TRANSACTION NUMBER	U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION MODIFICATION OF FEDERAL-AID PROJECT AGREEMENT (PPM 31-7)	DATE
PROJECT REPORT NUMBER Various (see attach)		COUNTY Various (see attach)
MODIFICATION NUMBER Various (see attach)		PROJECT NUMBER Various (see attach)

The Project Agreement for the above-referenced project entered into between the undersigned parties and executed by the Division Engineer on and in existence on _____, 19____, August 13, 1973 is hereby modified as follows:

	Former amount	Revised amount
Estimated total cost of project	\$ <u>not applicable</u>	\$ <u>not applicable</u>
Federal Funds	\$ <u>not applicable</u>	\$ <u>not applicable</u>

Other revisions

The word "seventh" in Paragraph 4 of the agreement provisions is changed to "tenth", for all existing agreements listed by the State Highway Division in an attachment to the State-executed copies of this modification returned to the Division Engineer showing the information for each affected project as indicated above.

This modification is made for the following reasons:
Section 113 of the Federal-Aid Highway Act of 1973.

All other terms and conditions of the Project Agreement will remain in full force and effect.
This modification is effective as of the 12 day of February, 19 74.

(Official name of Highway Department)

By _____

(Title)


By _____

(Title)

By _____

(Title)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION



By Vernon V. Cusack
Acting (Division Engineer)

LIST TO ACCOMPANY FEDERAL-AID MODIFICATION OF PROJECT AGREEMENT DATED FEBRUARY 12, 1974

FEDERAL-AID RIGHT-OF-WAY PROJECTS FOR MODIFICATION OF EXISTING PROJECT AGREEMENTS

Project Report No.	Modification No.	County	Project No.	Date P.A. Executed	Section
	1	Jackson	I-5-1(76)15	August 17, 1971	S. Medford-S. Ashland
	1	Lane	I-5-3(90)178	February 27, 1973	<u>Gettings Cr. Safety Rest Area Expansion</u>
	6	Multnomah	I-80N-1(28)07	April 9, 1969	NE Siskiyou St.-SE Glisan St.
	6	Multnomah	I-80N-1(29)06	August 24, 1967	SE Glisan St.-SE Grant St.
	7	Multnomah	I-205-7(7)307	May 27, 1968	SE Grant St.-SE Holgate St.
	2	Marion	I-305-5(2)260	April 19, 1971	Chemawa Rd.-Hickory St. (Salem) Sec.
	1	Lane	F-331(4)	July 13, 1971	Pacific Hwy. W.-I-105 (Eugene) Sec.
	2	Multnomah	U-1771(10)	August 23, 1966	NW 26th Ave.-NW 21st Ave. (Portland) Sec.

LIST TO ACCOMPANY FEDERAL-AID MODIFICATION OF PROJECT AGREEMENT DATED FEBRUARY 12, 1974

FEDERAL-AID RIGHT-OF-WAY PROJECTS FOR MODIFICATION OF EXISTING PROJECT AGREEMENTS

Modification No.	County	Project No.	Date P.A. Executed	Section
1	Jackson	I-5-1(76)15	August 17, 1971	S. Medford-S. Ashland
1	Lane	I-5-3(90)178	February 27, 1973	<u>Gettings Cr. Safety Rest Area Expansion</u>
6	Multnomah	I-80N-1(28)07	April 9, 1969	NE Siskiyou St.-SE Glisan St.
6	Multnomah	I-80N-1(29)06	August 24, 1967	SE Glisan St.-SE Grant St.
7	Multnomah	I-205-7(7)307	May 27, 1968	SE Grant St.-SE Holgate St.
2	Marion	I-305-5(2)260	April 19, 1971	Chemawa Rd.-Hickory St. (Salem) Sec.
1	Lane	F-331(4)	July 13, 1971	Pacific Hwy. W.-I-105 (Eugene) Sec.
2	Multnomah	U-171(10)	August 23, 1966	NW 26th Ave.-NW 21st Ave. (Portland) Sec.

I-5

FORM 8-30

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

-----Roseburg, Oregon-----

DATE January ²⁶24, 1974
TO Alfred Shirley, Jr., Regional Engineer
FROM *Gary Kennen*
GARY KENNEN, Regional Utility Engineer
SUBJECT Gettings Creek Safety Rest Area Expansion

In response to J. H. Versteeg's letter of January 7, 1974, I called Mr. Roger Sinclair, Engineer for the City of Cottage Grove, who informed me the City has a sewage disposal plant near the north city limits. (See the attached city map). The disposal plant flow line elevation is 615 ft. +- while the rest area floor elevation is 585 ft.


Mr. Sinclair informed me that the City has an experimental chemical plant which may be adaptable to safety rest areas and he would be willing to meet with our people to discuss this plant.

GK/cw

1/26/74
JH. Versteeg - ✓
Above as you requested
Paul H. H. H.

<u>1</u> Versteeg <i>U</i>	Requires Reply	☐
<u>2</u> A. Olson <i>ent</i>	Requires Approval	☐
Terpin	Receiver Keep	☐
Scott	Do not File	☐
Swenson	Return To	☐
<u>3</u> R. Olson <i>RPO</i>	Bring Up	☐
Trout <i>A</i>	Other	☐

RECEIVED
JAN 29 1974
ROAD DESIGN SECTION



OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon

DATE ☐ January ²⁵ 25, 1974

TO A. D. Olson
Preliminary Design Engineer

FROM 
L. E. George
Traffic Engineer

SUBJECT Gettings Creek Rest Area
Pacific Highway
Lane County

The revised plans for the Gettings Creek Rest Area have been received and reviewed.

We still question the location of the proposed dump station. It would seem that passenger cars would not use the facility unless pulling a trailer. Since the location will need to be signed anyway, campers and motor homes could easily be directed to the truck area. Locating the dump station in the truck area would reduce congestion and possible conflicts.

The plans appear to be acceptable other than the dump location.

GE:kw

1 Varstog	RECEIVED	For Files Only
2 A. Olson		Requires Approval
Terpin		Reserve Only
Scott		Do not
Swenson		Return
3 R. Olson	ROAD DESIGN SECTION	Bring up
Trout		Other

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon

DATE January 14, 1974
TO Alfred Shirley, Jr., Region III Engineer
FROM A. D. Olson, Preliminary Design Engineer
SUBJECT Gettings Creek Rest Area
Coast Fork, Willamette River - Cottage Grove
Pacific Highway
Lane County

Here are three revised prints of the Gettings Creek Rest Area on the subject section. Two parties suggested that the dump station be moved to the truck parking area only. Since both truck and car parking require the use of this facility we cannot see any advantage to the move. Another suggestion was that the northbound on-connection be straightened out favoring the car parking area. We concur in this and it has been revised on the plan.

If you have further comments please reply at an early date.

we would suggest each side of the road being cleared off and the area used for truck and car parking and the parking area be located near the rest area.

DNS:we

Enclosures

cc: L. E. George w/encl.
Walter J. Hart w/encl.
Federal Highway Administration w/encl.
Ray Wilson w/encl.

1 Versteeg
2 A. Olson
Terpin
Scott
Swenson
R. Olson
Trout

JAN 17 1974

ROAD
DESIGN
SECTION

Requires Reply
Requires Approval
Receiver Keep
Do not File
Return To
Bring Up
Other

☐

☐

☐

☐

☐

☐

☐

☐

☐

☐

☐

☐

☐

☐

☐

☐

☐

☐

☐

Salem, Oregon
January 7, 1974

Gettins Creek Safety Rest Area
Expansion

A. Shirley
Region III Engineer
1523 S.E. Cobb Street
Roseburg, OR 97470

We are working on plans for the Gettins Creek Safety Rest Area Expansion.

From our experience over the past few years, one problem is designing a septic tank and drainfield that will meet DEQ requirements. We haven't had one approved for about two years.

Gettins Creek is about three miles from Cottage Grove. I don't know whether the City of Cottage Grove has a sewage disposal plant, but if they do, it might be well to look into the possibility of connecting to the City sewer.

Could you get your regional utilities engineer to explore the possibilities?

I am enclosing plans of the proposal for your review.

J. H. Versteeg
Road Design Engineer

REC:vmt

Enclosure

Versteeg
1 A. Olson
2 Terpin
Scott
Swenson
R. Olson
Trout

RECEIVED

JAN - 7 1974

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____



TOM MCCALL
GOVERNOR

OFFICE OF THE GOVERNOR
STATE CAPITOL
SALEM 97310

May 9, 1973

Noted
GEORGE M. BALDWIN

Mr. Ed Hemenway
Hemenway Farms
Route 1, Box 746A
Cottage Grove, Oregon 97424

Dear Mr. Hemenway:

Before leaving the state, Governor McCall directed me to respond to your recent letter in which you described excessive damages that you believe will result from the expansion of the Gettings Creek Rest Area within the limits of your dairy farm. The circumstances of your situation were referred to the Oregon Highway Division for appropriate action.

I have been informed by the Highway Division that they have restudied their needs for this particular rest area and have reduced their requirements in order to decrease the damages to your dairy operation by using a smaller area of your fertile farm land. I have also been informed that they have contacted you and that their reduced taking is acceptable to you.

I am happy that this has resulted in preservation of valuable farm land.

Sincerely,

Robert G. Davis
Executive Assistant

RGD:cm

bcc: Highway



COPY

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon


DATE March 20, 1973
TO E. S. Hunter
Assistant State Highway Engineer
FROM *Frank L. Hall*
Frank L. Hall
Road Design Engineer
SUBJECT

Mr. Ed Hemenway owns a dairy farm near Saginaw which surrounds the Gettings Creek Rest Area. This rest area is programed for expansion making it necessary to occupy more of his property.

He has written asking that the area of new taking be reduced. The design of the rest area has been reviewed and adjusted to meet his request. An aerial picture is attached showing the adjustment. New descriptions are being prepared.

FLH:jh
cc: J. B. Boyd

HIGHWAY SECTION					
RECEIVED					
MAR 20 1973					
ARE	ARA	FS	CA	RS	
AS	CE	OS	IC	PC	
LE	HPS	IS	AD		




OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon 97310

DATE March 9, 1973

TO Al Johnson
Deputy State Highway Engineer

FROM 
J. B. Boyd
Right of Way Engineer

SUBJECT Jack B. Lively Letter
File No. 47020 - Hemenway
Gettings Creek Rest Area
Cresell - Divide Section
Pacific Highway

I have discussed the matter of the acquisition of property on the above subject file with Mr. Jim Dixon, Right of Way Agent. He informs me that he is sending in a Recommendation for Condemnation on this file.

The file consists of two parcels. Parcel No. 1 for 19.36 acres on the east side of the highway and 9.13 acres on the west side of the highway. These improvements are in an area which is a portion of the pasture for a large dairy farm. The property contacts with this dairy farmer indicate that he just does not want to sell the property. We had originally, in our negotiations, attempted to reorganize the improvements, which was difficult because of two structures both north and south of the rest area and the widenings that would be necessary due to the acceleration lanes. The farmer is not interested in this, either. It appears that he just does not want to lose any of his land. It would appear to me that if we wish to proceed with this Gettings Creek Rest Area improvement, we must proceed with the Condemnation.

JBB:LS

RECEIVED
MAR 13 1973
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

March 6, 1973

RECEIVED	
STATE HWY ENGR	
MAR 7 '73	
REFER TO	
Huntley	
FOR	
Info	Act
✓	

Mr. Glenn L. Jackson, Chairman
Oregon State Highway Commission
State Highway Building
Salem, Oregon 97310

Hall
A. Olson
Terpin
Scott
Swenson
R. Olson
Rust

RECEIVED

MAR 12 1973

DESIGN
SECTION

Requires Reply ☒
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

NOTED

L.L. [unclear]

Dear Mr. Jackson,

I operate a 350 acre, 140 cow dairy farm with my father and we consider it a good economic unit. We have been operating this farm for just three years after finally being pushed off another farm by losses to the State of Oregon for I-5 and lastly, a commercial airport. Since we have been on this present farm we have developed the land through the use of fertilizers, installing irrigation systems and planted improved crops. Our recently completed dairy facility is probably one of the most modern in the state. These capital improvements we have put on and into this farm have a value in excess of \$100,000 so you can see we plan to stay here and operate our farm.

This brings me to the problem we are now confronted with. The highway department wishes to enlarge their two existing rest area of 15 acres on our farm by approximately 28 acres. The loss of this much land out of the heart of our farm can't help but limit our potential on our new farm. It seems as though every time we get started on a good farming enterprise the state is there to wreck things for us.

I realize the need for rest areas but I can't see the need for one of this proposed size. If the state needs a large area for camping or other recreational uses, why not use the hills along I-5 or the low productive flat lands rather than some of the best and most productive land in the Willamette Valley.

If nothing can be done to stop the enlargement, I would hope you might be able to help us negotiate a change in design so the rest area will not cut into our big field so badly as indicated on the enclosed aerial photo. If the entire plan for the west side of the highway was moved up to our north border and drawn in from the west it would make a field design that we could at least live with. Also if the east side of the highway plan was drawn closer to the existing right of way, we could pass around our slough and continue to use and enjoy the wild life along with many other people who hunt and fish on our land. We have never rested our land so this wild life loss is not just our loss.

g

Again, I would hope the enlargement can be stopped completely for the time is coming when man will not have enough land to produce his food and fiber if we continue to waste our prime agricultural land for other uses.

Sincerely,

Ed Hemenway

Ed Hemenway
Hemenway Farms

Rt. 1 Box 716A


Cottage Grove, Oreg. 97121

RECEIVED
MAR 9 1973
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

RECEIVED
MAR 8 1973
OFFICE OF
ADMINISTRATOR OF HIGHWAYS

From Boundary

Key



A-4 70
15.2

A-4 69

A-4 70
10.5

Proposed
rest area
enlargement

A-4 71
11.4

15 14
11

14 13





MRS. MAE McVAY
OFFICE OF THE GOVERNOR



The attached letter would seem to be a concern of your department. The Governor would appreciate your drafting a suggested reply for his signature (on plain paper, double-spaced) which would answer this letter in the appropriate manner.

Thank you for your assistance.

Mae

a nearly
We received ~~an~~ identical let addressed to Glenn Jackson -- referred it to Hunter this morning for a draft for Mr. Jackson.

3/9/73

j

3.8.73 Hemenway to Hwy.
March 6, 1973

Henry

Governor Tom McCall
State Capitol Bldg.
Salem, Oregon 97310

RECEIVED STATE HWY ENGR							
MAR 9 73							
REFER TO							
FOR							
1-1/2	1-1/2	1-1/2	1-1/2	1-1/2	1-1/2	1-1/2	1-1/2

MAR 8 1973

Dear Governor McCall,

I met you personally a couple of years ago at the Lane County Fair where I was exhibiting a string of registered Holstein cattle. From our conversation I felt that you were concerned with preserving Oregon's prime agricultural land for agricultural purposes. This is the reason I am writing to you now.

I operate a 350 acre, 140 cow dairy farm with my father and we consider it a good economic unit, but we are confronted with a possible loss of approximately 29 acres of prime land to the state for the enlargement of a rest area. I realize the need for rest areas, but there is one on each side of I-5 now taken from our farm consisting of 15 acres. From my observations this 28 acre enlargement would probably make this rest area one of the largest or if not the largest in the state. It looks to me as there are many areas of land having little use which could serve as well for rest areas as our class I soil type farm.

We have not been told the actual use planned for the added land but some of the officials have hinted it may be for camp grounds. If this is true I do not think the state has any right to use tax dollars to construct this kind of facility to be in competition with private enterprise. There is one camp area already constructed by private business within 5 miles of the sight and another under construction just off I-5 at the Saginaw exit within 2 miles.

We moved to this farm 3 years ago hoping to develop it to it's full potential because the farm we were on had been hacked away first by I-5 and the last straw was a commercial airport forced on us by the State of Oregon. This new farm gave us the opportunity to build one of the most modern dairy facilities in the state. We have developed the land through use of fertilizers, installing an irrigation system and planting improved crops. The capital improvements we have put into our farm have a value in excess of \$100,000.00 so you can see we plan to stay here and operate our farm.

I have enclosed an aerial photo showing our farm and the approximate lines of the proposed rest area enlargement. As you can plainly see it makes a real mess of our large open



Farm B-100000

fields, leaving an irregular hard to manage shape. Of even greater importance is that this proposed enlargement would reduce our open tillable land by over 12%.

It seems as though everytime we get something going, some agency of the state comes along and interferes. If there is anything you can do to help us avoid this loss altogether or at least reduce the loss it would be greatly appreciated. The time is coming when man will not have enough land to produce his food and fiber if we continue to waste our prime agricultural land for other uses.

Sincerely,

Ed Hemenway

Ed Hemenway
Hemenway Farms
Rt. 1 Box 746A
Cottage Grove, Oreg. 97124

RECEIVED
MAR 12 1973
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

Requires Reply
Requires Approval
Receiver Keep
Do not file
Return To
Bring Up
Other

DESIGN
SECTION
MAR 12 1973
RECEIVED

RECEIVED
MAR 9 1973
OFFICE OF
ADMINISTRATOR OF HIGHWAYS

Hall
A. Olson
Terpin
Scott
Hansen
R. Olson

APR 30 1973

Mr. Jack B. Lively
Sanders, Lively & Wiswall
Attorneys at Law
655 North "A" Street
Springfield, OR 97477

Dear Mr. Lively:

I have been asked by Mr. Jackson, Chairman of the Highway Commission, to review the circumstances described in your February 23 letter to him concerning the acquisition of farm land for a rest area on I-5 near Saginaw.

You have suggested as an alternate location for the expansion of the Gettings Creek Rest Area a parcel of land acquired by the Highway Division for a material source. The spacing of rest areas on the Interstate Highway System is determined by a national standard of 30 to 35 minutes' driving time, or about 35 miles. Two rest areas three miles apart as you suggest will not function as one rest area, and it is not fiscally feasible to abandon the existing rest area and rebuild on the other site. The anticipated increase in use of rest areas by the public makes it necessary to expand facilities at the existing location and the Highway Division must meet this responsibility by initiating the project.

However, the Highway Division did review the plans and made adjustments to reduce the taking of critical farmed acreage to a minimum. This revised plan apparently is acceptable to Mr. Hemenway and we are now in the process of negotiating with him.

Thank you for the interest you have shown in this matter. I am happy that a solution was worked out that was more acceptable to Mr. Hemenway and resulted in a reduction in the taking of valuable farm land.


Sincerely,

bc F. B. Klaboe
A. E. Johnson
E. S. Hunter
J. B. Boyd

George H. Baldwin
Administrator of Highways

cc Mr. Glenn L. Jackson

FLH:jh/AEJ:ja kw



**OREGON STATE
HIGHWAY COMMISSION**

Noted
GEORGE M. BALDWIN

Mr. Baldwin

OFFICE OF GLENN L. JACKSON • % Pacific Power and Light Co. • Medford, Oregon • 97501

TOM McCALL
GOVERNOR

March 5, 1973

COMMISSIONERS

GLENN L. JACKSON, Chairman
Medford

FRED W. HILL, Member
Pendleton

THADDEUS B. BRUNO, Member
Portland

Mr. Jack B. Lively
Sanders, Lively & Wiswall
Attorneys at Law
655 North "A" Street
Springfield, Oregon 97477

Dear Mr. Lively:


Thank you for your letter of February 23 concerning acquisition of property for a rest area on I-5 near Saginaw.

I have asked George Baldwin, the Administrator of Highways, to look into the matter and get in touch with you. I can assure you that no final action will be taken until the situation has been carefully reconsidered.

Sincerely yours,

Glenn L. Jackson
Chairman

GLJ:cjk



Marvin O. Sanders
Jack B. Lively
William Wiswall
John L. Svoboda
Max S. Taggart II
Laurence E. Thorp

LAW OFFICES
SANDERS, LIVELY & WISWALL

TAYLOR BUILDING
635 NORTH A STREET
SPRINGFIELD, OREGON 97477

Telephone 747-3354
Area Code 503

February 23, 1973

Douglas J. Dennett
Fredrick Siegrist

Oregon State Highway Commission
State Highway Building
Salem, Oregon 97310

Attn: Glenn L. Jackson, Chairman

Dear Sir:

A recent situation has arisen in which I am involved as an attorney, but also somewhat disturbed as a property owner, and I thought that I would like to make mention of it to you for consideration in your policy.

In Oregon State Right-of-Way Highway File No. 47020, there is a threat of condemnation against one Almond R. Hemenway who is a dairy farmer living near Saginaw and fronting on I-5 on both sides of the highway. The Highway Department has determined they are going to make large expanses of the rest area in those locations and will be taking substantial portions of property from this farmer's operation.

I am very familiar with the property, because I am a next door neighbor. I know there is potential for farm use and I know it is valuable for the particular use this farmer is making of it, since he bought the property following a condemnation which moved him out of his last ranch by the State of Oregon acting through its Aeronautical Board. This farm property is undoubtedly some of the finest farm property in the Willamette Valley in its ability to produce for the use to which it is now being made.

As a property owner and farmer, I very much resent taking our very finest land to cover up with blacktop parking. This is especially true in the situation at hand, when less than three miles north of the location now under consideration the State of Oregon already owns a parcel of land which is much larger than necessary to do the rest area and this property is property on which the State has removed rock so that it is desolate except for holes in the ground as an "eyesore" I can not believe that it is in the best interests of the people of the State of Oregon that we leave such spots abandoned by the State Highway Department and use the best property for a use other than that which is in my humble opinion the highest and best use for it.


Oregon State Highway Commission
State Highway Building
Salem, Oregon 97310
Attn: Glenn L. Jackson, Chairman
February 26, 1973
Page 2

The purpose of this letter is not in any way to suggest to your commission that they get involved in the valuation. I have every respect for the members of the Right-of-Way Department of the Oregon State Highway Division and will negotiate freely with those people. It is to suggest to you, as Commissioner, that you consider seriously the policy of the Oregon State Highway Department as to locating rest areas in places where it will do the least damage to the surrounding area.

Although I do not anticipate an early response to this letter, I sincerely request you to consider the items contained herein.

Very truly yours,

SANDERS, LIVELY & WISWALL


Jack B. Lively

JBL:ek

Salem, Oregon

March 20, 1973

E. S. Hunter
Assistant State Highway Engineer

Frank S. Hall (Jr)

Frank L. Hall
Road Design Engineer


Mr. Ed Hemenway owns a dairy farm near Saginaw which surrounds the Gettings Creek Rest Area. This rest area is programed for expansion making it necessary to occupy more of his property.

He has written asking that the area of new taking be reduced. The design of the rest area has been reviewed and adjusted to meet his request. An aerial picture is attached showing the adjustment. New descriptions are being prepared.

FLH:jh
cc: J. B. Boyd

RESEARCH

DESIGN SECTION



1315

cc: A. E. Johnson
E. S. Hun
L. H. Young

BLG:LHY:dg dpy

February 20, 1973

Mr. Frank C. Carlton
City Manager
City of Cottage Grove
City Hall
Cottage Grove, OR 97424

Dear Mr. Carlton:

Reference is made to your letter of January 30 regarding the construction scheduling of the Gettings Creek Safety Rest Area. I must advise that the rest area is not scheduled for expansion until the spring of 1978.

As you know, Oregon has many basic Interstate sections to construct. To fulfill our established goal, which requires completion of the basic Interstate system, the Commission has elected to place emphasis on the uncompleted sections of Interstate Routes 82, 205, 305, and 505. The objective of completing these sections effectively earmarks large sums of money well into the future.

The outcome of the new Highway Bill before Congress is most speculative and until we get a Highway Bill, further work on the Interstate and ABC systems is uncertain. Our own Legislature is presently considering the budget for the next biennium, and it would appear that tourist-oriented expenditures such as you suggested for our consideration may be in for real tough sledding.

We perhaps submitted the A-95 Notice of Intent prematurely but do like to be in readiness to act, should we get a wind-fall of fund releases.

I would like to suggest that if you wish to make up a recreational brochure of the south Lane County area, it will be passed out at the six information centers which the Division presently maintains.

Thank you for your interest in this Highway project.

Very truly yours,

F. B. Klaboe
State Highway Engineer



City of Cottage Grove

City Hall
Cottage Grove, Oregon 97424

January 30, 1973

OFFICE OF THE CITY MANAGER

Mr. F.B. Klaboe, State Highway Engineer
Oregon State Highway Division
State Highway Building
Salem, Oregon 97310

Dear Mr. Klaboe:

Some time ago I noticed that the Lane Council of Governments was asked to approve (A-95 review) the planned expansion of the North and South bound Gettings Creek rest areas just two to three miles north of Cottage Grove. Because these rest areas are the closest ones to Cottage Grove on I-5 I have been very interested in their expansion but have been unable to learn when the contract for their expansion will be let. As I recall, the project cost for this doubling of the capacity of these rest areas was in the vicinity of \$500,000.

Please let me know the design stage this project is in; whether they will be in the State's 1973-75 bienneum budget and when we might expect the project to be completed. ✓

We would very much appreciate it if a large size tourist information kiosk could be included in the plans so that maps and brochures would be available that highlight the recreational potential of the South Lane County area including our two Corps of Engineers lakes; our many fishing streams; the County, BLM and Forest Service parks; the trails into the Bohemia Mining District; the City's Historical Museum; the private Railroad Town U.S.A. museum and the O.P. & E's Tourist Steam Train ride leaving from the Village Green Station daily during the tourist season. With the billboards coming down it will become more and more important to have public facilities along I-5 to inform tourists of the public and private rest and recreation facilities available either side of the freeway. Your rest areas already attract a good percentage of the north-south travelers and many of them spend the night in our area without ever realizing what they are missing.

Your comments on and cooperation with this proposal would be greatly appreciated.

Sincerely yours,

Frank C. Carlton
Frank C. Carlton
City Manager

FCC:gm

cc: Mayor Jim Shirley
Chamber of Commerce Manager Bette Woolcott
Kim Woodard

RECEIVED STATE HWY ENGR						
JAN 31 '73						
REFER TO <i>See to</i>						
FOR						
Info	Ass	R/D	DIR	Sim	Act	File
		✓				

NOTED
R. D. ASBURY
FEB 1 1973

Wm R/D

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE
Salem, Oregon

DATE November 24, 1972
TO Mr. Walter J. Hart
Bridge Engineer
FROM *Duane O. Christensen*
Duane O. Christensen
Supervising Design Engineer
SUBJECT Safety Rest Area Deficiencies

We have studied the sewage disposal and water supply problems that exist in the various regions and recommend that the following work be done in order listed. This order is our determination of priority in which the project should be worked on and is based on correcting problems that are detrimental to next year's operation and as an interim step to expansion.

1. Manzanita Safety Rest Area - Region 3

Sewage Disposal - Present facilities are on a septic-tank-drain-field system which is operating on a temporary permit from DEQ. Negotiations are underway to have Wasteco, Inc. design and install a waste treatment facility as an experimental project.

In addition there will be an expansion of the facilities to include a gravity type water system, new toilet buildings, revising existing facilities for the new system.

A contract to revise the parking areas and provide a new well has been completed.

This work is presently being programmed with FHWA for an early contract.

2. Memaloose Safety Rest Area - Region 4

An expansion project for this area is presently on the schedule for the February 22, 1973, bid opening. This contract will add two new toilet buildings, a new water supply (well has been drilled and sufficient water is available), and a new sewage disposal facility.

3. Cabin Creek Safety Rest Area - Region 3

Water Supply - Private well is presently effecting the saline content and drawdown of the wells. The State Engineer is taking action to eliminate

NOTED
E. S. HUNTER

NOTED
11/27/72

NOTED
W. J. HART

Mr. Walter J. Hart

-2-

November 24, 1972

this interference. Well No. 8 should be back-filled with concrete below the 122-foot level to seal off the salt zone (about 15 feet). Replace existing pump at well No. 8 with smaller pump capable of supplying 20 gpm to prevent excessive drawdown. Irrigation should be limited to 50,000 gpd on an automatic sprinkler system. This will adequately irrigate five acres of lawn on an 8-hour schedule. Any further irrigation need will have to be supplied from some other source. Additional expansion is permissible provided the sewage disposal problem can be solved.

Sewage disposal - Install new 10,000 gallon septic tanks at each unit to replace present 4,000 gallon tanks. Existing tanks are way too small and possibly contributed to our problems by clogging drainage field lines.

Construct new seepage bed drainage field on state park property about 1200 feet northeast of the southbound unit building. This would serve the unit until any expansion is proposed. The northbound unit can be served on new seepage beds built up in the wooded area on the northeast side. Two beds should be constructed at each site and used alternately.

When expansion of these areas are proposed it should include a lagoon in the vicinity of Chenoweth Park Interchange.

It is recommended that further expansion of this rest area not be done until suitable solution to the sewage problems are worked out.

4. Boardman Safety Rest Area - Region 5

Sewage Disposal - The most likely solution to the sewage disposal problem at this site would be sewage lagoon, polishing pond, and chlorination system. The DEQ has indicated that effluent dumping would be permissible into the irrigation ditch at times of adequate runoff. The effluent would necessarily have to be impounded until such times.

5. South Unpqua Safety Rest Area - Region 3

Water Supply - Join the community water district or construct a 25,000 gallon hillside reservoir near the community tank. A well on the Booth Ranch would be necessary to supplement the existing well if we went our own way.

Sewage Disposal - The southbound unit has had a new disposal field installed beyond the two existing fields. At the present time this field is saturated.

Mr. Walter J. Hart

-3-

November 24, 1972

The northbound area's disposal field is also saturated. There is some evidence that this field has been driven on and could have some broken tile. The ditches have water backing up in them and a culvert to the south floods over the field. Before abandoning this field, some investigation should be done. Dye tests, digging up some of the laterals, exposing the distribution boxes, et cetera, to determine the extent to which these field are inoperable.

If these investigations are negative, then the only other solution would be the same type of treatment proposed for Boardman Safety Rest Area on a site across the freeway from the southbound unit.

6. Siskiyou Safety Rest Area - Region 3

Water Supply - It is necessary to test existing well to find out how much this well is producing. Additional right of way should be obtained to the east of the present area so further exploration can be made for additional wells, sewage disposal, and expansion. After testing of the existing well, a reservoir should be constructed on the hillside directly west of the freeway to change the system to a gravity type.

Sewage Disposal - Requires new right of way so sufficient area for a disposal field can be had, a 10,000 gallon septic tank should be installed, stilling tank, and two disposal fields to be used alternately.

With the problems presently encountered, expansion of this area should not proceed until these have been solved.

The additional land acquisition for the disposal field should also include land requirements for future expansion.

7. Cow Creek Safety Rest Area - Region 3

Water supply - The well supplying both northbound and southbound units has some plumbing problems. The best solution to this would be a 50,000 gallon reservoir on the hillside to the east of the northbound unit and installation of an automatic sprinkler system to even out the demand on the system. The reservoir would be located on land already owned by the Highway Division so additional right of way would not be needed.

Sewage disposal is not critical, but installation of a 10,000 gallon septic tank at each unit would forestall any problems.

8. Gettings Creek Safety Rest Area - Region 3

Water Supply - This area is presently being explored for a new well. Well development should proceed as planned so any future expansion will

Mr. Walter J. Hart

-4-

November 24, 1972

not have to depend on the existing source. The existing well has been diminishing its supply of water the last few years and it would be a good idea to find out why. It is possible that the well screen has plugged and needs cleaning. Therefore the well liner and pump should be pulled and cleaned and the well tested. This would give us an idea as to what to expect of the new well. The new well would be plumbed into the existing system. An automatic irrigation system should be installed to even out the demand on the system.

Sewage disposal is not presently a problem.

We do not recommend expansion at this site unless sufficient water is obtained.

9. Dooley Mountain Safety Rest Area - Region 5

Water Supply - Water supply is from a spring located on the site. Attempts to clean this spring have proven unsuccessful and water samples are polluted. It will be necessary to build a springhouse and provide a chlorinator if we keep this area operating.

Vault-type forest toilets should be used in locations of this type.

10. Chief Joseph Canyon Viewpoint - Region 5

Vault-type forest toilets should be installed at this site. The U.S. Forest Service has indicated to the District Engineer that they are trying to eliminate the use of pit toilets in the National Forests.

The estimated costs for these improvements are shown on the accompanying outline. These proposals should be sent to the respective regions for their concurrence and investigation. The State Department of Environmental Quality has been informed of our proposals for their information and advice, but the Regional Engineer should contact the local County Sanitarians for a permit to proceed with these proposals.

GJB:dh

Attachment

cc R. W. Ellison
L. L. Wallace
D. O. Christensen
R. F. Knapp

Outline-Rest Area Deficiencies

The following is an outline of current Rest Area deficiencies listed in descending order of need. The costs listed are for the interim solutions to these problems and don't include monies for expansion and ultimate solutions in most cases.

1. Manzanita SRA - Region 111

Water supply & Sewage Treatment included in expansion plans.

Cost-(plans now being prepared)

2. Memaloose SRA -Region 1V

Water supply & Sewage Treatment included in expansion plans.

Cost-(plans now being prepared)

3. Cabin Creek SRA - Region 111

(a.) Water Supply (including irrigation)

Cost - \$9200

(b.) Sewage disposal

(includes sewage pumping, and disposal fields)

Cost -\$29800

Total Cost (includes 20% E & C) = \$46,800

4. Boardman SRA - Region V

Sewage disposal-(includes 2 lagoon ponds & Chlorination System)

Total Cost (includes 20% E & C and R/W acquisition) = \$50,000

5. South Umpqua SRA - Region 111

(a.) Water Supply (includes new well, reservoir, and land acquisition)

Cost- \$66,000

(b.) Sewage disposal- (includes 2 lagoon ponds, Chlorination System, and land acquisition)

Cost--\$51,000

Total Cost (includes 20% E & C) = \$140,000

6. Siskiyou SRA - Region 111

(a.) Water Supply (includes reservoir, irrigation, and land acquisition)

Cost--\$38,000

(b.) Sewage disposal (includes septic tank, disposal field, and Land acquisition for future expansion)

Cost -- \$31,000

Total Cost (includes 20% E & C) = \$83,000

7. Cow Creek SRA - Region 111

(a.) Water Supply (includes irrigation system, reservoir, and Chlorination system)

Cost -- \$30,000

(b.) Sewage Disposal (includes new septic tanks)

Cost-- \$9000

Total Cost (Includes 20% E & C) = \$47,000

8. Getting Creek SRA - Region 111

Water Supply (Includes new well, pumps, land acquisition, and irrigation system)

Total (Includes 20% E & C) = \$25,000

9. Dooley Mountain SRA - Region V

(a.) Water Supply (includes spring house & Chlorinator)

Cost -- \$2000

(b.) Sewage disposal-(Vault toilet & bldg.)

Cost --\$2500

Total Cost (Includes 20% E & C) = \$5400

(3)

10. Chief Joseph Canyon Viewpoint - Region V

Sewage disposal - Vault Toilet and Bldg.)

Cost (Includes 20% E & C • • = \$ 3,000

Total Cost of all improvements
(Excluding Manzanita SRA and Memaloose SRA) = \$400,200

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon

August 11, 1972

To: F. W. Yarbrough
Soils & Geology Engineer
Office

SUBJECT: Groundwater Exploration
Gettings Creek S.R.A.
Casswell-Cottage Grove Section
Pacific Highway (I-5)
Lane County

At the request of Roy Olson, the geological and geophysical phase of the above exploration was recently completed.

It is recommended that a test well be drilled at Proposed Test Site #1, (the test sites are numbered on sketch map in order of performance). The depth should be limited to 100'. It is possible that the final well design should be of a gravel pack type.

William P. Milne

William P. Milne
Geologist

John F. Demezas




John F. Demezas
Geologist

WPM:af

cc: Victor D. Wolfe
J. H. Versteeg
Walter J. Hart
Frank L. Hall ✓
Roy Olson
Robert Knapp
Harley E. Mayfield
Elliott Parker

1
2
3
H
all
T
RECEIVED
V

OREGON STATE HIGHWAY DIVISION
Location Section



TRANSACTION NUMBER 3-48

FORM PR-48
(REV. 7-67)

TRANSMITTAL AND REQUEST FOR INITIAL PROGRAM APPROVAL OF PROJECTS

(PPM 21-1)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
BUREAU OF PUBLIC ROADSSTATE HIGHWAY DEPARTMENT
OREGONDATE
3-17-72

BY (Signature)

MR. ASBURY'S MARCH 7, 1972 LETTER

TITLE
ASSISTANT PROGRAMING ENGINEER

CLASS OF FEDERAL FUNDS

☒ FAI☐ FAP☐ FAU☐ FAS☐ OTHERS

OTHER IDENTIFICATION AND/OR REMARKS (State)

STAGE 1*

ITEM NOS.

THRU

STAGE 2

ITEM NOS.

691

THRU

ITEM NO.

PROJECT NOS.

LENGTH
(Miles)TOTAL
ESTIMATED COSTFEDERAL
FUNDS

LOCATION

WORK

691

1-5-3(90)178

0.0

30,000

27,678

GETTINGS CREEK SAFETY
REST AREA EXPANSION

RIGHT OF WAY.

3-17-72

3-23-72

REMARKS (Division)

AS REQUESTED IN MR. ASBURY'S MARCH 7, 1972 LETTER YOU ARE AUTHORIZED TO PROCEED WITH ALL PHASES OF RIGHT OF WAY ACQUISITION INCLUDING RELOCATION PAYMENTS AS OUTLINED IN RED ON RIGHT OF WAY MAP 7B-23-16. FEDERAL PARTICIPATION SHALL BE LIMITED TO THAT RIGHT OF WAY ACTUALLY INCORPORATED IN THE FINAL LOCATION.

NO INDIVIDUAL OR FAMILY (TENANT OR OWNER) SHALL BE REQUIRED TO MOVE UNTIL THEY HAVE EITHER OBTAINED THE RIGHT OF POSSESSION OF ADEQUATE REPLACEMENT HOUSING OR HAVE BEEN OFFERED, BY THE STATE, ADEQUATE REPLACEMENT HOUSING AVAILABLE FOR IMMEDIATE OCCUPANCY.

FOR FILING

DATE

RECOMMENDED

DATE

APPROVED

SIGNATURE AND TITLE

3-17-72

FOR: R. E. SIMPSON, DIVISION ENGINEER

* Program approval and any authorization to proceed with a Stage 1 project shall not constitute any commitment of Federal funds nor shall it be construed as creating in any manner, any obligation on the part of the Federal Government to provide Federal funds for the undertaking.

8375
RECEIVED
MAR 8 - 1972

FOR FILING

March 7, 1972

Mr. R. E. Simpson
Division Engineer
Federal Highway Administration
Post Office Box 300
Salem, Oregon 97308

Dear Sir:

We are forwarding program data for one Interstate right-of-way project, Item No. 691, Project No. I-5-3(90)178, which we desire to have included in the Federal-aid Interstate Highway Program.

We further request, concurrent with your approval of the program, authorization to proceed with all phases of right-of-way acquisition, including incidental costs. The right-of-way required is as outlined in red on the enclosed copy of right-of-way map No. 78-23-16.

Project assurances, regarding relocation assistance in accordance with IM 80-1-71 are not required for this project as there are no displaced persons.

Clearinghouse approvals were submitted with our letter of August 13, 1971, which requested location/design approval.

An environmental statement in the form of a "negative declaration" dated July 27, 1971 received your concurrence on August 5, 1971. A copy is enclosed.

Very truly yours,

George M. Baldwin
Administrator of Highways

By

L. H. Young
Programming Engineer

Enc.

CL:dg

NO. FORM PR-1
(REV. 4-61)

3-7-72

FEDERAL-AID PROGRAM DATA
(PPM 21-1)

PROJECT LOCATION (45 typewrite spaces)

I-5 3.3 mi. N. of Cottage Grove

ADT

PRESENT
15,400

FUTURE
26,200

YEAR
92

REGION
10

STATE NAME
Oregon

STATE
CODE
35

APRN
CODE
042

ITEM
NO.
691

PROPOSED WORK (35 typewrite spaces)

Way Acquisition

MATL.
FOREST

PK ROUTE
NO.

SUPV ACCT

DA CLASSIF.

DA AREA

EMERG. YR.

PL. AUTH YR

PREFIX LETTER(S)

PROJECT NUMBER
NUMBER

SEQ. NO.

(90)

178

POST M. DESIG.

27

AL FUNDS

Interstate

COUNTY NAME

Lane

ROUTE
NO. 1

FEDERAL-AID
I-5

STATE

U.S.

I-5

CODE
039

PROGRAM STAGE

1 OR X 2

WORK

TYPE

STEP

TERMINI
(Full description)

MILES

TOTAL
ESTIMATED
COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

CHARACTER OF
PROPOSED WORK
(Full description)

PE

ROW

CONST
(CODE)

REMARKS

PROGRAM APPROVAL DATES

REMARKS

Additional Data: Item I-406 Project I-5-3(68)178
Item I-137 Project I-5-3(12)169

-OVER-

USCMM DUSCMM-DC 48908-P-1

GETTINGS CREEK SAFETY REST AREA EXPANSION
Project No. I-5-3(90)178

Project Data:

Right of way acquisition all phases including incidental work to provide for future expansion of the rest area facilities to accommodate the project increased usage of the areas.

System Action, Airports, Railroads, Water Development, Historical and Recreational Areas: None involved.

Public Hearing offered on May 21 and 28, 1971 - none requested. Certification required by Section 128 "Public Hearings" of Title 23 U.S.C., was made under our letter of August 13, 1971.

State and District Clearinghouse approvals submitted under our letter of August 13, 1971, requesting location/design approval.

Location/design Approval: FHWA memo of August 23, 1971.

Negative Environmental Declaration received FHWA concurrence August 5, 1971.

Relocation Payments: None involved.

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon
September 2, 1971

To: Frank Hall
DESIGN ENGINEER

SUBJECT: Gettings Creek Safety
Rest Area Water System

We have recently experienced a shortage of water for the operation of the Gettings Creek Safety Rest Area. This rest area is scheduled for enlargement with the present construction timetable calling for award of this project in May of 1972.

Attached is a copy of the report submitted by Region 3, which defines the water supply problem at this location.

It is recommended that steps be taken to schedule at least the well and reservoir portion of this project at an early date so as to allow us to operate this rest area during the 1972 tourist season.

Robert N. Bothman
Maintenance Engineer

By

[Signature]
O. B. Jackmond
Maintenance Operations Engineer

OBJ:rr

cc: I.D. Merchant
C.T. Keasey
E.S. Hunter

attachment

REFERRED TO

R. Olson

Please handle
H

1
A. Olson
Wills
Huntman

RECEIVED

SEP 3 1971

DESIGN
SECTION

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE


Roseburg, Oregon

August 30, 1971

To: R. N. Bothman
Maintenance Engineer
SALEM


SUBJECT: Gettings Creek Safety Rest Area
Water System

I am enclosing herewith past correspondence and two recent reports regarding the water system at the Gettings Creek Safety Rest Area. Since this rest area is presently being surveyed for a proposed expansion of both north and southbound areas, I do not anticipate any maintenance work at this time to improve the water system. A copy of the attached correspondence is being sent to the Bridge Division for their information in designing a new water system in conjunction with an expansion program.


JOHN QUINER II
Regional Maint. Engineer

JQII:cc
attach.

cc: I. D. Merchant
F. D. Morgan
Roy Olson



OREGON STATE HIGHWAY DEPARTMENT
INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon
August 25, 1971

ROSEBURG DIVISION
RECEIVED

AUG 27 1971

SUBJECT: Review of Water System
Gettings Creek SRA For
Pacific Highway I-5
Lane County
Ref: Letter to Elliot Parker from
C. T. Keasey, dated May 28, 1971

Mr. F. W. Yarbrough
Soils and Geology Engineer
OFFICE

At the request of Roy Olson, Landscape Engineer, and Elliot Parker, Region III Geologist, a preliminary review of the system was recently completed.

Thursday, August 19, we met with Bill Maude, Region III Soils Engineer, and Charles Gilman, Rest Area Supervisor. On the preliminary investigation we found that the total usable storage capacity of the pressure tanks was about 30 gallons, although the combined volume of the two tanks is approximately 600 gallons. The pump at the well came on at one to two minute intervals and operated for 45-50 seconds to replace the 30+ gallons. During peak usage it would have to pump continuously.

The capacity of the well is probably about the same as when it was originally tested - somewhat in excess of 45 gallons per minute. This was adequate at the time the system was installed but now the increased public usage of the rest area facilities, combined with the limited storage, has caused an overpumping of the well. This happened the previous Sunday (August 15); forcing the closing of the northbound area rest rooms.

Based on the above review it is recommended:

1. That for a more efficient usage of the existing well, larger reservoirs be built on both sides.
2. That another well be prospected and drilled to back up the existing well.

William P. Milne

William P. Milne
Geologist

John F. Demezas

John F. Demezas
Geologist

JFD:bb

cc: W. H. Tebeau
Roy Olson
C. T. Keasey
E. Parker

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Roseburg, Oregon
August 23, 1971

ROSEBURG DIVISION	
RECEIVED	
AUG 25 1971	
Assign	For
Reply	Action

To: C.T. Keasey
Regional Engineer
OFFICE

SUBJECT: Gettings Creek Rest Area
Water Shortage
Pacific Highway

ATTENTION: John Quiner II

On August 19th, I looked at this water supply. Also present were W. Milne and J. Demezas. At 9:30 AM the water demand for the rest room facilities only was about 24 gal/min. By 11 AM the demand had fallen to about 16 gal/min. This; a normal weekday load and would indicate the minimum water required.

Observing the pressure tank gave the following information. First there is at this time adequate water in the well as the pump was not working against the low water switch, second the pump is supposedly throttled to 45 gal/min, but the tank indicates it is pumping at about 55 gal/min and last, the reservoir capacity of the pressure tank is only about 30 gallons.

The maintenance man at this Rest Area states that last Sunday, the system "sucked air" and that the N.B. Building has pressure below 20 psi. He also stated that it was very crowded. It is very likely that during heavy weekend use, that the demand is beyond the capacity of the well and that during this time the pump works against the low water switch which allows pressure to drop below the normal 40 psi on switch. An hour or so observation operating against the low water switch would tell the approximate production of the well at this time.

The well production is undoubtedly^{below} the original tested production. Rather than have this office test the well, I would suggest that the well liner be pulled and cleaned or reperforated. (This was done 3 years ago and was successful). When completed, a pump test should be made. It is possible that the loss of production is from this cause.

I can see no solution for this years problem, but a permanent solution is additional reservoir capacity. With short term demands being in the 50-60 gal/min range and maximum 2-3 hour demand on weekends, probably running 45-50 gal/min (both values exclusive of irrigation) the well can not supply these amounts with the existing 30 gallon reservoir.

William Maude
William Maude
Regional Mat'l Engineer

WM:kg
cc: J.X. Wilson


Roseburg, Oregon
August 13, 1971

J. X. Wilson
District Engineer
E U G E N E

Gettings Creek Rest Area
Water Shortage
Pacific Highway

I have discussed a shortage of water at the Gettings Creek Safety Rest Area with Elliott Parker, Regional Geologist. We will have Bill Maude check with you on Monday regarding the water supply. He will help to determine if it is a natural shortage of water or trouble with the system.

I am enclosing for your information a report that was prepared by Bill Maude in June of this year regarding the water supply at Gettings Creek Safety Rest Area. This rest area is presently being surveyed for a proposed expansion of both the north and southbound areas. It is anticipated that this expansion would include an additional well.


JOHN QUINER II
Regional Maint. Engineer

JQII:cc
attach.

cc: R. N. Bothman
I. D. Merchant
F. D. Morgan
Roy Olson
Elliott Parker

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

.....Eugene, Oregon.....
.....August 10, 1971.....

To:

SUBJECT: ' Gettings Creek Rest Area

C. T. Keasey
Region Engineer
R O S E B U R G


Attention: John Quiner II

It has been brought to my attention, and subsequently verified by John Scofield, that our water supply for the Gettings Creek Rest Area is very critical.

Even though we are doing no irrigating and have shut off all but one each, drinking fountain and outside faucet, pressure is still down to approximately 20 psi on the N.B. side. Any attempt to increase this pressure only results in air being introduced into the lines. If our supply continues to dwindle, it looks like the N.B. area must be shut down.

I would recommend that some immediate action be taken to get someone from our Division to assess the situation. If we have no one qualified, I will contact some outside help.

Please let me know how you want me to proceed.


G. A. Wilson
District Engineer

JXW:em

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Roseburg, Oregon

June 2, 1971

To: C. T. Keasey
Regional Engineer
OFFICE

SUBJECT: Proposed Improvement
Gettings Creek Safety Rest Area
Pacific Highway

At the time of drilling, well #3 at Gettings Creek Rest Area produced 44 gal/min. A well test at this time of year would give little information on the quantity of water available during the low water period and would require shutting down the Rest Area for a period of 4 to 8 hours. For these reasons a pump test was not run. I conferred with Wm. Milne, located well #3, and worked on its development and we assume the maximum flow in September-October will not exceed 32 gal/min. This is not enough to supply additional facilities.

A seismic investigation of the State ownership in the vicinity of this rest area was done in 1965 (this located well #3). A small area about 1/4 mile south of the rest area might be worth further investigation. However, Wm. Milne states in his 1965 report "that finding another well in the immediate vicinity of the rest area with a potential of more than 10 gal/min would be extremely difficult to impossible".

The properties adjacent to Sears Delight Valley Road east of the rest area have good wells. Weber's well, 0.7 miles north of the rest area, is 130' deep and has a flow in excess of 20 gal/min. A ranch, 0.5 miles south of the rest area has a well about 120' deep which supplies 3 homes, a swimming pool, and a minimum of 100 head of cattle. It would appear that the most likely source of water for expansion of this rest area would come from the hillsides easterly of the rest area. This would require investigation, acquiring of the well site, and easements to place the water in the area needed.

An alternate to this would be to secure water rights to the Coast Fork of the Willamette River and install a purifying system. This would involve a pumping system, easements for power and pipelines, a chlorinator, and its maintenance.

I would recommend that entry permits be obtained for the area east of the rest area for seismic investigation and at the same time the State ownership south of the rest area be more thoroughly investigated. I feel that only these areas can give a good supply of quality water.



WILLIAM MAUDE
Regional Testing Engineer

WM:ojb

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Roseburg, Oregon

May 28, 1971


To: Elliott Parker
Region Geologist
OFFICE

SUBJECT: Proposed Improvement
Gettings Cr. Safety Rest Area
Pacific Highway

We have a proposed improvement and enlargement scheduled for the subject rest area.

There is apparently enough water for our present operation, but it is doubtful that the present supply would be adequate for the proposed enlargement and increased usage.

Please investigate and report on the current supply and give me a recommendation on development of additional water supply if needed.



C. T. KEASEY
Region Engineer

CTK/cw

cc L. H. Young
F. D. Morgan
Roy Olson

Memorandum

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
Box 300
Salem OR 97308

TO : Mr. R. L. Porter, State Highway Engineer
Salem, Oregon

DATE: August 23, 1971

FROM : R. E. Simpson, Division Engineer
Salem, Oregon

In reply refer to: 08-35-EC

SUBJECT: Oregon Project I-5-3(-)178
Gettings Creek Safety Rest Area Expansion
Location/Design Approval

Location/design approval in accordance with the requirements of
Paragraph 10 of PPM 20-8 is hereby given for the construction of
the expansion of the subject safety rest area as requested in
Mr. Klaboe's August 13 letter.

8-30-71
REVERRED TO

By *[Signature]*
State Highway Engineer



BUY U.S. SAVINGS BONDS REGULARLY ON THE PAYROLL SAVINGS PLAN

315
RECEIVED
AUG 16 1971

FOR FILING

August 13, 1971

Mr. R. E. Simpson
Division Engineer
Federal Highway Administration
P. O. Box 300
Salem, Oregon 97308

Cattings Cr. Rest Area (Expansion)
Project I-5-3(-)178
Pacific Highway, I-5
Lane County

Dear Sir:

I certify in behalf of the Oregon State Highway Division that the opportunity to request a location/design hearing was afforded the public relative to the proposed highway project on the Cattings Creek Safety Rest Area of the Pacific Highway, Interstate Route I-5, in Lane County, and that no requests for a hearing were received.

I further certify that the Highway Division has considered the social and economic effects of the project, its impact on the environment, and its consistency with the goals and objectives of future planning for the immediate and adjacent areas and communities.

Very truly yours,

Tom Edwards
Deputy State Highway Engineer

RNC:bb

cc: R. L. Porter
F. B. Klaboe
L. H. Young
Frank Hall
H. S. Cox
R. N. Chase
B. L. Gifford

15
RECEIVED
AUG 16 1971

FOR FILING

August 13, 1971

Mr. R. E. Simpson
Division Engineer
Federal Highway Administration
P. O. Box 300
Salem, Oregon 97308

Location/Design Approval
Gettings Cr. S.R.A. (Expansion)
Project I-5-3(-)178
Pacific Highway, I-5
Lane County

Dear Sir:

We hereby request your approval of the location/design as described hereinafter and in the enclosed study report for the proposed Gettings Creek Safety Rest Area expansion on the Pacific Highway, I-5, in Lane County.

Location/Design:

- a. The location is the existing Gettings Creek Rest Area.
- b. The proposed design consists of:
 1. Revision of parking facilities to accommodate an additional 27 cars and 9 trucks at each rest area (northbound and southbound).
 2. Additional Type 8 toilet building with septic tanks and drain fields at northbound and southbound areas.
 3. A well in the northbound area, to supplement the southbound area well, plus 25,000 gallon storage reservoirs in each.
 4. Revision of structures south of the area to provide acceleration and deceleration lanes required by ramp revisions due to expansion of the areas.

Mr. R. E. Simpson
August 13, 1971
Page 2

5. Additional lawn construction, trees, shrubs, and vines planting, tables, shelters and drinking fountains to accommodate the projected increased usage of the areas.

More complete location/design details are contained in the enclosed study report, which consists of the following documents:

- 1 copy Design Section Report, July 13, 1971
- 1 copy Traffic Section Report, June 3, 1971
- 1 copy Location Sketch Map
- 1 copy Plan

The Highway Division has considered the enclosed study report as well as the social, economic and environmental effects and has concluded the location/design as set forth hereinabove is suitable for the proposed project.

Notice of opportunity to request a location/design hearing was published in appropriate news media on May 21, 1971 and May 28, 1971, with a deadline of June 11, 1971 as the last date request would be received by the Lane County Board of Commissioners. The Lane County Board of Commissioners on June 22, 1971 advised that no requests were received. A copy of the request to the news media for publication and Lane County Board of Commissioners' letter are enclosed.

The certification as required by Section 128, 'Public Hearings', of Title U.S.C. is being submitted as a separate letter.

The 'Negative Environmental Declaration' required by Section 102(2)(c) of 'N.E.P. Act of 1969', was submitted July 27, 1971 and received FHWA concurrence as of August 5, 1971. A copy is enclosed.

Enclosed are copies of the State and District 5 Clearinghouse letters of approval dated June 22, 1971 and June 30, 1971, respectively.

Mr. R. E. Simpson
August 13, 1971
Page 3

The description of the location/design for which we are requesting your approval is being published in appropriate news media as required by FPM 20-8. A copy of the request to the news media for publication is enclosed.

Very truly yours,

R. L. Porter
State Highway Engineer

By

F. B. Klaboe
Assistant State Highway Engineer

RNC:bb

Enc.

cc: R. L. Porter
Tom Edwards
L. H. Young
Frank Hall
H. S. Cox
R. N. Chase
B. L. Gifford

Gettings Creek Safety Rest Area Expansion
Design Study Report
July 13, 1971

The safety rest area is located on Pacific Highway, I-5, in Lane County, Mile Post 140.2, three miles north of Cottage Grove.

The purpose of the expansion is to provide ample facilities for the enjoyment and safety of the traveling public.

Parking requirements are based on projected ADT for 1985. Expansion is planned to accommodate 58 cars and 19 trucks for each unit. Present capacity is for 31 cars and 10 trucks on each of the northbound and southbound units.

Based on the Design Guide for Interstate Safety Rest Areas, two additional toilet buildings are required to accommodate the projected increase in usage, one on the northbound unit and one on the southbound unit. Requirements for sewage disposal are for a minimum 10,000 gallon double compartment septic tank and double capacity drain fields designed from results of percolation tests taken in the field. The reason for two drain fields is that one can be rested for a period of time while the other is in use.

The increase in the size of the area will require additional tables, shelters and drinking fountains.

Water requirements will increase because of larger number of people using the area and increased acreage requiring irrigation.

The existing water supply system consists of one well on the southbound area. Even now, during summer months the system is overtaxed.

In order to meet the future demands, plans are to drill a well on the northbound unit and provide 25,000 gallon storage reservoirs in both areas.

Some planting of lawn, trees, shrubs and vines will be needed to complete a planting scheme.

The structures south of the area are poured in place "T" beam construction, 80 feet in length with 50 foot counter span and 15 foot cantilever. These will need widening to accommodate the acceleration and deceleration lanes.

Gettings Creek Safety Rest Area Expansion

(FE)

Page 2

Additional right of way will be required for the expansion approximately 10 acres on the northbound and 20 acres on the southbound area. There are no buildings or other occupancy involved, therefore, no relocation requirements.

In conformance with Federal Regulations and State Statutes, the State Highway Commission published a notice appearing in the appropriate newspaper in the vicinity for two successive weeks.

The notice contained information asking that requests for a hearing be directed to the Lane County Board of Commissioners, Eugene. The deadline for the request was set for Friday, June 11, 1971.

A letter dated June 22, 1971, from Jess Hill, Chairman of the Lane County Board of Commissioners, advised that they had received no requests for a corridor-design hearing on Gettings Creek Safety Rest Area Expansion.

HIGHWAY DIVISION

DESIGN ☒ DE FOR INTERSTATE SAFETY REST ☒ AS

NAME OF REST AREA Gettings Creek (Expansion)

HIGHWAY Pacific M.P. 178.26 COUNTY Lane DATE May 27, 1971

I Traffic Data

A = 20 year ADT
 $\frac{1985}{1985} = 20,900 \times 1.20$ (Seasonal factor) = 25,080

B = Peak hour directional traffic = $A \frac{25,080}{25,080} \times K \frac{0.135}{0.135} \times D \frac{0.6}{0.6} = \underline{2,032}$
 Where K = Ratio of design hourly volume to ADT (0.135)
 D = Directional distribution of design hourly volume (0.6)

C = Vehicles stopping peak hour = $B \frac{2,032}{2,032} \times .075 = \underline{153}$

The percentage of vehicles stopping in rest areas varies from about 5 percent to about 13 percent, depending upon location. For example,

- 1) Near commercial or recreational facilities, $C = B \times 0.05$
- 2) Typical rural area, $C = B \times 0.09$
- 3) In an isolated area, with no nearby commercial or recreational facilities, $C = B \times 0.13$

II Parking Requirements

M = Total parking spaces = $C \times 0.5 = \underline{76}$
 N = Car parking spaces = $M \times 0.75 = \underline{57}$
 O = Truck parking spaces = $M - N = \underline{19}$

	Proposed	
S.B.	N.B.	
77	77	
58	58	
19	19	

III Comfort Facilities

P = Persons/hour using facilities = $C \times 2.25 = \underline{344}$
 The factor 2.25 is derived by multiplying the average vehicle occupancy (3.0) by the ratio of persons using comfort facilities (0.75)
 Q = Number of persons using men's facility = $P \times 0.5 = \underline{172}$
 R = Number of persons using women's facility = $P \times 0.5 = \underline{172}$

The required facilities may be determined by entering the value for persons/hour into the following table:

Persons/hour using rest room during design hours (Q)	Existing Type "6"				
	Number of facilities - men's room				
	Urinals	Toilets	Wash basins	Hand dryers	
0-105	2	2	2	Paper towels	Air dryers
105-225	3	3	4		
225-315	4	4	5		
315-375	5	4	5		
375-435	7	4	5		
435-500	9	5	7		
Persons/hour using rest room during design hours (R)	Number of facilities - women's room				
	Toilets		Wash basins	Hand dryers	
				Paper towels	Air dryers
0-105	4		3	2	2
105-225	6		4	3	4
225-315	9		6	4	6
315-375	10		6	4	7
375-435	12		8	5	7
435-500	14		8	5	8

Use Type "8" Expansion

IV Other Facilities


S = Picnic tables (includes shelters w/tables) = $M \times .4 = \underline{30}$
 (Factor of .3 to .5 may be used where local conditions so dictate)

T = Litter receptacles = $M \times .3 = \underline{23}$
 (Factor of .2 to .4 may be used where local conditions so dictate)

U = Drinking fountains = $M \times .1 = \underline{8}$

LANDSCAPE ENGR.

APPROVED



OREGON STATE HIGHWAY DIVISION

Hearing Map

GETTINGS CR. REST AREA

PACIFIC HIGHWAY 1-5

LANE COUNTY



EXECUTIVE DEPARTMENT

5 CAPITOL

SALEM, OREGON 97310

June 22, 1971

TOM McCALL
GOVERNORCleighton Penwell
EDWARD G. WESTERDAHL, II
Director

R. L. Porter, State Highway Engineer
Transportation Department
129 Highway Building
Salem, Oregon 97310

Re: Gettings Creek Safety Rest Area
Clearinghouse #71.0228

LANE CO.

Dear Mr. Porter:

This is to notify you that the State Clearinghouse has officially completed the review of this program as required by Governor's Directive No. 01-270-02.

Your Notice of Intent was referred to the appropriate state agencies for review. All respondents indicated concurrence and approval.

cc: June 24, 1971

R. E. Simpson, FHWA The Department of Environmental Quality is quoted as follows:

F. L. Hall

D. H. Moehring

R. E. Royer

W. H. Tebeau

H. S. Cox

B. L. Gifford

D. D. Allen

C. T. Keasey

"We concur and approve the project #71.0228. Waste treatment or disposal facilities must be reviewed and approved by the appropriate review agency prior to construction."

We are pleased to add our approval and wish you every success.

A copy of this letter should accompany your application to the Federal agency.


Sincerely,

Cleighton Penwell
Cleighton Penwell



NOTED
TOM EDWARDSNOTED
R. N. CHASE


cc: Lane Council of Governments


Young 6-24-71




BEN GIFFORD









RECEIVED
AUG 10 1971

FOR FILING

**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING

SALEM, OREGON • 97310

July 27, 1971



Mr. R. E. Simpson
Division Engineer
Federal Highway Administration
P. O. Box 300
Salem, Oregon 97308

Dear Sir:

Gettings Cr. Safety Rest Area
Expansion
Lane County

This negative declaration is to accompany our request for approval of Federal-Aid Highway Project I-5-3(-)178.

LOCATION AND DESCRIPTION OF PROJECT The Gettings Creek Safety Rest Area is located on Pacific Highway, I-5, in Lane County, three miles north of Cottage Grove. There are two units, one on each side of the highway, which are capable of serving 31 cars and 10 trucks per unit.

The proposal is to increase the capacity of the existing rest area to accommodate approximately 60 cars and 20 trucks per unit based on 1985 ADT projections. To adequately serve the increased capacity, the project calls for additional water storage reservoirs and pump facilities, toilet buildings, septic tanks with accompanying drain fields, and an additional trailer sanitary station. Associated with this work, there will be expansion of table, shelter, drinking fountain, walkway and lighting facilities.

An additional water source has not been located; however, the possibility of a new well in the easterly unit is being investigated. Twenty-five thousand-gallon underground water storage reservoirs will be used, with the chlorination units housed in a ground-level building above the reservoir.

Each toilet building requires a ten thousand-gallon minimum capacity double compartment septic tank designed in accordance with specifications in Public Health Service Publication No. 526 as revised 1967. Drain field size and type will be determined after percolation tests are made at the site. A complete plan of building, septic tank, and drain field locations will be submitted to the Oregon State Board of Health Sanitary Division for approval prior to final design.

*Letson
H. H. H.
Lifford
8-1-71*

NOTED
R. D. ASBURY

Mr. R. E. Simpson
July 27, 1971
Page 2

Bridge structures, over Brown Creek south of the rest areas, require widening to accommodate acceleration and deceleration lanes. This will be done without adversely affecting channel characteristics of Brown Creek.

PURPOSE
OF
PROJECT

Expansion is needed to meet projected increased use. This will keep the present facilities from being either overrun or overloaded, and will maintain the present level of service through the projected 1985 traffic growth.

DISCUSSION OF
ENVIRONMENTAL
IMPACTS

There will be minimal adverse impact by this action. The additional land (approximately 30 acres) required for expansion will be lost for further agricultural use. The present use is primarily for grassland. No buildings are included in the takings. Trees that were planted in the original construction will be replanted elsewhere on the project. The project is designed to avoid disturbing the native vegetation.

BASIS FOR
NEGATIVE
DECLARATION

There will be a minimal environmental impact generated by this project. All installations will be compatible with the existing facilities, and will increase the total rest area capacity. Land acquisition will not substantially reduce the economic productivity of the area.

We therefore submit this negative declaration as the opinion of the Highway Division staff and respectfully request your concurrence.

Very truly yours,

R. L. Porter
State Highway Engineer

By *F. B. Klaboe*
F. B. Klaboe
Assistant State Highway Engineer


Endorsement to Oregon State Highway Division

Concur *[Signature]*
Division Engineer

Date AUG 5 1971

AG:dg

cc: R. L. Porter
Tom Edwards
Victor D. Wolfe
L. H. Young
F. L. Hall
C. T. Keasey



EXECUTIVE DEPARTMENT
PROGRAM PLANNING DIVISION
FEDERAL AID COORDINATION UNIT
301 Public Service Bldg., Salem, Oregon 97310

*Heath
JAN 3 1971*

REPORT OF NOTICES OF INTENT TO APPLY FOR FEDERAL AID: WEEK ENDING June 4, 1971

Distribution of information relative to these projects has been made to selected state agencies for review. If your agency was not included in the distribution and you desire to examine and comment on any of the proposals, information will be supplied upon request.

Clearing-house #	Applicant	Project Description	Location	Approx. Dist.
71.0226	City of Seaside	Sewage Treatment Plant Improvements \$163,400	Seaside	1
71.0227	Highway Division	Santiam River Safety Rest Area \$580,000	Marion County	3
71.0228	Highway Division	Gettings Creek Safety Rest Area \$600,000	Lane County	5
71.0229	Highway Division	Siskiyou Safety Rest Area \$ 50,000	Jackson County	8
71.0230	Highway Division	Rocky Point-Lake of the Woods Hwy. Jct. \$1,100,000	Klamath County	11
71.0231	Mid Willamette Valley CAC	Senior Opportunities and Services Supplement \$ 26,228	Marion and Polk	3
71.0232	Mid Willamette Valley CAA	Manpower Development \$ 40,410	Marion and Polk	3
71.0233	Jackson County CAC	Mobilization of Resources \$ 84,260	Medford	8


831-
EST. 10-15-67
JAN 3 1971
Young 6-7-71

8315

REPORT OF NOTICES OF INTENT TO APPLY FOR FEDERAL AID: WEEK ENDING June 4, 1971

<u>Clearing-house #</u>	<u>Applicant</u>	<u>Project Description</u>	<u>Location</u>	<u>Admin. Dist.</u>
71.0234	Benton Linn Economic Opportunity Council Mid Willamette Valley CAA	Mobilization of Resources \$100,000	Marion, Polk Benton, Linn	3, 4
71.0235	Development Opportunity, Inc.	Manpower Development \$ 80,000	Clackamas County	2
71.0236	Coos, Curry, Douglas Economic Improvement Association	Economic Improvement Program \$ 60,000	Coos, Curry and Douglas Counties	6, 7
71.0237	Highway Division	Memaloose Safety Rest Area \$400,000	Wasco County	9
71.0238	Highway Division	Cabin Creek Safety Rest Area \$470,000	Douglas County	6
71.0239	City of Corvallis	South Corvallis Park \$ 14,000	Corvallis	4
71.0240	Board of Education	State Plan Review - ESEA Title III - Innovative and Exemplary Programs \$1,304,634	Statewide	
71.0241	Board of Education	State Plan Review - Vocational Education \$4,350,435	Statewide	
71.0242	Oak Lodge Sanitary District	Sewage Treatment Plant Modifications \$840,200	Oak Lodge	2
71.0243	Eastern Oregon Community Development Council	Citizens for Progress through Law \$ 36,674	Baker, Union	13

8312



STATE OF OREGON

INTEROFFICE MEMO

FOR FILE

TO: R. L. Porter, State Highway Engineer DATE: June 1, 1971
FROM: Federal Aid Coordination Unit
Program Planning Division
301 Public Service Bldg., Salem 97310

SUBJECT: Gettings Creek Safety Rest Area
Clearinghouse #71.0228

We have received your Notice of Intent and assigned the file title and number that appear above. It would be helpful if you refer to this number in any future correspondence.

We have distributed copies of your Notice to the appropriate agencies with a request that they reply by June 21, 1971.


If you have questions or need assistance, please let us know.

81-125-0015

WCK:mv

NOTED
TOM EDWARDS

NOTED
F. D. KLABOE



Klaboe
6-7-71
Young

1315
RECEIVED
MAY 28 1971

FOR FILING

May 27, 1971

Executive Department
Federal Aid Coordination Unit
301 Public Service Building
Salem, Oregon 97310

Gentlemen:

In accord with Executive Memorandum 02-270-20, attached are eight copies of the completed Notice of Intents to apply for federal assistance for federal-aid project as follows:

State Administrative District No. 5 Gettings Creek Safety Rest Area
Pacific Highway, I-5, Lane County

The estimated date of filing for federal-aid funds on this project is September 1, 1971. In order that this date and the subsequent dates of contract letting may be met, your prompt attention to this proposal will be appreciated.

Very truly yours,

R. L. Porter
State Highway Engineer

Attachments

cc: R. E. Simpson, FHWA
F. B. Klaboe
F. L. Hall
D. H. Moehring
R. E. Royer
W. H. Tebeau
H. S. Cox
B. L. Gifford
R. N. Chase
D. D. Allen
C. T. Keasey

By

L. H. Young
Program and Planning Engineer

yellow

NOTICE OF INTENT - STATE AGENCIES

TO: State of Oregon Executive Department
Federal Aid Coordination Unit
Room 5, State Capitol
Salem, Oregon 97310

Project: Gettings Creek Safety Rest Area
Pacific Highway, I-5, Lane County
May 27, 1971

FROM: Applicant Agency State Highway Division Salem
Contact Person L. H. Young 6563
Address
Phone

1. Project requires Emergency Board approval of agency federal fund limitation: Yes.....No...X....(if "yes", please also submit the information called for on page 3, Notice of Intent)

2. Project Location

Administrative District Five (5) City
County Lane Special District(s) (if applicable)
Other affected jurisdictions/agencies

3. Federal Program

Common Program Name Federal-Aid Interstate
Authorizing Legislation Title 23 U.S.C. Highways
Public Law No. and Title
Fed. Admin. Dept. of Transportation Original Application...X
Agency Federal Highway Administration... Renewal Application

4. Estimated Project Cost

Federal Share	\$ 554,000	Source of State Agency Share
Loan..... Grant.....		
Local Applicant Share (if any) \$	---	General Fund \$ ---
State Agency Share	\$ 46,000	Other Funds (specify) \$ 46,000 Highway
Other (Specify)	\$ ---	Indirect Cost Reimbursement
		No...X... Yes... \$ (Approx)
Total	\$ 600,000	

Will Federal share change: No...X...
Yes, from % to %
When

5. Period Covered by Projects

Beginning date October, 1971
(Original date, if project covers more than one year)

Length of time (weeks, months, or years)..... 1 year

Approximate ending date..... November, 1972

Will renewal be requested? Yes..... No...X.....

6. Estimated Application Filing Date..... September 1, 1971

7. Project Description - Including statements of relationship to and effects on the objectives outlined in *Goals for a Livable Oregon*. (Use additional sheets as necessary)

GETTINGS CREEK REST AREA, Pacific Hwy., I-5, Lane County

This project will consist of preliminary engineering, acquisition of right-of-way, grading, paving, and incidental work required to expand the existing facility to accommodate the traveling public.

Details of construction as follows:

Work consists of expanding the size of parking area to accommodate 58 cars and 19 trucks per unit.

Improvement of water system by providing storage reservoirs and pumping facilities.


Construction of additional Type 8 Toilet Building with septic tank and disposal field, also trailer sanitary station.

Area Illumination.

Construction of tables, shelters, drinking fountains and walks.

This project is related to the "Goals for a Livable Oregon" by the expansion of this safety rest area for the benefit of the traveling motorist.

See attached map for geographical location.



OREGON STATE HIGHWAY DIVISION

Hearing Map

GETTINGS CR. REST AREA

PACIFIC HIGHWAY 1-5

LANE COUNTY

8316 Powder River Br. Sec. 1975
about 5 mi. N. of Baker
(Irrigation ditches & struc. ■)

C & A 5181 1-8-75

C & A 5499 11-17-75



OREGON STATE HIGHWAY DIVISION

Region 5 Office
W. E. Schwartz, Region Engineer

P. O. Box 850 ... La Grande, Oregon 97850 ... Phone 963-3177

Robert W. Straub
~~XXXXXXXXXX~~
GOVERNOR

F. B. KLABOE
Administrator of Highways

October 13, 1977

Contract 8316
RS-01-106(1)

The Honorable Dennis L. Fuller
Baker County Judge
Baker County Courthouse
Baker, Oregon 97814

Dear Judge Fuller:

RE: Powder River Bridge, FAS B516, and
Powder River (Huckleberry) Bridge - X

Enclosed is the itemized statement of final costs for the referenced projects. Note that we subtracted the engineering cost for the Huckleberry Bridge from the refund for the Powder River Bridge, FAS B516.

Within the next few weeks, the County should receive a refund in the mail in the amount of \$88.16.

Please disregard my previous correspondence regarding refund on the Powder River Bridge, FAS B516. If you should have any questions, please contact me.

Sincerely,

George Strawn
George Strawn
Region Planning Coordinator

GS/dm
Enclosure

cc: Finance Section
Project Management Section

PROJECT MANAGEMENT
PME ☒ CCE ☒ OM ☐
LGE ☒ FAE ☐ OPE ☐
OCT 14 1977

File: PM FA
TAA *Reynolds* LG OP

OREGON STATE HIGHWAY DIVISION

Form A-101-(11-71)
SP-67806-734

Request for Outside Billing

(Or Advice of Cash Transaction)

Address invoice to: Baker County Court

Courthouse

Baker, OR 97814

Attention of Honorable Dennis L. Fuller
County JudgeRequest No. (assigned by staff
engineer or head of section) cc 1743

Date October 4, 1977

Payer's Order No. (if any)

Highway Div. Order No. (if any)
(Number of "Order to Render Service")

Description and Authority: (Describe the service rendered, stating kind of service, location, etc. Also refer to agreements, letters and orders by which payer authorized the service.)

Final Billing - Powder River Bridge Section
FAS B516 (formerly FAS 1-106) RS-1-106(1)
Covered by agreement dated October 24, 1973

NOTE - Transferred \$4,125.38 to the Powder River (Huckleberry)
Bridge Project for the construction engineering costs.
Covered by the Order to Render Service #5-196. Prefix
7922-594-632

Itemized Statement:

Quantity	Unit	Description	Unit Price	Amount
		County Advance Deposit	\$14,700.00	
		County Share of Construction Costs	10,486.46	
		Remaining Advance Deposit		\$4,213.54
		Transferred to Huckleberry Bridge Project for engineering costs		4,125.38
		Refund due County (See CA 1822)		\$ 88.16

If payer has made payment for this
service, indicate the amount of payment. \$

Credit distribution:

501-1085-297

If payer has made a deposit with the Highway Division to
guarantee payment, indicate the amount of the deposit. \$

Submitted by:

Harold Reynoldson

Is this a partial or final request for billing?

Final

Approved:

If there have been any previous requests for
billing in connection with this same service,
indicate the total amount of all previous requests.

\$ 14,700.00

Regional Engineer

Give the number of the last previous request
in connection with this same service.

Approved:

Gerald Wimer

Section Head or Staff Engineer

Instructions: The original and duplicate copies shall be forwarded through the regional engineer to the staff engineer or section head. Staff engineer or section head will forward original copy to the Accounting Section. Additional copies may be prepared for and retained by the region office and other field offices concerned. If the request is to be accompanied by a payment, an additional copy shall be submitted for the use of the Accounting Section.

8316

13

OREGON STATE HIGHWAY DIVISION

ITEMIZED STATEMENT OF FINAL COSTS

DATE: Oct 4, 1977

County Baker Contract No. 8316 Date Completed 5/14/76
FAS B516(^{formerly} 1-106) Section Powder River Bridge

~~PAYMENTS TO CONTRACTOR~~

ITEM	TOTAL COST
Payments to Contractor	\$109,931.62
Engineering	19,507.29
Equal Opportunity	<u>24.87</u>
TOTAL COST OF PROJECT	\$129,463.78

Federal Funds Collected \$108,490.87

Per agreement, the County's share of construction costs are as follows:

$\frac{1}{2} (\$129,463.78 - \$108,490.87) = \$ 10,486.46$

County Advance Deposit	\$ 14,700.00
County Share of Construction Costs	<u>10,486.46</u>
Remaining Advance Deposit	\$ <u>4,213.54</u>

Amount transferred to Huckleberry Bridge for Engineering Costs	\$ <u>4,125.38</u>
Refund due County	\$ <u>88.16</u>

Reference: Billing Form cc 1743

August 19, 1976

Safeco Insurance Co.
1500 S.W. First Avenue
Portland, OR 97201

Gentlemen:

On August 11, 1976, we wrote to you concerning release of final payment on Contract No. 8316 awarded to Ross Bros. Construction, Inc. for work on the Powder River Bridge Section of FAS 01-106 in Baker County.

The total contract amount is \$109,931.62 including \$625.36 for work performed under force account.

Very truly yours,

C. W. Mead
COMMISSION SERVICES

kkf

cc: Ross Bros. Construction, Inc.
3501 Brooklake Rd. No.
Salem, OR 97303

bc: C. T. Keasey
Walt Hart
V. E. Skoog (Attn: Dick Hacek)
W. E. Schwartz

8316

FORM E-1 (REV. 10-69)		SECTION		WEEK ENDING	
OREGON STATE HIGHWAY DIVISION		Powder River Bridge		June 25, 1976	
FIELD ENGINEER'S WEEKLY REPORT				SECTION PREFIX 501-1085	
FOR CONSTRUCTION PROJECTS ONLY CONSTRUCTION AND BRIDGE SECTION		HIGHWAY FAS 01-106 (Chandler Lane)		COUNTY Baker	
NAME OF JOB Powder River Bridge Section		KIND OF WORK Irrigation Ditches and Structure			
CONTRACTOR Ross Bros. Construction Co.		CONTRACT NUMBER 8316		FEDERAL AID PROJECT NUMBER RS-01-106(1)	
DATE OF CONTRACT 12/8/75		DATE WORK STARTED 12/8/75		ESTIMATED COMPLETION DATE	
AVERAGE FORCE ON PROJECT FOR THE WEEK: MEN: 0 SUPERVISION: 0		SPECIFIED WORK DAYS		WORK DAYS USED	
		SPECIFIED CALENDAR DAYS 200		CALENDAR DAYS USED 148	
		SPECIFIED COMPLETION DATE		PERCENT OF TIME ELAPSED 74	
PROJECT AUTHORIZATION: 133,251.84				PERCENT OF CONTRACT COMPLETED BASED ON ESTIMATED COST 100	
EXCLUSIVE OF ENGINEERING: 122,658.61		ENGINEERING AUTHORIZATION 10566.23		PERCENT OF CONTRACT COMPLETED BASED ON TOTAL AUTHORIZATION 92.2	
ESTIMATED COST OF COMPLETED PROJECT, EXCLUSIVE OF ENGINEERING 109,893.99		This Week 475.27		DATE PROJECT WAS COMPLETED:	
ESTIMATED PERCENT: ~~10.4~~ 10.4%		ENGINEERING COST TO DATE 12911.72		May 14, 1976	
PERCENT OF AUTHORIZATION 122.2%					
ESTIMATED PERCENT COMPLETE (ROADWORK)					
CLEARING	DRAINAGE	GRADING	BASE	OIL AND/OR PAVE.	MAT'L. PROD.
100	100	100			
		GRADING	SURFACING	MAINTENANCE MATERIALS	OIL & BITUMINOUS MACADAM
					PAVING
MILES IN PROJECT		NA			
MILES PARTIALLY COMPLETED		NA			
MILES COMPLETED		NA			
TOTAL ESTIMATED QUANTITIES (CONTRACT)		250 cy			
TOTAL QUANTITIES CORRECTED TO DATE		152.32 cy			
ESTIMATED QUANTITIES MOVED OR PLACED TO DATE		152.32 cy			
AVERAGE DAILY QUANTITIES					
AVERAGE DAILY QUANTITIES NECESSARY TO COMPLETE PROJECT ON TIME					
NUMBER OF SHIFTS PER DAY					
HOURS PER SHIFT					
EQUIPMENT USED DURING THE WEEK:					
None					
ESTIMATED PERCENT COMPLETE (STRUCTURES)					
BRIDGE NO.	7759A	RCBC			
PERCENT	100	100			
	WEATHER	WORK DAYS CHARGED	HOURS DELAY	CAUSE OF DELAY	
SUNDAY				Calendar Day Charges ended May 14, 1976, when project	
MONDAY				was completed.	
TUESDAY					
WEDNESDAY					
THURSDAY					
FRIDAY					
SATURDAY					

Routing

RECEIVED

JUN 28 1976

CONSTRUCTION SECTION

Keasey
Bond
Jackmond
Harwood
Johnsen
Walker

Richards
Glenn
Berg

GENERAL DESCRIPTION OF ACTIVITIES FOR THE WEEK

SUNDAY	No activity.
MONDAY	Two men in office working on Semi-final estimate.
TUESDAY	Two men in office working on Semi-final Estimate. Estimate submitted to Region office this date.
WEDNESDAY	
THURSDAY	
FRIDAY	
SATURDAY	

REMARKS

Final Report.

SIGNED

H. M. Fullmore

LOCATION

La Grande

PRIME RESIDENT SUBMIT 2 COPIES. WHEN BRIDGES AND GRADING BOTH ARE INVOLVED, SUBMIT 3 COPIES

STATE COPY

Form Approved; O M B No. 04-R2089

TO BE COMPLETED BY FHWA
MONTHLY TRANSACTION NO.U. S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

State

Oregon

County

Baker

Project No.

RS-01-106(1)

FEDERAL-AID PROJECT AGREEMENT

The State, through its Highway Agency, having complied, or hereby agreeing to comply, with the applicable terms and conditions set forth in (1) Title 23, U.S. Code, Highways, (2) the Regulations issued pursuant thereto and, (3) the policies and procedures promulgated by the Federal Highway Administrator relative to the above designated project, and the Federal Highway Administration having authorized certain work to proceed as evidenced by the date entered opposite the specific item of work, Federal funds are obligated for the project not to exceed the amount shown herein, the balance of the estimated total cost being an obligation of the State. Such obligation of Federal funds extends only to project costs incurred by the State after the Federal Highway Administration authorization to proceed with the project involving such costs.

PROJECT TERMINI

Co. Rd., 0.5 mi. E. of Jct. US 30, E 3.6 mi.

PROJECT CLASSIFICATION OR PHASE OF WORK	EFFECTIVE DATE OF AUTHORIZATION	APPROXIMATE LENGTH (Miles)
HIGHWAY PLANNING AND RESEARCH (HP & R)		
PRELIMINARY ENGINEERING		
RIGHTS-OF-WAY		
CONSTRUCTION	10-28-75	0.012
OTHER (Specify)		

FUNDS Pro rata 78.19%

ESTIMATED TOTAL COST OF PROJECT

\$ 133,251.00

FEDERAL FUNDS

\$ 104,187.00

The State further stipulates that as a condition to payment of the Federal funds obligated, it accepts and will comply with the applicable provisions set forth on the reverse hereof.

OREGON STATE HIGHWAY DIVISION
(Official name of Highway Agency)

By

Assistant State Highway Engineer
(Title)

By

(Title)

By

(Title)

U. S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By

R.O. Wright
(Division Administrator)

For: G. L. Green

Date executed by
Division Administrator

AGREEMENT PROVISIONS

1. RESPONSIBILITY FOR WORK

a. Except for projects constructed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in compliance with the approved plans and specifications or project proposal which, by reference, are made a part hereof.

b. With regard to projects performed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in accordance with the terms of its approved Certification, or exceptions thereto as may have been approved by the Federal Highway Administration.

2. HIGHWAY PLANNING AND RESEARCH (HP&R) PROJECT. The State highway agency will (a) conduct or cause to be conducted, under its direct control, engineering and economic investigations of projects for future construction, together with highway research necessary in connection therewith, pursuant to the work program approved by the Federal Highway Administration and (b) prepare reports suitable for publication of the result of such investigations and research, but no report will be published without the prior approval of the Federal Highway Administration.

3. PROJECT FOR ADVANCE ACQUISITION OF RIGHTS-OF-WAY. In the event that actual construction of a road on this right-of-way is not undertaken by the close of the tenth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

4. PRELIMINARY ENGINEERING PROJECT FOR PREPARATION OF RIGHT-OF-WAY PLANS OR FOR PREPARATION OF CONSTRUCTION PLANS, SPECIFICATIONS AND ESTIMATES. In the event that right-of-way acquisition for, or actual construction of the road for which this preliminary engineering is undertaken is not started by the close of the fifth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

5. INTERSTATE SYSTEM PROJECT. (a) The State highway agency will not add or permit to be added, without the prior approval of the Federal Highway Administration any points of access to, or exit from, the project in addition to those approved in the plans and specifications for the project. (b) The State highway agency will not permit automotive service stations, or other commercial establishments for serving motor vehicle users, to be constructed or located on the right-of-way of the interstate system. (c) The State highway agency will not permit the construction of any portion of the Interstate Route on which this project is located, including spurs and loops, as a toll road without the written concurrence of the Secretary of Transportation or his officially designated representative. The term "toll road" does not include toll bridges or toll tunnels.

6. PROJECT FOR CONSTRUCTION IN ADVANCE OF APPORTIONMENT. (a) This project authorized pursuant to 23 U.S.C. 115 as amended, will be subject to all procedures and requirements, and conform to the standards applicable to projects on the system on which located, financed with the aid of Federal funds. (b) No obligation of previously apportioned

Federal funds is created by this agreement, its purpose and intent being to provide that, upon application by the State highway agency, and approval thereof by the Federal Highway Administration, any Federal-aid funds of the class designated by the project number prefix, apportioned to the State under 23 U.S.C. 104 subsequent to the date of this agreement, may be used to reimburse the State for the Federal share of the cost of work done on the project.

7. STAGE CONSTRUCTION. The State highway agency agrees that all stages of construction necessary to provide the initially planned complete facility, within the limits of this project, will conform to at least the minimum values set by approved AASHTO design standards applicable to this class of highways, even though such additional work is financed without Federal-aid participation.

8. BOND ISSUE PROJECT. Construction, inspection and maintenance of the project will be accomplished in the same manner as for regular Federal-aid projects. No present or immediate obligation is created by this Agreement against Federal funds, its purpose and intent being to provide aid to the State, as authorized by 23 U.S.C. 122, for retiring maturities of the principal indebtedness of the bonds referred to below. When the State requests Federal reimbursement to aid in the retirement of such bonds, the request will be supported by the appropriate certification required by 23 CFR Part 140, Subpart F, and Volume 1, Chapter 4, Section 8 of the Federal-Aid Highway Program Manual or the alternative State procedure set forth in the State's Certificate, and payment of the authorized Federal share will be made from appropriate funds available. If in any year there is no unobligated balance of any apportioned Federal funds available from which payments hereunder may be made, there will be no obligation on the part of the Federal Government on account of bond maturities for that year. Funds available to the highway agency for this project are the proceeds of bonds issued by the governmental unit indicated on the attached tabulation, pursuant to the authority and in the amounts by date of issue and beginning date of maturities set forth therein.

9. SPECIAL HIGHWAY PLANNING AND RESEARCH PROJECT. The State Highway agency hereby authorizes the Federal Highway Administration to charge the State's pro rata share of costs incurred against funds apportioned to the State under 23 U.S.C. 307 (c), as amended. In the event a project is financed with both Federal-aid funds and State matching funds, the State agrees to advance to The Federal Highway Administration the State matching funds for its share of the estimated cost. For a National Pooled Fund study, the State hereby assigns its responsibility for the work to the Federal Highway Administration. For an Intra-Regional Cooperative Study, the State hereby assigns its responsibility for the work to the lead State for the study.

10. PARKING REGULATION AND TRAFFIC CONTROL. The State highway agency will not permit any changes to be made in the provisions for parking regulations and traffic control as contained in the agreement between the State and the local unit of Government referred to in the paragraph on "Additional Provisions," without the prior approval of the Federal Highway Administration, unless the State determines, and the Division Administrator concurs, that the local unit of Government has a functioning traffic engineering unit with the demonstrated ability to apply and maintain sound traffic operations and control.

Oregon State Highway Division
Salem, Oregon, December 16, 1975

Federal-aid Project
No. RS-01-106(1)

POWDER RIVER BRIDGE SECTION
FAS 01-106, CHANDLER LANE
BAKER COUNTY

Project Agreement Estimate.

Type Code Y007

Roadway (Sta. 24+50 to Sta. 27+50)(Sta. 169+50 to 190+00)

Temporary Protection and Direction of Traffic	All Specified	2,500.00	\$ 2,500.00
Temporary Signs	171 sq.ft.	8.00	1,368.00
Temporary Continuous Rail Traffic Barriers, Reflectorized	350 cu.ft.	6.50	2,275.00
Temporary Barricade	12 only	100.00	1,200.00
Flagmen	240 hrs.	15.00	3,600.00
Temporary Bridge Rail	63 lin.ft.	20.00	1,260.00
Clearing and Grubbing	All Specified	2,000.00	2,000.00
Removal of Structures and Obstructions	All Specified	2,500.00	2,500.00
Ditch Excavation	1,493 cu.yd.	3.50	5,225.50
Embankment in Place	250 cu.yd.	4.00	1,000.00
Trench Excavation	273 cu.yd.	6.00	1,638.00
Concrete in Box Culverts	24 cu.yd.	175.00	4,200.00
Reinforcement in Box Culverts	3,800 lbs.	.40	1,520.00
Concrete Diversion Box	1 only	4,500.00	4,500.00
12-inch Irrigation Pipe	86 lin.ft.	11.00	946.00
30-inch Irrigation Pipe	36 lin.ft.	20.00	720.00
54-inch Arch Type Irrigation Pipe	140 lin.ft.	50.00	7,000.00
Bedding Material	76 cu.yd.	10.00	760.00
Guardrail, Type 2A	350 lin.ft.	13.00	4,550.00
Guardrail Anchors, Type 1	4 only	300.00	1,200.00
Rail End Pieces, Type C	4 only	150.00	600.00
Loose Riprap, Class 100	322 cu.yd.	10.00	3,220.00
			<u>\$53,782.50</u>

Anticipated Items

Temporary Erosion Control	All Required	200.00
Salvage and Reinstall Headwall and Measuring Gage	All Required	<u>2,000.00</u>
		<u>\$ 2,200.00</u>
Subtotal		\$55,982.50
Engineering		<u>7,557.50</u>
Total		\$63,540.00

Type Code X031

Bridge Widening #7759A (Sta. 185+78.5 to Sta. 186+41.5)

Alterations to Existing Structure	All Specified	10,000.00	\$10,000.00
Shoring, Cribbing, Etc.	All Specified	4,500.00	4,500.00
Structure Excavation	470 cu.yd.	5.00	2,350.00
Structure Excavation Below Elevations Shown	40 cu.yd.	20.00	800.00
Structural Concrete, Class 3300	95 cu.yd.	142.00	13,490.00
Structural Concrete, Class 4000	25 cu.yd.	200.00	5,000.00
Reinforcement	15,100 lb.	.30	4,530.00
Structural Steel (20,000)	All Required	16,500.00	16,500.00
Metal Rail	All Specified	3,500.00	3,500.00
48-inch Slide Gate	1 only	750.00	750.00
	Subtotal		\$61,420.00
	Engineering		8,291.00
	Total		\$69,711.00

Length of Structure - - - 0.012 mile.

SUMMARY OF FUNDS

	<u>Total Cost</u>	<u>Federal Funds</u>	<u>State Funds</u>	<u>County Funds</u>
Roadway	\$ 63,540.00	\$ 49,680.00	\$ 6,930.00	\$ 6,930.00
Structure	<u>69,711.00</u>	<u>54,507.00</u>	<u>7,602.00</u>	<u>7,602.00</u>
Total	\$133,251.00	\$104,187.00	\$14,532.00	\$14,532.00

Group 1 - 100%
Contract No. 8316
Prefix No. - 501-1085

bc: Mr. Roger Lang-Upon receipt of the above advance deposit would you please so inform Carl Nelson by telephone (378-6563) and forward the payment directly to the Highway Finance Section along with one of the attached Notification of advance deposit forms

November 21, 1975

Baker County Court
Courthouse
Baker, OR 97814

Att: Mr. Durward Best
Roadmaster

RE: Advance Deposit
Powder River Bridge Section
FAS 01-106
Baker County

Gentlement

On November 20, 1975 the Highway Division opened bids on the subject project. The apparent low bid was submitted by Ross Brothers Construction Inc., 3501 Brooklake Rd., Salem 97303. Based on the bid the cost of the project is as follows:


Bid items	\$115,202.50
Temp. Erosion Control	200.00
Salvage and reinstall headwall and measuring gage	2,000.00
Contingencies 4-1/2%	5,283.73
Engineering 9%	10,566.23
Total	\$133,251.84

Per agreement between state and county the 11% advance deposit required from the county prior to the award of the contract is 11% of \$133,251.84 is \$14,657.70 rounded to \$14,700.00.

Please make this advance deposit in the amount of \$14,700.00 payable by check or warrant to the Oregon State Highway Division and forward to Mr. Roger Lang, Region 5 Federal Aid Engineer, LaGrande 97814.

We wish to remind you that your advance deposit must be in Salem so that the contract can be awarded within 30 days after the bids have been opened.

Very truly yours,


Robert H. Prange
Rural Engineer

HR:dp


MK

85-6
75
November 17, 1975

Baker County Court
Courthouse
Baker, OR 97814

Attention: Anita C. Johnson
County Clerk

MISC. CONTRACTS and
AGREEMENTS No. 5194

Gentlemen:

Attached for your records is a fully executed copy
of an agreement covering construction of the Powder River
Bridge Section on Chandler Lane.

We have retained a fully executed copy of this agree-
ment for the Transportation Commission's files.

Very truly yours,

C. W. Head
COMMISSION SERVICES

fkn

Att.

cc Don Harwell (agree. att.)

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Salem 97310

fas 1-106
Baker Co

DATE November 7, 1975
TO Verne Allen
Regional R/W Supervisor
FROM John R. Oakes
Assistant R/W Engineer
SUBJECT Powder River Bridge Section
FAS 1-106
Baker County

I am attaching a copy of a certificate received by County-City from Baker County in regard to the right-of-way on the above project.

Please note that all four boxes are checked. As this contradicts itself, we would appreciate it if you would check the project, find out the status of the right-of-way and explain to the Commissioners which boxes should have been checked.

JRO:ha
cc Don Harwell ✓

RECEIVED							
COUNTY & CITY SECTION							
NOV 10 1975							
☐ ENGR.	☐ COOR.	☒ DE	☐ AE	☐ UE			
☐ UPE	☐ CE	☒ RE	☒ RPE	☐			

NOV 10 1975

OREGON STATE HIGHWAY DIVISION
State Highway Building, Rom 203
Salem, Oregon 97310

Attention: County-City Unit

SUBJECT: Federal Aid Project No. RS-01-106(1)

Project Name FAS 1-106

Powder River Bridge Section

1. We hereby certify that, to the best of our knowledge and belief, all rights-of-way or rights-of-entry for the above referred to federal aid project have been secured.
2. We hereby certify that:
 - ☒ Additional right-of-way will not be required for this project.
 - ☒ There has been no displacement of persons from residences, farms, or businesses; or
 - ☒ All incidental charges related to the transfer of property have been paid by county in accordance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970.
 - ☒ In accordance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970, displaced persons, business, or farm operations have been provided relocation payments, if eligible, and relocation assistance. Displaced individuals and families have been relocated to, or offered, decent, safe, and sanitary housing.
3. We hereby certify that the occupancy and/or adjustment of existing utilities within the right-of-way of the above referred to federal aid project have been authorized by permit, franchise, or other approved procedure.

Signed at Baker, Oregon,

this 29th day of October, 1975.

County of Baker

C.C. John Oaks
C.G. Swanson
D.E. Swan

Annex L. Fuller
County Judge/Chairman

J. William Smith
Commissioner

George V. Dickerson
Commissioner

R/W File No. _____
6/23/75

OREGON STATE HIGHWAY DIVISION
 INTER-OFFICE CORRESPONDENCE
 La Grande, Oregon
 February 28, 1975

FILE:

FROM:

R. C. Lang
 R. C. Lang
 Regional Federal Aid Engineer

TO:

L. W. Rulien
 Project Management Engineer

SALEM

SUBJECT: La Grande-Baker-Powder
 River Section
 Chandler Lane, FAS 01-106
 Baker County

Attached are copies of letters dated February 24 and 26 from Judge Dennis L. Fuller, Baker County, showing that citizens were offered the opportunity of a public hearing and that no citizen responded to the court. ✓

The court has considered the socio-economic and environmental impact and does request location/design approval.

Please advise if you need further information.

Hopkins	RECEIVED	Requires Reply	☐
Harwell		Requires Approval	☐
Holmes		Receiver Keep	☐
Frang	MAR - 3 1975	Do not File	☐
Unrein		Return To	
	COUNTY	Bring Up	
	CITY	Other	
	UNIT		

RCL:je
 Attachments

cc: Judge Fuller
 H. M. Fillmore
 Don Harwell

PROJECT MANAGEMENT SECTION		
ROUTING	ACTION	INFO
P.M. ENGINEER		
PROJ. DEV. ENGR.		
OFFICE ENGR.		
COUNTY-CITY	MAR - 3 1975	
FEDERAL AID		
INVENTORY-NEEDS		
MILEAGE CONTROL		
PROG. & SCHEDULE		
REMARKS:		

☐ RE ☐ RCE ☐ RBE ☐ RME
☐ ROE FEB 28 1975 ☐
☐ RDE RECEIVED ☒
REGIONAL OFFICE

February 26, 1975
Baker, Oregon 97814

Mr. Roger C. Lang
Oregon State Highway Division
P.O. Box 805
La Grande, Oregon 97850

Dear Roger:

The Baker County Court has considered the social, economical, and environmental effects of the proposed location and design of the Chandler Lane highway project and has concluded from it's consideration and study that these respective effects are negligible.

Therefore, the Baker County Court requests approval of the project as designed.

Thank you,

Dennis L. Fuller
Dennis L. Fuller
County Judge
Baker, Oregon 97814

DLF:tc

☐ RE	☐ RCE	☐ RBE	☐ RME
☐ ROE	FEB 25 1975		
☐ RDE	RECEIVED REGIONAL OFFICE		

February 24, 1975
Baker, Oregon 97814

Mr. Roger C. Lang
Oregon State Highway Division
P.O. Box 805
La Grande, Oregon 97850

Dear Roger:

Enclosed herewith xerox copy of affidavit of publication and road hearing notice regarding Chandler Lane as published in The Record Courier on January 30, 1975 and February 6, 1975.

The hearing notice stated that any interested citizen could request a public hearing. The hearing covered the social, economical, and environmental effects of the proposed location and design of the highway project on Chandler Lane and asked them to appear before February 20, 1975 or deliver a written request to the Baker County Court before that time.

The Baker County Court has received no written request and have had no one appear in person, therefore, this negative report concerning the projected hearing.

Please follow through if any negative environmental impact statement is made.

Thank you,

Dennis L. Fuller
Dennis L. Fuller
County Judge
Baker, Oregon 97814

DLF:tc
Enc:

ROAD HEARING NOTICE

Notice is hereby given that Baker County has proposed plans for future right-of-way acquisition and construction on the LaGrande-Baker Highway (Hwy 30) Powder River section of Chandler Lane lying in North Baker County, Oregon. The proposal consists of grading, draining, base surfacing and structure widening on Chandler Lane between LaGrande-Baker (Hwy. 30) Highway and the Powder River.

This notice is given in compliance with federal regulations and state statutes pertaining to this type of proposal whereby it is required that public notice be given to enable interested persons to request a hearing on the proposal.

Any interested citizen may request that a public hearing be held covering the social, economic, and environmental effects of the proposed location and design for this highway project by delivering a written request to the Baker County Court on or before February 20, 1975.

In the event such a request is received, a public hearing will be scheduled and adequate notice will be publicized regarding the date and location of the hearing.

Maps, drawings and other information about the proposed project are available at the Baker County Courthouse for inspection and copying. A statement regarding the environmental effects the proposal will have on the area is also available at the County Courthouse for review and information.

Date of first publication of this notice is January 30, 1975.

DENNIS L. FULLER

County Judge

(5-6)

AFFIDAVIT OF PUBLICATION

State of Oregon, County of Baker, ss.

I, Byron G. Brinker, being first duly sworn, depose and say that I am the owner - printer of The Record-Courier, which is a weekly newspaper of general circulation published in Baker, in said county and state; that such newspaper is made up of at least four pages of five columns each and of at least 17 $\frac{3}{4}$ inches in depth of type matter; that such newspaper was regularly and uninterruptedly published once each week for at least twelve consecutive months immediately preceding the first publication of the attached Road Hearing Notice

and has more than 200 bona fide subscribers within said county; that the Road Hearing Notice

of which the one hereto attached is a true and correct copy as printed, was published in the regular and entire issue of said newspaper and not in any supplement thereof, once each week for 2 successive and consecutive weeks, being published 2 times, commencing with the issue dated the 30th day of January, 1975, and ending with the issue dated the 6th day of February, 1975.

That the amount of charge actually made and to be collected by such newspaper for such publication is \$ 12.00.


Byron G. Brinker

Subscribed and sworn to before me this 7th day of February, 1975.

Baker Lee Sherr
Notary Public for Oregon.

My commission expires June 6, 1977.

*fas 01-106
Baker Co*



OREGON STATE HIGHWAY DIVISION

P. O. Box 850
La Grande, Oregon 97850

Telephone 963-3177

January 20, 1975

Honorable Dennis L. Fuller
County Judge
Baker County Courthouse
Baker, Oregon 97814

Dear Judge Fuller:

In conformance with Federal Statutes, Regulations and the Oregon Action Plan, the La Grande - Baker - Powder River Section, Chandler Lane, FAS 01-106, has been assigned a category III project classification for which a negative environmental assessment has been prepared.

In order to fully comply with the statutes, regulations and the Action Plan, the county must now offer the citizens of the area an opportunity of a public hearing. You may offer the opportunity for a public hearing in two ways.

- 1) Contact the property owners abutting the proposed project in full. If no one objects to the project and to the acquisition of right of way, and if one one requests a public hearing, the county may send me a letter similar to attachment number I.
- 2) Place a notice in both local newspapers for two successive weeks to give interested persons the opportunity to request a public hearing. If after a three week deadline, no requests for a hearing are received, the county should submit affidavit of publications. A transmittal letter should state that notices were published, no requests for public hearings were received, that the county has considered the socio-economic and environmental impacts and does request location-design approval. Sample hearing notices are enclosed (attachment #2 and #3) should you elect to use this method.

RECEIVED
COUNTY & CITY SECTION
JAN 22 1975
☒ ENGR. ☐ COOR. ☒ DE ☐ AE ☐ UE
☐ UPE ☐ CE ☒ RE ☐ RPE ☐

Honorable Dennis L. Fuller

Page 2

January 20, 1975

In either method, you must identify that an environmental statement (assessment) is available, which I enclose. Also, enclosed are three sketched maps of the proposed project.

We will be discussing the entire procedure in length during our meeting on February 4, 1975. In the meantime if you have any question, do not hesitate to contact me.

Sincerely,

S. E. Schwartz
Regional Engineer

By

R. C. Lang
R. C. Lang
Regional Federal Aid
Engineer

RCL:fv

Attachments

cc: L. W. Rulien
Don Harwell ✓
Bob Ewen

SALEM, OREGON
January 16, 1975

TO: Mr. Roger Lang
Region 5 Federal Aid Engineer
LaGrande

RE: LaGrande-Baker Highway-Powder River Sec.
Chandler Lane, FAS 01-106
Baker County

FROM: Robert H. Prange
Rural Engineer
County-City Unit

Attached are some hearing materials for your transmittal to Baker County for their use in providing the opportunity for a public hearing.

The County can afford the opportunity for a public hearing in two ways.

Method 1. Contact the abutting property owners and explain the project. If no one objects to the project and to the acquisition of right-of-way, and if no one requests a public hearing, the County may send a letter to us similar to the attached.

Method 2. Place a notice in the local newspaper for two successive weeks to give interested persons the opportunity to request a public hearing. If after a three-week deadline, no requests for a hearing are received, the County should submit affidavit of publications. The transmittal letter should state that notices were published, no requests were received, that the County has considered the socio-economic and environmental impacts and does request location-design approval.

In either method the County must make known that an environmental statement is available. I am sending you a copy of the environmental assessment for the project for the County's use. Since the project has been classified as a category 3 project, non-major, this assessment will be the only statement made on environmental effects.

RHP:scr

Attachment

☒ ENGR. ☐ ASST. ☒ OE ☐ AE ☐ UE
☐ UPE ☐ CE ☒ RE ☐ RPE ☐

WILDLIFE
COMMISSION

OFFICE OF THE DIRECTOR

P.O. BOX 3503 • 1634 S.W. ALDER ST. • PORTLAND, OREGON • 97203 • Ph. 229-5551

January 14, 1974

cc's sent 1-18-74

E.S. Hunter
L.H. Young
W.J. Hart
C.G. Swenson
F.E. Terpin (3)
W.E. Swartz (4)
R.C. Pool (2)

Mr. Victor E. Wolfe
Location Engineer
Oregon State Highway Division
Highway Building
Salem, Oregon 97310

Dear Mr. Wolfe:


The Wildlife Commission has completed its review of your prospectus for the proposed projects:

- ✓ La Grande-Baker Highway-Powder River Section
Chandler Lane, FAS 01-106, Baker County
- Little Deschutes River (Burgess) Bridge Section
FAS 555, Deschutes County
- Poethills Drive Section
FAS C-23-198, Malheur County

The Wildlife Commission does not anticipate serious adverse impacts from these projects. However, we would appreciate receiving more detailed project plans as they are developed.

Thank you for this opportunity to comment. If we may be of any further assistance, please call.

Sincerely,



Jim E. Lauman, Biologist
Environmental Management Section

JEL:10

cc Fish Commission of Oregon
Central Region
NE Region
SE Region

RECEIVED

NOTED

R.D. BERRY

Chase

**FISH
COMMISSION**

E.S. [unclear]
L.H. Young
W.J. Hart
C.G. Swenson
F.E. Terpin
W.E. Schwartz

OFFICE OF THE DIRECTOR

307 STATE OFFICE BLDG. • 1400 S.W. 5th AVE. • PORTLAND, OREGON • 97201

McCALL
DIRECTOR

ASSIGNERS

H. L. EOFF

F. SHIELDS

Chairman

EE A. SMITH

Member

MAAS E. KRUSE

Chairman

December 19, 1973

Mr. Victor D. Wolfe, Location Engineer
Oregon State Highway Division
Highway Building
Salem, Oregon 97310

Dear Mr. Wolfe:

Our recommendations for the following title prospectus transmitted to us by your letter of December 15, 1973 are noted below.

La Grande-Baker Highway-Powder River Section
Chandler Lane FAS 01-105 Baker County

Little Deschutes River (Burgess) Bridge Section
FAS 555, Deschutes County


Foothill Drive Section
FAS-C 23-103, Malheur County

- Minimize or eliminate channel changes where possible.
- Minimize or eliminate streams siltation by not working in stream. Work behind cofferdam or berm if possible.
- Reseed and replant exposed construction areas along streambed.
- Prevent deleterious material such as petroleum and chemical waste from entering the stream during construction periods.

Sincerely,

BURT CARLIEGIE
FISH PASSAGE SPECIALIST

cc Oregon Game Commission



RECEIVED

LOCATION
SECTION

NOTED
R. D. ASHURY

NOTED
R. D. ASHURY

NOTED
H. YOUNG

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

PRO 4-3

*FAS-C 01-106**Baker Co*

SALEM, OREGON

DATE

December 9, 1974

TO


Mr. E. S. Hunter
Assistant State Highway Engineer

FROM

L. W. Rulien
Project Management Engineer

SUBJECT

Assessment and Project Category
Powder River Section (Chandler Lane)
La Grande-Baker Highway - *N Powder*
Baker County, *FAS 01-106*



Attached for your information is an assessment, concurred in by the FHWA.

Project Management classifies this section as a Category 3 project of non-major action.

Your approval will place this project in our Project Management System and allow its development in accordance with Action Plan procedures.

BLG:ljt

Attach.

cc: J. B. Boyd
L. E. George
W. J. Hart
C. T. Keasey
Victor D. Wolfe
G. A. Potter
Gary Sund
R. E. Royer
H. S. Cox
D. E. Swan
B. L. Gifford
Region 5 (W.E. Schwartz)
District 13 (G.A. Starkey)

APPROVED
E. S. Hunter
E. S. Hunter
Date 12-10-74

RECEIVED
DEC 10 1974
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

Oregon State Highway Division
PROJECT ENVIRONMENTAL ASSESSMENT

Date November 8, 1974

A. PROJECT IDENTIFICATION

Name of Project Powder River Section (Chandler Lane) FAS-C 01-106 ¹⁰⁶ RS-01-106(-)
(Section)

Location of Project LaGrande-Baker U.S. 30
(Highway Name) (Highway No., US - ORE)

Baker 5
(City) (County) (Region)

Program FAS-C \$450,000 (OSHD 501-1434)
(Funding) (Estimated Cost) (Prefix)

B. PURPOSE AND ORIGIN OF PROJECT

Purpose: General Improvement. Rebuilding existing road to minimum standards. Road
traverses land that is subject to periodic flooding. Objective is to raise grade
and improve drainage. Chandler Lane is a principal collector route serving agri-
cultural community.

Origin and History: Baker County received FAS-C status for the Powder River Section
(Chandler Lane) in January of 1973. The Oregon State Highway Division will furnish
engineering and environmental expertise. A-95 Review completed and commentary
returned to OSHD (Nov. 1973). No area of conflict.

C. DESCRIPTION OF PROJECT

Length 3.6 miles

Termini LaGrande-Baker Highway - North Powder River

Alignment ☐ New ☒ Existing ☐ Combined Drainage ditch to be realigned.

Degree of horizontal curvature to be slightly modified.

CATEGORY
3 PROJECT

NON-MAJOR

(Form (1) 9-74)

Description of Project (cont.)

Right-of-Way (acreage and type of land use) Temporary easement (11 acres pasture),
permanent easement (1.1 acres pasture), fee R/W (0.7 acres pasture).

Typical Section Two 12-foot travel lanes, oil macadam surface; 4-foot shoulders.

Structures Present Chandler Lane bridge (Powder River) to be widened, one box cul-
vert extended and one small bridge to be replaced with box culvert.

Characteristics (ADT) Principal collector route.

Other General Information (or Supplemental information to items) Most R/W has been
acquired. Two sharp right-angle curves to be replaced with 14° curves. Reloca-
tion of irrigation ditch will require easement.

Project Sketch Map is Attached: ☒ Yes ☐ No

D. LOCATION AND/OR DESIGN ALTERNATIVES (IDENTIFY AND DESCRIBE)

None proposed

E. PUBLIC PARTICIPATION AND INTERAGENCY COORDINATION

Public Hearing(s) Schedule: ☐ Not Required ☐ Required ☐ Recommended

Type _____ Tentative Date(s) _____

A-95 Review: ☐ Not Required ☐ Required

Interagency Coordination - Baker County

F. BRIEF ENVIRONMENTAL SETTING OF PROJECT AREA

Natural (Topography, Flora, Soils, Water Features, Drainage, etc.) The project is located within the relatively flat Baker Valley at an elevation of approximately 3,300 feet msl. The Elkhorn Range of the Blue Mountains rises abruptly from the valley floor about 8 miles west of the project. These mountains attain elevations exceeding 8,000 feet, trend N-S and form an effective rain shadow. Average annual precipitation in the project area is about 9 inches, most (14%) of which occurs during the spring months. During January-March, temperatures average 29°F; temperatures for July-September average 67°F. The valley is drained by the Powder River which also provides irrigation water. Valley soils tend to be alkaline with PHs exceeding 9.0 at some locations. Evaporation during the summer leaves a white Calcium carbonate residue at a number of locations. Because of the proximity of the Powder River local soil conditions and topography, the water table is high during much of the year. Flooding in the spring is not uncommon. The principal vegetation on the valley floor is salt grass (*Distichlis stricta*). Some water courses are lined ^{with} brushy riparian vegetation. Small fur bearing mammals inhabit the water courses. Trout may be taken from the Powder River.

Cultural (Land Use, Noise, Air Esthetics, Utilities, etc.) The relatively short growing season of 138 days precludes the growth of many crops. Grazing and the growth of hay crops are the principal agricultural pursuits in the project area. Large tracts of land are irrigated by means of ditches or rotating pipe systems. Livestock production occurs throughout the project area. Because of drainage problems, most land is classed as II, III or IV in terms of agricultural potential (Soil Conservation Service Classification). Utilities in the project area include California Pacific, Northwest Pipeline, El Paso Natural Gas and General Telephone. Industrial pollution (other than animal wastes) is practically unknown. The settings rural and does not subject to significant noise.

G. PRELIMINARY ASSESSMENT OF ENVIRONMENTAL IMPACTS

1. Estimated Right-of-Way Requirements:

11 acres Temporary Easement (for Construction)
 1.1 acres Permanent Easement (for Irrigation facility) - Being negotiated.
 0.7 acres Fee R/W (for curve flattening)

Consequences:

No significant adverse impacts. Relatively little land will be taken out of agricultural production. Abandoned irrigation ditches will be filled for possible utilization as agricultural land.

2. Estimated Changes in Traffic Patterns:

None.

Consequences:

3. Estimated Changes in Land Use:

1.1 acres to include newly constructed irrigation ditch. Small parcels to facilitate curve flattening (note #1). Material (borrow) source presently utilized as pasture (S. $\frac{1}{2}$ section. 8, Twp 8S, R. 40E) - approximately $2\frac{1}{2}$ acres. Second materials source - existing quarry (SW $\frac{1}{4}$ N $\frac{1}{2}$ SE $\frac{1}{2}$ Sec27 Twp 75, R. 40E)*

Consequences:

Material sources to be rehabilitated. Pasture land to be utilized and converted to fish pond upon completion of project. Quarry site to be seeded with crested wheat and blue grass upon completion of project.

4. Expected Adverse Effects on Natural Ecological Resources:

No significant adverse impacts are anticipated.

Consequences:

5. Expected Adverse Effects on Cultural and Scenic Resources:

Construction activities may constitute a temporary visual blight. Power poles may have to be moved. Construction activities may inconvenience local residents - particularly during construction.

Consequences:

No significant adverse impacts as construction activities will be of short duration. Abandoned drainage ditches and borrow site to be rehabilitated (filled).

* BLM Quarry site about 7 miles from project area.

6. Preliminary Identification of Areas of Critical Environmental Concern:

Time of construction should coincide with periods of low water. Ice blockage under the proposed Chandler Lane Bridge may contribute to flood problems. Bridge design might include ice deflectors.

7. Potential for Controversial Issues:

There may be a problem acquiring 1.1 acres for relocating an irrigation ditch. This acquisition is in the negotiation stage. One owner along project is requesting larger pipe. OSHD Hydraulics maintains that proposed pipe is adequate.

H. STAFF REQUIREMENTS TO COMPLETE ENVIRONMENTAL
IMPACT STUDIES AND DOCUMENTATION

ENVIRONMENTAL SECTION -

Personnel	EFFORT REQUIRED*		
	Minimum	Average	Maximum
Biologist		XXX	
Urban Economist	XXX		
Water Quality Spec.		XXX	
Acoustical Engineer	XXX		
Air Quality Engineer	XX XXX		
Cultural Geographer	XXX		
Urban Planner	XXX		
Geologist	XXX		
Hydraulics Engineer		XXX	

Considers loss of habitat-fish & wildlife (thought to be minimal)

Possible siltation during Construction.

Possibility of bank erosion associated with new irrigation facility.

* For the sake of clarification and mutual understanding the terms minimum, average, and maximum effort have been defined as follows:

MINIMUM - Research and Project Management Staff consultation. No formal type-written report.

AVERAGE - Routine analysis. Short to medium length report including consideration of existing setting, probable impact, and steps to minimize harm.

MAXIMUM - Special detail of analysis. Comprehensive technical report.

I. TYPE OF DOCUMENTATION RECOMMENDED:

- | | |
|---|--|
| ☐ Draft EIS | ☐ Section 4(f) |
| ☐ Final EIS | ☒ Negative Declaration |
| ☐ Supplemental Draft EIS | ☐ State-Wide Negative Declaration |
| ☐ Supplemental Final EIS | ☐ Other _____ |

Negative Declaration can be prepared in the Region Office.



BAKER COUNTY

FAS SYSTEM
1972

Scale 1" = 1 mile

- LEGEND
- FA Primary Highway
 - FAS Highway on State Primary Hwy.
 - FAS Highway on State Secondary Hwy.
 - FAS Highway on County Road

Approximately
7 miles from
project area

GRANT CO. MALHEUR CO.

LA GRANDE-BAKER HWY. — POWDER RIV. SEC.
CHANDLER LANE
FAS 01-106
Baker County



Oregon State Highway Division
PROJECT ENVIRONMENTAL ASSESSMENT

Date NOVEMBER 1, 1974

A. PROJECT IDENTIFICATION

Name of Project Powder River Section (Chandler Lane)
(Section)

Location of Project La Grande - Baker U.S. 30
(Highway Name) (Highway No., US - ORE)

Baker 5
(City) (County) (Region)

Program FAS-C \$ 216,000.00 (FAS 01-105)
(Funding) (Estimated Cost) (Prefix)
\$ 450,000 (revised) (OSHD 501-1434)

B. PURPOSE AND ORIGIN OF PROJECT

Purpose: General Improvement. Rebuilding existing road
to minimum standards. Road traverses land that is subject
to periodic flooding. Objective is to raise grade and improve drainage.
Chandler Lane is a principal collector route serving agricultural community.
Origin and History: Baker County received FAS-C status for the
Powder River section (Chandler Lane) in January of 1973. The
Oregon State Highway Division will furnish engineering and
environmental expertise. A-95 Review completed and commentary
returned to OSHD (Nov. 1973). No Area of Conflict.

C. DESCRIPTION OF PROJECT

Length 3.6 miles

Termini La Grande Baker Highway - North Powder River

Alignment ☐ New ☒ Existing ☐ Combined Drainage ditch
to be realigned; Degree of horizontal curvature to be
slightly modified

Description of Project (cont.)

Right-of-Way (acreage and type of land use) TEMPORARY EASEMENT (11 acres pasture),
PERMANENT EASEMENT (1.1 acres pasture), Fee R/W (0.7 acres pasture)

Typical Section Two 12-foot travel lanes, oil macadam surface;
4-foot shoulders.

Structures Present Chandler Lane bridge (Poudre River) to be widened,
one box culvert extended & one small bridge to be replaced with box culvert.

Characteristics (ADT) Principal collector route

Other General Information (or Supplemental information to items) _____

Most R/W has been acquired. Two sharp right-angle curves
to be replaced with 14° curves. Relocation of irrigation
ditch will require easement.

Project Sketch Map is Attached: ☒ Yes ☐ No

D. LOCATION AND/OR DESIGN ALTERNATIVES (IDENTIFY AND DESCRIBE)

None proposed.

E. PUBLIC PARTICIPATION AND INTERAGENCY COORDINATION

Public Hearing(s) Schedule: ☐ Not Required ☐ Required ☐ Recommended

Type _____ Tentative Date(s) _____

A-95 Review: ☐ Not Required ☐ Required

INTERAGENCY COORDINATION - Baker County.

F. BRIEF ENVIRONMENTAL SETTING OF PROJECT AREA

Natural (Topography, Flora, Soils, Water Features, Drainage, etc.) The project is located within the relatively flat Baker Valley at an elevation of approximately 3300 feet msl. The Elkhorn Range of the Blue Mountains rises abruptly from the valley floor about 8 miles west of the project. These mountains attain elevations exceeding 8000 feet, trend N-S and form an effective rain shadow. Average annual precipitation in the project area is about 9 inches, most (14%) of which occurs during the spring months. During Jan - March, temperatures average 29°F; Temperatures for July - Sept. average 67°F. The valley is drained by the Powder River which also provides irrigation water. Valley soils tend to be alkaline with pHs exceeding 9.0 at some locations. Evaporation during the summer leaves a white Calcium carbonate residue at a number of locations. Because of the proximity of the Powder River, local soil conditions and topography, the water table is high during much of the year. Flooding in the Spring is not uncommon. The principal vegetation on the valley floor is salt grass (*Distichlis stricta*).^{Small} Water courses are lined with brushy riparian vegetation. Small fur bearing mammals inhabit the water courses. Trout may be taken from the Powder River.

Cultural (Land Use, Noise, Air Esthetics, Utilities, etc.)

The relatively short growing season of 138 days precludes the growth of many crops. Grazing and the growth of hay crops are the principal agricultural pursuits in the project area. Large tracts of land are irrigated by means of ditches or rotating pipe systems. Livestock production occurs throughout the project area. Because of drainage problems, most land is classed as II, III or IV in terms of agricultural potential (Soil Conservation Service classification). Utilities in the project area include California Pacific^{Northwest Pipeline}, El Paso Natural Gas and General Telephone. Industrial pollution (other than animal wastes) is practically unknown. The setting is rural and quiet and is not subject to significant noise.

G. PRELIMINARY ASSESSMENT OF ENVIRONMENTAL IMPACTS

1. Estimated Right-of-Way Requirements:

11 acres TEMPORARY EASEMENT (for construction)
1.1 acres PERMANENT EASEMENT (for Irrigation facility) - Being Negotiated
0.7 acres fee R/W (for curve flattening)

Consequences:

No significant adverse impacts. Relatively little land will be taken out of agricultural production. Abandoned irrigation ditches will be filled for possible utilization as agricultural land.

2. Estimated Changes in Traffic Patterns:

None.

Consequences:

3. Estimated Changes in Land Use:

1.1 acres to include newly constructed irrigation ditch. Small parcels to facilitate curve flattening (note #1). Material (Borrow) source presently utilized as pasture (S. 1/2 Sec. 18, Twp 8S, R. 40E) - approximately 2 1/2 acres. Second materials source - existing quarry (SW 1/4 N 1/2 SE 1/2 Sec 27 Twp 7S, R. 40E)*

Consequences:

Material sources to be rehabilitated. Pasture land to be utilized & converted to fish pond upon completion of project. Quarry site to be seeded with crested wheat and blue grass upon completion of project.

4. Expected Adverse Effects on Natural Ecological Resources:

No significant adverse impacts are anticipated

Consequences:

5. Expected Adverse Effects on Cultural and Scenic Resources:

Construction activities may constitute a temporary visual blight. Power poles may have to be moved. Construction activities may inconvenience local residents - particularly during bridge construction.

Consequences:

No significant adverse impacts as construction activities will be of short duration. Abandoned drainage ditches and borrow site to be rehabilitated (filled).

* BLM Quarry site about 7 mi from project area.

6. Preliminary Identification of Areas of Critical Environmental Concern:

Time of construction should coincide with periods of low water. Ice blockage under the proposed Chandler Lane Bridge may contribute to flood problems. Bridge design might include ice deflectors.

7. Potential for Controversial Issues:

There may be a problem acquiring 1.1 acres for relocating an irrigation ditch. This acquisition is in the negotiation stage. One owner along project is requesting larger pipe. OSHD hydraulics maintains that proposed pipe is adequate.

H. STAFF REQUIREMENTS TO COMPLETE ENVIRONMENTAL IMPACT STUDIES AND DOCUMENTATION

ENVIRONMENTAL SECTION -

Personnel	EFFORT REQUIRED*		
	Minimum	Average	Maximum
Biologist		X	
Urban Economist	X		
Water Quality Spec.		X	
Acoustical Engineer	X		
Air Quality Engineer	X		
Cultural Geographer	X		
Urban Planner	X		
Geologist	X		
Hydraulics Engr.		X	

Considers loss of habitat - fish & wildlife (Thought to be minimal)

Possible siltation during construction

Possibility of bank erosion associated with new irrigation facility.

* For the sake of clarification and mutual understanding the terms minimum, average, and maximum effort have been defined as follows:

MINIMUM - Research and Project Management Staff consultation. No formal type-written report.


AVERAGE - Routine analysis. Short to medium length report including consideration of existing setting, probable impact, and steps to minimize harm.

MAXIMUM - Special detail of analysis. Comprehensive technical report.

I. TYPE OF DOCUMENTATION RECOMMENDED:

- | | |
|---|--|
| ☐ Draft EIS | ☐ Section 4(f) |
| ☐ Final EIS | ☒ Negative Declaration |
| ☐ Supplemental Draft EIS | ☐ State-Wide Negative Declaration |
| ☐ Supplemental Final EIS | ☐ Other _____ |

Negative Declaration can be prepared in the Region Office.



* Approximately
7 miles from
project area


BAKER COUNTY FAS SYSTEM 1972

Scale 1" = 10 miles

LEGEND

- FA Primary Highway
- FAS Highway on State Primary Hwy.
- FAS Highway on State Secondary Hwy.
- FAS Highway on County Road

LA GRANDE-BAKER HWY. — POWDER RIV. SEC.
CHANDLER LANE
FA3 01-106
Baker County



NARRATIVE REPORT

La Grande-Baker Highway - Powder River Section Chandler Lane-FAS 01-106 Baker County

The project is the reconstruction of 3.6 miles of the County Road known as Chandler Lane. The westerly end of the project is the intersection of Chandler Lane and the La Grande-Baker Highway, No. 66, at milepost 45.16. The easterly end of the project is 400 feet easterly of the Powder River structure on Chandler lane.

The project consists of rebuilding the existing road to a minimum standards consisting of an oil macadam surface of 2-12 foot travel lanes with 4 foot shoulders. The horizontal alignment has a maximum curvature of 14° and the difference in elevation through the project is approximately 7 feet.

The road lies across flat range land with poor drainage. The entire area floods for short periods of time during periods of heavy runoffs and, hence, the main objectives of the reconstruction is to raise the grade as much as possible and improve drainage facilities staying inside the 60 foot County right of way.

Drainage has been designed to adequately handle water except in periods of extreme heavy runoffs. A series of pictures were taken during a heavy runoff period which show the areas requiring additional drainage facilities.

A major change in the drainage pattern on the right side Station 144 to Station 152 is proposed. A new drainage ditch is to be constructed from a point 950 feet right of Station 152+50 to a new highway crossing at Station 143+50 where the existing drainage leaves the roadbed ditch and flows north. In discussions with the property owner and lessee their approval was granted provided that (1) the material removed from the new channel be placed in the old channel putting that area back in irrigable condition and (2) provide a means of irrigating the piece of land between the new channel and the road. We have proposed a diversion box in the new channel to satisfy the irrigating requirement.

THE SPECIAL PROVISIONS for this project should include a paragraph on how this channel work is to be done and that the field must be left in farmable condition where any part of the field is used for hauling equipment or other vehicles.

There is also one irrigation facility to be changed. There is a wingwall extending from the southwesterly corner of the Powder River structure in which, within the present right of way, there is a control gate, 30 feet of a 30" culvert pipe, and a gauging structure, from which flows an irrigation ditch on the southerly side of Chandler Lane to Station 169+70 where it crosses the road and leaves the right of way. I have proposed that the wingwall be extended at the proper angle and the control gate and gauging structure be salvaged and reinstalled. A new ditch is to be constructed outside the right of way and parallel to the road to the crossing at Station 169+70.

The only other irrigation matters are the extension of existing culverts and the replacement of 2 irrigation culverts to fit the roadbed.

A good material source is available in the middle of the project in the extreme southeast corner of Section 13, Township 38S, Range 39E owned by Mr. Willard Bunch and Mr. Lee Wright who want to develop a pond for pumping irrigation water. The site would require a variance of the county zoning ordinance and this was discussed with Mr. Quigley, County Administrator in a meeting attended by Si Cox, Don Harwell, Durward Best, County Roadmaster, and myself. Mr. Quigley said he would support a variance and it was his opinion that the planning commission would approve a variance if this site proved to be an economic advantage in the construction. In view of this I received an estimate from Art Bollinger, Cost Analyst, which shows that the cost of the material from this site including a 10% per cubic yard royalty would be \$1.35 per cubic yard compared to a cost of \$2.10 per cubic yard from similar sites in a square mile area in the southeast quadrant of Chandler Interchange, and, a cost of \$2.60 per cubic yard from the County owned source known as Butler pit.

The County asked for consideration of lime treatment. The project as submitted calls for lime treatment of the top 6" of existing roadbed which I believe would take lime treatment very well. The material, however, from the expected source of material is very clean and would not need to be treated with lime. Test of the material borrow source is reported on Laboratory Report No. 73-30088. Samples of the existing roadbed material and reject lime to be used has been submitted to the laboratory, but no results have been received to date.

Mr. Bollinger gave me a cost of \$40.00 per ton for the lime and I am sure that the reject lime can be purchased at the same cost as for the Richland Interchange-South Baker Interchange Section which was about \$6.50 per ton. If this is correct the estimate for the project could be reduced by this amount.

There will be no special problems in handling traffic during construction. Special Provisions should state that the road can be closed at only one point at a time between Station 40 and 190. This will be necessary while replacing the two wooden bridges with culverts. The road can be closed at Station 2+00 during construction of the box culvert as there is a good detour available at Station 40 where there is a County Road south to the La Grande-Baker Highway.

The cost of the project is of concern to the County. In our discussion of the project, Mr. Best stated that if the cost as proposed is prohibitive that perhaps the County would surface the project (2" leveling course and oiling). This would reduce the project estimate about \$100,000.00.

If the reject lime can be purchased for about \$6.50 per ton, the estimate would be lowered by about \$21,000.00.

H. H. Fillmore
H. H. Fillmore
Resident Engineer

NAAGATIVE REPORT
(STRUCTURES)

La Grande/Baker Highway-Powder River Section
Chandler Lane FMS 1-106
Baker County

This project involves the widening of the Powder River Structure, at Station 186, on the right side only, extension of a double 8' X 4' R.C.B.C. on the right side only at Station 26+85 and construction of a new 8' X 4' R.C.B.C. at Station 2+03.

There is an existing extended wingwall from the southwest corner of the Powder River structure which directs the flow of the river and, also, has within it, an irrigation control gate. The wall is to be extended or replaced to a point approximately 50' right of centerline and the existing control gate salvaged and reinstalled at a point approximately 40 feet from the highway centerline.

The existing R.C.B.C. at Station 26+85 is a standard highway box and the extension can be made in the usual manner.

The existing structure at about Station 1+90 is a combination box and bridge and is irregular in concrete thickness and spalling quite badly. Also, it does not fit the new alignment too well. It is therefore recommended that a new 8' X 4' R.C.B.C. be constructed at this location. This has been discussed with the County roadmaster and he has no objection to a new structure.

In addition to the above structures there is a diversion box to construct in the new channel to right of Station 145+00. This is to irrigate the land between the channel and the highway. Also, there is the aforementioned irrigation control gate to salvage and reinstall to the right of Station 185+50 and a gauging device to salvage and reinstall at the opposite end of a culvert pipe from the control gate right of Station 185+20. The only other concrete work is the construction of two culvert pipe support standards left of Station 143+50, where it is necessary to carry irrigation water over an active roadside ditch. A two way concrete box could be constructed, but I believe the suspended culvert would be more desirable and less expensive.

H. M. Fillmore

H. M. Fillmore
Resident Engineer

HEF/wjl

RIGHT OF WAY ACQUISITION
La Grande-Baker Hwy-Powder River Section
Chandler Lane FAS 01-106

Most of the right of way for this project was acquired by the county before it was made as FAS-C project.

In order to meet minimum standards, however, 2-18° curves the County had proposed had to be flattened to 14° curves which will require 2 additional parcels. One is owned by Northwest Pipeline Co. (formerly El Paso Natural Gas Co.) and the other by Chandler Herefords Inc.

In addition to these two acquisitions it is necessary to obtain construction permits on 5 properties. These are:

1. Chandler Herefords in the NW₁;SW₁ of Section 24 and in NE₁ of Lot No. 2 of the NW₁(NW₁;NW₁) of Section 19.
2. Carl A. and Fred J. Warner in SE₁ of Lot No. 2 of the SW₁ (SW₁;SW₁) of Section 18.
3. Harvilla H. Wilson in NW₁;NW₁ of Section 20 and NE₁ of the NE₁ of Section 20.
4. Eugene B. and Dora F. Perkins in the NW₁ of the NE₁ of Section 20.
5. H. L. and Effie Bellman in the South $\frac{1}{2}$ of the SE₁ of Section 17.

The first two are for minor ditch alignments to irrigation pipes. Number 3 is for a major drainage channel and minor irrigation ditch alignment. Number 4 is for relocation of a major irrigation facility and number 5 is for the construction of approaches which have to be extended due to raising of the road bed grade.

The major items, 3 and 4, have been discussed with the property owners and lessee and I wouldn't anticipate any problem obtaining the construction permits.

HMF/wjs

H. H. Fillmore
H. H. Fillmore
Resident Engineer

Special Provisions

LaGrande/Baker Hwy. - Powder Rv. Section

Chandler Lane County Road

FAS-C-01-106

Baker County

Grading, Oiling, Structure

Work To Be Done

The work to be done under this contract consists of the following:

1. The reconstruction of 3.6 miles of county road, involving approximately 38,700 cubic yards of "pit run base," 5,300 cubic yards of "3/4"-0" aggregate base", 5,800 square yards of "lime treated subgrade", 3,600 cubic yards of "aggregates in asphalt macadam", 275 tons of "120-150 asphalt in asphalt macadam".
2. Widening of existing structure over Powder River at station 186+00, right side only; extension of a double 8'x4' R.C.B.C., right side only at station 26+85; construction of a new 8'x4' R.C.B.C. at station 3+0.3; an irrigation diversion on right at station 145+00.

3. Performance of such additional and incidental work as is called for by the specifications and plans.

Applicable Standard Specifications

Edition of 1974 "Standard Specifications for Highway Construction", and the supplemental specifications issued to supplement it, to go with the latest standard specifications.

If this project is released for contract after the new 1974 Edition of the Standard Specifications (and also all "supplementals" pertaining thereto), are issued, then this new 1974 edition will be used for this project.

Three items of concern will be mentioned; ie: The material source setup for this project, is jointly owned by Mr. Willard Bunch and Mr. Lee Wright, who want to develop an irrigation pumping pond. A price of \$0.10 per cubic yard royalty has been agreed upon and the county (Baker) will go along with the price. The other two items mentioned in the narrative report are much more in cost.

The second item of concern is the handling of

traffic during the time of road closure while work is being performed on the replacing of two wooden bridges with culvert. It is requested that only one point at a time may be closed between station 40+00 and 190+00. A good detour is available at station 40+00 where a county road runs south to the LeGrand/Baker Hwy.

The third item of concern is the channel change work. When the contractor has completed this portion of the work, he should leave the land adjacent to the said channel change in a "farmable" condition. Provisions should be made to withhold part payment in order to compel the contractor to perform the "conditioning work" as mentioned above.

The above three (3) items were mentioned in the "engineers narrative report" along with a major change of drainage pattern; irrigation facilities to be changed; and lime treatment for the subgrade.

The bid items shown on the "quantity summary and cost estimate" sheet will be constructed to the standard specifications and supplemental standard specifications.

SUMMARY OF QUANTITIES & COST ESTIMATE
LA GRANDE/BAKER HWY.-POWDER RIVER SECTION
CHANDLER LAKE FA S-C 01-106
BAKER COUNTY
3-15-74

ITEM NO.	ITEM	UNIT	NET	ALLOWANCE	QUANTITY	UNIT PRICE	AMOUNT
1	Mobilization	Lump Sum			All	17,470.00	17,470
2	Barricades, Type 3	Each	5	0	5	100.00	500
3	Flagmen	Hr.	475	50	525	11.43	6,000
4	Temporary Signs	Lump Sum			All	3,500.00	3,500
5	Temporary Protection & Direction of Traffic	Lump Sum			All	2,500.00	2,500
6	Clearing & Grubbing	Lump Sum			All	2,050.00	2,050
7	Removal of Structures & Obstructions	Lump Sum			All	2,350.00	2,350
8	Ditch Excavation	Cu. Yd.	1,000	100	1,100	4.50	4,950
9	Embankment in Place	Cu. Yd.	48,150	4,850	53,000	1.35	71,550
10	General Excavation	Cu. Yd.	2,240	260	2,500	0.60	1,500
11	Trench Excavation	Cu. Yd.	560	40	600	6.00	3,600
12	Watering	M-Gal.	121	9	130	5.00	650
13	Pit Run Base	Cu. Yd.	35,140	3,560	38,700	1.35	52,245
14	3/4"-0 Aggregate Base	Cu. Yd.	4,850	450	5,300	6.00	31,800
15	Lime Treated Subgrade	Sq. Yd.	50,272	5028	55,300	0.60	33,180
16	Lime for Lime Treated Subgrade	Ton	566	54	620	40.00	24,800
17	Aggregates in Asphalt Macadam	Cu. Yd.	3,261	339	3,600	8.75	31,500
18	120-150 Asphalt in Asphalt Macadam	Ton	247	28	275	110.00	30,250
19	Asphalt in Seal Coat	Ton	69	6	75	125.00	9,375
20	Class A Concrete in Box Culvert	Cu. Yd.	85	9	94	150.00	14,100
21	Reinforcement in Box Culvert	Lb.	12,932	1,298	14,230	0.50	7,115
22	12" Culvert Pipe	Lin. Ft.	418	42	460	6.75	3,105
23	15" Culvert Pipe	Lin. Ft.	64	8	72	7.25	522
24	18" Culvert Pipe	Lin. Ft.	384	36	420	8.50	3,570
25	24" Culvert Pipe	Lin. Ft.	68	8	76	11.75	893
26	48" Culvert Pipe	Lin. Ft.	8	2	10	32.00	320
27	24" Arch Pipe	Lin. Ft.	16	2	18	14.00	252
28	30" Arch Pipe	Lin. Ft.	186	14	200	18.00	3,600
29	36" Arch Pipe	Lin. Ft.	12	2	14	22.00	308
30	54" Arch Pipe	Lin. Ft.	30	4	34	42.00	1,428

ITEM NO.	ITEM	U. IT.	NET	ALLOWANCE	QUANTITY	UNIT PRICE	AMOUNT
31	60" Arch Pipe	Lin. Ft.	200	20	220	55.00	12,100
32	18" Irrigation Pipe	Lin. Ft.	46	4	50	9.00	450
33	24" Irrigation Pipe	Lin. Ft.	88	8	96	12.00	1,152
34	Concrete Diversion Box	Each	1	0	1	1,000.00	1,000
35	Concrete Pipe Supports	Each	2	0	2	250.00	500
36	Salvage & Reinstall Gate & Gauge	Each	2	0	2	300.00	600
37	Move Mail Boxes	Each	5	2	7	35.00	245
	Widen Bridge						<u>15,600</u>
					780 Sq. Ft. @ 20.00/Sq. Ft.		
					Total Estimated Construction Cost		396,630
							17,848
	Contingencies @ 4 1/2%						<u>31,730</u>
	Engineering @ 8%						<u>446,208</u>
					Total Estimated Cost		

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

October 30, 1974

Salem, OR 97310

FILE: *Donna*
FILETO: ~~File~~SUBJECT: LaGrande/Baker Hwy - Powder
River Section
Chandler Lane
FAS-C 01-106
Baker County

At the request of the Design Section, the Hydraulics Unit initiated a study to review drainage on the subject project. Of particular concern were flood and irrigation drainage.

FLOOD DRAINAGE

Land lying between the LaGrande-Baker Highway and the Powder River is subject to periodic inundation by the Powder River during major winter and spring runoffs. Such an event occurred in both the winter and spring of 1974. At the present time water is allowed to flow across Chandler Lane. However, the proposed highway grade will be approximately two feet higher than the existing grade, thereby reducing the frequency of road inundation and increasing the probability of backwater from the new road.

To minimize backwater and to provide free drainage across Chandler Lane, several culverts have been added, some existing culverts enlarged and sags placed in the gradeline. It is not possible to determine if these measures will prevent additional backwater. It may be necessary to install additional culverts after construction.

Listed below are the installations suggested for flood drainage.

Station	Culvert Size	Design Discharge	Headwater
1 + 50	18" CMP	6 cfs	1.5 ft.
2 + 03			
(Salmon Cr.)	10'x4' RCBC	150 cfs	2.9 ft.
24 + 00	18" CMP	6 cfs	1.5 ft.
26 + 90 (Old Settlers Slough)	8'x4' RCBC (Extend)	232 cfs	4.5 ft.
36 + 50	18" CMP	6 cfs	1.5 ft.
39 + 50	18" CMP	6 cfs	1.5 ft.
40 + 52	30" ATCMP	17 cfs	1.9 ft.
53 + 61	18" CMP (Extend)	6 cfs	1.5 ft.
53 + 50	24" CMP	13 cfs	2.0 ft.
90 + 50	30" ATCMP	17 cfs	1.9 ft.
137 + 48	24" CMP (Extend)	10 cfs	2.0 ft.
162 + 59	48" CMP (Extend)	72 cfs	4.0 ft.

NOTED
GARY A. POTTER

POWDER RIVER BRIDGE STATION 186

Widening Chandler Lane will include upstream widening of the existing Power River Bridge. Ice jams present a greater problem at this crossing than does highwater. Flooding in the spring of 1974 was the worst since Mason Dam became operative and is one of the largest floods of record. A peak flow of 1,000 cfs at this bridge was estimated by the local watermaster.

Based on information obtained from the County Roadmaster and local residents, there does not appear to be any highwater problem at the existing bridge. Upstream widening will not effect the capacity of the opening.

IRRIGATION FACILITIES

Several irrigation canals cross Chandler Lane and have a dual purpose. Beside providing for irrigation flows, the facilities also help pass flood waters which in most cases are greater than irrigation flows.

Listed below are suggested sizes for irrigation structures.

Station	Culvert Size	Design Flow	Headwater
13 + 28	24" CMP (Extend)	13 cfs	2.0 ft.
40 + 52	30" ATCMP (Extend)	17 cfs	1.9 ft.
44 + 60	Twin 30" ATCMP (Extend)	34 cfs	1.9 ft.
47 + 74	24" CMP (Extend)	13 cfs	2.0 ft.
61 + 03	60" ATCMP (Extend)	90 cfs	3.7 ft.
103 + 40	18" CMP	6 cfs	1.5 ft.
114 + 71	Twin 60" ATCMP	180 cfs	3.7 ft.
121 + 58	30" ATCMP (Extend)	18 cfs	1.9 ft.
143 + 50	30" ATCMP	18 cfs	1.9 ft.
151 + 23	Twin 60" ATCMP	60 cfs	3.0 ft.
169 + 70	36" ATCMP (Extend)	18 cfs	1.9 ft.
169 + 70 to 185 + 10 Rt	3-ft ditch w/2:1 slopes	10 cfs	

STATION 143+50

John Osburn, owner, has requested that the existing 24" CMP be replaced by a 30" ATCMP to provide capacity for additional water (total of 10 cfs) to which he is entitled. This pipe must cross a roadside ditch for a clear span of six feet - 14 gage pipe has a safe span of 14.5 ft.

SHM:jrk

cc: Vic Wolfe
J. H. Versteeg
Walt Hart
W. E. Schwartz
Gary Potter ✓

Richard L. Lenz
Hydraulics Engineer

By *SH Macnab*
Stephen H. Macnab
Asst. Hydraulics Engr.

HYDRAULIC DATA		
	Design Flood	Max, Flood yr (1974)
Discharge-cfs.	1000 cfs	1000 cfs
Frequency-yrs	25 ⁺	25 ⁺
H.W. Elevation Natural Channel	3347'-	3347'-
H.W. Elevation Channel Change		
Velocity - f.p.s.	3.9	3.9

NOTE FOR CANAL:

"Design Flood" = Design Flow

"Discharge" = Capacity

OREGON STATE HIGHWAY DIVISION HYDRAULIC UNIT	
POWDER RIVER BRIDGE LAGRANDE/BAKER HWY - POWDER R. SEC.	
COMPILED BY A. H. - 11-11-74	DATE OCTOBER 21, 1974

FAS 01-106
Baker Co
NOI



OREGON STATE HIGHWAY DIVISION

HIGHWAY BUILDING • SALEM, OREGON • 97310

October 26, 1973

TOM McCALL
GOVERNOR

F. B. KLABOE
Administrator of Highways

TO Executive Department
Federal Aid Coordination Unit

FROM

L. H. Young
L. H. Young
Office Engineer

Blue Mountain Intergovernmental
Council

John Beck, Interim Coordinator
Wallowa County Courthouse
Enterprise, Oregon 97828

SUBJECT Notice of Intent for FAS-C Funds
State Administration District No. 13
LaGrande, Baker Hwy.-Powder River Sec.
FAS 01-106, Chandler Lane
Baker County


In accordance with Executive Memorandum 02-270-20, attached are
copies of the Notices of Intents for the subject project.

In order that the dates of contract letting may be met, your prompt
attention to this proposal will be appreciated. The estimated date
of filing for federal-aid funds on this project is January 10, 1974.

Attachment

BLG:js

cc: G. L. Green, FHWA
E. S. Hunter
R. L. Schroeder
Victor D. Wolfe
J. B. Boyd
R. E. Royer
J. H. Versteeg
Don Byard
H. S. Cox
B. L. Gifford
R. N. Chase
G. A. Starkey
W. E. Schwartz



A DIVISION OF THE DEPARTMENT OF TRANSPORTATION



OREGON PROJECT NOTIFICATION AND REVIEW SYSTEM

NOTIFICATION OF INTENT TO APPLY FOR FEDERAL AID

For Internal Use Only		1-8] PNRS #		9] CARD TYPE:		Page One				
02	12]	APPLICANT State Highway Division		45	46]	DIVISION Dept. of Transportation		79		
03	12]	APPLICANT ADDRESS State Highway Building		45	46]	CITY Salem	60] 76] ZIP 97310	80		
04	12]	CONTACT PERSON L. H. Young		45	46]	AREA CODE 503	48] 49] PHONE 378	55] 56] EXTENSION 6563	59	
01	12]	PROJECT TITLE LaGrande, Baker Hwy.-Powder Riv. Sec., FAS 01-106		District 13				71		
11	12]	PROJECT LOCATION Chandler Lane		45	46]	PROJECT LOCATION Baker		79		
05	12]	SUMMARY PROJECT DESCRIPTION (ATTACH SUPPORTING DOCUMENTS AS NECESSARY) Construct 3.6 miles of roadway with a top width of 32 feet having two 12-foot							71	
06	12]	oiled shoulders. Also widen three structures to a 32-foot roadway. No							71	
07	12]	additional right-of-way. Utilities including irrigation facilities are							71	
08	12]	involved. The county wishes the use of lime be considered in the subgrade.							71	
09	12]	(See Remarks)							71	
10	12]								71	
12	12]	FEDERAL FUNDS (A) Grant [19] 20] (B) Other [27] 28]		NON-FEDERAL MATCHING FUNDS (C) State [35] 36] (D) Local [43] 44]		OTHER FUNDS (E) FUNDS [51] 52]		TOTAL (F) FUNDS [60]		
		214,500		30,250		30,250		275,000		
13	12]	TYPE OF OTHER FEDERAL FUNDS (See 12B)		45	46]	TYPE OF OTHER NON-FEDERAL FUNDS (See 12E)		79		
14	12]	FEDERAL PROGRAM TITLE Title 23 U.S.C. Highways							71	
15	12]	FEDERAL AGENCY NAME Dept. of Transportation		45	46]	FEDERAL SUB-AGENCY NAME Federal Highway Administration		79		
17	(A) TYPE OF APPLICANT: (Check (X) the single most applicable box)									
	STATE ☒ 12	INTER-STATE ☐ 13	COUNTY ☐ 14	CITY ☐ 15	SCHOOL DISTRICT ☐ 16	SPECIAL DISTRICT ☐ 17	COMMUNITY ACTION ☐ 18	SPONSORED ORGANIZATION ☐ 19	OTHER ☐ 20	
	(B) TYPE OF ACTION: (Check (X) as many boxes as apply to this action)									
	NEW GRANT ☒ 21	CONT. GRANT ☐ 22	SUPPL'T GRANT ☐ 23	INCREASE DURATION ☐ 24	DECREASE DURATION ☐ 25	CANCELLATION ☐ 26	INCREASE DOLLARS ☐ 27	DECREASE DOLLARS ☐ 28		
	(C) IS THERE A COMPREHENSIVE PLAN?				(D) REVIEW REQUIRED by A-95		(E) ENVIRONMENTAL IMPACT		(F) HOUSING RELOCATION REQUIRED	
	STATE Yes No		REGIONAL Yes No		LOCAL Yes No		Yes No		Yes No	
	☒ 29	☐ 30	☐ 31	☐ 32	☐ 33	☐ 34	☒ 35	☐ 36	☐ 37 ☒ 38	☐ 39 ☒ 40
	(See IV, Page 2)									
	(G) ESTIMATED APPLICATION FILING DATE:				41] MONTH January	42] 43]	DAY 10	44] 45]	YEAR 1974	46]

ADDITIONAL INFORMATION - ALL APPLICANTS

- I. FEDERAL CATALOG NUMBER
(OR PUBLIC LAW NO. AND TITLE) 20.2015 Hwy. Planning & Construction
- II. HAS DISTRICT CLEARINGHOUSE BEEN NOTIFIED? No ☐ Yes ☒ Date: October 26, 1973
- III. HAS FUNDING AGENCY BEEN NOTIFIED? No ☐ Yes ☒ Date: October 26, 1973
- IV. IF PROJECT INCLUDES STATE FUNDS (12C), IDENTIFY AGENCY State Highway Division
- V. LIST PERTINENT PLANNING DOCUMENTS OR PROJECT STUDIES (See 17C) Federal-aid Secondary Program
- VI. EXPLAIN DEVIATIONS (IF ANY) FROM PERTINENT PLAN
- VII. (a) Federal Congressional District(s) Number(s) 2
(b) State Representative District(s) Number(s) 59
(c) State Senatorial District(s) Number(s) 30

STATE AGENCIES ONLY

- VIII. (a) IS PROGRAM BUDGETED ☐ NON-BUDGETED ☐
- (b) STATE SHARE
GENERAL FUND CASH \$
OTHER FUND CASH \$
IN KIND \$
- (c) FUNDING METHOD

	FEDERAL SHARE	STATE SHARE	TOTAL
First Year	% <u> </u> \$ <u> </u>	% <u> </u> \$ <u> </u>	% <u> </u> \$ <u> </u>
Second Year	% <u> </u> \$ <u> </u>	% <u> </u> \$ <u> </u>	% <u> </u> \$ <u> </u>
Third Year	% <u> </u> \$ <u> </u>	% <u> </u> \$ <u> </u>	% <u> </u> \$ <u> </u>

- (d) WILL PROGRAM REQUIRE HIRING OF NEW STATE EMPLOYEES? No ☐ Yes ☐ Number
- (e) Will accounting for this grant be administered by the Executive Dept. Accounting Division? Yes ☐ No ☐

REMARKS


17(38) A negative environmental impact statement will be forthcoming.
State to complete field survey and make up plans and specifications. Also do foundation testing for bridges.

LA GRANDE-BAKER HWY. — POWDER RIV. SEC.

CHANDLER LANE

FAS 01-106

Baker County



U. S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION		FEDERAL AID PROJECT NO. RS-01-106(1)	
LETTER OF APPROVAL AND/OR AUTHORIZATION		STATE PROJECT NO. Powder River Bridge Section	
FROM: G. L. Green, Division Administrator Salem, Oregon	PROGRAM NO.	COUNTY NAME Baker	
	ITEM NO. RS-66	PROGRAM STAGE (Check) ☐ 1. ☐ 2.	
TO: Mr. F. B. Klaboe Administrator and State Highway Engineer State of Oregon Salem, Oregon		RECEIVED COUNTY & CITY SECTION OCT 20 1975 ☐ ENGR. ☐ COOR. ☒ OE ☐ AE ☐ UE ☐ UPE ☐ CE ☒ RE ☒ RPE ☐	
DATE PS&E APPROVED October 28, 1975	DATE AUTHORIZATION EFFECTIVE October 28, 1975	FEDERAL ROUTE NUMBER Secondary Route 01-106	
		STATE ROUTE NUMBER County Road	
GENERAL LOCATION: County Road 0.5 miles east of Jct. US 30 - east 3.6 miles			
GENERAL DESCRIPTION OF WORK: One bridge and minor structures.			
YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW			
PRELIMINARY ENGINEERING TO DETERMINE ☐ LOCATION ONLY PRELIMINARY ENGINEERING FOR SURVEY AND PLAN ☐ PREPARATION ☐ OTHER (Specify)		☐ ACQUISITION OF RIGHT-OF-WAY CONSTRUCTION - ADVERTISE FOR RECEIPT ☒ OF BIDS ☐ CONSTRUCTION - PROCEED ON AN AGREED PRICE AND/OR FORCE ACCOUNT BASIS	
REMARKS My program approval memorandum of October 28, 1975 approved this project for inclusion in the Federal-aid program.			
As requested in Mr. Rulien's October 22, 1975 letter you are authorized to proceed with actions necessary to advance to completion the physical construction provided for by the above project at a total estimated cost of \$127,950 - federal funds \$100,040 in accordance with the provisions of your approved Secondary Road Plan. If you subsequently find that exceptions to the procedure will be needed or that your proposed design standards for this project are lower than the minimum design standards as approved May 13, 1970, this office should be notified of such proposed exceptions and reasons thereof.			
DATE 10-28-75	SIGNATURE OF APPROVING OFFICIAL <i>CR Burgardt</i>		TITLE Division Administrator

TRANSMITTAL AND REQUEST FOR INITIAL PROGRAM APPROVAL OF PROJECTS

(PPM 21-1)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

STATE HIGHWAY DEPARTMENT
Oregon
DATE
10-28-75

BY (Signature)
L.W. Rulien's October 22, 1975 letter

TITLE
Project Management Engineer

CLASS OF FEDERAL FUNDS

☐ FAI ☐ PAP ☐ PAU ☒ PAS ☐ OTHERS

OTHER IDENTIFICATION AND/OR REMARKS (State)

ITEM NOS. 66 THRU

PROJECT NOS.

Location Work

ITEM NOS. THRU

FEDERAL FUNDS

Length (Miles)

ESTIMATED COST

RS-01-106(1)

0.01

127,950

100,040

Powder River Bridge
Section, Baker County
State of Oregon
One Structure and
minor structures.

REMARKS (Division)

RECEIVED
COUNTY & CITY SECTION
OCT 29 1975

☐ ENGR. ☐ COOR. ☐ DE ☐ AE ☐ UE
☐ UPE ☐ CE ☐ RE ☐ RPE

RECOMMENDED

DATE

SIGNATURE AND TITLE

DATE

SIGNATURE AND TITLE

10-28-75

G. L. Green, Division Administrator

* Program approval on the part of the Federal Government to provide Federal funds for the undertaking.

FORM PR-1
(REV. 4-61)

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

October 22, 1975

PROJECT LOCATION (45 typewriter spaces)		October 22, 1975		FEDERAL-AID PROGRAM DATA		(PPM 21-1)															
Co. Rd., 0.5 mi. E of Jct. US30, E 3.6 mi.		ADT		PRESENT	140	FUTURE	210	YEAR	95	REGION	10	STATE NAME	Oregon	STATE CODE	41	APPM CODE	075	ITEM NO.	66		
21		45		140		210		95		10		Oregon		41		075		66			
USED WORK (35 typewriter spaces)		MATERIAL FOREST		FM ROUTE NO.		DA CLASSIFICATION		DA AREA		EMERG. YR.		PL. AUTH YR.		PREFIX LETTER(S)		PROJECT NUMBER		SEQ. NO.		I. Preliminary Only	
Minor Structures		62 (63)		103 (104)		103 (104)		103 (104)		171 (172)		171 (172)		171 (172)		171 (172)		171 (172)		171 (172)	
Rural Secondary		COUNTY NAME		Baker		ROUTE NO.		FEDERAL-AID		STATE		Co. Rd.		U.S.		CODE		PROGRAM STAGE		PROGRAM STAGE	
WORK		TYPE		STEP		TERMINI (Full description)		MILES		TOTAL ESTIMATED COST		FEDERAL FUNDS		STATE FUNDS		OTHER FUNDS		CHARACTER OF PROPOSED WORK (Full description)		CHARACTER OF PROPOSED WORK (Full description)	
PE		46		52		Co. Rd., 0.5 mi. E. of Jct. US 30, E. 3.6 mi.		1.64		1.64		1.64		1.64		1.64		1.64		1.64	
ROW																					
CONST						"Powder River Bridge Section"															
(CODE)																					
X031																					
Y007																					
J.G.																					
APPROVAL DATES																					
OCT 28 1975																					
OREGON DIVISION																					

RECEIVED
COUNTY & CITY SECTION
OCT 29 1975
☐ ENGR. ☐ CORR. ☐ DE ☐ AE ☐ UE
☐ UPE ☐ CE ☐ RE ☐ RPE

*2.67 mi. of no work section
0.43 mi. of "Y" code.

POWDER RIVER BRIDGE SECTION

PROJECT NO. RS-01-106(1)

Existing Facility:

Roadway-----26-foot graveled surface with irrigation ditches on either side.
Structure-----63-foot structural steel girder with reinforced concrete deck
having a horizontal clearance of 22 feet.

Adjacent Sections: 26-foot graveled surface roadway.

Project Data: The work consists of the following:

- (a) Widen existing 63-foot long structural steel deck girder bridge (Br. No. 7759A) to provide a horizontal clearance of 32 feet. Salvage and re-install in bridge abutment wall a ditch headgate with measuring gauge. Construct approx. 2,000 feet of irrigation ditch and install a 54-inch arch-type pipe. Install guardrail at each end of structure.
- (b) Extend 8'x4' double R.C.B.C. and construct approx. 300' of irrigation ditch.

Note: County to construct roadway.

Bridge type code X031-----\$67,900
Minor Strs. type code Y007-----\$60,050

Exception to Minimum Standards: None

Relocation Assistance Payments: None required.

System Action, Water Development, Railroad, Recreation and Historical Areas:
None involved.

Airport: Baker Municipal Airport lies southeasterly within two miles of the east end of the project, but the proposed facility will not cause any conflict with the operation of the airport.

IN 50-1-70 Requirements: State Clearinghouse and District 13 Clearinghouse A-95 review approval letters dated November 21, 1973 and December 12, 1973, respectively.

FHFM 7-7-2 Requirements: Nonmajor action project concurs
FHMA on January 6, 1975.

FHFM 7-7-5 Requirements:

- (a) Corridor/Design public hearings offered January February 6, 1975, and no requests for a hearing Certification required by Section 128 "Public Title 23, U.S.C. made under the provisions of the Road Plan" on March 11, 1975.

- (b) Location/Design approval granted under the "Sec Plan" on March 25, 1975.

Control of Utilities: The State does not have, at this authority to control the use by utilities of the right this project. A State-County agreement is being prepared comply with paragraph 6d(1) of PPM 30-4.1.

Route Data: This is a farm-to-market road, a mail road and bus route.

Note: This project is in Congressional District No. 2.

OVER BRIDGE SECTION.

NO. PS-01-106(1)

foot graveled surface with irrigation ditches on either side.
foot structural steel girder with reinforced concrete deck
having a horizontal clearance of 22 feet.

foot graveled surface roadway.

consists of the following:

ing 63-foot long structural steel deck girder bridge (Br. No.
provide a horizontal clearance of 32 feet. Salvage and re-
bridge abutment wall a ditch headgate with measuring gauge.
approx. 2,000 feet of irrigation ditch and install a 54-inch
type. Install guardrail at each end of structure.

double R.C.B.C. and construct approx. 300' of irrigation

duct roadway.

X031-----\$67,900
code Y007-----\$60,050

Standards: None

Payments: None required.

Development, Railroad, Recreation and Historical Areas:

Principal Airport lies southeasterly within two miles of the
the project, but the proposed facility will not cause any
in the operation of the airport.

ts: State Clearinghouse and District 13 Clearinghouse A-95
letters dated November 21, 1973 and December 12, 1973,

FHPM 7-7-2 Requirements: Nonmajor action project concurred in by the
FHWA on January 6, 1975.

FHPM 7-7-5 Requirements:

(a) Corridor/Design public hearings offered January 30, 1975 and
February 6, 1975, and no requests for a hearing were received.
Certification required by Section 128 "Public Hearings" of
Title 23, U.S.C. made under the provisions of the "Secondary
Road Plan" on March 11, 1975.

(b) Location/Design approval granted under the "Secondary Road
Plan" on March 25, 1975.

Control of Utilities: The State does not have, at this time, the legal
authority to control the use by utilities of the right-of-way of
this project. A State-County agreement is being proposed to
comply with paragraph 6d(1) of PPM 30-4.1.

Route Data: This is a farm-to-market road, a mail road and a school
bus route.

Note: This project is in Congressional District No. 2.

October 22, 1975

TO G. L. Green, Division Adm.
 Federal Highway Administration

FROM L. W. Rulien
 Project Management Engineer

SUBJECT Program Data Submission
 Project No. RS-01-106(1)

We are submitting program data for one project, Item No. 66, Project No. RS-01-106(1), "Powder River Bridge Section", which we desire to have included in the Rural Secondary Highway Program.

This project has been selected by local officials and the Oregon Transportation Commission in cooperation with each other as required by the Federal-Aid Act.

It is our present intention to receive bids for this project on November 20, 1975.

One copy each of State Clearinghouse and District 13 Clearinghouse A-95 letters of approval were forwarded previously.

JG:md

Enclosure

cc: W. E. Schwartz (Region 5)

MONTHLY TRANSACTION NO.

FORM PR-1
(REV. 4-81)

Budget Bureau No. 41-R-2067; Approved

U.S. DEPT.
OF AGRICULTURE

DATE SUBMITTED TO W.O.

October 22, 1975

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

CARD 2		REPORT NUMBER	PROJECT LOCATION (35 typewriter spaces)		ADT		PRESENT	FUTURE	YEAR	REGION	STATE NAME	PROJECT NUMBER		
1			Co. Rd., 0.5 mi. E of Jct. US30, E 3.6 mi.				140	210	95	10	Oregon	RS-01-106		
CARD 3		CHARACTER OF PROPOSED WORK (35 typewriter spaces)	MATERIAL FOREST		FH ROUTE NO.		SUPPLY ADCT		DA CLASSIF.	DA AREA	EMERG. YR.	PL. AUTH YR	PREFIX LETTER(S)	
One Bridge & Minor Structures														
CARD 1		CLASS OF FEDERAL FUNDS		Rural Secondary		COUNTY NAME		Baker		STATE		U.S.		
NAME OF URBAN AREA		17-81				ROUTE NO. S		FEDERAL-AID		01-106		Co. Rd.		
CARD 5		ON HIGHWAY	CHANGE CODE	PROJECT CODE	TYPE	STEP	TERMINI (Full description)		MILES	TOTAL ESTIMATED COST		FEDERAL FUNDS	STATE FUNDS	OTHER FUNDS
1		(114)(8)	(118)	(41)	(43)	(46)	Co. Rd., 0.5 mi. E. of Jct. US 30, E. 3.6 mi.		(184)	(180)(186)	(180)(187)	(170)		
3							ROW							
3							CONST (CODE)							
3							"Powder River Bridge Section"							
3							X031 Y007		*0.01	127,950	100,040	13,955	13,955 (Co.)	
CARD 1		CODE	PREPARED BY		J.G.		PROJECT TOTALS		*0.01	127,950	100,040	13,955	13,955 (Co.)	
1		14	PROGRAM APPROVAL DATES						(118)	(123)(124)	(120)	REMARKS		

*2.67 mi. of no work section
0.43 mi. of "Y" code.

FEDERAL-AID PROGRAM DATA

October 22, 1975

(PPM 21-1)

PROJECT LOCATION (45 typewriter spaces)

Rd., 0.5 mi. E of Jct. US30, E 3.6 mi.

ADT

PRESENT
140
DHV-20FUTURE
210YEAR
95REGION
10

STATE NAME

Oregon

STATE
CODE
41APPN
CODE
075ITEM
NO.
66

WORK (35 typewriter

NATL.
FORESTFM ROUTE
NO.

SUPPLY ADCT

DA CL. ASSIF.

DA AREA

EMERG. YR.

PL. AUTH YR.

PREFIX LETTER(S)

PROJECT NUMBER
NUMBER

RS-01-106

SEQ. NO.
(1)I. Projects Only
POST M. DESIG.

27

Rural Secondary

COUNTY NAME

Baker

ROUTE
NO. SFEDERAL-AID
01-106STATE
Co. Rd.U.S.
1001U.S.
1001U.S.
1001U.S.
1001U.S.
1001U.S.
1001

ESTIMATED PROJECT COST BY PHASES

TOTAL
ESTIMATED
COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

CHARACTER OF
PROPOSED WORK
(Full description)Co. Rd., 0.5 mi. E. of
Jct. US 30, E. 3.6 mi.

MILES

TOTAL
ESTIMATED
COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

CHARACTER OF
PROPOSED WORK
(Full description)

*0.01

127,950

100,040

13,955

13,955 (Co.)

Widen str. steel deck
girder br. (L-63') to
H.C. of 32'. Salvage
& reinstall ditch
headgate with
measuring gauge. Const
2,000' of irrigation
ditch & inst. 54"
arch-type pipe. Exten
dbl. 8'x4' RCBC.
Inst. Guard rail.
(County to construct
roadway)
ROW-60' min.; Access
control-none; parking
restrictions-none.
Utility adj. required
incl. prep. work."Powder River Bridge
Section"PROJECT
TOTALS

*0.01

127,950

100,040

13,955

13,955 (Co.)

REMARKS

*2.67 mi. of no work section
0.43 mi. of "Y" code.

- OVER -

POWDER RIVER BRIDGE SECTION

PROJECT NO. RS-01-106(1)

Existing Facility:

Roadway-----26-foot graveled surface with irrigation ditches on either side.
Structure-----63-foot structural steel girder with reinforced concrete deck
having a horizontal clearance of 22 feet.

Adjacent Sections: 26-foot graveled surface roadway.

Project Data: The work consists of the following:

- (a) Widen existing 63-foot long structural steel deck girder bridge (Br. No. 7759A) to provide a horizontal clearance of 32 feet. Salvage and re-install in bridge abutment wall a ditch headgate with measuring gauge. Construct approx. 2,000 feet of irrigation ditch and install a 54-inch arch-type pipe. Install guardrail at each end of structure.
- (b) Extend 8'x4' double R.C.B.C. and construct approx. 300' of irrigation ditch.

Note: County to construct roadway.

Bridge type code X031-----\$67,900
Minor Strs. type code Y007-----\$60,050

Exception to Minimum Standards: None

Relocation Assistance Payments: None required.

System Action, Water Development, Railroad, Recreation and Historical Areas:
None involved.

Airport: Baker Municipal Airport lies southeasterly within two miles of the east end of the project, but the proposed facility will not cause any conflict with the operation of the airport.

IM 50-1-70 Requirements: State Clearinghouse and District 13 Clearinghouse A-95 review approval letters dated November 21, 1973 and December 12, 1973, respectively.

FHPPM 7-7-2 Requirements: Nonmajor action project concurrent
FHMA on January 6, 1975.

FHPPM 7-7-5 Requirements:

- (a) Corridor/Design public hearings offered January February 6, 1975, and no requests for a hearing. Certification required by Section 122 "Public Title 23, U.S.C. made under the provisions of the Road Plan" on March 11, 1975.
- (b) Location/Design approval granted under the "Section Plan" on March 25, 1975.

Control of Utilities: The State does not have, at this time, authority to control the use by utilities of the right of way for this project. A State-County agreement is being prepared to comply with paragraph 6d(1) of PPM 30-4.1.

Route Data: This is a farm-to-market road, a mail road and a bus route.

Note: This project is in Congressional District No. 2.

POWDER RIVER BRIDGE SECTION

PROJECT NO. RS-01-106(1)

ty:

-----26-foot graveled surface with irrigation ditches on either side.
-----63-foot structural steel girder with reinforced concrete deck
having a horizontal clearance of 22 feet.

NS: 26-foot graveled surface roadway.

The work consists of the following:

1) existing 63-foot long structural steel deck girder bridge (Br. No. 11) to provide a horizontal clearance of 32 feet. Salvage and re-construct approx. 2,000 feet of irrigation ditch and install a 54-inch type pipe. Install guardrail at each end of structure.

and 8'x4' double R.C.B.C. and construct approx. 300' of irrigation

construct roadway.

code X031-----\$67,900
code Y007-----\$60,050

imum Standards: None

ance Payments: None required.

ter Development, Railroad, Recreation and Historical Areas:
ved.

Municipal Airport lies southeasterly within two miles of the
nd of the project, but the proposed facility will not cause any
ct with the operation of the airport.

rements: State Clearinghouse and District 13 Clearinghouse A-95
roval letters dated November 21, 1973 and December 12, 1973,
ly.

FHFM 7-7-2 Requirements: Nonmajor action project concurred in by the
FHMA on January 6, 1975.

FHFM 7-7-5 Requirements:

(a) Corridor/Design public hearings offered January 30, 1975 and
February 6, 1975, and no requests for a hearing were received.
Certification required by Section 128 "Public Hearings" of
Title 23, U.S.C. made under the provisions of the "Secondary
Road Plan" on March 11, 1975.

(b) Location/Design approval granted under the "Secondary Road
Plan" on March 25, 1975.

Control of Utilities: The State does not have, at this time, the legal
authority to control the use by utilities of the right-of-way of
this project. A State-County agreement is being proposed to
comply with paragraph 6d(1) of PPM 30-4.1.

Route Data: This is a farm-to-market road, a mail road and a school
bus route.

Note: This project is in Congressional District No. 2.

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

FILE:

La Grande, Oregon

September 23, 1975

FROM: R. C. Lang *R. C. Lang*
Regional Federal Aid Engineer

SUBJECT: La Grande/Baker Highway-
Powder River Section
Chandler Lane
FAS 01-106
Baker County

TO: Lyle Watson
Design Team Supervisor

SALEM

Met with Baker County Court at Indian Hills Motel in Pendleton concerning the above subject project.

The Court reaffirmed their intention to proceed with the project as outlined in the attachments to Mr. Terpin's letter of August 14, 1975, identified as follows:

<u>Page</u>	<u>Items by Contract</u>	<u>Items by County</u>
4	1. Extend RCBC	Earthwork: Exc. 241 Emb. 167
9	11. Drain Ditch	1. Road Approach - 1
10	7. Install 54" Arch Pipe	1. Road Approach - 7
	Items 3, 4, 5, 6, 7, 8, 9, 10, 11, 11A, 11B, 12, 13, 14	2. Remove Wood Bridge
		Earthwork
		Approx. Quan.: Exc. 1015 Emb. 4822

The Court requests the project be let as soon as possible.

REFERRED TO

Beard	Reed
Cole	Sample
Eriksen	Watson <i>W</i>
Hager	Wolfe
Return	Discuss
Do	File Copy
Due	

BY FINAL DESIGN ENGINEER

RCL:je
Attachments

cc: Dennis L. Fuller
Don Harwell

1	Versteeg	<i>✓</i>
	A. Olson	
2	Torpin	<i>T</i>
	Scott	
	Swenson	
	R. Olson	
	Trout	

RECEIVED

SEP 24 1975

ROAD
DESIGN
SECTION

Requires Reply	☐
Requires Approval	☐
Receiver Keep	☐
Do not File	☐
Return To	
Bring Up	
Other	

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

August 14, 1975

Salem, Oregon

RE

DICE

RBE

RME

FILE

AUG 15 1975

RECEIVED

RDE REGIONAL OFFICE

FROM: Frank E. Terpin
Final Design Engineer

SUBJECT: LaGrande/Baker Highway-Powder River
FAS 01-106 (Chandler Lane)
Baker County

TO: W. E. Schwartz
Region V Engineer

Enclosed are four sets of prints and estimates on the subject section of the proposed construction as requested by Baker County.

The County had requested that the structure be widened, the RCBC to be extended and irrigation revision throughout the project. The dollar value to be kept somewhere near \$100,000.

As noted on the plans, the items circled in red will be done by contract and the items circled in green are to be done by the County.

On Sheet 10, items 9, 10, 11 and 14 will be required to be constructed with the bridge widening. If the County does not wish to do the grading at this time, all the rest of the items may be delayed. A temporary irrigation ditch would then be required from the 30" culvert pipe, item 14, to the existing irrigation ditch.

Please review these plans with the County and note any revisions on one set and return to this office.

RECEIVED

AUG 22 1975

RESIDENT ENGR.
H. M. FILLMORE

LKW:we
cc: Don Harwell
L. K. Watson

8-15-75 *cc Frank E w/ plans*
Deliver copy of this info
to county & arrange follow
up meeting of time to
review plans for Design.

H. M. Fillmore

10/21

OREGON STATE HIGHWAY DIVISION
QUANTITY SUMMARY & COST ESTIMATE

Sheet 1 of 3 Sheets

Section La Grande/Baker Hwy - Powder Riv.
Highway Chandler Lane County Baker Prefix 501-1436
Length _____ Miles Designer Watson-Henry Date 8-12-75
Signed _____ Title _____

Grading & Drainage

\$ 49,729

Surfacing

Contract Plans

\$ _____

Extra Work

Salvage & Reinstall \$ _____

Head wall \$ 2,000

\$ _____

\$ _____

\$ _____

\$ _____

\$ _____

\$ _____

\$ _____

\$ _____

TOTAL EXTRA WORK

\$ 2,000

TOTAL

\$ 51,729

+ 20% Engineering and Contingencies

\$ 10,271

Structures

Widen structure \$ 60,000

\$ _____

\$ _____

\$ _____

TOTAL STRUCTURES

\$ 60,000

Right of Way

\$ _____

TOTAL ESTIMATED COST

\$ 122,000

Contract Plans

Sheet 2 of 3 Sheets

La Grande/Baker Hwy - Powder Riv.

2901010070911
2901010070911

County Los Angeles

Prefix

Date 8-12-75

Miles

Designer

ITEM	UNIT	NET	GROSS	PRICE	AMOUNT
Tr. Exc.	Cu.Yd.	184		10 ⁰⁰	1840
Ditch Exc.	Cu.Yd.	1348		5 ⁰⁰	6740
54" Arch	Lin.Ft.	140		60 ⁰⁰	8400
Bedding Matl.	Cu.Yd.	24		10 ⁰⁰	240
12" Culv. Pipe	lin.Ft.	38		10 ⁰⁰	380
12" Irriga. Pipe	lin.Ft.	48		12 ⁰⁰	576
Loose RipRap (Cl. 100)	Cu.Yd.	322		12 ⁰⁰	3864
30" Culv. Pipe	lin.Ft.	36		19 ⁰⁰	684
Guard Rail, Type 2A	Lin.Ft.	350		12 ⁰⁰	4200
Anchor, Type 1	Each	4		350 ⁰⁰	1400
End Piece, Type "C"	Each	4		130 ⁰⁰	520
					38
Conc. Diversion Box	Lump Sum				3,500
Mobilization	8%				3,620
Temp. Prot. & Dir. of Traffic	Lump Sum				4,600
Temp. Signs	—				
Temp. Barricades	—				
Flagman	Hour	80		14 ⁰⁰	1,120

TOTAL 41,664

Contract Plans

Section La Grande/Baker Hwy - Powder Riv Sheet 3 of 3 Sheets
Highway Chandler
Length _____ Miles Designer Watson - Henry Prefix _____
RCBC Ext. : _____ Date 8-13-75

RCBC Extension

GRADING AND SURFACING ITEMS

[illegible]

TOTAL 80635

- ① Sta 26+82
8'x4' Double R.C.C. (In Pl.)
Extend 16' Rt.
Const. Outlet Ditch
10' Bottom, 2:1 Slopes
Class 3300-1 1/2 Conc. 24 CY
Reinforcement - 3,000 Lbs.
Gen. Exc. 30 CY
Tr. Exc. 56 CY
Dr. Nos 24635, 17292 & 8455

- ② Const. Appr. - 3 (Total)
(For Details, See Sheet 2)

- ③ Sta 27+70 Lt.
Inst. 18" Culv. Pipe - 32'
Tr. Exc. 5 CY

- ④ Sta 40+52
30" Arch Type Pipe - 36' (In Pl.)
Remove - 2' Lt.
Extend - 4' Lt.
- 14' Rt.
Bedding Motl. 4 CY
Tr. Exc. 16 CY
(For Details, See Sheet 2)

- ⑤ Sta 40+62
Inst. 30" Arch Type Pipe - 52'
Const. Inlet & Outlet Ditches
4' Bottom, 2:1 Slopes
Bedding Motl. 6 CY
Tr. Exc. 32 CY
Dt. Exc. 10 CY
(For Details, See Sht 2)

- ⑥ Sta 40+10 Lt.
12" Culv. Pipe - 40' (In Pl.)

- ⑦ Sta 42+50 Lt.
Abandon 12" Culv. Pipe - 24'
Inst. 12" Culv. Pipe - 32'
Tr. Exc. 5 CY


- ⑧ Sta 44+60
2-30" Arch Type Pipe - 40' (In Pl.)
Extend - 8' Lt. Each (16' Total)
- 8' Rt. Each (16' Total)
Bedding Motl. 4 CY
Tr. Exc. 30 CY
(For Details, See Sheet 2)

- ⑨ Sta 36+50
Inst. 18" Culv. Pipe - 58'
Tr. Exc. 17 CY


- ⑩ Sta 39+50
Inst. 18" Culv. Pipe - 56'
Tr. Exc. 16 CY

- ⑪ Sta 24+50 To Sta 27+30
Const. Drain Ditch
2' Bottom, 2:1 Slopes
Dt. Exc. 145 CY

- ⑫ Const. Rd. Curb - 1 (Total)




○ Contract
○ County




BS, R.39E, WM.

LAGRANDE/BAKER HWY-POWDER RIVER SEC.				Sheet No.
F.A.S. 01-106 (CHANDLER LANE)				4
BAKER COUNTY				
FED. ROAD DIST. No.	STATE	PROJECT NUMBER	FISCAL YEAR	TOTAL SHEETS
10	OREGON			See Index




tract Plans
nty Work




T. 8S., R. 40E., W.M.

LAGRANDE/BAKER HWY-POWDER RIVER SEC.				SHEET No.
F.A.S. 01-106 (CHANDLER LANE)				9
BAKER COUNTY				
FED. ROAD Dist. No.	STATE	PROJECT NUMBER	FISCAL YEAR	TOTAL SHEETS
10	OREGON			See Index



- Contract Plan
- County Work



★ See Adjacent Sheet

① Const. Agn - 2 (Total)

② Sta 151+23
Remove 20' Wooden Bridge - 16'
Inst. 2-60" Arch Type Pipe - 62' Each (Total 124')
Const. Inlet Ditch
2' Bottom, 2:1 Slopes
Bedding Matl. - 33 C.Y.
Tr Exc. 80 C.Y.
Dt Exc. 5 C.Y.



③ Sta. 143+60 To Sta 151+23
Const. Irrig. Ditch
9' Bottom; 2:1 Slopes
Const. Loose Riprap (Class 100)-300 C.Y.
(Earthwork Incl. In Main Hwy. Distr.)
(For Details, See Sht. 2A)

④ Sta. 162+59
48" Culv. Pipe - 38' (In Pl.)
Extend - 8' Lt.
- 16' Rt.
Tr. Exc. 32 C.Y.

⑦ Sta. 169+85
Inst. 54" Arch Type Pipe - 40'
Bedding Matl. - 10 C.Y.
Tr. Exc. 62 C.Y.


⑤ Sta 169+70
Abandon Arch Type -34'

⑥ Sta 145+30 To Sta. 151+90
Const Irrig Ditch.
"V" Bottom; 2:1 Slopes
Dt. Exc. 110 CY
(Earthwork Incl. In Main Rdwy. Distr.)
(For Detail, See Sht. 2A)




16' Goodwell Gauge (ridge floor)

LAGRANDE/BAKER HWY POWDER RIVER SEC				10
FAS 01-106 (CHANDLER LANE)				10
BAKER COUNTY				
FED. ROAD Dist. No.	STATE	PROJECT NUMBER	FISCAL YEAR	TOTAL SHEETS
10	OREGON			See Index




Project Plan by Work



- Sta. 176+30 To Sta. 180+75 Lt.
Const. Irrig. Ditch
1' Bottom, 2:1 Slopes
Dt. Exc. 68 CY.


- 13 Sta. 176+80
Inst. 12" Culv. Pipe - 8'
Inst. 54" Arch Type Pipe - 100'
Const. Conc. Diversion Box Lt.
Class 3000 - 1 1/2 Conc. - 111 C.Y.
Const. Loose Riprap (Class 100) 67 C.Y.
Bedding Matl. 14 C.Y.
Tr. Exc. 86 C.Y.
(For Details, See Sht 2A)

- 14 Sta. 105+00⁺ Rt.
Inst. 50" Curb Pipe - 30"
Sals. & Reinsteel Headwall
With Measuring Gauge
Tr. Exp. 22 C.Y.
(For Details, See Bridge Plans)



○ Contract

Q County U



☒ RCE ☐ RCE ☐ RBE ☐ RME

☒ RCE

SEP 10 1975

☐ RDE RECEIVED ☐

RDE REGIONAL OFFICE

RECEIVED
COUNTY CLERK
JUL 17 1968

✓ [initials] [initials]
[initials] [initials]

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

Salem, Oregon
July 28, 1975

FILE: BR 7759A

*fas 01-106
Baker Co*

J. E. Backstrand
FROM: J. E. Backstrand
Supervising Design Engineer

SUBJECT:

TO:

Mr. D. N. Harwell
County-City Engineer

Powder River Section
LaGrande-Baker Highway
FAS-C 01-106
Baker County

The current estimated cost of the structure widening over the Powder River for the above project is \$88,000. This figure includes the extra cost of installing 350 lineal feet of guard rail at the bridge ends with anchors and end pieces, and 180 cubic yards of Class 100 riprap at the structure site. It does not include any additional cost not formerly attributed to the structure widening. Twenty percent has been added for engineering and contingencies.

RFE:dh

cc L. L. Wallace

Prange

*Bob H. 7.30.75
The cost of the structure widening over the Powder River for the above project is \$88,000. This figure includes the extra cost of installing 350 lineal feet of guard rail at the bridge ends with anchors and end pieces, and 180 cubic yards of Class 100 riprap at the structure site. It does not include any additional cost not formerly attributed to the structure widening. Twenty percent has been added for engineering and contingencies.*

RECEIVED							
COUNTY & CITY SECTION							
JUL 29 1975							
☒ ENGR.	☐ COOR.	☒ DE	☒ AE	☐ UE			
☐ UPE	☐ CE	☒ RE	☐ RPE	☐			

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

La Grande, Oregon

July 24, 1975

FILE:

fas 01-106
Baker CoFROM: R. C. Lang *R. C. Lang*
Regional Federal Aid EngineerSUBJECT: Powder River Section
La Grande-Baker Highway
FAS-C 01-106
Baker CountyTO: Don Harwell
County-City Engineer

As you know, the above project has been halted in our processing toward advertisement for bids at the request of Judge Fuller. The reason for the request was based on the escalation of the original project estimate and the lack of funds.

The Court feels it is not in the best interests of the County to proceed with the total project at this time because of the estimated job costs. However, the Court recognizes the commitments made to the Highway Division concerning improvement of the route.

The Court wishes to proceed with the project development in the following manner:

1. Prepare plans, specifications and advertise for bid the structure widening over the Powder River (item 44), box culvert (items 15, 16), irrigation revision throughout project and any item necessary to complete the above described work. Request the dollar value be somewhere in the \$100,000 range, assuming the cost estimate sheet dated 3/24/75 is still realistic.
2. The County will proceed with grading and surfacing by using their own forces as funds become available.

Please advise if a revised project request will be required.

RCL:sh

Copy to- Walt Hart
J.H. Versteeg



RECEIVED							
COUNTY & CITY SECTION							
JUL 25 1975							
☒ ENGR.	☐ COOR.	☒ DE	☐ AE	☐ UE			
☐ UPE	☐ CE	☒ RE	☐ RPE				

fas 01-106
Baker Co

7-3-75

COUNTY OPTIONS

Approved for Closing


BAKER COUNTY


La Grande Baker Highway-Powder River Section - Chandler Lane Co. Road

48304	Chankler Herefords, Inc. and Oregon Corp.	\$ 300.00
48416	Harrison, Rober H. & David C.	250.00
48305	Grabner, Kenneth E. & Norma E.	50.00
48306	Grabner, Kenneth E. & Norma E.	50.00
48308	Wilson, Marvelle	50.00
48309	Eugene Brent & Dora F. Perkins	200.00
48310	Wellman, Effie I.	150.00
		<u>\$1,050.00</u>

Approved March 13, 1975

48307	Northwest Pipeline Corporation	\$ 265.00
	Approved June 27, 1975	





**OREGON STATE
HIGHWAY DIVISION**

*Jan 01-106
Baker Co*

☐	☐	☐	☐
RE	RCE	RBE	RME
☐	☐	☐	☐
La Grande, OR	ROE	MAY 2 1975	
May 1, 1975	☐		
RDE	RECEIVED REGIONAL OFFICE		

Mr. Frankie Schmuck, Jr.
Northwest Pipeline Corporation
P. O. Box 1526
Salt Lake City, Utah. 84110

Re: La Grande-Baker Highway-
Powder River Section
FAS 01-106 (Chandler Lane)
Baker County

Dear Mr. Schmuck:

Thank you for your letter of April 28th regarding your pipeline crossing of Chandler Lane.

I am handing your letter to Mr. Harlen Gerlach our Regional Utilities Engineer who will contact you in answer to your letter.

Very truly yours

H. M. Fillmore

H. M. Fillmore
Resident Engineer

cc W. E. Schwartz
Harlen Gerlach ✓

Sal
X

RECEIVED							
COUNTY & CITY SECTION							
MAY 17 1975							
☒ ENGR.	☐ CORR.	☒ UE	☐ AE	☐ UE			
☐ UPE	☐ CE	☒ RE	☐ RPE	☐			

Northwest Pipeline Corporation



P. O. BOX 1526
SALT LAKE CITY, UTAH 84110
801 - 328-8252

April 28, 1975

RECEIVED

MAY 1 1975

RESIDENT ENGR.
H. M. FILLMORE

Mr. H. M. Fillmore
Oregon State Highway Division
State of Oregon
P.O. Box 850
La Grande, Oregon 97850

Dear Mr. Fillmore:

La Grande-Baker Highway--Powder River Sec.
F.A.S. 01-106 (Chandler Lane)
Baker County

Your letter to Mr. Wayne Gentry dated March 27, 1975, along with with a set of drawings, was sent to this office for our review.

After reviewing your proposed plans and following our Company policies in cases where a road is to be upgraded and permanent surface is to be installed, we find it necessary to excavate our pipe across the road right-of-way and approximately ten feet each side of the right-of-way. At this time, we inspect all welds by X-ray, recoat the pipe, pad around the pipe, if necessary, and backfill excavated ditch per highway specifications. Since our pipe across the road right-of-way meets all requirements as set forth in DOT Code, we would remove existing casing.

In June, 1972, Baker County acquired an easement from the Company for road right-of-way, with the Company retaining the property in fee. We, therefore, feel all cost to inspect the pipe and remove the casing should be paid by the Oregon State Highway Division. The cost for this project should not exceed \$2,000.00.

If this is acceptable to you, please prepare any necessary agreements for Company's signature or a letter of acceptance. After acceptance, we will proceed with our work.

Very truly yours,

Frankie Schmuck, Jr.
Senior Project Engineer

tm

RECEIVED									
COUNTY & CITY SECTION									
MAY 1 - 1975									
☒ ENGR.	☐ COOR.	☐ CE	☐ RE	☐ UPE					
☐ UPE	☐ CE	☒ RE	☐ RPE	☐					

831.6

73


OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

Salem, Oregon

March 7, 1975

TO: Mr. E. S. Hunter
Assistant State Highway Engineer

RE: LaGrande-Baker Highway
Powder River Section
Chandler Lane, FAS 01-106
Baker County

FROM: 
Robert H. Prange
Rural Engineer
County-City Unit

Attached for your signature are two copies of a hearing certification required by Section 128, Title 23, U.S.C.

We have on file affidavits of publication and letters from Baker County stating that the opportunity for a public hearing was afforded the public relative to the proposed project and that no one requested a hearing.

If approved, will you please return a signed certification to this office for filing and further distribution.

RHP:scr

Attachment

cc: F. B. Klaboe
A. E. Johnson
E. S. Hunter
R. L. Schroeder
H. S. Coulter

hat the
e public
wder
r a

on

3-11-75

One signed copy returned
to Bob Prange.

RECEIVED
MAR 10 1975
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

MEMORANDUM TO FILES

RE: LaGrande-Baker Highway-Powder River Section
Chandler Lane, FAS 01-106
Baker County

I certify on behalf of the Oregon State Highway Division that the opportunity to request a location-design hearing was afforded the public relative to the proposed project on the LaGrande-Baker Highway-Powder River Section, FAS 01-106 in Baker County, and that no requests for a hearing were received.

I further certify that the Highway Division, with Baker County, has considered the socio-economic effects of the project, its impact on the environment, and its consistency with the goals and objectives of future planning for the immediate and adjacent areas and communities.

By *EA Hunt*
Assistant State Highway Engineer

Date 3-11-75

RHP:scr
3/7/75

FAS 01-106
Baker Co

March 6, 1975

(date)

Baker County Court
Courthouse
Baker, OR 97814

In order to comply with requirements of the Federal Highway Administration covering protection of public resources such as recreational areas, historical sites, wild life refuges, or any other facility in which the public has a specific interest, it is required that local public authorities should be consulted regarding the impact on these resources of a planned highway improvement.

Would you please fill out the form below regarding these resources and return it to the Oregon State Highway Division, County and City Unit State Highway Building, Salem, Oregon 97310. Retain the second copy for your records.

Highway FAS 01-106

Section La Grande-Baker Highway--Powder River: Grade, Base, Structures (3)

Do you know of any public organization or quasi-official organizations that might be opposed to this project on the grounds of interference with recreational, historical, or public resources? Yes ☐ No ☒

If answer is yes, please list organizations:

RECEIVED	
COUNTY & CITY SECTION	
MAR 12 1975	
☒ ENGR.	☐ CUOR. ☒ UE ☐ AE ☐ UE
☐ UPE ☐ CE ☒ RE	☐ RPE ☐

March 11, 1975
(date)

By *Samuel L. Fuller*
County Judge

By *F. William Smith*
Commissioner

By *George V. Dickson*
Commissioner

cc: *Luane Kidingo*
Proj Mgt

#8316

FAS 01-106

FORM 81-734-3030

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

February 10, 1975

Salem, Oregon

FILE: Br. 7759A

FROM:

Jerald E. Backstrand
Jerald E. Backstrand
Supervising Design Engineer

SUBJECT:

Powder River Br. Widening
LaGrande-Baker Hwy.
Baker Co.

TO:

Mr. Lyle Watson
Road Design

Re: Memorandum to the Files (February 5, 1975) by Lyle K. Watson.

Discussion with Frank Burnett brought out that the County Roadmaster, D. L. Best, was mostly concerned about upgrading the existing bridge to guarantee federal funds on the structure widening.

Bob Pillsbury of the FHWA indicated there would be no problem with federal participation.

In light of the relatively extensive work required to change the existing structure and the fact that it has a good rating, is in good condition, and doing the job at present, no contract work on the existing structure is proposed other than that already shown on the plans.

JEB/ag

REFERRED TO

Beard	Reed
Cole	Sample
Eriksen	Watson <i>W</i>
Hager	Wolfe

Return Discuss Do File Copy Due
BY FINAL DESIGN ENGINEER

1 *U*
2 *T*
ROAD
DESIGN
SECTION

#8316

FAS 01-106

FORM 81-734-3030

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

La Grande, Oregon

February 10, 1975

FILE:

FROM:

Harlin Gerlach
Harlin Gerlach
Regional Utilities Engineer

SUBJECT:

F.A.S. 01-106
(Chandler Lane)
Powder River Section
La Grande - Baker Hwy
Baker County

TO:

Frank Terpin
Final Design Engineer

S A L E M

ATTENTION: Lyle Watson

Attached is a list of power poles not shown on present plans. This list also includes poles that have been removed since the detail map was made up.

REFERRED TO

Beard	Reed
Cole	Sample
Eriksen	Watson
Heger	Wolfe

Return Discuss Do File Copy Due
BY FINAL DESIGN ENGINEER

HWG:fv

RECEIVED
FEB 12 1975
ROAD DESIGN SECTION

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

OREGON STATE HIGHWAY
DEPARTMENTTABULATION SHEET
SHEET 1 OF 2 SHEETS

2-10-74

La Grande / Baker Highway Power Sec.

EAS 26.106

(Chandler Lane)

Power poles to be shown on Plans and Poles to be removed from plans

Sta.	Dist. ft.	Dist. ft.	Remove from Plan	Remove from Plan
5+50		13'	yes	
9+50		28'		yes
11+60		28'		yes
17+06		10'	yes	
21+00		20'		
22+95		18'		
25+78		12'		
28+57		15'		
31+92		13'		
34+94		12'		
37+70		12'		
40+30		11'		
44+25		20'		
46+18		20'		
52+00		20'		
55+70		20'		
59+75		20'	yes	
59+60	28'			yes
63+12	20'			
65+20		145'		
65+45		115'		
65+80		150'		
67+90	28'			
73+10	28'			

OREGON STATE HIGHWAY
DEPARTMENTTABULATION SHEET
SHEET 2 OF 2 SHEETSLa Grande / Baker Hwy. - Powder River Section
FAS 01-106

2-10-74

Power Poles to be shown on Plans and Poles to be removed from plans

Sta.	Dist. ft.	Dist. ft.	Power & Span Flags	Added to Plans		
76+70	23'			yes		
81+20	28'					
85+00	28'					
88+34	37'					
90+60	210'					
91+00	195'					
94+25	36'					
97+65	25'					
101+25	28			yes		
137+55	34'		These 2 poles are Tel. poles for a 32 wire			
137+85		90'	Tel. Toll line crossing, Not Power poles as			
			shown			
138+45		25'	Tel. pole not Power pole as shown			
142+00		25	" "	"	"	"
145+60		28'	" "	"	"	"
149+25		25	" "	"	"	"
152+65		20	" "	"	"	"
156+15		29	" "	"	"	"
159+00		29	" "	"	"	"
168+55	55'			yes		
169+60	29'			yes		
172+25			Power poles with Tel. attached			
To			"	"	"	"
194+45			"	"	"	"

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

February 5, 1975

FILE:

Lyle K. Watson
 FROM: Lyle K. Watson
 Design Team Supervisor

SUBJECT: LaGrande/Baker Hwy.-Powder River
 FAS 01-106 (Chandler Lane)
 Baker County

TO: MEMORANDUM TO THE FILES

1. Verifying ☒	RECEIVED	Received by _____
2. Review ☒		Received by Approval ☐
3. Design ☒		Received by _____
4. Construction ☐		Design Title _____
5. Other ☐		Return to _____
6. Other ☐	ROAD DESIGN SECTION	Bring Up _____
7. Other ☐		Other _____

A plans in hand review was held on the named section in Baker, Oregon on Tuesday, January 28, 1975.

During construction of ditches on the easements, it will be the responsibility of the contractor to maintain existing fencing or construct temporary fencing. Permanent fencing will be constructed by the county.

The region utility engineer is to obtain additional power and or telephone poles not shown on plans.

Berms are to be constructed on the irrigation ditch right Station 177+ to 185+. Irrigation ditch Lt. 176+ to 181+ to be graded to flow ahead on line and a metal slide gate placed on 12 inch pipe in the diversion box Station 176+80.

The existing structure was constructed in 1953 with an H 15 loading. D. L. Best, County Roadmaster, requested it to be upgraded to H 20 loading to match the proposed widening.

The discharge of water from pumping required in the mandatory source cannot be discharged directly into irrigation ditches if it contains silts or sediments. Settling basins or filtering systems will be required.

The irrigation season is from April 1 to September 30. During haying season, July 4 to August 1, the irrigation water is turned off. Some of the new culverts and irrigation pipes could be installed during this period.

A temporary water measuring device and gate valve may be required during the widening of the Powder River structure if constructed prior to September 30. An E.W.O. for \$1,000 as an anticipated item, will be added for the temporary water measuring and gate valve. C. W. Travis, Baker Valley Irrigation District, will approve the temporary installation if it is also approved by the State Water Board.

Mr. Durward L. Best, Baker County Roadmaster indicated his dislike for double pipe installations because of trash build-up between the pipes. The most trash in this area seems to be old fence posts. Mr. Best indicated that the County will install metal fence posts at the inlet of the pipes to act as trash racks.

MEMORANDUM TO THE FILES

Page 2

February 5, 1975

The following named people participated in this review.

Dennis L. Fuller
Durward L. Best
C. W. Travis
Dale Allen
Richard Peterson
Mort Fillmore
Frank Burnett
Jerry Juniper
Harlin Gerlach
Lyle Watson
Norman L. Henry

Baker County Judge
Baker County Roadmaster
Baker Valley Irrigation District
Region Construction Engineer
FHWA
Resident Engineer
Resident Engineer
Assistant Resident Engineer
Region Utility Engineer
Final Design Supervisor
Designer

LKW:we

cc: To All Participants

C. T. Keasey
L. L. Wallace
C. G. Swenson

FAS 01-106

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE
Baker, Oregon

DATE January 20, 1975
TO Dale D. Allen
Region Construction Engineer

FROM P. F. Burnett
Resident Engineer

SUBJECT Revision of Plans for
Temporary Protection and
Direction of Traffic
La Grande/Baker Hwy. - Powder River Section
FAS 01-106 (Chandler Lane)
Baker County

☐ RE ☐ RCE ☐ RBE ☐ RME
☒ ROE JAN 21 1975
☐ RDE RECEIVED
REGIONAL OFFICE

ST LIMIT
At All Stages

Have reviewed subject revisions in signing and find these all
right except as follows:

Road closures for pipe installations, except at Salmon
Creek, should be of limited duration - not over four
hours.

PFB/tlh
cc: file

*cc to Terpin
Pallen*



REFERRED TO

1 Board 11/15 Reed
2 Cole Sample
Eriksen Watson
Hager Wolfe
☒ Return Discuss Do File Copy Due
BY FINAL DESIGN ENGINEER

1 Versteeg ☒
2 A. Olson ☒
2 Terpin ☒
Scott
3 Swenson ☒
R. Olson
Trout
RECEIVED
JAN 23 1975
ROAD
DESIGN
SECTION
Requires Reply
Requires Approval
Receiver Keep
Do not File
Return To
Bring Up
Other

ICAL ONE LANE


PROJECT LIMIT SIGNING
(Signing Shown To Be Installed At All Stages Of Construction Except As Noted)





Note: Signs Installed Above Type III
Barricades Shall Be On Wood Posts
At A Mounting Height Of 7 Feet
Above The Roadway. The Post Shall
Be Securely Attached To The
Barricade To Prevent Sacking.

ROAD CLOSURE SIGNING AND DETAILS

(Only One Road Closure Will Be Allowed At A Time
And Detour Signing Must Also Be Installed)



TYPICAL ONE LANE ROAD



DETOUR SIGNING. OR PIR
ST/ 2-03

Accompanied By Drgs 5-1, 5-2 & 2126 C

All Signs To Be Type "O" Unless
Otherwise Noted On Plans



LAGRANDE/BAKER HWY-POWER RIVER SEC					Sheet 2B
E.A.S. 01-106 (CHANDLER LANE)					
BAKER COUNTY					
RD. ROAD Dist. No.	STATE	PROJECT Number	FISCAL YEAR	TOTAL SHEET	
10	OREGON				

TEMPORARY PROTECTION AND DIRECTION OF TRAFFIC

PRELIMINARY COPY
JAN 10 1975
SUBJECT TO CHANGE
FINAL DESIGN UNIT

AS REVISED

*looks OK now
HMH*



ING. OR PIPE INSTALLATION
ST/ 203

8316

15

J. B. Boyd
Right of Way Engineer

January 8, 1975

C. W. Head
Commission Services

MISC. CONTRACTS and
AGREEMENTS No. 5181

Attached for transmitting to Baker County is a fully executed copy of an agreement for right of way services covering acquisition on the Chandler Lane County Road (Powder River Section), La Grande-Baker Highway. Also attached is a conformed copy of this agreement.

We have retained an original signed copy for the Transportation Commission's files.

fln
Att.

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE:

Salem, Oregon
 January 7, 1975

FROM: Adele L. Egan
 Right of Way Office Manager

SUBJECT: La Grande-Baker Highway
 Powder River Section
 Chandler Lane County Road
 Baker County

TO: Verne Allen
 Regional R/W Supervisor

Attached you will find four revised option forms in sextuplet covering right of way to be acquired in connection with the La Grande-Baker Highway Powder River Section of the Chandler Lane County Road of Baker County.

This is a State-County agreement project and you are to use prefix 7936.

These descriptions have been revised at the request of the property owners.

Enclosed for your information is a copy of the Revision Request.

We are attaching three prints of a section of map 9B-11-25 covering this area and bearing our date of January 3, 1975.

<u>File No.</u>	<u>Name</u>	<u>Area</u>
48308	Marvelle Wilson et al	400 sq. ft.
48309	Eugene Brent and Dora Frances Perkins	0.4 acre
48310	H. L. and Effie L. Wellman	13910 sq. ft.
48416	Robert H. Harrison et al	0.4 acre p-1 1485 sq. ft. p-2 0.32 acre p-3

AC:ks

Enc. 4 options, etc.

cc: W. E. Schwartz - 2 prints
 Milner Mead - 1 print
 Frank Lowe
 Title - 1 print
 Armand Riveness - Exhibit
 Jim Dixon
 D. Harwell - County-City

RECEIVED								
COUNTY & CITY SECTION								
JAN 8 1975								
☒ ENGR.	☐ CORR.	☒ DE	☐ AE	☐ UZ				
☐ UPE	☐ CE	☐ RE	☒ RPE	☐				

X

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE:

January 2, 1975
LaGrande, Oregon

FROM: H.M. Fillmore, Res. Engr.

SUBJECT:

TO: W.E. Schwartz
Region Engineer

Preliminary Plans
LaGrande - Baker Hwy. - Powder River Section
FAS 01-106
Baker County

I have the following comments on the preliminary plans on the subject project:

1. If costs are still the criterion as to whether or not the project is built, I question the need of the filter blanket in the irrigation ditch slopes Stations 143 + 60 to 145 + 30 Lt. and Stations 150 + 80 to 151 + 23 Lt.
2. If cost is a factor, I feel the detour signing is in excess. If one way traffic can be maintained while the Powder River Bridge is under construction there is no need to detour traffic via Hughes Lane. Temporary detours, one day at a time, can be signed on portable stands and routed via the county road at Station 40 or the pipes can be installed one half at a time with no road closures.
3. I am quite sure the drainage from existing pipes at Stations 137 + 50 and 141 presently drains East into the big ditch at Station 143 + 50. If this is true (there is too much snow now to tell), I do not think it should be diverted westerly into an area that can not handle the existing drainage.
4. The approach left of Station 187 must be retained. The approach to the right of Station 186 + 50 does not have to be replaced.

REFERRED TO

Beard	Reed
Cole	Sample <i>MS</i>
Eriksen	Watson
Hager	Wolfe
Return	Discuss Do File Copy Due

BY FINAL DESIGN ENGINEER

H.M. Fillmore

H.M. Fillmore
Resident Engineer

CC Terpin

*Dallen*Vanding *J**T*

6

Stc

8716

FAS-0100

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Baker, Oregon

REFERRED TO

Beard	Reed
Cole	Sample
Eriksen	Watson
Hager	Wolfe

Return Discuss Do File Copy Due
BY FINAL DESIGN ENGINEER

DATE December 30, 1974
TO Dale D. Allen
Region Construction Engineer

FROM P. F. Burnett
Resident Engineer

SUBJECT Preliminary Plans
La Grande/Baker Hwy. -
Powder River Section
Chandler Lane
Baker County

A. Olson
2 Terpin
Scott
Swenson
R. Olson
Trout

RECEIVED

JAN 3 - 1975

ROAD
DESIGN
SECTION

Reference your letter, subject as above, dated, December 16, 1974,
The following submitted:

1. Pipe crossing at station 44+60 is erroneously shown as culvert on pipe data sheet. This should show irrigation and reflect a requirement for water tight joints.
 - a. Pipe crossing at station 47+74 shown as culvert and should show irrigation. Include requirement for water tight joints also on pipe data sheet.
2. The accuracy of the existing pipe material has been reviewed. The information presented is accurate.

Remarks column of pipe data sheet, 2C, bottom of page should read; Salmon Creek. Size of pipe at station 61+05 has been verified as 54" Arch Type, sheet 5.

Checked with Baker Postmaster and there shouldn't be any serious problems for mail carrier. The mail deliveries by carrier are limited to the ends of Chandler Lane - near old Highway 30 - there are 8 mail boxes between La Grande - Baker Hwy. and the first county road. There are 2 mail boxes from frontal road along I80N to just West of Powder River that are in construction area. These deliveries are made on two different routes so mail carrier doesn't have to travel Chandler Lane only on ends as above described.

Rather than signing for detours as shown on plans "Road Closed to Through Traffic" signs on both ends of Chandler Lane and at County road at Station 40 should be adequate. The traffic on this road is mostly local people and signs at Campbell St. Intchg., Richland Intchg., Hughes Lane and other points shown on temporary signing plan would only tend to confuse travelling public.

cy Fillmore 12/31 BCC

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

December 20, 1974

FILE:

FROM: Adele L. Egan
Right of Way Office Manager

SUBJECT: La Grande-Baker Hwy.-Powder
River Section
Chandler Lane County Rd.
Baker County

TO: Verne Allen
Regional R/W Supervisor

Attached you will find one original and one revised option form in quintuplet covering right of way to be acquired in connection with the La Grande-Baker Highway-Powder River Section on the Chandler Lane County Road in Baker County.

File 48308 has been revised because of a change in the irrigation facility. This also calls for the addition of file 48416.

Enclosed for your information are copies of the Authorization List, Mr. Scott's letter of December 16, 1974, and a copy of the Revision Request.


We are attaching three prints of a section of map 9B-11-25 covering this area and bearing our date of December 17, 1974.

<u>File No.</u>	<u>Name</u>	<u>Area</u>
48308	Marvelle Wilson	1,000 sq. ft. p-1 400 sq. ft. p-2
48416	Robert H. Harrison et al	0.4 acre p-1 0.32 acre p-2

AC:ks

Enc. 2 options, etc.

cc: W. E. Schwartz - 2 prints
Milner Mead - 1 print & Auth. List
Frank Lowe - letter
Title - 1 print
Fred Jeter
Armand Riveness - Exhibit
Jim Dixon
H. S. Cox



#8316

FAS 01-106

Salem, Oregon
December 16, 1974

J. H. Versteeg
Road Design Engineer

J. B. Boyd
Right of Way Engineer
BUILDING

48416 - Harrison
LaGrande/Baker Highway-Powder
River Section
Chandler Lane County Road
Baker County

Attached is an additional description and an authorization for an irrigation facility easement on the subject project, which was caused by a change of plans.

The change also affected Parcel 2 of File 48308, which was sent to your office today along with revised Right of Way prints.

BY:


Floyd O. Scott
Right of Way Description Engineer

FOS:md

Attach.

1 Versteeg 
____ A. Olson
____ Terpin
____ Scott
____ Swenson
____ R. Olson
____ Trout

RECEIVED

DEC 16 1974

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

Contract # 8316

PRO 4-3

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

SALEM, OREGON

DATE December 9, 1974

TO Mr. E. S. Hunter
Assistant State Highway Engineer

FROM L. W. Rulien *L. W. Rulien*
Project Management Engineer

SUBJECT Assessment and Project Category
Powder River Section (Chandler Lane)
La Grande-Baker Highway
Baker County

Attached for your information is an assessment, concurred in by the FHWA.

Project Management classifies this section as a Category 3 project of non-major action.

Your approval will place this project in our Project Management System and allow its development in accordance with Action Plan procedures.

BLG:ljt
Attach.

cc: J. B. Boyd
L. E. George
W. J. Hart
C. T. Keasey
Victor D. Wolfe
G. A. Potter
Gary Sund
R. E. Royer
H. S. Cox
D. E. Swan
B. L. Gifford
Region 5 (W.E. Schwartz)
District 13 (G.A. Starkey)

APPROVED
E. S. Hunter
E. S. Hunter
Date 12 10 74

RECEIVED
DEC 10 1974
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

UNITED STATES GOVERNMENT
Memorandum

SUBJECT: Oregon Project FAS-C 01-106
Powder River Section (Chandler Lane)
La Grande-Baker Highway
Project Assessment

FROM : G. L. Green, Division Engineer

TO : Mr. F. B. Klaboe, Administrator & State Highway Engineer
Salem, Oregon

Based on the attached assessment and our field review, we concur that a negative declaration is the appropriate document for this project. A copy of the Project Assessment is returned as requested.

William A. Kappas
for G. L. Green

Attachment
Project Assessment

DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
Box 300
Salem OR 97308

DATE: December 2, 1974

In reply
refer to: 1041DA.A

RECEIVED	
STATE ENGINEER	
DEC 5 '74	
REFER TO	
FILE	
1	2
3	4
5	6
7	8
9	10

cc Hunter

*Copies To Ralien
Potter
12-6-74*

Oregon State Highway Division
PROJECT ENVIRONMENTAL ASSESSMENT

Date November 8, 1974

A. PROJECT IDENTIFICATION

Name of Project Powder River Section (Chandler Lane) FAS-C 01-106
(Section) RS-01-106(-)

Location of Project LaGrande-Baker U.S. 30
(Highway Name) (Highway No., US - ORE)
Baker 5
(City) (County) (Region)

Program FAS-C \$450,000 (OSHD 501-1434)
(Funding) (Estimated Cost) (Prefix)

B. PURPOSE AND ORIGIN OF PROJECT

Purpose: General Improvement. Rebuilding existing road to minimum standards. Road
traverses land that is subject to periodic flooding. Objective is to raise grade
and improve drainage. Chandler Lane is a principal collector route serving agri-
cultural community.

Origin and History: Baker County received FAS-C status for the Powder River Section
(Chandler Lane) in January of 1973. The Oregon State Highway Division will furnish
engineering and environmental expertise. A-95 Review completed and commentary
returned to OSHD (Nov. 1973). No area of conflict.

C. DESCRIPTION OF PROJECT

Length 3.6 miles

Termini LaGrande-Baker Highway - North Powder River

Alignment ☐ New ☒ Existing ☐ Combined Drainage ditch to be realigned.
Degree of horizontal curvature to be slightly modified.

CATEGORY
3 PROJECT

NON-MAJOR

(Form (1) 9-74)

Description of Project (cont.)

Right-of-Way (acreage and type of land use) Temporary easement (11 acres pasture),
permanent easement (1.1 acres pasture), fee R/W (0.7 acres pasture).

Typical Section Two 12-foot travel lanes, oil macadam surface; 4-foot shoulders.

Structures Present Chandler Lane bridge (Powder River) to be widened, one box cul-
vert extended and one small bridge to be replaced with box culvert.

Characteristics (ADT) Principal collector route.

Other General Information (or Supplemental information to items) Most R/W has been
acquired. Two sharp right-angle curves to be replaced with 14° curves. Reloca-
tion of irrigation ditch will require easement.

Project Sketch Map is Attached: ☒ Yes ☐ No

D. LOCATION AND/OR DESIGN ALTERNATIVES (IDENTIFY AND DESCRIBE)

None proposed

E. PUBLIC PARTICIPATION AND INTERAGENCY COORDINATION

Public Hearing(s) Schedule: ☐ Not Required ☐ Required ☐ Recommended

Type _____

Tentative Date(s) _____

A-95 Review: ☐ Not Required ☐ Required
Interagency Coordination - Baker County

F. BRIEF ENVIRONMENTAL SETTING OF PROJECT AREA

Natural (Topography, Flora, Soils, Water Features, Drainage, etc.) The project is located within the relatively flat Baker Valley at an elevation of approximately 3,300 feet msl. The Elkhorn Range of the Blue Mountains rises abruptly from the valley floor about 8 miles west of the project. These mountains attain elevations exceeding 8,000 feet, trend N-S and form an effective rain shadow. Average annual precipitation in the project area is about 9 inches, most (14%) of which occurs during the spring months. During January-March, temperatures average 29°F; temperatures for July-September average 67°F. The valley is drained by the Powder River which also provides irrigation water. Valley soils tend to be alkaline with PHs exceeding 9.0 at some locations. Evaporation during the summer leaves a white Calcium carbonate residue at a number of locations. Because of the proximity of the Powder River local soil conditions and topography, the water table is high during much of the year. Flooding in the spring is not uncommon. The principal vegetation on the valley floor is salt grass (*Distichlis stricta*). Some water courses are lined with brushy riparian vegetation. Small fur bearing mammals inhabit the water courses. Trout may be taken from the Powder River.

Cultural (Land Use, Noise, Air Esthetics, Utilities, etc.) The relatively short growing season of 138 days precludes the growth of many crops. Grazing and the growth of hay crops are the principal agricultural pursuits in the project area. Large tracts of land are irrigated by means of ditches or rotating pipe systems. Livestock production occurs throughout the project area. Because of drainage problems, most land is classed as II, III or IV in terms of agricultural potential (Soil Conservation Service Classification). Utilities in the project area include California Pacific, Northwest Pipeline, El Paso Natural Gas and General Telephone. Industrial pollution (other than animal wastes) is practically unknown. The settings rural and does not subject to significant noise.

G. PRELIMINARY ASSESSMENT OF ENVIRONMENTAL IMPACTS

1. Estimated Right-of-Way Requirements:

11 acres Temporary Easement (for Construction)
1.1 acres Permanent Easement (for Irrigation facility) - Being negotiated.
0.7 acres Fee R/W (for curve flattening)

Consequences:

No significant adverse impacts. Relatively little land will be taken out of agricultural production. Abandoned irrigation ditches will be filled for possible utilization as agricultural land.

2. Estimated Changes in Traffic Patterns:

None.

Consequences:

3. Estimated Changes in Land Use:

1.1 acres to include newly constructed irrigation ditch. Small parcels to facilitate curve flattening (note #1). Material (borrow) source presently utilized as pasture (S. $\frac{1}{2}$ section. 8, Twp 8S, R. 40E) - approximately 2 $\frac{1}{2}$ acres. Second materials source - existing quarry (SW $\frac{1}{4}$ N $\frac{1}{2}$ SE $\frac{1}{2}$ Sec27 Twp 75, R. 40E)*

Consequences:

Material sources to be rehabilitated. Pasture land to be utilized and converted to fish pond upon completion of project. Quarry site to be seeded with crested wheat and blue grass upon completion of project.

4. Expected Adverse Effects on Natural Ecological Resources:

No significant adverse impacts are anticipated.

Consequences:

5. Expected Adverse Effects on Cultural and Scenic Resources:

Construction activities may constitute a temporary visual blight. Power poles may have to be moved. Construction activities may inconvenience local residents - particularly during construction.

Consequences:

No significant adverse impacts as construction activities will be of short duration. Abandoned drainage ditches and borrow site to be rehabilitated (filled).

* BLM Quarry site about 7 miles from project area.

6. Preliminary Identification of Areas of Critical Environmental Concern:

Time of construction should coincide with periods of low water. Ice blockage under the proposed Chandler Lane Bridge may contribute to flood problems. Bridge design might include ice deflectors.

7. Potential for Controversial Issues:

There may be a problem acquiring 1.1 acres for relocating an irrigation ditch. This acquisition is in the negotiation stage. One owner along project is requesting larger pipe. OSHD Hydraulics maintains that proposed pipe is adequate.

H. STAFF REQUIREMENTS TO COMPLETE ENVIRONMENTAL
IMPACT STUDIES AND DOCUMENTATION

ENVIRONMENTAL SECTION -

Personnel	EFFORT REQUIRED*		
	Minimum	Average	Maximum
Biologist		XXX	
Urban Economist	XXX		
Water Quality Spec.		XXX	
Acoustical Engineer	XXX		
Air Quality Engineer	XX XXX		
Cultural Geographer	XXX		
Urban Planner	XXX		
Geologist	XXX		
Hydraulics Engineer		XXX	

Considers loss of habitat-fish & wildlife (thought to be minimal)

Possible siltation during Construction.

Possibility of bank erosion associated with new irrigation facility.

* For the sake of clarification and mutual understanding the terms minimum, average, and maximum effort have been defined as follows:

MINIMUM - Research and Project Management Staff consultation. No formal type-written report.


AVERAGE - Routine analysis. Short to medium length report including consideration of existing setting, probable impact, and steps to minimize harm.

MAXIMUM - Special detail of analysis. Comprehensive technical report.

I. TYPE OF DOCUMENTATION RECOMMENDED:

- | | |
|---|--|
| ☐ Draft EIS | ☐ Section 4(f) |
| ☐ Final EIS | ☒ Negative Declaration |
| ☐ Supplemental Draft EIS | ☐ State-Wide Negative Declaration |
| ☐ Supplemental Final EIS | ☐ Other _____ |

Negative Declaration can be prepared in the Region Office.



* Approximately
7 miles from
project area

* BLM
Quarry
Site


BAKER COUNTY FAS SYSTEM 1972

Scale 1" = 1 mile

LEGEND

- FA Primary Highway
- FAS Highway on State Primary Hwy.
- FAS Highway on State Secondary Hwy.
- FAS Highway on County Road

LA GRANDE-BAKER HWY. — POWDER RIV. SEC.
CHANDLER LANE
FAS 01-106
Baker County



OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Baker, Oregon

DATE November 26, 1974

TO Dale Allen
Region Construction Engineer

FROM *P. F. Burnett*
P. F. Burnett
Resident Engineer

SUBJECT Ia Grande/Baker Hwy. - Powder River Section
FAS 01-106 (Chandler Land)
Baker County

☐ RE ☒ RCE ☐ RBE ☐ RME

☒ ROE NOV 27 1974

☐ RDE RECEIVED
REGIONAL OFFICE

Regarding questioned items on correspondence (copy attached) from Frank E. Terpin, Final Design Engineer, wish to advise the following:

Paragraph 8 regarding pumping: Property owner would have no objection to discharging water into ditches on either side of proposed excavation.

Paragraph 9: Property owner and Baker County Planning commission are both agreeable to proposed development plan. All property owner really wants is enough dike around perimeter of pond to keep flood waters from flowing into pond. Also property owner and Planning Commission would have no objection to a smaller, deeper excavation than shown. Mr. Quigley, Baker County Planning Commission will write letter accepting this proposed development plan if required.

As to pay items, paragraph 10, I would recommend paying for roadway embankment as embankment in place. Aggregate Subbase could be paid by truck measure.

PFB/tlh

cc: file

REFERRED TO

Beard	Reed
Cole	Sample
Eriksen	<u>Watson</u>
Hager	Wolfe

Return Discuss Do File Copy Due
BY FINAL DESIGN ENGINEER

*Forwarded
To Terpin,
PAllen*

1
2
T
RECEIVED
ROAD
SECTION

cy H. GERIACH

PAllen

#316

1 Versteeg ✓
 A. Olson
 Terpin
 Scott
 Swenson ✓
 E. Olson
 Trout

RECEIVED

NOV 15 1974

ROAD
DESIGN
SECTION

Req. Reply ☐
 Requires Approval ☐
 Receiver Keep ☐
 Do not File ☐
 Return To _____
 Bring Up _____ Salem, Oregon
 Other _____ November 14, 1974

Frank E. Terpin
Final Design Engineer

W. E. Schwartz
Region V Engineer

LaGrande/Baker Hwy.-Powder River Sec.
FAS 01-106 (Chandler Lane)
Baker County

Enclosed are four copies of Sheet 2B, showing a plan, typical sections, access road, etc. for the proposed mandatory material and borrow source on the named section. There are three documents that cover the development of this site as to excavation slopes, depths, dikes, etc.

The County agreement with the property owner requires a dike around the perimeter of the tract, top width 10 feet, one foot high, and no depth requirement on the pond. Also, no dimensions are given for a minimum or maximum pond area.

The Department of Geology and Mineral Industries permit calls for an approximate maximum depth of 20 feet $\pm$ and no dimensions for the pond size.

The reclamation plan calls for a dike around the perimeter of the excavation one foot above normal ground. Water impoundment in the excavation area to be 15 to 20 feet deep.

The Baker County Planning Commission variance use permit calls for a dike one foot high, 30 feet wide around the perimeter of excavation and pond depth variable. Excavation slopes are to be 3:1.

A pond approximately 350 feet by 600 feet by 17 feet, as shown on the accompanying sheet, will provide adequate material for the borrow material, dike construction, access road, and aggregate subbase. The dike would be one foot above normal ground and a top width of 10 feet. The proposed access road to have a 16 foot top width. The dimensions of the pond may be varied as to length, width and depth. The overburden is approximately six feet thick.

The quantities of material required are: 43,000 cubic yards for roadway embankment and 60,000 cubic yards for the aggregate subbase.

If pumping is necessary, can it be discharged into adjacent ditches, or will some other type of discharge or settling basin be required?

Will the proposed development plan be agreeable to the property owner, Baker County Planning Commission, and the Department of Geology and Mineral Industries? Please review and advise if any changes are to be made.

It is proposed to pay for the required borrow excavation for roadway embankment and aggregate subbase by truck measure. Would this be an acceptable bid item? If not, please make a recommendation.

LKW:we
cc: C. G. Swenson
L. K. Watson

OREGON STATE HIGHWAY DIVISION
LOCATION SECTION
SOILS AND GEOLOGY UNIT
PROJECT BASE DESIGN

Section: La Grande-Baker Hwy. - Powder River
Highway: F.A.S. 01-106
County: Baker
Prefix: 501-1434

Res. Engr. P.F. Burnett
Approx. Length 3.6± miles
Sta. _____ to Sta. _____
Date November 12, 1974

Mean Truck A.D.T. 28
Traffic Coefficient 6.2
18 kip s. a. per day 5.6

Annual Precipitation 10"±
Frost Penetration 30"±
CBF Total Requirement 21.0"

Typical Soil

45 LL
15 PI
100 %P 10
92 %P 200
0 % Gravel
1 % C Sand
7 % F Sand
54 % Silt
38 % Clay
5 R Value


A-7-5 AASHO Classif.

Materials Source:

To be determined
by the Engineer.

Credit	Actual Thick.	Component
1.5	1.25	0-11
2.0	2.00	A.L.
17.5	22.00	A.S.B. (Min.)
21.0	25.25	

STRUCTURAL SECTION



F.H.W.A.
Asst. State Highway Engineer
Location Engineer
Construction Engineer
Engineer of Material and Research
Regional Engineer
Resident Engineer
Design Engineer
Specifications Engineer
Final Design Engineer
Regional Geologist
County-City (2)

Submitted by [Signature]
Base Design Engineer
Recommended by [Signature]
Engineer of Materials and Research
Recommended by [Signature]
Location Engineer
Approved by [Signature]
Asst. State Highway Engineer

SECTION: La Grande-Baker Hwy. - Powder RiverHIGHWAY: F.A.S. 01-106COUNTY: Baker**"OTHER ROADS"**

<i>Traffic Coefficient</i>	<i>0-11 Wearing Surface</i>	<i>Aggregate Base</i>	<i>Aggregate Subbase</i>	<i>"CBE" Total Requirement</i>	<i>Actual Thickness</i>
4.8 - 6.0	1.25"	2.0"	19.0"	18.5"	22.25"
Cars Only	1.25"	2.0"	12.5"	13.5"	15.75"

Should substitutions be made use the "CBE" Total Requirement column to obtain the "Total Thickness Required" and the table below for values:

1.0"	Asphalt Concrete	=	2.0"	Aggregate Base
1.0"	Plant Mix Bituminous Base	=	1.8"	Aggregate Base
1.0"	Cement Treated Base	=	1.8"	Aggregate Base
1.0"	Oil Mat	=	1.1"	Aggregate Base
1.0"	Aggregate Subbase	=	0.8"	Aggregate Base
1.0"	Lime Treated Subgrade	=	1.0"	Aggregate Base

Above factors apply to materials that comply with Standard Specifications and Special Provisions.

TRAFFIC ANALYSISSECTION: La Grande-Baker Hwy. -
Powder RiverHIGHWAY: F.A.S. 01-106COUNTY: Baker140 Present ADT (19 75)15 Percent Trucks

<u>AXLES</u>	<u>TWO WAY TRUCK ADT</u>	<u>EXPANSION FACTOR</u>	<u>TOTAL TADT</u>	<u>MEAN TADT</u>	<u>ONE WAY EWL</u>	<u>AVERAGE ANNUAL EWL</u>
2	<u>14</u>	<u>1.5</u>	<u>21</u>	<u>18</u>	450	<u>8100</u>
3	<u>5</u>	<u>1.5</u>	<u>8</u>	<u>7</u>	1000	<u>7000</u>
4	<u>0</u>	<u>---</u>	<u>--</u>	<u>--</u>	1250	<u>- - -</u>
5	<u>2</u>	<u>1.5</u>	<u>3</u>	<u>3</u>	3180	<u>9540</u>
6	<u>0</u>	<u>---</u>	<u>--</u>	<u>--</u>	2570	<u>- - -</u>

28 TOTALTOTAL AVERAGE ANNUAL DESIGN EWL 24,640TWENTY YEAR EWL 492,800TRAFFIC COEFFICIENT 6.2

SECTION: La Grande-Baker Hwy. - Powder River

HIGHWAY: F.A.S. 01-106

COUNTY: Baker

PAVEMENT TYPE SELECTION

Principal Factors Governing Selection

1. Traffic Classification: See attached sheet
2. Soils Characteristics: See design chart attached
3. Weather: See design chart attached
4. Performance of Similar Pavements in Area: Good X Fair Poor
Remarks: _____
5. Cost Comparisons: None made -- See remarks.

Secondary Factors Governing Selection

6. Adjacent Existing Pavements: _____ Asphaltic Concrete or Oil.
7. Stage Construction: _____ Not applicable.
8. Depressed, Surface, or Elevated Design: _____ Surface.
9. Conservation of Aggregates: _____ Not a consideration.
10. Stimulation of Competition: _____ Not a consideration.
11. Construction Consideration: _____ Not a consideration.
12. Municipal Preference, Participating Local Government Preference, and Recognition of Local Industry: _____ County prefers an Oil Mat.
13. Traffic Safety: _____ Not a problem.
14. Availability of an Adaption of Local Materials or of Local Commercially Produced Paving Mixes: _____ Local materials are adaptable to this type construction.

CONCLUSION AND REMARKS:

No cost comparison made as traffic does not warrant the use of C.R.P.C.C.

FEDERAL LAND BANK ASSOCIATION OF LA GRANDE

P. O. BOX 950 1112 1/2 ADAMS AVENUE LA GRANDE, OREGON 97850

TELEPHONE: 963-5831



A. W. STANLEY, MANAGER

November 5, 1974

*Chandler Lane Gravel
Pit.*

Re: #121303 Bunch

Mr. Willard Bunch
3210 Plum Street
Baker, Oregon 97814

Dear Willard:

Your application for a partial release to sell gravel to the contractor who will improve the county road adjoining your farm, has been approved by the Federal Land Bank. This approval was based on your agreement to apply one half the proceeds of the gravel sale to the unmatured balance of your Land Bank loan. Based on your previous agreement to this requirement, I am delivering the agreement to the County Court, which agreement has now been signed by the Federal Land Bank and all other parties except the contractor.

We were glad to cooperate in this matter.

Very truly yours,

[Signature]
A. W. STANLEY
Manager

AWS:p

cc: Judge Lloyd Rea ✓
Baker County Court

*Send copy of signed agreement to A. W. Stanley
La Grande, Oregon. after Contractor signs
this agreement*



SERVING UNION, BAKER, AND WALL-WA COUNTIES

RECEIVED
COUNTY & CITY SECTION
NOV 8 - 1974

the described premises, and to save County and such successful bidding contractor harmless from the claims of any third persons whatsoever, on account of the removal of such earth and gravel from such premises.

(5) The parties intend hereby to create an option for the successful bidding contractor to remove earth and gravel from the premises as indicated, but before such successful bidding contractor shall enter upon said premises, and remove any earth and gravel therefrom, he shall endorse this agreement, signifying that he is bound by the terms and conditions herein contained, and further, such successful bidding contractor shall indemnify and save owners harmless from any and all liability stemming from such contractor's operations on Owners' premises, on account of either personal injury or property damage to third persons.

(6) Such contractor will also agree to strictly comply with all of the laws designed for the protection of the ecology.

IN WITNESS WHEREOF the parties have caused this agreement to be executed the day and year first hereinabove written.

BAKER COUNTY,

By

Roy L. Ra
County Judge

Gill C. Wright
County Commissioner

J. Hilburn Smith
County Commissioner

APPROVED:

THE FEDERAL LAND BANK OF SPOKANE
Lien Holder

By

[Signature]
~~Assistant Vice President~~
Assistant Vice President

3- PROFIT A' PRENDRE

OWNERS

Willard Bunch

Esther Bunch

Mike Bunch

Kenneth G. Gahner

Marion G. Gahner

ALL CONDITIONS ACCEPTED:

Contractor

RECEIVED							
COUNTY & CITY SECTION							
NOV 8 - 1974							
☐ ENGR.	☐ CORR.	☐ DE	☐ AE	☐ UE			
☐ JUDGE	☐ CLERK	☐ DE	☐ REC.	☐ FILE			

#8316

FORM 81-734-3030

OREGON STATE HIGHWAY DIVISION

FILE: LOC 17

INTER-OFFICE CORRESPONDENCE

La Grande, Oregon
October 25, 1974

FROM: Dale D. Allen *[Signature]*
Regional Construction Engineer

SUBJECT:
La Grande-Baker Hwy-Powder River Sect.
FAS 01-106 (Chandler Lane)
Baker County

TO: Frank E. Terpin
Final Design Engineer

You requested our recommendations on three alternates on a
proposed channel change right of Station 143+90.

This office concurs with the resident engineer that the third
proposal is the most desirable.

REFERRED TO

_____ Cole _____	_____ Reed _____
_____ Eriksen _____	_____ Sample _____
_____ Hager _____	_____ <u>Watson</u> <i>[Signature]</i> _____
<u>Return</u> ☐	Forward ☐
Discuss ☐	File ☐

BY FINAL DESIGN ENGINEER

DDA:sh
Attachment

cc Frank Burnett

1 ✓
2 T

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Baker, Oregon

DATE October 22, 1974

TO Bob Aldrich
Region Office Engineer

FROM *P. F. Burnett*
P. F. Burnett
Resident Engineer

☐	☐	☐	☐
RE	RCE	RBE	RDE
☒			
ROE	OCT 22 1974		
☐	RECEIVED		
RDE	REGIONAL OFFICE		

SUBJECT La Grande/Baker Highway - Powder River Section
FAS 01-106 (Chandler Lane)
Baker County

Correspondence sent to this office recently requested recommendation on three alternates of proposed channel change right of Station 143+90 to 151+25 on subject proposal.

My recommendation would be Proposal # 3: To construct a 9 foot bottom channel change and relocate irrigation ditch along the Northerly side of county road (Chandler Lane). Existing wooden bridge would be replaced with two 60 inch arch type pipes to tie into existing channel. This proposal would interfere with existing drainage and irrigation facilities less than the other two proposals.

By constructing better channel along Northerly side of existing roadway drainage should be improved. On the other two proposals it is questionable that drainage could get into proposed channel change.

Salem, Oregon
October 23, 1974

L.K.W.
Lyle K. Watson
Design Team Leader

Dale Allen
Region V Construction Engineer

La Grande/Baker Hwy.-Powder River
FAS 01-106 (Chandler Lane)
Baker County

The following items were covered by phone on Friday, October 18, 1974
on the above-named section.

1. The base design is 22 inches of grid rolled subbase, two inches of leveling course and a bituminous surfacing. The leveling course and bituminous surfacing to be placed by the county. Approximately 100,000 cubic yards of material will be required from borrow source, 35,000 cubic yards of borrow and 65,000 cubic yards for grid rolled subbase.
2. Contact should be made with Mr. Alvin Ward, Baker Valley Irrigation District on Pocahonta Road, Baker, Oregon for approval of the proposed revisions of the irrigation systems.
3. Chandler Lane will be closed to through traffic during the installation of the cross culverts. Traffic from I-80N to Haines is now signed from the North Powder Interchange and Campbell Street Interchange. Signs at the Chandler Lane Interchange directing traffic to Haines have been covered until improvements to Chandler Lane are completed.
4. During construction adequate cover below subgrade cannot be maintained at culvert locations. It is proposed to substitute an aggregate base material for the grid rolled subbase at these locations to reduce the chances of damage to culvert during the grid rolling procedure.
5. The property owner for the mandatory material and borrow source has requested fencing along the pit and access road. It is proposed that the contractor will be required to construct a temporary fence to be removed at the completion of his work.

LKW:ve

cc: James Chidsey
C. G. Swenson
Bill Beard

1 Versteeg U
A. Olson
2 Terpin T
Scott
Swenson
B. Olson
Trout

RECEIVED

OCT 24 1974

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not File ☐
Return To _____
Bring Up _____
Other _____

#8316

Salem, Oregon

October 15, 1974

W. E. Schwartz, Region 5 Engineer

W.E.S.
Frank E. Terpin, Final Design Engineer

La Grande/Baker Highway-Powder River Section
FAS 01-106 (Chandler Lane)
Baker County

Enclosed are three alternates of a proposed channel change right of Stations 143+90 to 151+25 on the above named section.

Proposal #1

A nine foot bottom channel with 2:1 side slopes and a concrete diversion box or dam or irrigating the property between the new channel change and the old irrigation ditch. Dikes will be required from channel change Station 12+00 to 22+50 to obtain the required water depth for diversion at channel change Station 12+00. During flood conditions the natural flow is through the swale at channel change Station 15+00 to the existing bridge at "L" Station 151+23. The dikes would block passage of this water to the proposed channel change which will either pond the water behind the westerly dike or divert its flow to some other location. Will the diversion of the flood waters or ponding of same be undesirable? A drawing of a proposed diversion dam is included. Would this be a desirable dam at this location or would some other design be more appropriate? What elevation would be required for the irrigation ditch at the diversion box?

Proposal #2

This proposal has the nine foot bottom channel but has a one foot bottom irrigation ditch with 2:1 side slopes. The diversion dam and the westerly dike would not be required. Elimination of the westerly dike would allow the normal passage of flood waters to the ditch. There is a 36-inch culvert in the existing irrigation ditch approximately 250 feet southerly of the proposed channel change connection. Would the irrigation have to go to the 36" culvert? Would some type of diversion box be required? How would this affect the present diversion at the 36" culvert? Would the proposed irrigation ditch need to be lined?

W. E. Schwartz
October 15, 1974
Page 2

Proposal #3

A nine foot bottom channel change at the toe of slope of the roadway Station 143+60 to Station 151+23. Twin 60-inch arch type pipes installed at Station 151+23 and no channel change south of the roadway. Additional right of way and relocation of an existing irrigation ditch would be required.

The estimated costs, shown on the plans, are for ditch construction and irrigation facilities on all three proposals. No costs are shown for the arch type pipes or right of way.

Please have these proposals reviewed and make recommendations. Other alternates to these proposals may be feasible.

LKW:jh
Enclosure
cc: L. K. Watson

1	Versteeg	U	RECEIVED	Requires Reply
	A. Olson			Requires Approval
	Terpin			Receiver Keep
	Scott			Do not File
2	Swenson			Return To
	R. Olson		Bring Up	
	Trot		Other	
			ROAD DESIGN SECTION	

OCT 15 1974

Labronde/Baker H.
 595 01-1-1 (Chas.
 Baker County

SE 1/4 SE 1/4 SEC. 18
 JOHN S OSBURN

PROPOSAL #3

SW 1/4 SW 1/4 SEC. 17
 HARRISON,
 ROBT. T., 1/2 INT.
 ROBT. H. & DAVID C., 1/2 INT.

Channel Change with
 Irrigation Ditch, 1800 ft. long
 Unlined Ditch - \$4,200
 (See continued ditch necessary)

135

140

145

51




Figure 1-4) Sample type concrete diversion structure

PROPOSAL #1

Channel Change Dam - \$3,300
 with diversion dam - \$3,300


20

PRO

$$\frac{143+90}{10+00} = 5$$

Small Channel for the Ditch
 Cast 3' Ditch Impervious Ditch
 1' Cast Impervious Ditch of Pipe
 2200 Cast in the
 1000 ft. to be used to fill the
 ditch and overflow

MARVELLE WILSON
 NW 1/4 NW 1/4 SEC. 20
 D000 72 24 045



Will this Dike interfere
 with flood water?


Highway 1085
 Ch. ch.

Channel Change
 behind Irrig Ditch
 Lined Irrig ditch

LaGrande/Baker Hwy - Boulder Riv
 FAS 01-1 (Chandler Lane)
 Baker County

SW 1/4 SW 1/4 SEC. 17
 HARRISON, ROBT. T., 1/2 INT.
 ROBT. H. & DAVID C., 1/2 INT.

PROPOSAL #3
 Channel Change with
 Irrigation Ditch, 1 Bottom, 2.5/1
 Unlined Ditch - \$4,200
 (So core lined ditches necessary)



23' 18" x 20' Wooden Bridge
 Wooden Abutments

750'
 650'

LINE 203.72 E

$$\frac{143790}{10 \times 100} =$$

Partial Section for the Ditch
 Cont. of the Irrigation Ditch
 10' Ditch Irrigation Ditch
 1000' Core Line Run
 1000' of the Ditch to the
 Ditch through field

MARVELLE WILSON
 NW 1/4 NW 1/4 SEC. 20
 D000 72 24 045

PROPOSAL #1

Channel Change with
 Irrigation Ditch - \$3,300
 with diversion dam

Channel Change with Irrigation Ditch, 1 Bottom, 2.5/1
 Unlined Irrigation Ditch - \$5,700
 Lined Irrigation Ditch - \$4,800 (To core lined ditch,
 necessary?)

PROPOSAL #2

Ch. Ch.

Irrigation Ditch

Irrigation Ditch

Dike interference
 flood water?

NE

SE

140

145

150

160

#8316

FORM 8-30

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Baker, Oregon

DATE ☐ October 14, 1974TO W. E. Schwartz
Region Engineer

FROM

P. F. Burnett
P. F. Burnett
Resident Engineer

SUBJECT

La Grande/Baker Hwy.-Powder River
Section PAS 01-106(Chandler Lane)
Baker County

☐ RE ☒ ROE ☐ RBE ☐ RME
OCT 15 1974
RECEIVED
REGIONAL OFFICE

Returning herewith print of mandatory material source
for subject section.

Have shown in red proposed fence needed to keep cattle off
County Road while working in this material source.


*Forward
to Hal Versteeg
(Frank Terpin)*

*No other comments.
except as to what
exactly will mat'l be
used for? It's my understanding
that it will be for "selected
base" no AC on oil rock.
Also not sure whether lime
is to be used.*

Dallen

Print retained in designer's file


La Grange - Baker Hwy - Boulder Lane Bridge
Chandler Lane
Baker County



1-1
1-2
1-3

DATA

692.70



5-10 of ONE

Line Applied to 1/2 in 1/2

40
41
42
43
44
45
46
47
48
49
50

1-1
1-2
1-3

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE:

Salem, Oregon
October 10, 1974

FROM: *Lyle K. Watson*
Lyle K. Watson
Design Team Leader

SUBJECT: La Grande/Baker Hwy.-Powder River Sec.
FAS 01-106 (Chandler Lane)
Baker County

TO: MEMORANDUM TO THE FILES

The Right of Way Section has not received approval to proceed with the acquisition of the right of way on the named section. It is anticipated that condemnation proceedings will have to be instituted on some files, which will delay clearing the right of way until approximately March 1, 1975.

It is proposed that the contract letting date be changed to March 27, 1975.

LKW:we

cc: E. S. Hunter
J. B. Boyd
L. W. Rulien
W. J. Hart
W. E. Schwartz
C. G. Swenson

1. <i>L. Watson</i>	✓
2. <i>A. Olson</i>	
3. <i>Tarpin</i>	
4. <i>Scott</i>	
5. <i>Swenson</i>	
6. <i>R. Olson</i>	
7. <i>Trou</i>	

RECEIVED

ROAD DESIGN SECTION

Other

#2316
OREGON STATE HIGHWAY DEPARTMENT
FORM E-220 (REV. 3-69)
SUBJECT: Chandler Lane - County
Agreement w/owner
DATE: 10-3-74

TO: Lyle K. Watson, Design Team Sup.
FROM: P.F. Burnett, Res. Engr.

Lyle: Here is copy of agreement between Baker
County & property owners on proposed pit for
Chandler Lane project.
If there is an addendum to this to satisfy
lien holders County will give us copy of this.

cc: W.E. Schwartz, Res. Engr.

1 J
2 T
3 AMW

P.F. Burnett

(SIGNATURE)

PLEASE REPLY HERE

NOTED
L. K. WATSON

La Grande/Baker Hwy - N. Powder River
FAS 01-106 (Chandler Lane)
Baker County

(DATE)

(SIGNATURE)

1. SENDER DETACH SHEET NO. 2 AND HOLD UNTIL REPLY IS RECEIVED. FORWARD SHEETS 1 AND 3 INTACT WITH CARBONS.
2. ADDRESSEE REPLY, DETACH CARBONS AND RETURN SHEET 3 TO SENDER. RETAIN SHEET 1.

PROFIT A' PRENDRE

THIS AGREEMENT made and entered into this 8th day of July, 1974, by and between WILLARD BUNCH and ESTHER BUNCH, husband and wife, MIKE BUNCH, KENNETH GRABNER and NORMA GRABNER, husband and wife, hereinafter referred to as Owners, and BAKER COUNTY, a quasi-municipal corporation and political subdivision of the State of Oregon, hereinafter referred to as County,

W I T N E S S E T H, That,

WHEREAS County, in connection with its over-all road building program has plans for the improvement of Chandler Lane, a county road located within the boundaries of County, such improvements to be completed within the term of this agreement, and

WHEREAS in connection with the making of such improvements to said road, substantial quantities of earth and gravel will be needed, and County wishes to be assured that the successful bidder for the contract to make such improvements will have an economical source of such earth and gravel, and

WHEREAS Owners own the following-described premises near Chandler Lane and in reasonable proximity to the improvements to be made, to-wit:

The Southwest corner of the Northwest Quarter (NW $\frac{1}{4}$) of the Southwest Quarter (SW $\frac{1}{4}$) of Section Eighteen (18) Township Eight (8) South, Range Forty (40) EWM, more specifically located with the South fence of said premises being the South boundary, the East ditch being the East boundary which is approximately 580 feet East of the West fence, the West fence being the Western boundary and the North boundary being approximately 700 feet North of the East-West fence (which is the Southern-most boundary), all in Baker County, State of Oregon, and

WHEREAS the parties hereto intend to provide for the contingency in which the contractor could find no other source of earth and gravel, equivalent to or better than that which Owners can hereby

provide, and do not firmly represent that such contractor will in any event use earth and gravel from Owners' described source,

NOW, THEREFORE, in consideration of the foregoing premises, and the mutual covenants, terms and conditions hereinafter contained, the parties hereto do hereby AGREE as follows:

(1) That in the event the successful bidding contractor for the improvements County has planned to be made to Chandler Lane does not have an alternate source of earth and gravel, and chooses to take same from Owners' described source, Owners shall be compensated at the rate of ten cents (10¢) per cubic yard for all material removed from their said premises. The quantity of material removed shall be determined by reference to the engineer's final measurements of cross sections of the improvements, in the usual manner.

(2) The successful bidding contractor will place an earth dike approximately 12 inches high, 10 feet wide, graded smooth all around the perimeter of the above-described tract. Slopes of the pond (the slope of the remaining earth and gravel after the excavation) shall be approximately 3:1, and such contractor will be allowed to dig as deeply as he can. Such contractor will be allowed to pump all ground water from said pit into either the West ditch or the East ditch, or both ditches, and he will be allowed to have ingress and egress on a strip of land 60 feet wide to the county road and gravel same at Owners' direction. Contractor must leave a strip of land 30 feet wide from all fences and ditches to serve as a roadway for Owners.

(3) The term of this agreement shall be from the date hereof to and including the 1st day of November, 1976.

(4) Owners agree to secure the endorsement hereon signifying approval hereof, of any lien holder which may have any interest in

the described premises, and to save County and such successful bidding contractor harmless from the claims of any third persons whatsoever, on account of the removal of such earth and gravel from such premises.

(5) The parties intend hereby to create an option for the successful bidding contractor to remove earth and gravel from the premises as indicated, but before such successful bidding contractor shall enter upon said premises, and remove any earth and gravel therefrom, he shall endorse this agreement, signifying that he is bound by the terms and conditions herein contained, and further, such successful bidding contractor shall indemnify and save owners harmless from any and all liability stemming from such contractor's operations on Owners' premises, on account of either personal injury or property damage to third persons.

(6) Such contractor will also agree to strictly comply with all of the laws designed for the protection of the ecology.

IN WITNESS WHEREOF the parties have caused this agreement to be executed the day and year first hereinabove written.

BAKER COUNTY,

By

[Signature]
County Judge
G. C. Wright
County Commissioner
F. H. Smith
County Commissioner

APPROVED:

Lien Holder

Lien Holder

OWNERS

Willard Bunch
Esther Bunch
Mike Bunch
Wm. H. Bunch
James L. Bunch

ALL CONDITIONS ACCEPTED:

Contractor

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

Salem, Oregon

August 12, 1974

FILE: 114

FROM: Adele L. Egan
Right of Way Office Manager

TO: Verne Allen
Regional R/W Supervisor

SUBJECT: OPTIONS
LaGrande-Baker Hwy-Powder
River Section
Chandler Lane County Road
Baker County

Attached you will find seven original option forms in quintuplet covering right of way to be acquired by the State for Baker County in connection with the La Grande - Baker Highway-Powder River Section of the Chandler Lane County Road in Baker County. This contract is scheduled for letting in the second quarter of 1975.

Access is not controlled.

This is a County Project and you are to use prefix 7936.

Please appraise, complete Relocation computation and negotiate.

Please contact Baker County and use Right of Way Procedure 4 to detail all the responsibilities of the agreement and see if the agreement can be revised to comply. From the January 11 Letter Agreement, we don't know how involved to get, such as title information, distribution of maps, etc.

Enclosed for your information are copies of the Authorization List and Mr. Scott's letter of August 5.

We are forwarding under separate cover four prints covering this area and bearing our date of August 9, 1974.



Verne Allen
August 12, 1974
Page 2

<u>File No.</u>	<u>Name</u>	<u>Area</u>
48304	Chandler Berrefords, Inc.	0.3 acre p-1 2,400 sq.ft. p-2 400 sq.ft. p-3 4,500 sq.ft. p-4 200 sq.ft. p-5 1,500 sq.ft. p-6 1,000 sq.ft. p-7 3,000 sq.ft. p-8
48305	Kenneth L. Grabner et ux	1,800 sq.ft.
48306	Kenneth L. Grabner et ux	1,500 sq.ft. p-1 300 sq.ft. p-2
48307	Pacific NW Pipeline Corp.	0.4 acre
48308	Marvella Wilson	1,000 sq.ft. p-1 10.5 acres p-2
48309	Eugene Brent et al	0.7 acre
<u>48310</u>	<u>H. L. Wellman et ux</u>	<u>0.5 acre</u>

Wika
Inc. 7 sections, etc.

cc: J. J. Cox
J. J. Schwartz
Wilner Head - 1 print & Auth. Mat
Frank Love - letter
Witke - 1 print
Fred Jeter
Jim Nixon - Relocation


MEMO TO FILES

July 11, 1974

Re: La Grande/Baker Highway-Powder River Section
Chandler Lane, FAS 01-106
Baker County

NOTED
E. S. HUNTER

In a telephone conversation on Wednesday, July 3, with Durward L. Best, Baker County Roadmaster, it was determined that, because of estimated high costs, the contracted project would include structures, drainage, grading and grid rolled base only. The County will, with its own forces, place the leveling course and bituminous surface at a later date.


Robert H. Prange
Rural Engineer
County & City Unit

RHP:ljt

cc: Durward L. Best, Baker County
E. S. Hunter
L. W. Rulien
J. H. Versteeg
W. J. Hart
W. E. Schwartz, Region 5
C. J. Gregg, Lab

RECEIVED
JUL 11 1974
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

#8316

FORM 81-734-3030

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

July 2, 1974

FILE:

FROM:

SUBJECT: LaGrande Baker Highway -
Powder River
Chandler Lane - FAS 01-106
Baker County

TO: J. H. Versteeg
Road Design Engineer

As the field engineer's narrative did not include comments regarding bikepath construction on the above project, this office has determined that a bikeway should not be provided as per ORS Chapter 366, Section 2, subsection 2 (b), which states that "Footpaths and trails are not required to be established ... if the cost of establishing such paths and trails would be excessively disproportionate to the need or probable use."

Victor D. Wolfe
Victor D. Wolfe
Location Engineer

WHW:ko

cc W. E. Schwartz

REFERRED TO

_____ Cole _____	_____ Reed _____
_____ Eriksen _____	_____ Sample _____
_____ Hager _____	_____ Watson <i>SW</i>
☒ Return	☐ Forward
☐ Discuss	☐ File

BY FINAL DESIGN ENGINEER

1 ✓
2 T
3 *h. H.*
↑

#8316



**OREGON STATE
HIGHWAY DIVISION**

Region 5 Unit

P. O. Box 850 ... La Grande, Oregon 97850 ... Phone 963-3177

June 28, 1974

Mr. Durward L. Best
Roadmaster
Baker County
Baker, Oregon 97814


Dear Mr. Best:

RE: La Grande-Baker Highway-Powder River Section
Chandler Lane, FAS 01-106

This will acknowledge your letter of June 19, 1974 in which you advised us that Mr. John Osborn wishes to have the culvert which carries his irrigation water enlarged.

The project has cleared this office and is now either in the Location or Final Design office in Salem. I will transmit this request to the appropriate office and the change will be made there.

Sincerely,


Wendell E. Schwartz
Regional Engineer

WES:sh

cc V. D. Wolfe w/attach - See that this catches up with the project.
Frank Burnett

REFERRED TO

_____ Cole _____	_____ Reed _____
_____ Eriksen _____	_____ Sample _____
_____ Heger _____	_____ <u>Watson</u> <u>W</u> _____
☒ Return	☐ Forward
☐ Discuss	☐ File

BY FINAL DESIGN ENGINEER

RECEIVED

JUL 1 1974


LOCATION
SECTION

REFERRED TO
Malls
By Location Engineer

7-11-74

J. Cartwright checking
this out. Water right, etc.

mmg



BAKER COUNTY
BAKER • OREGON

LLOYD REA
COUNTY JUDGE
GILL C. WRIGHT
F. WILBUR SMITH
COMMISSIONERS

June 19, 1974

W. E. Schwartz
Oregon State Highway Division
Post Office Box 850
La Grande, Oregon

☒ RE ☐ RCE ☐ RBE ☐ RME
☒ ROE JUN 20 1974
☐ RDE RECEIVED REGIONAL OFFICE

Dear Mr. Schwartz:

John Osborn requested that the galvanized culvert crossing the road which carries water to his farm located at his S.E. corner of the SE $\frac{1}{4}$ SE $\frac{1}{4}$ of Section 18, Township 8 S., Range 40 E., W.M. on the Chandler Lane, which is scheduled for reconstruction by F.A.S. Funds and designed by the Oregon Highway Department, be enlarged from a 24" pipe to a 36" x 22" pipe.

Sincerely,

Durward L. Best
Durward L. Best
Roadmaster

DLB:bvl

Cy Gerlach
What does the "water right" look like
Log
6/20

8316

FORM E-30

80N

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

La Grande, Oregon

DATE March 25, 1974
TO RESIDENT ENGINEERS

FROM



Dale D. Allen
Regional Construction Engineer

SUBJECT

Borrow and Quarry
Development Plans

As you know, each resident engineer is now required to work up borrow and quarry development plans for all projects where we set up a prospective source. Attached are some examples of development plans used on other projects.

As of this date we need such plans for any prospective sources we anticipate using for the following projects.

Fillmore	Chandler Lane Middle Bridge-Love Bridge
Hiatt	Benson Creek-Olds Ferry
Ferguson	Emigrant Hill-Meacham
Burnett	South Baker-Encina Encina-Pleasant Valley Pleasant Valley-Oxman Oxman-Bubbs Ranch
Hagedorn	Diagonal Road

Part of the permit application requires that we obtain the necessary County and Planning Commission approval.

DDA:je

cc: Vern Moore w/attachments
Don Trout
Lyle Watson

Versteng
A. Olson
Terpin
Scott
Swenson
R. Olson
Trout

RECEIVED

MAR 29 1974

ROAD
DESIGN
SECTION

Requires Reply ☐
Requires Approval ☐
Receiver Keep ☐
Do not file ☐
Return to _____
Bring to _____
Other _____

OREGON STATE HIGHWAY DIVISION
INTER-DEPARTMENT CORRESPONDENCE

Salem, Oregon 97310

DATE ☐ January 28, 1974

TO Verne Allen
Region Right of Way Supervisor

FROM *K. A. Chatwood*
K. A. Chatwood
Administrative Right of Way Agent


SUBJECT Letter of Understanding for Right-of-Way
Chandler Ranch-Powder River Section
FAS 01-106
Baker County

Attached is a copy of Letter of Understanding executed by the Baker County Court.

You may proceed with the County Acquisition as agreed. You already have the prefix to charge expense.

KAC:LS
attachment

cc M. R. Mitchell /w/ att.
Tony Viducich /w/ att.
Adele Egan /w/ att.
County-City
Attention Mr. Reynoldson /w/ att.





TOM McCALL
GOVERNOR

F. B. KLABOE
Administrator of Highways

**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING • SALEM, OREGON • 97310

January 11, 1974

Baker County Court
Courthouse
Baker, Oregon 97814

Attention Hon. Lloyd Rea
Judge

Re: Letter of Understanding for
Right-of-Way
Chandler Ranch-Powder River Section
FAS 01-106
Baker County

Gentlemen:

On October 24, 1973 the State of Oregon, by and through its Oregon Transportation Commission, approved the Chandler Ranch-Powder River Section (also called La Grande-Baker Highway - Powder River Section) on FAS 01-106.

Since then the county has solicited the assistance of the Highway Division in the acquisition of some additional right-of-way for this project. In the interest of clarity in the acquisition of this additional right-of-way, it has been determined that both the county and the State mutually understand and agree to the following:

1. State shall assist in property appraisals and review as desired by the county.
2. State shall, in behalf of the county, negotiate and purchase the additional right-of-way for this project in the name of county.
3. County shall reimburse the State for all costs incurred by State in acquiring this additional right-of-way.

A DIVISION OF THE DEPARTMENT OF TRANSPORTATION

Baker County Court
-2-
January 11, 1974

4. State shall send the county an itemized statement of the costs along with the final billing.

If the above is also the understanding of Baker County would you please have the County Court sign in the space provided below, and return one copy to this office for our files.

APPROVED Jan. 17th 1974 Very truly yours,
COUNTY COURT OF Baker COUNTY H. S. Cox
BY L. S. Cox COUNTY JUDGE County and City Engineer
Will C. Wright By
COUNTY COMMISSIONER
J. Nelson Smith
COUNTY COMMISSIONER
Harold Reynoldson
Rural Program Engineer

HR:ljt

RECEIVED									
COUNTY & CITY SECTION									
JAN 21 1974									
☒ ENGR.	☐ CORR.	☐ DE	☐ AE	☐ UE					
☐ UPE	☐ CE	☐ RE	☐ RPE	☐					



**WILDLIFE
COMMISSION**

OFFICE OF THE DIRECTOR

P.O. BOX 3503 • 1634 S.W. ALDER ST. • PORTLAND, OREGON • 97208 • Ph. 229-5551

TOM McCALL
GOVERNOR

COMMISSIONERS

FRANK A. MOORE, Chairman
DAN CALLAGHAN, Member
MRS. ALLEN BATEMAN, Member
ALLAN L. KELLY, Member
JAMES W. WHITTAKER, Member

JOHN W. McKEAN
Wildlife Director

Mr. Victor E. Wolfe
Location Engineer
Oregon State Highway Division
Highway Building
Salem, Oregon 97310

Dear Mr. Wolfe:

The Wildlife Commission has completed its review of your prospectus for the proposed projects:

La Grande-Baker Highway-Powder River Section
Chandler Lane, FAS 01-106, Baker County

Little Deschutes River (Burgess) Bridge Section
FAS 555, Deschutes County

Foothills Drive Section
FAS C-23-198, Malheur County

The Wildlife Commission does not anticipate serious adverse impacts from these projects. However, we would appreciate receiving more detailed project plans as they are developed.

Thank you for this opportunity to comment. If we may be of any further assistance, please call.

Sincerely,

Jim E. Lauman, Biologist
Environmental Management Section

JEL:lo

cc Fish Commission of Oregon
Central Region
NE Region
SE Region

RECEIVED
JAN 1 1974

OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

January 14, 1974

cc's sent 1-18-74

E.S. Hunter
L.H. Young
W.J. Hart
C.G. Swenson
F.E. Terpin (3)
W.E. Swartz (4)
R.C. Pool (2)

RECEIVED

NOTED
E.S. HUNTER



FISH COMMISSION

OFFICE OF THE DIRECTOR

307 STATE OFFICE BLDG. • 1400 S.W. 5th AVE. • PORTLAND, OREGON • 97201

TOM McCALL
GOVERNOR

COMMISSIONERS

JOSEPH I. EOFF
Chairman

JACK F. SHIELDS
Vice Chairman

McKEE A. SMITH
Member

THOMAS E. KRUSE
State Fisheries Director

cc's sent 12-21-73

E.S. Hunter
L.H. Young
W.J. Hart
C.G. Swenson
F.E. Terpin
W.E. Schwartz

December 19, 1973

Mr. Victor D. Wolfe, Location Engineer
Oregon State Highway Division
Highway Building
Salem, Oregon 97310

NOTED
E. S. HUNTER

Dear Mr. Wolfe:

Our recommendations for the following title prospectus transmitted to us by your letter of December 15, 1973 are noted below.

La Grande-Baker Highway-Powder River Section
Chandler Lane FAS 01-106 Baker County

Little Deschutes River (Burgess) Bridge Section
FAS 555, Deschutes County

Foothill Drive Section
FAS-C 23-108, Malheur County

- a. Minimize or eliminate channel changes where possible.
- b. Minimize or eliminate streams siltation by not working in stream. Work behind cofferdam or berm if possible.
- c. Reseed and replant exposed construction areas along streambed.
- d. Prevent deleterious material such as petroleum and chemical waste from entering the stream during construction periods.

Sincerely,

Burt Carnegie
BURT CARNEGIE
FISH PASSAGE SPECIALIST

cc Oregon Game Commission

RECEIVED
DEC 21 1973
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

RECEIVED

LOCATION
SECTION

8316
13
PREFIX NO. 501-1434

LOCATION PROSPECTUS
LaGRANDE-BAKER HIGHWAY - POWDER RIVER SECTION
CHANDLER LANE - FAS 01-106
BAKER COUNTY

NOTED

A. E. JOHNSON

HIGHWAY: Chandler Lane. Federal-aid Secondary No. 01-106.
TERMINI: The westerly end is at the junction with the LaGrande-Baker Highway.
The easterly end is approximately 100 feet easterly of Powder River.
LENGTH: 3.6 miles.
PROGRAM: 1974 FAS-C project.
NARRATIVE: This will be a location survey to prepare plans, specifications and estimates for improving the present roadway and widening three existing structures. Soils investigations will be conducted. Studies of past highwater will be conducted to see of the design of the project will be affected and drainage problems, if any, will be worked out during the survey. Bicycle/pedestrian facilities will be considered unless as provided by law cannot be justified.
TYPICAL SECTION: Two 12-foot travel lanes and 4-foot shoulders oiled full width.
BASE DESIGN: To be determined during the survey.
STRUCTURES: To be widened to 32 feet of horizontal clearance.
MATERIAL: To be located during the survey.
ACCESS: Responsibility of Baker County.
ADD'L FACILITIES: None affected.
UTILITIES: Routine utility adjustments will be necessary.
AGREEMENTS: Routine FAS-C project.
PARKS: None affected.

December 12, 1973
Attach

cc: Oregon State Game Commission
Federal Hwy Administration (3)
R.L. Schroeder
W.J. Hart (3)
J.H. Versteeg
J.M. Cartwright (2)
B.L. Gifford
A.D. Olson
Rudy Wellbrock
C.G. Swenson
W.H. Wakerlig

Fish Commission of Oregon
F.B. Klaboe
J.B. Boyd (3)
C.T. Keasey
V.D. Wolfe
R.N. Chase
W.N. Hackleman
R.E. Olson
J.A. Rowland
W.H. Tebeau
G.C. Wills

W.E. Schwartz (3)
E.S. Hunter
L.E. George
D.H. Moehring
L.H. Young
H.S. Cox (2)
J.D. McClure
Roger Trigstad
R.E. Royer
F.E. Terpin
F.W. Yarbrough (2)

LA GRANDE-BAKER HWY. — POWDER RIV. SEC.
CHANDLER LANE
FAS 01-106
Baker County

E. END PROJECT

CHANDLER
Route
LANE
01-106

W. END PROJECT

FAS
24

LA GRANDE-BAKER HWY.
To Baker

Powder Riv.

PIPE LINE

PIPE LINE

SALT LAKE

PASO

T.B.S. R.40E.
T.B.S. R.39E.

F-80N

21

20

19

18


17

16

13

EL

To Martin Powder





**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING • SALEM, OREGON • 97310

October 26, 1973

TOM McCALL
GOVERNOR

F. B. KLABOE
Administrator of Highways

TO Executive Department
Federal Aid Coordination Unit

FROM *L. H. Young*
L. H. Young
Office Engineer

Blue Mountain Intergovernmental
Council
John Beck, Interim Coordinator
Wallowa County Courthouse
Enterprise, Oregon 97828

SUBJECT Notice of Intent for FAS-C Funds
State Administration District No. 13
LaGrande, Baker Hwy.-Powder River Sec.
FAS 01-106, Chandler Lane
Baker County

In accordance with Executive Memorandum 02-270-20, attached are
copies of the Notices of Intents for the subject project.

In order that the dates of contract letting may be met, your prompt
attention to this proposal will be appreciated. The estimated date
of filing for federal-aid funds on this project is January 10, 1974.

Attachment

BLG:js

cc: G. L. Green, FHWA
E. S. Hunter
R. L. Schroeder
Victor D. Wolfe
J. B. Boyd
R. E. Royer
J. H. Versteeg
Don Byard
H. S. Cox
B. L. Gifford
R. N. Chase
G. A. Starkey
W. E. Schwartz

A DIVISION OF THE DEPARTMENT OF TRANSPORTATION



OREGON PROJECT NOTIFICATION AND REVIEW SYSTEM

NOTIFICATION OF INTENT TO APPLY FOR FEDERAL AID

For Internal Use Only		1-8] PNRS #		9] CARD TYPE:		Page One			
02	12] APPLICANT	State Highway Division		[45]	46] DIVISION	Dept. of Transportation [79]			
03	12] APPLICANT ADDRESS	State Highway Building		[45]	46] CITY	[60]	76] ZIP [80]		
						Salem 97310			
04	12] CONTACT PERSON	L. H. Young		[45]	46] AREA CODE [48]	49] PHONE [55]	56] EXTENSION [59]		
					503	378	6563		
01	12] PROJECT TITLE	LaGrande, Baker Hwy.-Powder Riv. Sec., FAS 01-106 District 13 [71]							
11	12] PROJECT LOCATION	Chandler Lane		[45]	46] PROJECT LOCATION	COUNTY [79]			
					Baker				
05	12] SUMMARY PROJECT DESCRIPTION (ATTACH SUPPORTING DOCUMENTS AS NECESSARY) [71]								
06	12] Construct 3.6 miles of roadway with a top width of 32 feet having two 12-foot [71]								
07	12] oiled shoulders. Also widen three structures to a 32-foot roadway. No [71]								
08	12] additional right-of-way. Utilities including irrigation facilities are [71]								
09	12] involved. The county wishes the use of lime be considered in the subgrade. [71]								
10	12] (See Remarks) [71]								
12	12] FEDERAL FUNDS NON-FEDERAL MATCHING FUNDS OTHER TOTAL [60]								
	(A) Grant [19]	20] (B) Other [27]	28] (C) State [35]	36] (D) Local [43]	44] (E) FUNDS [51]	52] (F) FUNDS [60]			
	214,500		30,250	30,250			275,000		
13	12] TYPE OF OTHER FEDERAL FUNDS (See 12B) [45] 46] TYPE OF OTHER NON-FEDERAL FUNDS (See 12E) [79]								
14	12] FEDERAL PROGRAM TITLE [71]								
	Title 23 U.S.C. Highways								
15	12] FEDERAL AGENCY NAME [45] 46] FEDERAL SUB-AGENCY NAME [79]								
	Dept. of Transportation Federal Highway Administration								
17	(A) TYPE OF APPLICANT: (Check (X) the single most applicable box)								
	STATE [X] 12	INTER-STATE [] 13	COUNTY [] 14	CITY [] 15	SCHOOL DISTRICT [] 16	SPECIAL DISTRICT [] 17	COMMUNITY ACTION [] 18	SPONSORED ORGANIZATION [] 19	OTHER [] 20
	(B) TYPE OF ACTION: (Check (X) as many boxes as apply to this action)								
	NEW GRANT [X] 21	CONT. GRANT [] 22	SUPPL'T GRANT [] 23	INCREASE DURATION [] 24	DECREASE DURATION [] 25	CANCELLATION [] 26	INCREASE DOLLARS [] 27	DECREASE DOLLARS [] 28	
	(C) IS THERE A COMPREHENSIVE PLAN?				(D) REVIEW REQUIRED by A-95	(E) ENVIRONMENTAL IMPACT	(F) HOUSING RELOCATION REQUIRED		
	STATE Yes [X] 29 No [] 30	REGIONAL Yes [] 31 No [] 32	LOCAL Yes [] 33 No [] 34	Yes [X] 35 No [] 36	Yes [] 37 No [X] 38	Yes [] 39 No [X] 40			
	(See IV, Page 2)								
	(G) ESTIMATED APPLICATION FILING DATE: 41] MONTH [42] 43] DAY [44] 45] YEAR [46]								
	January 10 1974								

ADDITIONAL INFORMATION — ALL APPLICANTS

- I. FEDERAL CATALOG NUMBER
(OR PUBLIC LAW NO. AND TITLE) 20.205 Hwy. Planning & Construction
- II. HAS DISTRICT CLEARINGHOUSE BEEN NOTIFIED? No ☐ Yes ☒ Date: October 26, 1973
- III. HAS FUNDING AGENCY BEEN NOTIFIED? No ☐ Yes ☒ Date: October 26, 1973
- IV. IF PROJECT INCLUDES STATE FUNDS (12C), IDENTIFY AGENCY State Highway Division
- V. LIST PERTINENT PLANNING DOCUMENTS OR PROJECT STUDIES (See 17C) Federal-aid Secondary Program
- VI. EXPLAIN DEVIATIONS (IF ANY) FROM PERTINENT PLAN
- VII. (a) Federal Congressional District(s) Number(s) 2
(b) State Representative District(s) Number(s) 59
(c) State Senatorial District(s) Number(s) 30

STATE AGENCIES ONLY

- VIII. (a) IS PROGRAM BUDGETED ☐ NON-BUDGETED ☐
- (b) STATE SHARE
- | GENERAL FUND CASH | OTHER FUND CASH | IN KIND |
|-------------------|-----------------|----------|
| \$ _____ | \$ _____ | \$ _____ |
- (c) FUNDING METHOD
- | | FEDERAL SHARE | STATE SHARE | TOTAL |
|-------------|------------------|------------------|------------------|
| First Year | % _____ \$ _____ | % _____ \$ _____ | % _____ \$ _____ |
| Second Year | % _____ \$ _____ | % _____ \$ _____ | % _____ \$ _____ |
| Third Year | % _____ \$ _____ | % _____ \$ _____ | % _____ \$ _____ |
- (d) WILL PROGRAM REQUIRE HIRING OF NEW STATE EMPLOYEES? No ☐ Yes ☐ Number _____
- (e) Will accounting for this grant be administered by the Executive Dept. Accounting Division? Yes ☐ No ☐


REMARKS

17(38) A negative environmental impact statement will be forthcoming.

State to complete field survey and make up plans and specifications. Also do foundation testing for bridges.

LA GRANDE-BAKER HWY. — POWDER RIV. SEC.
CHANDLER LANE
FAS 01-106
Baker County





OREGON STATE HIGHWAY DIVISION

HIGHWAY BUILDING • SALEM, OREGON • 97310

October 17, 1973

TOM McCALL
GOVERNOR

F. B. KLABOE
Administrator of Highways

TO Oregon Transportation Commission

ORIGINAL SIGNED BY
A. E. JOHNSON

FROM A. E. Johnson
Acting State Highway Engineer

SUBJECT Proposed FAS-C Projects
Proposed FAS-C Cancellation

The accompanying tabulations describe six proposed Federal-Aid Secondary projects--one each in Baker, Crook, Deschutes and Jefferson Counties, and two projects in Malheur County, along with a request for the cancellation of a project in Coos County.

The project requested by Baker County is for grading, paving and the widening of three structures on the Chandler Ranch-Powder River Section of FAS 01-106. The FAS funds required for this project are estimated to be \$275,000, of which \$34,375 will be the cost to the State.

Crook County is requesting the replacement of a bridge over McKay Creek on McKay Creek Road on FAS 401. This bridge is approximately five miles north of Prineville and is estimated to cost approximately \$50,000, of which \$6,250 will be the cost to the State.

The request by Deschutes County is to replace the Burgess Bridge over the Little Deschutes River on FAS 555. The estimated cost of this project is approximately \$100,000, of which \$12,500 will be the cost to the State.

Jefferson County is requesting the replacement of a bridge over Willow Creek on "C" Street in the city of Madras on

A DIVISION OF THE DEPARTMENT OF TRANSPORTATION

Oregon Transportation Commission
October 17, 1973
Page 2

FAS 16-108. The estimated cost of this project is approximately \$100,000, of which \$12,500 will be the cost to the State. The county's share of this project is to be made up by the City of Madras' \$25,000 SCA funds.

The two projects requested by Malheur County are for bridges on Foothill Drive, FAS 23-108; one being over Willow Creek and the other over a drainage ditch. The estimated cost of these structures is approximately \$70,000, of which \$8,750 will be the cost to the State.

Coos County is requesting the cancellation of the Chandler-Landrith Bridge Section on FAS 255. The County has decided to replace the Landrith Bridge instead of improving this section of roadway.

These matters will be on the agenda for the October 24 meeting and I recommend their approval.

Attachments

bc C. W. Head ✓
George Baldwin
F. B. Klaboe
H. S. Coulter
E. S. Hunter
R. L. Schroeder
H. S. Cox
Walter Hart
L. H. Young
Vern Skoog
Gary Sund
Robert Whipps

HR:ljt ja

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

SALEM, OREGON

October 16, 1973

To: Mr. R. L. Schroeder
Asst. State Highway Engineer

SUBJECT: Proposed FAS-C Projects
Proposed FAS-C Cancellation

B U I L D I N G

Attached are thirteen copies of the tabulations and maps describing and locating six proposed FAS-C projects; one each in Baker, Crook, Deschutes and Jefferson Counties, and two in Malheur County, along with the cancellation of a project in Coos County.

The project requested by Baker County is for grading, paving and the widening of three structures on the Chandler Ranch-Powder River Section of FAS 01-106.

Crook County is requesting the replacement of a bridge over McKay Creek on McKay Creek Road on FAS 401.

The request by Deschutes County is to replace the Burgess Bridge over the Little Deschutes River on FAS 555.

Jefferson County is requesting the replacement of a bridge over Willow Creek on "C" Street in the City of Madras on FAS 16-108.

The request by Malheur County is for two bridges; one over Willow Creek and the other over a drainage ditch. Both bridges are on FAS 23-108.

The cancellation by Coos County is for the Chandler-Landrith Bridge Section on FAS 255.

If satisfactory, would you please present these projects to the Oregon Transportation Commission for approval at their October 24, 1973 meeting. A draft of a suggested letter to the Commission is attached.

H. S. Cox
County and City Engineer

By: *Harold Reynoldson*
Harold Reynoldson
Rural Program Engineer

RECEIVED

10 16 1973

HR:ljt
Att.

PROPOSED FISCAL YEARS 1973 & 1974 COUNTY FAS PROJECTS

COUNTY	FAS	SECTION & DESCRIPTION	PROGRAMED AMOUNT	STATE SHARE
BAKER	01-106	Chandler Ranch-Powder River Section, Chandler' Lane. Structure, grade and pave.	\$ 275,000	\$34,375
CROOK	401	McKay Creek (McKay Creek Road) Bridge Section.	50,000	6,250
DESCHUTES	555	Little Deschutes River (Burgess) Bridge Section.	100,000	12,500
JEFFERSON	16-108	Willow Creek (2nd Street - Madras) Bridge Section. Structure and approaches.	100,000	12,500
MALHEUR	23-108	Drain Ditch (Foothill Drive) Bridge Section. Structure, grade and surface.	40,000	5,000
MALHEUR	23-108	Willow Creek (Foothill Drive) Bridge Section. Structure and approaches.	30,000	3,750
TOTAL NEW PROJECTS			\$595,000	\$74,375

CANCELLATION OF PREVIOUSLY APPROVED PROJECT:

COOS	255	Chandler-Landrith Bridge Section. S. Coos River. Grade, base and pave. Transfer of Federal funds - \$26,882. \$26,882 Federal funds equals \$36,000 FAS funds.	\$400,000
TOTAL CANCELLATION			\$400,000

ADJUSTED TOTAL NEW PROJECTS \$195,000

SUMMARY BY FISCAL YEARS	1973	1974	TOTAL
Allocated funds	5,090,000	4,108,000	9,198,000
Approved Projects (corrected to date)	5,090,000	639,000	5,729,000
Unprogramed Balance	--	3,469,000	3,469,000
Projects Proposed - 10/24/73	--	195,000	195,000
Transferred FAS funds	--	36,000	36,000
Unprogramed Balance	--	3,238,000	3,238,000

BAKER COUNTY
Proposed FAS Project

FAS-C 01-106: La Grande-Baker Hwy. - Powder River Section,
Chandler Lane. Grade, drain, base, pave and
structure. Length 3.6 miles. \$275,000.

Construct a roadway with a top width of 32 feet
having two 12-foot oiled travel lanes with 4-foot
oiled shoulders. Also widen three structures to
a 32-foot roadway. No additional right-of-way.
Utilities including irrigation facilities are
involved. The County wishes the use of lime be
considered in the subgrade.

State to complete field survey and make up plans
and specifications. Also do foundation testing
for bridges.

County has done some of the surveying and will
make the data available to the State for their use.

LA GRANDE-BAKER HWY. — POWDER RIV. SEC.

CHANDLER LANE

FAS 01-106

Baker County

E. END PROJECT

CHANDLER
Route
LANE
01-106

Powder Riv.

T.B.S./R.40E.
T.B.S./R.39E.

SALT LAKE

CHANDLER
Route

PIPE LINE

W. END PROJECT

PASO

24
FAS

PIPE LINE

To North Powder

LA GRANDE-BAKER HWY.

To Baker

Baker Co
FAS 01-106

LaGrande - Baker Hwy.

COUNTY ROAD FAS-C PROJECT REQUEST

Name of County Baker FAS No. 01-106 Date 1-12-73
County Road Name Chandler Lane
Section Name Chandler Road to Powder River Length 3.6 miles
Type of Project Construction and Pave widen 3 bridges
Location of Project (Attach sketch map) _____
ADT _____ Road Class (Highway Standard) _____ H.I. _____

Is this request for county bridge design only? Yes _____ No x
or for County FAS bridge design? Yes _____ No x

I. ROAD PROJECT DATA

1. Traveled Surface: Type Penetration Width 24'
2. Shoulders: Type Crushed Rock Width 4'
(NOTE: Oiled or paved shoulders required on all Class E or higher projects.)
3. Grading & Drainage:
By County _____ County Date of Completion _____ By Contract x
4. Bottom Base Course:
By County _____ County Date of Completion _____ By Contract x
Has base design been given to County? Yes _____ No x
Will it be furnished? Yes _____ No x
5. Leveling Course:
By County _____ County Date of Completion _____ By Contract x
6. Binder Course:
By County _____ County Date of Completion _____ By Contract x
7. Traveled Surface & Shoulders:
By County _____ County Date of Completion _____ By Contract x
8. Clearing:
By County _____ County Date of Completion _____ By Contract x
9. Curbs:
Curbs Required? Yes _____ No x
Type Desired (rolled, exposure, monolithic, special county standard, etc.) _____
Width between Curbs _____
10. Are A.C. footpaths behind curbs desired? Yes _____ No x
11. Are there any structures to be replaced or altered? Yes x No _____
12. Will replacement be by: County _____ Contract x
(NOTE: If by contract, fill out bridge project data on pages 2, 3, and 4)

13. Will County adjust structure to new grade? Yes _____ No x
14. Will County adjust structure to additional width? Yes _____ No x
15. Will adjusted width be standard? Yes x No _____
(NOTE: Standard width of structure is traveled way plus full shoulders or 32', whichever is greater. If structure is of substandard width, County must sign same to satisfaction of Bureau of Public Roads.)
16. Does County wish rounding of cutbanks? Yes _____ No x
17. Does County wish sight posts installed? Yes _____ No x
18. Does County wish guard rail installed? Yes _____ No x
19. Does County wish seeding and mulching incorporated into job?
Yes _____ No x
20. Will traffic signals be required? Yes _____ No x
If yes, give location and type: _____
21. Is project contingent upon other factors? Yes _____ No x
(Such as construction and timing, cooperative project by County, tie-in with outside projects, etc.)

If yes, explain: _____

Remarks re Section I: _____

II. BRIDGE PROJECT DATA

1. Name of river or stream Powder River
2. Name of bridge Chandler Lane Bridge
3. Location (please attach map with location marked):
Section 17-20 Township 8S Range 40E. W.M.
4. Desired width of bridge 32'
(NOTE: Standard width of FAS structure is traveled way plus full shoulders or 32', whichever is greater.)
5. Are sidewalks desired? Yes _____ No x
Upstream _____ Downstream _____ Width _____

6. Does County wish a particular type of bridge design? Yes ☒ No ☐
 (Such as concrete, steel, or timber structure; concrete, steel, or timber piling; etc. Concrete and Steel
12 feet widening required on Chandler Bridge - other
2 bridges are small but need widening on 2 streams
7. Will County furnish any materials for bridge? Yes ☐ No ☒
 Explain _____
8. Foundation Testing: By County? Yes ☒ No ☐
 By State? Yes ☐ No ☐
9. Can road be closed during construction? Yes ☐ No ☒
10. Detour: Required? Yes ☐ No ☒
 By County? Yes ☐ No ☐
 By Contractor? Yes ☐ No ☐
11. Approaches or Connections: By County? Yes ☐ No ☒
 By Contractor? Yes ☒ No ☐
 Traveled surface: Type Asphalt Width 24'
 Shoulders: Type Crushed Rock Width 4'
 (NOTE: Approach fills for pile bent structures must be in place prior to bridge construction.)
12. Guard Rail: Desired on approaches or connections: Yes ☐ No ☒
 Right side only? Yes ☐ No ☐
 Both sides? Yes ☐ No ☐
 (NOTE: Safety standards require that guard rails be attached to and extend continuously from structure railings. Also, County's approach work must be completed immediately so as not to hinder the contractor's guard rail installation or otherwise delay contract completion.)
13. Existing Structure: Remain in place? Yes ☒ No ☐
 Use for detour? Yes ☐ No ☐
 Removed by County? Yes ☐ No ☐
 Removed by Contractor? Yes ☐ No ☐
 Salvaged by Contractor for County? Yes ☐ No ☐
 (NOTE: If existing bridge salvaged by Contractor for County, County must pay 100% of salvage value of structure.)
14. If riprap or rock blanket required, to be:
 By County? Yes ☐ No ☐
 By Contractor? Yes ☒ No ☐

15. Will any of the following utilities be attached to this structure?
- a. Water mains: Yes ☐ No ☒ Size
Company
- b. Sanitary sewer mains: Yes ☐ No ☒ Size
Company
- c. Storm sewer: Yes ☐ No ☒ Size
Company
- d. Gas mains: Yes ☐ No ☒ Size
Company
- e. Power lines: Yes ☐ No ☐
Company
- f. Telephone lines: Yes ☐ No ☐
Company
- g. Other Utilities:
16. Does County wish provisions made for future utility attachment to structure? Yes ☐ No ☒
17. Does County wish lightpost bases & conduit installed? Yes ☐ No ☒
18. Does County wish complete job of illumination in project? Yes ☐ No ☒
19. Is project contingent upon other factors? Yes ☐ No ☒
(Such as construction and timing, cooperative project by County, tie-in with outside projects, etc.)
If yes, explain:

Remarks re Section II:

III. SURVEY DATA

1. Survey, including bridge and railroad vicinity maps, to be done:
By State? Yes ☐ No ☐
By County? Yes ☒ No ☐
(NOTE: If project is canceled, County must pay for survey.)

2. Does County have any survey data? Yes ☒ No ☐

3. Construction plans and specifications to be prepared:
By State? Yes ☒ No ☐
By County? Yes ☐ No ☐

Remarks re Section III: County has centerline and right-of-way located

IV. RIGHT-OF-WAY & UTILITIES DATA

1. What is width of existing right-of-way? Maximum 60' Minimum 60'
2. Is any additional right-of-way needed? Yes _____ No x
3. Will right-of-way be acquired by: Resolution _____ or Deed x
4. Should State prepare options? Yes _____ No x
5. Should State prepare centerline descriptions for acquiring right-of-way by resolution? Yes _____ No x
6. Should material source site be included in right-of-way descriptions? Yes _____ No x
7. Is there any merchantable timber on right of way? Yes _____ No x
8. Will timber be reserved for owner? Yes _____ No _____
9. Will timber become property of contractor? Yes _____ No _____
10. Is a hearing necessary? Yes _____ No x
(NOTE: If right-of-way is procured, if function of roadway is changed,
an opportunity for a hearing must be afforded.)
11. Are there any utilities (electric, water, gas, sewer, etc.,) on private land?
If yes, give type and name of utility company:
Yes _____ No x

12. Are there any utilities (electric, water, gas, sewer, etc.) on existing right-of-way?
If yes, give type and name of utility company: California Pacific Utility Company and Northwest Bell telephone Company
Yes x No _____

13. Are utilities on existing right-of-way by permit _____ or
(NOTE: County must move all utilities located on present right-of-way.)
by franchise x
14. Are there any irrigation facilities: Yes x No _____
If yes, give name of irrigation company or district Baker Valley Irrigation District -Harrison#20 and dates between which
water can be turned off: From Nov 1st To April 15th
15. Are there any railroad crossings? Yes _____ No x
16. Name of Railroad _____
17. Number of tracks: Mainline _____ Siding _____ Total _____

18. Sight Distance: _____ (Left) _____ (Right)
19. Number of Trains: Passenger _____ Speed _____
 Freight _____ Speed _____
20. Angle of Intersection: _____
21. Type of Existing Crossing: Grade _____
 Overcrossing _____
 Undercrossing _____
22. Existing Protections:
 Advance warning signs _____ Automatic flashing _____ Stop signs _____
 Crossbucks _____ Automatic bell _____ Gates _____
23. Proposed Protection: _____
24. Are there to be stopping lanes for buses and trucks, etc.
 Yes _____ No x
25. Will railroad crossing be altered? Yes _____ No _____
 If yes, specify: _____
26. Traffic Control Signing:
 To be part of project? Yes x No _____
 By County? Yes _____ No _____
 By State at County expense? Yes x No _____
 (NOTE: These signs must be in place prior to acceptance.)
27. Striping:
 To be part of project? Yes _____ No x
 By County? Yes _____ No _____
 By State at County expense? Yes _____ No _____
 (NOTE: Striping must be completed prior to acceptance.)
28. Does County wish State to prepare P.U.C. hearing data? Yes _____ No x
29. Will P.U.C. application be made by State _____, or County _____?
 (NOTE: County must plead or argue its own case at all P.U.C. hearings.)
30. Will there be any displaced persons from farms, homes, or businesses
 requiring relocation assistance? Yes _____ No x
 (NOTE: No property owner shall be required to move from his home, farm,
 or business without at least 90 days' written notice prior to
 the intended vacation date.)

Remarks re Section IV _____

V. MATERIAL SOURCES DATA

1. Gravel X Quarry _____ Cinders _____
2. Owner: County x State _____ Private x Other _____
3. Location: /see attached map Section _____ Township _____ Range _____ W.M. _____
4. If County lease, what are royalty payments? unknown if use private pit.
5. Materials furnished by County: Borrow _____ Select Topping _____
Base Course x Level Course x Mineral Aggregates x
Location see attached map
- Miscellaneous Items: county has pit and there is a private
Remarks re Section V pit available on a royalty basis - private
pit is nearer - we wish to consider lime stablization

VI. FINANCIAL DATA

1. Estimated Cost: \$ 216,000.00
2. Available FAS Funds: \$ 241,000.00
3. Date match money is available: when needed
4. Will there be any 100% County money? Yes _____ No x
5. Maximum amount of 100% County money available: \$ _____
6. Date County requests letting: May 1973

Remarks re Section VI _____

UNUSUAL OR COMPLICATED CIRCUMSTANCES: There is an irrigation ditch
in right of way that the property owners will not cooperate
with moving on their land - high water table will require
heavy base and wish to consider reject lime stablization.

This application is not complete without an attached exhibit showing location of project.

By R. D. Light
County Judge or Comm. Chairman

By G. C. Knight
County Commissioner

By _____
County Commissioner

By _____
County Engineer or Roadmaster

O.S.H.D. Field Engineer _____

Date _____

County D. L. Best
Date February 12, 1973

8317 Crater Lake Hwy at Biddle Rd. 1975
Sec. on Crater Lake Hwy in Medford
(Grading, paving & signals)

L & A 5518 12-9-75

8317

March 25, 1977

United Pacific Insurance Co.
Fidelity & Surety Department
P. O. Box 1216
Tacoma, WA 98401

Gentlemen:

On March 22, 1977, we wrote to you concerning release of final payment on Contract No. 8317 awarded to Hansen Electric Co. for work on the Crater Lake Hwy. at Biddle Rd. (Madford) Section in Jackson County.

Final payment on this contract is \$487.09 and the total contract amount is \$48,155.05 including \$692.05 for work performed under force account.

Very truly yours,

C. W. Head
COMMISSION SERVICES

kkf

cc: Hansen Electric Co.
1127 S. Broadway
Coos Bay, OR 97420

bc: C. T. Keasey
Walt Hart - Bridge
V. E. Skoog (Attn: Dick Hacek)
A. Shirley

8-17

FINAL

FORM 81-734-3001 OREGON STATE HIGHWAY DIVISION FIELD ENGINEER'S WEEKLY REPORT FOR CONSTRUCTION PROJECTS ONLY CONSTRUCTION AND BRIDGE SECTION		SECTION Crater Lake Highway @ Biddle Road (Medford)	WEEK ENDING 29 January 1977
		HIGHWAY Crater Lake	SECTION PREFIX 15-1071
		KIND OF WORK Grading, paving, and signing	COUNTY Jackson
NAME OF JOB Crater Lake Hwy. @ Biddle Rd. (Medford)		CONTRACT NUMBER 8317	FEDERAL AID PROJECT NUMBER HHS-2490(1)
CONTRACTOR Hanson Electric Co.		DATE WORK STARTED July 28, 1976	ESTIMATED COMPLETION DATE September 28, 1976
DATE OF CONTRACT December 1, 1975			
AVERAGE FORCE ON PROJECT FOR THE WEEK: MEN: 0 SUPERVISION: 0		SPECIFIED WORK DAYS work	WORK DAYS USED work
		SPECIFIED CALENDAR DAYS 250	CALENDAR DAYS USED 285
		SPECIFIED COMPLETION DATE	PERCENT OF TIME ELAPSED 114
PROJECT AUTHORIZATION: \$ 57,465.03		ENGINEERING AUTHORIZATION \$ 5,018.78	PERCENT OF CONTRACT COMPLETED BASED ON ESTIMATED COST 100
EXCLUSIVE OF ENGINEERING: \$ 52,447.25		This week \$ 6,709.89	PERCENT OF CONTRACT COMPLETED BASED ON TOTAL AUTHORIZATION 103
ESTIMATED COST OF COMPLETED PROJECT, EXCLUSIVE OF ENGINEERING: \$ 52,447.25		ENGINEERING COST TO DATE	DATE PROJECT WAS COMPLETED: September 28, 1976
ESTIMATED PERCENT: OVERRUN 0 UNDERRUN 0%		PERCENT OF AUTHORIZATION 133%	
ESTIMATED PERCENT COMPLETE (ROADWORK)			
CLEARING	DRAINAGE	GRADING	BASE
			OIL AND/OR PAVE.
			MAT'L. PROD.
		GRADING	SURFACING
			MAINTENANCE MATERIALS
			OIL & BITUMINOUS MACADAM
			PAVING
MILES IN PROJECT			
MILES PARTIALLY COMPLETED			
MILES COMPLETED			
TOTAL ESTIMATED QUANTITIES (CONTRACT)			
TOTAL QUANTITIES CORRECTED TO DATE			
ESTIMATED QUANTITIES MOVED OR PLACED TO DATE			
AVERAGE DAILY QUANTITIES			
AVERAGE DAILY QUANTITIES NECESSARY TO COMPLETE PROJECT ON TIME			
NUMBER OF SHIFTS PER DAY			
HOURS PER SHIFT			
EQUIPMENT USED DURING THE WEEK:			
ESTIMATED PERCENT COMPLETE (STRUCTURES)			
BRIDGE NO.			
PERCENT			
	WEATHER	WORK DAYS CHARGED	HOURS DELAY
			CAUSE OF DELAY
SUNDAY			
MONDAY			
TUESDAY			
WEDNESDAY			
THURSDAY			
FRIDAY			
SATURDAY			

RECEIVED
FEB 16 1977
CONTRACT PAYMENTS

RECEIVED
FEB 1 1977
CONSTRUCTION SECTION
BEN GIFFORD

GENERAL DESCRIPTION OF ACTIVITIES FOR THE WEEK

SUNDAY	NO ACTIVITY ON PROJECT ALL WEEK
MONDAY	
TUESDAY	
WEDNESDAY	
THURSDAY	
FRIDAY	
SATURDAY	

REMARKS

Semi-final Estimate sent forward 25 January 1977. All documentation is on hand.
This is the final weekly report.

SIGNED Keith L. Martin LOCATION Grants Pass
Keith L. Martin Resident Engineer

PRIME RESIDENT SUBMIT 2 COPIES WHEN BRIDGES AND GRADING BOTH ARE INVOLVED, SUBMIT 3 COPIES



DEPARTMENT OF TRANSPORTATION

HIGHWAY BUILDING

SALEM, OREGON

97310

ROBERT W. STRAUB
GOVERNOR

GEORGE M. BALDWIN
Director of Transportation

SAM R. HALEY
Deputy Director

January 22, 1976

Rep. Brad Morris
516 Glairgeau Circle
Medford, Oregon 97501

Dear Brad:

Answering your question in a recent note to me concerning the off-ramp leading from the northbound lanes of I-5 to Biddle Road, a contract was let late in November for revision of the signal installation at the foot of the off-ramp, which together with flattening the radius to facilitate turning movements of truck combinations will permit the restriping of the off-ramp for a three lane approach to the intersection. In fact, there will be a separate signal head for each of the three lanes. It is anticipated that the work under this contract will get underway soon. It usually takes 60 to 90 days for the successful bidder to secure the necessary equipment components for such an installation.

Sincerely,

Ralph

R. B. Sipprell
Liaison Engineer

RBS:ob

bcc - F. B. Klaboe ✓
E. S. Hunter
R. L. Schroeder
L. E. George
Alfred Shirley

RECEIVED
STATE HWY ENGR
JAN 23 '76
REFER TO
FOR

TO BE COMPLETED BY FHWA
MONTHLY TRANSACTION NO.

1-18

STATE COPY

U. S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

FEDERAL-AID PROJECT AGREEMENT

Form Approved; O M B No. 04-R2089

State
Oregon

County
Jackson

Project No.
HHS-2490(1)

The State, through its Highway Agency, having complied, or hereby agreeing to comply, with the applicable terms and conditions set forth in (1) Title 23, U.S. Code, Highways, (2) the Regulations issued pursuant thereto and, (3) the policies and procedures promulgated by the Federal Highway Administrator relative to the above designated project, and the Federal Highway Administration having authorized certain work to proceed as evidenced by the date entered opposite the specific item of work, Federal funds are obligated for the project not to exceed the amount shown herein, the balance of the estimated total cost being an obligation of the State. Such obligation of Federal funds extends only to project costs incurred by the State after the Federal Highway Administration authorization to proceed with the project involving such costs.

PROJECT TERMINI

SR 62, Crater Lake Intchge. (Medford)

PROJECT CLASSIFICATION OR PHASE OF WORK

HIGHWAY PLANNING AND RESEARCH (HP & R)

PRELIMINARY ENGINEERING

RIGHTS-OF-WAY

CONSTRUCTION

OTHER (Specify)

EFFECTIVE DATE
OF AUTHORIZATION

APPROXIMATE
LENGTH (Miles)

6-24-75

0.00

10-29-75

0.00

ESTIMATED TOTAL COST OF PROJECT

\$ **56,656.00**

FUNDS Pro Rata 90%

FEDERAL FUNDS

\$ **50,990.00**

The State further stipulates that as a condition to payment of the Federal funds obligated, it accepts and will comply with the applicable provisions set forth on the reverse hereof.

OREGON STATE HIGHWAY DIVISION

(Official name of Highway Agency)

By

Ed Hunter

Assistant State Highway Engineer

(Title)

By

(Title)

By

(Title)

U. S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By

R. O. Wright

(Division Administrator)

For: **G. L. Green**

Date executed by

Division Administrator

JAN 6 1976

AGREEMENT PROVISIONS

1. RESPONSIBILITY FOR WORK

a. Except for projects constructed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in compliance with the approved plans and specifications or project proposal which, by reference, are made a part hereof.

b. With regard to projects performed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in accordance with the terms of its approved Certification, or exceptions thereto as may have been approved by the Federal Highway Administration.

2. HIGHWAY PLANNING AND RESEARCH (HP&R) PROJECT. The State highway agency will (a) conduct or cause to be conducted, under its direct control, engineering and economic investigations of projects for future construction, together with highway research necessary in connection therewith, pursuant to the work program approved by the Federal Highway Administration and (b) prepare reports suitable for publication of the result of such investigations and research, but no report will be published without the prior approval of the Federal Highway Administration.

3. PROJECT FOR ADVANCE ACQUISITION OF RIGHTS-OF-WAY. In the event that actual construction of a road on this right-of-way is not undertaken by the close of the tenth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

4. PRELIMINARY ENGINEERING PROJECT FOR PREPARATION OF RIGHT-OF-WAY PLANS OR FOR PREPARATION OF CONSTRUCTION PLANS, SPECIFICATIONS AND ESTIMATES. In the event that right-of-way acquisition for, or actual construction of the road for which this preliminary engineering is undertaken is not started by the close of the fifth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

5. INTERSTATE SYSTEM PROJECT. (a) The State highway agency will not add or permit to be added, without the prior approval of the Federal Highway Administration any points of access to, or exit from, the project in addition to those approved in the plans and specifications for the project. (b) The State highway agency will not permit automotive service stations, or other commercial establishments for serving motor vehicle users, to be constructed or located on the right-of-way of the interstate system. (c) The State highway agency will not after June 30, 1968, permit the construction of any portion of the Interstate Route on which this project is located, including spurs and loops, as a toll road without the written concurrence of the Secretary of Transportation or his officially designated representative. The term 'toll road' does not include toll bridges or toll tunnels.

6. PROJECT FOR CONSTRUCTION IN ADVANCE OF APPORTIONMENT. (a) This project authorized pursuant to 23 U.S.C. 115 as amended, will be subject to all procedures and requirements, and conform to the standards applicable to projects on the system on which located, financed with the aid of Federal funds. (b) No obligation of previously apportioned

Federal funds is created by this agreement, its purpose and intent being to provide that, upon application by the State highway agency, and approval thereof by the Federal Highway Administration, any Federal-aid funds of the class designated by the project number prefix, apportioned to the State under 23 U.S.C. 104 subsequent to the date of this agreement, may be used to reimburse the State for the Federal share of the cost of work done on the project.

7. STAGE CONSTRUCTION. The State highway agency agrees that all stages of construction necessary to provide the initially planned complete facility, within the limits of this project, will conform to at least the minimum values set by approved AASHTO design standards applicable to this class of highways, even though such additional work is financed without Federal-aid participation.

8. BOND ISSUE PROJECT. Construction, inspection and maintenance of the project will be accomplished in the same manner as for regular Federal-aid projects. No present or immediate obligation is created by this Agreement against Federal funds, its purpose and intent being to provide aid to the State, as authorized by 23 U.S.C. 122, for retiring maturities of the principal indebtedness of the bonds referred to below. When the State requests Federal reimbursement to aid in the retirement of such bonds, the request will be supported by the appropriate certification required by 23 CFR Part 140, Subpart F, and Volume 1, Chapter 4, Section 8 of the Federal-Aid Highway Program Manual or the alternative State procedure set forth in the State's Certificate, and payment of the authorized Federal share will be made from appropriate funds available. If in any year there is no unobligated balance of any apportioned Federal funds available from which payments hereunder may be made, there will be no obligation on the part of the Federal Government on account of bond maturities for that year. Funds available to the highway agency for this project are the proceeds of bonds issued by the governmental unit indicated on the attached tabulation, pursuant to the authority and in the amounts by date of issue and beginning date of maturities set forth therein.

9. SPECIAL HIGHWAY PLANNING AND RESEARCH PROJECT. The State Highway agency hereby authorizes the Federal Highway Administration to charge the State's pro rata share of costs incurred against funds apportioned to the State under 23 U.S.C. 307 (c), as amended. In the event a project is financed with both Federal-aid funds and State matching funds, the State agrees to advance to The Federal Highway Administration the State matching funds for its share of the estimated cost. For a National Pooled Fund study, the State hereby assigns its responsibility for the work to the Federal Highway Administration. For an Intra-Regional Cooperative Study, the State hereby assigns its responsibility for the work to the lead State for the study.

10. PARKING REGULATION AND TRAFFIC CONTROL. The State highway agency will not permit any changes to be made in the provisions for parking regulations and traffic control as contained in the agreement between the State and the local unit of Government referred to in the paragraph on "Additional Provisions," without the prior approval of the Federal Highway Administration, unless the State determines, and the Division Administrator concurs, that the local unit of Government has a functioning traffic engineering unit with the demonstrated ability to apply and maintain sound traffic operations and control.

Oregon State Highway Division
Salem, Oregon, December 15, 1975

Federal-aid Project
No. HHS-2490(1)

CRATER LAKE HWY. AT BIDDLE ROAD (MEDFORD)
CRATER LAKE HIGHWAY
JACKSON COUNTY

Project agreement estimate.

Type Code P.E.

Preliminary Engineering

All Required

\$ 2,000.00

Type Code Y031

Traffic Signal (Sta. 2360+02)

Temporary Protection and
Direction of Traffic

All Required

\$ 300.00

Temporary Signs

100 sq.ft.

4.50

450.00

Flagmen

40 hour

16.00

640.00

General Excavation (225 c.y.)

All Required

1,890.00

1" - 0 Aggregate Base

300 ton

6.30

1,890.00

Class "C" Asphalt Concrete

200 ton

34.65

6,930.00

12" Sewer Pipe

6 lin.ft.

15.75

94.50

Concrete Inlets, Type CG-1

1 only

787.50

787.50

Concrete Walks

110 sq.yd.

14.18

1,559.80

Concrete Curbs

16 cu.yd.

136.50

2,184.00

Guide Posts

8 only

21.00

168.00

Traffic Signal Installation,
Complete

All Required

32,194.00

\$49,087.80

Anticipated Items

Adjust Drain Valve

All Required

\$ 100.00

Permanent Pavement Striping

All Required

500.00

\$ 600.00

Subtotal

\$49,687.80

Engineering

4,468.20

Engineering (Signal
Controller Testing)

500.00

Total

\$54,656.00

Length of Project 0.00 Mile

SUMMARY OF FUNDS

<u>Description</u>	<u>Total Cost</u>	<u>Federal Funds</u>	<u>State Funds</u>
Preliminary Engineering	\$ 2,000.00	\$ 1,800.00	\$ 200.00
Traffic Signal	<u>54,656.00</u>	<u>49,190.00</u>	<u>5,466.00</u>
Total Cost	\$56,656.00	\$50,990.00	\$5,666.00

Group 1 - 100%

Contract No. - 8317

Prefix No. 15-1071
/5-1920

December 9, 1973

Mr. Robert D. Kortt
Traffic Engineer
City of Medford
City Hall
Medford, OR 97501

MISC. CONTRACTS and
AGREEMENTS No. 5518

Dear Mr. Kortt:

Attached for your files is a fully executed copy of
an agreement concerning the Biddle Road and northbound
I-5 off-ramp signalization project in Medford.

We have retained a fully executed copy of this agree-
ment for the Transportation Commission's files.

Very truly yours,

C. W. Head
COMMISSION SERVICES

BT
Att.

cc L. E. George (agreement attached)

8317

**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING • SALEM, OREGON • 97310

DATE August 20, 1975

TO Oregon ~~State Highway~~ ^{Transportation} Commission

FROM F. B. Klaboe
State Highway Engineer

SUBJECT Traffic Signal Agreement
Crater Lake Interchange at Biddle Road
City of Medford

An agreement has been prepared to cover the installation of a traffic signal at this intersection in Medford.

The agreement provides that the State shall prepare all plans and specifications and perform the work of the project. The State will pay the total cost of the project, which is estimated at \$45,000 and is to be charged to Title II high hazard funds. After completion of the project, the State will maintain the signals and the City will be responsible for all power consumption.

Your approval of the agreement and authorization for me to sign it is recommended. The item will be on the agenda for the August 27 meeting.

bc: C. W. Head
G. M. Baldwin
E. S. Hunter
R. L. Schroeder
L. E. George
V. E. Skoog
Don Harwell
Alfred Shirley, Jr.
Jack Graham
Gary Sund

RDT:rj dpy

Transaction No. 6-168
TRANSMITTAL AND REQUEST FOR INITIAL PROGRAM APPROVAL OF PROJECTS
(FPM 21-1)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

STATE HIGHWAY DEPARTMENT
Oregon

DATE
6-24-75

BY (Signature)
L. W. Rulien's June 17, 1975 letter

TITLE
Project Management Engineer

CLASS OF FEDERAL FUNDS
☐ FAI ☐ FAP ☐ FAV ☐ FAS ☒ OTHERS

Section 209

OTHER IDENTIFICATION AND/OR REMARKS (State)

ITEM NO.	PROJECT NO.	STAGE 2		FEDERAL FUNDS
		ITEM NOS. _____ THRU _____	LENGTH (Miles) _____	
33	HHS-2490(1)	0.0	42,000	37,800

Location

Crater Lake Highway
at Biddle Road Section
Jackson County
State of Oregon

Work=

Preliminary Engineering
Traffic Signals
Illumination and
Channelization

7-1-75
ORIGINAL TO
L. W. Rulien

RECEIVED STATE HWY ENGR					
JUN 26 75					
REFER TO					
FOR					
Info	Inves	R/D	D/R	Sign	Act
					File

NOTED
F. S. HUNTER

REMARKS (Division)

I concur that this is a non-major action as set forth in FHPM 7-7-2 and qualifies for the timesaving procedures enumerated in FHPM 6-8-2-1.

You are authorized to proceed with all phases of preliminary engineering necessary to obtain PS&E Approval.

RECEIVED
JUN 26 1975
OFFICE OF
ASSISTANT STATE HIGHWAY ENGINEER

RECOMMENDED		APPROVED	
DATE	SIGNATURE AND TITLE	DATE	SIGNATURE AND TITLE
6-24-75		6-24-75	

* Program approval and any authorization to proceed with a Stage 1 project shall not constitute any commitment of Federal funds nor shall it be construed as creating in any manner, any obligation on the part of the Federal Government to provide Federal funds for the undertaking.

8.317

75

June 17, 1975

TO G. L. Green, Division Engineer
Federal Highway Administration

FROM L. W. Rulien
Project Management Engineer

SUBJECT Program Data Submission
Project No. HHS-15-001(3)

We are submitting program data for one project, Item No. 33, Project No. HHS-15-001(3), "Crater Lake Highway at Biddle Rd. Section", which we desire to have included in the High Hazard Locations Program under Section 209 of Title II as established by the Federal-Aid Highway Act of 1973.

We hereby request your concurrence that the project qualifies for the timesaving procedures enumerated in FHPM 6-3-2.1.

Also, we request your concurrence that this project falls in the classification of nonmajor action as set forth in FHPM 7-7-2, paragraph 10e, based on the "Statewide Environmental Assessment for Highway Safety Improvement Projects" concurred in by FHWA Division Office, February 25, 1975.

Enclosed are narrative, accident data and sketch map prepared by our Traffic Section for this project.

Since the project program contains all phases of preliminary engineering and construction, we hereby request your authorization to proceed with all phases of preliminary engineering necessary to obtain PS & E approval.

DRH:bz
Enclosures

OREGON STATE HIGHWAY DIVISION
Traffic Engineering Section
November 1974

Report of Signal Warrant Investigation
Biddle Road @ I-5 Northbound Exit
ORE62 - Hwy. No. 22 - M.P. 0.80
Medford - Jackson County

Recommendation:

As a result of this investigation, it is recommended that the existing two-phase pretimed signal be replaced with a three-phase traffic actuated signal.

Historical Background:

The existing signalization was installed in 1966 as a temporary signal during the I-5 Interchange reconstruction. The existing equipment consists of a two-phase pretimed traffic signal. Medford has a population of 32,780 and does not qualify for 70% of standard warrant.

Investigation:

The subject intersection is at M.P. 0.5 on Crater Lake Hwy. No. 22.

<u>Intersection</u>	<u>Total Entering Volume 1/</u>	<u>Cross Street Volume 1/</u>	<u>Pedestrians Crossing Highway</u>
Biddle Rd. @ I-5 Northbound Exit	13,632	5,567	8

1/ 16-hour volume


<u>Intersection</u>	<u>Total Accidents from 1-1-73 to 12-31-73</u>	<u>Persons Injured</u>	<u>Persons Killed</u>	<u>Preventable Accidents 2/</u>
Biddle Rd. @ I-5 Northbound Exit	9	8	0	7

2/ Accidents within the latest 12 months which might have been prevented by traffic signals.

Of the nine accidents at this intersection, seven are of the type which could have been prevented with a separate left-turn signal indication off Biddle Road.

The accident experience warrant required by the National Manual on Uniform Traffic Control Devices for Streets and Highways, 1971 edition, has been met at this intersection. The previously stated recommendations were made on this basis.

DPW:kw



DEPARTMENT OF TRANSPORTATION
OREGON STATE HIGHWAY DIVISION
Traffic Engineering Section
Biddle Rd @ I-5 Northbound Exit
Medford

TRAFFIC SIGNAL WARRANT COMPARISON*

Hourly Volumes on Major Street - Any 8 Hrs. (Total of both approaches)	<u>585</u>	<u>619</u>	<u>656</u>	<u>613</u>	<u>687</u>	<u>719</u>	<u>801</u>	<u>549</u>
Hourly Minor Street Volumes - Same 8 Hrs. (Highest hourly volumes from either approach)	<u>223</u>	<u>191</u>	<u>192</u>	<u>248</u>	<u>330</u>	<u>317</u>	<u>343</u>	<u>211</u>
Hourly Pedestrian Volumes Across Major Street - Same 8 Hrs. (Highest volume crosswalk)	<u>-</u>	<u>-</u>	<u>-</u>	<u>-</u>	<u>-</u>	<u>-</u>	<u>-</u>	<u>-</u>

	<u>Minimum Volume Warrant**</u>	<u>Number of Hours Warrant is Met (8 required)</u>
1. Minimum Vehicular Volume: Major Street	<u>600</u>	
Minor Street	<u>150</u>	<u>6</u>
2. Interruption of Continuous Traffic: Major Street	<u>900</u>	
Minor Street	<u>75</u>	<u>0</u>
3. Minimum Pedestrian Volume: Vehicular Volume (Major Street)	<u> </u>	
Pedestrian Volume	<u> </u>	<u>-</u>
4. Accident Experience: Preventable Accidents (last 12 months)	<u>7</u>	
Minimum Warrant	<u>5</u>	
5. Systems Warrant (if applicable): Entering Volume (Weekday peak hour)	<u>1359</u>	
Minimum Warrant	<u>800</u>	

Date of Traffic Count June, 1970 count factored to
1973 volumes

* The hourly warrants are those prescribed in the National Manual on Uniform Traffic Control
Devices for Streets and Highways, 1971 edition.

** X standard warrants used.
70% of standard warrants used due to 85 percentile speed in excess of 40 MPH or
isolated community with population less than 10,000.

**OREGON STATE HIGHWAY DIVISION
TRAFFIC ENGINEERING SECTION
ACCIDENT ANALYSIS
COLLISION DIAGRAM**


City of Medford County Jackson
 Conn 2 Intersection of Biddle Rd. and I5 Conn. 1
 Highway Number 22 (ore 62) M.P. 0.82
 Period Covered 1-1-73 12-31-73 M.P. 0.30.28
 Compiled by JA Drawn by _____ Date 5-3-79

LEGEND

- Person Killed
- ←---- Pedestrian Killed
- Person Injured
- △---- Pedestrian Injured
- ↑ Property Damage Only
- ↑↑ Collision - Rear-end
- ↑↑ Collision - Head-on
- ↑↑ Collision - Sideswipe



- △---- Path of Pedestrian
- ↑ Path of Vehicle
- △---- Path of Animal
- ↑ Vehicle Moving
- ↑ Vehicle Stopped
- ↑ Vehicle Backing
- Properly Parked
- Improperly Parked
- ↑ Vehicle Overturned
- ↑ Vehicle Skidded




Collision Type	1973																			
	Fatal	Non-fatal	Prop. Damage	Total	Fatal	Non-fatal	Prop. Damage	Total	Fatal	Non-fatal	Prop. Damage	Total	Fatal	Non-fatal	Prop. Damage	Total	Fatal	Non-fatal	Prop. Damage	Total
Angle																				
Head-on																				
Rear-end		1	1	2																
Sideswipe																				
Turning Movement		4	3	7																
Parking																				
Non-collision																				
Fixed Object																				
Pedestrian																				
Backing																				
Misc.																				
TOTAL		5	4	9																

TWENTY-FOUR HOUR VOLUME

DATE:
 DAY OF WEEK:
 COUNTY:
 ROUTE:
 PLANT:
 HOURS COUNTED:
 WEATHER:

CITY: Medford
 STREET: Biddle Road
 at I-5 Northbound Exit
 MILE POST:
 CLASSIFICATION:



OREGON STATE HIGHWAY DIVISION
TRAFFIC ENGINEERING SECTION
SUMMARY OF TRAFFIC COUNT

Date March 4, 1970
Day of week Monday
Hours counted 7:00-10:00
Weather Clear

Classification All Vehicles

City or County Medford
Interception Biddle Rd
Abd. Range to I-5
Mile Post
Classification

TIME	SUMMARY BY MOVEMENTS													ENTERING VOLUMES - SUMMARY IN LEGS						PERCENTAGE		
	North to East	East to North	North to West	West to North	North to South	South to North	East to West	West to East	East to South	South to East	West to South	South to West	TOTAL	From North and South	Per Cent of Total	From East and West	Per Cent of Total	North	East	West	South	North
1:00-7:00	4	12	12	61	24	48	2	94	12	16	16	19	320	123	38	197	62	40	26	171	83	
7:00-8:00	9	22	18	100	83	75		119	39	52	43	24	584	261	45	323	55	110	61	262	151	
8:00-9:00	11	31	21	66	112	125		70	75	40	35	53	639	362	57	277	43	144	106	171	218	
9:00-10:00	13	31	26	62	140	141	1	47	76	40	47	52	681	417	61	264	39	184	108	156	233	1
10:00-11:00	5	27	46	61	127	144		61	101	54	43	64	683	403	57	280	41	159	127	153	244	
11:00-12:00	5	27	41	46	92	187	2	52	102	82	67	88	781	472	60	309	40	158	129	120	314	
12:00-1:00	11	33	23	53	124	184	2	42	125	81	48	92	789	499	63	290	37	139	154	136	360	
1:00-2:00	2	26	34	56	107	177	2	75	99	80	49	102	823	529	64	294	36	163	139	155	366	
2:00-3:00	12	28	26	97	133	180		98	110	87	71	95	821	494	60	327	40	144	127	200	350	
3:00-4:00	5	22	24	81	151	193	2	95	138	87	80	113	958	554	58	404	42	169	138	266	385	
4:00-5:00	8	27	24	112	131	229		89	144	89	76	120	998	580	58	418	42	180	162	256	400	
5:00-6:00	7	25	27	66	108	165	2	58	78	57	50	79	1096	646	59	450	41	163	173	277	483	
6:00-7:00	1	17	34	33	82	104		45	93	39	46	60	554	443	62	273	38	142	103	170	301	
7:00-8:00	4	20	18	44	46	69		36	37	26	40	43	385	320	58	234	42	117	110	124	203	
8:00-9:00	5	18	21	36	43	73		32	31	34	19	32	345	208	54	177	46	70	57	120	138	
9:00-10:00														209	61	136	39	70	47	87	139	
10:00-11:00																						
11:00-12:00																						
12:00-1:00																						
1:00-2:00																						
2:00-3:00																						
3:00-4:00																						
4:00-5:00																						
5:00-6:00																						
Tour total	135	431	447	1121	1783	2442	14	1173	1500	1036	879	1327	12290	7172	58.4	5118	41.6	2367	1945	3173	4805	1
Tour total	123	392	408	1019	1621	2220	13	1066	1364	942	799	1206	11173	6520	52.4	4653	47.6	2152	1769	2884	4368	

Tabulated by
Checked by

Tabulated by

Checked by

Biddle Rd

Bt. to North and South

Bt. to East and West

OREGON STATE HIGHWAY DIVISION
TRAFFIC ENGINEERING SECTION
SUMMARY OF TRAFFIC COUNT

City or County Madras
Intersection Biddle Rd. - I-5
Albion Rd. - I-5

Mile Post

Classification

Classification All V. Cycles

4, 1970
10/15

SUMMARY BY MOVEMENTS											
West to North	North to South	South to North	East to West	West to East	East to South	South to East	West to South	South to West	TOTAL	From North and South	Per Cent of Total
61	24	48	2	94	12	16	16	19	320	123	38
100	82	75		119	39	52	43	24	584	261	45
66	112	125	1	70	75	40	35	53	639	362	57
62	140	141		47	76	40	47	52	681	417	61
49	118	126		61	101	54	43	64	683	403	59
61	127	144		52	102	82	67	88	781	472	60
46	92	187	2	42	125	81	48	92	789	499	63
53	124	184	2	53	104	80	49	102	823	529	64
56	107	177	2	75	99	78	69	95	821	494	60
97	133	180		98	110	87	71	113	958	554	58
81	151	193	2	95	138	87	80	120	998	580	58
112	131	229		89	144	89	76	165	1096	646	59
66	108	165		58	78	57	50	79	716	443	62
33	82	104		45	93	39	46	60	554	320	58
44	46	69		36	37	26	40	43	385	208	54
36	43	73		32	31	34	19	32	345	209	61
112	1783	2442	14	1173	1500	1036	879	1327	12290	7172	58.4
10/19	1621	2220	13	1066	1364	942	799	1206	11173	6520	58.4
ENTERING VOLUMES - SUMMARY BY LEGS											
North	East	West	South	North	East	West	South	North	East	West	South
40	26	171	83	110	61	262	151	40	26	171	83
144	106	171	218	144	106	171	218	144	106	171	218
184	108	156	233	184	108	156	233	184	108	156	233
159	127	153	244	159	127	153	244	159	127	153	244
158	129	120	314	158	129	120	314	158	129	120	314
139	154	136	360	139	154	136	360	139	154	136	360
163	139	155	366	163	139	155	366	163	139	155	366
144	127	200	350	144	127	200	350	144	127	200	350
169	138	266	385	169	138	266	385	169	138	266	385
180	162	256	400	180	162	256	400	180	162	256	400
163	173	277	483	163	173	277	483	163	173	277	483
142	103	170	201	142	103	170	201	142	103	170	201
117	110	124	203	117	110	124	203	117	110	124	203
70	57	120	138	70	57	120	138	70	57	120	138
70	49	87	139	70	49	87	139	70	49	87	139
1945	3173	4805	4805	1945	3173	4805	4805	1945	3173	4805	4805
1769	2884	4368	4368	1769	2884	4368	4368	1769	2884	4368	4368
PEDIESTRIANS USING CROSSWALKS											
North	East	West	South	North	East	West	South	North	East	West	South
1			1	1			1	1			1
6			6	6			6	6			6
9			9	9			9	9			9

Tabulated by

Checked by

Bl. to North and South
Bl. to East and West

MONTHLY TRANSACTION NO.

FORM PR-1
(REV. 4-81)

6-17-75

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

Budget Bureau No. 41-R2067; Approval Expi

U.S. DEPARTMENT
OF TRANSPORTATION

DATE SUBMITTED TO R.O.

PROJECT LOCATION (45 typewriter spaces)

CARD 2 REPORT NUMBER SR 62, Crater Lake Inchege (Medford)

ADT

PRESENT 14,000*

FUTURE

25,000*

YEAR

95

REGION

10

STATE NAME

Oregon

STATE
CODE

41

CARD 3

(101) CHARACTER OF PROPOSED WORK (35 typewriter spaces)
P.E., Traf. Signal,
illum., Channel.(102) NATL.
FOREST(103) PM ROUTE
NO.

(104) SUPV. ACCT

(105) DA CLASSIF.

(106) EMERG. YR.

(107) PL. AUTH YR

(108) PREFIX LETTER(S)

PROJECT NUMBER

HHS-15-001

SEQ. NO.

(3)

CARD 4

(109) CLASS OF FEDERAL FUNDS
(Section 209) High-Hazard Locations
Medford(110) ROUTE
NO. S 15-001(111) FEDERAL-AID
STATE 22

(112) U.S.

(113) CH
PR

CARD 5

(114) OR
NM(115) M
DND(116) T
C(117) S
C(118) W
K

(119) TYPE

(120) STEP

(121) TERMINI
(Full description)

(122) MILES

(123) TOTAL
ESTIMATED
COST

(124) FEDERAL FUNDS

(125) STATE FUNDS

(126) OTHER FUNDS

(127) P.E. a
sta(128) illum
const.

CARD 6

(129) ROW-0
Access
Park
none.(130) CONST
TOPICS
Y008
Y030
Y031(131) PE
TOPICS(132) ROW
TOPICS(133) SR 62, Crater Lake
Intchge. (Medford) at
S. connection with
Biddle Rd. FAU Route
2481.

(134) 0.0

(135) 2,000

(136) 1,800

(137) 200

(138) 4,000

(139) 4,200

(140) REMARKS

(141) PROGRAM APPROVAL DATES

(142) PROJECT TOTALS

(143) 0.0

(144) 42,000

(145) 37,800

(146) 4,200

(147) 4,200

(148) 4,200

(149) 4,200

(150) 4,200

(151) 4,200

(152) 4,200

(153) 4,200

(154) 4,200

(155) 4,200

(156) 4,200

(157) 4,200

(158) 4,200

* ADT count is traffic entering intersection

USCOM

6-17-75

FEDERAL-AID PROGRAM DATA
(PPM 21-1)

LOCATION (45 typewriter spaces)		ADT		PRESENT		FUTURE		YEAR		REGION		STATE NAME		STATE CODE		APPN CODE		ITEM NO.	
Crater Lake Inchnge (Medford)		14,000*		25,000*		95		10		Oregon		41		142		33			
NATL. FOREST		PM ROUTE NO.		SUPV ACCT		DA CLASSIF.		DA AREA		EMERG. YR.		PL. AUTH YR.		PREFIX LETTER(S)		PROJECT NUMBER		SEQ. NO.	
1001		1002		1003		1004		1005		1006		1007		1008		1009		1010	
(Section 209) High-Hazard Locations		COUNTY NAME		ROUTE NO.		FEDERAL-AID		STATE		U.S.		PROGRAM STAGE							
Medford		Jackson		S		15-001		22		-		1 OR 2							
TERMINI (Full description)		MILES		TOTAL ESTIMATED COST		FEDERAL FUNDS		STATE FUNDS		OTHER FUNDS		CHARACTER OF PROPOSED WORK (Full description)							
SR 62, Crater Lake Inchnge. (Medford) at S. connection with Biddle Rd. FAU Route 2481.		0.0		2,000		1,800		200				P.E. all phases; install traffic signals illumination and const. channelization							
Crater Lake Hwy. at Biddle Rd. Sec."		0.0		40,000		36,000		4,000				ROW-80' min.; Access control-none; Parking restrictions-none.							
PROJECT TOTALS		0.0		42,000		37,800		4,200											
REMARKS																			

* ADT count is traffic entering intersection

CRATER LAKE HWY. AT BIDDLE RD. SECTION

HHS-15-001(3)

Existing Facilities: Temporary 2-phase pretimed traffic control signal installation with span wire mounting and wood poles at intersection.

Biddle Rd.: North - - 60' four-lane curbed section, AC surface, and left-turn lane at intersection.

South - - 56' four-lane curbed section, AC surface, 4.5' painted median.

Ramps: West & East - - 55' two-lane curbed section, AC surface, 4' conc. median. (West -- I-5 N.Bd. on-off ramp; East -- Crater Lake Hwy. E.Bd. on-off ramp)

Project Data: The proposed work is as follows:

1. All phases of preliminary engineering.
2. Replace existing temporary traffic control signal with full traffic-pedestrian actuated 3-phase traffic control signal.
3. Install intersection illumination.
4. Widen I-5 N.Bd. off-ramp to provide left turn lane.

Additional Right-of-Way: None required.

Relocation Assistance Payments: None involved as additional right-of-way is not required.

System Action, Railroads, Airports, Water Developments, Historical and Recreational Areas: None involved.

NOTE: Medford Municipal Airport lies north within two miles of project. The runways are oriented such that the proposed project not cause any conflict with the operation of the airport.

IM 50-1-70 Requirements: Exempt from State Clearinghouse strict 8 Clearinghouse A-95 review under working agreements.

Urban Transportation Planning (PPM 50-9): Not applicable project will not result in an alteration of land use or traffic flow patterns that would require a significant change in project completed or underway.

FHPPM 7-7-2 Requirements: Nonmajor action project concurrence FHWA, February 25, 1975.

FHPPM 7-7-5 Requirements: Not applicable under "Timesaving Measures" set forth in FHPPM 6-8-2.1.

Maintenance of Traffic Operations Improvements: A state-city agreement covering maintenance obligations will be prepared to comply with section 116, Title 23, U.S.C.

Control of Utilities: The State does not have, at this time, legal authority to control the use by utilities of the right-of-way of this project. A state-city agreement will be prepared to comply with paragraph 6d(1) of PPM 30-4.1.

Unusual Circumstance: This work was originally programmed under TOPICS Project No. T-5019(7) but, due to lack of TOPICS funding, the project was withdrawn after a portion of the preliminary engineering was completed.

NOTE: The project is in Congressional District No. 4.

KE HWY. AT BIDDLE RD. SECTION

HHS-15-001(3)

Temporary 2-phase pretimed traffic control with span wire mounting and wood poles at

with - - 60' four-lane curbed section, AC surface, and left-turn lane at intersection.

with - - 56' four-lane curbed section, AC surface, 4.5' painted median.

East - - 55' two-lane curbed section, AC surface, 4' conc. median. (West -- I-5 N.Bd.

off-ramp; East -- Crater Lake Hwy. E.Bd. off-ramp)

Proposed work is as follows:

of preliminary engineering.

Installing temporary traffic control signal with bicyclist-actuated 3-phase traffic control

Intersection illumination.

N.Bd. off-ramp to provide left turn lane.

May: None required.

Payments: None involved as additional right-of-way is not required.

Roads, Airports, Water Developments, Historical Sites: None involved.

NOTE: Medford Municipal Airport lies north within two miles of the project. The runways are oriented such that the proposed work will not cause any conflict with the operation of the airport.

IM 50-1-70 Requirements: Exempt from State Clearinghouse and District 8 Clearinghouse A-95 review under working agreements.

Urban Transportation Planning (PPM 50-9): Not applicable as the project will not result in an alteration of land use or traffic flow patterns that would require a significant change in planning completed or underway.

FHPM 7-7-2 Requirements: Nonmajor action project concurred in by FHWA, February 25, 1975.

FHPM 7-7-5 Requirements: Not applicable under "Timesaving Procedures" set forth in FHPM 6-8-2.1.

Maintenance of Traffic Operations Improvements: A state-city agreement covering maintenance obligations will be prepared to comply with section 116, Title 23, U.S.C.

Control of Utilities: The State does not have, at this time, the legal authority to control the use by utilities of the right-of-way of this project. A state-city agreement will be prepared to comply with paragraph 6d(1) of PPM 30-4.1.

Unusual Circumstance: This work was originally programmed as a TOPICS Project No. T-5019(7) but, due to lack of TOPICS funds, the project was withdrawn after a portion of the preliminary engineering was completed.

NOTE: The project is in Congressional District No. 4.

1975 Springfield Traffic Signal 8318
Proj., various city streets
(Traffic Signals)

C4A 5338 6-11-75

Form 784-1065

8218

Invoice for Service Rendered or Goods Furnished the
OREGON STATE HIGHWAY DIVISION

by

Date March 6, 1981

City of Springfield
346 Main Street

Invoice No.

Springfield, Oregon 97477

P.O. No.

ATTN: Michael Kelly
Director of Public Works


Crew No. 006-00

Additional funds to be refunded to City of Springfield for Federal Aid Urban Project
M-000S(2) Springfield Traffic Signals.

\$8,370.63

REF: CC 81-13

APPROVED


D. E. Swan

Operation Programming Engineer

OREGON STATE
HIGHWAY DIVISION

REQUEST FOR OUTSIDE BILLING

(OR ADVICE OF CASH TRANSACTION)

DATE

3-6-91

BILLING REQ. NO.

CC 81-13

YOUR ORDER NO.

CREDIT DISTRIBUTION

320-1073-295

BILL TO:

Code:

City of Springfield

346 Main Street

Springfield, Oregon 97477

Attn: Michael Kelly, Director of Public Works

DESCRIPTION: (Describe the service rendered, location, etc. Refer to agreements, letters and orders by which payer authorized the service.)

FINAL BILLING Per Attached Itemized Statement:

Federal Aid Urban Program M-000S(2)
Springfield Traffic Signals
Lane County
Agreement Dated 6-11-75
Contract No. 8318

TOTAL COST

Less Federal Funds

Less State Share

City Share

City's Advance Deposit

REFUND DUE CITY

QUANTITY

UNIT PRICE

TOTAL PRICE

\$105,904.48
90,670.20
7,604.91
7,629.37
18,000.00

\$ 10,370.63

(Please attached itemized statement to Invoice)

Advance Deposit Amount \$ 18,000.00

Advance Deposit Previously
Transferred to Highway Fund \$ 16,000.00

Balance \$ 2,000.00

Transfer to Highway Fund \$ - - - -


Refund Due \$ 2,000.00

Partial or final request for billing FINAL


Number of the previous request
in connection with this service. CC 1543

Amount Due \$

Submitted by:


 Gary E. Zehner

Approved:


 D. E. Swan

OREGON STATE HIGHWAY DIVISION

ITEMIZED STATEMENT OF FINAL COSTS

DATE: March 6, 1981

CITY SPRINGFIELD Contract No. 8318 Date Completed 11-5-76
 PROJECT # M-000S(2) Section Springfield Traffic Signals (4 locations)

PAYMENTS TO CONTRACTOR

ITEM	TOTAL COST
Payment to Contractor	\$ 88,821.75
Credit for Liquidated Damages	(3,900.00)
SFO #1 Signal Controller Testing	2,859.43
SFO #4 Install Guard Rail	1,680.02
SFO #5 Install Guard Rail	1,030.02
Construction Engineering	15,388.80
Interest Paid Contractor	24.46
TOTAL CONSTRUCTION COST	\$105,904.48
Less Federal Funds	90,670.20
BALANCE	\$ 15,234.28

Non-Participating Items:

Construction Engineering	\$203.80	
Interest Paid Contractor	24.46	\$ 228.26
AMOUNT TO BE SHARED		\$ 15,006.02

State Share:

$$50\% \text{ of } (\$15,006.02 + \$203.80) = \$7,604.91$$

City Share:

$$50\% \text{ of } \$15,006.02 + (\$228.26 - \$101.90) = \$7,629.37$$

Reference: Billing Form CC 81-13

		Present	Future
Portland - Powell	ADD	29,500	47,400
	69 th	15,000	24,000

NEWPORT	Rty. Div.	2,550	4,100
---------	-----------	-------	-------

CLACK Co. Signals

King @ Linwood	9,500	18,800
" @ Bell	10,000	16,500
Ontario @ Oak Grove	7,500	12,700
" @ Concord	10,000	15,500
Nobleson @ Lake	10,000	14,500
Redland @ Hickory	5,500	9,400
Bruce @ Maple	6,500	11,500

Baker	Birch	350	550
-------	-------	-----	-----

EUGENE	Royal	4,000	7,500
--------	-------	-------	-------

Springfield	Cent. @ 19 th	5,200	8,500
	" Mill. 5 th	7,500	10,500
	Moham @ 19 th	12,300 - 19,500	
	Olympic @ 21 st	2,000 - 3,000	
	" @ 25 th	4,200	6,300

8318

OREGON STATE HIGHWAY DIVISION		REQUEST FOR OUTSIDE BILLING (OR ADVICE OF CASH TRANSACTION)	
DATE 3-5-81	BILLING REQ. NO. CA #8106	YOUR ORDER NO.	CREDIT DISTRIBUTION 362-03 4,206.81
BILL TO: Code: ORPUBUC			
Public Utility Commission		320-1073 - 296 4,206.81	
200 Public Service Bldg.		320-1073 - 299 <4,206.81>	
Salem, Oregon 97310			
DESCRIPTION: (Describe the service rendered, location, etc. Refer to agreements, letters and orders by which payer authorized the service.)		QUANTITY	UNIT PRICE
Final Settlement on M-000S(2), Springfield Traffic Signals SXF 816 Order #76-793 Work by Southern Pacific Transportation Company forces for protecting railroad facilities			29,048.61
Audit of S.P.T.C.			576.79
Less Federal Participation (.8580%)			25,418.59
Balance Due from PUC (.1420%)			
Advance Deposit Amount \$			
Advance Deposit Previously Transferred to Highway Fund \$			
Balance \$			
Transfer to Highway Fund \$			
Refund Due \$			
Partial or final request for billing <u>Final</u>		Amount Due \$ 4,206.81	
Number of the previous request in connection with this service.		Submitted by: Diane Galida	
		Approved:	

9318

(MEMORANDUM)

320-1073

FORM APPROVED BY
COMPTROLLER GENERAL,
U.S. MAY 12, 1966U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

STATE VOUCHER NO.

12-23-80

VOUCHER FOR WORK PERFORMED UNDER PROVISIONS OF THE
FEDERAL AID AND FEDERAL HIGHWAY ACTS, AS AMENDED

FHWA VOUCHER NO.

APPROPRIATION

FHWA SCHEDULE NO.

THE UNITED STATES, DR. TO (Insert official or depository named in project agreement)
Treasurer of the State of Oregon

PAID BY

ADDRESS

Capitol Bldg.
Salem, OR 97310

(For use of Paying Office)

STATE

Oregon

VOUCHER TYPE (Check Appropriate Block)

☐ CURRENT BILLING

VOUCHER PERIOD

FROM

10-29-76

TO

2-6-78

☐ OTHER PROGRESS☐ FINAL VOUCHER (*)

FEDERAL AID PROJECT NO.

H-0005(2)

(*) Use Form FHWA-1447 for Final Voucher for a project constructed under certification acceptance or secondary road procedures (23 U.S.C. 117).

TOTAL ACTUAL COST	TOTAL PARTICIPATING COST	PRO-RATA OF PARTICIPATING COST CLAIMED FROM U.S.	TOTAL AMOUNT CLAIMED FROM U.S.	LESS PREVIOUS PAYMENTS	NET AMOUNT CLAIMED
\$135,529.00	\$135,301.62	85.80%	\$116,088.79	\$116,088.79	\$ 0.00

RECEIVED DIVISION OFFICE

DIVISION OFFICE REVIEW MADE

PASSED FOR PAYMENT

BY

Oregon

DATE

BY

DATE

12/23/80

W.E. Skoos, Controller

REMARKS

\$ 0.00

** INR TOTAL C **

320 1071 900 00 P 1
320 1071 900 00 N 1
TOT 900 00
TOT 900 00
** INR TOTAL C **
67 67 502 14
67 67 7.41
67 67 976.20
67 67 7.41
67 67 984.11
67 67 78 80
67 67 80

STATEMENT OF COSTS INCURRED UNDER PROJECT AGREEMENT

ITEM NO.	ITEM	QUANTITY	UNIT	UNIT PRICE	AMOUNT	NOTATIONS (Payee must not use this column)
	<u>Springfield Traffic Signals</u> <u>City Streets</u> <u>Lane County</u>					
	<u>Construction</u>					
	<u>Type Code Y031</u>					
	<u>Traffic Signals (City Streets)</u>					
	<u>Final Contract Payment Summary</u>					
	SFO #3 Work by SPTC		Lump Sum		\$ 88,821.75	
	SFO #4 Install Guard Rail		A11 Required		29,048.61	
	SFO #5 Install Guard Rail		A11 Required		1,680.02	
			A11 Required		1,030.02	
	Total Participating Construction				\$120,580.40	
	<u>Construction Engineering</u>					
	<u>State</u>					
	SFO #1 Testing of Traffic Signal Controller		A11 Required		\$ 15,185.00	
	Equipment		A11 Required		2,859.43	
	Liquidated Damages		Lump Sum		(3,900.00)	
	Total Construction Engineering				\$ 14,144.43	
	<u>Misc. Project Cost</u>					
	<u>Audit Expense</u>					
	Total Participating Cost		A11 Required		576.79	
					\$135,301.62	
	<u>Nonparticipating Cost</u>					
	<u>Construction Engineering</u>					
	Interest on final contract payments		A11 Required		203.80	
	Total Nonparticipating Cost		A11 Required		24.46	
	Total Project Cost				\$ 228.26	
					\$135,529.88	
	prepared based on Participating Cost as shown on Federal Billing as of 12/23/80.					
	AMOUNT CARRIED FORWARD...					

320	1071	900	00	P	1	67CR	502.14	78	80
320	1071	900	00	N	1	67CR	7.41	80	80
TOT							926.70		
xx	JOB TOTALS	xx				67	984.11	xx	

CITY STREETS IN SPRINGFIELD									
CONT NO	8318	* FA PROJ	NOS	N	00S002	100		STATE	
320	1073	201	00	P	1	cont.	88.821.75	76	77
320	1073	203	00	P	1	cr. Ltg. Dam.	3.900.00CR	76	77
320	1073	205	03	N	1			76	80
320	1073	206	00	N	1	Int.	24.46	77	77
320	1073	260	04	P	1	SFO #4	1.680.02	77	77
320	1073	260	05	P	1	SFO #5	1.030.02	76	80
320	1073	276	03	P	1	SFO #3	29.048.61	76	80
320	1073	296	00	N	9	ST. ST	132.088.79CR	76	81
320	1073	298	00	N	9	10.296.45	116.088.79	76	81
320	1073	299	00	N	9	PLR	15.000.00	76	76
320	1073	900	00	P	1	Const Eng.	15.185.00	75	78
320	1073	900	00	N	1		203.80	75	78
320	1073	915	00	P	1	SFO #1	2.859.43	76	77
320	1073	101	00	P	1	Audit	576.79	76	80
xx	JOB TOTALS	xx				6.186.39CR	135.301.62		
						3.523.50	228.26		
						2.662.89CR	135.529.88	xx	

BELTLINE RD-COSBURG RD									
CONT NO	8410	* FA PROJ	NOS	N	03S001	100			STATE
320	1084	201	00	P	1		319.310.74CR	928.371.33	76 80
320	1084	201	00	N	1		319.310.74	323.585.37	78 80
320	1084	203	00	P	1			1,400.00CR	77 78
320	1084	203	00	N	1			600.00	77 77
320	1084	206	00	N	1			48.33	79 79
320	1084	210	00	P	1		3,411.44	2,217.23	80 80

TOTAL TO DATE JOB COST SUMMARY

DECEMBER 1980 PAGE 174

DESCRIPTION OF JOB OR DEPARTMENT	PREFIX	FUNCTION	GR	CURRENT MONTH	FISCAL YEAR TO DATE	GRAND TOTAL TO DATE	ACTIVE BEG	YRS END
320 1084	210	01	N	1	1.237.86CR	2.956.90	77	80
320 1084	270	01	P	1	1.788.10CR	1.52CR	77	81
320 1084	270	02	P	1	387.00CR		77	80
320 1084	296	00	N	9	70.10CR	1.179.000.00CR	76	80
320 1084	297	00	N	9	70.10	360.000.00	76	80
320 1084	298	00	N	9	28.70	819.000.00	76	80
320 1084	900	00	P	1		24.462.62	76	80
320 1084	900	00	N	1		471.18	76	80
320 1084	900	02	P	1		812.08	77	77
320 1084	985	00	P	1		72.19	76	77
320 1084	101	00	P	1				
xx	JOB TOTALS	xx			318,074.40CR	954,543.93		
					318,101.58	327,661.78		
					22.18	1,282.205.71	xx	

218 TO BE COMPLETED BY FHWA MONTHLY TRANSACTION NUMBER 11-50 PROJECT REPORT NUMBER MODIFICATION NUMBER 2	U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION MODIFICATION OF FEDERAL-AID PROJECT AGREEMENT 11-7-79	Oregon County Lane Project Number M-000S(2)
--	--	---

The Project Agreement for the above-referenced project entered into between the undersigned parties and executed by the Division Administrator on January 5, 1976, is hereby modified as follows:

	Former amount	Revised amount
Estimated total cost of project	\$ 139,926.00	\$ 143,100.00
Federal funds	\$ 109,408.00	\$ 111,885.00
Other revisions		

This modification is made for the following reasons:

To include increase in construction engineering costs.

All other terms and conditions of the Project Agreement will remain in full force and effect. This modification is effective as of the 7th day of November, 1979.

OREGON STATE HIGHWAY DIVISION
 (Official name of Highway Agency)
 By [Signature]
 Asst. State Highway Engineer
 (Title)

U.S. DEPARTMENT OF TRANSPORTATION
 FEDERAL HIGHWAY ADMINISTRATION
 By [Signature]
 (Division Administrator)
 For: G. L. Green

For: H. S. Coulter
 State Highway Engineer
 (Title)
 By _____
 (Title)

Gen. File

Oregon State Highway Division
Salem, OR October 31, 1979

Federal Aid Project
No. M-000S(2)

Springfield Traffic Signals
City Streets
Lane County

Revised Project Agreement Estimate

Type Code Y031
Traffic Signals (City Streets)

Subtotal of Previous Estimate of Oct. 29, 1976

\$ 91,751.50

Subtotal \$ 91,751.50
Engineering 10,098.50
Eng'rg. (Signal
Controller Testing) 2,250.00

Total \$104,100.00

Type Code Y018
Railroad Signals & Gates

Total Same as previous estimate of Oct. 29, 1976

\$ 39,000.00

Length of project. 0.0 mile

SUMMARY OF FUNDS

<u>Description</u>	<u>Total Cost</u>	<u>Federal Funds</u>	<u>State Funds</u>
Traffic Signals	\$104,100.00	\$ 81,391.00	\$22,709.00
R.R. Signals & Gates	<u>39,000.00</u>	<u>30,494.00</u>	<u>8,506.00</u>
Total	\$143,100.00	\$111,885.00	\$31,215.00

Group 1 - 100%
Contract No. 8318
Prefix 320-1073

8314

STATE COPY

15 Jan file

TO BE COMPLETED BY FHWA MONTHLY TRANSACTION NUMBER 11-86 PROJECT REPORT NUMBER MODIFICATION NUMBER 1		U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION MODIFICATION OF FEDERAL-AID PROJECT AGREEMENT 11-4-76	Form Approved; O M B No. 04-R2089 State Oregon County Lane Project Number M-000S(2)
--	--	---	---

Aid Project
30S(2)

The Project Agreement for the above-referenced project entered into between the undersigned parties and executed by the Division Administrator on **January 5**, 19 **76**, is hereby modified as follows:

	Former amount	Revised amount
Estimated total cost of project	\$ <u>100,926</u>	\$ <u>139,926</u>
Federal funds	\$ <u>78,914</u>	\$ <u>109,403</u>
Other revisions		

742.00
1,162.50
2,052.00
85,295.00
89,251.50

This modification is made for the following reasons:

To include authorized work by SPT Co.

All other terms and conditions of the Project Agreement will remain in full force and effect. This modification is effective as of the 4th day of November, 19 76.

2,500.00
91,751.50
6,924.50

2,250.00
10,926.00

OREGON STATE HIGHWAY DIVISION
(Official name of Highway Agency)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By [Signature]

Deputy State Highway Engineer
(Title)

By [Signature]
(Division Administrator)
for: G. L. Green

7,500.00
7,500.00
1,500.00
9,000.00

By _____

(Title)

By _____

(Title)

Funds
112.00
06.00
18.00

Oregon State Highway Division
Salem, Oregon October 29, 1976

Federal Aid Project
No. M-000S(2)

SPRINGFIELD TRAFFIC SIGNALS
CITY STREETS
LANE COUNTY

Revised Project Agreement Estimate.

Type Code Y031
Traffic Signals (City Streets)

Temporary Protection and Direction of Traffic	All Required		\$ 742.00
Temporary Signs	250 sq.ft.	4.65	1,162.50
Flagmen	120 hrs.	17.10	2,052.00
Traffic Signal Installation, Complete	All Required		85,295.00
			<u>\$ 89,251.50</u>

Anticipated Items

Railroad Protective Cost	All Required		\$ 2,500.00
	Subtotal		<u>\$ 91,751.50</u>
	Engineering		6,924.50
	Engineering (Signal Controller Testing)		2,250.00
			<u>\$100,926.00</u>

Type Code Y018
Railroad Signals & Gates

Work by SPT Co.	All Required		\$ 37,500.00
	Subtotal		<u>\$ 37,500.00</u>
	Engineering		1,500.00
	Total		<u>\$ 39,000.00</u>

Length of Project - - - - - 0.0 mile

SUMMARY OF PROJECT

Description	Total Cost	Federal Funds	State Funds
Traffic Signals	\$100,926.00	\$ 78,914.00	\$22,012.00
RR Signals & Gates	39,000.00	30,494.00	8,506.00
TOTAL	<u>\$139,926.00</u>	<u>\$109,408.00</u>	<u>\$30,518.00</u>

Group 1 - 100%
Contract No. 8318
Prefix No.: 320-1073

STATE COPY

Form Approved; O M B No. 04-R2089

aid Project
S(2)TO BE COMPLETED BY FHWA
MONTHLY TRANSACTION NO.

1- 11

U. S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

FEDERAL-AID PROJECT AGREEMENT

1- 5 76

State

Oregon

County

Lane

Project No.

M-000S (2)

The State, through its Highway Agency, having complied, or hereby agreeing to comply, with the applicable terms and conditions set forth in (1) Title 23, U.S. Code, Highways, (2) the Regulations issued pursuant thereto and, (3) the policies and procedures promulgated by the Federal Highway Administrator relative to the above designated project, and the Federal Highway Administration having authorized certain work to proceed as evidenced by the date entered opposite the specific item of work, Federal funds are obligated for the project not to exceed the amount shown herein, the balance of the estimated total cost being an obligation of the State. Such obligation of Federal funds extends only to project costs incurred by the State after the Federal Highway Administration authorization to proceed with the project involving such costs.

PROJECT TERMINI

City of Springfield

742.00
1,162.50
2,052.00

5,295.00

1,751.50

,500.00

,751.50

924.50

250.00
326.00

10.00

PROJECT CLASSIFICATION OR PHASE OF WORK

EFFECTIVE DATE
OF AUTHORIZATIONAPPROXIMATE
LENGTH (Miles)

HIGHWAY PLANNING AND RESEARCH (HP & R)

PRELIMINARY ENGINEERING

RIGHTS-OF-WAY

CONSTRUCTION

OTHER (Specify)

10-29-75

0.00

ESTIMATED TOTAL COST OF PROJECT

FUNDS Pro Rata 78.19%

FEDERAL FUNDS

\$ 100,926.00

\$ 78,914.00

The State further stipulates that as a condition to payment of the Federal funds obligated, it accepts and will comply with the applicable provisions set forth on the reverse hereof.

OREGON STATE HIGHWAY DIVISION
(Official name of Highway Agency)By Ed HunterAssistant State Highway Engineer
(Title)

By _____

(Title)

By _____

(Title)

U. S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

By

R.O. Wright

For:

(Division Administrator)

G.L. Green

Date executed by
Division Administrator

JAN 5 1976

AGREEMENT PROVISIONS

1. RESPONSIBILITY FOR WORK

a. Except for projects constructed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in compliance with the approved plans and specifications or project proposal which, by reference, are made a part hereof.

b. With regard to projects performed under Certification Acceptance procedures, the State highway agency will perform the work, or cause it to be performed, in accordance with the terms of its approved Certification, or exceptions thereto as may have been approved by the Federal Highway Administration.

2. HIGHWAY PLANNING AND RESEARCH (HP&R) PROJECT. The State highway agency will (a) conduct or cause to be conducted, under its direct control, engineering and economic investigations of projects for future construction, together with highway research necessary in connection therewith, pursuant to the work program approved by the Federal Highway Administration and (b) prepare reports suitable for publication of the result of such investigations and research, but no report will be published without the prior approval of the Federal Highway Administration.

3. PROJECT FOR ADVANCE ACQUISITION OF RIGHTS-OF-WAY. In the event that actual construction of a road on this right-of-way is not undertaken by the close of the tenth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

4. PRELIMINARY ENGINEERING PROJECT FOR PREPARATION OF RIGHT-OF-WAY PLANS OR FOR PREPARATION OF CONSTRUCTION PLANS, SPECIFICATIONS AND ESTIMATES. In the event that right-of-way acquisition for, or actual construction of the road for which this preliminary engineering is undertaken is not started by the close of the fifth fiscal year following the fiscal year in which this agreement is executed, the State highway agency will repay to the Federal Highway Administration the sum or sums of Federal funds paid to the highway agency under the terms of this agreement.

5. INTERSTATE SYSTEM PROJECT. (a) The State highway agency will not add or permit to be added, without the prior approval of the Federal Highway Administration any points of access to, or exit from, the project in addition to those approved in the plans and specifications for the project. (b) The State highway agency will not permit automotive service stations, or other commercial establishments for serving motor vehicle users, to be constructed or located on the right-of-way of the interstate system. (c) The State highway agency will not after June 30, 1968, permit the construction of any portion of the Interstate Route on which this project is located, including spurs and loops, as a toll road without the written concurrence of the Secretary of Transportation or his officially designated representative. The term 'toll road' does not include toll bridges or toll tunnels.

6. PROJECT FOR CONSTRUCTION IN ADVANCE OF APPORTIONMENT. (a) This project authorized pursuant to 23 U.S.C. 115 as amended, will be subject to all procedures and requirements, and conform to the standards applicable to projects on the system on which located, financed with the aid of Federal funds. (b) No obligation of previously apportioned

Federal funds is created by this agreement, its purpose and intent being to provide that, upon application by the State highway agency, and approval thereof by the Federal Highway Administration, any Federal-aid funds of the class designated by the project number prefix, apportioned to the State under 23 U.S.C. 104 subsequent to the date of this agreement, may be used to reimburse the State for the Federal share of the cost of work done on the project.

7. STAGE CONSTRUCTION. The State highway agency agrees that all stages of construction necessary to provide the initially planned complete facility, within the limits of this project, will conform to at least the minimum values set by approved AASHTO design standards applicable to this class of highways, even though such additional work is financed without Federal-aid participation.

8. BOND ISSUE PROJECT. Construction, inspection and maintenance of the project will be accomplished in the same manner as for regular Federal-aid projects. No present or immediate obligation is created by this Agreement against Federal funds, its purpose and intent being to provide aid to the State, as authorized by 23 U.S.C. 122, for retiring maturities of the principal indebtedness of the bonds referred to below. When the State requests Federal reimbursement to aid in the retirement of such bonds, the request will be supported by the appropriate certification required by 23 CFR Part 140, Subpart F, and Volume 1, Chapter 4, Section 8 of the Federal-Aid Highway Program Manual or the alternative State procedure set forth in the State's Certificate, and payment of the authorized Federal share will be made from appropriate funds available. If in any year there is no unobligated balance of any apportioned Federal funds available from which payments hereunder may be made, there will be no obligation on the part of the Federal Government on account of bond maturities for that year. Funds available to the highway agency for this project are the proceeds of bonds issued by the governmental unit indicated on the attached tabulation, pursuant to the authority and in the amounts by date of issue and beginning date of maturities set forth therein.

9. SPECIAL HIGHWAY PLANNING AND RESEARCH PROJECT. The State Highway agency hereby authorizes the Federal Highway Administration to charge the State's pro rata share of costs incurred against funds apportioned to the State under 23 U.S.C. 307 (c), as amended. In the event a project is financed with both Federal-aid funds and State matching funds, the State agrees to advance to The Federal Highway Administration the State matching funds for its share of the estimated cost. For a National Pooled Fund study, the State hereby assigns its responsibility for the work to the Federal Highway Administration. For an Intra-Regional Cooperative Study, the State hereby assigns its responsibility for the work to the lead State for the study.

10. PARKING REGULATION AND TRAFFIC CONTROL. The State highway agency will not permit any changes to be made in the provisions for parking regulations and traffic control as contained in the agreement between the State and the local unit of Government referred to in the paragraph on "Additional Provisions," without the prior approval of the Federal Highway Administration, unless the State determines, and the Division Administrator concurs, that the local unit of Government has a functioning traffic engineering unit with the demonstrated ability to apply and maintain sound traffic operations and control.

Oregon State Highway Division
Salem, Oregon, December 12, 1975

Federal Aid Project
No. M-000S(2)

SPRINGFIELD TRAFFIC SIGNALS
CITY STREETS
LANE COUNTY

Project agreement estimate.

Type Code Y031
Traffic Signals (City Streets)

Temporary Protection and Direction of Traffic	All Required		\$ 742.00
Temporary Signs	250 sq.ft.	4.65	1,162.50
Flagmen	120 hrs.	17.10	2,052.00
Traffic Signal Installation, Complete	All Required		85,295.00
			<u>88,251.50</u>

Railroad Protective Cost	All Required		\$ 2,500.00
	Subtotal		<u>\$91,751.50</u>
	Engineering		6,924.50
	Engineering (Signal Controller Testing)		<u>2,250.00</u>
			<u>\$100,926.00</u>

Length of Project - - - - 0.00 mile

Item 1 in Program Status
(Not included in totals below)
Other Railroad Cost

	All Required	\$50,000.00
Federal Funds	\$ 78,914.00	
State Funds	22,012.00	
Other Funds	- - -	
Total	<u>\$100,926.00</u>	

Group 1 - 100%

Contract No. - 8318

Prefix No. - 320-1073

(S. 400-405)

(S. 400-405)

File No.

File No.

Address _____

Made (call) (visit) to	Phone
------------------------	-------

Reason for contact and general discussion:

Concern about survey cost overruns & going back for added deposits:	
Orig Deposit	Present Expend
\$1,000	\$5,000
2,500	6,000

From local law office receipt:

1) Estimates made by Region
2) Some Reg 3 surveys on Order to Render Service
John Christopherson to go
back to city

Signature A. W. Wier

File () () () () () () () ()
Circulate: PME LGE OPE FAE CCE OM Other

October 4, 1977

Great American Insurance Company
Pacific NW Regional Office
2030 Ninth Avenue
Seattle, WA 98121

Gentlemen:

On September 30, 1977, we wrote to you concerning release of final payment on Contract No. 8318 awarded to Hamilton Electric, Inc. for the Springfield Traffic Signal Project in Lane County.

Final payment on this contract is \$500 and the total contract amount is \$84,921.75 including \$274.60 for work performed under force account.

Very truly yours,

C. W. Head
COMMISSION SERVICES

dda

cc Hamilton Electric, Inc.
232 West 5th Avenue
P. O. Box 708
Eugene, OR 97401

bc C. T. Keasey
Walt Hart
V. E. Skoog Attn: Dick Hacek
Alfred Shirley

OREGON STATE HIGHWAY DIVISION

Order for State Force Work

Contract No. 8318

APPLYING TO CONTRACT PROJECTS

Order No. 05

Section Springfield Traffic Signal Project

Date July 26

1977

Highway City Streets

F.A.P. No. M-000S(2)

County Lane

Prefix 320-1073

Account No. 260-05

Description of Work To Be Done: Install 75 feet of Type 2 A Guard Rail, with Type "A" End Pieces, to protect Pole No. 6 at 28th and Olympic Street.

Location by Station Numbers:

28th and Olympic Streets

Estimate of Quantities and Costs:

Labor	\$420
Equipment	\$100
Materials	\$580
Total	\$1,100

Explanation:

This order covers the cost of installing guard rail by State Forces. The contractor on this project is not equipped or staffed to do this type of work. The contractor has completed all contract work.

INSTRUCTIONS

Submit a separate order for each piece or kind of state force work to be undertaken. Use the account number applying to that work as indicated in the account numbers assigned to state force work on contract jobs.

Five copies of the order are to be submitted to Salem. After final approval, two copies will be sent to the Regional Engineer and one copy to the Resident Engineer.

Project authorization Present estimate of project cost, including \$163,441.71

\$1,100 for work under this order \$143,347.61

Expected under-run (amount) \$20,094.10

Expected under-run (per cent) 12.3

Space to right of this line is for use of Salem Office

Submitted by:

John T. Scofield

Resident Engineer

Approval Recommended:

For: Construction Engineer or Bridge Engineer

Approval Recommended:

Regional Engineer

Approved:

8-1-77

Construction Engineer

OREGON STATE HIGHWAY DIVISION

FIELD ENGINEER'S WEEKLY REPORTFOR CONSTRUCTION PROJECTS ONLY
CONSTRUCTION AND BRIDGE SECTION

SECTION

Springfield Traffic
Signals

WEEK ENDING

June 11, 1977

SECTION PREFIX

320-1073

HIGHWAY

City Streets

COUNTY

Lane

NAME OF JOB

Springfield Traffic Signals

KIND OF WORK

Traffic Signals

CONTRACTOR

Hamilton Electric, Inc.

CONTRACT NUMBER

8318

FEDERAL AID PROJECT NUMBER

M-000S(2)

DATE OF CONTRACT

December 6, 1975

DATE WORK STARTED

January 20, 1976

ESTIMATED COMPLETION DATE

AVERAGE FORCE ON PROJECT FOR THE WEEK:

MEN:

SUPERVISION:

SPECIFIED WORK DAYS

WORK DAYS USED

SPECIFIED CALENDAR DAYS

240

CALENDAR DAYS USED

292

SPECIFIED COMPLETION DATE

PERCENT OF TIME ELAPSED

122

PROJECT AUTHORIZATION:

163,441.71

ENGINEERING
AUTHORIZATION

12,960.14

PERCENT OF CONTRACT COMPLETED
BASED ON ESTIMATED COST

100

EXCLUSIVE OF ENGINEERING:

150,481.57

ESTIMATED COST OF COMPLETED
PROJECT, EXCLUSIVE OF
ENGINEERING

126,347.51

ENGINEERING
COST TO DATE

15,900.00

PERCENT OF CONTRACT
COMPLETED BASED ON
TOTAL AUTHORIZATION

87

ESTIMATED PERCENT: ~~XXXXXX~~
UNDERRUN

16.0%

PERCENT OF
AUTHORIZATION

123%

DATE PROJECT WAS COMPLETED:

November 5, 1976

ESTIMATED PERCENT COMPLETE (ROADWORK)

CLEARING

DRAINAGE

GRADING

BASE

OIL AND/OR PAVE.

MAT'L. PROD.

GRADING

SURFACING

MAINTENANCE
MATERIALSOIL & BITUMINOUS
MACADAM

PAVING

MILES IN PROJECT

MILES PARTIALLY COMPLETED

MILES COMPLETED

TOTAL ESTIMATED QUANTITIES (CONTRACT)

TOTAL QUANTITIES CORRECTED TO DATE

ESTIMATED QUANTITIES MOVED OR PLACED TO DATE

AVERAGE DAILY QUANTITIES

AVERAGE DAILY QUANTITIES NECESSARY TO
COMPLETE PROJECT ON TIME

NUMBER OF SHIFTS PER DAY

HOURS PER SHIFT

EQUIPMENT USED DURING THE WEEK:

ESTIMATED PERCENT COMPLETE (STRUCTURES)

BRIDGE NO.

Signal Installation

PERCENT

* 100%

* This figure based on the original contract amount

WEATHER

WORK DAYS
CHARGEDHOURS
DELAY

CAUSE OF DELAY

SUNDAY

Clear-Fair

0

MONDAY

Partly Cloudy-Fair

0

TUESDAY

Cloudy

0

WEDNESDAY

Partly Cloudy

0

THURSDAY

Clear-Fair

0

FRIDAY

Partly Cloudy

0

SATURDAY

0

RECEIVED

JUN 13 1977

CONSTRUCTION

SECTION

GENERAL DESCRIPTION OF ACTIVITIES FOR THE WEEK

SUNDAY	
MONDAY	
TUESDAY	
WEDNESDAY	
THURSDAY	
FRIDAY	
SATURDAY	

REMARKS

This Week: Hamilton Electric replaced non-spec. "Bike" signs and delivered wiring diagrams for controller at 18th and Centennial.
Semi-final estimate is complete and was sent to region Office 6/10/77

-- Final Report --

cc: Construction (2)
F.H.W.A.
Region
File

SIGNED John T. Scofield LOCATION Eugene

PRIME RESIDENT SUBMIT 2 COPIES WHEN BRIDGES AND GRADING BOTH ARE INVOLVED. SUBMIT 3 COPIES

OREGON STATE HIGHWAY DIVISION

Form A-191-(11-71)
SP-57308-T34

Request for Outside Billing

(Or Advice of Cash Transaction)

Address invoice to:	City of Springfield	Request No. (assigned by staff engineer or head of section)	cc-1711
	150 N. Fourth Street	Date	March 18, 1977
	Springfield, Oregon 97477	Payer's Order No. (if any)	
Attention of	Mr. Michael A. Kelly, Acting Director	Highway Div. Order No. (if any)	
	Department of Public Works	(Number of "Order to Render Service")	

Description and Authority: (Describe the service rendered, stating kind of service, location, etc. Also refer to agreements, letters and orders by which payer authorized the service.)

Itemized Statement: Advance Deposit for Preliminary Engineering

\$2,500.00

Quantity	Unit	Description	Unit Price	Amount
		Partial transfer of advance deposit for preliminary engineering on four traffic signal projects (various city streets) in Springfield. Covered by agreement dated 6/11/75		1,900.00
		To be Retained		\$ 600.00
		Acct. Ref. SPRINGC 001256 A03		

If payer has made payment for this service, indicate the amount of payment.

\$.....

Credit distribution:

7851-295

If payer has made a deposit with the Highway Division to guarantee payment, indicate the amount of the deposit. \$2,500.00

Submitted by:

F. F. Hildebrandt

Is this a partial or final request for billing?

Partial

Approved:

If there have been any previous requests for billing in connection with this same service, indicate the total amount of all previous requests. \$.....

Regional Engineer

Give the number of the last previous request in connection with this same service.

Approved:

G. W. Hopkins

Section Head or Staff Engineer

Instructions: The original and duplicate copies shall be forwarded through the regional engineer to the staff engineer or section head. Staff engineer or section head will forward original copy to the Accounting Section. Additional copies may be prepared for and retained by the region office and other field offices concerned. If the request is to be accompanied by a payment, an additional copy shall be submitted for the use of the Accounting Section.

January 31, 1977

Hamilton Electric, Inc.
P. O. Box 708
Eugene, OR 97401

Gentlemen:

We have reviewed your request for an extension of time on Contract No. 8318 for work on the Springfield Traffic Signals in Lane County.

Careful consideration was given to the reasons you submitted. In light of the available facts, an extension of 21 days as requested is granted. This is because of unanticipated testing and unit replacement work on existing signal equipment at the Mohawk and "Q" Street Intersection.

This leaves 52 days' liquidated damages in effect at \$75 per day.

Very truly yours,

E. S. Hunter
Deputy State Highway Engineer

bc H. S. Coulter
C. T. Keasey
Robert Church
Bud Shirley
John Scofield

JAB:fr ja

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

January 27, 1977

FILE: CON 5 #8318

FROM: John A. Bond
Construction Administration Engineer

TO: E. S. Hunter
Deputy State Highway Engineer

SUBJECT: Springfield Traffic Signal
Contract No. 8318
Request for Time Extension

TO: E. S. Hunter
Deputy State Highway Engineer

Hamilton Electric Company requests a 21-day extension of this contract time because of unanticipated testing and unit replacement work on existing signal equipment at one of the intersections involved in this project. The contract covers signal work at 3 separated intersections with installation of new signals and equipment at 2 of them and revision of existing equipment at the third one. It was at the third location that unforeseen problems arose in testing and repairing the existing equipment which was to be reused. The overall project was completed November 5, 1976 with 73 days liquidated damages assessed at \$75 per day.

The contractor makes a very straight-forward request. He seeks only 21 days related to the overhaul of the existing equipment. This 21 days can be justified in two different ways. It would be all the time counted after October 15 when the signal work was completed at the other two intersections. It also happens to be the time that elapsed from October 7 through October 28 with the unforeseen equipment repair problems at the third intersection.

We therefore concur in the field recommendations to grant the extension as requested. This leaves 52 days liquidated damages in effect at \$75 per day. This is an Urban System project and the recommended extension can be granted participating under delegated authority. A rough draft letter to the contractor is attached.

JAB:fr

Att.

cc: Robert Church

RECEIVED						
STATE HIGHWAY DEPT.						
JAN 27 '77						
REFER TO						
FOR						
Info	Inven	RD	DR	Acc	Alt	File

OREGON STATE HIGHWAY COMMISSION
**Engineers Recommendation Regarding
Contractors Request
for
Increase in Number of Workdays
to
Complete Construction Contract**

Investigation has been completed regarding the request (see reverse side) for an increase in the number of workdays within which to complete, without assessment of liquidated damages, the following project:

Contract No. 8318 Contractor Hamilton Electric, Inc.
Highway _____
Section Springfield Traffic Signals
Kind of Work _____

It is recommended that the request for increase in the number of workdays within which to complete said contract be ~~DENIED~~ or GRANTED. The reasons for such recommendation are as follows:

Recommend 21 days extension of contract time which leaves 52 days liquidated damages in effect at \$75 per day. This is for work on existing signal equipment at one of the intersections (Mohawk and "Q" St.) involved in this project.

Recommended for Approval:

C. H. Wilson
Regional Engineer
Philip D. Bond
Construction Engineer or
Bridge Engineer
E. J. [Signature]
Deputy State Highway Engineer

Contract No.	_____
Project designation	_____ State-Federal
Date awarded	_____
Work started	_____
Per cent completed	_____ Date
No. of Workdays Allowed	_____
No. of Workdays Used	_____
No. of Added Workdays Requested	_____

OREGON STATE HIGHWAY COMMISSION
Contractors Request
for
Increase in Number of Workdays
to
Complete Construction Contract

Oregon State Highway Commission
Salem, Oregon

Date Dec. 17, 1976

Gentlemen:

We, the undersigned, respectfully request an increase in the number of workdays from 240 days to 261 days, within which to complete our Contract No. 8318, without the assessment of liquidated damages. The said contract is described as follows:

The dates of the workdays during which prosecution of the work was actually prevented and the conditions or causes which actually prevented the prosecution of work on said dates were as follows:

Complete explanation for request of extension of 21 days in attached letter from Econolite.

Respectfully submitted,

Hamilton Electric, Inc.

Contractor

By

CONSENT OF SURETY

Date December 21, 1976

We, GREAT AMERICAN INSURANCE COMPANY

, as

surety on the bond guaranteeing the completion of the contract above-named and listed, hereby join in and consent to said request for an increase in the number of workdays, and hereby agree to remain fully bound as surety in all respects as if the number of workdays remained as stipulated in the original agreement.

Ed J. Doll

Attorney-in-fact

Resident Agent

(SEAL)

CHRONOLOGY

- | | |
|---|--------------------|
| 1) Contract Award | December 6, 1975 |
| 2) Work Started | January 20, 1976 |
| 3) Completed installation of poles, mast arms, including signal heads | May 17, 1976 |
| 4) Controller for 18TH and Centennial released from the Lab. | August 16, 1976 |
| 5) Temporary controller installed at Mohawk and "Q" St. and existing controller removed for revisions | August 16, 1976 |
| 6) Time allotted for the contract ran out | August 24, 1976 |
| 7) Signals at 18TH and Centennial placed in operation | September 14, 1976 |
| 8) Controller for 28TH and Olympic released from the Lab. | September 28, 1976 |
| 9) Revised controller for Mohawk and "Q" St. delivered to Lab. for testing. Initial inspection made and work was found to be incomplete | September 30, 1976 |
| 10) Completed revisions for controller for Mohawk and "Q" St. Ready for testing | October 8, 1976 |
| 11) Environmental test for Mohawk and "Q" St. Controller started - coordination unit failed | October 15, 1976 |
| 12) Signals at 28TH and Olympic complete | October 15, 1976 |
| 13) Econolite repaired coordination unit for Mohawk and "Q" St. Controller | October 19, 1976 |
| 14) Environmental test for Mohawk and "Q" St. Controller restarted | October 20, 1976 |
| 15) Controller for Mohawk and "Q" St. released from the Lab. | October 28, 1976 |
| 16) Signals at 28TH and Olympic placed in operation | October 28, 1976 |
| 17) Signals at Mohawk and "Q" St. completed and placed in operation - Contract Complete | November 5, 1976 |

*73 days liquidated damages
at \$75 = \$5,475,*

ECONOLITE

Solving Tomorrow's Traffic Problems . . . Today

December 10, 1976

Hamilton Electric
P.O. Box 708
Eugene, Oregon 97401

Gentlemen:

Subject: Purchase Order 1160 & 1161, Oregon State Highway Department
Contract No. 8318, Springfield Traffic Signals, Econolite Sales
Order 2121-03

Econolite has been advised that the State is assessing liquidated damages for an overrun of 73 days. This assessment is unfair and invalid, and we request you advise the State of the following facts.

It is true that failure of Econolite supplied equipment on this contract delayed completion of the project. However, all repairs and modifications for the satisfactory operation of Econolite-supplied equipment on this project was completed on October 8, 1976.


The period of October 8 to October 28, 1976, the date the OSHD released the equipment from their lab, was spent testing and providing maintenance on equipment supplied by the City of Springfield for use on this contract. During this 21-day period (October 8 through October 28, 1976), Econolite sent their representative to the State lab, at Econolite's expense (for which we have not been reimbursed), on three separate occasions for the purpose of performing maintenance functions on property owned by the City of Springfield. This property was not new and not in warranty. Our representative made one trip from the Washington area to perform maintenance on an old city-owned controller, which the city wished to use on this project; and, on two separate occasions, returned to the lab to perform maintenance functions on the city-owned coordination unit which the city wished to use on this project.

Due to the above, Econolite feels the 73-day assessment is exorbitant and unfair.

We trust this information is sufficient for the State to provide Hamilton and Econolite relief in the assessment of liquidated damages.

Very truly yours,

ECONOLITE
A Division of Altec Corporation


Glenn Carothers
Manager, Contracts Administration

GC/kb

cc: R. Casis H. Schellert
3360 E. LA PALMA • P.O. BOX 6150 • ANAHEIM, CALIFORNIA 92806 (714) 630-3700

A DIVISION OF ALTEC CORPORATION

LETTER OF APPROVAL AND/OR AUTHORIZATION

FEDERAL AID PROJECT NO.

0005(2)

STATE PROJECT NO.

Springfield Traffic Signal

FROM:

G. L. Green, Division Administrator
Salem, Oregon

PROGRAM NO.

ITEM NO.
M-51

COUNTY NAME

Lane

PROGRAM STAGE (Check)

☐ 1.☐ 2.

TO:

Mr. H. S. Coulter, State Highway Engineer
State of Oregon
Salem, Oregon

DATE PS&E APPROVED

June 11, 1976

DATE AUTHORIZATION
EFFECTIVE

June 11, 1976

FEDERAL ROUTE NUMBER

FAU 1240

STATE ROUTE NUMBER

City Street

GENERAL LOCATION:

City of Springfield

GENERAL DESCRIPTION OF WORK:

Install signal and gates

YOU ARE AUTHORIZED TO PROCEED WITH THE WORK CHECKED BELOW

PRELIMINARY ENGINEERING TO DETERMINE

☐ LOCATION ONLY

PRELIMINARY ENGINEERING FOR SURVEY AND PLAN

☐ PREPARATION☐ OTHER (Specify)☐ ACQUISITION OF RIGHT-OF-WAY

CONSTRUCTION - ADVERTISE FOR RECEIPT

☐ OF BIDS☒ CONSTRUCTION - PROCEED ON ~~XXXXXX~~
~~XXXXXX~~ FORCE ACCOUNT BASIS

REMARKS

My program approval memorandum of 10-28-75 approved this project for inclusion in the Federal-aid program.

As requested in Mr. Rulien's June 15, 1976 letter you are authorized to proceed with the work covered by the Agreement with the Southern Pacific Transportation Company, approved by the Highway Division June 11, 1976 at a total estimated cost of \$37,500 - Federal funds \$29,321.

Preliminary engineering charges for work necessary to prepare final plans for this project are eligible even though PS&E approval has been granted.

DATE

7-2-76

SIGNATURE OF APPROVING OFFICIAL

G. L. Green

TITLE

for Division Administrator

FORM PR-1240
(REV. 8-70)EXISTING STOCKS OF FORM PR-1240 (REV. 6-68)
WILL BE USED

LEE JOHNSON
ATTORNEY GENERAL



James W. Durham
JAMES W. DURHAM
DEPUTY ATTORNEY GENERAL

DEPARTMENT OF JUSTICE

TRIAL DIVISION

106 STATE OFFICE BUILDING
SALEM, OREGON 97310
TELEPHONE: (503) 378-6313

February 6, 1976

Mr. David J. Astle
Administrator
Railroad Division
Labor & Industries Building
Salem, OR 97310

RE: PUX 1037

Dear Mr. Astle

Enclosed is an original and seven copies of the application of the Department of Transportation, Highway Division, in the above-subject matter.

Two of the copies are for service upon Southern Pacific Transportation Company, one copy for service upon Lane County, one copy for service upon the City of Springfield, and three copies are for use by your office.


Very truly yours

LEE JOHNSON
Attorney General

Jack L. Sollis
Assistant Attorney General

JLS:clh
enclosure

cc - F. B. Klaboe
Bud Shirley
C. T. Keasey
D. N. Harwell ✓
J. E. Chidsey



PUC Docket No. SXF _____

PUC Crossing No. CE-648.00 _____

DOT-AAR Crossing No. 756 674 J _____

BEFORE THE PUBLIC UTILITY COMMISSIONER
OF OREGON

APPLICATION FOR AUTHORITY in connec-
tion with a proposed grade crossing
signalization project.

Formal Title:

In the matter of the application of State of Oregon, by and through its
(name of applicant)

Department of Transportation, Highway Division

for the authority, pursuant to ORS 763.030, to alter a grade crossing


of N. Street (Olympic Street)
(name of street or highway)

and the tracks and right-of-way of Southern Pacific Transportation Co.
(name of railroad company)

Marcola Branch, in Springfield
(name of branch or main line or other trackage) (in/near/at) (city, town)

or nearest station), Lane County, Oregon
(name of county)

by installing or modifying signal devices.



Check one of the following:

Allocation of funds from one of the following sources is requested or expected--

State grade crossing protection fund
Estimate of dollar cost to fund: \$ _____

Federal-Aid Highway System Funds.*

Federal Aid Urban - Secondary

Other Federal Funds, such as "Safer Roads Demonstration Program" funds.*

None of above.

*If Federal Fund assistance is expected, please give appropriate federal statutory provision.

FORM SELECTION

Please answer each of the following questions:

1. Does the contemplated project involve construction of a new or relocated crossing? No
(yes/no)

If yes, please use form AX-1/75 instead of this form.

2. Does the contemplated project involve any physical alteration of the crossing beyond normal maintenance or surface renewal (such as realignment of approaches, widening of the roadway, change in approach gradients, etc.)? No
(yes/no)

If yes, please use form AX-1/75 instead of this form.

3. Does the contemplated project involve more than the addition or deletion of stop sign protection at the crossing? Yes
(yes/no)

If no, simplified form SS-1/75 may be used instead of this form.

1. Name of Applicant: Oregon Department of Transportation, Highway Division
Address: Highway Building, Salem, OR 97310
2. Location of the proposed project:
Railroad milepost 648.00
City Springfield
Nearest railroad station ---
County Lane
3. Name of public highway involved in this project:
N Street (Olympic Street extended)
Name of public authority with jurisdiction over this highway:
City of Springfield
4. Name of railroad involved in this project: Southern Pacific Transportation
Cp., Marcola Branch
(include name of branch, main line or other track)
5. List the proper parties of interest in this matter:
- a. Southern Pacific Transportation Co.
 - b. Oregon Department of Transportation, Highway Division
 - c. City of Springfield
 - d. Lane County
 - e. _____
 - f. _____

Have you served each of these parties with a copy of this application?

No
(yes/no)

If yes, please provide certificate of such service. (We would prefer to serve the application ourselves.)

6. Describe the project, including a listing of the devices to be removed, those to be installed and their proposed location.

Install flashing lights and drop-arm gates at the crossing of Olympic St.
and the tracks of the Marcola Branch of the Southern Pacific Transportation
Co. These railroad protective devices to be interconnected with traffic
signals to be installed at the intersection of N Street and 28th Street,
adjacent to the crossing.

7. Is the project contemplated required by the public safety, necessity, convenience and general welfare? Yes
(yes/no)

If yes, why? To more adequately protect the motoring public by giving warning
to the impending approach of a train at the grade crossing.

8. Is it possible or practical to construct a separated crossing at this location? No
(yes/no)

If no, why not? Lack of horizontal clearance; lack of funds.

9. Physical description of the crossing:

a. The Highway

(1) Width--- The highway is 27 feet wide at the crossing and consists of (from N to S):
N or E S or W

A shoulder (or parking area) of 2 feet

2 lane(s) of travel of 11-1/2 feet (each)

A center median of -- feet

-- lane(s) of travel of -- feet (each)

A shoulder (or parking area) of 2 feet

Explanation, if necessary _____

(2) Surface---

At present:

After Completion:

Type of surface on traveled way:

on approaches

Asphalt

Asphalt

at crossing

Asphalt

Asphalt

Type of surface on shoulders:

Gravel

Gravel

Condition of surface:

on approaches

Good

Good

at crossing

Good

Good

Is the highway curbed on the approaches?

No

No

Note: No portion of any cost attributable to upgrading the surface of the road at the crossing, including cost of rail renewal, compromise joints, etc. may be allocated to the State Grade Crossing Protection Account.

(3) Nearest public roadway intersection on each approach---

(a) E approach: 720 ft; ADT

(b) W approach: 90 ft; ADT 1955
(N/S/E/W)

Name of road or highway:

(a) Industrial Avenue

(b) 28th Street (Emery Street)

Public authority with jurisdiction over road or highway:

(a) City of Springfield

(b) City of Springfield

(If different public authority than that with jurisdiction over road at crossing, please add name to list of parties of interest in this matter--see item 5 of this application form.)

Are traffic signals (to be) installed at either of these intersections?

(a) No; (b) Yes
(yes/no) (yes/no)

- If yes to either, please explain below which intersection(s) is (are) (to be) signalized, and whether or not this signalization is (to be) interconnected with track circuitry on the railroad. If it is, are part-time turn restriction signs (to be) installed? (If there is to be interconnected circuitry, please include the interconnection and part-time turn restriction signs as items of protection proposed herein. If traffic signals at the adjacent intersection are to be installed in connection with this project and if costs of same are to be partially borne by the railroad and/or the state grade crossing protection account, they should also be listed under item 12 herein.)

Intersection of 28th St. and N Street to be signalized. Signals to be interconnected with RR grade crossing protection devices. Interconnected part-time restriction signs to be installed as follows:

"NO LEFT TURN" for south bound traffic on 28th St.; "NO RIGHT TURN" for northbound traffic on 28th St.

- (4) Describe how the crossing is now protected. (For example: 2 crossbucks, 2 stop signs, 2 advance warning signs.) Also, please indicate which, if any, of the existing items of protection will remain in place after completion of this project:

Two crossbucks; one advance warning sign

b. The Railroad

(1) Tracks---

(a) Number of tracks at crossing: 1

(b) Name of each track from E to W:
(N or E) (S or W)

Mainline

(2) Angle of intersection--- 90 0

If more than one track-highway angle exists, please give details below, track by track:

(3) Nearest switch---

At present:

After completion:

N of crossing:
(N/S/E/W)

unknown ft

unknown ft

S of crossing:

1500 ft

1500 ft

10. Use of the crossing:

a. The Highway

(1) Average daily traffic volume---

At present: 4350; After completion: 4400;

Expected 5 years after completion: 5600.

(2) Speed of vehicles---

300 ft from crossing
on E approach:
(N or E)

At present:
25 mph

Expected
after completion:
25 mph

on W approach:
(S or W)

25 mph

25 mph

At crossing:

25 mph

25 mph

Posted speed limit
on approaches:

Not Posted mph

Not Posted mph

(3) Direction of traffic flow: E-W
(N & S, etc.)

b. The Railroad

(1) Train movements---
(avg per day)

Freight trains:

1

1

Switching movements:

9

9

Passenger trains:

0

0

(2) Speed of trains---

Maximum allowable:

20 mph

20 mph

Typical:

15 mph

15 mph

Slowest normal:

10 mph

10 mph

Note: If the speed of trains over this crossing is to be increased from a speed limit previously ordered by the Commissioner at this crossing, include as part of this application, a petition to increase speed pursuant to ORS 763.035.

11. Visibility at the crossing from the standpoint of the approaching motor vehicle operator:

a. Of approaching trains---

- (1) From a "stop" position (approx. 18 feet from edge of nearest rail on the . . .

The motor vehicle operator can see along the railroad . . .

E approach:
(N or E)

3000 ft to right; 1250 ft to left

W approach:
(S or W)

2500 ft to right; 3000 ft to left

- (2) From a "safe stopping distance" (see table below) on the . . .

The motor vehicle operator can see along the railroad . . .

E approach:
(N or E)

170 ft to right; 55 ft to left

W approach:
(S or W)

115 ft to right; 190 ft to left

If these sight distances will be changed on completion of the project, please explain below:

Note: TABLE OF SAFE STOPPING DISTANCES ("SSD")

Typical Approach Speed	"SSD"	Typical Approach Speed	"SSD"
10 mph	44 feet	35 mph	210 feet
15 mph	69 feet	40 mph	256 feet
20 mph	98 feet	45 mph	306 feet
25 mph	131 feet	50 mph	360 feet
30 mph	169 feet	55 mph	418 feet

b. Of the proposed protective devices---

- (1) Will vision of the protective devices to be installed at the crossing be obstructed on the main approach road within 1000 feet of the crossing? No
(yes/no)

If yes, please explain by what and at what points it will be obstructed:

- (2) If roadside mounted protective devices (such as "STOP" signs or Standard No. 2 flashing light signals) are to be installed at the crossing, is the approaching driver's vision of these devices likely to be totally or partially obscured by parked vehicles? No
(yes/no)

If yes, explain how you propose to overcome this problem:

E. approach - No area to park in which will obscure signals.

W. approach - Due to alignment, parked vehicles cannot block drivers vision of signals.

If no, why not?

12. List the number and types of protective devices to be installed at the crossing and on its approaches:

Note: TYPES OF DEVICES

Commissioner's Standard No. 1R, reflectorized crossbucks
Commissioner's Standard No. 1S, vehicle "STOP" signs
Commissioner's Standard No. 2, flashing light signals with gongs
Commissioner's Standard No. 2B, cantilevered flashing lights w/gongs
Commissioner's Standard No. 4, automatic gate signals*
Commissioner's Standard No. 5, traffic signals
Traffic signals at adjacent intersection**
Track circuitry to interconnect with traffic signals
Part-time turn restriction signs**
Standard advance warning signs
Standard advance warning pavement markers
Standard "STOP AHEAD" signs
Standard railroad "STOP" signs

* To be used in conjunction with Standard No. 2 or No. 2B flashing light signals. Please indicate which it will be.

** Please furnish description of traffic signal operation, including standard phasing and phasing upon train activation.

- a. Protection type: #2 flashing lights w/gongs & #4 automatic gate signals

Number of such devices: 2; To be located as follows: on each side
of crossing.

- (1) Who will perform the installation? Southern Pacific Transportation Co.

- (2) Estimated cost of installation: \$ ***

- (3) Who will pay for said installation?

<u>Name of Party</u>	<u>Percent of Cost</u>
<u>Oregon D.O.T., Highway Division - Federal funds</u>	<u>78%</u>
<u>Oregon D.O.T., Highway Division - State funds</u>	<u>2.75</u>
<u>Grade Crossing Protection Account</u>	<u>16.5</u>
<u>City of Springfield</u>	<u>2.75</u>

*** Include cost of furnishing the protective device(s).

(4) Who will maintain these devices? Southern Pacific Transportation Co.

(5) Who will pay for said maintenance?

<u>Name of Party</u>	<u>Percent of Cost</u>
<u>Southern Pacific Transportation Company</u>	<u>100</u>
_____	_____

b. Protection type: Advance warning signs and pavement markings

Number of such devices: 1; To be located as follows: on East
approach to X'ing. (Advance warning sign in place at present)

(1) Who will perform the installation? City of Springfield

(2) Estimated cost of installation: \$ 100 ***

(3) Who will pay for said installation?

<u>Name of Party</u>	<u>Percent of Cost</u>
<u>City of Springfield</u>	<u>100</u>
_____	_____
_____	_____

(4) Who will maintain these devices? City of Springfield

(5) Who will pay for said maintenance?

<u>Name of Party</u>	<u>Percent of Cost</u>
<u>City of Springfield</u>	<u>100</u>
_____	_____

c. Protection type: Traffic Signals

Number of such devices: 1 set; To be located as follows: at the intersec-
tion of N. Street and 28th Street. - to be interconnected to RR X'ing
Signals. Includes necessary part-time restriction signs.

*** Include cost of furnishing the protective device(s).

- (2) Estimated cost of installation: \$120,000 ***

- | <u>Name of Party</u> | <u>Percent of Cost</u> |
|--|------------------------|
| <u>Oregon D.O.T., Highway Division (Federal funds)</u> | <u>78</u> |
| <u>Oregon D.O.T., Highway Division (State funds)</u> | <u>11</u> |
| <u>City of Springfield</u> | <u>11</u> |

- (5) Who will pay for said maintenance?

- | | |
|---------------------|-----|
| City of Springfield | 100 |
|---------------------|-----|

- a. Between the rails and for a distance of two feet outside thereof:

- b. Remainder of crossing area: City of Springfield

Form AS-1/75
Page 12

14. Who will pay for said maintenance?

a. Between the rails and for a distance of two feet outside thereof:

Southern Pacific Transportation Co.

b. Remainder of crossing area: City of Springfield

15. If automatic protective devices are (to be) installed at the crossing, please answer the following:

a. What type of device will be used to activate them?

(Each track at the crossing should be covered in the answer.

Example: Main track--predictor units; Spur tracks--island circuits.)

Main Tracks - GCP units both directions

b. If automatic gates are to be installed, are there any overhead wires or other obstacles which might impair the operation of the gate arm? No

If so, describe the obstacles, identify the owner and make the owner a party of interest in this matter.

16. List all crossings located within one-half mile of the proposed or to be altered crossing and show how they are protected: CE-648.40- 2 crossbucks

17. Upon completion of this project, will it be possible to close any existing crossings in the area? No
(yes/no)

If yes, please identify the crossing(s) to be closed in connection with this project: _____

(The public authority with jurisdiction over the road at the crossing to be closed should be made a party of interest in the proceeding, if not one already. If it is likely that any party of interest in the closure will object, or that the matter will be decided at a public hearing before the Commissioner, an application for closure should be submitted on Form AX-1/75 by completing Sections I, IV, V, and the applicable portions of numbers 11, 12 and 13.)

If no, explain why not: Crossings necessary for existing traffic.

18. Other items:

RR Signal masts to be protected by guardrail. OSHD Urban design on west approach and Rural design on east approach. Guardrail to be installed by Oregon D.O.T., Highway Division and maintained by City of Springfield with Highway Division paying 89% of installation cost and City of Springfield paying 11% of installation, and 100% of maintenance costs.

19. Are the maps and drawings required by the Division IV Commissioner's Rules and Regulations attached to this application? Yes - Dwg. TED 2919, 2920

PLEASE FURNISH SUFFICIENT COPIES OF THE APPLICATION AND DRAWINGS TO ENABLE US TO SERVE ALL PARTIES OF INTEREST (INCLUDING STATE HIGHWAY DIVISION, COUNTY, AND REGIONAL COUNCIL OF GOVERNMENTS) PLUS AN ORIGINAL AND ONE COPY FOR OUR USE.

Applicant prays for an order permitting construction in accordance with this application, or for such other and further order as may be proper in the premises.

Dated at Salem, Oregon, this 4th day of February, 19 76.

Ed Hunter
(Applicant)

James S. Selen
(Attorney)

I, B. G. Hunter, being first duly sworn, say that I am the applicant in the within entitled cause, and that the foregoing application is true, as I verily believe.


Ed Hunter

STATE OF OREGON }
County of } ss.


Subscribed and sworn to before me this 4th day of February, 19 76.

James S. Selen
(Notary Public for Oregon)

My Commission Expires: 12-18-76



NORMAL PHASE SEQUENCE
(Fully Actuated)



CONDUIT & WIRING SCHEDULE

Conduit Number	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Conduit Size	1/2"	3/4"	2"	1 1/2"	1 1/2"	2"	1 1/2"	1 1/2"	1 1/2"	2"	1 1/2"	1"	1"	1"	1 1/2"
V-A ₁									3	3					
V-A ₂		3	3			3				3					
V-A ₃							3			3					
V-A ₄					3	3				3					
V-B ₁	11		3	3		3				3					
V-B ₂									3	3					
V-B ₃	11				3	3				3					
V-B ₄							3			3					
W-A ₁					1	1			2	1					
W-A ₂		1	1			1			2						
DW-A ₁					1	1			2	1					
DW-A ₂		1	1			1			2						
W-A ₃								1	2	1					
W-A ₄		1	1		2	1				1					
DW-A ₃								1	2	1					
DW-A ₄		1	1		2	1				1					
Signal Common (A)		1	1		2	1		1	2	2					
PB Common		1	1		2	1		1	2	2					
PB-A ₁					1	1			2	1					
PB-A ₂		1	1			1			2						
PB-A ₃								1	2	1					
PB-A ₄		1	1		2	1				1					
PB-VA ₁				2	2					2					
PB-VA ₂							2	2		2					
PB-VA ₃											2				
PB-VA ₄	2		2			2				2					
LF-A ₂ (P)												1		1	
Signs (B)		2	2		4	2		2	4	4					
PTA Signs (C)					2	2		2		6			2	2	
Street Lights (C)		2	2		4	2		2	4	4					
Pre-emption (D)								1	1	2					
Power (E)												2			

(A) No 6 THWN Wire (B) No 12 TW Wire
(C) No 10 TW Wire (D) No 20 Shielded Pair Cable
(E) No 6 TW Wire (F) No 14 Shielded Pair Cable

All other wire is No 14 THWN
L Extend existing 8" Conduit
(See T&E Drawg No 2920 for existing Conduit)

DETECTOR CONTROL & WIRING PLAN



LEGEND


- PS Underground S.U.B. power cable (power source)
- X Install (x) conduit (See conduit and wiring schedule)
- 1 Install traffic signal mast arm pole
- 2 Install joint traffic signal mast arm - street light, pole
- 54 Install combination meter base-service cabinet with 40 amp breaker (signals) and 30 amp breaker (lighting)
- AK Install pedestrian pipe standard
- CP Install 8 phase full actuated controller with type P cabinet (see special provisions)
- J Install concrete pull box (10 1/4" x 17 1/4" x 12" h) with cast iron bolt down cover with "TRAFFIC SIGNAL" legend
- ph Install phase (ph) loop vehicle detector
- ph Install phase (ph) loop feeder circuit
- LA Install (L) foot traffic signal mast arm
- MV Install 400 watt, 21,000 lumen mercury-vapor lamp in type 2 semi-cutoff luminaire unit with built in ballast and photo-electric relay
- 2/2 Install fire pre-emption phase selector harness for phases A₁ and A₂, and A₃ and A₄, and all necessary logic circuits
- 2/2 Install two direction (phase A₁ and A₂) fire pre-emption sensor unit
- 2/2 Install two direction (phase A₃ and A₄) fire pre-emption sensor unit
- 2/2 Install interior illuminated "LEFT TURN SIGNAL" sign
- 2/2 Install P.T.R. "NO RIGHT TURN" sign
- 2/2 Install P.T.R. "NO LEFT TURN" sign
- 2/2 Install P.T.R. "STOP HERE ON RED LIGHT" sign with single 12" red signal head with backboard
- 2/2 Install type (T) pedestrian signal
- 2/2 Install phase (ph) pedestrian push button with instruction sign
- 2/2 Install phase (ph) vehicle push button with special bike sign
- 2/2 Install (L) foot upsweep street light arm
- 2/2 Install phase (ph) vehicle signal
- TC Install terminal cabinet
- RS Install 3" conduit sleeve under railroad track
- RAH Install 3/4" conduit stub (cap ends) for future railroad interconnect

128 8"R, 8"V, 12"GLTA L Length
489 12"R, 8"V, 8"G 7 Type shown
X Conduit run number SC&B Springfield Utility Board
Ah Phase shown PTA Part time restriction

2919
10/8/75
10/9/75

OREGON STATE HIGHWAY DIVISION
TRAFFIC ENGINEERING SECTION
SPRINGFIELD TRAFFIC SIGNAL PROJECTS
CITY STREETS
LANE COUNTY


Nov, 1975
Accompanied by Drawg No's
1970, 1971, 1972, 1973, 1980, 1981,
1988, 1989, 1990, 1991, 1992, 1993, 1994
2919



POLE, MAST ARM & SIGNAL PLAN
Stationing on Olympic St



FIRE PRE-EMPTION
PHASE SELECTION




S=Series; P=Parallel; Amps. req'd (B)
LOOP DETECTOR WIRING
All loops to be 1'-6" square with
3 loops of No. 14 TWIN Stranded
Wire. See T&S Drawg. 1471 for
Construction details
* Provide amplifier & wired harness.


Conduit Number	1
Conduit Size	1/2"
V-A1	
V-A2	
V-A3	
V-A4	
V-B1	1
V-B2	
V-B3	1
V-B4	
W-A1	
W-A2	
W-A3	
W-A4	
DW-A1	
DW-A2	
DW-A3	
DW-A4	
Signal Common (A)	
PB Common	
PB-A1	
PB-A2	
PB-A3	
PB-A4	
PB-VA1	
PB-VA2	
PB-VA3	
PB-VA4	2
LF-A2 (F)	
Signs (B)	
PTA Signs (B)	
Street Lights (C)	
Pre-emption (D)	
Power (E)	

(A) No 6 T
(C) No 10 T
(E) No 6 T
All other
LI Extend and
(See TED 0)

EXISTING UTILITIES
28TH ST. AT OLYMPIC & "N" STS.
SCALE 0 10 20 30 FEET



OREGON STATE HIGHWAY DEPARTMENT
E. E. Gage 10/8/75
 SPRINGFIELD TRAFFIC SIGNAL PROJECTS
 CITY STREETS
 LANE COUNTY
A. J. Schmitt 10/9/75
 Nov. 1975




NORMAL SEQUENCE OF OPERATION

21 Future indication only

1	G	G	Y	R	R	R	R	R	R	R	R
2	G	G	Y	R	R	R	R	R	R	R	R
2A	R	R	R	R	R	R	R	R	R	R	Y
3	R	R	R	R	R	G	G	Y	R	R	R
4	R	R	R	R	R	G	G	Y	R	R	R
4A	R	R	R	R	Y	R	R	R	R	R	R
5	R	R	R	R	R	R	R	R	R	R	Y
6	R	R	R	R	Y	R	R	R	R	R	R
7	W	DN	DN	DN	DN	DN	DN	DN	DN	DN	DN
8	W	DN	DN	DN	DN	DN	DN	DN	DN	DN	DN
9	DN	DN	DN	DN	DN	W	DN	DN	DN	DN	DN
10	DN	DN	DN	DN	DN	W	DN	DN	DN	DN	DN

Normal Operation - RTR signs "OFF"
 Railroad Pre-emption - RTR signs "ON"



1	Y	R	R
2	FY	FY	Y
2A	FY	FY	Y
3	R	R	R
4	R	R	R
4A	R	R	R
5	R	R	R
6	R	R	R
7	DN	DN	DN
8	DN	DN	DN
9	DN	DN	DN
10	DN	DN	DN

1	R	R	R
2	R	FY	Y
2A	R	FY	Y
3	R	R	R
4	R	R	R
4A	Y	R	R
5	R	R	R
6	Y	R	R
7	DN	DN	DN
8	DN	DN	DN
9	DN	DN	DN
10	DN	DN	DN

1	R	R	R
2	R	FY	Y
2A	R	FY	Y
3	Y	R	R
4	Y	R	R
4A	R	R	R
5	R	R	R
6	R	R	R
7	DN	DN	DN
8	DN	DN	DN
9	DN	DN	DN
10	DN	DN	DN

1	R	R	R
2	R	FY	Y
2A	Y	FY	Y
3	R	R	R
4	R	R	R
4A	R	R	R
5	Y	R	R
6	R	R	R
7	DN	DN	DN
8	DN	DN	DN
9	DN	DN	DN
10	DN	DN	DN

T_p = Train Passage
 R_1 = Adjustable Timer 0"-60"
 R_2 = Adjustable Timer 0"-60"

FUTURE RAILROAD PRE-EMPTION SEQUENCE

$T_p < R_1$
 $T_p = R_1$

Return to "NORMAL OPERATION"

Return to "NORMAL OPERATION"

Answer 18 calls not in conflict with train movement. -R2 in effect

OREGON STATE HIGHWAY DIVISION

Form A-191--(11-71)
SP-67808-734

Request for Outside Billing

(Or Advice of Cash Transaction)

Address invoice to:
City of Springfield
346 Main Street
Springfield, OR 97477Attention of
Mr. James H. Fleck
Director of Public WorksRequest No. (assigned by staff
engineer or head of section) CC 1543

Date January 20, 1976

Payer's Order No. (if any)

Highway Div. Order No. (if any)
(Number of "Order to Render Service")

Description and Authority: (Describe the service rendered, stating kind of service, location, etc. Also refer to agreements, letters and orders by which payer authorized the service.)

Urban System Project M-000S(2)
Springfield Traffic Signals
City of Springfield

Itemized Statement:

CLR-DT FILE M-000S-2

Advance Deposit \$18,000

Quantity	Unit	Description	Unit Price	Amount
		Partial Transfer of Advance Deposit for subject project Contract No. 8318 Amount to be transferred To be retained		\$16,000 \$ 2,000

If payer has made payment for this
service, indicate the amount of payment. \$

Credit distribution:

320-1073-299

If payer has made a deposit with the Highway Division to
guarantee payment, indicate the amount of the deposit. \$ 18,000

Submitted by:

Gary E. Zehner, Urban Program Engineer

Is this a partial or final request for billing? Partial

RECEIVED
COUNTY & CITY SECTION

JAN 20 1976

If there have been any previous requests for
billing in connection with this same service,
indicate the total amount of all previous requests. \$Approved: ☒ ENGR. ☐ COOR. ☒ DE ☐ AE ☐ UE
☒ UPE ☒ CE ☐ RE ☐ RPE ☐Give the number of the last previous request
in connection with this same service.

Section Head or Staff Engineer

Instructions: The original and duplicate copies shall be forwarded through the regional engineer to the staff engineer or section head. Staff engineer or section head will forward original copy to the Accounting Section. Additional copies may be prepared for and retained by the region office and other field offices concerned. If the request is to be accompanied by a payment, an additional copy shall be submitted for the use of the Accounting Section.



OREGON STATE HIGHWAY DIVISION

REGION 3

P.O. BOX 1128 • ROSEBURG, OREGON • 97470 • Phone 672-6541

ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator and
State Highway Engineer

Mr. James H. Fleck
Director of Public Works
City of Springfield
346 Main Street
Springfield, OR 97477

December 18, 1975

Rulien
Springfield
PRO 6
FANS

Dear Mr. Fleck:

This will acknowledge receipt of the city of Springfield's check No. 3061 dated December 15, 1975, in the amount of \$18,000.00 for the required matching funds for federal-aid urban system project No. M-000S(2).

The contract was awarded Tuesday, December 16, 1975, after the check was delivered to our Eugene office.

By a copy of this letter, it is being forwarded to Mr. V. E. Skoog, Controller, for routine handling.

Very truly yours,

ALFRED SHIRLEY, JR.
Regional Engineer

ORIGINAL SIGNED BY GLEN L. CLARK
REGIONAL FEDERAL AID ENGINEER

By GLEN L. CLARK
Regional Federal-Aid Engineer

GLC/dt

cc: L. W. Rulien
V. E. Skoog
John Scofield
William Anhorn

Jarein
Plus/R

RECEIVED					
COUNTY & CITY SECTION					
DEC 23 1975					
☐ ENGR.	☐ COOR.	☒ DE	☐ AE	☒ UE	
☒ UPE	☒ CE	☐ RE	☐ RPE	☐	

DEC 23 1975

DATE: 12/15/75
REQ. #: 20064

CITY OF SPRINGFIELD

FINANCE DEPARTMENT
FOURTH & NORTH "A" STREETS
SPRINGFIELD, OREGON 97477

PURCHASE ORDER

THIS P.O. # MUST APPEAR ON ALL
INVOICES, PACKING SLIPS, CARTONS
AND BILLS OF LADING.

No. 66110

PLEASE SUBMIT INVOICES IN DUPLICATE.
MAIL ALL INVOICES AND CORRESPONDENCE TO THE ABOVE ADDRESS.

V
E
N
D
O
R

OREGON STATE HIGHWAY DIVISION

SHIP PREPAID TO:

Dept. of Public Works

ACCOUNT NUMBER	QUANTITY	DESCRIPTION	UNIT PRICE	AMOUNT
00070087351333		City share of Springfield Traffic Signal Urban System Project M-000S(2); 28th & Olympic; 18th & Centennial; 19th & "Q" St.		\$18,000.00

REC'D BY:	DATE	PARTIAL	COMPLETE
REC'D VIA:	DATE	VISUAL DAMAGE	
		YES	NO

T. R. Cochran
PURCHASING AGENT



CITY OF SPRINGFIELD

SPRINGFIELD, OREGON
GENERAL ACCOUNT

96-434
1232

DATE	CHECK NO.
12/15/75	3061

TO THE ORDER OF

OREGON STATE HIGHWAY DIVISION

PAY	AMOUNT
	\$ 18,000.00

SPRINGFIELD BRANCH
CITIZENS BANK OF OREGON
SPRINGFIELD, OREGON

James A. Johnson
George J. Johnson

DESCRIPTION

ACCOUNT

City share of Springfield Traffic Signal
Urban System Project M-000S(2); 28th &
Olympic; 18th & Centennial; 19th & "Q" St.

0007008

⑈04205⑈ ⑆1232⑈0434⑈ 02 760 215⑈

OF SPRINGFIELD

SPRINGFIELD, OREGON
GENERAL ACCOUNT

96-434
1232

DATE	CHECK NO.
12/15/75	3061

PAY	AMOUNT
\$18,000.00	

OREGON STATE HIGHWAY DIVISION

ANCH
OREGON
EGON

James A. Johnson
George D. Johnson

92"04.34" 02 760 215"

DESCRIPTION	ACCOUNT NUMBER	INVOICE AMO
City share of Springfield Traffic Signal Urban System Project M-000S(2); 28th & Olympic; 18th & Centennial; 19th & "Q" St.	00070087351333	\$18,000.00

*James
Springfield*

November 21, 1975

Mr. James H. Fleck
Director of Public Works
City of Springfield
346 Main Street
Springfield, OR 97477

Dear Mr. Fleck:

The Highway Division opened bids November 20, 1975, on the Springfield Traffic Signal Urban System project M-000S(2). Six bids were received and the low bid was submitted by Hamilton Electric, Inc. of Eugene.

The anticipated construction cost based on the low bid is as follows:

Contractor's Bid	\$ 89,251.50
Anticipated Additional Items	54,750.00
Contingencies (4-1/2%)	\$144,001.50
Engineering (9%)	6,480.07
City Advance Deposit	12,960.13
11% of \$163,441.70	\$163,441.70
Total	\$18,000.00

Please make your check in the amount of \$18,000 payable to the Oregon State Highway Division and forward it to the Region 3 Engineer, 1523 S.E. Cobb Street, P.O. Box 1128, Roseburg 97470.

Very truly yours,

Richard Unrein
Richard Unrein
Urban Engineer
County-City Unit

GEZ:dp

Encl.

bc: L. W. Rulien
Region 3 (Attach one copy of notification of advance deposit to City's check and forward to Finance)

☐ ENGR.	☐ ASST.	☒ OE	☐ AE	☒ UE
☒ UPE	☐ CE	☐ RE	☐ RFE	☐

Department of Transportation
Materials Service
To Be Performed or Material
Engineering and Contr
at the following inters
at 18th Street and Moh
Basis of Payment:
☐ Monthly payments
☒ Single payment on
Other basis as fol
of Quantities and Cost
Date

F.A.U.S.
Springfield

Oregon State Highway Department
Order to Render Service
(Or to Furnish Materials)

Party Requesting Service:

City of Springfield
Department of Public Works
346 Main Street
Springfield, OR 97477
By: Mr. Larry Rose

Order No. 3-85Date November 13, 1975Prefix and account number to which work is to be charged 7851-900

Traffic Coordinator

(Official Capacity)

Description and Location of Work To Be Performed or Materials To Be Furnished:

Provide preliminary engineering and contracting service to the City of Springfield to assist them in the preparation of all necessary work and costs involved in the installation of traffic signals at the following intersections: Olympic Boulevard at 28th Street, Centennial Boulevard at 18th Street and Mohawk Road at 19th Street and "Q" Street.

Estimate of Quantities and Cost

Final Design	\$ 500
Location Studies	500
Traffic	1,000
Specifications	500
TOTAL	\$2,500

Basis of Payment:

- ☐ Monthly payments
☒ Single payment on completion of work
☐ Other basis as follows:

Amount of advance deposit (if any) \$ 2,500

Deposit received by Secretary on _____

Authority from Requisitionist:

- ☒ Agreement dated June 11, 1975
☐ Letter to _____ date _____
☐ Oral request to _____ date _____

Department Authority:

- ☐ Order of Highway Commission
☐ Order of State Highway Engineer
☒ Head of department issuing order

Field information submitted by _____ in letter dated _____

Expected date of completion of work or delivery of materials _____

Superintendent or engineer responsible for performance of work and submission of information for billing ALFRED SHIRLEY, JR., Regional Engineer

Record of billing requests:

Number			
Date			
Amount			

Order prepared by _____ Department

Signed

J. E. Christopherson
J. E. Christopherson
Reg. office Engr.

Instructions: Department head or staff engineer approving order will send original copy to Office Engineer and will retain duplicate copy. He will also send copies to interested division engineer, resident engineer and/or maintenance superintendent.

SP-F190

RECEIVED
COUNTY & CITY SECTION
NOV 17 1975

☐ ENGR.	☐ COOR.	☒ OE	☐ AE	☐ UE
☒ OPE	☒ CE	☐ RE	☐ RPE	☐

8318

PRO 6-2

October 21, 1975

TO G. L. Green, Division Adm.
Federal Highway Administration

FROM L. W. Rullen
Project Management Engineer

SUBJECT Program Data Submission
Project No. M-000S(2)

We are submitting program data for one project, Item No. 51, Project No. M-000S(2), "Springfield Traffic Signal Project", which we desire to have included in the Federal-aid Urban System Program.

The project has been originated by local officials and concurred in by the Oregon Transportation Commission and the State Highway Division.

It is our present intention to receive bids for this project on November 20, 1975.

We request the following:

- (1) Concurrence that the project qualifies for the time-saving procedures enumerated in FHPM 6-8-2.1.
- (2) Concurrence that the project falls in the classification of nonmajor action as set forth in FHPM 7-7-2, paragraph 10e, based on the "Statewide Environmental Assessment for Highway Safety Improvement Projects" concurred in by FHWA Division Office on February 25, 1975.

JG:md

Enclosure

cc: Alfred Shirley, Jr. (Region 3)

MONTHLY TRANSACTION NO.

FORM PR-1
(REV. 4-81)

October 21, 1975

FEDERAL-AID PROGRAM DATA
(PPM 21-1)Budget Bureau No. 41-R2057; Approved
U.S. DEPA
BUREAU

DATE SUBMITTED TO W.O.

PROJECT LOCATION (25 typewriter spaces)

City of Springfield

ADT

PRESENT
See BackFUTURE
See BackYEAR
95REGION
10STATE NAME
OregonPROJECT NUMBER
M-0005NUMBER
039CARD 2
REPORT NUMBER
1

CHARACTER OF PROPOSED WORK (25 typewriter spaces)

Traffic & RR signals

NATL. FOREST

FM ROUTE

NO.

SUPPLY AGENCY

DA CLASSIF.

DA AREA

EMERG. YR.

PL. AUTH YR.

COUNTY NAME

ROUTE NO.

FEDERAL-AID

See Back

City St.

U.S.

Lane

STATE

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

CARD 3
CLASS OF FEDERAL FUNDS

Urban System

Eugene

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

CARD 4
NAME OF URBAN AREA

Eugene

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

U.S.

CARD 5
LINE NO.

CHANGE CODE

PROJECT CODE

CLASS

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL ESTIMATED COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

CARD 1
LINE NO.

CHANGE CODE

PROJECT CODE

CLASS

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL ESTIMATED COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

CARD 2
LINE NO.

CHANGE CODE

PROJECT CODE

CLASS

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL ESTIMATED COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

CARD 3
LINE NO.

CHANGE CODE

PROJECT CODE

CLASS

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL ESTIMATED COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

CARD 4
LINE NO.

CHANGE CODE

PROJECT CODE

CLASS

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL ESTIMATED COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

CARD 5
LINE NO.

CHANGE CODE

PROJECT CODE

CLASS

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL ESTIMATED COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

CARD 6
LINE NO.

CHANGE CODE

PROJECT CODE

CLASS

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL ESTIMATED COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

CARD 7
LINE NO.

CHANGE CODE

PROJECT CODE

CLASS

WORK

TYPE

STEP

TERMINI

(Full description)

MILES

TOTAL ESTIMATED COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

REMARKS

CARD 8
LINE NO.

CHANGE CODE

FEDERAL-AID PROGRAM DATA

October 21, 1975

(PPM 21-1)

PROJECT LOCATION (AS typewriter spaces)

City of Springfield

ADT

PRESENT
See BackFUTURE
See Back

YEAR

95

REGION

10

STATE NAME

Oregon

STATE
CODE

41

APRN
CODE

W32

ITEM
NO.

51

SEE WORK (AS typewriter
signals)NATL.
FORESTPM ROUTE
NO.

SUPV AGENCY

DA CLASSIF.

DA AREA

EMERG. YR.

PL. AUTH YR

PROJECT NUMBER
PREFIX LETTER(S)

M-0005

SEQ. NO.

(2)

I. Projects Only
POST M. DESIG.

FEDS

Urban System

COUNTY NAME

Lane

Eugene

ROUTE
NO. 11

FEDERAL-AID

See Back

STATE

City St.

U.S.

(100)(107) ----

(41)

PROGRAM STAGE

1 OR X 2

WORK

TYPE

STEP

TERMINI
(Full description)

MILES

TOTAL
ESTIMATED
COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

CHARACTER OF
PROPOSED WORK
(Full description)

PE

City of Springfield

(100)(107)

(100)(107)

(100)(107)

(100)(107)

(100)(107)

(100)(107)

ROW

CONST

(Safety)

Topics

Y031

Y018

"Springfield Traffic
Signal Project"

BY J.G.

PROJECT
TOTALS

0.0 189,500

148,100

15,250

26,150

APPROVAL DATES

(100)

(100)(107)

(100)

REMARKS

Install traffic
signals at 3 inter-
sections & RR Xing
cantilever flashing
light signals with
gongs & auto. short
arm gates (incl. prep.
work) at one Xing.ROW-60' min.;
Access control-partial;
Parking restrictions-
none.
Utility adj. required
incl. prep. work

-Over-

SPRINGFIELD TRAFFIC SIGNAL PROJECT

PROJECT NO. M-0005(2)

ADT:

<u>Location</u>	<u>Present</u>	<u>Future</u>
1. Olympic Blvd. (FAU 1240) at 28th St.	4,300 *	8,500
2. Centennial Blvd. (FAU 1140) at 18th St.	5,500 *	9,700
3. Mohawk Rd. (FAU 1215) at 19th and "Q" St.	13,000 *	20,300
4. SPRR Xing of "N" St.	2,100	3,100

* ADT count is traffic entering intersection.

Existing Facilities: Each intersection as follows:

1. Olympic Blvd. at 28th St.: No traffic control signal
Olympic----West: 57' curb section, 5 lane facility.
(Also "N" St.)----East: 24' section, 2 lane facility.
28th St.----North: 25' section, 2 lane facility.
South: 44' curb section, 3 lane facility.
2. Centennial Blvd. at 18th St.: No traffic control signal
Centennial: 40' curb section, 3 lane facility.
18th: 36' curb section, 3 lane facility.
3. Mohawk Rd. at 19th & "Q" St.: 3-phase traffic control signal with inter-
connect to existing master controller system.
Mohawk: 60' curb section, 5 lane facility.
19th: 20' section, 2 lane facility.
"Q": 36' section, 3 lane facility.
* Marcola: 48' section, 4 lane facility.
* Extension of "Q" St. on east side of intersection.

4. SPRR Xing at "N" St.:
"N": 24' section, 2 lane facility.
SPRR: See "Railroad Crossing Data" below.

Project Data: The proposed work is as follows:

1. Installation of multi-phase traffic control signals
intersections previously listed under "Existing Facilities"
2. Installation of cantilever flashing lights with non-
automatic short arm gates (including preparatory work
to be done by Railroad Company forces with required
State forces.

Railroad Crossing Data: PUC Crossing No. CE-648.00

Name of Railroad-----Southern Pacific Trans
Number of Tracks-----One
Number of Trains-----Ten (6 thru-4 switch)
Number of Hi-speed Trains-----None
Existing Crossing Protection-----Crossbucks
Proposed Crossing Protection-----Cantilever flashing 1
and auto. short arm gates
Railroad Benefits-----None

Right-of-Way: No additional required.

System Action, Airports, Water Development, Historical and
Area: None involved.

IM 50-1-70 Requirements: Exempt from State Clearinghouse
Clearinghouse A-95 review under working agreements.

Urban Transportation Planning (PPM 50-9): Not applicable
will not result in an alteration of land use or tra-
terns that would require a significant change in pl-
or underway.

FHPPM 7-7-2 Requirements: Nonmajor action project concurred
on February 25, 1975.

SPRINGFIELD TRAFFIC SIGNAL PROJECT

PROJECT NO. M-0005(2)

	<u>Present</u>	<u>Future</u>
(FAU 1240) at 28th St.	4,300 *	8,500
vd. (FAU 1140) at 18th St.	5,500 *	9,700
FAU 1215) at 19th and "Q" St.	13,000 *	20,300
"N" St.	2,100	3,100

s traffic entering intersection.

es: Each intersection as follows:

at 28th St.: No traffic control signal
est: 57' curb section, 5 lane facility.
)-----East: 24' section, 2 lane facility.
North: 25' section, 2 lane facility.
South: 44' curb section, 3 lane facility.

19th. at 18th St: No traffic control signal
40' curb section, 3 lane facility.
urb section, 3 lane facility.

t 19th & "Q" St: 3-phase traffic control signal with inter-
existing master controller system.

curb section, 5 lane facility.
section, 2 lane facility.
section, 3 lane facility.
48' section, 4 lane facility.
of "Q" St. on east side of intersection.

"H" St.:
section, 2 lane facility.
Railroad Crossing Data" below.

Project Data: The proposed work is as follows:

1. Installation of multi-phase traffic control signals at the three intersections previously listed under "Existing Facilities".
2. Installation of cantilever flashing lights with gong signals and automatic short arm gates (including preparatory work). All work to be done by Railroad Company forces with required review by State forces.

Railroad Crossing Data: PUC Crossing No. CE-648.00

Name of Railroad-----Southern Pacific Transportation Co.
Number of Tracks-----One
Number of Trains-----Ten (6 thru-4 switch) per day
Number of Ht-speed Trains-----None
Existing Crossing Protection-----Crossbucks
Proposed Crossing Protection-----Cantilever flashing lights with gongs
and auto. short arm gates.
Railroad Benefits-----None

Right-of-Way: No additional required.

System Action, Airports, Water Development, Historical and Recreation
Area: None involved.

IM 50-1-70 Requirements: Exempt from State Clearinghouse and District 5
Clearinghouse A-95 review under working agreements.

Urban Transportation Planning (PPM 50-9): Not applicable as the project
will not result in an alteration of land use or traffic flow pat-
terns that would require a significant change in planning completed
or underway.

FHPM 7-7-2 Requirements: Nonmajor action project concurred in by FHWA
on February 25, 1975.

Springfield Traffic Signal Project
Page 2

FHPM 7-7-5 Requirements: Not applicable under "Timesaving Procedures" set forth in FHPM 6-8-2.1.

Maintenance of Traffic Operations Improvements: A State-City agreement covering maintenance obligations will be prepared to comply with Section 116, Title 23, U.S.C.

Control of Utilities: The State does not have, at this time, the legal authority to control the use by utilities of the right-of-way of this project. A State-City agreement is being prepared to comply with par. 6d(1) of PPM 30-4.1.

Note: The project is in Congressional District No. 4.



OREGON STATE HIGHWAY DIVISION

PRO 6

REGION 3

P.O. BOX 1128 • ROSEBURG, OREGON • 97470 • Phone 672-6541

ROBERT W. STRAUB
GOVERNOR

P. B. KLABOE
Administrator and
State Highway Engineer

James H. Fleck
Director of Public Works
City of Springfield
346 Main Street
Springfield, OR 97477

October 8, 1975

Dear Mr. Fleck:

The FAUS project for four traffic signals at various locations in Springfield has reached the stage requiring an advance deposit for the preliminary engineering which will be accomplished by State Forces.

Please forward a check for \$2,500 to cover this anticipated cost.

An Order to Render Service will be completed upon receipt of the advance deposit. A prefix will then be set up by accounting and later when all charges have been received, a final billing will be processed.

Very truly yours,

ALFRED SHIRLEY, JR.
Regional Engineer

By GLEN L. CLARK
Regional Federal-Aid Engineer

GLC/dd

cc: L.W. Rulien
L.E. George
William Anhorn

RECEIVED							
COUNTY & CITY SECTION							
OCT 13 1975							
☐ ENGR.	☐ COOR.	☒ GE	☐ AE	☒ UE			
☒ OPE	☐ CE	☐ RE	☐ RPE				

OCT 10 1975	
REMARKS:	

1. We have
2. We have

ect: ion: Count
Oregon Highway Bu
97310

OREGON STATE HIGHWAY DIVISION
203 State Highway Building
Salem, Oregon 97310

Attention: County-City Unit

Subject: Federal Aid Project No. M-0005 ()

Project Name Springfield Traffic Signals
(4) Various City Streets

1. We hereby certify that, to the best of our knowledge and belief, all rights-of-way or rights-of-entry for the above referred to federal aid project have been secured.
2. We hereby certify that:
 - ☒ Additional right-of-way will not be required for this project.
 - ☒ There has been no displacement of persons from residences, farms, or businesses; or
 - ☐ All incidental charges related to the transfer of property have been paid by city in accordance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970.
 - ☐ In accordance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970, displaced persons, businesses, or farm operations have been provided relocation payments, if eligible, and relocation assistance. Displaced individuals and families have been relocated to, or offered, decent, safe and sanitary housing.
3. We hereby certify that the occupancy and/or adjustment of existing utilities within the right-of-way of the above referred to federal aid project have been authorized by permit, franchise, or other approved procedure.

Signed at Springfield, Oregon,
this 29th day of September, 1975.

10-9-75

COPIES TO: J. R. OAKES
D. E. SWAN
C. T. KEASEY
J. CHIDSEY

CITY OF Springfield

By Vance L. Freeman
Mayor

By Joseph P. Vinton
City Recorder

Right-of-way File No. _____

RECEIVED
COUNTY & CITY SECTION

JUL 6 - 1975

☐ ENGR. ☐ CORR. ☐ UE ☐ AE ☐ UE
☒ UPE ☐ CE ☐ RE ☐ RPE ☐

*Tra. 7-6-1
Springfield*

City of Springfield
City Hall
Springfield, OR 97477

June 11, 1975

Attention: George P. Vinson
City Recorder

MISC. CONTRACTS AND
AGREEMENTS No. 5338

Gentlemen:

Attached for your records is a fully executed copy of an Agreement covering traffic signals (4) on various city streets, FAUS 1240, 1140 and 1215, in Lane County.

We have retained a fully executed copy of this agreement for the Transportation Commission's files.

Very truly yours,

C. W. Head
COMMISSION SERVICES

Att.

hb

bc Don Harwell (agree. att.)



ROBERT W. STRAUB
GOVERNOR

F. B. KLABOE
Administrator and
State Highway Engineer

OREGON STATE HIGHWAY DIVISION

REGION 3

P.O. BOX 1128 • ROSEBURG, OREGON • 97470 • Phone 672-6541

April 9, 1975

Dear Mr. Rose:

This will acknowledge your letter of April 7, 1975, transmitting your environmental assessments concerning the two FAU projects in Springfield.

Mr. Eb Engelmann, Regional Environmentalist, has reviewed them and advises that there is some additional information which must be added to the assessments. He will be contacting you to review the projects in the field and to obtain some additional input that you can supply.

Very truly yours,

ALFRED SHIRLEY, JR.
Regional Engineer

ORIGINAL SIGNED BY GLEN L. CLARK
REGIONAL FEDERAL AID ENGINEER

By GLEN L. CLARK
Regional Federal-Aid Engineer

GLC/dt

cc: L. W. Rulien ✓
Eb Engelmann

Handwritten signature: L. W. Rulien

Handwritten signature: A. Shirley

Handwritten number: 2

APR 11 1975 FAX

Rulien
SIGNALS
PRO 6



CITY OF SPRINGFIELD
SPRINGFIELD, OREGON 97477

DEPARTMENT OF
PUBLIC WORKS

April 7, 1975

346 MAIN STREET
747-4221

Mr. Glen L. Clark
Regional Federal-Aid Engineer
P. O. Box 1128
Roseburg, OR 97470

Dear Mr. Clark:

Transmitted herewith are Environmental Statements for the following projects:

Signalized Intersections

Mohawk Blvd.-19th Street-'Q' Street
Olympic and 21st Streets
Olympic and 28th Streets
Centennial Blvd. and 18th Streets

This document includes a vicinity map and negative declaration.

Centennial Blvd. from Mill Street to 5th Street
Signalization and Widening

This document includes a vicinity map, topographic map, accident data, volume flow charts, cross-sections and an Environmental Assessment.

We have need for assessing air, noise and water pollution levels and the effect this project will have on the surrounding properties, if any. Please advise us of the approximate time and cost of these surveys.

If we can be of any further assistance concerning the environmental requirements, please let us know at your earliest convenience.

Very truly yours,

Larry W. Rose
Traffic Coordinator

LWR:lh
Enclosures as stated



CITY OF SPRINGFIELD
SPRINGFIELD, OREGON 97477

346 MAIN STREET
747-4221

DEPARTMENT OF
PUBLIC WORKS

March 26, 1975

TO Mr. Glen Clark
Regional Federal Aid Urban Engineer
Oregon State Highway Division
P. O. Box 1128
Roseburg, OR 97470

FROM Larry W. Rose
Traffic Coordinator

SUBJECT Intersections: Mohawk Blvd. - 19th - 'Q' Streets
Olympic and 21st Streets
Olympic and 28th Streets
Centennial Blvd. and 18th Street

This negative declaration precedes our request for location-design approval of the subject Federal Aid Urban projects.

LOCATION AND DESCRIPTION OF PROJECT The project is located in the City of Springfield, Lane County, Oregon at the subject intersections. The proposed project consists of the installation of multi-phase, fully traffic actuated traffic signals.

PURPOSE OF PROJECT The purpose of the project is to alleviate major delays and conflicts that now occur or will occur at these intersections particularly during peak periods. Pedestrians and bicycle traffic would also gain crossing protection from this project.

EXISTING ENVIRONMENTAL SETTING Mohawk Blvd. - 19th - 'Q' Streets
Mohawk (south) and Marcola (east) legs comprise secondary route FAS-228. The Springfield Mall and Mohawk Shopping Centers lie to the south of this intersection. 'Q' Street to the west is a frontage road to I-105. Nineteenth Street is the major collector arterial to the County residential area to the North. Marcola Road is a major system to Marcola Valley which runs east. Average daily traffic at the intersection for 1974 was 14,000 vehicles; projection for 1980 is 20,000 vehicles. (See Attachments 1, 1A, 1B.)

Olympic and 21st Streets

Olympic is an arterial collector running east and west. The Springfield Shopping Center west of 21st Street is commercial with residential areas to the east. Twenty-First Street south of the intersection is a collector street connecting a school and a residential area to the south. Average daily traffic at the intersection for 1975 is 2,800 vehicles; projection for 1980 is 10,560 vehicles. New Commercial Development will add approximately 5,500 vehicles per day to the 1975 volumes.

Olympic and 28th Streets

Olympic is an arterial collector running east and west. The shopping center west of 28th Street is commercial with residential on the east. Twenty-Eighth Street is a north-south collector passing through residential and commercial areas. Average daily traffic at the intersection for 1974 was 5,700 vehicles; projection for 1980 is 11,100 vehicles. New Commercial Development will add 3,000 vehicles per day to the 1974 volumes.

Centennial Blvd. and 18th Street

Centennial is a major arterial collector running east and west linking Eugene and Springfield to the west running through residential and commercial areas. The intersection is an inter-commercial area. Centennial to the east is residential. Average daily traffic at the intersection for 1974 was 6,300 vehicles; projection for 1980 is 11,100 vehicles. New Commercial Development will add 2,000 vehicles per day to the 1974 volumes.

DISCUSSION OF ENVIRONMENTAL IMPACTS The Significant impacts expected from this project are the reduction of delays at Mohawk-19th-'Q' Streets; the reduction of delays at Centennial and 18th Streets and more satisfactory egress patterns from the Mohawk Shopping Center and the Springfield Mall. Olympic and 21st Streets and Olympic and 28th Streets are expected to have significant impact due to the imminent development of the Airport property to the south as a large Commercial Development.

Due to the general increase in commercial activity, these four intersections will be directly affected by the increased traffic volumes. With the new Signal installations, a decrease in angle and turning accidents is anticipated. However, this may be balanced by an increase in rear-end collisions. In general, the severity of injuries resulting from rear-end collisions is less than that resulting from injuries sustained in turning and angle collisions, so a decrease in the safety hazard could be expected from the proposed installation.

Lengthy delays on Mohawk Blvd. will be relieved on Mohawk Blvd. northbound at a cost of minor increase in delays on 'Q' Street. Therefore, air quality should improve slightly. Noise levels are expected to increase. No right of way will be required. Land use in this area will not be affected.

BASIS FOR
NEGATIVE
DECLARATION

It is the conclusion of the City of Springfield Public Works Department that this proposal does not constitute a "major action" as defined in Policy and Procedures Memorandum 90-1, Appendix F, paragraphs two through four, since no right of way will be required; there will be no change in traffic patterns; there will be no effect on existing or planned land use; and there will be no significant adverse effect on social and natural environments.

Your concurrence is respectfully requested.

Rwlien FALL

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

FILE: PRO 6

Roseburg, Oregon

March 12, 1975

*Glen L. Clark*FROM: GLEN L. CLARK
Regional Federal-Aid EngineerSUBJECT: City of Springfield's
Typographical Error
28th and Centennial Project
FAU

TO: MEMO TO FILE

Mr. Larry Rose telephoned March 11, 1975, and advised that the estimate for the subject project was incorrect due to a typographical error.

The submission was \$73,000.00, and should have been \$43,000.00. ✓

Mr. Richard Unrein, City-County Section, was notified by telephone March 12, 1975.

GLC/dt

RECEIVED
COUNTY & CITY SECTION

MAR 14 1975

☒ ENGR. ☐ COOR. ☒ OE ☐ AE ☒ UE
☒ UPE ☐ CE ☐ RE ☐ RPE ☐

MANAGEMENT SYSTEM		ACTION	INITIALS
TO: _____	FROM: _____		
SUBJECT: _____	DATE: _____		
CITY-CITY	MAR 14 1975		
FED. AID			
STATE-LOCAL			
REMARKS:			



**OREGON STATE
HIGHWAY DIVISION**

HIGHWAY BUILDING • SALEM, OREGON • 97310

DATE February 19, 1975

TO Transportation
Oregon State ~~XXXXXX~~ Commission

ORIGINAL SIGNED BY
E. B. KLABOE

FROM F. B. Klaboe
State Highway Engineer

SUBJECT Federal Aid Urban System Project Requests

Ten requests for approval of Urban System projects will be presented for your consideration at the February 26 meeting.

- (1) The City of Baker is requesting a project to widen a half-mile section of Birch Street in east Baker.
- (2) The request from Clackamas County involves the signalization of seven intersections within the Portland urban area.
- (3) Urban System funds are being requested by Dallas to complete a TOPICS project on the Kings Valley Highway and Uglov Avenue that was approved by the Commission on August 26, 1974.
- (4) A 1.25-mile segment of Royal Avenue in West Eugene will be widened by a request from the City of Eugene.
- (5) The City of Newport is requesting funds to widen a 0.7-mile portion of Bay Boulevard adjacent to Yaquina Bay.
- (6) Oregon City is requesting improvements to the intersection of Cascade Highway and Beaver Creek Road.
- (7) Two pedestrian-actuated school crossing signals on S. E. Powell Boulevard will be modernized by the request of the City of Portland.

(more)

Transportation Commission
February 19, 1975

-2-

- 1 (8) Two requests come from the City of Springfield. One involves widening and signalization of a 0.5-mile section of Centennial Boulevard. The other project provides for traffic signal work at four intersections in northern Springfield.
- 2 (9)
- 7 (10) The City of The Dalles is requesting Urban System funds to complete the Mill Creek Bridge on West Tenth Street that was approved as a TOPICS project by the Commission on October 19, 1971.

Federal Urban System funds for these projects are estimated at \$1,283,100 with the State providing approximately \$180,950 in match funds and an equal amount being contributed by the involved local units of government.

These projects have been investigated and are eligible for funding under the Federal Aid Urban System program. I recommend your approval and request authority to sign the project agreements for and on your behalf.

Attachment

bc C. W. Head
George M. Baldwin
A. E. Johnson
E. S. Hunter
R. L. Schroeder
H. S. Coulter
L. W. Rulien
V. E. Skoog
D. N. Harwell
R. N. Bothman
E. L. Hardt
C. O. Fredrickson
Alfred Shirley, Jr.
C. M. Willialms
W. E. Schwartz
Jack Graham
Gary Sund

RU:scr ms

SUMMARY

Proposed Urban System Projects

<u>Jurisdiction</u>	<u>Section</u>	<u>Total Cost</u>	<u>Federal Funds</u>	<u>State Share</u>
Baker	Campbell Ave.-Auburn Ave. Birch St., FAU 4860	\$ 175,000	\$ 136,500	\$ 19,250
Clackamas County	Clackamas Co. Traffic Signals (7) Various County Roads	290,000	226,200	31,900
Dallas	Orchard Dr.-Washington St. Kings Valley Hwy., FAU 6031 and Washington St.-Clay St. Uglow Ave., FAU 6071	100,000	78,000	11,000
Eugene	Candlelight St.-Louis St. Royal Ave., FAU 1320	335,000	261,300	36,850
Newport	Lee St.-East City Limits Bay Boulevard, FAU 6850	100,000	78,000	11,000
Oregon City	Cascade Hwy. (FAU 0315) at Beavercreek Rd.	-80,000	62,400	8,800
Portland	Powell Blvd. (FAU 0640) at S. E. 47th and 69th Avenues	30,000	23,400	3,300
Springfield	Mill St.-5th St. Centennial Blvd., FAU 1140	220,000	171,600	24,200
Springfield	Springfield Traffic Signals (4) Various City Streets	170,000	132,600	18,700
The Dalles	Mill Creek Br. W. Tenth St., FAU 4020	145,000	113,100	15,950
	Total New Projects	\$1,645,000	\$1,283,100	\$180,950



Robert W. Straub
XXXXXXXXXX
GOVERNOR

P. B. KLABOE
Administrator of Highways

OREGON STATE HIGHWAY DIVISION

REGION 3

P.O. BOX 1128 • ROSEBURG, OREGON • 97470 • Phone 672-6541

Mr. Larry Rose
Traffic Coordinator
City of Springfield
346 Main Street
Springfield, OR 97477

February 6, 1975

Dear Mr. Rose:

This will acknowledge your letter of January 30, 1975, submitting the following FAU projects:

1. CENTENNIAL BOULEVARD - MILL TO 5TH STREET
(Note: Widening of Centennial - Signals at Mill-5th and revision at 2nd-3rd Streets).
Estimated cost \$220,000.
2. MOHAWK - 19TH - "Q" STREET
(Note: Signal revision)
Estimated cost \$20,000.
3. CENTENNIAL AT 18TH STREET
(Note: Signalization - illumination and channelization)
Estimated cost \$45,000.
4. OLYMPIC AT 28TH STREET
(Note: Signalization - illumination and channelization)
Estimated cost \$75,000.
5. OLYMPIC AT 21ST STREET
(Note: Signalization - illumination)
Estimated cost \$30,000

It will be noted that the two new traffic signals (5th and Mill on Centennial Boulevard) requested as part of the overall project No. 1 have been approved as suitable Title II projects by the Traffic Section and await funding on a priority basis. By a copy of this letter, I am asking Mr. L. E. George, Traffic Engineer, Salem, to retain these two signal installations on the priority list until the overall No. 1 project is approved for FAU funding.

PROJECT MANAGEMENT SECTION		
ROUTING	ACTION	INFO
P.M. ENGINEER		
PROJ. DEV. ENGR.		
OFFICE ENGR.		
COUNTY-CITY	FEB - 7 1975	
FEDERAL AID		
INVENTORY-NEEDS		
MILEAGE CONTROL		
PROG. & SCHEDULE		
REMARKS:		

Mr. Larry Rose

-2-

February 6, 1975

The projects applied for are on the priority list known to have been discussed with all the local jurisdictions at a recent meeting.

By a copy of this letter, these applications are being forwarded to the Project Management Section for further processing.

Enclosed is a copy of an environmental assessment form which must be completed and returned to this office for the Centennial Boulevard widening project (No. 1, aforementioned).

Also, please advise of any services you may wish the Highway Division to accomplish with State forces during the preliminary engineering phase of any of the projects for which you have made applications.

As you know, this office will prepare an Order to Render Service and ask for an advance deposit if there are any aspects which we will be called upon to perform. The preparation of plans, advertizing of the contract, preparation of specifications, environmental studies, such as noise and air sampling, etc., may fall in this category.

Very truly yours,

ALFRED SHIRLEY, JR.
Regional Engineer

ORIGINAL SIGNED BY GLEN L. CLARK
REGIONAL FEDERAL AID ENGINEER

By GLEN L. CLARK
Regional Federal-Aid Engineer

GLC/dt
Enclosure

cc: L. W. Rulien
L. E. George

TRANSMITTAL AND REQUEST FOR INITIAL PROGRAM APPROVAL OF PROJECTS

(PPM 21-1)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

CLASS OF FEDERAL FUNDS

☐ FAI

☐ FAP

☒ FAU

☐ FAS

☐ OTHERS

ITEM NOS. 51 THRU

ITEM NOS. THRU

ITEM NO. PROJECT NO.

LENGTH (Miles) TOTAL ESTIMATED COST

FEDERAL FUNDS **

OTHER IDENTIFICATION AND/OR REMARKS (State)

STATE HIGHWAY DEPARTMENT
Oregon

DATE
1-28-75

BY (Signature)
L. W. Rulien's October 21, 1975 letter

TITLE
Project Management Engineer

Location

Work

City of Springfield
Lane County
State of Oregon

Traffic and railroad
Signals including
utility and railroad
preparatory work.

RECEIVED
COUNTY & CITY SECTION

☐ ENGR. ☐ COMM. ☒ CE ☐ RE ☐ RPE ☐ UPE

REMARKS (Division)

I concur that this project qualifies for the timesaving procedures enumerated in FHPM 6-8-2.1 and that it is a non major action as set forth in FHPM 7-7-2 paragraph 10e.

DATE RECOMMENDED

SIGNATURE AND TITLE

DATE
10-28-75

SIGNATURE AND TITLE

* Program approval on the part of the Federal Government to provide Federal funds for the undertaking.

FORM PR-46
(Rev. 8-71)

for G. L. Green, Division Administrator

MONTHLY TRANSACTION NO.

FORM PR-1
(REV. 4-81)

Budget Bureau No. 41-R2067; Approval

DATE SUBMITTED TO W.O.

October 21, 1975

(PPM 21-1)

FEDERAL-AID PROGRAM DATA

U.S. DEPARTMENT
OF TRANSPORTATION

REPORT NUMBER

PROJECT LOCATION (35 typewriter spaces)

City of Springfield

ADT

PRESENT
See Back

FUTURE

See Back

YEAR

95

REGION

10

STATE NAME

Oregon

STA
COD

4

REPORT NUMBER

Traffic & RR signals

CLASS OF FEDERAL FUNDS

Urban System

COUNTY NAME

Lane

M-

0005

(2)

17-31

Eugene

ROUTE
NO. 11

FEDERAL-AID

See Back

STATE
City St.

U.S.

CODE
1039

ESTIMATED PROJECT COST BY PHASES

MILES

TOTAL
ESTIMATED
COST

FEDERAL FUNDS

STATE FUNDS

OTHER FUNDS

Insta
signa
secti
canti
light
gongs
arm g
work)

(184)

(189)(189)

(169)(167)

(178)

PE

City of Springfield

ROW

CONST
(code)"Springfield Traffic
Signal Project"(Safety)
Topics
Y031
Y018

0.0

189,500

148,100

15,250

8,170 (PUC)
17,980 (City)ROW-6)
Access
Parkin
none.
Utiliti
incl.

PREPARED BY

J.G.

PROJECT
TOTALS

0.0

189,500

148,100

15,250

26,150

PROGRAM APPROVAL DATES

OCT 28 1975

REMARKS

FHWA OREGON DIVISION

RECEIVED
COUNTY & CITY SECTION
OCT 21 1975ENGR. ☐ SEC. ☐ DE ☐ ASST. ☐
SPE. ☒ CE ☐ RE ☐ RPT ☐

FORM PR-1
(REV. 4-61)

October 21, 1975

FEDERAL-AID PROGRAM DATA

(PPM 21-1)

Budget Bureau No. 41-R2067; Approval Expires February 28, 1966

U.S. DEPARTMENT OF COMMERCE
BUREAU OF PUBLIC ROADS

PROJECT LOCATION (As typewritten spaces)		ADT		PRESENT		FUTURE		YEAR		REGION		STATE NAME		STATE CODE		APPM CODE		ITEM NO.	
City of Springfield		See Back		See Back		See Back		95		10		Oregon		41		W32		51	
MATERIAL FOREST		FM ROUTE NO.		SUPV AGENCY		DA CLASSIF.		DA AREA		EMERG. YR.		PL. AUTH YR.		PROJECT NUMBER		NUMBER		SEQ. NO.	
02 (68)		100 (68)		100 (68)		100 (68)		100 (68)		100 (68)		100 (68)		100 (68)		100 (68)		100 (68)	
Urban System		Eugene		Lane		STATE		U.S.		CODE		PROGRAM STAGE		1 OR 2		1 OR 2		1 OR 2	
ROUTE NO. U		FEDERAL-AID		See Back		City St.		100 (67)		100 (67)		100 (67)		100 (67)		100 (67)		100 (67)	
ESTIMATED PROJECT COST BY PHASES		MILES		TOTAL ESTIMATED COST		FEDERAL FUNDS		STATE FUNDS		OTHER FUNDS		CHARACTER OF PROPOSED WORK (Full description)							
City of Springfield		0.0		189,500		148,100		15,250		26,150		Install traffic signals at 3 inter-sections & RR Xing cantilever flashing light signals with bongs & auto. short arm gates (incl. prep. work) at one Xing.							
"Springfield Traffic Signal Project"		0.0		189,500		148,100		15,250		26,150		Install traffic signals at 3 inter-sections & RR Xing cantilever flashing light signals with bongs & auto. short arm gates (incl. prep. work) at one Xing.							
PROJECT TOTALS		0.0		189,500		148,100		15,250		26,150		Install traffic signals at 3 inter-sections & RR Xing cantilever flashing light signals with bongs & auto. short arm gates (incl. prep. work) at one Xing.							

-Over-

SPRINGFIELD TRAFFIC SIGNAL PROJECT

PROJECT NO. 14-000S(2)

ADT:

<u>Location</u>	<u>Present</u>	<u>Future</u>
1. Olympic Blvd. (FAU 1240) at 28th St.	4,300 *	8,500
2. Centennial Blvd. (FAU 1140) at 18th St.	5,500 *	9,700
3. Mohawk Rd. (FAU 1215) at 19th and "Q" St.	13,000 *	20,300
4. SPRR Xing of "N" St.	2,100	3,100

* ADT counts traffic entering intersection.

Existing Facilities: Each intersection as follows:

1. Olympic Blvd. at 28th St.: No traffic control signal
Olympic---West: 57' curb section, 5 lane facility.
(Also "N" St.)---East: 24' section, 2 lane facility.
28th St.---North: 25' section, 2 lane facility.
South: 44' curb section, 3 lane facility.
2. Centennial Blvd. at 18th St: No traffic control signal
Centennial: 40' curb section, 3 lane facility.
18th: 36' curb section, 3 lane facility.
3. Mohawk Rd. at 19th & "Q" St: 3-phase traffic control signal with interconnect to existing master controller system.
Mohawk: 60' curb section, 5 lane facility.
19th: 20' section, 2 lane facility.
"Q": 36' section, 3 lane facility.
* Marcola: 48' section, 4 lane facility.
* Extension of "Q" St. on east side of intersection.

4. SPRR Xing at "N" St.:
"N": 24' section, 2 lane facility.
SPRR: See "Railroad Crossing Data" below.

Project Data: The proposed work is as follows:

1. Installation of multi-phase traffic control signals at intersections previously listed under "Existing Facilities"
2. Installation of cantilever flashing lights with gong signal automatic short arm gates (including preparatory work) to be done by Railroad Company forces with required review State forces.

Railroad Crossing Data: PUC Crossing No. CE-648.00

Name of Railroad-----Southern Pacific Transportation
Number of Tracks-----One
Number of Trains-----Ten (6 thru-4 switch) per hour
Number of Hi-speed Trains-----None
Existing Crossing Protection-----Crossbucks
Proposed Crossing Protection-----Cantilever flashing light and auto. short arm gates
Railroad Benefits-----None

Right-of-Way: No additional required.

System Action, Airports, Water Development, Historical and Archaeological Area: None involved.

IM 50-1-70 Requirements: Exempt from State Clearinghouse and Clearinghouse A-95 review under working agreements.

Urban Transportation Planning (PPM 50-9): Not applicable as will not result in an alteration of land use or traffic terms that would require a significant change in planning or underway.

FISMA 7-7-2 Requirements: Nonmajor action project concurred on February 25, 1975.

SPRINGFIELD TRAFFIC SIGNAL PROJECT

PROJECT NO. H-0005(2)

	<u>Present</u>	<u>Future</u>
(FAU 1240) at 28th St.	4,300 *	8,500
d. (FAU 1140) at 18th St.	5,500 *	9,700
U 1215) at 19th and "Q" St.	13,000 *	20,300
N" St.	2,100	3,100

traffic entering intersection.

: Each intersection as follows:

at 28th St.: No traffic control signal
t: 57' curb section, 5 lane facility.

---East: 24' section, 2 lane facility.

North: 25' section, 2 lane facility.

South: 44' curb section, 3 lane facility.

nd. at 18th St: No traffic control signal

0' curb section, 3 lane facility.

rb section, 3 lane facility.

19th & "Q" St: 3-phase traffic control signal with inter-
siting master controller system.

urb section, 5 lane facility.

tion, 2 lane facility.

tion, 3 lane facility.

' section, 4 lane facility.

"Q" St. on east side of intersection.

14" St.:

tion, 2 lane facility.

11road Crossing Data" below.

Project Data: The proposed work is as follows:

1. Installation of multi-phase traffic control signals at the three intersections previously listed under "Existing Facilities".
2. Installation of cantilever flashing lights with gong signals and automatic short arm gates (including preparatory work). All work to be done by Railroad Company forces with required review by State forces.

Railroad Crossing Data: PUC Crossing No. CE-648.00

Name of Railroad-----Southern Pacific Transportation Co.
Number of Tracks-----One
Number of Trains-----Ten (6 thru-4 switch) per day
Number of Hi-speed Trains-----None
Existing Crossing Protection-----Crossbucks
Proposed Crossing Protection-----Cantilever flashing lights with gongs
and auto. short arm gates.
Railroad Benefits-----None

Right-of-Way: No additional required.

System Action, Airports, Water Development, Historical and Recreation

Area: None involved.

IM 50-1-70 Requirements: Exempt from State Clearinghouse and District 5
Clearinghouse A-95 review under working agreements.

Urban Transportation Planning (PPM 50-9): Not applicable as the project
will not result in an alteration of land use or traffic flow pat-
terns that would require a significant change in planning completed
or underway.

FHPPM 7-7-2 Requirements: Nonmajor action project concurred in by FHWA
on February 25, 1975.

Springfield Traffic Signal Project
Page 2

FHPM 7-7-5 Requirements: Not applicable under "Timesaving Procedures" set forth in FHPM 6-8-2.1.

Maintenance of Traffic Operations Improvements: A State-City agreement covering maintenance obligations will be prepared to comply with Section 116, Title 23, U.S.C.

Control of Utilities: The State does not have, at this time, the legal authority to control the use by utilities of the right-of-way of this project. A State-City agreement is being prepared to comply with par. 6d(1) of PPM 30-4.1.

Note: The project is in Congressional District No. 4.

CITY OF SPRINGFIELD
DEPARTMENT OF PUBLIC WORKS

DATE: May 30, 1974

TO: Mike Kelly
FROM: Larry Rose
SUBJECT: Request for F.A.U. Funding


We request authorization from City Council and/or the City Manager to apply for Federal Aid Urban Funds (F.A.U.) on the following proposed projects:

PROJECTS	ESTIMATED TOTAL COST	CITY COST (11%)
* I. Centennial Blvd. between Mill and 5th Streets	\$220,000	\$24,200
A. Mill Street & Centennial Blvd. Signals and Street Lights		
B. 5th Street & Centennial Blvd. Signals and Street Lights		
C. 2nd/3rd Streets & Centennial Blvd. Signal Revision and Street Lights		
D. Street Construction, Right-of-Way, etc.		
* II. Marcola Road and 19th Street Signal Revision (Left Turn Pockets)	\$ 20,000	\$ 2,200
*III. Centennial Blvd. and 18th Street Signal Installation and Street Lights	\$ 45,000	\$ 4,950
IV. Olympic Street between 21st and 28th Streets	\$265,000	\$29,150
A. Olympic Street & 21st Street Signals and Street Lights		
B. Olympic Street & 28th Street Signals and Street Lights		
C. Street Construction, Right-of-Way, etc.		
V. Main Street and 3rd Street	\$ 20,000	\$ 2,200

* Indicates High Priority

12/6/71

FEDERAL AID URBAN SYSTEM PROJECT REQUEST



NOTE: This form is intended to collect general information for proposed projects so that the State and Federal Highway Administration will have a better understanding of the requested project. Please use the footnote area to answer any ambiguous questions or to explain any unusual conditions.

Date May 30, 1974Applicant Agency City of Springfield, OregonFederal Aid System Route No. _____ Route Name Mohawk Blvd.Project Name Mohawk - 19th - 'Q' - Marcola Signalization ImprovementProject Length 100 Feet Project Location (Attached sketch map)Project Description Revision of 19th and Marcola Signal System - increase Lane widths and add Left Turn LanesAverage Daily Traffic 13,000 Design Speed 40 MPHComplete Applicable Sections:I. ROADWAY DATA1. Existing Roadway: (Attach sketch)

Width * Travel Lanes Two to Five Shoulders Partial
 Medians None Parking None
 Sidewalks Partial
 Other Curb and Gutter (Partial)

2. Desired Roadway Cross Section: (Attach sketch)

Width * Travel Lanes Two to Five Shoulders No
 Medians _____ Parking No
 Curbed Yes Length Curb Radii _____
 Sidewalk/Bikeway Yes
 Other _____

FOOTNOTES: This project to improve signalization only

* South Leg, 60 feet; West Leg, 36 feet; East Leg, 48 feet; North Leg, 20 feet.

Description of Proposed Roadway Work This project is to improve traffic flow by adding Left Turn Storage Lanes and Signals to the existing pavement and signals. The pavement width is already capable of supporting the extra lanes.

II. RIGHT-OF-WAY DATA

1. Existing Right-of-Way:

General Width 90 feet Minimum 60 feet Maximum 90 feet

2. Will Additional Right-of-Way Be Needed? No Explain Existing

3. Will cost of additional right-of-way be included in project or will applicant acquire without cost to project? No cost to project

4. Will there be any persons displaced from their homes, farms or businesses?
No If so, explain

5. Will this project affect any park or recreation facility?
If so, explain No

III. TRAFFIC CONTROL DATA

1. Existing Signalization: A Three-phase Traffic Actuated Controller with hardware for interconnect to an existing Master Controller System.

2. Proposed Signalization:

Location Mohawk - 19th - 'Q' - Marcola Intersection

Type Traffic Actuated

Phases 8 Phase

Type of Suspension Mast Arm

Interconnected Existing

Other

FOOTNOTES:

3. Permanent Signing:

Include in project or by applicant? By Applicant

4. Permanent Striping:

Include in project or by applicant? By Applicant

IV. ILLUMINATION DATA

1. Present Illumination and Location: Mercury Vapor - northeast corner

2. Proposed Illumination:

Location At opposite corners of the intersection
Type Mercury Vapor or High-pressure Sodium Type III or IV

V. STRUCTURE DATA

1. Existing Structure: NONE

Location _____
Type _____
Size _____
To Remain in Place? _____

2. Proposed Structure: NONE

Location _____
Is a particular type of structure and design desired? No
Approximate size of proposed structure _____
Are sidewalk/bikeways desired? _____
Are any utilities to be attached to structure? _____

FOOTNOTES: _____

Are provisions for illumination desired? _____

Are there any unusual or complicating conditions? _____

VI. RAILROAD DATA

1. Are there any railroad crossings? No Location _____

Type of existing crossing _____

Existing crossing protection _____

Name of Railroad _____

Number of tracks: Mainline _____ Siding _____ Total _____

Angle of Intersection _____

Sight distance: (Direction) _____ Distance _____

(Direction) _____ Distance _____

Number of Trains: Passenger _____ Speed _____

Freight _____ Speed _____

2. Will existing railroad crossing be altered? _____

VII. GENERAL INFORMATION

1. Other work or conditions not covered by proceeding sections Plans
are under way for widening of the North Leg by Lane County.

2. Applicant's Estimate of Cost for Requested Project:

Roadway Work	\$ -0-
Right-of-Way Costs (If participating)	-0-
Traffic Control	20,000
Illumination	-0-
Structures	-0-
Railroad	-0-
Other	
Preliminary Engineering	

PROJECT TOTAL \$ 20,000

FOOTNOTES: _____

THIS APPLICATION IS AN OFFICIAL REQUEST FROM:

City of Springfield

By _____

By _____



County _____

By _____

By _____

By _____

SEQUENCE of OPERATION



MARCOLA



MOHAWK

St. 4th St.

Pole No. 1

Pole No. 2

Pole No. 3

Pole No. 4

Pole No. 5

Pole No. 6

Pole No. 7

Pole No. 8

Pole No. 9

Pole No. 10

Pole No. 11

Pole No. 12

Pole No. 13

Pole No. 14

Pole No. 15

Pole No. 16

CITY OF SPRINGFIELD

LOCATION: Marcola Rd. & 19 th Street

MANUAL COUNT TAKEN: April 2, 1974

PEAK HOUR TRAFFIC COUNT: 07:00 to 09:00/16:00 to 18:00


No Recorded Accidents: 6-14-73 to 6-14-74

CITY OF SPRINGFIELD
TRAFFIC ENGINEERING DIVISION

TWENTY-FOUR HR. VEHICULAR VOLUME

DATE April 2, 1974
DAY OF WEEK TUESDAY
ACTUAL COUNT (VEH). 4 HRS.
HOURS COUNTED 07-0900/16-1800
PEDESTRIAN COUNT 4 HRS.
HOURS COUNTED 07-0900/16-1800
WEATHER OVERCAST/RAIN


CITY OF SPRINGFIELD, OREGON
INTERSECTION OF MARCOLA ROAD
AND 19TH STREET
STATION NO. _____
CODE NO. _____
CLASSIFICATION. _____



CITY OF SPRINGFIELD TRAFFIC ENGINEERING DIVISION TWENTY-FOUR HR. VEHICULAR VOLUME

DATE APRIL 2, 1974
 DAY OF WEEK TUESDAY
 ACTUAL COUNT (VEH). 4 HRS.
 HOURS COUNTED 07-0900/16-1800
 PEDESTRIAN COUNT 4 HRS.
 HOURS COUNTED 07-0900/16-1800
 WEATHER OVERCAST/RAIN

CITY OF SPRINGFIELD, OREGON
 INTERSECTION OF MARCOLA ROAD
 AND 19TH STREET
 STATION NO. _____
 CODE NO. _____
 CLASSIFICATION. _____




CITY OF SPRINGFIELD
TRAFFIC ENGINEERING DIVISION
TWENTY-FOUR HR. VEHICULAR VOLUME

DATE APRIL 2, 1974
DAY OF WEEK TUESDAY
ACTUAL COUNT (VEH). 4 HRS.
HOURS COUNTED 07-0900/16-1800
PEDESTRIAN COUNT 4 HRS.
HOURS COUNTED 07-0900/16-1800
WEATHER OVERCAST/RAIN

CITY OF SPRINGFIELD, OREGON
INTERSECTION OF MARCOLA ROAD
AND 19TH STREET
STATION NO. _____
CODE NO. _____
CLASSIFICATION. _____

No. %

Total Vehicles
Entering
Intersection 57 100
Entering From
North & South _____
Entering From
East & West _____
To _____



Remarks: _____
EST. 24 HOUR TOTAL _____

MARCOLA ROAD
~~STREET OR AVE.~~
MOHAWK BLVD.
~~STREET OR AVE.~~
Indicate North
↑

CITY OF SEATTLE
 DEPARTMENT OF PUBLIC UTILITIES
 DIVISION OF TRAFFIC ENGINEERING
 TRAFFIC AND TRANSPORTATION SURVEY SHEET

INTERSECTION OF 19TH STREET
 DATE 7/6/62 DAY-TUESDAY
 WEATHER-Overcast/Rain

CONTROL TYPE-SIGNALS
 TYPE-A/C

8:00 AM TO 8:30 AM

WORTH										SOUTH										EAST										WEST										TRAFFIC																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
TIME		TO		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL		WEST		EAST		TOTAL	

FIELD
ERING DIVISION
COUNT SURVEY SHEET

INTERSECTION OF 19TH STREET
DATE 74/04/02 DAY-TUESDAY
WEATHER-OVERCAST/RAIN

CONTROL TYPE-SIGNALS
COUNT TYPE-A/C

8 "A" COUNCIL A 2000

FROM:		NORTH			SOUTH			EAST		WEST		TRAFFIC		DETECTION			
WEST	NO	EAST	NO	TOTL	WEST	NO	TOTL	NO	TOTL	NO	TOTL	TOTL	NO	NO	NO	NO	TOTL
4	41	10	55	13	28	8	28	2	38	24	4	150	0	0	0	0	0
6	47	8	61	13	33	0	11	18	29	17	13	152	0	0	0	0	0
11	101	7	119	13	44	4	14	32	50	17	9	240	0	0	0	0	0
8	92	21	121	15	59	3	17	21	41	22	17	267	0	0	0	0	0
5	73	12	90	22	54	3	11	27	41	19	8	217	0	0	0	0	0
7	41	2	50	9	39	5	9	23	38	11	2	162	0	0	0	0	0
5	69	4	73	13	41	3	9	22	34	19	4	182	1	0	0	0	0
5	68	4	72	19	69	10	8	19	37	6	7	206	0	0	0	0	0
1	52	5	57	16	127	12	18	20	59	30	15	206	0	0	0	0	0
1	42	6	48	28	119	8	10	15	43	13	13	271	0	0	0	0	0
5	54	6	60	21	137	12	12	34	59	31	14	304	0	0	0	0	0
4	40	8	52	43	159	14	22	30	66	34	15	325	0	0	0	0	0
3	32	8	43	42	193	14	17	32	62	22	14	341	0	0	0	0	0
4	39	6	49	46	173	11	14	24	49	32	17	326	0	0	0	0	0
3	43	4	50	37	184	4	7	31	44	20	14	314	0	0	0	0	0
5	44	2	51	32	149	7	17	26	50	27	14	266	1	1	1	0	0
84	884	115	1083	382	943	283	1608	121	224	385	730	344	184	54	584	4004	11
30	313	48	391	63	96	31	196	10	53	98	161	75	47	13	135	277	1
14	154	26	194	168	428	113	709	45	60	117	222	110	62	21	193	1210	2

CITY OF SOUTHERN
TRAFFIC ENGINEERING DIVISION
TRAFFIC CLASSIFICATION SUMMARY SHEET

INTERSECTION OF 19TH STREET
DATE 74/04/02 DAY-TUESDAY
WEATHER-OVERCAST/RAIN

CONTROL TYPE-SIGNALS
ROAD TYPE-A/C

8 WASHINGTON ROAD

TIME	NORTH LEG						SOUTH LEG						EAST LEG						WEST					
	PASS CARS	LT TRK	HVV TRK	HUS TRK	HKE TRK	TOT FOT	PASS CARS	LT TRK	HVV TRK	HUS TRK	HKE TRK	TOT FOT	PASS CARS	LT TRK	HVV TRK	HUS TRK	HKE TRK	TOT FOT	PASS CARS	LT TRK	HVV TRK	HUS TRK	HKE TRK	TOT FOT
0700-0715	71	1	0	0	0	72	92	2	0	1	0	95	66	1	0	0	0	67	67	0	0	0	0	67
0715-0730	67	1	1	1	3	73	108	2	1	1	3	115	61	2	0	0	0	63	62	0	0	0	0	62
0730-0745	141	2	0	3	1	147	186	3	0	3	2	194	77	1	0	1	0	79	77	0	0	0	0	77
0745-0800	159	2	1	4	0	166	185	3	1	4	1	194	89	2	0	0	0	91	78	1	0	0	0	79
0800-0815	114	4	1	5	0	124	162	5	3	3	0	173	77	1	0	0	0	83	78	1	0	0	0	80
0815-0830	73	2	2	3	0	80	104	2	5	3	0	114	77	1	0	0	0	83	78	2	0	0	0	80
0830-0845	96	6	1	4	0	107	141	5	1	4	0	151	66	2	0	0	0	68	66	2	0	0	0	68
0845-0900	127	1	0	6	0	134	151	1	4	4	0	162	66	4	0	0	0	70	66	4	0	0	0	70
0900-0915	149	4	0	3	1	157	225	5	5	2	1	239	97	2	0	0	0	99	97	2	0	0	0	99
0915-0930	134	1	0	2	0	137	191	1	2	1	0	195	75	1	0	0	0	80	75	1	0	0	0	76
0930-0945	157	2	0	0	2	161	251	1	1	1	2	255	97	1	1	0	0	99	97	1	0	0	0	98
0945-1000	141	1	0	1	0	163	241	3	0	1	0	245	97	1	0	0	0	99	97	1	0	0	0	98
1000-1015	177	1	0	0	1	179	274	1	2	1	1	279	130	2	0	0	0	132	127	2	0	0	0	129
1015-1030	165	0	1	3	0	169	262	0	3	3	0	268	114	0	0	0	0	118	114	0	0	0	0	118
1030-1045	177	0	0	0	0	177	275	0	2	1	0	278	96	1	0	0	0	99	96	1	0	0	0	97
1045-1100	151	1	0	3	0	155	242	1	1	2	0	246	94	0	0	0	0	98	94	0	0	0	0	94
TOTALS	2119	29	7	38	8	2201	3110	35	33	35	10	3223	1360	21	36	16	0	1411	1120	17	10	0	0	1120
PERCENTAGES	96.2	1.3	.3	1.7	.3		96.4	1.0	1.0	1.0	.3		94.0	1.4	2.4	1.1	.0		96.0	1.4	.8			

10
DIVISION
SUMMARY SHEET

INTERSECTION OF 10TH STREET
DATE 74/04/02 DAY-TUESDAY
WEATHER-OVERCAST/RAIN

COUNTDOWN SIGNALS
ROAD TYPE-A/C

8 APPROX. 0740

NORTH LEG

SOUTH LEG


EAST LEG

WEST LEG


PASS	LT	HTV	HTS	HTF	PASS	LT	HTV	HTS	HTF	PASS	LT	HTV	HTS	HTF	PASS	LT	HTV	HTS	HTF	PASS	LT	HTV	HTS	HTF
CARS	TRK	TRK	TRK	TRK	CARS	TRK	TRK	TRK	TRK	CARS	TRK	TRK	TRK	TRK	CARS	TRK	TRK	TRK	TRK	CARS	TRK	TRK	TRK	TRK
71	1	0	0	0	92	2	0	1	0	66	1	0	0	0	67	0	0	0	0	67	0	0	0	0
67	1	1	1	3	108	2	1	1	3	61	2	0	0	0	62	3	0	0	0	62	3	0	0	0
141	2	0	3	1	186	3	0	3	2	77	1	0	1	0	78	0	0	0	0	78	0	0	0	0
159	2	1	4	0	185	3	1	4	1	92	2	0	0	0	96	1	0	0	0	96	1	0	0	0
114	4	1	5	0	162	5	3	3	0	77	1	0	0	0	78	1	0	0	0	78	1	0	0	0
73	2	2	3	0	104	2	5	3	0	77	1	0	0	0	83	2	1	1	0	83	2	1	1	0
96	4	1	4	0	141	5	1	4	0	74	2	4	1	0	84	2	1	1	0	84	2	1	1	0
127	1	0	6	0	141	5	1	4	0	74	2	4	1	0	84	2	1	1	0	84	2	1	1	0
149	4	0	3	1	151	1	4	4	0	67	0	7	5	0	67	0	1	1	0	67	0	1	1	0
134	1	0	2	0	225	5	5	2	1	97	2	4	2	0	91	1	0	0	0	91	1	0	0	0
157	2	0	0	0	191	1	2	1	0	75	1	2	2	0	80	1	0	0	0	80	1	0	0	0
141	1	0	1	0	251	1	1	1	2	97	1	1	0	0	93	0	0	0	0	93	0	0	0	0
177	1	0	0	1	241	3	0	1	0	130	2	0	0	0	132	2	0	0	0	132	2	0	0	0
145	0	1	3	0	274	1	2	1	1	127	0	2	0	0	129	0	0	0	0	129	0	0	0	0
177	0	0	0	0	262	0	3	3	0	114	1	3	0	0	118	1	1	0	0	118	1	1	0	0
177	0	0	0	0	275	0	2	1	0	96	1	2	0	0	99	1	0	0	0	99	1	0	0	0
151	1	0	3	0	242	1	1	2	0	94	0	3	1	0	99	0	2	0	0	99	0	2	0	0
2119	29	7	32	2	3110	35	33	35	10	1340	21	34	16	0	1411	1120	17	10	17	2	1175	2	1175	2
96.2	1.3	.3	1.7	.3	96.4	1.0	1.0	1.0	.3	94.9	1.4	2.4	1.1	.0	96.0	1.4	.9	1.4	.1					

E1,343,000

N 885,000









E 1,344,000


PRO




E1,348,000

MATCH SH. 65










MATCH SH. H6

PROJECT LOCATION

19TH & MARCOLA

12/6/71

FEDERAL AID URBAN SYSTEM PROJECT REQUEST



NOTE: This form is intended to collect general information for proposed project so that the State and Federal Highway Administration will have a better understanding of the requested project. Please use the footnote area to answer any ambiguous questions or to explain any unusual conditions.

Date May 30, 1974

Applicant Agency City of Springfield, Oregon
Federal Aid System Route No. Route Name Centennial Blvd.
Project Name Centennial Blvd. & 18th Street Signalization

Project Length 100 feet Project Location (Attached sketch map)
Project Description Install Three Phase Traffic Signal with Left Turn Lanes.

Average Daily Traffic *5500 Design Speed 40 MPH

Complete Applicable Sections:

I. ROADWAY DATA

1. Existing Roadway: (Attach sketch)

Width 40 feet Travel Lanes Three Shoulders None
Medians None Parking North, South and East Legs
Sidewalks Yes
Other Curb and Gutter

2. Desired Roadway Cross Section: (Attach sketch)

Width 40 Feet Travel Lanes Three Shoulders None
Medians None Parking None
Curbed Same Length Curb Radii Existing 16 feet
Sidewalk/Bikeway Yes
Other None

FOOTNOTES: The only improvement to the intersection will be signalization.
*Increase by 2000 ADT after January 1, 1975 due to development under way.

Description of Proposed Roadway Work To signalize this intersection to increase safety and regulate the flow of traffic to and from the shopping area to the north of this intersection.

II. RIGHT-OF-WAY DATA

1. Existing Right-of-Way:

General Width 60 feet Minimum 60 feet Maximum 60 feet

2. Will Additional Right-of-Way Be Needed? No Explain Signalization is the only improvement to be made.

3. Will cost of additional right-of-way be included in project or will applicant acquire without cost to project? No cost to project.

4. Will there be any persons displaced from their homes, farms or businesses? No If so, explain

5. Will this project affect any park or recreation facility? No If so, explain

III. TRAFFIC CONTROL DATA

1. Existing Signalization: None

2. Proposed Signalization:

Location Centennial Blvd. and 18th Street

Type Traffic Actuated

Phases Three Phase

Type of Suspension Mast Arm

Interconnected No

Other

FOOTNOTES: This intersection will meet warrants soon after the expansion of the shopping area to the north - Winter of 1974-75.

3. Permanent Signing:

Include in project or by applicant? By Applicant

4. Permanent Striping:

Include in project or by applicant? By Applicant

IV. ILLUMINATION DATA

1. Present Illumination and Location: Mercury Vapor - southwest corner

2. Proposed Illumination:

Location At opposite corners of the intersection utilizing proposed signal pole.
Type Mercury Vapor or High-pressure Sodium Type III or IV

V. STRUCTURE DATA

1. Existing Structure: NONE

Location _____

Type _____

Size _____

To Remain in Place? _____

2. Proposed Structure: NONE

Location _____

Is a particular type of structure and design desired? _____

Approximate size of proposed structure _____

Are sidewalk/bikeways desired? _____

Are any utilities to be attached to structure? _____

FOOTNOTES: _____

Are provisions for illumination desired? NONE

Are there any unusual or complicating conditions? _____

VI. RAILROAD DATA

1. Are there any railroad crossings? NONE Location _____

Type of existing crossing _____

Existing crossing protection _____

Name of Railroad _____

Number of tracks: Mainline _____ Siding _____ Total _____

Angle of Intersection _____

Sight distance: (Direction) _____ Distance _____

(Direction) _____ Distance _____

Number of Trains: Passenger _____ Speed _____

Freight _____ Speed _____

2. Will existing railroad crossing be altered? _____

VII. GENERAL INFORMATION

1. Other work or conditions not covered by proceeding sections _____

2. Applicant's Estimate of Cost for Requested Project:

Roadway Work	\$ -0-
Right-of-Way Costs (If participating)	-0-
Traffic Control	43,800
Illumination	1,200
Structures	-0-
Railroad	-0-
Other	-0-
Preliminary Engineering	

PROJECT TOTAL \$ 45,000

FOOTNOTES: _____

THIS APPLICATION IS AN OFFICIAL REQUEST FROM:

City of Springfield

By _____


By _____

County

By _____

By _____

By _____



WARRANT #7: SYSTEMS

CITY OF SPRINGFIELD

TRAFFIC SIGNAL WARRANT COMPARISON

LOCATION: CENTENNIAL BLVD. & 18TH STREET
(MAJOR STREET) (MINOR STREET)

Manual Count taken August 30, 1973

ITEM	MINIMUM WARRANT	OBSERVED CONDITIONS
<u>WARRANT #1: MINIMUM VEHICULAR VOLUME</u>		
Average Hourly Volume on Major Street—Highest 8 Hours (All Approaches)	500	580* 414
Average Hourly Volume on Minor Street—Same 8 Hours (Highest Volume Minor Street Approach— One Direction Only)	150	170* 93
<u>WARRANT #2: INTERRUPTION OF CONTINUOUS TRAFFIC</u>		
Average Hourly Volume on Major Street—Highest 8 Hours (All Approaches)	750	580* 414
Average Hourly Volume on Minor Street—Same 8 Hours (Highest Volume Minor Street Approach— One Direction Only)	75	170* 93
<u>WARRANT #3: MINIMUM PEDESTRIAN VOLUME</u>		
Average Hourly Volume on Major Street—Highest 8 Hours (All Approaches)	600	580* 414
Average Hourly Pedestrian Volume Crossing Major Street (Highest Volume Single Crosswalk)—Same 8 Hours	150	15* 8
<u>WARRANT #4: SCHOOL CROSSING</u>		
Number of Adequate Gaps in Traffic (G)		
Number and Size of Groups Crossing (N)		
<u>WARRANT #5: PROGRESSIVE MOVEMENT</u>		
On One-Way Streets, Signals are too far from this Intersection:		
On Two-Way Streets, Signals do not Provide Platooning:		
<u>WARRANT #6: ACCIDENT EXPERIENCE</u>		
Number of Accidents in Past 12 Months of the Type Susceptible of Correction by Traffic Signalization	5	0
<u>WARRANT #7: SYSTEMS</u>		

ITEM	MINIMUM WARRANT	OBSERVED CONDITIONS
<u>WARRANT #1: MINIMUM VEHICULAR VOLUME</u>		580*
Average Hourly Volume on Major Street—Highest 8 Hours (All Approaches)	500	414
Average Hourly Volume on Minor Street—Same 8 Hours (Highest Volume Minor Street Approach— One Direction Only)	150	170*
		93
<u>WARRANT #2: INTERRUPTION OF CONTINUOUS TRAFFIC</u>		580*
Average Hourly Volume on Major Street—Highest 8 Hours (All Approaches)	750	414
Average Hourly Volume on Minor Street—Same 8 Hours (Highest Volume Minor Street Approach— One Direction Only)	75	170*
		93
<u>WARRANT #3: MINIMUM PEDESTRIAN VOLUME</u>		580*
Average Hourly Volume on Major Street—Highest 8 Hours (All Approaches)	600	414
Average Hourly Pedestrian Volume Crossing Major Street (Highest Volume Single Crosswalk)—Same 8 Hours	150	15*
		8
<u>WARRANT #4: SCHOOL CROSSING</u>		
Number of Adequate Gaps in Traffic (G)		
Number and Size of Groups Crossing (N)		
<u>WARRANT #5: PROGRESSIVE MOVEMENT</u>		
On One-Way Streets, Signals are too far from this Intersection:		
On Two-Way Streets, Signals do not Provide Platooning:		
<u>WARRANT #6: ACCIDENT EXPERIENCE</u>		
Number of Accidents in Past 12 Months of the Type Susceptible of Correction by Traffic Signalization	5	0
<u>WARRANT #7: SYSTEMS</u>		
Peak Hour Entering Volume in the Total Intersection	800	
Major Street is Part of Principal Network for Through Traffic.		
Major Street Connects Areas of Principal Traffic Generation.		
Major Street includes Rural or Suburban Highways outside of, entering, or traversing City.		
Major Street has Freeway or Expressway Ramp Terminals.		
Major Street Appears on Major Street Plan for Urban Area.		

WARRANT #8: COMBINATION OF WARRANTS

When 30% of two or more of Warrants #'s 1, 2, & 3 are satisfied, signals may be justified.

- * Represents projected increase at this intersection due to new 10,000 vehicle per day generator to the north. 18th Street is a secondary north-south street with access to the new development.

COLLISION DIAGRAM



(NAME)

(NAME)

10-20-72 17:24

05-10-73 14:00

NOTES

Control Type

ACCIDENT TOTALS by TYPE

TYPE	DAY	NIGHT	TOTAL
FATAL			
PED. INJURY			
Other Injury	2		
Prop. Damg. Only			
TOTAL			

SYMBOLS

- ← MOVING VEHICLE
- ↔ BACKING VEHICLE
- ✕ PEDESTRIAN
- ▢ PARKED VEHICLE
- FIXED OBJECT
- FATAL ACCIDENT
- INJURY ACCIDENT

TYPES OF COLLISIONS

- ↔ REAR END
- ↔ HEAD ON
- PHANTOM VEHICLE
- ↔ SIDE SWIPE
- ↔ OUT OF CONTROL
- ↔ LEFT TURN

RIGHT ANGLE

SHOW FOR EACH ACCIDT.


1. DATE AND TIME
2. WEATHER AND ROAD SURFACE IF UNUSUAL CONDITION EXISTED

INTERSECTION Center St. and 1st St.
 PERIOD 1 year FROM 11-01-72 to 10-31-73
 BY Paul J. [unclear] CITY OF SPRINGFIELD TRAFFIC DEPARTMENT

CITY OF SPRINGFIELD
TRAFFIC ENGINEERING DIVISION

DATE _____
DAY OF WEEK _____
ACTUAL COUNT (VEH). 12 HRS.
HOURS COUNTED 07:00 - 08:00
PEDESTRIAN COUNT 12 HRS.
HOURS COUNTED 07:00 - 08:00
WEATHER 15

CITY OF _____
INTERSECTION OF _____
AND _____
STATION NO. _____
CODE NO. _____
CLASSIFICATION. _____




CITY OF SPRINGFIELD
TRAFFIC ENGINEERING DIVISION

TWENTY-FOUR HR. VEHICULAR VOLUME

DATE 7-10-61
DAY OF WEEK THURSDAY
ACTUAL COUNT (VEH.) 22 HRS.
HOURS COUNTED 8:00-14:00
PEDESTRIAN COUNT 12 HRS.
HOURS COUNTED 8:00-14:00
WEATHER CLD

CITY OF SPRINGFIELD
INTERSECTION OF W. 13TH ST. & N. 1ST ST.
AND W. 13TH ST. & N. 2ND ST.
STATION NO. 13TH ST. 100
CODE NO. 13TH ST. 100
CLASSIFICATION. 13TH ST. 100




CITY OF SPRINGFIELD
TRAFFIC ENGINEERING DIVISION

TWENTY-FOUR HR. VEHICULAR VOLUME

DATE 2-2-57
DAY OF WEEK MONDAY
ACTUAL COUNT (VEH.) 1571 HRS.
HOURS COUNTED 24
PEDESTRIAN COUNT 11 HRS.
HOURS COUNTED 24
WEATHER CL

CITY OF SPRINGFIELD
INTERSECTION OF W. MAIN ST. & N. 1ST ST.
AND W. MAIN ST. & N. 2ND ST.
STATION NO. 1571
CODE NO. 1571
CLASSIFICATION. 1571




CITY OF SPRINGFIELD
TRAFFIC ENGINEERING DIVISION

TWENTY-FOUR HR. VEHICULAR VOLUME

DATE 10/10/61
DAY OF WEEK MONDAY
ACTUAL COUNT (VEH.) 1090 HRS. 24
HOURS COUNTED 10:00 11:00
PEDESTRIAN COUNT 174 HRS. 24
HOURS COUNTED 10:00 11:00
WEATHER 19°/61°

CITY OF SPRINGFIELD
INTERSECTION OF W. 10th St. & N. 1st St.
AND W. 10th St. & N. 2nd St.
STATION NO. 1000
CODE NO. 1000
CLASSIFICATION. 1000




Remarks:
10:00 - 11:00
(10:00 - 11:00)
10:00 - 11:00
10:00 - 11:00
10:00 - 11:00

CITY OF SPRINGFIELD
TRAFFIC ENGINEERING DIVISION
TWENTY-FOUR HR. VEHICULAR VOLUME

DATE 12-10-64
 DAY OF WEEK Monday
 ACTUAL COUNT (VEH) 100 HRS.
 HOURS COUNTED 24
 PEDESTRIAN COUNT 17 HRS.
 HOURS COUNTED 24
 WEATHER Clear

CITY OF Springfield
 INTERSECTION OF 1st St. & Main St.
 AND 2nd St.
 STATION NO. 100
 CODE NO. 100
 CLASSIFICATION Urban



No. %
 Total Vehicles
 Entering Intersection 100
 Entering From North & South 24
 Entering From East & West 10
 To 100

Remarks:
12:40-1:00 PM
1:00-1:20 PM
1:20-1:40 PM
1:40-2:00 PM
2:00-2:20 PM
2:20-2:40 PM

STREET OR AVE.

STREET OR AVE.

Indicate North




CITY OF SPRINGFIELD
TRAFFIC ENGINEERING DIVISION


TWENTY-FOUR HR. VEHICULAR VOLUME

DATE 30 June 1957
DAY OF WEEK Tuesday
ACTUAL COUNT (VEH.) 12 HRS.
HOURS COUNTED 3
PEDESTRIAN COUNT 17 HRS.
HOURS COUNTED 3
WEATHER Clear

CITY OF Springfield
INTERSECTION OF 1st St. & 2nd St.
AND 3rd St.
STATION NO. 100
CODE NO. 100
CLASSIFICATION. Urban



No. %
Total Vehicles
Entering Intersection 81 100
Entering From North & South 28
Entering From East & West 32
To 1st St.



TO THE INCH 46 0703
CHES
MADE IN U.S.A.
A. OFFEL & ESSER CO.

CITY OF SPRINGFIELD
TRAFFIC ENGINEERING DIVISION
VEHICLE VOLUME COUNT SUMMARY SHEET

INTERSECTION OF CENTENNIAL AV AND 18TH ST
DATE 7/3/08/30 DAY-THU CONTROL TYPE-TWO WAY STOP
WEATHER-CLEAR ROAD TYPE-ASPHALTIC CONCRETE

TIME	NORTH ROUND				SOUTH ROUND				EAST ROUND				WEST ROUND				TRAFFIC TOTAL		PEDESTRIAN		
	LEFT	THRU	RIGHT	TOTAL	LEFT	THRU	RIGHT	TOTAL	LEFT	THRU	RIGHT	TOTAL	LEFT	THRU	RIGHT	TOTAL	TOTAL	NORTH	SOUTH	EAST	WEST
07:00 TO 07:15	0	1	0	1	5	0	1	6	1	13	0	14	0	17	2	19	40	0	0	0	0
07:15 TO 07:30	0	0	1	1	3	2	0	5	2	7	0	9	1	15	5	21	35	0	0	0	0
07:30 TO 07:45	1	2	0	3	10	0	0	10	0	16	0	16	0	22	6	28	57	0	0	0	0
07:45 TO 08:00	1	0	0	1	15	1	4	20	2	27	0	29	0	24	5	29	79	0	0	0	0
08:00 TO 08:15	0	0	0	0	2	3	3	8	5	14	0	19	0	14	0	14	41	0	0	0	0
08:15 TO 08:30	1	1	0	2	1	1	4	6	1	12	1	14	0	12	2	14	36	0	0	0	0
08:30 TO 08:45	1	0	0	1	4	1	5	10	2	10	1	13	0	22	5	27	51	0	0	0	0
08:45 TO 09:00	2	1	0	3	4	0	7	11	3	6	0	9	0	12	2	14	37	0	0	0	0
09:00 TO 10:00	1	4	0	5	10	3	18	31	16	54	2	72	0	90	18	108	216	1	1	1	1
10:00 TO 11:00	6	2	0	8	26	3	20	49	13	84	5	102	0	101	14	115	274	0	0	0	0
11:00 TO 12:00	2	3	1	6	22	6	27	55	30	109	8	147	2	111	35	148	356	0	0	1	1
12:00 TO 13:00	3	4	0	7	43	8	32	83	35	121	9	165	4	119	28	151	406	2	2	0	0
13:00 TO 14:00	4	5	1	10	44	18	45	107	39	128	8	175	0	113	34	147	439	1	1	0	0
14:00 TO 15:00	1	2	1	4	44	19	33	96	29	109	7	145	0	147	34	181	426	2	2	2	2
15:00 TO 16:00	6	7	1	14	46	16	33	95	34	145	13	192	2	126	40	168	469	2	2	0	0
16:00 TO 16:15	2	1	0	3	14	2	9	25	14	36	2	52	1	42	12	55	135	1	1	0	0
16:15 TO 16:30	3	0	1	4	12	3	7	22	8	39	2	49	0	33	17	50	125	2	2	1	1
16:30 TO 16:45	2	2	0	4	6	3	9	18	6	37	4	47	0	52	14	66	135	0	0	0	0
16:45 TO 17:00	3	1	0	4	17	3	14	34	6	44	3	53	0	42	9	51	142	0	0	0	0
17:00 TO 17:15	3	4	0	7	11	4	6	21	4	28	4	36	1	47	5	53	117	0	0	0	0
17:15 TO 17:30	1	1	0	2	20	5	6	31	5	40	2	47	0	49	9	58	138	1	1	0	0
17:30 TO 17:45	1	0	0	1	16	5	4	25	7	33	3	43	0	48	9	57	126	1	1	0	0
17:45 TO 18:00	3	1	0	4	16	1	6	23	4	36	2	42	0	31	10	41	110	0	0	0	0
18:00 TO 19:00	2	4	0	6	36	15	18	69	22	107	6	135	1	129	32	162	372	4	4	1	1
TOTALS	49	46	6	101	427	122	311	860	288	1255	82	1625	12	1418	347	1777	4363	17	7		
AM PEAK HOUR 7:00 TO 12:00	3	3	0	6	28	5	11	44	8	69	1	75	0	72	13	85	212	0	0	1	1
PM PEAK HOUR 16:00 TO 17:00	10	4	1	15	49	11	39	99	34	156	11	201	1	169	52	222	537	3	3	1	1

INTERSECTION OF CENTENNIAL AV AND 18TH ST
DATE 73/08/30 DAY-THU CONTROL TYPE-TWO WAY STOP
WEATHER-CLFAR ROAD TYPE-ASPHALTIC CONCRETE

NORTH ROUND				SOUTH ROUND				EAST ROUND				WEST ROUND				TRAFFIC TOTAL		PEDESTRIANS			
LEFT	THRU	RITE	TOTAL	LEFT	THRU	RITE	TOTAL	LEFT	THRU	RITE	TOTAL	LEFT	THRU	RITE	TOTAL	TOTAL	NORTH	SOUTH	EAST	WEST	TOTAL
0	1	0	1	5	0	1	6	1	13	0	14	0	17	2	19	40	0	0	0	0	0
0	0	1	1	3	2	0	5	2	7	0	9	1	15	5	21	36	0	0	0	0	0
1	2	0	3	10	0	0	10	0	16	0	16	0	22	6	28	57	0	0	0	0	0
1	0	0	1	15	1	4	20	2	27	0	29	0	24	5	29	79	0	0	0	0	0
0	0	0	0	2	3	3	8	5	14	0	19	0	14	0	14	41	0	0	0	0	0
1	1	0	2	1	1	4	6	1	12	1	14	0	12	2	14	36	0	0	0	0	0
1	0	0	1	4	1	5	10	2	10	1	13	0	22	5	27	51	0	0	0	0	0
2	1	0	3	4	0	7	11	3	6	0	9	0	12	2	14	37	1	1	0	0	2
1	4	0	5	10	3	18	31	16	54	2	72	0	90	18	108	216	0	0	3	0	3
6	2	0	8	26	3	20	49	13	84	5	102	0	101	14	115	274	0	0	1	0	1
2	3	1	6	22	6	27	55	30	109	8	147	2	111	35	148	356	2	1	0	0	3
3	4	0	7	43	8	32	83	35	121	9	165	4	119	28	151	406	1	0	1	0	2
4	5	1	10	44	18	45	107	39	128	8	175	0	113	34	147	439	2	2	7	0	11
1	2	1	4	44	19	33	96	29	109	7	145	2	147	34	181	426	2	0	2	7	11
6	7	1	14	46	16	33	95	34	145	13	192	2	126	40	168	469	1	0	2	2	4
2	1	0	3	14	2	9	25	14	36	2	52	1	42	12	55	135	2	1	1	0	3
3	0	1	4	12	3	7	22	8	39	2	49	0	33	17	50	125	0	0	0	0	0
3	0	1	4	6	3	9	18	6	37	4	47	0	52	14	66	135	0	0	0	0	0
3	2	0	5	17	3	14	34	6	44	3	53	0	42	9	51	142	0	0	0	0	0
3	1	0	4	11	4	6	21	4	28	4	36	1	47	5	53	117	1	0	0	0	1
1	1	0	2	20	5	6	31	5	40	2	47	0	49	9	58	138	1	0	0	0	1
1	0	0	1	16	5	4	25	7	33	3	43	0	48	9	57	126	0	0	0	0	0
3	1	0	4	16	1	6	23	4	36	2	42	0	31	10	41	110	0	0	0	0	0
2	4	0	6	36	15	18	69	22	107	6	135	1	129	32	162	372	4	1	0	0	5
49	46	6	101	427	122	311	860	288	1255	82	1625	12	1418	347	1777	4363	17	7	19	32	75
3	3	0	6	28	5	11	44	8		1	75	0	72	13	85	212	0	1	0	0	1
2	3	0	6	22	5	27	44	30	109	4	147	2	111	35	148	356	0	1	0	0	1
10	4	1	15	49	11	39	99	34	156	11	201	1	169	52	222	537	3	1	1	2	7

CITY OF SPRINGFIELD
TRAFFIC ENGINEERING DIVISION
TRAFFIC CLASSIFICATION SUMMARY SHEET

INTERSECTION OF CENTENNIAL AV AND 18TH ST
DATE 7/3/08/30 DAY-THU CONTROL TYPE-TWO WAY STOP
WEATHER-CLEAR ROAD TYPE-ASPHALTIC CONCRETE

TIME	NORTH LEG					SOUTH LEG					EAST LEG					WEST LEG				
	PASS	LT	HVY.	BUS	TOTAL	PASS	LT	HVY.	BUS	TOTAL	PASS	LT	HVY.	BUS	TOTAL	PASS	LT	HVY.	BUS	TOTAL
CARS	TRCK	TRCK	TRCK			CARS	TRCK	TRCK	TRCK		CARS	TRCK	TRCK	TRCK		CARS	TRCK	TRCK	TRCK	
07:00 TO 07:15	10	0	0	0	10	1	0	0	0	1	36	0	0	1	37	31	0	0	0	0
07:15 TO 07:30	11	0	1	0	12	3	1	0	0	4	31	1	0	0	32	23	0	0	0	1
07:30 TO 07:45	16	2	0	0	18	3	0	0	0	3	50	3	0	1	54	37	1	0	0	0
07:45 TO 08:00	27	0	0	0	27	2	0	0	0	2	48	2	1	0	51	55	2	2	1	1
08:00 TO 08:15	11	0	2	0	13	3	0	0	0	3	26	0	3	1	30	30	0	0	0	5
08:15 TO 08:30	9	0	1	0	10	4	0	0	0	4	25	0	2	0	27	28	0	0	0	3
08:30 TO 08:45	14	1	2	0	17	3	0	0	0	3	38	1	1	1	41	39	0	0	1	1
08:45 TO 09:00	15	1	1	0	17	3	0	0	0	3	21	2	1	0	24	27	1	1	2	2
09:00 TO 10:00	67	2	0	0	69	10	0	0	0	10	166	4	0	2	172	177	2	2	0	0
10:00 TO 11:00	74	0	4	0	78	15	0	1	0	16	217	1	5	2	225	220	1	1	6	6
11:00 TO 12:00	118	3	2	0	123	21	1	0	0	22	273	2	3	2	280	276	6	2	3	3
12:00 TO 13:00	145	1	4	0	150	28	0	0	0	28	308	3	2	2	315	311	2	2	4	4
13:00 TO 14:00	178	6	1	0	185	35	0	1	0	36	313	5	0	2	320	332	3	3	0	0
14:00 TO 15:00	160	1	0	0	161	30	0	0	0	30	330	3	0	2	335	322	2	2	0	0
15:00 TO 16:00	176	0	0	0	176	45	0	0	0	45	356	0	2	2	360	353	0	1	2	2
16:00 TO 16:15	52	0	0	0	52	8	0	0	0	8	103	1	0	1	105	103	1	0	0	0
16:15 TO 16:30	46	0	1	0	47	9	0	0	0	9	101	0	1	1	102	92	0	0	0	0
16:30 TO 16:45	40	0	0	0	40	11	0	0	0	11	107	1	0	1	109	108	1	1	0	0
16:45 TO 17:00	49	1	0	0	50	10	0	0	0	10	109	1	1	1	112	108	2	2	1	1
17:00 TO 17:15	33	0	1	0	34	16	0	0	0	16	90	0	1	1	92	91	0	0	0	0
17:15 TO 17:30	44	0	2	0	46	8	0	1	0	9	117	0	1	1	118	103	0	0	0	0
17:30 TO 17:45	40	0	1	0	41	9	0	0	0	9	102	2	1	1	106	91	2	2	2	2
17:45 TO 18:00	38	0	0	0	38	7	0	0	0	7	92	1	0	0	93	81	1	1	0	0
18:00 TO 19:00	126	1	0	0	127	28	0	0	0	28	301	1	0	3	305	279	2	2	0	0
TOTALS	1499	19	23	0	1541	312	2	3	0	317	3380	34	25	26	3465	3317	29	31	31	31

AM PEAK HOUR
11:00 TO 12:00
PM PEAK HOUR
16:00 TO 17:00


PERCENTAGES
97.3 1.2 1.5 .0
PCNT PCNT PCNT PCNT
98.4 .6 .9 .0
PCNT PCNT PCNT PCNT
97.5 1.0 .7 .8
PCNT PCNT PCNT PCNT
97.5 .9 .9
PCNT PCNT PCNT

PRINGFIELD
 TRING DIVISION
 TION SUMMARY SHEET

INTERSECTION OF CENTENNIAL AV AND 18TH ST
 DATE 73/08/30 DAY-THU CONTROL TYPE-TWO WAY STOP
 WEATHER-CLEAR ROAD TYPE-ASPHALTIC CONCRETE







NORTH LEG					SOUTH LEG					EAST LEG					WEST LEG				
PASS	LT	HVY.	RUS	TOTAL	PASS	LT	HVY.	RUS	TOTAL	PASS	LT	HVY.	RUS	TOTAL	PASS	LT	HVY.	RUS	TOTAL
CARS	TRCK	TRCK			CARS	TRCK	TRCK			CARS	TRCK	TRCK			CARS	TRCK	TRCK		
10	0	0	0	10	1	0	0	0	1	36	0	0	1	37	31	0	0	1	32
11	0	1	0	12	3	1	0	0	4	31	1	0	0	32	23	0	1	0	24
16	2	0	0	18	3	0	0	0	3	50	3	0	1	54	37	1	0	1	39
27	0	0	0	27	2	0	0	0	2	68	2	1	0	71	55	2	1	0	58
11	0	2	0	13	3	0	0	0	3	24	0	3	1	30	30	0	5	1	36
9	0	1	0	10	4	0	0	0	4	25	0	2	0	27	28	0	3	0	31
14	1	2	0	17	3	0	0	0	3	38	1	1	1	41	39	0	1	1	41
15	1	1	0	17	3	0	0	0	3	21	2	1	0	24	27	1	2	0	30
67	2	0	0	69	10	0	0	0	10	166	4	0	2	172	177	2	0	2	181
74	0	4	0	78	15	0	1	0	16	217	1	5	2	225	220	1	4	2	229
118	3	2	0	123	21	1	0	0	22	273	2	3	2	280	276	6	3	2	287
145	1	4	0	150	28	0	0	0	28	308	3	2	2	315	311	2	4	2	319
178	6	1	0	185	35	0	1	0	36	313	5	0	2	320	332	3	0	2	337
160	1	0	0	161	30	0	0	0	30	330	3	0	2	335	322	2	0	2	326
176	0	0	0	176	45	0	0	0	45	356	0	2	2	360	353	0	2	2	357
52	0	0	0	52	8	0	0	0	8	103	1	0	1	105	103	1	0	1	105
46	0	1	0	47	9	0	0	0	9	101	0	1	0	102	92	0	0	0	92
40	0	0	0	40	11	0	0	0	11	107	1	0	1	109	108	1	0	1	110
49	1	0	0	50	10	0	0	0	10	109	1	1	1	112	108	2	1	1	112
33	0	1	0	34	16	0	0	0	16	90	0	1	1	92	91	0	0	0	92
44	0	2	0	46	8	0	1	0	9	117	0	1	0	118	103	0	0	0	103
40	0	1	0	41	9	0	0	0	9	102	2	1	1	106	91	2	2	1	96
38	0	0	0	38	7	0	0	0	7	92	1	0	0	93	81	1	0	0	82
126	1	0	0	127	28	0	0	0	28	301	1	0	3	305	279	2	0	3	284
1499	19	23	0	1541	312	2	3	0	317	3380	34	25	26	3465	3317	29	31	26	3421
97.3	1.2	1.5	.0		98.4	.6	.9	.0		97.5	1.0	.7	.8		97.5	.9	.9	.8	
PCNT	PCNT	PCNT	PCNT		PCNT	PCNT	PCNT	PCNT		PCNT	PCNT	PCNT	PCNT		PCNT	PCNT	PCNT	PCNT	

#15



N 880,000

MATCH TO SHEET F8



N 879,000

STREET

461.3

460.9

461.5

461.7

461.7








461.7


461.7


461.7

461.7

461.7







H TO SHEET G7

2028

2030

STREET

2081

2085

1234

1220

062

2064

2066

2114

2136

2144

2156

1255

2119

2129

2139

2149

2159

2114

2128

2138

2148

2158

BLVD.

Church

1140

1135

2115

2127

2137

2147

2157

1112

1125

2118

2130

2140

2206

2216

2230

2206

2300

2326

2340

2400

STREET

2020

2061

1080

1060

1040


1020


980

2109

MAPLE ELEMENTARY SCHOOL

2405





PROJECT LOCATION

18th & CENTENNIAL

E1,346,000

Airplane Hangars

3-4

466.6

466.4

466.2

465.2

464.4

466.6

466

465.4

466.7

467.4

466.7

468

466.6

2480

2490

468.6

2604

2612

468.6

466.7

467.8

CENTENNIAL

BLVD.

465.8

2485

2495

2505

2511

2515

2623

2633

467.9

467.1

466.9

467.0

467.0

467.6

466.9

466.8

465.5

465.6

465.7

465.9

466.3

466.3

467.1

467.2

467.2

467.3

467.3

2326

2340

2401

2422

2428

2440

466.5

2500

2520

467.3

467.2

2540

2554

467.1

2564

STREET

465.6

466.2

466.6

2405

2419

2439

466.4

467.2

466.8

1028

1018

466.9

1008

467.8

934

467.1

467.4 STREET

2505

467.6

2525

467.6

2535

2545

468.2

2563

1050

468.2

1017

468.4

1009

468.2

933

468.2

468

2536

2546


468.7

S T.




MATCH TO SHEET H8

E1,343,000


N 883,000



N 882,000







ED INTERSECTIONS (EXISTING)

E 1,345,000

MATCH TO SHEET G6

SIGN

SIGN

SIGN

462.9 463.5 466.1 466.7 467.0 462.8

464.8

464.8

466 New

465.7

Development

465.0

465.6

466

466.1

464.7

465.2

466.5

465.1

464

463.4

463.4

464

462

461.7

464.8

464.6

465.1

464.2

464.9

465.4

464.2

463.7

464.6

462.8

464.4

463.4

462.9

463.7

464.8


464

463.3

464.4

464

464.4



MATCH TO SHEET G8


MATCH TO SHEET

DEVELOPMENT INVOLVING ECTS II & I


PREPARED BY THE OFFICE OF H.G. CHICKERING JR., CONSULTING PHOTOGRAMMETRIST INC., EUGENE, OREGON

AIRPORT

RUNWAY



DEVELOPMENTS INVOLVING PROJ- ECTS II & III



ment

MATCH TO SHEET H7

7/6/71

FEDERAL AID URBAN SYSTEM PROJECT REQUEST

NOTE: This form is intended to collect general information for proposed projects so that the State and Federal Highway Administration will have a better understanding of the requested project. Please use the footnote area to answer any ambiguous questions or to explain any unusual conditions.

Date January 27, 1975
Applicant Agency City of Springfield, Oregon
Federal Aid System Route No. _____ Route Name Olympic Street
Project Name Olympic & 28th Streets Signalization
Project Length 150 feet Project Location (Attached sketch map)
Project Description Install Eight-Phase Traffic Signal with Left Turn Lanes.

Average Daily Traffic * 4300 Design Speed 35MPH

Complete Applicable Sections:

I. ROADWAY DATA

1. Existing Roadway: (Attach sketch)

Width 57'/44' Travel Lanes 5 and 3 Shoulders None
Medians None Parking None
Sidewalks Yes
Other Curb and Gutter

2. Desired Roadway Cross Section: (Attach sketch)

Width 57'/44' Travel Lanes 5 and 4 Shoulders None
Medians None Parking _____
Curbed Yes Length Curb Radii Varies
Sidewalk/Bikeway Yes
Other None

FOOTNOTES: The only improvement to the intersection will be signalization.
* Increase by 5,000 after Commercial Development of the south and west
of this intersection

Description of Proposed Roadway Work To signalize this intersection to increase safety and regulate the flow of traffic to and from the shopping area to the south and west of this intersection.

II. RIGHT-OF-WAY DATA

1. Existing Right-of-Way:

General Width 60' Minimum 60' Maximum 80'

2. Will Additional Right-of-Way Be Needed? No Explain Signalization is the only improvement to be made.

3. Will cost of additional right-of-way be included in project or will applicant acquire without cost to project? No cost to project.

4. Will there be any persons displaced from their homes, farms or businesses? No If so, explain _____

5. Will this project affect any park or recreation facility? No If so, explain _____

III. TRAFFIC CONTROL DATA

1. Existing Signalization: None

2. Proposed Signalization:

Location Olympic Street & 28th Street

Type Traffic Actuated

Phases Eight-Phase

Type of Suspension Mast Arm

Interconnected None

Other _____

FOOTNOTES: This intersection will meet warrants soon after the expansion of the Commercial Area to the west and east, 1975-1976.

3. Permanent Signing:Include in project or by applicant? By Applicant4. Permanent Striping:Include in project or by applicant? By ApplicantIV. ILLUMINATION DATA1. Present Illumination and Location: Incandescent - southeast corner2. Proposed Illumination:Location At opposite corners of the intersection utilizing proposed signal poles
Type Mercury Vapor or High-pressure Sodium Type III or IVV. STRUCTURE DATA1. Existing Structure: None

Location _____

Type _____

Size _____

To Remain in Place? _____

2. Proposed Structure: None

Location _____

Is a particular type of structure and design desired? _____

Approximate size of proposed structure _____

Are sidewalk/bikeways desired? _____

Are any utilities to be attached to structure? _____

FOOTNOTES: _____

12/6/71

FEDERAL AID URBAN SYSTEM PROJECT REQUEST

NOTE: This form is intended to collect general information for proposed projects so that the State and Federal Highway Administration will have a better understanding of the requested project. Please use the footnote area to answer any ambiguous questions or to explain any unusual conditions.

Date January 27, 1975Applicant Agency City of Springfield, OregonFederal Aid System Route No. _____ Route Name Olympic StreetProject Name Olympic Street & 21st Street SignalizationProject Length 150 feet

Project Location (Attached sketch map)

Project Description Install Two-Phase Traffic SignalAverage Daily Traffic * 3250 Design Speed 35MPHComplete Applicable Sections:I. ROADWAY DATA1. Existing Roadway: (Attach sketch)

Width 57'/44' Travel Lanes 5 and 2 Shoulders None
Medians None Parking South Leg
Sidewalks Yes
Other Curb and Gutter

2. Desired Roadway Cross Section: (Attach sketch)

Width 57'/44' Travel Lanes 5 and 2 Shoulders None
Medians None Parking South Leg
Curbed Same Length Curb Radii Existing 20 feet
Sidewalk/Bikeway Yes
Other None

FOOTNOTES: The only improvement to the intersection will be signalization.

* Increase by 5,000 after Commercial Development to the south and east
of this intersection.

Description of Proposed Roadway Work To signalize this intersection to increase safety and regulate the flow of traffic to and from the Commercial Area to the south, east and west of this intersection.

II. RIGHT-OF-WAY DATA

1. Existing Right-of-Way:

General Width 70' Minimum 60' Maximum 80'

2. Will Additional Right-of-Way Be Needed? No Explain Signalization is the only improvement to be made.

3. Will cost of additional right-of-way be included in project or will applicant acquire without cost to project? No cost to project.

4. Will there be any persons displaced from their homes, farms or businesses? No If so, explain _____

5. Will this project affect any park or recreation facility? No If so, explain _____

III. TRAFFIC CONTROL DATA

1. Existing Signalization: None

2. Proposed Signalization:

Location Olympic and 21st Streets

Type Traffic Actuated

Phases Two-Phase

Type of Suspension Mast Arm

Interconnected No

Other _____

FOOTNOTES: This intersection will meet warrants soon after the expansion of the commercial area to the east and south - 1975-1976.

3. Permanent Signing:

Include in project or by applicant? _____ By Applicant _____

4. Permanent Striping:

Include in project or by applicant? _____ By Applicant _____

IV. ILLUMINATION DATA

1. Present Illumination and Location:

None

2. Proposed Illumination:

Location At opposite corners of the intersection utilizing proposed signal
Type Mercury Vapor or High-pressure Sodium Type III or IV poles

V. STRUCTURE DATA

1. Existing Structure:

Location _____ At intersection
Type _____ Box culvert

Size _____ 10' x 8' x 75'
To Remain in Place? _____ Yes

2. Proposed Structure: None

Location _____

Is a particular type of structure and design desired? _____

Approximate size of proposed structure _____

Are sidewalk/bikeways desired? _____

Are any utilities to be attached to structure? _____

FOOTNOTES: _____

Are provisions for illumination desired? None

Are there any unusual or complicating conditions? _____

VI. RAILROAD DATA

1. Are there any railroad crossings? None Location _____

Type of existing crossing _____

Existing crossing protection _____

Name of Railroad _____

Number of tracks: Mainline _____ Siding _____ Total _____

Angle of Intersection _____

Sight distance: (Direction) _____ Distance _____

(Direction) _____ Distance _____

Number of Trains: Passenger _____ Speed _____

Freight _____ Speed _____

2. Will existing railroad crossing be altered? _____

VII. GENERAL INFORMATION

1. Other work or conditions not covered by proceeding sections _____

2. Applicant's Estimate of Cost for Requested Project:

Roadway Work	\$ -0-
Right-of-Way Costs (If participating)	-0-
Traffic Control	28,800
Illumination	1,200
Structures	-0-
Railroad	-0-
Other	-0-
Preliminary Engineering	-0-

PROJECT TOTAL \$ 30,000

FOOTNOTES: _____

THIS APPLICATION IS AN OFFICIAL REQUEST FROM:

City of Springfield

By _____

By _____

County _____
By _____

By _____

By _____

NEW

RETAIL

STREET

18TH

OLYMPIC STREET

REST.

PROPOSED
PARKING
(90 CARS)

OFFICE
BLD.

SCOTT

ROAD

"M" STREET

1812

1880

1890

1890

1890

1890

1853

1845

1849

1899

1917

1985

1995

1933

1888

1900

1910

1920

1930

1990

2000

2002

1852

1511

462.3

462.9

463.3

463.1

463.5

463.1

463.3

464.1

464.3

464.1

464.3

461.2

461.3

461.4

461.4

462.5

462.9

462.9

463.7

463.2

463.5

463.8

464.5

465.1

465.4

465.7

465.7

463.1

463.3

463.1

464.1

462.8

462.5

461.7

461.7

462.5

462.2

461.3

461.0

461.1

461.7

459.8

461.1

465.0

461.4

463.1

463.2

463.7

463.1

463.1

463.1

463.1

463.1

463.1

463.1

463.1

463.1

463.1

463.1

463.1


463.1


463.1







463.1

463.1


463.1







NEW INDUSTRIAL





EXISTING SIGNALS



PROPOSED SIGNALS



PORT


RUNWAY


Airplane Hangars


3-4


X 457.4


X 458.5











• 8319 Benson State Park
• east of Portland
• (Toilet Bldg.)

1975

7314
September 16, 1976

American Fidelity Fire Insurance Co.
230 Central Building
810 3rd
Seattle, WA 98104

Gentlemen:

On September 14, 1976, we wrote to you concerning release of final payment on Contract No. 8319 awarded to Marmolejo-Hewson, Inc., for work in Benson State Park in Multnomah County.

Final payment on this contract is \$500 and the total contract amount is \$42,221.74 including \$624.74 for work performed under force account.

Very truly yours,

C. W. Head
COMMISSION SERVICES

sr

cc Marmolejo-Hewson, Inc.
Rt. 3, Box 200
Estacada, OR 97023

U. S. National Bank of Oregon
Attn: E. Rex Brittle, Asst. Manager
Gresham Branch
247 E. Powell St.
Gresham, OR 97030

bc C. T. Kasey
Walt Hart
V. E. Skoog Attn: Dick Hacek
E. L. Hardt

8319

August 23, 1976

Marmolejo-Hewson, Inc.
Route 3, Box 200
Estacada, OR 97023

Gentlemen:

We have reviewed your second request for an extension of time on Contract No. 8319 for work on Benson State Park in Multnomah County.

Careful consideration was given to the reason you submitted. In light of the available facts, an extension of nine days is granted because of late delivery of materials needed to finish the project.

Very truly yours,



E. S. Hunter
Deputy State Highway Engineer

JAB:fr ia

cc H. S. Coulter
C. T. Keasey
E. L. Hardt
Richard Hacek
Robert Church

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE: CON 5 #8319

Salem, Oregon

August 19, 1976

FROM: *JAB* John A. Bond
Construction Administration Engineer

SUBJECT: Benson State Park
Contract No. 8319
Second Contract Time Extension

TO: E. S. Hunter
Deputy State Highway Engineer

This project had a May 31, 1976 specified completion date. Before the contract time expired, the contractor, Marmolejo-Hewson, requested an additional 14 days because of late delivery of some plumbing fixtures. This request was acted upon in early June and the 14 days was approved just as they had requested.

Now we have this second request for another 9 days because of late delivery of some different materials. The Resident Engineer confirms that the toilet partitions did not arrive at the site until June 23 and were installed the same date and this is the completion date of record for the project.

We therefore concur in another 9 day extension to delete all liquidated damages which accrue at \$50 per day. The project has some BOR funding which is administered like federal-aid secondary. A rough draft letter to the contractor is attached.

JAB:fr

Att.

cc: Robert Church

APPROVED
[Signature]
acting DEPUTY STATE HIGHWAY ENGINEER
Date 8-23-76

RECEIVED STATE HWY ENGR						
AUG 20 '76						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

OREGON STATE HIGHWAY COMMISSION

**Engineers Recommendation Regarding
Contractors Request**

for

Increase in Number of Workdays

to

Complete Construction Contract

Investigation has been completed regarding the request (see reverse side) for an increase in the number of workdays within which to complete, without assessment of liquidated damages, the following project:

Contract No. 8319 Contractor Marmolejo - Hewson, Inc.

Highway

Section Benson State Park

Kind of Work Toilet Building

It is recommended that the request for increase in the number of workdays within which to complete said contract be ~~DENIED~~ or GRANTED. The reasons for such recommendation are as follows:

Recommend 9 days time extension of contract time because of late delivery of materials (toilet partitions which arrived June 23 and were installed that day). This is the second request for time extension. Fourteen days were approved in June, 1976.

Recommended for Approval:

Maurice Craft Regional Engineer

John D. Davis Construction Engineer or Bridge Engineer

State Highway Engineer

Contract No.	<u>8319</u>
Project designation	<u>BOR</u> State-Federal
Date awarded	<u>Dec. 1, 1975</u>
Work started	<u>Dec. 31, 1975</u>
Per cent completed	<u>100%</u> <u>June 24, 1976</u> Date
No. of Workdays Allowed	<u>Time</u> <u>until May 31, 1976</u> <u>plus 14 day ext.</u>
No. of Workdays Used	
No. of Added Workdays Requested	<u>9</u>

OREGON STATE HIGHWAY COMMISSION

Contractors Request
for
Increase in Number of Workdays
to
Complete Construction Contract

Oregon State Highway Commission
Salem, Oregon

Date July 1, 1976, 19...

Gentlemen:

We, the undersigned, respectfully request an increase in the number of workdays from 6/15/76 days to 6/24/76 days, within which to complete our Contract No. 8319, without the assessment of liquidated damages. The said contract is described as follows:

Toilet Bldg. at Benson State Park.

The dates of the workdays during which prosecution of the work was actually prevented and the conditions or causes which actually prevented the prosecution of work on said dates were as follows:

Partitions were not installed and work could not be completed until week ending June 23, 1976

Respectfully submitted,

Marmolejo-Hewson, Inc.
Contractor

By Edward Marmolejo

CONSENT OF SURETY

Date 8-4, 1976

We, AMERICAN FIDELITY FIRE INSURANCE COMPANY, as

surety on the bond guaranteeing the completion of the contract above-named and listed, hereby join in and consent to said request for an increase in the number of workdays, and hereby agree to remain fully bound as surety in all respects as if the number of workdays remained as stipulated in the original agreement.

Dennis Gilbert
Attorney-in-fact

DENNIS GILBERT ATTORNEY-IN-FACT

Resident Agent

(SEAL)



FORM E 1 DIV 12-01 OREGON STATE HIGHWAY DEPARTMENT FIELD ENGINEER'S WEEKLY REPORT FOR CONSTRUCTION PROJECTS ONLY CONSTRUCTION AND BRIDGE DIVISIONS		SECTION BENSON STATE PARK	WEEK ENDING July 3, 1976
			SECTION PREFIX 926-2702
		HIGHWAY	COUNTY Multnomah
NAME OF JOB Benson State Park		KIND OF WORK Toilet Building	
CONTRACTOR Narmolejo - Hewson, Inc.		CONTRACT NUMBER 8319	FEDERAL AID PROJECT NUMBER BOR
DATE OF CONTRACT December 1, 1975		DATE WORK STARTED December 23, 1975	ESTIMATED COMPLETION DATE June 23, 1976
AVERAGE FORCE ON PROJECT FOR THE WEEK. MEN SUPERVISION		SPECIFIED WORK DAYS	WORK DAYS USED
		SPECIFIED CALENDAR DAYS	CALENDAR DAYS USED
		SPECIFIED COMPLETION DATE June 14, 1976	PERCENT OF TIME ELAPSED 104.6
PROJECT AUTHORIZATION: 48,475.87		ENGINEERING AUTHORIZATION 4,233.70	PERCENT OF CONTRACT COMPLETED BASED ON ESTIMATED COST 99.4
EXCLUSIVE OF ENGINEERING: 44,242.17		ENGINEERING COST TO DATE 5,200.00	PERCENT OF CONTRACT COMPLETED BASED ON TOTAL AUTHORIZATION 96.9
ESTIMATED COST OF COMPLETED PROJECT, EXCLUSIVE OF ENGINEERING 42,048.30		PERCENT OF AUTHORIZATION 122.8%	DATE PROJECT WAS COMPLETED: June 23, 1976
ESTIMATED PERCENT OVERNIGHT UNDERRUN 5.0%			

ESTIMATED PERCENT COMPLETE (ROADWORK)

CLEARING	DRAINAGE	GRADING	BASE	OIL AND/OR PAVE.	MAT'L. PROD.		
			GRADING	SURFACING	MAINTENANCE MATERIALS	OIL & BITUMINOUS MACADAM	PAVING
MILES IN PROJECT							
MILES PARTIALLY COMPLETED							
MILES COMPLETED							
TOTAL ESTIMATED QUANTITIES (CONTRACT)							
TOTAL QUANTITIES CORRECTED TO DATE							
ESTIMATED QUANTITIES MOVED OR PLACED TO DATE							
AVERAGE DAILY QUANTITIES							
AVERAGE DAILY QUANTITIES NECESSARY TO COMPLETE PROJECT ON TIME							
NUMBER OF SHIFTS PER DAY							
HOURS PER SHIFT							
EQUIPMENT USED DURING THE WEEK							

ESTIMATED PERCENT COMPLETE (STRUCTURES)

BRIDGE NO	PERCENT	WEATHER	WORK DAYS CHARGED	HOURS DELAY	CAUSE OF DELAY
SUNDAY		Clear			
MONDAY		"			
TUESDAY		Partly Cldy			
WEDNESDAY		Cloudy-Rain			
THURSDAY		Cloudy			
FRIDAY		Clear			
SATURDAY		Fair			

RECEIVED
 JUL 6 1976
 CONSTRUCTION SECTION
 Keasey Richards
 Bond Glenn
 Jackmond Berg
 Harwood
 Johnsen
 Walker

8319

June 15, 1976

Marmolago-Hewson, Inc.
Route 3, Box 200
Estacada, OR 97023

Gentlemen:

We have reviewed your request for an extension of time on Contract No. 8319 for work on Benson State Park in Multnomah County.

Careful consideration was given to the reason you submitted. In light of the available facts, an extension of 14 days is granted because of delay in receiving certain plumbing fixtures and the effect on other sequential work.

Very truly yours,

H. S. Coulter
State Highway Engineer

JAB:fr 1a

cc E. S. Hunter
C. T. Keasey
E. L. Hardt
Robert Church
Richard Hacek

OREGON STATE HIGHWAY DIVISION

INTER-OFFICE CORRESPONDENCE

Salem, Oregon

June 10, 1976

FILE: CON 5 #8319

FROM: John A. Bond
Construction Administration Engineer

SUBJECT: Benson State Park
Contract No. 8319
Request for Time Extension

TO: E. S. Hunter
Deputy State Highway Engineer

Marmolejo-Hewson, Inc. request a 14-day extension of contract time because of alleged delay in securing certain plumbing fixtures. Some pertinent dates on this project are:

Bids opened	November 20, 1975 (Contract amount equals \$41,637)
Contract sent	December 2, 1975
Fixtures ordered (from contractor's request statement)	December 16, 1975
Project work started	December 23, 1975
Fixtures delivered " "	April 29, 1976
Wall tile work began	May 5, (time 87 percent elapsed, project 55 percent complete)
Fixtures installed " "	May 9
Floor tile began	May 12
Floor tile finished	May 13
Specified completion date	May 31 (Project 80+ percent completed) Liquidated damages accrue at \$50 per day.

The contractor's request is not very well documented, but our field people have taken it at face value and both the Resident and Region offices recommend that the requested extension be granted. In reviewing the Weekly Reports through the life of the project, I find that the contractor has worked quite steadily. I think we can reasonably conclude that the contractor has made an adequate effort to secure the necessary materials and further that their late availability has tended to delay some sequential work on the project. I would therefore concur in the 14-day extension. Engineering is overrun about \$600 now.

This project has BOR funding, but we have been handling those like secondary projects and do not have to have the concurrence of another agency. A rough draft letter to the contractor on the above basis is attached.

JAB:fr
Att.
cc: Robert Church

RECEIVED STATE HWY ENGR						
JUN 14 '76						
REFER TO						
FOR						
Info	Inves	R/D	D/R	Sign	Act	File

OREGON STATE HIGHWAY DIVISION
INTER-OFFICE CORRESPONDENCE

FILE: CON 5

Region 1 - Milwaukie
June 7, 1976FROM: *Marion Craft*
MARION CRAFT
Region Construction EngineerSUBJECT: BENSON STATE PARK
Time Extension Request
Multnomah County
Contract No. 8319TO: C. T. KEASEY
Construction Engineer

Attached is a request for time extension and letters from the contractor and the Resident Engineer. These letters, especially the one from the contractor, explain very well the reason for the overrun and subsequent time extension request. It appears that the contractor made reasonable efforts to get the material ordered, and due to circumstances beyond his control, did not receive all the material as ordered. The installation of some of this material turned out to be critical to the work flow schedule, as described in his letter.

My recommendation is to grant the time extension until June 14, as requested by the contractor.

MC/lms
Attachment
cc: Clair Kuiper

Routing	
Keasey	RECEIVED
Bond	
Jackmond	JUN 8 1976
Harwood	
Johnsen	CONSTRUCTION
Walker	SECTION
Richards	
Glenn	
Berg	

OREGON STATE HIGHWAY DIVISION

INTER-DEPARTMENT CORRESPONDENCE

Oregon City

DATE June 3, 1976

TO MARION CRAFT
Regional Construction Engineer

FROM *Clair Kuiper*
CLAIR KUIPER
Resident Engineer

SUBJECT Benson State Park
Multnomah County
Contract No. 8319
Extension of Contract Time

Submitted herewith is the Contractor Request for an extension of contract time for the Benson State Park toilet building. The contractor requested this adjustment of contract time due to the delay in delivery of materials. He has been delayed in completion of his work by the late shipment of the rest room urinals. Also, at this time the toilet partitions still have not arrived.

I recommend that the increase in time be granted.

Attachment
CLK/raj

(May 9 is a Sunday)
7/13.

OREGON STATE HIGHWAY COMMISSION

Contractors Request
for
Increase in Number of Workdays
to
Complete Construction Contract

Oregon State Highway Commission
Salem, Oregon

Date April 12, 1976

Gentlemen:

MAY 31-1976 We, the undersigned, respectfully request an increase in the number of workdays from June 14-76 days to June 14-76 days, within which to complete our Contract No. 8319, without the assessment of liquidated damages. The said contract is described as follows:

The dates of the workdays during which prosecution of the work was actually prevented and the conditions or causes which actually prevented the prosecution of work on said dates were as follows:

AS SEE ATTACHEMENT.

Respectfully submitted,

Marmolejo-Hewson Inc
Contractor

By Edward Marmolejo

CONSENT OF SURETY

Date MAY 24, 1976

We, AMERICAN SURETY COMPANY

, as

surety on the bond guaranteeing the completion of the contract above named and listed, hereby join in and consent to said request for an increase in the number of workdays, and hereby agree to remain fully bound as surety in all respects as if the number of workdays remained as stipulated in the original agreement.

ENNIS GILBERT ATTORNEY-IN-FACT
VERN GILBERT COMPANY

P. O. BOX 130

BEAVERTON, OREGON 97005

(SEAL)

OREGON STATE HIGHWAY COMMISSION
**Engineers Recommendation Regarding
Contractors Request**
for
Increase in Number of Workdays
to
Complete Construction Contract

Investigation has been completed regarding the request (see reverse side) for an increase in the number of workdays within which to complete, without assessment of liquidated damages, the following project:

Contract No. 8319 Contractor Marmolejo - Hewson, Inc.
Highway Toilet Building
Section Benson State Park
Kind of Work Toilet Building

It is recommended that the request for increase in the number of workdays within which to complete said contract be **DENIED** or **GRANTED**. The reasons for such recommendation are as follows:

Recommend 14-day time extension of contract time due to alleged delay in securing certain plumbing fixtures.

Recommended for Approval:

Mason Craft Regional Engineer

Philip P. Bond Construction Engineer or Bridge Engineer

A. K. Casey Acting Asst. State Highway Engineer

SP-67863-731

Contract No.	<u>8319</u>
Project designation	<u>BOR</u> State-Federal
Date awarded	<u>Dec 1, 1975</u>
Work started	<u>Dec 23, 1975</u>
Per cent completed	<u>90%</u> by <u>May 31, 1976</u> Time Date
No. of Workdays Allowed	<u>until May 31, 1976</u>
No. of Workdays Used	
No. of Added Workdays Requested	<u>until June 14, 1976</u>

Building was ready for the installation of urnals that must be installed before the ceramic tile can be installed, windows, doors trim and plumbing fixtures can not be installed until 2 days after the tile is set. Urnals were ordered 12-16-75 Two urnals were delivered to supplier, one urnal was damaged and had to be reordered on- March 76 ^{APRIL.} On the week of the 23rd. Supplier received truck load of fixtures from manufacturer, but the other reordered urnal was not in that truck load. Rear spud urnals were then reordered and picked up from different supplier on 4-29-76 They were installed May 9, 1976.

Sub-contractors require certain amount of time to install thier product, It is necessary to co-ordinate all subs concerned so as to allow sufficient time for them to perform thier work without over crowding ~~XXXX~~ and to allow thier product time enough to dry, set, or cure before other work can be done. The building was ready for urnal installation for the whole month of April, but due to the delay of the urnal shipments and the fact that one was damaged our schedule was set back approx. thirty days, We feel very confident that if we were granted a two week extention we would complete this job with out undu hardship on our part. We are also waiting the arrival of the partitions and the vent grilles for this job.

Thank you.

Very Truly Yours.

Edward Marmolejo.
Edward Marmolejo.

8319

45

May 21, 1976

U. S. National Bank of Oregon
Gresham Branch
P. O. Box 586
Gresham, OR 97030

Attention: H. Rex Brittle
Assistant Manager

Gentlemen:

This is to acknowledge receipt of your letter of May 18, 1976, with attached correspondence pertaining to the assignment of contract proceeds on the Marmolejo-Hewson, Inc., Contract No. 8319, Benson State Park in Multnomah County.

We also acknowledge receipt of a copy of Mr. Dennis Gilbert's letter of May 12, 1976, Attorney-in-Fact, American Fidelity Fire Insurance Company, to you giving their consent to the assignment of contract proceeds to your bank.

Future payments on this contract will be made payable to Marmolejo-Hewson, Inc., and mailed to your attention, United States National Bank of Oregon, Gresham Branch, 247 E. Powell St., Gresham, OR 97030.

Very truly yours,

C. W. Head
COMMISSION SERVICES

CWH:er

cc Marmolejo-Hewson, Inc.
Rt. 3, Box 200
Estacada, OR 97023

bc Dick Hacek
Jack Sollis



UNITED STATES NATIONAL BANK OF OREGON

GRESHAM BRANCH
247 EAST POWELL STREET
P. O. BOX 586, GRESHAM, OREGON 97030
HEAD OFFICE — PORTLAND

May 18, 1976

Department of Transportation
Highway Bldg.
Salem, Oregon 97310

ATTN: C. W. Head
Commission Services

RE: Marmolejo-Hewson Enterprises, Inc.
Benson State Park Project
Contract No. 8319


Dear Mr. Head

Please find the enclosed copies of the correspondence from our Bank to and from Vern Gilbert Company, managing general agent for American Fidelity Fire Insurance Company.

These copies of correspondence should satisfy your requirements stated in your April 21, 1976 letter to us for consent of the surety for our assignment.


Please accept and acknowledge assignments of the contract to our Bank by return mail by signing the enclosed acknowledgements and returning to me as soon as possible.

Yours truly,


H. Rex Brittle
Assistant Manager

HRB/mw

Enclosure



May 12, 1976

U.S. National Bank of Oregon
P.O. Box 186
Gresham, Oregon 97030

Attn: H. Rex Brittle
Assistant Manager

Re: Marmolejo-Hewson Enterprises, Inc.
Benton State Park Project

Dear Rex:

Based upon your letter of May 7, 1976 consent of the surety, American Fidelity Fire Insurance Company, is hereby granted to the assignment of contract proceeds from the above project to your bank. This letter will serve as advice of consent to the U.S. National Bank and the State of Oregon as well as Marmolejo-Hewson Enterprises, Inc.

Best Regards,

Dennis V. Gilbert
Attorney-in-Fact
American Fidelity Fire Insurance Company
DMG:ch

Vern Gilbert Company

MANAGING GENERAL AGENTS

10700 S.W. BEAVERTON HWY. • P.O. BOX 150 • BEAVERTON, ORE. 97004 • PHONE 301-1300 • TELEX 200000

X

May 7, 1976

Vern Gilbert Co.
P. O. Box 130
Doerfield, Oregon 97004

ATTN: Dennis V. Gilbert
Dad Hansen

RE: Mawolo-Jensen Interiors, Inc.

Dear Dennis:

In reply to your letter of May 5, 1976, this letter is to inform you that the State of Oregon will not accept full payment of your account in order to accept the contract of purchase in the future. We will not accept the contract.

This is with the condition that the State will accept the contract proceeds from the future State of Oregon for the condition of account payments. We will not accept the contract for completion of this particular job and the amount of funds will not be subject to set off or payment in any other debt, or obligation of Mawolo-Jensen Interiors, Inc. to our firm.

Please acknowledge your consent to us at once, as possible.

Yours truly,

H. Rex Brittle
Assistant Manager

HRB/mw

May 5, 1976


H. Rex Brittle
Assistant Manager
P.O. Box 586
Gresham, Oregon 97030

Re: Marmolejo-Hewson, Inc.

Dear Rex:

In checking my hole card I find that all I need to give the consent of the surety to assignment of proceeds on the Benson Park job is a letter from you stating that as a condition of the consent of the surety the bank will apply the contract proceeds only to reduction of amounts previously loaned to the contractor on the Benson Park job in particular, and that the funds will not be subject to set-off or application to any other debt or obligation of Marmolejo-Hewson, Inc. to the U.S. National Bank of Oregon.

Best Regards,



Dennis V. Gilbert
Bond Manager
DVG:ch

Vern Gilbert Company

MANAGING GENERAL AGENTS

10700 S.W. BEAVERTON HWY. • P.O. BOX 130 • BEAVERTON, ORE. 97005 • PHONE 503-643-4811 • TELEX 4301-503

April 22, 1976

American Fidelity Fire Insurance Co.
210 Central Building - 210 3rd St.
Seattle, Washington 98101

Mr. Harold Johnson, Interviewer, Inc.

Dear Mr. Johnson:

The above corporation has contacted us regarding a line of credit for the purchase of a building in the State of Oregon. We have advised them that we are unable to provide such a service.

In contacting the State of Oregon regarding an application for a license to do business, they state that they will be able to advise us of the results of their application.


I have enclosed a copy of their letter for your reference. Please review this letter and advise me as to your desired action.

Yours truly,

P. Dan Britton
Assistant Manager

Enclosure

HPB/pcj



UNITED STATES NATIONAL BANK OF OREGON

GRESHAM BRANCH
247 EAST POWELL STREET
P. O. BOX 586, GRESHAM, OREGON 97030
HEAD OFFICE — PORTLAND

April 14, 1976

State of Oregon
Transportation Commission
Salem, Oregon

Attn: Finance Officer

Dear Sir,

RE: Contract No:8319 made be the State of Oregon
with Marmolejo-Hewson Enterprises, Inc. for
Vault toilet for Benson State Park, Multnomah
County, State of Oregon

PLEASE TAKE NOTICE that all dollar amounts payable under the contract
described above have been assigned to the undersigned pursuant to the pro-
visions of the Assignment of Claims Act of 1940 as amended (31 U.S.C.,
303. 41 U.S.C., 15).

A true copy of the instrument of Assignment is Attached hereto.

Payment of all dollar amounts due or to become due under such contract
should be made to the Assignee.

Please keep the original and return one copy to the undersigned with
receipt acknowledged thereon.

Sincerely yours,

THE UNITED STATES NATIONAL BANK OF OREGON

By:

J. Rex Brittle
J. Rex Brittle, Asst. Manager

1 Incl.
Assignment in dupl.

Receipt is hereby acknowledged of the above notice and of copies of the
above mentioned instrument of Assignment. They were received at _____
at _____ hours on the _____ day of _____, 1976.

RECEIVED

APR 16 1976

RECEIVED

APR 16 1976

MISSION
DEPARTMENT OF TRANSPORTATION

SERVICEWAY ACCOUNTING

Finance Officer

ASSIGNMENT

KNOW ALL MEN BY THESE PRESENTS: That the undersigned (hereinafter called the assignor), for value received, does hereby sell, assign, transfer and set over unto United States National Bank of Oregon, a national banking association, (hereinafter called the assignee), all moneys due or to become due under a certain contract dated Dec. 1, 1975, between Marmolejo-Hewson Enterprises, Inc. and the United States Government (Contract No. 8319) whereby the undersigned assignor undertakes to supply to the United States Government Vault toilet for Benson State Park at MULTNOMAH CTY, State of OREGON.

The assignor represents and warrants that there are no defenses, offsets or counterclaims to said contract that will affect said bank's rights as assignee, and that said contract has not been transferred, assigned, or otherwise disposed of and is now owned by the assignor free and clear of all liens and encumbrances of any nature whatsoever.

The assignor hereby nominates, constitutes and appoints said United States National Bank of Oregon as the true and lawful attorney in fact of the assignor, in the assignor's name, place and stead, to receive, receipt and sue for all moneys due upon said contract, to endorse the name of the assignor on all commercial paper given in payment or part payment thereof, and to settle, adjust or compromise any claim thereunder as fully as the assignor could do; and the assignor agrees to deliver to the assignee all sums which may be collected by the assignor thereon.

This assignment is given pursuant to the provisions of the Assignment of Claims Act of 1940, as amended, (31 U. S. C., 203; 41 U. S. C., 15).

IN WITNESS WHEREOF, the undersigned assignor has duly executed these presents this 1st.

day of March, 1976.

Attest:

Marmolejo-Hewson Enterprises, Inc.

Corporate Name -- ~~XXXXXXXXXXXXXXXXXXXXXXX~~

Charles Marmolejo
Secretary
(If executed by a corporation).

Edward Marmolejo
By Edward Marmolejo

Roy Hewson
By Roy Hewson
Officer; Partner; Owner.

STATE OF OREGON)
COUNTY OF Multnomah) ss.

On this 1st day of March, 1976, before me, a notary public in and for said county and state, appeared Edward Marmolejo, Roy Hewson and Charles Marmolejo who, being duly sworn, did say that

they are respectively the President V. President and Secretary of the within named corporation; that the seal affixed to said instrument is the corporate seal of said corporation; and acknowledged to me that they signed and sealed said instrument by authority of the board of directors of said corporation, in its behalf and as its free act and deed;

*they are all of the general partners of the within named partnership, and acknowledged to me that they are each authorized to execute for the partnership the within assignment, and that each has so executed voluntarily in behalf of said partnership;

*he executed the within instrument, and acknowledged to me that he executed the same freely and voluntarily.

WITNESS my signature and notarial seal hereto affixed the date first above written.

*Strike out inapplicable paragraphs.

Notary Public for Oregon
My commission expires: 6-3-76

- 8319

15

May 4, 1976

United States National Bank
of Oregon
Gresham Branch
P. O. Box 586
Gresham, OR 97030

Attention: M. Rex Brittle
Assistant Manager

Gentlemen:

Mrs. Marmolejo delivered to us last Friday your letter of April 29 concerning the Marmolejo-Hewson, Inc., Contract No. 8319, Benson State Park in Multnomah County.

Our Highway Finance Office mailed to the contractors Estimate No. 3 in the amount of \$13,021.83 on April 30. This payment covered the period from March 5 to April 5, 1976.

Very truly yours,

C. W. Head
COMMISSION SERVICES

CWH:ST

bc Dick Hacek



UNITED STATES NATIONAL BANK OF OREGON

GRESHAM BRANCH
247 EAST POWELL STREET
P. O. BOX 586, GRESHAM, OREGON 97030
HEAD OFFICE — PORTLAND

665-1171

April 29, 1976

State of Oregon
Highway Division
Highway Building
Salem, Oregon 97310

ATTN: Cecil Head

Dear Mr. Head:


This letter is to confirm our consent for the release and disbursement of approximately \$13,000.00 due on contract number 8319, toilet building in Benson State Park in Multnomah County, to the contractor Marmolejo-Hewson, Enterprises Inc.

Please accept this letter as our consent to release these funds to Marmolejo-Hewson, Enterprises Inc.


We are in the process of obtaining a release from the Bonding Company, American Fidelity Fire Insurance Company so that you may forward all future funds to our Bank.

We appreciate your cooperation in this matter.

Yours truly,


H. Rex Brittle
Assistant Manager

HRB/mw



*Dick H. said Janice P.
mailed check, 4/30/76
to the contractors.
(\$13,021.83 - 3/5 to 4/5)
Estimate #3*

*GAVE copy to Frank Griffin
4/30/76 - 1:20 p.m.
Letter del. in person by C.H.
MRS. Marmolejo*

8519 13
April 21, 1976

U. S. National Bank of Oregon
Gresham Branch
P. O. Box 586
Gresham, OR 97030

Attention: H. Rex Brittle
Asst. Manager

Gentlemen:

This is to acknowledge receipt of your letter of April 14, 1976, with attached Assignment of Marmolejo-Hawson, Enterprises, Inc., concerning Contract No. 8319, toilet building in Benson State Park in Multnomah County.

The Assignment states that all monies due or to become due under this contract should be mailed to the United States National Bank of Oregon, Gresham Branch in Gresham.

We will need the consent of the contractor's surety before we can comply with this Assignment. The surety which furnished the payment and performance bond is the American Fidelity Fire Insurance Company, 250 Central Building, 810 3rd St., Seattle, Washington 98104.

We will hold future payments on this contract until we hear from you and the surety concerning this Assignment.

Very truly yours,

C. W. Head
COMMISSION SERVICES

CWH:er


bc Jack Sollis
Dick Hacek



UNITED STATES NATIONAL BANK OF OREGON

REFERRED 4/16/76
TO John
FOR WALT BARRIE

GRESHAM BRANCH
247 EAST POWELL STREET
P.O. BOX 586, GRESHAM, OREGON 97030
HEAD OFFICE — PORTLAND



April 14, 1976

State of Oregon
Transportation Commission
Salem, Oregon

Attn: Walt Baine, Chief Counsel

Dear Mr. Baine,

RE: Contract No:8319 made be the State of Oregon
with Marmolejo-Hewson Enterprises, Inc. for
Vault toilet for Benson State Park, Multnomah
County, State of Oregon

PLEASE TAKE NOTICE that all dollar amounts payable under the contract
described above have been assigned to the undersigned pursuant to the pro-
visions of the Assignment of Claims Act of 1940 as amended (31 U.S.C.,
203: 41 U.S.C., 15).

A true copy of the instrument of Assignment is Attached hereto.

Payment of all dollar amounts due or to become due under such contract
should be made to the Assignee.

Please keep the original and return one copy to the undersigned with
receipt acknowledged thereon.

Sincerely yours,

THE UNITED STATES NATIONAL BANK OF OREGON

1 Incl:
Assignment in dupl.

By: H. Rex Brittle
H. Rex Brittle, Asst. Manager

Receipt is hereby acknowledged of the above notice and of copies of the
above mentioned instrument of Assignment. They were received at _____
_____ . at _____ hours on the 16th day of April, 1976.

Walter L. Barrie
Chief Counsel

ASSIGNMENT

KNOW ALL MEN BY THESE PRESENTS: That the undersigned (hereinafter called the assignor), for value received, does hereby sell, assign, transfer and set over unto United States National Bank of Oregon, a national banking association, (hereinafter called the assignee), all moneys due or to become due under a certain contract dated Dec. 1, 1975, between Marmolejo-Hewson Enterprises, Inc. and the United States Government (Contract No. 8319) whereby the undersigned assignor undertakes to supply to the United States Government Vault toilet for Benson State Park MULTNOMAH CTY, State of OREGON.

The assignor represents and warrants that there are no defenses, offsets or counterclaims to said contract that will affect said bank's rights as assignee, and that said contract has not been transferred, assigned, or otherwise disposed of and is now owned by the assignor free and clear of all liens and encumbrances of any nature whatsoever.

The assignor hereby nominates, constitutes and appoints said United States National Bank of Oregon as its true and lawful attorney in fact of the assignor, in the assignor's name, place and stead, to receive, receipt and take for all moneys due upon said contract, to endorse the name of the assignor on all commercial paper given in payment or part payment thereof, and to settle, adjust or compromise any claim thereunder as fully as the assignor could do; and the assignor agrees to deliver to the assignee all sums which may be collected by the assignor thereon.

This assignment is given pursuant to the provisions of the Assignment of Claims Act of 1940, as amended, (31 U.S.C., 203; 41 U.S.C., 15).

IN WITNESS WHEREOF, the undersigned assignor has duly executed these presents this 1st day of March, 1976.

Attest:

Charles X Charles Marmolejo
Secretary
(It executed by a corporation).

Marmolejo-Hewson Enterprises, Inc.
Corporate Name -- ~~XXXXXXXXXXXXXXXXXXXX~~

Ed
By Edward Marmolejo

By Roy X Roy Hewson
Officer; Partner; Owner.

STATE OF OREGON)
COUNTY OF Multnomah) ss.

On this 1st day of March, 1976, before me, a notary public in and for said county and state, appeared Edward Marmolejo, Roy Hewson and Charles Marmolejo who, being duly sworn, did say that

they are respectively the President and V. President and Secretary of the within named corporation; that affixed to said instrument is the corporate seal of said corporation; and acknowledged to me that they signed and sealed said instrument by authority of the board of directors of said corporation, in its behalf and as its free act and deed;

they are all of the general partners of the within named partnership, and acknowledged to me that they are each authorized to execute for the partnership the within assignment, and that each has so executed voluntarily and in behalf of said partnership;

he executed the within instrument, and acknowledged to me that he executed the same freely and voluntarily.

WITNESS my signature and notarial seal hereto affixed the date first above written.

*Strike out inapplicable paragraphs.

Notary Public for Oregon
My commission expires: 5-3-76



8314
STATE OF OREGON

INTEROFFICE MEMO

TO: C. W. Head, Supervisor
Commission and Staff Services

FROM: Gary A. Scott *GAS*
State Recreation Director

SUBJECT: Project Agreement
Benson State Park Restroom Development
Multnomah County OP 1046
BOR 41-00757

DATE: February 4, 1976

Attached is a copy of an agreement from the Bureau of Outdoor Recreation for the above-named park project. The agreement is between the State of Oregon through the Oregon State Highway Division and the Federal Bureau of Outdoor Recreation of the U.S. Department of the Interior.

This should bring your records up to date.

GAS: jba
Attachment

cc: Jim Cavanaugh *[initials]*
Larry Jacobson

UNITED STATES DEPARTMENT OF THE INTERIOR
Bureau of Outdoor Recreation
Land and Water Conservation Fund Project Agreement

State Oregon (Multnomah County)	Project Number 41-00757 O.P. 1046
Project Title Benson State Park Restroom Development	
Project Period 12-1-75 to 12/31/77	
Project Scope (Description of Project)	

To improve an existing 91-acre State Park by replacing a dilapidated restroom facility with a new one, and constructing walkways, drinking fountain, and a footbridge.

The State of Oregon certifies that to the best of its knowledge, all legal and administrative requirements of the U. S. Government which pertain to this project have been met, and that the project does not affect any locations listed on the National Register of Historic Places. All documentation required by the Bureau is on file in the State Parks office at Salem.

Project Stage Covered by this Agreement

Not Applicable

Project Cost

Total Cost	\$	75,000
Fund Support		50 %
Fund Amount	\$	37,500
Cost of this Stage	\$	75,000
Assistance this Stage	\$	37,500

The following attachments are hereby incorporated into this agreement:

1. General Provisions (December, 1965)
2. Project Proposal
3. _____
4. _____

LAND AND WATER CONSERVATION FUND PROJECT AGREEMENT

General Provisions

A. Definitions

1. The term "BOR" as used herein means the Bureau of Outdoor Recreation, United States Department of the Interior.
2. The term "Director" as used herein means the Director of the Bureau of Outdoor Recreation, or any representative lawfully delegated the authority to act for such Director.
3. The term "Manual" as used herein means the Bureau of Outdoor Recreation Manual.
4. The term "project" as used herein means that project or project stage which is the subject of this agreement.
5. The term "State" as used herein means the State which is a party to this agreement, and, where applicable, the political subdivision or public agency to which funds are to be transferred pursuant to this agreement. Wherever a term, condition, obligation, or requirement refers to the State, such term, condition, obligation, or requirement shall also apply to the recipient political subdivision or public agency, except where it is clear from the nature of the term, condition, obligation, or requirement that it is to apply solely to the State.

B. Project Execution

1. The State shall execute and complete the approved project in accordance with the time schedule set forth in the project proposal. Failure to render satisfactory progress or to complete this or any other project which is the subject of Federal assistance under this program to the satisfaction of the Director may be cause for the suspension of all obligations of the United States under this agreement.
2. Construction contracted for by the State shall meet the following requirements:
 - (a) Contracts for construction in excess of \$10,000 shall be awarded through a process of competitive bidding. Copies of all bids and a copy of the contract shall be retained for inspection by the Director.
 - (b) The State shall inform all bidders on contracts for construction in excess of \$10,000 that Federal funds are being used to assist in construction.
 - (c) Written change orders to contracts for construction in excess of \$10,000 shall be issued for all necessary changes in the facility. Such orders shall be made a part of the project file and shall be kept available for audit.
 - (d) The State shall comply with the regulations of the Secretary of Labor contained in 29 CFR 3 (1964), made pursuant to 40 U.S.C. Sec. 276(c) (1964), which require from each contractor or subcontractor a weekly wage payment statement. Such regulations are hereby incorporated into this agreement by reference.
 - (e) The State shall incorporate, or cause to be incorporated, into all construction contracts the following provisions:

"During the performance of this contract, the contractor agrees as follows:

"(1) The contractor will not discriminate against any employee or applicant for employment because of race, creed, color, or national origin. The contractor will take affirmative action to ensure that applicants are employed, and that employees are treated during employment, without regard to their race, creed, color, or national origin. Such action shall include, but not be limited to, the following: employment, upgrading, demotion or transfer; recruitment or recruitment advertising; layoff or termination; rates of pay or other forms of compensation; and selection for training, including apprenticeship. The contractor agrees to post in conspicuous places, available to employees and applicants for employment, notices to be provided by the contracting officer setting forth the provisions of this nondiscrimination clause.

"(2) The contractor will, in all solicitations or advertisements for employees placed by or on behalf of the contractor, state that all qualified applicants will receive consideration for employment without regard to race, creed, color, or national origin.

"(3) The contractor will send to each labor union or representative of workers with which he has a collective bargaining agreement or other contract or understanding, a notice, to be provided by the agency contracting officer, advising the labor union or workers' representative of the contractor's commitments under Section 202 of Executive Order No. 11246 of September 24, 1965, and shall post copies of the notice in conspicuous places available to employees and applicants for employment.

"(4) The contractor will comply with all provisions of Executive Order No. 11246 of September 24, 1965, and of the rules, regulations, and relevant orders of the Secretary of Labor.

"(5) The contractor will furnish all information and reports required by Executive Order No. 11246 of September 24, 1965, and by the rules, regulations, and orders of the Secretary of Labor, or pursuant thereto, and will permit access to his books, records, and accounts by the contracting agency and the Secretary of Labor for purposes of investigation to ascertain compliance with such rules, regulations, and orders.

"(6) In the event of the contractor's noncompliance with the nondiscrimination clauses of this contract or with any of such rules, regulations, or orders, this contract may be canceled, terminated, or suspended in whole or in part and the contractor may be declared ineligible for further Government contracts in accordance with procedures authorized in Executive Order No. 11246 of September 24, 1965, and such other sanctions may be imposed and remedies invoked as provided in Executive Order No. 11246 of September 24, 1965, or by rule, regulation, or order of the Secretary of Labor, or as otherwise provided by law.

"(7) The contractor will include the provisions of Paragraphs (1) through (7) in every subcontract or purchase order unless exempted by rules, regulations, or orders of the Secretary of Labor issued pursuant to Section 204 of Executive Order No. 11246 of September 24, 1965, so that such provisions will be binding upon each subcontractor or vendor. The contractor will take such action with respect to any subcontract or purchase order as the contracting agency may direct as a means of enforcing such provisions, including sanctions for noncompliance: Provided, however, that in the event the contractor becomes involved in, or is threatened with, litigation with a subcontractor or vendor as a result of such direction by the contracting agency, the contractor may request the United States to enter into such litigation to protect the interests of the United States."

(f) The State shall (1) comply with the above provisions in construction work carried out by itself, (2) assist and cooperate actively with the BOR and the Secretary of Labor in obtaining the compliance of contractors and subcontractors with the above contract provisions and with the rules, regulations, and relevant orders of the Secretary of Labor, (3) obtain and furnish to the BOR and to the Secretary of Labor such information as they may require for the supervision of such compliance, (4) enforce the obligation of contractors and subcontractors under such provisions, rules, regulations, and orders, (5) carry out sanctions and penalties for violation of such obligations imposed upon contractors and subcontractors by the Secretary of Labor or the BOR pursuant to Part II, Subpart D, of Executive Order No. 11246 of September 24, 1965, and (6) refrain from entering into any contract with a contractor debarred from Government contracts under Part II, Subpart D, of Executive Order No. 11246 of September 24, 1965.

3. The State shall secure completion of the work in accordance with the approved construction plans and specifications, and shall secure compliance with all applicable Federal, State, and local laws and regulations.
4. The State shall permit periodic site visits by the Director to insure work progress in accordance with the approved project, including a final inspection upon project completion.
5. In the event funds should not be available for future stages of the project, the State shall bring the project to a point of usefulness agreed upon by the State and the Director.
6. All significant deviations from the project proposal shall be submitted to the Director for prior approval.
7. Development plans and specifications shall be available for review by the Director upon request.
8. The acquisition cost of real property shall be based upon the appraisal of a competent appraiser. The reports of such appraisers shall be available for inspection by the Director.
9. If any tract or parcel or, or interest in, real property subject to being purchased under the provisions of this agreement, but not identified herein, is found by the Director for any reason not to be suitable for Federal assistance, all obligations of the United States hereunder shall cease as to such parcel, tract or interest.

C. Project Costs

Project costs eligible for assistance shall be determined upon the basis of the criteria set forth in the Manual.

D. Project Administration

1. The State shall promptly submit such reports as the Director may request.
2. Property and facilities acquired or developed pursuant to this agreement shall be available for inspection by the Director upon request.

15

3. The State shall use any funds received by way of advance payment from the United States under the terms of this agreement solely for the project or project stage herein described.
4. Interest earned on funds granted pursuant to this agreement shall not be available for expenditure by the State, but shall be disposed of according to instructions issued by the Director.
5. Because one of the basic objectives of the Land and Water Conservation Fund Act is to enhance and increase the Nation's outdoor recreation resources, it is the intent of the parties hereto that recipients of assistance will use moneys granted hereunder for the purposes of this program, and that assistance granted from the Fund will result in a net increase, commensurate at least with the Federal cost-share, in a participant's outdoor recreation. It is intended by both parties hereto that assistance from the Fund will be added to, rather than replace or be substituted for, State and local outdoor recreation funds.

E. Project Termination

1. The State may unilaterally rescind this agreement at any time prior to the commencement of the project. After project commencement, this agreement may be rescinded, modified, or amended only by mutual agreement. A project shall be deemed commenced when the State makes any expenditure or incurs any obligation with respect to the project.
2. Failure by the State to comply with the terms of this agreement or any similar agreement may be cause for the suspension of all obligations of the United States hereunder.
3. Failure by the State to comply with the terms of this agreement shall not be cause for the suspension of all obligations of the United States hereunder if, in the judgment of the Director, such failure was due to no fault of the State. In such case, any amount required to settle at minimum costs any irrevocable obligations properly incurred shall be eligible for assistance under this agreement.
4. Because the benefit to be derived by the United States from the full compliance by the State with the terms of this agreement is the preservation, protection, and the net increase in the quantity and quality of public outdoor recreation facilities and resources which are available to the people of the State and of the United States, and because such benefit exceeds to an immeasurable and unascertainable extent the amount of money furnished by the United States by way of assistance under the terms of this agreement, the State agrees that payment by the State to the United States of an amount equal to the amount of assistance extended under this agreement by the United States would be inadequate compensation to the United States for any breach by the State of this agreement. The State further agrees, therefore, that the appropriate remedy in the event of a breach by the State of this agreement shall be the specific performance of this agreement.

F. Conflict of Interests

1. No official or employee of the State who is authorized in his official capacity to negotiate, make, accept, or approve, or to take part in such decisions regarding a contract or subcontract in connection with this project shall have any financial or other personal interest in any such contract or subcontract.
2. No person performing services for the State in connection with this project shall have a financial or other personal interest other than his employment or retention by the State, in any contract or subcontract in connection with this project. No officer or employee of such person retained by the State shall have any financial or other personal interest in any real property acquired for this project unless such interest is openly disclosed upon the public records of the State, and such officer, employee or person has not participated in the acquisition for or on behalf of the State.
3. No member of or delegate to Congress shall be admitted to any share or part of this agreement, or to any benefit to arise hereupon, unless such benefit shall be in the form of an agreement made with a corporation for its general benefit.
4. The State shall be responsible for enforcing the above conflict of interest provisions.

G. Hatch Act

No officer or employee of the State whose principal employment is in connection with any activity which is financed in whole or in part pursuant to this agreement shall take part in any of the political activity proscribed in the Hatch Political Activity Act, 5 U.S.C. Sec. 118k (1964), with the exceptions therein enumerated.

H. Financial Records

1. The State shall maintain satisfactory financial accounts, documents, and records, and shall make them available to the BOR, the Department of the Interior, and to the General Accounting Office for auditing at reasonable times. Such accounts, documents, and records shall be retained by the State for three years following project termination.

2. The State may use any generally accepted accounting system, provided such system meets the minimum requirements set forth in the Manual.

I. Use of Facilities

1. The State shall not at any time convert any property acquired or developed pursuant to this agreement to other than the public outdoor recreation uses specified in the project proposal attached hereto without the prior approval of the Director.
2. The State shall operate and maintain, or cause to be operated and maintained, the property or facilities acquired or developed pursuant to this agreement in the manner and according to the standards set forth in the Manual.

J. Nondiscrimination

1. The State shall not discriminate against any person on the basis of race, color, or national origin in the use of any property or facility acquired or developed pursuant to this agreement.
2. The State shall comply with the terms and intent of Title VI of the Civil Rights Act of 1964, 78 Stat. 241 (1964), and with the regulations promulgated pursuant to such Act by the Secretary of the Interior and contained in 43 CFR 17 (1964).
3. The State shall not discriminate against any person on the basis of residence, except to the extent that reasonable differences in admission or other fees may be maintained on the basis of residence.

K. Compliance

The State shall be responsible for compliance with the terms of this agreement by any political subdivision or public agency to which funds are transferred pursuant to this agreement. Failure by such political subdivision or public agency to so comply shall be deemed a failure by the State to comply with the terms of this agreement.

L. Manual

The State shall comply with the policies and procedures set forth in the Bureau of Outdoor Recreation Manual. Said Manual is hereby incorporated into and made a part of this agreement.

The United States of America, represented by the Director, Bureau of Outdoor Recreation, United States Department of the Interior, and the State named above (hereinafter referred to as the State), mutually agree to perform this agreement in accordance with the Land and Water Conservation Fund Act of 1965, 78 Stat. 897 (1964), and with the terms, promises, conditions, plans, specifications, estimates, procedures, project proposals, maps, and assurances attached hereto and hereby made a part hereof.

The United States hereby promises, in consideration of the promises made by the State herein, to obligate to the State the amount of money referred to above, and to tender to the State that portion of the obligation which is required to pay the United States' share of the costs of the above project stage, based upon the above percentage of assistance. The State hereby promises, in consideration of the promises made by the United States herein, to execute the project described above in accordance with the terms of this agreement.

The following special project terms and conditions were added to this agreement before it was signed by the parties hereto: That this agreement is in accord with the approved application for federal assistance which is hereby incorporated by reference.

This agreement is not subject to the provisions of Section B.2(d) of the attached General Provisions, dated December, 1965.

Dates of acquisitions were 7-26-39 and 5-20-58.

In witness whereof, the parties hereto have executed this agreement as of the date entered below.

THE UNITED STATES OF AMERICA

By E. S. Allen
(Signature)

Asst Dir
(Title)

Bureau of Outdoor Recreation
United States Department of
the Interior

Date 1-21-76

STATE

Oregon
(State)

By Gary A. Scott
(Signature)

Gary A. Scott
(Name)

State Recreation Director
(Title)

8319



OREGON STATE HIGHWAY DIVISION

ROBERT W. STRAUB
GOVERNOR

October 14, 1975

F. B. KLABOE
Administrator and
State Highway Engineer

TO

Executive Department
Federal Aid Coordination Unit

Columbia Region Ass'n.
of Governments
527 SW Hall Street
University Center Bldg.
Portland, Oregon 97201

FROM

George H. Hopkins
George H. Hopkins
Project Development Engineer

SUBJECT

Notice of Intent for BOR Funds
State Admin. Dist. No. 2
Benson State Park Rest Room
City of Troutdale
Multnomah County

In accordance with the requirements of Circular No. A-95 of the Bureau of the Budget of the U.S. Government, attached are Notices of Intent for the subject project for your review and comment.

Early programing of this project for advance planning in anticipation of future construction is necessary; therefore, your prompt attention to this proposal will be appreciated.

Allowing time for your review, we estimate the date of filing for federal-aid funds on this project to be November 10, 1975. If additional information is desired, please contact Ed Marges, phone 6597.

Attachments
BLG:md

cc: F. B. Klaboe
D. G. Talbot
J. H. Versteeg
R. E. Royer
J. B. Boyd
G. H. Hopkins, Co.-City
R. E. Etherington, CRAG

Gary Potter
B. L. Gifford
D. E. Swan
E. L. Hardt, Reg. Engr.
W. W. Geibel, Dist. Engr. 2a
Aeronautics Div.



OREGON PROJECT NOTIFICATION AND REVIEW SYSTEM

NOTIFICATION OF INTENT TO APPLY FOR FEDERAL AID

For Internal Use Only		1-8) PNRS #		Page One					
02	12) APPLICANT	Oregon State Highway Division		45	46) DIVISION Parks & Recreation	79			
03	12) APPLICANT ADDRESS	305 State Highway Building		45	46) CITY Salem	60 76) ZIP 97310			
04	12) CONTACT PERSON	Ed Marges		45	46) AREA CODE 503	48) PHONE 378	55) EXTENSION 6597	59	
01	12) PROJECT TITLE	Benson State Park Rest Room O.P. 1046				71			
11	12) PROJECT LOCATION—CITY	Troutdale		PROJECT LOCATION—COUNTY Multnomah		PROJECT LOCATION SEC: 12 T: 1N R: 5E		79	
05	SUMMARY PROJECT DESCRIPTION (ATTACH SUPPORTING DOCUMENTS AS NECESSARY—SEE INSTRUCTIONS ON BACK)								
06	This proposed project will replace an aging deteriorated rest room with a new one. Also the project will construct a footbridge & drinking fountain.							71	
07								71	
08								71	
09								71	
10	This is a State Parks Project							71	
12	AMOUNT REQUESTED—FEDERAL FUNDS		NON-FEDERAL MATCHING FUNDS		OTHER FUNDS		TOTAL (F) FUNDS	60	
	12) (A) Grant	19 20) (B) Other	27 28) (C) State	35 36) (D) Local	43 44) (E) FUNDS	51 52)			
	\$37,500		\$37,500				\$75,000		
13	12) TYPE OF OTHER FEDERAL FUNDS (See 12B)		45 46) TYPE OF OTHER NON-FEDERAL FUNDS (See 12E)						79
14	12) FEDERAL PROGRAM TITLE Land & Water Conservation Fund							71	
15	12) FEDERAL AGENCY NAME Department of Interior		45 46) FEDERAL SUB-AGENCY NAME Bureau of Outdoor Recreation					79	
17	(A) TYPE OF APPLICANT: (Check (X) the single most applicable box)								
	STATE ☒ 12	INTER-STATE ☐ 13	COUNTY ☐ 14	CITY ☐ 15	SCHOOL DISTRICT ☐ 16	SPECIAL DISTRICT ☐ 17	COMMUNITY ACTION ☐ 18	SPONSORED ORGANIZATION ☐ 19	OTHER ☐ 20
	(B) TYPE OF ACTION: (Check (X) as many boxes as apply to this action)								
	NEW GRANT ☒ 21	CONT. GRANT ☐ 22	SUPPL'T GRANT ☐ 23	INCREASE DURATION ☐ 24	DECREASE DURATION ☐ 25	CANCELLATION ☐ 26	INCREASE DOLLARS ☐ 27	DECREASE DOLLARS ☐ 28	
	(C) HAS DISTRICT CLEARINGHOUSE BEEN NOTIFIED?				(D) REVIEW REQUIRED by A-95	(E) ENVIRONMENTAL IMPACT	(F) HOUSING RELOCATION REQUIRED		
	Yes ☒ 29 No ☐ 30 Date: <u>October 14, 1975</u>				Yes ☒ 31 No ☐ 32	Yes ☒ 33 No ☐ 34	Yes ☐ 35 No ☒ 36		
	(G) ESTIMATED APPLICATION FILING DATE:				41) MONTH November	42) DAY 10	43) YEAR 1975		46

ADDITIONAL INFORMATION—ALL APPLICANTS


- I. A. Is the project consistent with the city or county comprehensive plan, zoning and subdivision ordinance? No ☐ Yes ☒
- I. B. Is the proposal consistent with statewide land use goals? No ☐ Yes ☒
- I. C. Is the proposal consistent with state and regional plans? No ☐ Yes ☒
- II. Will the project have an impact on a neighboring jurisdiction? No ☒ Yes ☐
If so, is the project consistent with the comprehensive plan for that jurisdiction? No ☐ Yes ☒
- III. Explain deviations if any, from pertinent plans.

- IV. Federal Catalog number (or Public Law no. and title) P.L. 88-578 78 STAT 897
- V. Has funding agency been notified? No ☒ Yes ☐ Date: _____
- VI. If project includes state funds (12C), identify agency State Parks

STATE AGENCIES ONLY

- VIII. (a) IS PROGRAM BUDGETED ☒ NON-BUDGETED ☐
- (b) STATE SHARE
GENERAL FUND CASH OTHER FUND CASH IN KIND
\$ 37,500 \$ _____ \$ _____
- (c) FUNDING METHOD
- | | FEDERAL SHARE | | STATE SHARE | | TOTAL | |
|-------------|---------------|-----------|-------------|-----------|---------|-----------|
| First Year | % 50 | \$ 37,500 | % 50 | \$ 37,500 | % 100 | \$ 75,000 |
| Second Year | % _____ | \$ _____ | % _____ | \$ _____ | % _____ | \$ _____ |
| Third Year | % _____ | \$ _____ | % _____ | \$ _____ | % _____ | \$ _____ |
- (d) WILL PROGRAM REQUIRE HIRING OF NEW STATE EMPLOYEES? No ☒ Yes ☐ Number _____
- (e) Will accounting for this grant be administered by the Executive Dept. Accounting Division? Yes ☐ No ☒

PLEASE ATTACH ANY ADDITIONAL NARRATIVE OR REMARKS



STATE OF OREGON

Microfilmed Public Record

(In accordance with the provisions of ORS 192.040 through 192.070)

Name of Agency:

Department of Transportation

Title of Record Series:

Construction contracts

Arrangement
of Records:

Sequential numbers

Index:

INDEXING: Begins with #8308 cont. Ends with: #8319

FLASH CARDS:

Remarks:

Reel No.

183

Reduction Ratio

21x

Project No.

Camera Name

Bell & Howell

Model

File
master

Film

16mm

CAMERA OPERATOR'S CERTIFICATE

I certify that I have on this 7th day of March 19 86 photographed the documents appearing on this roll of film, that they are true copies of documents, found in the record file described above, and that the integrity of the above described record file has been maintained on the film by microfilming each document in the exact order in which it was found in the file, with the exception, if any, of documents omitted because of technical difficulties and/or by error, as indicated on the film in the cross-reference notes or retake certificate.

I further certify that the microfilm on which these documents are recorded was procured as permanent film of the slow burning cellulose ester or polyester type known as safety photographic film, conforming to applicable standards of the American National Standards Institute; and that the processing conforms to the standards for permanent film; and that sample of film processed by this Service are periodically tested.

Signature

Jia Mabry